Himachal Pradesh State Roads Transformation Project (P163328)

SOUTH ASIA | India | Transport Global Practice |

IBRD/IDA | Investment Project Financing | FY 2020 | Seq No: 8 | SUBMITTED | ISR59259 |

Implementing Agencies: Himachal Pradesh Road & Other Infrastructure Development Corporation, India

# **Key Dates**

#### **Key Project Dates**

Bank Approval Date: 27-Mar-2020 Effectiveness Date: 05-Oct-2020 Planned Mid Term Review Date: 11-Dec-2023 Actual Mid-Term Review Date: Original Closing Date: 30-Jun-2026 Revised Closing Date: 30-Jun-2026

### **Project Development Objectives**

Project Development Objective (from Project Appraisal Document)

The proposed PDO is to enhance the efficiency of the transportation and road safety institutions and improve selected roads in Himachal Pradesh.

Has the Project Development Objective been changed since Board Approval of the Project Objective?

No

### Components

Name

Public Disclosure Authorized

Building HP's Transport Institutions and Resilience:(Cost \$42.00 M)

Improving select roads stimulating HP's horticultural and overall economic growth:(Cost \$50.00 M)

Enhancing Road Safety:(Cost \$20.00 M)

#### **Overall Ratings**

Name	Previous Rating	Current Rating
Progress towards achievement of PDO	■ Moderately Unsatisfactory	■Moderately Unsatisfactory
Overall Implementation Progress (IP)	□Moderately Satisfactory	□Moderately Satisfactory
Overall Risk Rating	□Substantial	Substantial

## Implementation Status and Key Decisions

Project implementation progress has picked up and started delivering the intended outcomes as stated below:

Outcomes of HP's Transport Institutions and Resilience Building Initiative: HP Department of Transport (HPDOT) has rolled out a digital vehicle registration system which has resulted in on-the-spot service delivery which before this intervention took up to two days. In addition, the deployment of mobile vehicle testing equipment has enabled to provision of vehicle roadworthiness tests at the District Headquarters. In addition, HP's Electric Vehicle Policy is in place and provides subsidies for the deployment of e-vehicles across all segments. In addition, HP Road Transport Corporation has deployed 100 e-buses. Moreover, HP Road and Other Infrastructure Development Corporation Ltd. (HPRIDCL) is operational with a functioning board chaired by the Chief Secretary of the State.

12/12/2023 Page 1 of 9 Reduction in transport and maintenance unit cost: The improved sections are in good condition and "Vehicle Operating Cost - VOC" will see improvement. Upon completion of the project roads, VOC (the proxy to transportation cost) is expected to reduce by 25 percent. In addition, the bioengineering solutions along the project roads are found to be effective measures in stabilizing the slopes and protecting landslides. On the other hand, contracts for over 350 km on Output and Performance-Based Maintenance Contracts (OPBMC) type-contracting are underway, and another 650 km will be awarded in the next three years. The use of performance-based maintenance contracting will form the basis for undertaking maintenance works at market price and help in achieving maintenance cost reduction.

Enhancing Road Safety: Upon completion of the ongoing tasks including (i) the Development of Road Safety Mass Action Plans and Road Safety Strategy; (ii) the Procurement of traffic surveillance and emergency response system; and (iii) training of police and communities; the anticipated target of reduction in road accident fatality from 18.17 to 11.53 people per 100,000 population in the project area will be achieved.

#### **Risks**

### **Systematic Operations Risk-rating Tool**

Risk Category	Rating at Approval	Previous Rating	Current Rating
Political and Governance	□Moderate	□Moderate	Moderate
Macroeconomic	□Moderate	Substantial	Substantial
Sector Strategies and Policies	□Moderate	Substantial	Substantial
Technical Design of Project or Program	Substantial	Substantial	Substantial
Institutional Capacity for Implementation and Sustainability	Substantial	Substantial	Substantial
Fiduciary	Substantial	□Substantial	Substantial
Environment and Social	Substantial	Substantial	Substantial
Stakeholders	Low	□Low	Low
Other			
Overall	Substantial	Substantial	□Substantial

#### Results

# PDO Indicators by Objectives / Outcomes

Building HP's Transport Institutions & Resilience

▶ Improved efficiency of transport institutions (Percentage, Custom, PBC)

	Baseline	Actual (Previous)	Actual (Current)	End Target
Value	50.00	15.36	15.36	15.00

12/12/2023 Page 2 of 9

Date	31-Mar-2020	01-May-2023	01-May-2023	30-Jun-2026		
Comments:	and works contract at the services delivery time).	Improved efficiency of HPRIDC (measured based on the implementation of the core consultancy services and works contract at the planned cost, time and quality, and reduction in motor vehicle administration services delivery time). Currently contract completion cost overrun is about 50 percent. This is expected to be reduced to a maximum of 15 percent cost overrun.				
►Reduction in mainte	nance unit cost (Text, Custom, PBC	)				
	Baseline	Actual (Previous)	Actual (Current)	End Target		
Value	US\$22,000/km/year	US\$5,445/km/year	US\$5,445/km/year	US\$10,000/km/year		
Date	31-Mar-2020	01-May-2023	01-May-2023	30-Jun-2026		
Comments:	performance based ma the market price (100 p private contractors for v	The maintenance expenditure for direct labor maintenance is higher by about 264 percent compared to performance based maintenance contracts carried out by private contractors. This expected to reduce to the market price (100 percent, i.e. equivalent to the market price) for maintenance contracts carried out by private contractors for works carried out by pilot service level agreement/internal performance-agreement by the direct level. The current value has been calculated based on the OPBMC contracts awarded till date.				

# ► Reduction in transport cost (Percentage, Custom, PBC)

	Baseline	Actual (Previous)	Actual (Current)	End Target	
Value	100.00	100.00	100.00	75.00	
Date	29-Mar-2019	01-May-2023	01-May-2023	30-Dec-2022	
Comments:	Reduction in transport cost for transporting products from production clusters to SME/wholesale markets along the project roads. Transportation cost along the project roads is expected to reduce by 25 percent (from 100 percent to 75 percent). This will be calculated once civil works is completed.				

# **Enhancing Road Safety**

# ▶ Reduction in road accident fatality (Text, Custom, PBC)

	Baseline	Actual (Previous)	Actual (Current)	End Target	
Value	18.17 people per 100,000 population	12.93 people per 100,000 population	12.93 people per 100,000 population	11.53 people per 100,000 population	
Date	31-Oct-2019	01-May-2023	01-May-2023	30-Jun-2026	
Comments:	Fatality rate reduction to the national average level in pilot districts. The Fatality per Lakh population for three pilot districts in year 2021 and published by MORT&H in 2021 and taken from RADMS has been considered as current status i.e. 12.93 per 100,000 population.				

## **Intermediate Results Indicators by Components**

12/12/2023 Page 3 of 9

Building HI	P's Transport	Institutions 8	& Resilience
-------------	---------------	----------------	--------------

#### ► HPRIDC, Direct Labor Wing of HPPWD, HPMVA and Directorate of Transportation of HPDOT reorganized and operational (Yes/No, Custom)

	Baseline	Actual (Previous)	Actual (Current)	End Target	
Value	No	No	No	Yes	
Date	31-Mar-2020	01-May-2023	01-May-2023	30-Jun-2026	
	The GoHP has notified the Head of the Department of four entities i.e., HPPWD - (Engineer in Chief),				

Comments:

HPRIDCL- (Managing Director), HPDOT (Director Transport) and HPMVA (Additional Commissioner cum-Secretory, State Transport Authority). The change in policy direction will be restructured in the project through a formal process after which the indicator will be marked as achieved.

#### ▶ Pilot service level/performance agreement for direct labor operation implemented (Yes/No, Custom)

	Baseline	Actual (Previous)	Actual (Current)	End Target	
Value	No	No	No	Yes	
Date	31-Mar-2020	01-May-2023	01-May-2023	30-Jun-2026	
	Given the change in policy direction of the GoHP with respect to the direct labor this indicator will be				

Comments:

dropped formally through the restructuring process.

#### ▶ Percentage of maintenance contracts awarded to women (Percentage, Custom)

	Baseline	Actual (Previous)	Actual (Current)	End Target	
Value	0.00	0.00	0.00	30.00	
Date	31-Mar-2020	01-May-2023	01-May-2023	30-Jun-2026	
	Process to engage women's SHG to carry out bio-engineering solutions preservation and nost				

Comments:

engage women's SHG to carry out bio-engineering solutions preservation construction non-mechanized maintenance on the project roads is underway. The target is proposed to be revised to 20% of the project roads i.e., approx. 10 kms of project roads will be awarded to women SHG's for off-carriageway maintenance and bio-engineering works.

### ► Maintenance of State Core Road Network carried out under private contractor performance based maintenance contracting (Kilometers, Custom)

	Baseline	Actual (Previous)	Actual (Current)	End Target
Value	0.00	350.00	350.00	1,000.00
Date	20-Mar-2020	01-May-2023	01-May-2023	30-Jun-2026
Comments:		orox. 350 kms of maintenance e awarded over the remaining		

► Increase the number of women assigned as operational staff by HP Motor Vehicle Administration (Percentage, Custom)

12/12/2023 Page 4 of 9

	Baseline	Actual (Previous)	Actual (Current)	End Target			
Value	0.00	12.25	12.25	50.00			
Date	20-Mar-2020	01-May-2023	01-May-2023	30-Jun-2026			
Comments:		sment at MTR of the HR policie this indicator to 15% covering a					
	►Road users satisfied with improved road conditions on a scale of "1 - 5" (Number, Custom)						
► Road users satisfied v	vith improved road conditions c	n a scale of "1 - 5" (Number, Cเ	ustom)				
► Road users satisfied v	with improved road conditions o	n a scale of "1 - 5" (Number, Cເ Actual (Previous)	ustom)  Actual (Current)	End Target			
► Road users satisfied v	•	• •	,	End Target 5.00			
	Baseline	Actual (Previous)	Actual (Current)	<u> </u>			

	Roads stimulating HP's horticultu	re and overall economic growth			
Roads constructed	d (Kilometers, Corporate)				
	Baseline	Actual (Previous)	Actual (Current)	End Target	
alue	0.00	0.00	0.00	80.00	
ate	31-Mar-2020	30-Jul-2022	30-Jul-2022	30-Jun-2026	
	Contracts for approx. 77 KM in progress.				
omments:	Contracts for app	rox. 77 KM in progress.			
	Contracts for app ed - rural (Kilometers, Corporate  Baseline		Actual (Current)	End Target	
□Roads construct	ed - rural (Kilometers, Corporate	Supplement)	Actual (Current)	End Target 0.00	
Value	ed - rural (Kilometers, Corporate Baseline	Supplement)  Actual (Previous)  0.00			
□Roads construct Value	ed - rural (Kilometers, Corporate Baseline 0.00	Supplement)  Actual (Previous)  0.00			

## **Enhancing Road Safety**

▶ Patrol and emergency response equipment commissioned in the pilot districts and the pilot safe corridor (Yes/No, Custom)

Danalia	A - ( 1 ( D 1 )	A = ( = = 1 ( O = = = = 1 )	End English
Baseline	Actual (Previous)	Actual (Current)	End Target

12/12/2023 Page 5 of 9

Value	No	No	No	Yes		
Date	20-Mar-2020	30-Jul-2022	30-Jul-2022	30-Jun-2026		
Comments:		cy response equipment commi- rement underway of which 2 no				
▶Police and commun	ity volunteers trained (Yes/No, C	ustom)				
	Baseline	Actual (Previous)	Actual (Current)	End Target		
Value	No	Yes	Yes	Yes		
Date	20-Mar-2020	01-May-2023	01-May-2023	30-Jun-2026		
Date		First responder & volunteer training completed. Training for the use of Patrol and emergency respons equipment will be done once procurement is completed. Trainings with respect to crash investigation, crash data recordings and management, crash site reconstruction, traffic management and traffic enforcement are scheduled and shall be completed by June 2023.				

### **Performance-Based Conditions**

▶PBC 1 Improved efficiency of transport institutions (Percentage, Output, 5,000,000.00, 18.52%)						
	Baseline	Actual (Previous)	Actual (Current)	2026		
Value	50.00	15.36	15.36			
Date		01-May-2023	01-May-2023			

▶PBC 2 Improved efficiency of transport institutions (Percentage, Output, 2,000,000.00, 7.4%)						
	Baseline	Actual (Previous)	Actual (Current)	2026		
Value	50.00	15.36	15.36			
Date		01-May-2023	01-May-2023			

▶PBC 3 Reduction in maintenance unit cost (Text, Output, 1,500,000.00, 5.55%)

12/12/2023 Page 6 of 9

	Baseline	Actual (Previous)	Actual (Current)	2026
Value	US\$22,000/km/year	US\$5,445/km/year	US\$5,445/km/year	
Date		01-May-2023	01-May-2023	

▶PBC 4 Improved efficiency of transport institutions (Percentage, Output, 1,500,000.00, 5.55%)					
	Baseline	Actual (Previous)	Actual (Current)	2026	
Value	50.00	15.36	15.36		
Date		01-May-2023	01-May-2023		

▶PBC 5 Improved efficiency of transport institutions (Percentage, Outcome, 1,000,000.00, 3.7%)					
	Baseline	Actual (Previous)	Actual (Current)	2026	
Value	50.00	15.36	15.36		
Date		01-May-2023	01-May-2023		

▶PBC 6 Improved efficiency of transport institutions (Percentage, Outcome, 5,000,000.00, 18.52%)						
	Baseline	Actual (Previous)	Actual (Current)	2026		
Value	50.00	15.36	15.36			
Date		01-May-2023	01-May-2023			

▶PBC 7 Reduction in transport cost (Percentage, Output, 1,000,000.00, 3.7%)						
	Baseline	Actual (Previous)	Actual (Current)	2026		
Value	100.00	100.00	100.00			
Date		01-May-2023	01-May-2023			

12/12/2023 Page 7 of 9

►PBC 8 Reduction in road accident fatality (Text, Output, 10,000,000.00, 37%)						
	Baseline	Actual (Previous)	Actual (Current)	2026		
Value	18.17 people per 100,000 population	12.93 people per 100,000 population	12.93 people per 100,000 population			
Date		01-May-2023	01-May-2023			

## **Data on Financial Performance**

## Disbursements (by loan)

Project	Loan/Credit/TF	Status	Currency	Original	Revised	Cancelled	Disbursed	Undisbursed	% Disbursed
P163328	IBRD-90660	Effective	USD	82.00	82.00	0.00	26.11	55.89	32%

### **Key Dates (by Ioan)**

Project	Loan/Credit/TF	Status	Approval Date	Signing Date	Effectiveness Date	Orig. Closing Date	Rev. Closing Date
P163328	IBRD-90660	Effective	27-Mar-2020	07-Sep-2020	05-Oct-2020	30-Jun-2026	30-Jun-2026

### **Cumulative Disbursements**



12/12/2023 Page 8 of 9

Restructuring I	History
-----------------	---------

There has been no restructuring to date.

# Related Project(s)

There are no related projects.

12/12/2023 Page 9 of 9