

# Himachal Pradesh State Roads Transformation Project (P163328)

SOUTH ASIA | India | Transport Global Practice | IBRD/IDA | Investment Project Financing | FY 2020 | Seq No: 5 | ARCHIVED on 20-Oct-2022 | ISR52723 |

Implementing Agencies: Himachal Pradesh Road & Other Infrastructure Development Corporation, India

#### **Key Dates**

#### **Key Project Dates**

Bank Approval Date: 27-Mar-2020	Effectiveness Date: 05-Oct-2020
Planned Mid Term Review Date: 20-Feb-2023	Actual Mid-Term Review Date:
Original Closing Date: 30-Jun-2026	Revised Closing Date: 30-Jun-2026

#### Project Development Objectives

Project Development Objective (from Project Appraisal Document)

The proposed PDO is to enhance the efficiency of the transportation and road safety institutions and improve selected roads in Himachal Pradesh.

Has the Project Development Objective been changed since Board Approval of the Project Objective?

#### **Components** Table

Name

No

Building HP's Transport Institutions and Resilience:(Cost \$42.00 M) Improving select roads stimulating HP's horticultural and overall economic growth:(Cost \$50.00 M) Enhancing Road Safety:(Cost \$20.00 M)

# **Overall Ratings**

Name	Previous Rating	Current Rating
Progress towards achievement of PDO	Moderately Unsatisfactory	Moderately Unsatisfactory
Overall Implementation Progress (IP)	Moderately Unsatisfactory	Moderately Unsatisfactory
Overall Risk Rating	Substantial	Substantial

## Implementation Status and Key Decisions

The component-wise progress until January 31, 2022, is given below:

**Component 1: Building HP's Transport Institutions and Resilience:** The institutional reorganization has been approved by the State Cabinet in January 2022. Implementation of reforms to follow shortly including assignment of the core management staff of the four reorganized entities –HP Public Works Department (HPPWD) direct labor wing, HP Road and other Infrastructure Development Corporation Ltd. (HPRIDCL), Directorate of Transport & HP Motor Vehicle Administration (HPMVA). Several priority studies have been awarded and the remaining are in preparatory/ procurement phase.

**Component 2: Improving select roads stimulating HP's horticultural and overall economic growth:** Under Phase I three civil works contracts totaling 49.37 km is underway (Package 1. Badi Sai Ramshahar road (Lot 1) from Km 11/600 to Km 26/400, Package 2. Badi Sai Ramshahar road (Lot 2) from Km 26/400 to Km 44/700, Package 3. Dadhol - Ladrour road from km 0/00 to km 13/500). After a delayed start mainly due to the pandemic restrictions works progress is picking up with overall progress being at 40-45 percent. Under Phase II, out of three contracts, one contract totaling 2.7 km is underway (Package 4. Raghunathpura-Mandi-Harpura-Bharari from km 0.000 to km 2.700) and remaining two contracts totaling



27.854 km are awarded and works expected to commence in September 2022 (Package 5. Mandi- Rewalsar-Kalkhar road (Lot1) from Km 0.000 to Km 12.000 (12 km), Package 6. Mandi- Rewalsar-Kalkhar road (Lot2) from Km 12.000 to Km 29.000 (16.7 km). Preparation for maintenance contracts is underway.

**Component 3: Enhancing Road Safety:** The Road Safety advisory consultant has completed the survey of the three pilot districts and one highway with high traffic accident record. The needs assessment for surveillance equipment and emergency response equipment. has been completed. Road Safety Action Plan is under preparation. The implementation of the action plan on the pilot districts and demonstration corridor will help reduce road accident fatalities.

#### Risks

#### Systematic Operations Risk-rating Tool

Risk Category	Rating at Approval	Previous Rating	Current Rating
Political and Governance	Moderate	Moderate	Moderate
Macroeconomic	Moderate	Substantial	Substantial
Sector Strategies and Policies	Moderate	Substantial	Substantial
Technical Design of Project or Program	Substantial	Substantial	Substantial
Institutional Capacity for Implementation and Sustainability	Substantial	□High	□High
Fiduciary	Substantial	Substantial	Substantial
Environment and Social	Substantial	Substantial	Substantial
Stakeholders	Low	Low	Low
Other		□High	High
Overall	Substantial	Substantial	Substantial

#### Results

## PDO Indicators by Objectives / Outcomes

Building HP's Transport Ins	titutions & Resilience			
► Improved efficiency of tra	ansport institutions (Percenta	age, Custom, PBC)		
	Baseline	Actual (Previous)	Actual (Current)	End Target
Value	50.00	50.00	50.00	15.00
Date	31-Mar-2020	31-Jan-2022	30-Jul-2022	30-Jun-2026
Comments:	and works contract a	of HPRIDC (measured based of at the planned cost, time and que). Currently contract completion	uality, and reduction in mote	or vehicle administration



reduced to a maximum of 15 percent cost overrun. Motor vehicle administration services delivery time will be reduced by 20 percent.

► Reduction in maintenance u	unit cost (Text, Custom, PBC)	)		
	Baseline	Actual (Previous)	Actual (Current)	End Target
Value	US\$22,000/km/year	US\$22,000/km/year	US\$22,000/km/year	US\$10,000/km/year
Date	31-Mar-2020	31-Jan-2022	30-Jul-2022	30-Jun-2026
Comments:	performance based mai the market price (100 p	nditure for direct labor mainte intenance contracts carried o ercent, i.e. equivalent to the r vorks carried out by pilot serv	ut by private contractors. The market price) for maintenance	his expected to reduce to ce contracts carried out by

Improve Selected	Roads to stimulate horticultural and overall economic gro	wth of HP

► Reduction in transport cost (Percentage,	Custom, PBC)
--	--------------

	Baseline	Actual (Previous)	Actual (Current)	End Target
Value	100.00	100.00	100.00	75.00
Date	29-Mar-2019	31-Jan-2022	30-Jul-2022	30-Dec-2022
Comments:		est for transporting products fr Transportation cost along the percent)		

Enhancing Road Safety				
► Reduction in road acc	cident fatality (Text, Custom, PBC)			
	Baseline	Actual (Previous)	Actual (Current)	End Target
Value	18.17 people per 100,000 population	18.17 people per 100,000 population	18.17 people per 100,000 population	11.53 people per 100,000 population
Date	31-Oct-2019	31-Jan-2022	30-Jul-2022	30-Jun-2026
Comments:	Fatality rate reduction to	o the national average level i	n pilot districts.	

# Intermediate Results Indicators by Components

Building HP's Transport Institutions & Resilience

► HPRIDC, Direct Labor Wing of HPPWD, HPMVA and Directorate of Transportation of HPDOT reorganized and operational (Yes/No, Custom)



	Baseline	Actual (Previous)	Actual (Current)	End Target
Value	No	No	No	Yes
Date	31-Mar-2020	31-Jan-2022	30-Jul-2022	30-Jun-2026
Comments:	as HP Department of Transportation. Issu	reorganize HPPWD's asset ma of Transport (HPDOT's) motor v re reestablishment act and cabi nnical/operational staff and proc	vehicle administration servion net order. Operationalize b	ces and Directorate of
► Pilot service level/pe	erformance agreement for direct	labor operation implemented (Y	′es/No, Custom)	
	Baseline	Actual (Previous)	Actual (Current)	End Target
Value	No	No	No	Yes
Date	31-Mar-2020	31-Jan-2022	30-Jul-2022	30-Jun-2026
Comments:	Preparation of pilot maintenance; and w documentation.	direct labor internal performanc /omen self-help group bio-engir	e-based maintenance; ben heering solutions preservati	chmark performance-based ion bidding and contracts
Percentage of maint	tenance contracts awarded to wo	omen (Percentage, Custom)		
	Baseline	Actual (Previous)	Actual (Current)	End Target
Value	Baseline 0.00	Actual (Previous) 0.00	Actual (Current) 0.00	End Target 30.00
Value Date Comments:	0.00 31-Mar-2020 Engage women's S	0.00	0.00 30-Jul-2022 solutions preservation and	30.00 30-Jun-2026
Date Comments:	0.00 31-Mar-2020 Engage women's S	0.00 31-Jan-2022 HG to carry out bio-engineering nance at least on the project ro	0.00 30-Jul-2022 solutions preservation and ads	30.00 30-Jun-2026 I post construction non-
Date Comments: ► Maintenance of Stat	0.00 31-Mar-2020 Engage women's S mechanized mainte	0.00 31-Jan-2022 HG to carry out bio-engineering nance at least on the project ro	0.00 30-Jul-2022 solutions preservation and ads	30.00 30-Jun-2026 I post construction non-
Date Comments: ► Maintenance of Stat Custom)	0.00 31-Mar-2020 Engage women's S mechanized mainte te Core Road Network carried ou	0.00 31-Jan-2022 HG to carry out bio-engineering nance at least on the project ro t under private contractor perfo	0.00 30-Jul-2022 solutions preservation and ads rmance based maintenanc	30.00 30-Jun-2026 I post construction non- e contracting (Kilometers,
Date Comments: ► Maintenance of Stat Custom)	0.00 31-Mar-2020 Engage women's S mechanized mainte te Core Road Network carried ou Baseline	0.00 31-Jan-2022 HG to carry out bio-engineering nance at least on the project ro t under private contractor perfo Actual (Previous)	0.00 30-Jul-2022 solutions preservation and ads rmance based maintenanc Actual (Current)	30.00 30-Jun-2026 I post construction non- e contracting (Kilometers, End Target
Date Comments: ► Maintenance of Stat Custom) Value Date	0.00 31-Mar-2020 Engage women's S mechanized mainte te Core Road Network carried ou Baseline 0.00 20-Mar-2020	0.00 31-Jan-2022 HG to carry out bio-engineering nance at least on the project ro t under private contractor perfo Actual (Previous) 0.00	0.00 30-Jul-2022 solutions preservation and ads rmance based maintenanc Actual (Current) 0.00	30.00 30-Jun-2026 I post construction non- e contracting (Kilometers, End Target 1,000.00
Date Comments: ► Maintenance of Stat Custom) Value Date	0.00 31-Mar-2020 Engage women's S mechanized mainte te Core Road Network carried ou Baseline 0.00 20-Mar-2020	0.00 31-Jan-2022 HG to carry out bio-engineering nance at least on the project ro t under private contractor perfor Actual (Previous) 0.00 31-Jan-2022	0.00 30-Jul-2022 solutions preservation and ads rmance based maintenanc Actual (Current) 0.00	30.00 30-Jun-2026 I post construction non- e contracting (Kilometers, End Target 1,000.00
Date Comments: ► Maintenance of Stat Custom) Value Date Comments:	0.00 31-Mar-2020 Engage women's S mechanized mainte te Core Road Network carried ou Baseline 0.00 20-Mar-2020	0.00 31-Jan-2022 HG to carry out bio-engineering nance at least on the project ro t under private contractor perfo Actual (Previous) 0.00 31-Jan-2022 cted out to private contractors.	0.00 30-Jul-2022 solutions preservation and ads rmance based maintenance Actual (Current) 0.00 30-Jul-2022	30.00 30-Jun-2026 d post construction non- e contracting (Kilometers, End Target 1,000.00 30-Jun-2026
Date Comments: ► Maintenance of Stat Custom) Value Date Comments:	0.00 31-Mar-2020 Engage women's S mechanized mainte te Core Road Network carried ou Baseline 0.00 20-Mar-2020 Maintenance contra	0.00 31-Jan-2022 HG to carry out bio-engineering nance at least on the project ro t under private contractor perfo Actual (Previous) 0.00 31-Jan-2022 cted out to private contractors.	0.00 30-Jul-2022 solutions preservation and ads rmance based maintenance Actual (Current) 0.00 30-Jul-2022	30.00 30-Jun-2026 d post construction non- e contracting (Kilometers, End Target 1,000.00 30-Jun-2026
Date Comments: ► Maintenance of Stat Custom) Value Date Comments:	0.00 31-Mar-2020 Engage women's S mechanized mainte te Core Road Network carried ou Baseline 0.00 20-Mar-2020 Maintenance contra r of women assigned as operation	0.00 31-Jan-2022 HG to carry out bio-engineering nance at least on the project ro t under private contractor perfor Actual (Previous) 0.00 31-Jan-2022 cted out to private contractors.	0.00 30-Jul-2022 solutions preservation and ads rmance based maintenance Actual (Current) 0.00 30-Jul-2022	30.00 30-Jun-2026 a post construction non- contracting (Kilometers, End Target 1,000.00 30-Jun-2026 Custom)
Date Comments: ► Maintenance of Stat Custom) Value Date Comments: ► Increase the number	0.00 31-Mar-2020 Engage women's S mechanized mainte ite Core Road Network carried ou Baseline 0.00 20-Mar-2020 Maintenance contra r of women assigned as operation Baseline	0.00 31-Jan-2022 HG to carry out bio-engineering nance at least on the project ro t under private contractor perfor Actual (Previous) 0.00 31-Jan-2022 cted out to private contractors. mal staff by HP Motor Vehicle A Actual (Previous)	0.00 30-Jul-2022 solutions preservation and ads rmance based maintenance Actual (Current) 0.00 30-Jul-2022	30.00 30-Jun-2026 I post construction non- e contracting (Kilometers, End Target 1,000.00 30-Jun-2026 Custom) End Target



► Road users satisfied	d with improved road conditions c	on a scale of "1 - 5" (Number, C	ustom)	
	Baseline	Actual (Previous)	Actual (Current)	End Target
Value	0.00	0.00	0.00	5.00
Date	01-Jan-2020	31-Jan-2022	30-Jul-2022	15-Dec-2023
Comments:	Road users satisfied	d with improved road conditions	<b>.</b>	

<ul> <li>Roads constructed</li> </ul>	d (Kilometers, Corporate)			
	Baseline	Actual (Previous)	Actual (Current)	End Target
/alue	0.00	0.00	0.00	80.00
Date	31-Mar-2020	31-Jan-2022	30-Jul-2022	30-Jun-2026
Comments:	Contracts for app	rox. 50 KM in progress.		
	Contracts for app ed - rural (Kilometers, Corporate			
			Actual (Current)	End Target
	ed - rural (Kilometers, Corporate	Supplement)	Actual (Current) 0.00	End Target 0.00
Value	ed - rural (Kilometers, Corporate Baseline	e Supplement) Actual (Previous) 0.00		
□Roads construct Value	ed - rural (Kilometers, Corporate Baseline 0.00	e Supplement) Actual (Previous) 0.00		

Enhancing Road Safety									
► Patrol and emergency response equipment commissioned in the pilot districts and the pilot safe corridor (Yes/No, Custom)									
	Baseline	Actual (Previous)	Actual (Current)	End Target					
Value	No	No	No	Yes					
Date	20-Mar-2020	31-Jan-2022	30-Jul-2022	30-Jun-2026					
Comments:	Patrol and emergency response equipment commissioned in the pilot districts and the pilot safe corridor.								
► Police and community volunteers trained (Yes/No, Custom)									
	Baseline	Actual (Previous)	Actual (Current)	End Target					



Value	No	No	No	Yes
Date	20-Mar-2020	31-Jan-2022	30-Jul-2022	30-Jun-2026
Comments:	Police assigned for patro volunteers trained.	I and emergency response in	the pilot districts and corri	dor, as well as community

# Performance-Based Conditions

► PBC 1 Improved efficiency of transport institutions (Percentage, Output, 5,000,000.00, 18.52%)						
	Baseline	Actual (Previous)	Actual (Current)	2026		
Value	50.00	50.00	50.00			
Date		31-Jan-2022	30-Jul-2022			

► PBC 2 Improved efficiency of transport institutions (Percentage, Output, 2,000,000.00, 7.4%)						
BaselineActual (Previous)Actual (Current)2026						
Value	50.00	50.00	50.00			
Date		31-Jan-2022	30-Jul-2022			

► PBC 3 Reduction in maintenance unit cost (Text, Output, 1,500,000.00, 5.55%)							
	Baseline	Actual (Previous)	Actual (Current)	2026			
Value	US\$22,000/km/year	US\$22,000/km/year	US\$22,000/km/year				
Date		31-Jan-2022	30-Jul-2022				

BaselineActual (Previous)Actual (Current)2026	► PBC 4 Improved efficiency of transport institutions (Percentage, Output, 1,500,000.00, 5.55%)							
	Baseline	Actual (Previous)	Actual (Current)	2026				



Value	50.00	50.00	50.00	
Date		31-Jan-2022	30-Jul-2022	

► PBC 5 Improved efficiency of transport institutions (Percentage, Outcome, 1,000,000.00, 3.7%)						
BaselineActual (Previous)Actual (Current)2026						
Value	50.00	50.00	50.00			
Date		31-Jan-2022	30-Jul-2022			

► PBC 6 Improved efficiency of transport institutions (Percentage, Outcome, 5,000,000.00, 18.52%)						
	Baseline	Actual (Previous)	Actual (Current)	2026		
Value	50.00	50.00	50.00			
Date		31-Jan-2022	30-Jul-2022			

► PBC 7 Reduction in transport cost (Percentage, Output, 1,000,000.00, 3.7%)						
	Baseline	Actual (Previous)	Actual (Current)	2026		
Value	100.00	100.00	100.00			
Date		31-Jan-2022	30-Jul-2022			

► PBC 8 Reduction in road accident fatality (Text, Output, 10,000,000.00, 37%)							
	Baseline	Actual (Previous)	Actual (Current)	2026			
Value	18.17 people per 100,000 population	18.17 people per 100,000 population	18.17 people per 100,000 population				
Date		31-Jan-2022	30-Jul-2022				


# Data on Financial Performance



# **Disbursements (by loan)**

Project	Loan/Credit/TF	Status	Currency	Original	Revised	Cancelled	Disbursed	Undisbursed	% Di	sbursed
P163328	IBRD-90660	Effective	USD	82.00	82.00	0.00	10.86	71.14		13%
Key Dates (by loan)										
Project	Loan/Credit/TF	Status	Approval Date	e Signi	ng Date	Effectiveness D	Date Orig.	Closing Date	Rev. Closing D	ate
P163328	IBRD-90660	Effective	27-Mar-2020	07-Se	ep-2020	05-Oct-2020	30-Ju	n-2026	30-Jun-2026	

## **Cumulative Disbursements**



## **Restructuring History**

There has been no restructuring to date.

## Related Project(s)

There are no related projects.