

Procurement Plans
Republic of Armenia
ARMENIA: Loan № 80550-AM for Electricity Supply Reliability Project
ARMENIA: Loan № 83860-AM for Additional Financing for Electricity Supply Reliability Project
Period covered by this procurement plan: January 2017 - June 2018
Works

Last Update: March 7, 2017

N	Loan No	Description	Proc Method and type of contract	Prior / Post	Bid ID	Prequalification		Bidding Documents		Tender award date	Bid opening date	Bid Evaluation Report		Planned Contract signing date	Contract Signing date	Planned completion date	Completion date	Contractor	Country
						Invitation date	Completion date	Submitted date	Approved date			Request date	Approval date						
1	8386-AM	Reconstruction of "Noraduz - Lichk-Vardenis - Vayk - Vorotan I" 220 kV Overhead Transmission Lines	ICB Design, Supply and Installation	Prior	HV-W-12011	No	No	30-Mar-12	11-Apr-12	08-Mar-12	13-Aug-12	26-Oct-12	08-Nov-12	-	21-Nov-12	30-Sep-17	-	Kalpataru Power Transmission LTD	India
2	8054-AM	Reconstruction of 110 kV "Lalar" and 110 kV "Noyemberyan" Overhead Transmission Lines	ICB Design, Supply and Installation	Post	HV-W-12015	No	No	15-Oct-15	30-Oct-15	11-Feb-16	26-Apr-16	-	-	20-Jan-16	11-Aug-16	20-May-18	-	Gem Arak Industrial Company	Iran
3	8384-AM	Rehabilitation of Substations	ICB Design, Supply and Installation	Prior	HV-W-ESRAF-12015	No	No	18-May-15	02-Sep-15	25-Sep-15	01-Dec-15	12-Apr-16	16-Jun-16	-	-	30-Jun-18	-	-	-
3.1	8385-AM	Design, Supply, and Installation for Rehabilitation of 220 kV "Tughanak"	ICB Design, Supply and Installation	Prior	HV-W-ESRAF-12015_1	No	No	18-May-15	02-Sep-15	25-Sep-15	01-Dec-15	12-Apr-16	16-Jun-16	-	01-Jul-16	02-Sep-18	-	Kaskad Energo LLC	Russian Federation
3.2	8384-AM	Design, supply and installation of 110 kV "Charentsavan-3" substation	ICB Design, Supply and Installation	Prior	HV-W-ESRAF-12015_2	No	No	18-May-15	02-Sep-15	25-Sep-15	01-Dec-15	12-Apr-16	16-Jun-16	-	01-Jul-16	13-Jul-18	-	Efacec Engenharia e Sistemas S.A.	Portugal
3.3	8384-AM	Design, Supply, and Installation for Rehabilitation of 110 kV "Yanador-1" substation	ICB Design, Supply and Installation	Prior	HV-W-ESRAF-12015_3	No	No	18-May-15	02-Sep-15	25-Sep-15	01-Dec-15	12-Apr-16	16-Jun-16	-	01-Jul-16	01-May-18	-	Xian Electric Engineering Co. Ltd	China