

1. Project Data:	Date Posted : 03/20/2001			
PROJ ID: P040521		Appraisal	Actual	
Project Name : Second Village Infrastructure Project	Project Costs (US\$M)	159.6	138	
Country: Indonesia	Loan/Credit (US\$M)	140.1	119.2	
Sector(s): Rural Roads	Cofinancing (US\$M)			
L/C Number: L4100				
	Board Approval (FY)		97	
Partners involved :	Closing Date	12/31/1999	07/31/2000	

Prepared by :	Reviewed by :	Group Manager :	Group:	

2. Project Objectives and Components

a. Objectives

The main objective of the project was to reduce rural poverty by building small infrastructure in poor villages in Java (including Madura) and Sumatra. Secondary objectives were to increase decentralization and community participation.

b. Components

Village infrastructure works as requested by communities - such as access roads, bridges, water supply schemes, sanitation facilities, drainage, markets, piers or other small works;

- Technical assistance to support design and implementation of schemes; and
- Technical assistance to monitor and evaluate project impacts.

c. Comments on Project Cost, Financing and Dates

Project costs were lower largely due to depreciation of the rupiah. The costs in rupiah were more than twice the original estimate.

3. Achievement of Relevant Objectives:

The project achieved most of its objectives and far exceeded its target. Infrastructure was built in 7,044 villages compared to the intended 2,600.

- The construction of 15,069 km of roads and 42.5 km of bridges provided critical access to poor communities. With new access roads, t ransportation costs are estimated to have decreased by 40%. Also, few villages received electricity connection.
- Clear drinking water available through construction of 8,722 communal water supply units not only improved health but also reduced the time spent on obtaining water.
- Communities access to sanitation improved as 4,877 communal sanitation units were constructed.
- The project encouraged community participation and improved the ability of villagers to undertake public works and to maintain them.
- The field engineers gained valuable experience that can be used in subsequent projects.

4. Significant Outcomes/Impacts:

- The project provided affordable basic infrastructure to poor rural communities in Indonesia.
- The project established procedures for undertaking development works in the villages. These include the delivery of funds to the village with a minimum of leakage and bureaucracy, the accounting for expenses and receipts in the village through standardized bookkeeping and payment

procedures, the selection of suppliers, the receipt of materials from suppliers or villagers, the control of quality in the field, and the promotion of transparency in implementation.

5. Significant Shortcomings (including non-compliance with safeguard policies):

Even though the project gave training to villagers on maintenance, inadequate maintenance may still be a problem, particularly for roads in high sloping areas.

6. Ratings:	ICR	OED Review	Reason for Disagreement /Comments		
Outcome:	Highly Satisfactory	Highly Satisfactory			
Institutional Dev .:	High	High			
Sustainability :	Likely	Likely			
Bank Performance :	• •	Highly Satisfactory			
Borrower Perf .:	Highly Satisfactory	Highly Satisfactory			
Quality of ICR :		Satisfactory			
NOTE: ICR rating values f 7. Lessons of Broad A	lagged with ' * ' don't comply	with OP/BP 13.55, but are li	sted for completeness.		
programs if informed abo design. • For programs villages, so self target.	: (a) the program but their eligibi s covering a larg elf-targeting ins ing will benefit	s are advertised lity, and (b) the e proportion of v tead of village t the poorer segmen	ortunities offered by and communities are well by are involved in program villages and not just poor cargeting is preferable as nts within villages.		
8. Assessment Recommended? O Yes No					
outcome is comp Arrangement to 1	of implementation rehensive and of Regular Operation ructure construct	high quality. The s" is noteworthy.	results and the project e section on "Transition . A table on total cost by ject would have been		