

Council for Development and Reconstruction
Cultural Heritage and Urban Development
Project Management Unit - Projects Division

Procurement Plan Baseline
Update (Completed) and New Baseline (Planned)
as at February 2014

Studies Contracts


| Contract Description | Reference | SHORT LISTING PERIOD = 7.2 Weeks | | | | | | | | | | REQUEST FOR PROPOSAL & INVITATION = 8 Weeks | | | | | | Bidding Period = 4.8 Weeks | | | | | | | | | | | | |
|--|------------------------|----------------------------------|----------------------|------------------------------|--|--------------------------------------|-------------------------------------|-------------------------------|------------------------------|---------------------------|-------------------------------|---|-----------------------------|-----------------------------|-------------------------------------|------------------------------------|---------------------------------------|----------------------------------|-------------------------|-----------|-----------|--------|-----|------|-----|--------|-----|--------|-----|--|
| | | Studies Durations | | 3 wk | | 0.4 wk | | 1 wk | | 0.8 wk | | 1 wk | | 0.4 wk | | 2 wk | | 0.8 wk | | 1 wk | | 0.4 wk | | 1 wk | | 0.4 wk | | 4.4 wk | | |
| | | Issue REI (Shortlist) | Open EOI (Shortlist) | Request Board Approval on SL | Board Approval on SL | Board Approval notification | Request no-objection on SL | no-objection on SL | Send RFP to Tenders Dept | Tend Dept Comments on RFP | Request Board Approval on RFP | Board Approval on RFP | Board Approval notification | Request no-objection on RFP | no-objection on RFP | Send Invitation to Tenders Dept | Tenders Department Fax to Consultants | Issue Request For Proposal (RFP) | Open Technical Proposal | | | | | | | | | | | |
| 1. Urban | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| Baalbeck | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| Supervision | CHUD/C/baalbeck/8498 | Completed | 9-Jan-04 | 2-Feb-04 | 30-Mar-04 | 1-May-04 | 1-Jun-04 | 2-Jun-04 | 8-Jun-04 | 14-Apr-04 | 30-Apr-04 | 23-Jun-04 | 27-Jul-04 | 6-Aug-04 | 5-Aug-04 | 12-Aug-04 | 3-Sep-04 | 13-Sep-04 | 15-Sep-04 | 15-Oct-04 | | | | | | | | | | |
| Studies Phase II - Rehabilitation of Main Roads, Public area and Market | CHUD/C/baalbeck/8498 | Completed | N/A | N/A | N/A | N/A | N/A | N/A | N/A | N/A | N/A | N/A | N/A | N/A | N/A | N/A | N/A | N/A | N/A | N/A | N/A | N/A | N/A | N/A | N/A | N/A | N/A | N/A | N/A | |
| Supervision for Baalbeck - phase II | CHUD/C/baalbeck/18383 | Completed | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| Byblos | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| Supervision | CHUD/C/Byblos/8502 | Completed | 9-Jan-04 | 2-Feb-04 | 30-Mar-04 | 1-May-04 | 1-Jun-04 | 2-Jun-04 | 8-Jun-04 | 14-Apr-04 | 30-Apr-04 | 23-Jun-04 | 27-Jul-04 | 6-Aug-04 | 5-Aug-04 | 12-Aug-04 | 21-Sep-04 | 24-Sep-04 | 24-Sep-04 | 24-Oct-04 | | | | | | | | | | |
| Studies Phase II - Byblos Mina square and Coastal path. | CHUD/C/Byblos/8613 | Completed | NA | NA | NA | NA | NA | NA | NA | NA | NA | NA | NA | NA | NA | NA | NA | NA | NA | NA | NA | NA | NA | NA | NA | NA | NA | NA | NA | |
| Phase II - Supervision of a new Parking | CHUD/C/Byblos/T1 | Completed | 20-Mar-14 | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| Tripoli | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| Supervision | CHUD/C/Tripoli/8505 | Completed | 9-Jan-04 | 2-Feb-04 | 30-Mar-04 | 1-May-04 | 1-Jun-04 | 2-Jun-04 | 8-Jun-04 | 14-Apr-04 | 30-Apr-04 | 23-Jun-04 | 27-Jul-04 | 6-Aug-04 | 5-Aug-04 | 12-Aug-04 | 20-Sep-04 | 24-Sep-04 | 24-Sep-04 | 24-Oct-04 | | | | | | | | | | |
| Technical Control on the Construction of Abu Ali Platform | CHUD/C/Tripoli/16615 | Completed | NA | NA | NA | NA | NA | NA | NA | NA | NA | NA | NA | NA | NA | NA | NA | NA | NA | NA | NA | NA | NA | NA | NA | NA | NA | NA | NA | |
| Tripoli Traffic Study | CHUD/C/Tripoli/8314 | Completed | NA | NA | NA | NA | NA | NA | NA | NA | NA | NA | NA | NA | NA | NA | NA | NA | NA | NA | NA | NA | NA | NA | NA | NA | NA | NA | NA | |
| Tripoli Traffic Study - Addendum No. 1 | CHUD/C/Tripoli/8314 | Completed | N/A | N/A | N/A | N/A | N/A | N/A | N/A | N/A | N/A | N/A | N/A | N/A | N/A | N/A | N/A | N/A | N/A | N/A | N/A | N/A | N/A | N/A | N/A | N/A | N/A | N/A | N/A | |
| Tripoli Traffic Study - Addendum No. 2 | CHUD/C/Tripoli/8314 | Completed | N/A | N/A | N/A | N/A | N/A | N/A | N/A | N/A | N/A | N/A | N/A | N/A | N/A | N/A | N/A | N/A | N/A | N/A | N/A | N/A | N/A | N/A | N/A | N/A | N/A | N/A | N/A | |
| Tripoli Bortasi Mosque and Abou Ali River | CHUD/C/Tripoli/7888 | Completed | NA | NA | NA | NA | NA | NA | NA | NA | NA | 30-Jan-06 | 7-Feb-06 | 10-Feb-06 | NA | NA | NA | NA | NA | NA | NA | NA | NA | NA | NA | NA | NA | NA | NA | |
| Technical Control on Design of Abu Ali Platform | CHUD/C/Tripoli/4847D | Completed | NA | NA | NA | NA | NA | NA | NA | NA | NA | NA | NA | NA | NA | NA | NA | NA | NA | NA | NA | NA | NA | NA | NA | NA | NA | NA | NA | |
| Study Phase II - Public Spaces and Facades | CHUD/C/Tripoli/8916 | Completed | N/A | N/A | N/A | N/A | N/A | N/A | N/A | N/A | N/A | N/A | N/A | N/A | N/A | N/A | N/A | N/A | N/A | N/A | N/A | N/A | N/A | N/A | N/A | N/A | N/A | N/A | N/A | |
| Study Phase III - Preliminary Design for Khan Al Askar Detailed master plan for the Northern Zone Adjacent to Khan Al Askar ZPE4 | CHUD/C/Tripoli/16843 | Completed | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| Study Phase III - Khan Al Arsat, Hammam Al Nouni, Khan El Saboun + Supervision | CHUD/C/Tripoli/T2 | Completed | | 26-Jun-07 | 30-Aug-07 | 13-Sep-07 | 24-Sep-07 | 28-Sep-07 | | 10-Dec-14 | | | | | | | | | | | | | | | | | | | | |
| Study Phase III - Facades, Stairs & Alleys rehabilitation along River side +Supervision | CHUD/C/Tripoli/T3 | Completed | | 15-May-07 | 5-Jun-07 | 7-Jul-07 | 14-Jun-07 | 21-Jun-07 | 27-Jun-07 | 4-Jul-07 | 7-Jul-07 | 24-Dec-14 | 26-Dec-14 | 2-Jan-15 | 9-Jan-15 | 15-Jan-15 | 22-Jan-15 | 25-Jan-15 | 1-Feb-15 | 4-Feb-15 | 6-Mar-15 | | | | | | | | | |
| Supervision Facades and Public Spaces Op 5&7 and OP 4,6,8 | | Completed | | 2-Dec-14 | 23-Dec-14 | 25-Dec-14 | 1-Jan-15 | 8-Jan-15 | 14-Jan-15 | 21-Jan-15 | 24-Jan-15 | 7-Feb-15 | 10-Feb-15 | 17-Feb-15 | 24-Feb-15 | 1-Mar-15 | 8-Mar-15 | 11-Mar-15 | 18-Mar-15 | 21-Mar-15 | 21-Apr-15 | | | | | | | | | |
| Saida and Tyre | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| Supervision | CHUD/C/saida-Tyre/8497 | Completed | 9-Jan-04 | 2-Feb-04 | 30-Mar-04 | 1-May-04 | 1-Jun-04 | 2-Jun-04 | 8-Jun-04 | 14-Apr-04 | 30-Apr-04 | 23-Jun-04 | 27-Jul-04 | 6-Aug-04 | 5-Aug-04 | 12-Aug-04 | 3-Sep-04 | 13-Sep-04 | 14-Sep-04 | 14-Oct-04 | | | | | | | | | | |
| Study for Infrastructure for Parts of Tyre City and the Public Spaces near Khan El Franj and Fishermen Syndicate in Saida | CHUD/C/saida-Tyre/8497 | Completed | N/A | N/A | N/A | N/A | N/A | N/A | N/A | N/A | N/A | 8-Sep-05 | 13-Sep-05 | 21-Sep-05 | 21-Sep-05 | 30-Sep-05 | N/A | N/A | N/A | N/A | | | | | | | | | | |
| Supervision for Tyre phase III-Facades Rehabilitation & Public Spaces (the Souks) | CHUD/C/Tyre/T2 | Completed | 15-Dec-14 | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| Other Studies | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| Designing and Printing Communication Tools | CHUD/C/Al/4361 | Completed | N/A | N/A | N/A | N/A | N/A | N/A | N/A | N/A | N/A | 4-Mar-05 | 15-Mar-05 | 24-Mar-05 | N/A | N/A | N/A | 7-Apr-05 | 11-Apr-05 | N/A | | | | | | | | | | |
| Opinion Survey | CHUD/C/Al/8559 | Completed | | | | | | | | | | 4-Feb-05 | 18-Feb-05 | 1-Mar-05 | 3-Mar-05 | N/A | 15-Mar-05 | 23-Mar-05 | 31-Mar-05 | 20-Apr-05 | | | | | | | | | | |
| Environmental Management Plan | CHUD/C/Al/9279 | Completed | 22-Jan-04 | 10-Feb-04 | 30-Mar-04 | 21-Apr-04 | 10-May-04 | 5-May-04 | 20-May-04 | 2-Jun-04 | 25-Jun-04 | 25-Jun-04 ¹ 29-Nov-04 | 06-Jul-04 21-Dec-04 | 19-Jul-04 04-Jan-05 | 08-Jun-04 07-Jan-05 11-Mar-05 | 25-Sep-04 23-Feb-05 3-Apr-05 | 5-Sep-05 | 16-Sep-05 | 22-Sep-05 | 21-Oct-05 | | | | | | | | | | |
| 2. Archeology | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| Tyre Archeological Mapping | CHUD/C/Arch/8531 | Completed | 27-Mar-04 | 14-Apr-04 | 17-May-04 ² 13-Aug-04 17-Dec-04 | 22-June-04 01-Sep-04 30-Dec-04 | 01-Jul-04 13-Sep-04 14-Jan-05 | N/A 16-Sep-04 18-Jan-05 | N/A 24-Sep-04 4-Feb-05 | 22-Jun-04 | 28-Jul-04 | 21-Sep-04 | 6-Oct-04 | 22-Oct-04 | 28-Oct-04 | 4-Feb-05 | 21-Feb-05 | 25-Feb-05 | 5-Mar-05 | 1-Apr-05 | | | | | | | | | | |
| Design and Supervision of Baalbeck and Tyre Archeological Project - BTAPI | CHUD/C/Arch./16560 | Completed | 9-Sep-05 | 24-Oct-05 | 28-Nov-05 | 9-Dec-05 | 21-Dec-05 | 26-Dec-05 | 24-Jan-06 | | | | | | | | | | | | | | | | | | | | | |
| Design and Supervision of Baalbeck and Tyre Archeological Project - BTAPI | | Completed | 26-Jun-08 | | | 16-Oct-08 | | 31-Oct-08 | | 4-Sep-08 | 10-Nov-08 | 17-Nov-08 | 25-Nov-08 | 5-Nov-08 | 17-Nov-08 | NA | 17-Dec-08 | 26-Dec-08 | 26-Dec-08 | 4-Mar-09 | | | | | | | | | | |
| Design and Supervision of "Tripoli Mill" | CHUD/C/Arch./17022 | Completed | 26-Jun-08 | | | 16-Oct-08 | | 31-Oct-08 | | 4-Sep-08 | 10-Nov-08 | 17-Nov-08 | 25-Nov-08 | 5-Nov-08 | 17-Nov-08 | NA | 17-Dec-08 | 26-Dec-08 | 26-Dec-08 | 4-Mar-09 | | | | | | | | | | |
| Design and Supervision of "Chateau de la terre" - Saida | | Completed | 26-Jun-08 | | | 16-Oct-08 | | 31-Oct-08 | | 4-Sep-08 | 10-Nov-08 | 17-Nov-08 | 25-Nov-08 | 5-Nov-08 | 17-Nov-08 | NA | 17-Dec-08 | 26-Dec-08 | 26-Dec-08 | 4-Mar-09 | | | | | | | | | | |
| Design and Supervision of Khan el Echlé and Serral of Baalbeck | CHUD/C/Arch./17478 | Completed | 26-Jun-08 | | | 18-Dec-08 | 5-Jan-09 | 12-Jan-09 | | 29-Aug-09 | 29-Sep-09 | 17-Mar-10 23-Apr-10 | 31-Mar-10 23-Apr-10 | 1-Apr-10 | NA NA | NA NA | 9-Apr-10 | 12-Apr-10 | | 28-Jul-10 | | | | | | | | | | |
| Supervision of "Tripoli Citadel" | CHUD/C/Arch./17170 | Completed | | | | | | | | 15-Aug-09 | 29-Aug-09 | 31-Aug-09 | 7-Sep-09 | 14-Sep-09 | 20-Sep-09 | | | | | | | | | | | | | | | |
| 3. Suply | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| Consultancy of technical assistance to DGA (Mme Ghousseoub) | CHUD/S/16974 | Completed | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| Supply and Delivery of Equipments- CHUD Team | CHUD/S/ | Completed | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| Supply and Delivery of Equipments- CHUD Team | CHUD/S/teletrade | Completed | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| Supply and Delivery of Equipments- CHUD Team | CHUD/S/officedesign | Completed | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| Supply and Delivery of Equipments- CHUD Team | CHUD/S/AD17433 | Completed | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| Supply and Delivery of Office Furniture- CHUD Team | CHUD/S/17574 | Completed | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| Maintenance and Enhancement of the PMI | CHUD/S/9245 | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| Supply and Delivery of Office equipments for TA Tyre | CHUD/S/17455 | Completed | | | | | | | | | | | | | | | | | | | | | | | | | | | | |

Council for Development and Reconstruction
Cultural Heritage and Urban Development
Project Management Unit - Projects Division

Procurement Plan Baseline

Update (Completed) and New Baseline (Planned)
as at February 2014

Studies Contracts



| Contract Description | Studies Durations | SHORT LISTING PERIOD = 7.2 Weeks | | | | | | | | | | REQUEST FOR PROPOSAL & INVITATION = 8 Weeks | | | | | | Bidding Period = 4.8 Weeks | |
|---|-------------------|----------------------------------|----------------------|------------------------------|----------------------|-----------------------------|----------------------------|--------------------|--------------------------|---------------------------|-------------------------------|---|-----------------------------|-----------------------------|---------------------|---------------------------------|---|----------------------------------|-------------------------|
| | | 3 wk | 0.4 wk | 1 wk | 1 wk | 0.8 wk | 1 wk | 0.4 wk | 2 wk | 0.4 wk | 1 wk | 1 wk | 0.8 wk | 1 wk | 0.4 wk | 1 wk | 0.4 wk | 4.4 wk | |
| | | Issue REI (Shortlist) | Open EOI (Shortlist) | Request Board Approval on SL | Board Approval on SL | Board Approval notification | Request no-objection on SL | no-objection on SL | Send RFP to Tenders Dept | Tend Dept Comments on RFP | Request Board Approval on RFP | Board Approval on RFP | Board Approval notification | Request no-objection on RFP | no-objection on RFP | Send Invitation to Tenders Dept | Tenders Department Faxes to Consultants | Issue Request For Proposal (RFP) | Open Technical Proposal |
| Supply and Delivery of Office Furniture for DGA | GHUD/S/17469 | Completed | | | 15-Apr-10 | 23-Apr-10 | 27-Apr-10 | 28-Apr-10 | | | | 15-Apr-10 | 23-Apr-10 | 27-Apr-10 | 28-Apr-10 | 11-May-10 | | | 7-Jun-10 |
| Supply and Delivery of Office Equipments for DGA | GHUD/S/17433 | Completed | | | | | | | | | | | | | | | 12-Jul-11 | 13-Jul-11 | N/A |
| Supply and Delivery of 2 Cars for DGA | GHUD/S/17460 | Completed | | | | | | | | | | | | | | | | | |
| Organisation of a seminar in Tyre | GHUD/S/17699 | Completed | | | | | | | | | 12-Jan-04 | 19-Jan-04 | | | | | | | |
| Supply of Archeological equipment for DGA | GHUD/S/S1 | Completed | cancelled | | | | | | | | | 1-Dec-11 | | | | | | | 17-Feb-12 |
| Supply of underwater Archeological Equipments for DGA | GHUD/S/17820 | Completed | | | | | | | | | 16-Mar-12 | 6-Oct-11 | 22-Mar-12 | 5-Apr-12 | 11-Apr-12 | | | | |
| Supply of topographical Equipments for DGA | GHUD/S/S3 | | | | | | | | | | | | | | | | | | |
| Formation au benefice de la DGA (ENA) | GHUD/S/17487 | | | | | | | | | | | | | | | | | | |
| Formation Technique pour la DGA (HFO) | GHUD/S/17709 | Completed | | | | | | | | | | | | | | | | | |
| Assistance Technique à la DGA pour la Museographie de Musée de la Citadelle St Gilles à Tripoli | GHUD/S/17786 | | | | | | | | | | | | | | | | | | 7-Feb-12 |
| Assistance Technique à la DGA pour la preparation d'un rapport pour le comité de gestion mondial de l'UNESCO au Liban | GHUD/S/17788 | | | | | | | | | | | | | | | | | | 7-Feb-12 |

Council for Development and Reconstruction
Cultural Heritage and Urban Development
Project Management Unit - Projects Division

Procurement Plan Baseline

**Update (Completed) and New Baseline (Planned)
as at February 2014**

Studies C

67.2 days

39.2 days

7 days

35 days

| Contract Description | Studies Duration | Technical Evaluation Period = 7.2 weeks | | | | | | | Hold Period = 0.4 week | | Financial Evaluation Period = 6.2 weeks | | | | | | Award | Scheduled Start date | Estimated Duration Weeks | Contract Completion Date | Last revised Completion date | Funding Source |
|---|------------------|---|--|--|-----------------------------|--|--------------------------------------|--------------------|-------------------------|-------------------------------|--|--|-----------------------------|--|--------------------------------------|----------------|-----------|----------------------|--------------------------|--------------------------|------------------------------|----------------|
| | | 2 wk | 0.4 wk | 1 wk | 1 wk | 0.8 wk | 1 wk | 0.2 wk | 0.2 wk | 1 wk | 0.4 wk | 1 wk | 1 wk | 0.8 wk | 1 wk | 4 wk | | | | | | |
| | | Complete Technical Evaluation | Request Board Approval on Technical Evaluation | Board Approval on Technical Evaluation | Board Approval Notification | Request no-objection on Technical Evaluation | no-objection on Technical Evaluation | Notify Consultants | Open Financial Proposal | Complete Financial Evaluation | Request Board Approval on Financial Evaluation | Board Approval on Financial Evaluation | Board Approval Notification | Request no-objection on Financial Evaluation | no-objection on Financial Evaluation | Award / Notify | | | | | | |
| Supply and Delivery of Office Furniture for DGA | CHUD/S/17469 | Completed | N/A | N/A | N/A | N/A | N/A | N/A | 28-May-10 | 18-Jun-10 | 20-Jun-10 | 16-Sep-10 | 24-Sep-10 | | 16-Sep-10 | 26-Oct-10 | 29-Oct-10 | 4 | 26-Nov-10 | 1-Feb-11 | IBRD | |
| Supply and Delivery of Office Equipments for DGA | CHUD/S/17433 | Completed | 28-May-10 | N/A | N/A | N/A | N/A | N/A | N/A | 17-Aug-11 | 17-Aug-11 | 26-Aug-10 | 8-Sep-11 | 19-Sep-11 | 21-Sep-11 | 23-Sep-11 | 2-Nov-11 | 2-Nov-11 | 4 | 30-Nov-11 | 30-Dec-11 | IBRD |
| Supply and Delivery of 2 Cars for DGA | CHUD/S/17460 | Completed | | | | | | | | | 6-May-11 | 15-Apr-10 | | 27-Jan-11 | 10-Feb-11 | 23-Jun-11 | 23-Jun-11 | | 15-Oct-11 | 15-Nov-11 | IBRD | |
| Organisation of a seminar in Tyre | CHUD/S/17699 | Completed | | | | | | | | | | | | | | | 10-Oct-11 | 2-Oct-11 | 4 | 30-Oct-11 | | AFD Grant |
| Supply of Archeological equipment for DGA | CHUD/S/81 | Completed | NA | NA | NA | NA | NA | NA | 14-Mar-12 | 14-Mar-12 | 2-Apr-12 | 5-Apr-12 | | | | | | 6 | | | CANCELED | AFD Grant |
| Supply of underwater Archaeological Equipments for DGA | CHUD/S/17820 | Completed | NA | NA | NA | NA | NA | NA | | 26-Jan-12 | 14-May-12 | 24-May-12 | | | 4-Jun-12 | 15-Jun-12 | | | | | | AFD Grant |
| Supply of topographical Equipments for DGA | CHUD/S/53 | | | | | | | | | | | 5-Apr-12 | | | 26-Apr-12 | 3-May-12 | 22-May-12 | 22-May-12 | 8 | 3-Aug-12 | | AFD Grant |
| Formation au benefice de la DGA (INA) | CHUD/S/17457 | | | | | | | | | | | 8-Feb-12 | | | 9-Mar-12 | | 19-Mar-12 | 19-Mar-12 | 8 | 14-May-12 | | AFD Grant |
| Formation Technique pour la DGA (IFPO) | CHUD/S/17709 | Completed | NA | NA | NA | NA | NA | NA | | | 8-Sep-11 | 15-Sep-11 | | | 26-Oct-11 | 15-Nov-11 | 20-Dec-11 | 20-Dec-11 | 41 | 30-Sep-12 | | AFD Grant |
| Assistance Technique à la DGA pour la Museographie de Musée de la Citadelle St Gilles à Tripoli | CHUD/S/17786 | | 7-Feb-12 | 22-Feb-12 | 1-Mar-12 | | | | | | 22-Feb-12 | 1-Mar-12 | | 19-Mar-12 | 26-Mar-12 | 7-May-12 | 7-May-12 | 13 | 7-Aug-12 | | AFD Grant | |
| Assistance technique à la DGA pour la préparation d'un rapport pour le comité de sélection modalité PUNUSCO | CHUD/S/17788 | | 7-Feb-12 | 7-Mar-12 | 8-Mar-12 | | | | | | 7-Mar-12 | 8-Mar-12 | | 20-Mar-12 | 26-Mar-12 | 27-Apr-12 | 27-Apr-12 | 13 | 27-Jul-12 | | AFD Grant | |

Council for Development and Reconstruction
Cultural Heritage and Urban Development
Project Management Unit - Projects Division

Procurement Plan Baseline
Update (Completed) and New Baseline (Planned)
as at February 2014



NB: Finished Date


| |
|--------------------|
| Actual Ending Date |
| Ongoing Projects |

| Contract Description | Reference | Funding Source | Original Loan Amount US\$ | | AF Loan Amount US\$ | | Works Durations | Tender Documents Approvals Period = 4.2 weeks | | | | | Adv Period = 1 weeks | | Bid Pd = 6 weeks | | Bid Evaluation Period = 5.2 weeks | | | | | Award=5 weeks | | | Contract Completion Date | Last revised completion date | Funding Source | Status | % of Completion | | | | | |
|--|-----------------------|----------------|---------------------------|------------|---------------------|------------|-----------------|---|--|------------------------------------|-----------------------------|--|----------------------------------|----------------------------------|------------------------|--------------|-----------------------------------|---|-----------------------------------|-----------------------------|---|---------------------------------|----------------------------------|--------------------|--------------------------|------------------------------|----------------|-----------|---|--|--|------------|--|------|
| | | | Foreign | Local | Foreign | Local | | Complete Tender Documents | Request Board Approval on Tender Documents | Board Approval on Tender Documents | Board Approval Notification | Request no-objection on Tender Documents | no-objection on Tender Documents | Tenders Department Advertisement | Issue Tender Documents | Bids Opening | Complete Bids Evaluation | Request Board Approval on Bids Evaluation | Board Approval on Bids Evaluation | Board Approval Notification | Request no-objection on Bids Evaluation | no-objection on Bids Evaluation | Award Notification and Signature | Notice to Commence | | | | | | | | | | |
| 1. Urban | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| Baalbeck | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| Works Phase I - Southern Access and Hay Al Qalaa | CHUD/W/baalbeck/3843 | IBRD | 1,583,115.11 | 285,598.03 | | | Completed | | 25-Jun-04 | 6-Jul-04 | 20-Jul-04 | 27-Jul-04 | 12-Aug-04 | 20-Sep-04 | 24-Sep-04 | 24-Nov-04 | 14-Apr-05 | | 6-Jun-05 | 6-Jun-05 | 14-Jun-05 | 22-Jun-05 | 24-Jun-05 | 30-Jun-05 | 18-Aug-05 | 19-Sep-05 | 115 | 18-Sep-06 | 21-Sep-09 | IBRD | Contract breached. Taking over completed | 100% | | |
| Works Phase I - Northern Access and Pedestrian Paths | CHUD/W/baalbeck/3470 | IBRD | 972,977.81 | 201,618.90 | | | Completed | | 25-Jun-04 | 6-Jul-04 | 20-Jul-04 | 27-Jul-04 | 12-Aug-04 | 20-Sep-04 | 24-Sep-04 | 24-Nov-04 | 14-Apr-05 | | 29-May-05 | 31-May-05 | 7-Jun-05 | 14-Jun-05 | 20-Jun-05 | 27-Jun-05 | 25-Jul-05 | 1-Aug-05 | 115 | 18-Sep-06 | 21-Sep-09 | IBRD | Contract breached. Taking over completed | 100% | | |
| Works Phase I - Baalbeck Hay Qalaa Housing | CHUD/W/baalbeck/4451 | IBRD | 232,615.89 | 24,996.24 | | | Completed | | 21-Jul-05 | 26-Jul-05 | 5-Aug-05 | 10-Aug-05 | 5-Sep-05 | 19-Aug-05 | 24-Aug-05 | 20-Sep-05 | 24-Oct-05 | 27-Oct-05 | 1-Nov-05 | 1-Nov-05 | 13-Nov-05 | 20-Nov-05 | 26-Dec-05 | 7-Feb-06 | 14-Mar-06 | 83 | 13-Sep-06 | 16-Oct-07 | IBRD | Works Completed | 100% | | | |
| Works Phase I - Rehabilitation of selected historic streets and Parkings (P#1 Completion) | CHUD/W/baalbeck/18315 | IBRD | | | 2,376,399.36 | | Completed | | 30-May-11 | 9-Jun-11 | 20-Jun-11 | 21-Sep-11 | 28-Jun-11 | 12-Sep-11 | 15-Sep-11 | 4-Nov-11 | 22-Dec-11 | 22-Dec-11 | 28-Apr-14 | | 13-May-14 | 17-Jun-14 | 30-Jun-14 | 10-Nov-14 | 59 | 28-Dec-15 | | IBRD | the contractor will have to finalize the works before december 2015 | | | | | |
| Byblos | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| Works Phase I - Communication Center, Market Area and Al-Mina Road | CHUD/W/byblos/4397 | IBRD | 1,759,795.18 | 173,421.58 | | | Completed | | 31-Aug-04 | 8-Sep-04 | 21-Sep-04 | 21-Sep-04 | 24-Sep-04 | 19-Oct-04 | 19-Oct-04 | 16-Dec-04 | | | | | | | | | | | | | | IBRD | Works Completed | 100% | | |
| Works Phase II - Rehabilitation of Byblos old city P#1 - Byblos Mina square and Coastal Path | CHUD/W/byblos/16677 | IBRD | 1,249,279.52 | 343,551.86 | 79,802.43 | 237,272.52 | Completed | 18-Dec-06 | 2-Mar-07 | 8-Mar-07 | 16-Mar-07 | 22-Mar-07 | 2-May-07 | 7-May-07 | 14-May-07 | 20-Jun-07 | 25-Jun-07 | 30-Aug-07 | 13-Sep-07 | | | 28-Sep-07 | 2-Nov-07 | | | | | | | IBRD | Final taking over | 100% | | |
| Works Phase II - Construction of a new Parking Area | CHUD/W/byblos/T1 | IBRD | | | 907,759.60 | | Completed | | | | | | | | | | | | | | | | | | | | | | | IBRD | Tender Dossier under preparation | | | |
| Saida | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| Works Phase I - Bab Al Serral Square section 1, Touristic Path section 2& Electrical Works | CHUD/W/Saida/3472 | IBRD | 990,339.74 | 55,622.08 | | | Completed | | 3-Jan-05 | 27-Jan-05 | 1-Feb-05 | 11-Feb-05 | 14-Feb-05 | 27-Feb-05 | 22-Mar-05 | 28-Mar-05 | 10-May-05 | 24-May-05 | 24-May-05 | 31-May-05 | 8-Jun-05 | 10-Jun-05 | 15-Jun-05 | 29-Jul-05 | 19-Sep-05 | 101 | 19-Mar-07 | 27-Aug-07 | IBRD | Works Completed | 100% | | | |
| Works Phase I - The souks (markets) - section 3 & Electrical Works | CHUD/W/Saida/4424 | IBRD | 936,875.48 | 257,640.76 | | | Completed | | 10-Nov-05 | 16-Nov-05 | 23-Nov-05 | 1-Dec-05 | 5-Dec-05 | 26-Dec-05 | 3-Jan-06 | 3-Jan-06 | 28-Feb-06 | 23-Mar-06 | 23-Mar-06 | 28-Mar-06 | 4-Apr-06 | 12-Apr-06 | 29-May-06 | 20-Jun-06 | 26-Oct-06 | 162 | 25-Oct-07 | 30-Nov-09 | IBRD | Works Completed | 100% | | | |
| Works Phase II - Touristic Path, youma and salameh buildings & Electrical Works | CHUD/W/Saida/17235 | IBRD | 2,418,950.50 | 665,211.39 | 1,000,000.00 | 100,000.00 | Completed | | 8-Jan-09 | 15-Jan-09 | 26-Jan-09 | 29-Jan-09 | 30-Mar-09 | 27-Apr-09 | 14-May-09 | 30-Jun-09 | 26-Oct-09 | 4-Nov-09 | 12-Nov-09 | | | | | | | | | | | IBRD | | 97% | | |
| Works phase II - Sea Front (Electrical Cables, Facades, Public Spaces) | CHUD/W/Saida/17171 | Private | | | 2,390,000.00 | | Completed | | | | | | | | | 17-Jun-09 | | 3-Sep-09 | 5-Nov-09 | | | 15-Feb-10 | 17-Feb-10 | 24-Feb-10 | 7-Apr-10 | 31-May-10 | 235 | 30-May-11 | 30-Nov-14 | private Sector | the completion date will be extended | 20% | | |
| Saida & Baalbeck | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| Woks Phase II - Khan El Echlé and Serral of Baalbeck | CHUD/W/baal-Saida/T1 | Italy | 2,136,000.00 | | 1,875,000.00 | | Completed | | | 16-Dec-13 | 10-Jan-14 | 3-Feb-14 | NA | NA | | 8-Feb-14 | | | | | | | | | | | | | | Italy | Only one bid received. Waiting Board decision on next step | | | |
| Tripoli | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| Works Phase I - Northern Souks Facades | CHUD/W/Tripoli/3473 | IBRD | 865,377.46 | 173,450.74 | | | Completed | | 31-Aug-04 | 8-Sep-04 | 21-Sep-04 | 21-Sep-04 | 24-Sep-04 | 20-Oct-04 | 22-Oct-04 | 22-Dec-04 | 28-Jan-05 | 28-Jan-05 | 11-Feb-05 | 25-Feb-05 | | | | | | | | | | IBRD | Works Completed | 100% | | |
| Works Phase I - Resettlement Housing - Block A | CHUD/W/Tripoli/4433 | IBRD | 650,644.09 | 221,738.49 | | | Completed | | 22-Sep-04 | 22-Sep-04 | 6-Oct-04 | 22-Oct-04 | 26-Oct-04 | 20-Dec-04 | 28-Dec-04 | 30-Dec-04 | 2-Mar-05 | 23-Mar-05 | 23-Mar-05 | 29-Mar-05 | 8-Apr-05 | 15-Apr-05 | 8-Jun-05 | 15-Dec-05 | 3-Jan-06 | 72 | 2-Jan-07 | 18-May-07 | IBRD | Works Completed | 100% | | | |
| Works Phase I - Resettlement Housing - Block B | CHUD/W/Tripoli/3572 | IBRD | 803,673.46 | 273,890.66 | | | Completed | | 10-Oct-04 | 27-Jan-05 | 1-Feb-05 | 11-Feb-05 | 14-Feb-05 | 27-Feb-05 | 16-Mar-05 | 18-Mar-05 | 4-May-05 | 26-May-05 | 26-May-05 | 31-May-05 | 8-Jun-05 | 10-Jun-05 | 15-Jun-05 | 23-Aug-06 | 26-Sep-06 | 74 | 25-Sep-07 | 14-Feb-08 | IBRD | Works Completed | 100% | | | |
| Works Phase I - Northern Souks Public Spaces | CHUD/W/Tripoli/4496 | AFD | 1,644,280.11 | | | | Completed | | 1-Oct-05 | 27-Oct-05 | 1-Nov-05 | 16-Nov-05 | 21-Nov-05 | 21-Nov-05 | 22-Dec-05 | 26-Dec-05 | 25-Jan-06 | 10-Feb-06 | 10-Feb-06 | 21-Feb-06 | 28-Feb-06 | 2-Mar-06 | 11-Apr-06 | 9-May-06 | 19-Jun-06 | 88 | 18-Jun-07 | 24-Aug-08 | AFD | Works Completed | 100% | | | |
| Works Phase II - Northern Souks Facades Package 2 | CHUD/W/Tripoli/4454 | IBRD | 664,326.77 | 85,328.90 | | | Completed | | 15-Feb-06 | 23-Feb-06 | 28-Feb-06 | 8-Mar-06 | 13-Mar-06 | 27-Mar-06 | 8-Apr-06 | 11-Apr-06 | 10-May-06 | 7-Jun-06 | 7-Jun-06 | 13-Jun-06 | 20-Jun-06 | 21-Jun-06 | 3-Jul-06 | 19-Sep-06 | 27-Nov-06 | 65 | 26-Nov-07 | 15-May-08 | IBRD | Works Completed | 100% | | | |
| Works Phase II - Facades Rehabilitation of "Dahir II Mughur" Buildings | CHUD/W/Tripoli/4675 | IBRD | 779,034.34 | 64,740.26 | | | Completed | | 12-Apr-06 | 27-Apr-06 | 3-May-06 | 8-May-06 | 12-May-06 | 22-May-06 | 1-Jun-06 | 2-Jun-06 | 22-Jun-06 | 14-Sep-06 | 14-Sep-06 | 22-Sep-06 | 5-Oct-06 | 10-Oct-06 | 20-Oct-06 | 8-Feb-07 | 21-Mar-07 | 33 | 20-Sep-07 | 5-Nov-07 | IBRD | Works Completed | 100% | | | |
| Works Phase II - Rehabilitation of Abu Ali River Banks | CHUD/W/Tripoli/4836 | AFD | 9,513,734.71 | 353,182.25 | 635,255.43 | 63,525.54 | Completed | | 22-Apr-04 | 31-Aug-06 | 14-Sep-06 | 25-Sep-06 | 25-Sep-06 | 25-Apr-07 | 14-May-07 | 16-May-07 | 3-Jul-07 | 1-Sep-07 | 1-Sep-07 | 13-Sep-07 | | | 20-Sep-07 | 29-Oct-07 | 15-Nov-07 | 3-Jan-08 | 261 | 2-Jan-10 | 31-Dec-12 | AFD | | 90% | | |
| Works Phase II - Resettlement Housing -Block C | CHUD/W/Tripoli/16783 | IBRD | 1,476,545.60 | 671,572.55 | | | Completed | | 16-Jan-08 | 24-Jan-08 | 5-Feb-08 | 4-Feb-08 | 18-Feb-08 | 13-Mar-08 | 24-Mar-08 | 27-May-08 | | 26-Aug-08 | 4-Sep-08 | 15-Sep-08 | 17-Sep-08 | 2-Oct-08 | 14-Nov-08 | 29-Sep-09 | 58 | 28-Sep-10 | 31-Dec-10 | IBRD | The CDR Board approved to convert the remaining amount in | 100% | | | | |
| Works Phase II - Resettlement Housing -Block C - Additional works | CHUD/W/Tripoli/16783 | IBRD | | | 128,664.00 | 25,021.80 | Completed | | | | | | | | | | | | | | | | | | 22-Aug-11 | 22 | 23-Jan-12 | 31-Mar-12 | IBRD | this contract to a "Security and maintenance contract" for Khan el Askar | 70% | | | |
| Works Phase II - Khan Al Askar | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| Works Phase II -Khan el Arasat, Hammam El Nouri, Khan el Saboun | CHUD/W/Tripoli/T3 | AFD | 500,000.00 | | 2,964,652.38 | 296,465.25 | Completed | | 30-Mar-09 | 8-Jul-09 | 16-Jul-09 | 27-Jul-09 | 29-Jul-09 | 12-Aug-09 | 18-Nov-09 | 9-Dec-09 | 10-Dec-09 | 12-Feb-10 | 12-Feb-10 | 16-Mar-10 | 16-Mar-10 | 23-Mar-10 | 17-Jun-10 | 6-Apr-10 | 12-Apr-10 | 19-Apr-10 | 7-Sep-10 | 23-Oct-10 | 108 | 18-Nov-12 | 18-Nov-12 | GL IBRD | | 100% |
| Works Phase II -Traditional houses (Lot 131) | CHUD/W/Tripoli/T4 | AFD | | | 3,000,000.00 | | Completed | | | | | | | | | | | | | | | | | | | | | | | | AFD | | | |
| Works Phase III - Facades and Public Spaces Op 5&7 | CHUD/W/Tripoli/T5 | AFD | | | 2,500,000.00 | | Completed | | | | | | | | | | | | | | | | | | | | | | | | AFD | | | |
| Works Phase III - Facades and Public Spaces Op 4,6,8 | CHUD/W/Tripoli/T6 | AFD | | | 5,000,000.00 | | Completed | | | | | | | | | | | | | | | | | | | | | | | | AFD | | | |
| Works Phase III - Facades rehabilitation along Abu Ali River side | CHUD/W/Tripoli/T7 | AFD | | | 3,000,000.00 | | Completed | | | | | | | | | | | | | | | | | | | | | | | | AFD | | | |

Council for Development and Reconstruction
Cultural Heritage and Urban Development
Project Management Unit - Projects Division

Procurement Plan Baseline
Update (Completed) and New Baseline (Planned)
as at February 2014

Works Contracts



NB: Finished Date

| |
|--------------------|
| Actual Ending Date |
| Ongoing Projects |

| Contract Description | Reference | Funding Source | Original Loan Amount US\$ | | AF Loan Amount US\$ | | Works Durations | Tender Documents Approvals Period = 4.2 weeks | | | | Adv Period = 1 weeks | | Bid Pd = 6 weeks | | Bid Evaluation Period = 5.2 weeks | | | | | Award=5 weeks | | Dur Wks | Contract Completion Date | Last revised Completion date | Funding Source | Status | % of Completion | | | |
|--|-------------------|----------------|---------------------------|------------|---------------------|------------|-----------------|---|------------------------------------|-----------------------------|--|----------------------------------|----------------------------------|------------------------|--------------|-----------------------------------|---|-----------------------------------|-----------------------------|---|---------------------------------|----------------------------------|-----------|--------------------------|------------------------------|----------------|-----------|--|--------------------|------|------|
| | | | Foreign | Local | Foreign | Local | | Request Board Approval on Tender Documents | Board Approval on Tender Documents | Board Approval Notification | Request no-objection on Tender Documents | no-objection on Tender Documents | Tenders Department Advertisement | Issue Tender Documents | Bids Opening | Complete Bids Evaluation | Request Board Approval on Bids Evaluation | Board Approval on Bids Evaluation | Board Approval Notification | Request no-objection on Bids Evaluation | no-objection on Bids Evaluation | Award Notification and Signature | | | | | | | Notice to Commence | | |
| | | | 0.4 wk | 1 wk | 1 wk | 0.8 wk | | 1 wk | 0.5 wk | 0.5 wk | 6 wk | 1 wk | 0.4 wk | 1 wk | 1 wk | 0.8 wk | 1 wk | 1 wk | 0.8 wk | 1 wk | 4 wk | 1 wk | | | | | | | | | |
| Tyre | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| Works Phase I - Coast Lane Preservation | CHUD/W/Tyre/3859 | IBRD | 906,606.50 | 170,446.59 | | | Completed | | 25-Jun-04 | 6-Jul-04 | 20-Jul-04 | 27-Jul-04 | 12-Aug-04 | 16-Sep-04 | 23-Sep-04 | 23-Nov-04 | 21-Dec-04 | 21-Dec-04 | 30-Dec-04 | 14-Jan-05 | 18-Jan-05 | 4-Feb-05 | 22-Mar-05 | 29-Jul-05 | 81 | 28-Jul-06 | 12-Feb-07 | IBRD | Works Completed | 100% | |
| | CHUD/W/Tyre/3474 | IBRD | 1,488,382.60 | 200,202.06 | | | Completed | | 25-Jun-04 | 6-Jul-04 | 20-Jul-04 | 27-Jul-04 | 12-Aug-04 | 16-Sep-04 | 23-Sep-04 | 23-Nov-04 | 21-Dec-04 | 21-Dec-04 | 30-Dec-04 | 14-Jan-05 | 25-Feb-05 | 27-Feb-05 | 8-Jun-05 | 29-Jul-05 | 52 | 26-Jan-07 | 8-May-08 | IBRD | Works Completed | 100% | |
| | | | | | | | Planned | | | | | | | | | | | | | | | | | | | | | | | | |
| Works Phase II - Infrastructure Works for parts of Tyre City | CHUD/W/Tyre/4495 | IBRD | 801,325.74 | 300,007.74 | | | Completed | | 29-Nov-05 | 9-Dec-05 | 9-Dec-05 | 9-Dec-05 | 26-Dec-05 | 28-Dec-05 | 30-Dec-05 | 30-Jan-06 | 6-Feb-06 | 6-Feb-06 | 15-Feb-06 | 17-Feb-06 | 21-Feb-06 | 22-Feb-06 | 31-Mar-06 | 10-May-06 | 251 | 9-Jan-07 | 28-Feb-11 | IBRD | Works Completed | 100% | |
| | | | | | | | Planned | 26-Jan-06 | 28-Jan-06 | 4-Feb-06 | 11-Feb-06 | 17-Feb-06 | 24-Feb-06 | 27-Feb-06 | 3-Mar-06 | 14-Apr-06 | 21-Apr-06 | 2-Mar-06 | 7-Mar-06 | 13-Mar-06 | 16-Mar-06 | 11-Apr-06 | 17-Jun-06 | 24-Jun-06 | 43 | | 24-Apr-07 | | | | |
| Works Phase II - Fishing Port Area Waterfront, Public Spaces | CHUD/W/Tyre/17073 | AFD | 3,000,000.00 | 547,424.41 | 592,279.32 | 167,303.99 | Completed | | 23-Jan-09 | 28-Jan-09 | 12-Feb-09 | 26-Feb-09 | 10-Mar-09 | 24-Mar-09 | 14-Apr-09 | 27-Apr-09 | 15-Jun-09 | 14-Jul-09 | 14-Jul-09 | 16-Jul-09 | 10-Sep-09 | 5-Nov-09 | | | | | | | | | |
| | | | | | | | Planned | 4-Nov-08 | 6-Nov-08 | 13-Nov-08 | 20-Nov-08 | 26-Nov-08 | 3-Dec-08 | 6-Dec-08 | 10-Dec-08 | 21-Jan-09 | 28-Jan-09 | 31-Jan-09 | 7-Feb-09 | 14-Feb-09 | 19-Feb-09 | 26-Feb-09 | 7-Dec-09 | 4-Feb-10 | 236 | 4-Aug-11 | 12-Aug-14 | | | | |
| Works Phase II - Bawabeh Square, Hammam Square and Hamra Street | CHUD/W/Tyre/16954 | IBRD | 2,831,104.96 | 778,553.86 | 2,375,757.85 | 237,575.79 | Completed | | 23-Apr-08 | 27-May-08 | 12-Jun-08 | 23-Jun-08 | 24-Jun-08 | | 22-Dec-08 | 22-Dec-08 | 4-Feb-09 | 3-Mar-09 | 3-Mar-09 | 5-Mar-09 | 13-Mar-09 | 20-Mar-09 | 7-Apr-09 | 15-May-09 | 30-Jun-09 | 219 | 28-Dec-10 | 12-Sep-13 | IBRD | | 100% |
| | | | | | | | Planned | 23-Apr-08 | 25-Apr-08 | 2-May-08 | 9-May-08 | 15-May-08 | 22-May-08 | 25-May-08 | 29-May-08 | 10-Jul-08 | 17-Jul-08 | 20-Jul-08 | 27-Jul-08 | 3-Aug-08 | 8-Aug-08 | 15-Aug-08 | 12-Sep-08 | 19-Sep-08 | 78 | | 19-Mar-10 | | | | |
| Works Phase II - Bawabeh Saha and Market improvements (direct Contract) and Construction of a new Parking Area | | | | | 2,042,459.10 | | Planned | | | | | | | | | | | | | | | | | | | | | | | | |
| Works Phase III - Extension of Coastal Promenade (Ras el Jamal) | CHUD/W/Tyre/T1 | AFD | | | 1,000,000.00 | | Completed | | 20-Dec-14 | 22-Dec-14 | 29-Dec-14 | 5-Jan-15 | 11-Jan-15 | 18-Jan-15 | 21-Jan-15 | 25-Jan-15 | 8-Mar-15 | 15-Mar-15 | 18-Mar-15 | 25-Mar-15 | 1-Apr-15 | 6-Apr-15 | 13-Apr-15 | 22-Aug-15 | 29-Aug-15 | 78 | | 21-Dec-15 | | | |
| | | | | | | | Planned | | | | | | | | | | | | | | | | | | | | | | | | |
| Works Phase III - Facades Rehabilitation & Public Spaces (the Souks) | CHUD/W/Tyre/T3 | AFD | | | 1,000,000.00 | | Completed | | 20-Dec-14 | 22-Dec-14 | 29-Dec-14 | 5-Jan-15 | 11-Jan-15 | 18-Jan-15 | 21-Jan-15 | 25-Jan-15 | 8-Mar-15 | 15-Mar-15 | 18-Mar-15 | 25-Mar-15 | 1-Apr-15 | 6-Apr-15 | 13-Apr-15 | 11-May-15 | 18-May-15 | 104 | 15-May-17 | | | | |
| | | | | | | | Planned | | | | | | | | | | | | | | | | | | | | | | | | |
| 2. Archeology | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| Works Phase II - Tyre Sea Wall | CHUD/W/Arch/16610 | IBRD | 247,477.28 | 68,056.25 | | | Completed | | 22-Mar-07 | 1-Mar-07 | 8-Mar-07 | 15-Mar-07 | 26-Mar-07 | 2-May-07 | 16-May-07 | 28-May-07 | 10-Jul-07 | 24-Sep-07 | 6-Dec-07 | | 18-Dec-07 | 18-Dec-07 | 12-Mar-08 | 10-Apr-08 | 35 | 10-Dec-08 | 9-Dec-08 | IBRD | Works Completed | 100% | |
| | | | | | | | Planned | 15-Oct-06 | 18-Oct-06 | 25-Oct-06 | 1-Nov-06 | 7-Nov-06 | 14-Nov-06 | 17-Nov-06 | 21-Nov-06 | 2-Jan-07 | 17-Jul-07 | 19-Jul-07 | 26-Jul-07 | 2-Aug-07 | 8-Aug-07 | 15-Aug-07 | 12-Sep-07 | 19-Sep-07 | 26 | | 19-Mar-08 | | | | |
| Prequalification for Baalbeck and Tyre Archeological Works BTAP I | CHUD/Prequ/Arch/1 | | | | | | Completed | | 27-Oct-05 | 1-Nov-05 | 16-Nov-05 | 21-Nov-05 | 26-Dec-05 | 3-Jan-06 | 3-Jan-06 | 6-Feb-06 | 4-Apr-06 | 4-Apr-06 | 11-Apr-06 | 19-Apr-06 | 28-Apr-06 | 13-Jun-06 | 26-Jun-07 | 1-Aug-07 | N/A | N/A | | | | | |
| | | | | | | | Planned | | 15-Oct-05 | 22-Oct-05 | 29-Oct-05 | 3-Nov-05 | 10-Nov-05 | 14-Nov-05 | 17-Nov-05 | 29-Dec-05 | 5-Jan-06 | 8-Jan-06 | 15-Jan-06 | 22-Jan-06 | 28-Jan-06 | 4-Feb-06 | | | | | | | | | |
| Baalbeck and Tyre Archeological Works Phase I | | | | | | | Completed | | 15-Jul-08 | 11-Aug-08 | 21-Aug-08 | 1-Sep-08 | 5-Sep-08 | 29-Sep-08 | 15-Oct-08 | 27-Oct-08 | | | | | | | | | | | | | | | |
| Cancelled divided into 2 packages (package1 Infrastructures and package 2 Conservation Works) | | | | | | | Planned | 30-Oct-08 | 11-Aug-08 | 21-Aug-08 | 22-Jul-09 | 5-Sep-08 | 29-Sep-08 | 15-Oct-08 | 11-Aug-09 | 2-Apr-09 | 17-Jun-09 | 17-Jun-09 | 23-Jun-09 | 6-Jul-09 | 13-Jul-09 | 5-Aug-09 | 25-Nov-09 | 2-Dec-09 | 78 | | 1-Jun-11 | | | | |
| Baalbeck and Tyre Archeological Works Phase I - Infrastructures | CHUD/W/Arch/17327 | IBRD | 3,083,551.80 | 847,976.80 | 1,905,887.16 | 190,588.72 | Completed | | 10-Sep-09 | 16-Sep-09 | 29-Sep-09 | 6-Oct-09 | 9-Oct-09 | | 19-Oct-09 | 12-Jan-10 | 1-Mar-10 | 1-Mar-10 | 4-Mar-10 | 16-Mar-10 | 18-Mar-10 | 31-May-10 | 29-Jun-10 | 52 | 28-Jun-11 | 3-Mar-14 | IBRD | the remaining works were removed from this contract. Works will be handed over in their actual situation | 97% | | |
| | | | | | | | Planned | 6-Aug-09 | 8-Aug-09 | 15-Aug-09 | 22-Aug-09 | 28-Aug-09 | 4-Sep-09 | 7-Sep-09 | 11-Sep-09 | 23-Oct-09 | 30-Oct-09 | 2-Nov-09 | 9-Nov-09 | 20-May-10 | 25-May-10 | 1-Jun-10 | 29-Jun-10 | 6-Jul-10 | 52 | 5-Jul-11 | | | | | |
| Baalbeck and Tyre Archeological Works Phase I - Conservation Works | CHUD/W/Arch/17748 | IBRD | | | 3,677,837.00 | 367,783.70 | Completed | | 13-May-11 | 20-May-11 | 30-May-11 | 1-Jun-11 | 10-Jun-11 | 29-Jun-11 | 4-Jul-11 | 27-Sep-11 | | | 22-Dec-11 | | 13-Jan-12 | 31-Jan-12 | 6-Mar-12 | 28-Feb-14 | 104 | 26-Feb-16 | | | | | |
| | | | | | | | Planned | 21-Dec-10 | 22-Dec-10 | 29-Dec-10 | 5-Jan-11 | 10-Jan-11 | 17-Jan-11 | 21-Jan-11 | 24-Jan-11 | 7-Mar-11 | 14-Mar-11 | 17-Mar-11 | 24-Mar-11 | 31-Mar-11 | 5-Jan-12 | 12-Jan-12 | 9-Feb-12 | 16-Feb-12 | 104 | 13-Feb-12 | | | | | |
| Baalbeck and Tyre Archeological Works Phase II | CHUD/W/Arch/T3 | Italy | 4,487,000.00 | | | | Completed | | 25-Apr-12 | 6-Dec-12 | 27-Dec-12 | 21-Jan-13 | NA | NA | 30-Jan-13 | 30-Jan-13 | 24-Apr-13 | 11-Feb-13 | 15-May-13 | 17-May-13 | 24-May-13 | 31-May-13 | 6-Jun-13 | 13-Jun-13 | 11-Jul-13 | 18-Jul-13 | 104 | 16-Jul-15 | | | |
| | | | | | | | Planned | 5-Sep-11 | 23-Dec-10 | 30-Dec-10 | 5-Jan-11 | 10-Jan-11 | 17-Jan-11 | 30-Jan-13 | 30-Jan-13 | 11-Feb-13 | 15-May-13 | 17-May-13 | 24-May-13 | 31-May-13 | 6-Jun-13 | 13-Jun-13 | 11-Jul-13 | 18-Jul-13 | 104 | 16-Jul-15 | | | | | |
| Saida - Chateau de la terre | CHUD/W/Arch/T4 | Italy | | | | | Completed | | 23-Jan-12 | 2-Feb-12 | 20-Feb-12 | NA | NA | 2-Mar-12 | 5-Mar-12 | 14-Jun-12 | 14-Sep-12 | 1-Oct-12 | 4-Oct-12 | 24-Apr-12 | 30-Apr-12 | 7-May-12 | 4-Jun-12 | 11-Jun-12 | 56 | 24-Apr-15 | | | | | |
| | | | | | | | Planned | 10-Aug-11 | 16-Jan-12 | 23-Jan-12 | 30-Jan-12 | 4-Feb-12 | 11-Feb-12 | 15-Feb-12 | 18-Feb-12 | 31-Mar-12 | 7-Apr-12 | 10-Apr-12 | 17-Apr-12 | 24-Apr-12 | 30-Apr-12 | 7-May-12 | 29-Dec-12 | 28-Mar-14 | 56 | 8-Jul-13 | | | | | |
| Tripoli Mill | CHUD/W/Arch/T5 | Italy | 1,100,000.00 € | | | | Completed | | 23-Jan-12 | 2-Feb-12 | 20-Feb-12 | NA | NA | 2-Mar-12 | 5-Mar-12 | 14-Jun-12 | 14-Sep-12 | 1-Oct-12 | 4-Oct-12 | 24-Apr-12 | 30-Apr-12 | 7-May-12 | 29-Dec-12 | 28-Mar-14 | 38 | 19-Dec-14 | | | | | |
| | | | | | | | Planned | 10-Aug-11 | 12-Aug-11 | 19-Aug-11 | 26-Aug-11 | 1-Sep-11 | 8-Sep-11 | 11-Sep-11 | 15-Sep-11 | 27-Oct-11 | 3-Nov-11 | 6-Nov-11 | 13-Nov-11 | 11-Oct-12 | 16-Oct-12 | 23-Oct-12 | 26-Jan-13 | 2-Feb-13 | 38 | 26-Oct-13 | | | | | |
| Works Phase II - Tripoli Citadel | CHUD/W/Arch/17101 | AFD | 1,167,206.10 | | 412,632.56 | 32,017.31 | Completed | | 7-Oct-08 | 20-Oct-08 | 30-Oct-08 | 17-Nov-08 | 24-Nov-08 | 11-Dec-08 | 19-Mar-09 | 30-Mar-09 | 19-May-09 | 10-Jul-09 | 10-Jul-09 | 10-Sep-09 | 18-Sep-09 | 28-Sep-09 | 15-Oct-09 | 7-Dec-09 | 11-Jun-10 | 126 | 10-Jun-11 | 10-Nov-12 | AFD | 99% | |
| | | | | | | | Planned | 14-Oct-06 | 17-Oct-06 | 24-Oct-06 | 31-Oct-06 | 6-Nov-06 | 13-Nov-06 | 16-Nov-06 | 20-Nov-06 | 1-Jan-07 | 8-Jan-07 | 10-Jan-07 | 17-Jan-07 | 24-Jan-07 | 30-Jan-07 | 6-Feb-07 | 6-Mar-07 | 13-Mar-07 | 52 | | 11-Mar-08 | | | | |