

# Tamil Nadu and Puducherry Coastal Disaster Risk Reduction Project (P143382)

SOUTH ASIA | India | Social, Urban, Rural and Resilience Global Practice Global Practice | IBRD/IDA | Investment Project Financing | FY 2013 | Seq No: 11 | ARCHIVED on 02-Jan-2019 | ISR34901 |

Implementing Agencies: Department of Economic Affairs, Government of India, Tamil Nadu State Disaster Management Agency, Government of Tamil Nadu, Project Implementation Agency, Department of Revenue and DM, Government of Puducherry

## **Key Dates**

### **Key Project Dates**

Bank Approval Date: 20-Jun-2013 Planned Mid Term Review Date: 18-Mar-2016 Original Closing Date: 31-Jul-2018 Effectiveness Date: 29-Jan-2014 Actual Mid-Term Review Date: 25-Jul-2016 Revised Closing Date: 31-Mar-2020

## **Project Development Objectives**

Project Development Objective (from Project Appraisal Document)

Increasing the resilience of coastal communities in Tamil Nadu and Puducherry, to a range of hydro-meteorological and geophysical hazards along with improving project implementing entities' capacity to respond promptly and effectively to an eligible crisis or emergency.

Has the Project Development Objective been changed since Board Approval of the Project Objective?

No

## Components

Name

Vulnerability Reduction:(Cost \$224.60 M) Sustainable Fisheries:(Cost \$82.00 M) Capacity Building in Disaster Risk Management:(Cost \$12.40 M) Implementation Support:(Cost \$18.20 M) Contingent Emergency Response (Both from Tamil Nadu and Puducherry)

# **Overall Ratings**

Name	Previous Rating	Current Rating
Progress towards achievement of PDO	<ul> <li>Moderately Satisfactory</li> </ul>	<ul> <li>Moderately Satisfactory</li> </ul>
Overall Implementation Progress (IP)	<ul> <li>Moderately Satisfactory</li> </ul>	<ul> <li>Moderately Satisfactory</li> </ul>
Overall Risk Rating	<ul> <li>Moderate</li> </ul>	<ul> <li>Moderate</li> </ul>

## **Implementation Status and Key Decisions**

#### Tamil Nadu

The subcompoenent on *resilient housing* is complete. Construction of 121 *Multi-Purpose Evacuation Shelters* has been completed. *Disaster Warning Announcement Systems* (DWAS) Units are installed in 421 sites, work in remaining sites to be expedited and the system is expected to be in operational phase at the earliest. Out of 4 priority packages for *Cyclone Resilient Electrical Network*, work is commenced in two packages. Package 2 will be awarded on obtaining of land clearance for switching stations and tendering for Package 5 has not been successful.



Under the subcomponent of *Fisheries Infrastructure*, substantial works has been completed except for the Mallipattinam Fishing Harbour (target date of completion is Dec 2018). Works in Punnakayal Harbour need to be assessed for stability and repair measures have been suggested based on technical studies. TNDoF to finalize and activate the co-management plans and issue Government Order for Fisheries co-management framework. *Fisheries livelihood support* activities has tremendous potential for scaling-up. TNoDF to fast track the action plan and implement the activities as soon as possible. Under the *Seamless Wireless Communication facilities to TN Marine Fisheries* activity, construction of towers is under progress and obtaining of WPC license in progress. All activities are expected to complete by end of Dec 2018.

Under the Component Capacity Building in DRM, Community Based Disaster Risk Management activity is under implementation by SIRD. Training has been provided to approx. 300,000 people across 500+ coastal habitations. Curriculum development for Disaster Risk Reduction in Schools has been incorporated upto Grade XI. For Grade XII Disaster management subject will be in incorporated in Tamil, English and Geography subject and introduced in the next academic session. Decision Support System called as Tamil Nadu - System for Multi-hazard potential impact Assessment and Emergency Response Tracking (TN-SMART, Phase I) is commissioned. The tool is deployed in SEOC and was utilized in the recent cyclone and weather disturbance events. Proposal for establishment of State level Disaster Management Institute and GIS Cell for TNSDMA is still under consideration.

#### Puducherry

Work on heritage buildings, work shelters, culverts, improvement works in existing fish markets is in progress. Progress of work in *Cyclone Resilient Electrical Network* is close to completion. In was agreed in the last mission to construct a Electrical Emergency Control Room for which the bid documents are under preparation. Strengthening of Puducherry Fire & Emergency Services, State Level Emergency Operations Center (EOC) and Early Warning System for Revenue Department at Puducherry need to be expedited.

The progress in *Fishing Infrastructure* is satisfactory. The Modern Hygienic Fisk Market is operational. Outstanding issues including minor modification in the market (setting up of auction hall) is being taken up. Maintenance and upkeep of Work Shelters and other assets at Fish Landing Centre/Fishing Harbor in being addressed. DoF to review and device an action plan for maintenance and management of all assets financed under the CDRRP. Draft Guidelines for setting up of 3-tier co-management committee (village, district and state) prepared and submitted by DoF is under process for approval by the Government. Implementation of Livelihood Program and Establishment of Information Centres for fisher community is in progress.

### **Risks**

### Systematic Operations Risk-rating Tool

Risk Category	Rating at Approval	Previous Rating	Current Rating
Political and Governance		High	<ul> <li>High</li> </ul>
Macroeconomic		<ul> <li>Substantial</li> </ul>	<ul> <li>Substantial</li> </ul>
Sector Strategies and Policies		<ul> <li>Substantial</li> </ul>	<ul> <li>Substantial</li> </ul>
Technical Design of Project or Program		Moderate	Moderate
Institutional Capacity for Implementation and Sustainability		<ul> <li>Substantial</li> </ul>	<ul> <li>Substantial</li> </ul>
Fiduciary		Substantial	Substantial
Environment and Social		Moderate	Moderate
Stakeholders		Moderate	Moderate
Other			
Overall		Moderate	Moderate

### Results

### PDO Indicators by Objectives / Outcomes



Increased comm	unity resilience and prepared	ness in coastal areas (Percer	ntage, Custom)	
	Baseline	Actual (Previous)	Actual (Current)	End Target
/alue	0.00	8.00	8.00	100.00
Date	20-Jun-2012	15-Jun-2018	15-Jun-2018	31-Jul-2018
Comments:	includes conducti of disaster manag aid, shelter mana alert systems/wire have been trained	d DRM Programme is under imple ng risk and vulnerability assessm lement teams, training of the disa gement, WASH, Search and Res eless communications & Multi-Pur I on various aspects of CBDRM. lementation of CBDRM program	ent and plan preparation at ester management teams in cue etc), linking the commun pose Evacuation Shelters. ( The activity is underway and	the hamlet level, formation specific operations (first- nities with disaster warning Close to 300,000 people d it is expected to complete
▲Percentage of h	nabitations with access to cor	nmunity managed emergency	v shelter (Percentage, Cu	stom Supplement)
	Baseline	Actual (Previous)	Actual (Current)	End Target
Value	0.00	80.00	80.00	100.00
⊿Percentage of	households with Quality cert	ified multi-hazard resilient hou	uses (Percentage, Custor	m Supplement)
	Baseline	Actual (Previous)	Actual (Current)	End Target
Value	0.00	100.00	100.00	100.00
Value	Baseline 0.00	Actual (Previous) 65.00	Actual (Current) 65.00	End Target 100.00
Enhanced perfor	mance of livelihood opportun	ities from fisheries with increa	sed safety at sea (Perce	ntage, Custom)
	Baseline	Actual (Previous)	Actual (Current)	End Target
alue	0.00	90.00	90.00	100.00
	20-Jun-2012	15-Jun-2018	15-Jun-2018	31-Jul-2018
Date	vulnerable comm	lertaking fisheries livelihood supp unities. Activities under the project ject activities include establishme	t also aims to broaden liveli	hood base to non-fisheries culture, cage farming and



▲Percentage of f	ishers with wireless commur	nication facilities (Percentage,	Custom Supplement)		
	Baseline	Actual (Previous)	Actual (Current)	End Target	
Value	0.00	0.00	0.00	100.00	
⊿Percentage of I	ocal fisheries co-manageme	nt platforms formed and involv	ved in FMPs (Percentage	e, Custom Supplement)	
	Baseline	Actual (Previous)	Actual (Current)	End Target	
Value	0.00	70.00	70.00	100.00	
▲Percentage of v	▲Percentage of villages having access to fishing related restored linkages/ infrastructure (Percentage, Custom Supplemen				
	Baseline	Actual (Previous)	Actual (Current)	End Target	

the supervised the state of a set				
Increased institutional ca	pacity of proje	ct implementatior	) entities to res	pond to crisis/emergency

#### ►Improved multi-hazard resilient coastal infrastructure (Percentage, Custom)

	Baseline	Actual (Previous)	Actual (Current)	End Target
Value	0.00	95.00	95.00	100.00
Date	02-Jul-2012	15-Jun-2018	15-Jun-2018	31-Jul-2018
Comments:	evacuation and earl Electrical Network. handed to beneficia	g Infrastructure, the project aims y warning infrastructure, constru While the multi-hazard resilient ry/put to use, early warning infra cyclone resilient electrical netw	uction of Multipurpose Evac permanent houses and MP astructure will need close to	Exation Shelters, Resilient ES are complete and being o six months for

#### ▲Percentage of coastal area with electrical cabling transferred underground (Percentage, Custom Supplement)

	Baseline	Actual (Previous)	Actual (Current)	End Target
Value	0.00	10.00	10.00	100.00
►Increased institutiona	I capacity for risk mitigation	n and response at State leve	el (Percentage, Custom)	
	Baseline	Actual (Previous)	Actual (Current)	End Target
Value	0.00	60.00	60.00	100.00
Date	20-Jun-2012	15-Jun-2018	15-Jun-2018	31-Jul-2018
Comments:	Fisheries, Electrical addressing disaster situations. This is be (risk mitigation infra- the end users. Several of the activi	build the capacity of TNSDMA, Utility Company, Department o risk mitigation within their depa eing achieved through implement structure, warning communicati ties are underway by the respen ng/orientation. TNSDMA is also	f Education, Fire & Emerge rtments and also respond e ntation of specific activities on infrastructure, livelihood ctive departments in terms	ncy Services etc towards effectively in emergency and linking the deliverables support activities etc) with of infrastructure creation



the capacity building works and training plan for all the key line agencies in the State. Based on the current progress, the project can achieve the end target in a span of 18-20 months.

#### Intermediate Results Indicators by Components

Vulnerability Reduct	ion			
►Number of resilient	houses reconstructed (Numl	ber, Custom)		
	Baseline	Actual (Previous)	Actual (Current)	End Target
Value	0.00	14,649.00	14,649.00	14,649.00
Date	20-Jun-2012	15-Jun-2018	15-Jun-2018	31-Jul-2018
►Multi-hazard resista	ant electrical network created	(Kilometers, Custom)		
	Baseline	Actual (Previous)	Actual (Current)	End Target
Value	0.00	900.00	900.00	1,850.00
Date	20-Jun-2012	11-Aug-2017	11-Aug-2017	31-Jul-2018
Comments:	packages has been	cal Network sub-component in I tendered and out of the four, on ANGEDCO is due for Aug/Sept	e has been awarded. The	award of remaining
►Number of evacuat	ion shelters created (Number	r, Custom)		
►Number of evacuati	ion shelters created (Number Baseline	r, Custom) Actual (Previous)	Actual (Current)	End Target
►Number of evacuation Value	· ·	· · ·	Actual (Current) 121.00	End Target 121.00
	Baseline	Actual (Previous)		
Value	Baseline 0.00 20-Jun-2012 The project has com	Actual (Previous) 121.00	121.00 15-Jun-2018 PES. TNSDMA is formulatin	121.00 31-Jul-2018 ng the guidelines for Shelte
Value Date Comments:	Baseline 0.00 20-Jun-2012 The project has com	Actual (Previous) 121.00 15-Jun-2018 npleted the civil works of 121 MF	121.00 15-Jun-2018 PES. TNSDMA is formulatin	121.00 31-Jul-2018 ng the guidelines for Shelte
Value Date Comments:	Baseline 0.00 20-Jun-2012 The project has com Management Comm	Actual (Previous) 121.00 15-Jun-2018 npleted the civil works of 121 MF	121.00 15-Jun-2018 PES. TNSDMA is formulatin	121.00 31-Jul-2018 ng the guidelines for Shelte
Value Date Comments:	Baseline 0.00 20-Jun-2012 The project has com Management Comm	Actual (Previous) 121.00 15-Jun-2018 npleted the civil works of 121 MF hittee and Guidelines for Operati	121.00 15-Jun-2018 PES. TNSDMA is formulatin ons and Maintenance of M	121.00 31-Jul-2018 ng the guidelines for Shelte IPES.
Value Date Comments: ►Evacuation Routes	Baseline 0.00 20-Jun-2012 The project has com Management Comm laid (Kilometers, Custom) Baseline	Actual (Previous) 121.00 15-Jun-2018 Inpleted the civil works of 121 MF ittee and Guidelines for Operational Actual (Previous)	121.00 15-Jun-2018 PES. TNSDMA is formulatin ons and Maintenance of M Actual (Current)	121.00 31-Jul-2018 Ing the guidelines for Shelte IPES. End Target
Value Date Comments:	Baseline 0.00 20-Jun-2012 The project has com Management Comm laid (Kilometers, Custom) Baseline 0.00	Actual (Previous) 121.00 15-Jun-2018 pleted the civil works of 121 MF nittee and Guidelines for Operation Actual (Previous) 41.00 15-Jun-2018	121.00 15-Jun-2018 PES. TNSDMA is formulatin ons and Maintenance of M Actual (Current) 41.00	121.00 31-Jul-2018 Ing the guidelines for Shelte IPES. End Target 41.00
Value Date Comments:	Baseline 0.00 20-Jun-2012 The project has com Management Comm laid (Kilometers, Custom) Baseline 0.00 20-Jun-2012	Actual (Previous) 121.00 15-Jun-2018 pleted the civil works of 121 MF nittee and Guidelines for Operation Actual (Previous) 41.00 15-Jun-2018	121.00 15-Jun-2018 PES. TNSDMA is formulatin ons and Maintenance of M Actual (Current) 41.00	121.00 31-Jul-2018 Ing the guidelines for Shelte IPES. End Target 41.00



Date	20-Jun-2012	15-Jun-2018	15-Jun-2018	31-Jul-2018
Comments:	service. DWAS-DR( installed in 12 distric and Electrical works identified, work to be and electrical works	Dependencement System Central I C Unit at Tirunelveli is complete ts and are to be tested after in is completed in 390 sites of 40 e taken up in 12 sites, 34 sites . Obtaining of WPC License ac to complete by Sep 2018.	e and put in use. DWAS-D stallation of DWAS-R Remo 50 sites. Issues in pending s to be identified and handed	District Unit equipment are ote Units. Installation of civil sites: 6 new sites have to be over for undertaking civil
►Number of Public b	ouildings restored (Number, C	Custom)		
	Baseline	Actual (Previous)	Actual (Current)	End Target
Value	0.00	0.00	0.00	3.00
Date	20-Jun-2012	15-Jun-2018	15-Jun-2018	31-Jul-2018
Comments:		n underway and work (Nehru M te by Mar/April 2019.	larket at Karaikal and Mairie	Building at Puducherry) is
►Roads rehabilitated	d, Rural (Kilometers, Custom)	)		
	Baseline	Actual (Previous)	Actual (Current)	End Target
Value	0.00	41.00	41.00	41.00
Date	20-Jun-2012	15-Jun-2018	15-Jun-2018	31-Jul-2018
►Number of old brid	ges rehabilitated and reconst	ructed (Number, Custom)		
	Baseline	Actual (Previous)	Actual (Current)	End Target
Value	Baseline 0.00	Actual (Previous) 0.00	Actual (Current) 0.00	End Target 3.00
Value Date				
Date	0.00 20-Jun-2012 The restoration of th Puducherry. PIA is o	0.00	0.00 15-Jun-2018 tiated due to lack of fund all ne Affairs for allocation of fu	3.00 31-Jul-2018 ocation to the PIA
Date Comments:	0.00 20-Jun-2012 The restoration of th Puducherry. PIA is o	0.00 15-Jun-2018 le bridge work has not been ini discussing with Ministry of Hom y projects (including restoration	0.00 15-Jun-2018 tiated due to lack of fund all ne Affairs for allocation of fu	3.00 31-Jul-2018 ocation to the PIA
Date Comments:	0.00 20-Jun-2012 The restoration of th Puducherry. PIA is o undertake 11 priority	0.00 15-Jun-2018 le bridge work has not been ini discussing with Ministry of Hom y projects (including restoration	0.00 15-Jun-2018 tiated due to lack of fund all ne Affairs for allocation of fu	3.00 31-Jul-2018 ocation to the PIA
Date Comments: Number of culverts	0.00 20-Jun-2012 The restoration of th Puducherry. PIA is o undertake 11 priority reconstructed (Number, Cus	0.00 15-Jun-2018 the bridge work has not been ini discussing with Ministry of Hom y projects (including restoration stom)	0.00 15-Jun-2018 tiated due to lack of fund all ne Affairs for allocation of fu n of two bridges).	3.00 31-Jul-2018 ocation to the PIA nds to PIA Puducherry to
Date Comments: Number of culverts	0.00 20-Jun-2012 The restoration of th Puducherry. PIA is o undertake 11 priority reconstructed (Number, Cus Baseline	0.00 15-Jun-2018 the bridge work has not been init discussing with Ministry of Horr y projects (including restoration stom) Actual (Previous)	0.00 15-Jun-2018 tiated due to lack of fund all the Affairs for allocation of fund of two bridges). Actual (Current)	3.00 31-Jul-2018 ocation to the PIA nds to PIA Puducherry to End Target
Date Comments: Number of culverts Value Date	0.00 20-Jun-2012 The restoration of th Puducherry. PIA is o undertake 11 priority reconstructed (Number, Cus Baseline 0.00	0.00 15-Jun-2018 te bridge work has not been init discussing with Ministry of Hom y projects (including restoration stom) Actual (Previous) 2.00 15-Jun-2018	0.00 15-Jun-2018 tiated due to lack of fund all the Affairs for allocation of fund of two bridges). Actual (Current) 2.00 15-Jun-2018	3.00 31-Jul-2018 ocation to the PIA nds to PIA Puducherry to End Target 2.00 31-Jul-2018
Date Comments: Number of culverts Value Date	0.00 20-Jun-2012 The restoration of th Puducherry. PIA is a undertake 11 priority reconstructed (Number, Cus Baseline 0.00 20-Jun-2012	0.00 15-Jun-2018 te bridge work has not been init discussing with Ministry of Hom y projects (including restoration stom) Actual (Previous) 2.00 15-Jun-2018	0.00 15-Jun-2018 tiated due to lack of fund all the Affairs for allocation of fund of two bridges). Actual (Current) 2.00 15-Jun-2018	3.00 31-Jul-2018 ocation to the PIA nds to PIA Puducherry to End Target 2.00 31-Jul-2018
Date Comments: Number of culverts Value Date	0.00 20-Jun-2012 The restoration of th Puducherry. PIA is o undertake 11 priority reconstructed (Number, Cus Baseline 0.00 20-Jun-2012 post-project community engage	0.00 15-Jun-2018 the bridge work has not been init discussing with Ministry of Hom y projects (including restoration stom) Actual (Previous) 2.00 15-Jun-2018 gement or O&M arrangement	0.00 15-Jun-2018 tiated due to lack of fund all the Affairs for allocation of fund of two bridges). Actual (Current) 2.00 15-Jun-2018 hts (%) (Percentage, Cus	3.00 31-Jul-2018 ocation to the PIA nds to PIA Puducherry to End Target 2.00 31-Jul-2018 stom)



Comments:	CDRRP (MPES, E Dec 2018. Department of Fis infrastructure and	ovt of Puducherry is developing Early warning infrastructure etc). heries is developing O&M Guide also roping the Co-managemen s will be in place by Dec 2018.	The target is to have the G elines for Works Shelters, Fl	uidelines in place by end of LC, Fishing Harbor and allied
⊿Sub-projects tha	t are expected to have a me	chanism for post-completion	operation (Number, Cus	tom Supplement)
	Baseline	Actual (Previous)	Actual (Current)	End Target
Value	0.00	70.00	70.00	100.00

#### Sustainable Fisheries

Number of fishing related infrastructure works completed (Number, Custom)

	Baseline	Actual (Previous)	Actual (Current)	End Target
Value	0.00	18.00	18.00	19.00
Date	20-Jun-2012	15-Jun-2018	15-Jun-2018	31-Jul-2018

This sub component consists of seven works in TN: construction of fish landing centres at Nagore in Nagapattinam district and Portonovo-Annankoil in Cuddalore district; reconstruction and modernization of fishing harbor at Nagapattinam and Pazhayar in Nagapattinam district; providing permanent opening of Vellar river barmouth in Cuddalore district and Uppanar river bar mouth in Nagapattinam district and establishment of a tube ice plant cum chilling room facilities at Chinnamuttom, fishing harbor in Kanyakumari district, reconstruction and modernization of fishing harbor at Mallipatnam and permanent stability of coastal inlet at Punnakayal village. Work in Mallipatnam FH is expected to complete by Oct 2018. Punnakayal bar mouth requires stability analysis and based on the revised design considerations repair work shall be taken up by DoF. In Puducherry works include: Construction of Effluent treatment plant for Puducherry Fishing Harbor and Karaikal Fishing Harbor, Construction of Works Shelters etc. Construction of Work Shelters is under progress. All works are scheduled to complete by end of Dec 2018.

#### ►Number of local fisheries co-management platforms formed and involved in FMPs (Number, Custom)

	Baseline	Actual (Previous)	Actual (Current)	End Target
Value	0.00	2.00	2.00	4.00
Date	20-Jun-2012	15-Jun-2018	15-Jun-2018	31-Jul-2018
Comments:	both TN and Puduc Management Cound Management Regin	atforms are under formation in T herry (Constitution of Village Le cil and State/Union-territory-leve ne). Government Order elaborat hree tiers in under discussion.	vel co-management Comm I Co-Management Forum for ing the Terms of Reference	ittees, District-Level Co- or setting up Co- and the constitution of the
►Number of fisherme	en provided with communica	tion network/equipment (Nur	nber, Custom)	
	Baseline	Actual (Previous)	Actual (Current)	End Target

Date	20-Jun-2012	15-Jun-2018	15-Jun-2018	31-Jul-2018
Value	0.00	0.00	0.00	5,000.00
	Baseline	Actual (Previous)	Actual (Current)	End Larget



Comments:

Civil infrastructure works in underway. Licensing arrangement for operations is under discussion and it is expected to commission the system within a time frame of 6months (latest by Dec 2018).

<ul> <li>Number of habitation</li> </ul>	ons covered in CBDRM prog	ram (Number, Custom)							
	Baseline	Actual (Previous)	Actual (Current)	End Target					
Value	0.00	500.00	500.00	560.00					
Date	20-Jun-2012	11-Aug-2017	11-Aug-2017	31-Jul-2018					
Comments:	Development (SIRD	Work is under progress and on approval of the proposal by TNSDMA, State Institute of Rural Development (SIRD) will undertake the activities in remaining coastal habitations. It is expected to complete the CBDRM activities in remaining coastal habitations by Dec 2018.							
►Number of districts	where HTL pillars are install	ed (Number, Custom)							
	Baseline	Actual (Previous)	Actual (Current)	End Target					
Value	0.00	11.00	11.00	11.00					
Date	20-Jun-2012	15-Jun-2018	15-Jun-2018	31-Jul-2018					
►Establishment of a	Centre for Disaster Manager	ment (TAMIL NADU) (Numbe	er, Custom)						
	Baseline	Actual (Previous)	Actual (Current)	End Target					
Value	0.00	0.00	0.00	1.00					
Date	20-Jun-2012	15-Jun-2018	15-Jun-2018	31-Jul-2018					
Comments:		The proposal for establishing the state level institution for disaster management is under review by the Department. On approval the PMU will initiate the tendering process.							
Integration of multip	ple Emergency Operation Ce	entre (Number, Custom)							
	Baseline	Actual (Previous)	Actual (Current)	End Target					
Value	0.00	0.00	0.00	1.00					
Date	20-Jun-2012	15-Jun-2018	15-Jun-2018	31-Jul-2018					
Comments:	Emergency Operation hazard potential imp for experiment oper- has prepared the pr	y in TN and Puducherry to estat ons Centre. TamilNadu has take bact assessment and Emergenc ations by Set2018 and full scale oject proposal for Strengthening wiew and it is expected to comp the project timeline.	en up implementation of Ta y Response tracking (TN-S operations in the next mor of State EOC and Early W	mil Nadu - System for Mul MART). TN-SMART is du soon season. Puducherry /arning Systems. The					


# **Data on Financial Performance**



#### **Disbursements (by loan)**

Project	Loan/Credit/TF	Status	Currency	Original	Revised	Cancelled	Disbursed	Undisbursed	%	Disbursed
P143382	IDA-52790	Effective	USD	236.00	236.00	0.00	127.92	96.53		57%
Key Dates (by loan)										
Project	Loan/Credit/TF	Status	Approval Da	ate Sign	ing Date	Effectiveness	Date Orig.	Closing Date	Rev. Closir	ng Date
P143382	IDA-52790	Effective	20-Jun-2013	3 11-N	ov-2013	29-Jan-2014	31-Ju	ıl-2018	31-Mar-202	0

#### **Cumulative Disbursements**



### **Restructuring History**

Level 2 Approved on 06-Jul-2018

# **Related Project(s)**

There are no related projects.