

**PROCUREMENT PLAN for 2019**  
**Preservation and Promotion of Cultural Heritage Project**

**Works & Goods**

Contract #	Description	Type	Procurement method	IBRD review**	Issue of SPN/ Prequalification Docs	Submission of applications	Issue BD	Bids received	NOL to ER	Contract signed	Contract completion	Comments
CHLW-1 (w)	Tver Imperial Palace Restoration	W	ICB	Prior	Aug-11	Sep-11	Feb-12	Apr-12	Jun-12	Jul-12	Oct-15	
CHLW-2 (w)	Mon Repos Park Restoration	W	ICB	Prior	Mar-16	May-16	Nov-16	Feb-17	Apr-17	May-17	Sep-20	
CHLW-3 (w)	Station Master's House Restoration	W	NCB	Post	Apr-18	n/a	Apr-18	Jun-18	n/a	Aug-18	Aug-20	
CHLW-4 (w)	Museum Quarter Restoration	W	NCB	Prior	Mar-18	n/a	Mar-18	May-18	n/a	Oct-18	Oct-20	Review category changed from Post to Prior review due to accepted contract value
CHLW-5 (w)	Pokrovskaya Tower Restoration	W	Cancelled									According to the Amendment to Loan Agreement dated January 21, 2019
CHLW-6 (w)	Church of the Annunciation at Gorodische Restoration	W	NCB	Post	Sep-15	n/a	Sep-15	Oct-15	n/a	Feb-16	Mar-19	
CHLW-7 (w)	White Tower Restoration	W	NCB	Post	Dec-14	n/a	Dec-14	Jan-15	n/a	May-15	Dec-17	
CHLW-8 (w)	Viborg Castle Restoration	W	NCB	Post	Feb-18	n/a	Feb-18	Mar-18	n/a	May-18	Nov-20	
CHLW-9 (w)	Priyutino Restoration	W	Cancelled									According to the Amendment to Loan Agreement dated January 21, 2019
CHLW-10 (w)	Pskov Kremlin Varlaam Corner Restoration	W	ICB	Post	Aug-16	Sep-16	Dec-16	Mar-17	n/a	May-17	Nov-19	
CHLW-11 (w)	Postnikov's Estate Restoration	W	ICB	Post	Aug-16	Sep-16	Dec-16	Mar-17	n/a	May-17	Nov-19	
CHLW-12 (w)	Vitoslavlitsy Restoration works	W	ICB	Post	Nov-15	Dec-15	Jun-16	Aug-16	Nov-16	Nov-16	May-20	
CHLW-13 (w)	Former Noble Assembly Restoration	W	Cancelled									According to the Amendment to Loan Agreement dated January 21, 2019
CHLW-14 (w)	Travel Palace in Korostyn Restoration	W	NCB	Post	Nov-16	n/a	Nov-16	Feb-17	n/a	Jun-17	Apr-19	
CHSW1/... (w/g)	Sub-projects 1-16	W,G	ICB,NCB,SH	Post	TBD						Dec-16	
CHSW2/... (w/g)	Sub-projects 17-32	W,G	ICB,NCB,SH	Post	TBD						Dec-18	
CHSW3/... (w/g)	Sub-projects 33-46	W,G	ICB,NCB,SH	Post	TBD						Jun-22	
CHSW4/... (w/g)	Sub-projects 47-60	W,G	ICB,NCB,SH	Post	TBD						Jun-22	
CHSW5/... (w/g)	Sub-projects 61...	W,G	ICB,NCB,SH	Post	TBD						Jun-22	
CH-5/2.1 (w)	Organization and execution of works in the frame of the Short-term activities. Conference #1. Experience exchange visit #1.	W	SH	Prior	Mar-12	n/a	Mar-12	Mar-12	Apr-12	Apr-12	May-12	
CH-5/2.2 (w)	Organization and execution of works in the frame of the Short-term activities. Trainings. Conferences. Experience exchange visits.	W	SH	Post	Aug-12	n/a	Sep-12	Sep-12	n/a	Nov-12	Dec-16	
CHMMF (w)	MMF Works Contract	W	ICB	Prior	Apr-14	May-14	Jan-16	Feb-16	Mar-16	Apr-16	Jun-19	Contract is not extended
CHMMF-2 (w)	Completion of MMF construction Works Contract	W	DC	Prior						Aug-19	Feb-21	
CHS-1/1...1/16 (g)	Contracts for equipping museums with safety and security systems (6 sub-projects)	G	ICB,NCB,SH	TBD	TBD						Jun-22	

W -works

Contract #	Description	Type	Procurement method	IBRD review**	Issue of SPN/ Prequalification Docs	Submission of applications	Issue BD	Bids received	NOL to ER	Contract signed	Contract completion	Comments
------------	-------------	------	--------------------	---------------	-------------------------------------	----------------------------	----------	---------------	-----------	-----------------	---------------------	----------

G- goods  
N/A - Not Applicable

**PROCUREMENT PLAN for 2019**  
**Preservation and Promotion of Cultural Heritage Project**  
**Consultants**

Contract #	Description	Type	Procurement method	IBRD review**	Issue of REI	Submission of applications	Issue RFP	Proposals received	Technical evaluation	Final evaluation	Draft Contract	Contract signed	Contract completion	Comments	
CHLW-1/1...4 (d)	Preparation technical part of bidding documents for the Tver Imperial Palace Restoration	C	IC	Prior	n/a	May-11	n/a	n/a	n/a	Jun-11	n/a	Jun-11	Jun-12		
CHLW-1 (f)	Architectural field supervision & Scientific supervision of Tver Imperial Palace Restoration	C	SSS	Prior	n/a	n/a	Jun-12	Jun-12	n/a	Aug-12	Aug-12	Aug-12	Sep-15		
CHLW-1 (e)	Engineering services (engineering company) for monitoring and supervision over Tver Imperial Palace Restoration	C	QCBS	Prior	Aug-11	Sep-11	Jan-12	Mar-12	Apr-12	Jun-12	Jul-12	Jul-12	Sep-15		
CHLW-2-3 (d)	Design for Mon Repos Park and Station Master's House restoration, including preparation of technical part of bidding documents	C	QCBS	Prior	Nov-11	Dec-11	Feb-12	Mar-12	May-12	Aug-12	Aug-12	Aug-12	Aug-18		
CHLW-2 (e)	Technical supervision over Mon Repos Park Restoration	C	QCBS	Post	Apr-16	Apr-16	Aug-16	Sep-16	Dec-16	Feb-17	Mar-17	Mar-17	Sep-20		
CHLW-2 (f)	Architectural field supervision & Scientific supervision over Mon Repos Park restoration	C	SSS	Post	n/a	n/a	Sep-16	May-17	n/a	Jun-17	Jun-17	Jun-17	Sep-20		
CHLW-3 (e)	Technical supervision over Station Master's House Restoration	C	QCBS	Post	Jun-17	Jul-17	Feb-18	Mar-18	Apr-18	Jun-18	Jul-18	Jul-18	Aug-20		
CHLW-3 (f)	Architectural field supervision & scientific supervision over Station Master's House restoration	C	QCBS	Post	Feb-18	Mar-18	May-18	Jun-18	Jul-18	Aug-18	Aug-18	Aug-18	Aug-20		
CHLW-4-5 (d)	Design for the Museum Quarter & Pokrovskaya Tower restoration, including preparation of technical part of bidding documents	C	QCBS	Post	Nov-11	Dec-11	Feb-12	Mar-12	May-12	Jan-13	Jan-13	Feb-13	Mar-19		
CHLW-4 (e)	Technical supervision over Museum Quarter restoration	C	QCBS	Post	Aug-17	Sep-17	Feb-18	Apr-18	May-18	Jun-18	Jul-18	Jul-18	Oct-20		
CHLW-4 (f)	Architectural field supervision & scientific supervision over Museum Quarter restoration	C	SSS	Post	n/a	n/a	May-18	Jun-18	n/a	Jul-18	Oct-18	Oct-18	Oct-20		
CHLW-5 (e)	Technical supervision over Pokrovskaya Tower restoration													Cancelled	According to the Amendment to Loan Agreement dated January 21, 2019
CHLW-5 (f)	Architectural field supervision & scientific supervision over Pokrovskaya Tower restoration													Cancelled	According to the Amendment to Loan Agreement dated January 21, 2019
CHLW-6-7 (d)	Design for the Church of the Annunciation at Gorodische & White (Aleksееvskaya) Tower of Roundabout City restoration, including preparation of technical part of bidding documents.	C	QCBS	Prior	Sep-11	Dec-11	Feb-12	Mar-12	May-12	Jul-12	Jul-12	Aug-12	Dec-15		
CHLW 6 (e)	Technical supervision over the Church of the Annunciation at Gorodische restoration	C	LCS	Post	May-15	Jun-15	Sep-15	Oct-15	Jan-16	Feb-16	Feb-16	Mar-16	Mar-19		
CHLW-6 (f)	Architectural field supervision & scientific supervision over the Church of the Annunciation at Gorodische restoration	C	SSS	Post	n/a	n/a	Oct-15	Nov-15	n/a	Jan-16	Feb-16	Feb-16	Mar-19		
CHLW 7 (e)	Technical supervision over White Tower restoration	C	SSS	Post	Dec-14	Jan-15	Mar-15	Apr-15	Apr-15	May-15	May-15	May-15	Dec-17		
CHLW-7 (f)	Architectural field supervision & scientific supervision over White Tower restoration	C	SSS	Post	n/a	n/a	Apr-15	Apr-15	n/a	May-15	May-15	May-15	Dec-17		
CHLW-8-9 (d)	Design for the Vyborg Castle and Priyutino Estate Museum restoration, including preparation of	C	QCBS	Prior	Jan-13	Feb-13	Jul-13	Aug-13	Oct-13	Sep-14	Oct-14	Nov-14	Sep-19		
CHLW-8 (e)	Technical supervision over Viborg Castle restoration	C	QCBS	Post	Nov-16	Dec-16	Mar-17	Apr-17	Jun-17	Jul-17	Aug-17	Aug-17	Nov-20		
CHLW-8 (f)	Architectural field supervision & scientific supervision over Viborg Castle restoration	C	LCS	Post	Aug-17	Sep-17	Feb-18	Mar-18	Apr-18	May-18	May-18	May-18	Nov-20		

CHLW-9 (e)	Technical supervision over Priyutino restoration		Cancelled											According to the Amendment to Loan Agreement dated January 21, 2019
CHLW-9 (f)	Architectural field supervision & scientific supervision over Priyutino restoration		Cancelled											According to the Amendment to Loan Agreement dated January 21, 2019
CHLW-10-11 (d)	Design for the Pskov Kremlin Varlaam Corner (tower and walls of the Roundabout town) and Postnikov's Estate restoration, including preparation of technical part of bidding documents	C	QCBS	Prior	Feb-13	Feb-13	Jun-13	Aug-13	Oct-13	Sep-14	Oct-14	Oct-14	May-17	
CHLW 10 (e)	Technical supervision over Pskov Kremlin Varlaam Corner restoration	C	QCBS	Post	Oct-16	Nov-16	Dec-16	Feb-17	Apr-17	May-17	Jun-17	Jun-17	Nov-19	
CHLW-10 (f)	Architectural field supervision & scientific supervision over Pskov Kremlin Varlaam Corner restoration	C	SSS	Post	n/a	n/a	May-17	Jun-17	n/a	Jun-17	Jun-17	Jun-17	Mar-19	Contract terminated due to the bankruptcy of the Consultant
CHLW-10.1 (f)	Architectural field supervision & scientific supervision over Pskov Kremlin Varlaam Corner	C	SSS	Post	n/a	n/a	Mar-19	Mar-19	n/a	Apr-19	Apr-19	Apr-19	Nov-19	
CHLW 11 (e)	Technical supervision over Postnikov's Estate restoration works	C	QCBS	Post	Oct-16	Nov-16	Dec-16	Feb-17	Apr-17	May-17	Jun-17	Jun-17	Nov-19	
CHLW-11 (f)	Architectural field supervision & scientific supervision over Postnikov's Estate restoration	C	SSS	Post	n/a	n/a	May-17	Jun-17	n/a	Jun-17	Jun-17	Jun-17	Mar-19	Contract terminated due to the bankruptcy of the Consultant
CHLW-11.1 (f)	Architectural field supervision & scientific supervision over Postnikov's Estate restoration	C	SSS	Post	n/a	n/a	Mar-19	Mar-19	n/a	Apr-19	Apr-19	Apr-19	Nov-19	
CHLW-12 (d)	Design for the Vitoslavlitsy Open Air Museum of Wooden Architecture restoration, including preparation of technical part of bidding documents	C	QCBS	Prior	Feb-13	Feb-13	Jun-13	Aug-13	Oct-13	Dec-13	Feb-14	Mar-14	Sep-16	
CHLW-12 (e)	Construction supervision over Vitoslavlitsy restoration works	C	QCBS	Post	May-16	May-16	Aug-16	Sep-16	Oct-16	Nov-16	Dec-16	Dec-16	Feb-19	Contract terminated by the Parties
CHLW-12.1 (e)	Construction supervision over Vitoslavlitsy restoration works	C	SSS	Post	n/a	n/a	Mar-19	Mar-19	n/a	Apr-19	Apr-19	Apr-19	May-20	
CHLW-12 (f)	Architectural field supervision & Scientific supervision over Vitoslavlitsy restoration works	C	SSS	Post	n/a	n/a	Oct-16	Oct-16	n/a	Nov-16	Nov-16	Nov-16	Aug-19	
CHLW-12.1 (f)	Architectural field supervision & Scientific supervision over Vitoslavlitsy restoration works	C	SSS	Post	n/a	n/a	Jul-19	Aug-19	n/a	Aug-19	Aug-19	Aug-19	May-20	
CHLW-13-14 (d)	Design for the Former Noble Assembly Building and Travel Palace in Korostyn restoration, including preparation of technical part of bidding documents	C	QCBS	Post	Feb-13	Feb-13	Jun-13	Aug-13	Oct-13	Sep-14	Oct-14	Oct-14	Mar-19	
CHLW-13 (e)	Technical supervision over Former Noble Assembly restoration works		Cancelled											According to the Amendment to Loan Agreement dated January 21, 2019
CHLW-13 (f)	Architectural field supervision & scientific supervision over Former Noble Assembly restoration		Cancelled											According to the Amendment to Loan Agreement dated January 21, 2019
CHLW-14 (e)	Technical supervision over Travel Palace in Korostyn restoration works	C	QCBS	Post	Aug-16	Sep-16	Nov-16	Dec-16	Feb-17	Feb-17	Mar-17	Mar-17	Apr-19	
CHLW-14 (f)	Architectural field supervision & scientific supervision over Travel Palace in Korostyn restoration	C	SSS	Post	n/a	n/a	Mar-17	Mar-17	n/a	Apr-17	Jun-17	Jun-17	Apr-19	
CH-1/1... (c)	Contracts for Technical assistance in preparation of second stage sub-projects 1a Large sub-projects window	C	IC	Post	Sep-11	Sep-11	n/a	n/a	n/a	Sep-11	n/a	Oct-11	Aug-12	
CH-1/2 (c)	Contract for Technical assistance for sub-projects implementation support, 1a Large sub-projects window	C	QCBS	Post	Sep-11	Oct-11	Feb-12	Mar-12	May-12	Jun-12	Jul-12	Jul-12	Jun-17	
CH-3/... (c)	Contracts for consulting services in bid evaluation of sub-projects in sub-component 1a (Large sub-projects window)	C	IC	Post	Dec-11	Jan-12	n/a	n/a	n/a	Jan-12	n/a	Jan-12	Jul-12	
CH-4/... (c)	Contracts for consulting services in bid evaluation of sub-projects and Technical assistance in sub-component 1a, (Small sub-projects window)	C	IC	Post	TBD								May-21	
CH-5/1 (c)	Organization and providing consulting services in the frame of the Long-term educational/training programs	C	QBS	Prior	Sep-11	Oct-11	Mar-12	Jun-12	Nov-12	Jan-13	Feb-13	Feb-13	Jul-16	

CH-5/2.3...9 (c)	Organization and providing consulting services (execution of works) in the frame of the Short-term activities. Trainings... Conference ... Experience exchange visits... Educational tours...	W,C	IC	Post	TBD									Nov-16	
CHMMF 1...4 (c)	Technical assistance for preparation of sub-project 2a Multifunctional Museum Facility.	C	IC	Post	TBD									Jun-17	
CHMMF (d)	Preparation of the Multifunctional Museum Facility (MMF) design and technical part of bidding documents	C	QCBS	Prior	Jun-11	Jul-11	Feb-12	Apr-12	May-12	Aug-12	Aug-12	Aug-12	Mar-16		
CHMMF (e)	Technical supervision over the MMF Works Contract	C	LCS	Post	May-15	Jun-15	Nov-15	Dec-15	Jan-16	Feb-16	Apr-16	Apr-16	May-20		
CHMMF (f)	Architectural field supervision over the MMF construction	C	SSS	Post	n/a	n/a	Mar-16	Mar-16	n/a	Apr-16	Apr-16	Apr-16	May-20		
CH-6 (c)	Consulting services in development of systems to ensure safety and security of museum objects (Guidelines) and technical assistance on sub-projects' proposals preparation under sub-component 2b	C	QCBS	Prior	Aug-11	Dec-11	Apr-12	May-12	Oct-12	Nov-12	Dec-12	Dec-12	Jul-14		
CH-6/2 (c)	Consulting services in preparation of amendments to Guidelines on museum objects' safety and security and technical assistance on preparation of sub-projects for installation of safety and security systems in museums under sub-component 2b.	C	SSS	Post	n/a	n/a	Jul-18	Jul-18	n/a	Aug-18	Aug-18	Aug-18	Jun-19		
CH-7/... (c)	Consulting services for evaluation of sub-projects' proposals in sub-component 2b (sub-projects on safety and security systems)	C	IC	Post	TBD									Dec-14	
CH-8/... (c)	Technical assistance for equipping museums with developed systems to ensure safety and security (16 sub-projects)	C	IC	Post	TBD									Dec-20	
CH-11 (c)	Translation services under the Project	C	IC	Post	Aug-11	Aug-11	n/a	n/a	n/a	Aug-11	n/a	Sep-11	Jun-22		
CH-HS-2/1...4 (c)	Review of applications for participation in the Project of historic settlements	C	IC	Post	Mar-14	Mar-14	n/a	n/a	n/a	Mar-14	n/a	Apr-14	May-14		
CH-HS-1 (c)	Contract for preparation stage of Small Historic Settlements and Towns Preservation and Development Project	C	QCBS	Prior	Jan-14	Jan-14	Apr-14	Jun-14	Aug-14	Oct-14	Nov-14	Dec-14	Jun-16		
CH-IC-01... (c)	Consulting Services for preparation of bidding documents		IC	TBD										Dec-15	

N/A - Not Applicable