

Public Disclosure Authorized

GSOP 2014 PROCUREMENT PLAN (GENERAL PROCUREMENT & LABOUR INTENSIVE PUBLIC WORKS [LIPW] - SERVICES, GOODS & WORKS)

THIS PLAN IS CUMULATIVE - FROM PROJECT INCEPTION TO DECEMBER 2014 AND INCLUDES ACTIVITIES FROM MLGRD, MoGCSP & LIPW SUBPROJECTS

NOVEMBER, 2013, LATEST REVISION JANUARY 2015

Public Disclosure Authorized

NOTES TO THE 2014 PROCUREMENT PLAN

No	Description	Remarks
1	This plan includes Services, Goods & Works for GSOP-National Coordinating Office (NCO) and that of activities for the Ministry of Gender, Children and Social Protection (MoGCSP) on Re-Allocation of US\$ 2M for LEAP & Additional Financing	This procurement is referred to as: 'General Procurement' in our reporting
2	The plan also includes abridged versions of Services, Goods & Works for District Procurement (LIPW). The number of Districts is 60 with each implementing an average of 9 subprojects.	This procurement is referred to as: 'LIPW Procurement' in our reporting and are summaries from Districts procurement plans
3	LIPW procurement within communities are done directly by the 49 participating Districts with support from their respective Regional Coordinating Offices (RCOs of GSOP) and the various Regional Coordinating Councils.	-
4	Subprojects being implemented are basically educational and health related infrastructure (limited numbers), feeder roads, small earth dams & dugouts, and climate change activities.	-
5	The educational and health related infrastructure were initially (at the onset of subproject implementation) implemented to test the LIPW concept as preparation for such projects before works execution was not as intensive as those of roads and dams. The implementation later guided GSOP in the startup activities for feeder roads and dams. They were dropped due to low labour content.	The educational and health related infrastructure were implemented in the initial stages of Phase 1 explained below
6	in 2011, which have gone through full cycle of selection, appraisal, engineering surveys, design, tendering and construction and all expected to be completed by February 2015 AND Phase 3 subprojects - now at various stages of works execution and 90% expected to be completed February 2016. Selection of subprojects, Engineering Services and Tendering processes are done between June and October. Subsequently selected contractors undergo training before award and signing of contracts. Works execution start from January to June the following year.	-
7	Feeder roads and dams/dugouts have been implemented using the services of contractors through National Competitive Tendering and Shopping Methods of Procurement. The educational & health related infrastructure and climate change activities are being implemented using Community Participation in Procurement (CPIP) Method of Procurement.	-

GHANA SOCIAL OPPORTUNITIES PROJECT PROCUREMENT PLAN 2015 SERVICES

9-Jun-14	16-Jun-14	23-Jun-14		30-Jun-14	7-Jul-14	7-Jul-14	NA	NA	7-Jul-15	Goal - strengthening targeting system for Social Protection			1.20	1.20	1.20	1.20	1.20	1.20	1.20	1.20	1.20	1.20	1.20	12.00	
					-																				-
9-Jun-14	16-Jun-14	23-Jun-14		30-Jun-14	7-Jul-14	7-Jul-14	NA	NA	7-Jul-15	Goal - strengthening targeting system for Social Protection			1.50	1.50	1.50	1.50	1.50	1.50	1.50	1.50	1.50	1.50	1.50	1.50	15.00
					-																				-
9-Jun-14	16-Jun-14	23-Jun-14		30-Jun-14	7-Jul-14	7-Jul-14	NA	NA	7-Jul-15	Goal - strengthening targeting system for Social Protection			1.50	1.50	1.50	1.50	1.50	1.50	1.50	1.50	1.50	1.50	1.50	1.50	15.00
					-																				-
9-Jun-14	16-Jun-14	23-Jun-14		30-Jun-14	7-Jul-14	7-Jul-14	NA	NA	7-Jul-15	Goal - strengthening targeting system for Social Protection			1.30	1.30	1.30	1.30	1.30	1.30	1.30	1.30	1.30	1.30	1.30	1.30	13.00
					-																				-
9-Jun-14	16-Jun-14	23-Jun-14		30-Jun-14	7-Jul-14	7-Jul-14	NA	NA	7-Jul-15	Goal - strengthening targeting system for Social Protection			1.50	1.50	1.50	1.50	1.50	1.50	1.50	1.50	1.50	1.50	1.50	1.50	15.00
					-																				-
12-May-14	19-May-14	26-May-14		2-Jun-14	9-Jun-14	9-Jun-14	NA	NA	9-Jun-15	Goal - strengthening targeting system for Social Protection			1.00	1.00	1.00	1.00	1.00	1.00	1.00	1.00	1.00	1.00	1.00	1.00	10.00
					-																				-
3-Aug-15	10-Aug-15	17-Aug-15		24-Aug-15	31-Aug-15	31-Aug-15	NA	NA	30-Aug-16	Goal - strengthening targeting system for Social Protection									6.00	12.00	12.00				30.00
					-																				-
21-Dec-15	28-Dec-15	NA		11-Jan-16	18-Jan-16	18-Jan-16	NA	NA	17-Jan-17	PIC activities organized	0	0	0	0	0	0	0	0	0	0	0	0	0	0	-
																									-
20-Jul-15	3-Aug-15	NA		17-Aug-15	24-Aug-15	24-Aug-15	N/A	7-Sep-15	22-Dec-15	All targeting activities digitized						15.00		25.00				20.00		60.00	
																									-
21-Sep-15	5-Oct-15	NA		19-Oct-15	26-Oct-15	26-Oct-15	N/A	9-Nov-15	23-Feb-16	Impact on common targeting system conducted and reported on									10.00			20.00		30.00	
																									-
24-Aug-15	7-Sep-15	21-Sep-15		5-Oct-15	12-Oct-15	12-Oct-15	N/A	26-Oct-15	9-Feb-16	Targeting conducted and reported on in a number of Districts												100.00	125.00	225.00	
																									-
15-Jun-15	29-Jun-15	13-Jul-15		27-Jul-15	3-Aug-15	3-Aug-15	N/A	17-Aug-15	1-Dec-15	All targeting activities digitized									11.80			23.60		35.40	
																									-
																									-
1-Apr-14	8-Apr-14	NA		22-Apr-14	29-Apr-14	29-Apr-14	NA	NA	29-Apr-15	Effective income generating scheme developed and lessons learned	4.90	4.90	4.90	4.90	4.90	4.90	4.90	4.90	4.90	4.90	4.90	4.90	4.90	58.80	
9-May-14	14-May-14	NA	58.29	19-May-14	-	19-May-14	NA	NA																	-
																									-
14-Jan-15	28-Jan-15	11-Feb-15		25-Feb-15	4-Mar-15	11-Mar-15	25-Mar-15	8-Apr-15	24-Dec-15	Enhanced Payment System for LIPW														-	
																									-
20-Feb-15	NA	NA		6-Mar-15	13-Mar-15	20-Mar-15	3-Apr-15	31-Aug-15	14-Sep-15	Enhanced Delivery of LIPW	-	-	-	-	20.00	-	-	-	-	40.00	40.00	-		100.00	
																									-
4-May-15	18-May-15	NA		1-Jun-15	8-Jun-15	15-Jun-15	NA	30-Jul-15	13-Aug-15	Improve Operations and Management of GSOP						3.60	10.80	1.60						16.00	
																									-
4-May-15	18-May-15	NA		1-Jun-15	8-Jun-15	15-Jun-15	NA	12-Nov-15	26-Nov-15	To improve Subproject Implementation								20.00	-	-	-	-	60.00	80.00	
																									-
4-May-15	18-May-15	NA		1-Jun-15	8-Jun-15	15-Jun-15	NA	14-Jun-16	28-Jun-16	To improve Subproject Implementation	-	-	-	-	-	3.00	3.00	3.00	3.00	3.00	3.00	3.00	3.00	21.00	
																									-
27-Apr-15	2-May-15	NA		7-May-15	-	12-May-15	NA	23-Jun-15	7-Jul-15	Sustainability of Climate Change Sites															-
																									-
26-Jun-15	3-Jul-15	NA		10-Jul-15		17-Jul-15	NA	15-Jan-16	29-Jan-16	To improve Subproject Implementation															-
																									-
																									-
													17.04	11.90	42.48	39.89	59.89	46.49	88.69	44.49	99.69	132.89	248.49	295.89	1,127.83

GHANA SOCIAL OPPORTUNITIES PROJECT PROCUREMENT PLAN_2015_NON CONSULTING SERVICES

Country/Organisation: GHANA, MLGRD & MoGCSP

4/9/2015

CREDIT #: 4735-GH		BASIC DATA							Spec Proc Notice Advert	Bidding Period			Bid Evaluation			
PID 115247		Package Number	Number of Lots	Component	Estimated Amount in US \$ '000	Procurement Method	Pre-or Post Qualification	Prior or Post Review	Prep & Submission by Ex Agency	No-objection Date	On-line UNDB Gateway Nat Press	Plan vs. Actual	Bid Invitation Date	Bid Closing-Opening	Submission Bid Eval Rpt	No-objection Date
Norm Duration of Proc Steps						4	If Prequalification		4 - 7 wks	1 - 1.5 wks	1.5 - 2 wks	Plan	6 to	12 wks	1.5 - 3 wks	1 - 1.5 wks
List of Contracts							add 7-13 wks					Actual				
GSOP-NCO PROCUREMENT/ MOGCSP																
Procure services of consultant to Upgrade an accounting software for the GSOP		1	1	5	50.00	SS	Prior	Prior	5-Jun-11	19-Jun-11	N/A	Plan	3-Jul-11	10-Jul-11	N/A	N/A
			1	5		SS	Prior	Prior	5-Jul-12	13-Jul-12	N/A	Actual	27-Jul-12	10-Aug-12	N/A	N/A
Procurement of NTS & LEAP Hosting Services		1	1	5	53.60	SHOPPING	Post	Post Review	21-Jan-15	NA	NA	Plan	27-Jan-15	24-Feb-15	2-Mar-15	NA
												Actual				
LEAP Website setup, Share Point Server configuration & Email hosting		1	1	5	10.00	SHOPPING	Post	Post Review	21-Jan-15	NA	NA	Plan	27-Jan-15	3-Feb-15	8-Feb-15	NA
												Actual				
Consultant to provide Multi User Licenses for ACCPAC		1	1		7.5	SHOPPING	Post	Post Review	2-Feb-15	NA	NA	Plan	12-Feb-15	19-Feb-15	26-Feb-15	NA
												Actual				
TOTAL					121.10											
					0.00											
Notes: KTC - Koforidua Training Centre (Ministry of Roads & Highways)																
NTU - National Targeting Unit									use English - USA format	14/03/2011						

GHANA SOCIAL OPPORTUNITIES PROJECT PROCUREMENT PLAN_2015_NON CONSULTING SERVICES

Total forContract
0.00
0.00
0.00
0.00
0.00
0.00
0.00
0.00
0.00
0.00
0.00
0.00
0.00
53.60
0.00
0.00
0.00
0.00
100.00
0.00
0.00
7.50
0.00
0.00
161.10
0.00

GHANA SOCIAL OPPORTUNITIES PROJECT PROCUREMENT PLAN_2015_NCO GOODS

40 of 25

Country/Organisation: GHANA, MLGRD & MoGCSP		4/9/2015														
CREDIT #: 4735-GH		BASIC DATA								Spec Proc Notice Advert	Bidding Period			Bid Evaluation		
PID 115247																
Description*	Package Number	Number of Lots	Component	Estimated Amount in US \$ '000	Procurement Method	Pre-or Post Qualification	Prior or Post Review	Prep & Submission by Ex Agency	No-objection Date	On-line UNDB Gateway Nat Press	Plan vs. Actual	Bid Invitation Date	Bid Closing-Opening	Submission Bid Eval Rpt	No-objection Date	Contract Amount in US\$'000
Norm Duration of Proc Steps					4	If Prequalification		4 - 7 wks	1 - 1.5 wks	1.5 - 2 wks	Plan	6 to	12 wks	1.5 - 3 wks	1 - 1.5 wks	
List of Contracts						add 7-13 wks					Actual					
GSOP-NCO PROCUREMENT																
Supply of Vehicles - Batch1 (7 Cross Country Vehicles, 2 Pick ups and 1 Saloon car)	1	1	5	602.00	ICB	Post	Prior Review	26-Oct-11	9-Nov-11	23-Nov-11	Plan	7-Dec-11	18-Jan-12	8-Feb-12	15-Feb-12	
	1	1			ICB	Post	Prior Review	3-Nov-11	1-Dec-11	9-Dec-11	Actual	12-Dec-11	24-Jan-12	31-Jan-12	5-Feb-12	299.81
Supply of Vehicles Batch2 (10 Cross Country Vehicle and 25 Pick ups)	2	2	5	1,750.00	ICB	Post	Prior Review	20-Dec-11	3-Jan-12	17-Jan-12	Plan	31-Jan-12	13-Mar-12	3-Apr-12	10-Apr-12	
	2	2			ICB	Post	Prior Review	27-Jan-12	30-Jan-12	31-Jan-12	Actual	7-Feb-12	20-Mar-12	27-Mar-12	10-Apr-12	527.20
Supply of Computers and other Office Equipment (batch1) (111 Desktops,34 Laptops,6 Scanners, 5 Fax Machines, 50 Photocopies, 73 printers)	1	4	5	286.00	NCB	Post	Prior Review	26-Oct-11	6-Nov-11	NA	Plan	20-Nov-11	18-Dec-11	8-Jan-12	15-Jan-12	
	1	4			NCB	Post	Prior Review	3-Nov-11	13-Dec-11	NA	Actual	20-Dec-11	5-Jan-12	12-Jan-12	15-Jan-12	105.48
Supply of Motorbike 110 No. and 500 bicycles	1	2	5	255.00	NCB	Post	Post Review	3-Jan-11	NA	NA	Plan	17-Jan-11	14-Feb-11	7-Mar-11	NA	
	1	2			NCB	Post	Post Review	18-Aug-11	NA	NA	Actual	20-Dec-11	22-Dec-11	23-Mar-12	NA	315.10
Supply of Labour- Based Equipment for Training at KTC (5 tractor heads, 10 trailers)	1	2	5	169.00	NCB	Post	Post Review	20-Jan-12	NA	NA	Plan	27-Jan-12	24-Feb-12	5-Mar-12	NA	
	1	2			NCB	Post	Post Review	23-Sep-11	NA	NA	Actual	29-Feb-12	28-Mar-12	28-May-12	NA	261.36
Procurement of 3 No Electric Generators	1	1	5	45.00	SHOPPING	Post	Post Review	20-Jan-12	NA	NA	Plan	3-Feb-12	2-Mar-12	23-Mar-12	NA	
	1	2			SHOPPING	Post	Post Review	15-Jan-12	NA	NA	Actual	24-Feb-12	10-Mar-12	24-Apr-12	NA	53.00
Supply of Motorbikes 100 No	1	1	5	100.00	NCB	Post	Post Review	13-Nov-12	NA	NA	Plan	19-Nov-12	14-Dec-12	19-Dec-12	NA	
	1	1			NCB	Post	Post Review	15-Nov-12	NA	NA	Actual	14-Dec-12	13-Dec-12	30-Jan-13	NA	98.48
Supply of Labour- Based Equipment for Training 3 rollers	1	2	5	50.00	SHOPPING	Post	Post Review	3-Dec-12	NA	NA	Plan	10-Dec-12	7-Jan-13	17-Jan-13	NA	
	1	1			SHOPPING	Post	Post Review	2-Apr-13	NA	NA	Actual	2-Aug-13	28-Mar-13	4-Apr-13	NA	51.75
Supply of survey equipment for GIDA	1	3	5	7.50	SHOPPING	Post	Post Review	3-Dec-13	NA	NA	Plan	4-Apr-13	26-Apr-13	10-May-13	15-May-13	
	1	3			SHOPPING	Post	Post Review	22-Feb-13	NA	NA	Actual	21-Mar-13	29-Mar-13	4-Oct-13	NA	5.40
Supply of Database Software	1	1	5	5.00	SHOPPING	Post	Post Review	24-Jul-13	NA	NA	Plan	29-Jul-13	14-Aug-13	29-Aug-13	NA	
	1	1			SHOPPING	Post	Post Review	25-Jul-13	NA	NA	Actual	8-Sep-13	16-Aug-13	16-Sep-13	NA	4.60
Procurement of 1 Nr Photocopier for TRCO	1	1	5	5.70	SHOPPING	Post	Post Review	18-Oct-13	NA	NA	Plan	24-Oct-13	8-Nov-13	13-Nov-13	NA	
	1	1			SHOPPING	Post	Post Review	27-Oct-13	NA	NA	Actual	29-Oct-13	4-Nov-13	4-Nov-13	NA	4.98
PROCUREMENT FOR MoGCSP																
Procurement of 2 Nr Double cabin pickups for NTU	1	1	5	50.80	SHOPPING	Post	Post Review	24-Feb-15	NA	NA	Plan	2-Mar-15	9-Mar-15	14-Mar-15	NA	
Procurement of Furniture for HQ I Regional Office: 4 no bookshelve; 1 conference room table; 20 no conference room chairs; 4 no waiting chairs; 15 No Office Desks; 1 no reception desk; 16 No Swivel Chairs; 8 No Steel Filing Cabinet; and 2 No Notice Board)	1	1	5	30.57	SHOPPING	Post	Post Review	2-Mar-15	NA	NA	Plan	8-Mar-15	15-Mar-15	20-Mar-15	NA	
Procurement of 2 no all terrain motorcycles	1	1	5	11.00	SHOPPING	Post	Post Review	24-Feb-15	NA	NA	Plan	2-Mar-15	9-Mar-15	14-Mar-15	NA	

GHANA SOCIAL OPPORTUNITIES PROJECT PROCUREMENT PLAN_2015_NCO GOODS

Procurement of 25 No Desktop Computers, 8 No Multifunction Printers and 25 (800VA-24; 1000VA-12) No UPS for LEAP and NTS staff at HQ. 2 Servers & UPS for NTS & LEAP	1	1	5	36.80	SHOPPING	Post	Post Review	2-Mar-15	NA	NA	Plan	8-Mar-15	15-Mar-15	20-Mar-15	NA	
Procurement of 2 No 250 KW Generating Sets for NTS & LEAP Data Centres	1	1	5	80.00	SHOPPING	Post	Post Review	24-Feb-15	NA	NA	Plan	2-Mar-15	9-Mar-15	14-Mar-15	NA	
Procurement of softwares for NTS & LEAP (2 antivirus software and office business suite for a total 100 users)	1	1	5	43.50	SHOPPING	Post	Post Review	2-Mar-15	NA	NA	Plan	8-Mar-15	15-Mar-15	20-Mar-15	NA	
Procurement of hardware and accessories for data collection	1	1	5	80.00	SHOPPING	Post	Post Review	2-Mar-15	NA	NA	Plan	8-Mar-15	15-Mar-15	20-Mar-15	NA	
Procurement of additional MIS Modules for LEAP	1	1	5	100.00	SHOPPING	Post	Post Review	16-Mar-15	NA	NA	Plan	22-Mar-15	29-Mar-15	3-Apr-15	NA	
JSDF/CIGS OF GSOP																
Procurement for Japanese Social Development Fund (JSDF) &																
Procurement for 2No. Pick-ups	1	1	5	30.00	SHOPPING	Post	Post Review	17-Sep-14	NA	NA	Plan	23-Sep-14	30-Sep-14	5-Oct-14	NA	
	1	1	5		SHOPPING	Post	Post Review	1-Oct-14	NA	NA		10-Oct-14	29-Nov-14	3-Dec-14	NA	
Procurement of 3No Total Survey Station Equipment	1	1	5	71.43	SHOPPING	Post	Post Review	16-Mar-15	NA	NA	Plan	26-Mar-15	2-Apr-15	9-Apr-15	NA	
TOTAL				3,809.30												1,727.16
				0.00												0.00
Notes: KTC - Koforidua Training Centre (Ministry of Roads & Highways)									date format: m/d/y							
NTU - National Targeting Unit									date format:d/m/y							
									use English -							
									USA format 14/03/2011							

Country/Organisation: GHANA		4/9/2015		If Post-Review, No-objection Dates are not needed						Draft Bid Documents, including specs and quantities, draft SPN		If Post-Review, No-objection Dates are not needed		Bidding Period		Bid Evaluation	
Project/Programme: GSOP		CREDIT #: 4735-GH		Basic Data						Spec Proc Notice Advert							
PID 115247																	
Description*	Component	Package Number	Number of Lots	Lumpsum or Bill of Quantities	Procurement Method	Estimated Amount in US \$ '000	Pre-or Post Qualification	Prior or Post Review	Plan vs. Actual	Prep & Submission by Ex Agency	No-objection Date	On-line UNDB Gateway Nat Press	Bid Invitation Date	Bid Closing-Opening	Submission Bid Eval Rpt	No-objection Date	
Norm Duration of Proc Steps							If Prequalification		Plan	4 - 7 wks	1 - 1.5 wks	1.5 - 2 wks	1.5 - 2 wks	6 to	12 wks	1.5 - 3 wks	
							add 7-13 wks		Actual								
List of Contracts																	
GSOP - NCO PROCUREMENT																	
Refurbishment of NCO Offices	5	1	1	BOQ	SHOPPING	80.00	Post	Post Review	Plan	26-Jan-12	NA	NA	3-Feb-12	17-Feb-12	9-Mar-12	NA	
		1	1	BOQ	SHOPPING	N/A	Post	Post Review	Actual	24-Feb-12	NA	NA	2-Mar-12	9-Mar-12	30-Mar-12	NA	
Rehabilitation of TRCO Offices	5	1	1	BOQ	SHOPPING	50.00	Post	Post Review	Plan	11-May-11	NA	N/A	10-Nov-11	29-Nov-11	12-Oct-11	NA	
		1	1	BOQ	SHOPPING	N/A	Post	Post Review	Actual	10-Nov-11	NA	NA	5-Dec-11	20-Dec-11	23-Dec-11	NA	
Rehabilitation of BRCO Offices	5	1	1	BOQ	SHOPPING	100.00	Post	Post Review	Plan	31-Jan-12	NA	N/A	14-Feb-12	28-Feb-12	13-Mar-12	NA	
		1	1	BOQ	SHOPPING	N/A	Post	Post Review	Actual	3-Feb-12	NA	NA	13-Feb-12	27-Feb-12	9-Mar-12	NA	
Rehabilitation of WRCO Offices	5	1	1	BOQ	SHOPPING	95.00	Post	Post Review	Plan	1-Feb-12	NA	N/A	3-Feb-12	17-Feb-12	20-Feb-12	NA	
		1	1	BOQ	SHOPPING	N/A	Post	Post Review	Actual	27-Jan-12	NA	N/A	3-Feb-12	27-Feb-12	1-Mar-12	NA	
Rehabilitation of ARCO Offices	5	1	1	BOQ	SHOPPING	55.00	Post	Post Review	Plan	10-Jan-12	NA	N/A	18-Jan-12	1-Feb-12	22-Feb-12	NA	
		1	1	BOQ	SHOPPING	N/A	Post	Post Review	Actual	12-Jan-12	NA	NA	1-Feb-12	28-Feb-12	5-Mar-12	NA	
PROCUREMENT FOR MGCSP																	
Rehabilitation and Refurbishment of Data Centre for the National Targeting Unit	5	1	1	BOQ	SHOPPING	150.00	Post	Post Review	Plan	10-Jan-14	NA	N/A	18-Jan-14	1-Feb-14	15-Feb-14	NA	
		1	1	BOQ	SHOPPING	N/A	Post	Post Review	Actual	23-Jan-14	NA	NA	31-Jul-14	21-Aug-14	19-Sep-14	NA	
Total Cost						530.00			Plan								
						0.00			Actual								
									input	date format: m/d/y							
									output	date format:d/m/y							

Country/Organisation: GHANA																								
Project/Programme: GSOP																								
CREDIT #: 4735-GH		Contract Finalization								Contract Implementation														
PID 115247		CASH FLOW PROJECTION (*000 USD)																						
Description*	Plan vs. Actual	Contract Amount in US\$ '000	Date Contract Award	Publication of Award	Date Contract Signature	Mobilization Advance Payment	Substantial Completion	Final Acceptance	Final Cost	Results	Jan	Feb	Mar	Apr	May	Jun	Jul	Aug	Sep	Oct	Nov	Dec	Total For Contract	
Norm Duration of Proc Steps	Plan		1 wk	2wks	1.5-3 wks																			
	Actual																							
List of Contracts																								
GSOP - NCO PROCUREMENT																								
Refurbishment of NCO Offices	Plan	N/A	16-Mar-12	-	30-Mar-12	N/A	29-Apr-12	29-May-12	N/A	Enhanced Project Operations													0.00	
	Actual	73.52	18-Apr-12	-	25-Apr-12	N/A	17-Aug-12	13-Nov-12	73.52															0.00
																								0.00
Rehabilitation of TRCO Offices	Plan	N/A	29-Dec-11	-	10-Jan-12	NA	17-Jan-12	6-Feb-12	N/A	Enhanced Project Operations														0.00
	Actual	39.87	16-Jan-12	-	20-Jan-12	NA	15-May-12	15-Nov-12	39.87															
																								0.00
Rehabilitation of BRCO Offices	Plan	N/A	3-Apr-12	-	7-Apr-12	N/A	31-Jul-12	31-Jan-13	N/A	Enhanced Project Operations														0.00
	Actual	89.82	22-Mar-12	-	5-Apr-12	NA	22-Aug-12	22-Feb-13	89.82															
																								0.00
Rehabilitation of WRCO Offices	Plan	N/A	24-Feb-12	-	2-Mar-12	N/A	9-Jul-12	9-Jan-13	N/A	Enhanced Project Operations														0.00
	Actual	89.15	5-Mar-12	-	3-Apr-12	NA	2-Nov-12	3-Jun-13	89.15															
																								0.00
Rehabilitation of ARCO Offices	Plan	N/A	29-Feb-12	-	14-Mar-12	N/A	13-Apr-12	13-May-12	N/A	Enhanced Project Operations														0.00
	Actual	35.16	8-Mar-12	-	12-Mar-12	NA	8-Sep-12	8-Mar-13	35.16															
																								0.00
PROCUREMENT FOR MGCSP																								
Rehabilitation and Refurbishment of Data Centre for the National Targeting Unit	Plan	N/A	1-Mar-14	-	15-Mar-14	N/A	14-Apr-14	29-Apr-14	N/A	Enhanced Project Operations	89.15	69.13	50.00	-	-	-	-	-	21.24	-	-	-	229.52	
	Actual	212.37	6-Oct-14	-	21-Oct-14	N/A																		0.00
																								0.00
Total Cost	Plan	0.00							0.00		89.15	69.13	50.00	-	-	-	-	-	21.24	-	-	-	229.52	
	Actual	539.89							327.52														0.00	

Procurement Entities: DISTRICT ASSEMBLIES		Procurement Plan: DISTRICT ASSEMBLIES LIPW- WORKS															
Budget Period:																	
Source of Funding: IDA/GOG/DAS																	
Country/Organisation: GHANA, MLGRD																	
Project/Programme: GSOP		LIPW PROCUREMENT															
CREDIT #: 4735-GH		4/9/2015 3:40															
PID 115247																	
Activity	Component	Description of works	PLAN/ ACTUAL	Responsible Agency	Number of lots	Estimated Amount/ Actual USD x	Post / Prequa- lification	Procure ment method	Prior or Post Review	Expected Contract date	Expected date of completion	Activity	Description of works	Expected date of completion	Plan/Actual	Yearly Outcomes (2015)	Nos of roads and SED&DO
<i>FEEDER ROADS & ACCESS ROADS</i>																	
	2A	Rehabilitation and Spot Improvement of 93 (No), 318.6 km Feeder Roads	PLAN	District Assemblies	Multiple	7,643.00	Post	NCB	Post	February, 2015	February, 2016		Rehabilitation and Spot Improvement of 93 (No), 318.6 km Feeder Roads	February, 2016	Plan	Yr 2015	93
			ACTUAL												Actual		
<i>SMALL EARTH DAMS & DUGOUTS</i>																	
	2A	Rehabilitation of 82 Small Earth Dams & Dugouts	PLAN	District Assemblies	Multiple	8,867.00	Post	NCB	Post	February, 2015	February, 2016		Rehabilitation of 82 Small Earth Dams & Dugouts	February, 2016	Plan	Yr 2015	82
			ACTUAL												Actual		
<i>CLIMATE CHANGE</i>																	
	2A	53 Climate Change activities involving a total of 1170 ha woodlot cultivation and maintenance.	PLAN	District Assemblies	Multiple	5,288.00	Post	CPIP	Post	January, 2015	December, 2016		53 Climate Change activities involving a total of 1170 ha woodlot cultivation and	December, 2016	Plan	Yr 2015	53
			ACTUAL												Actual		
		Total Planned				21,798.00							Total Planned		Plan		228
		Total Actual											Total Actual		Actual		

