



1. Project Data:		Date Posted : 08/18/2003	
PROJ ID: P050910		Appraisal	Actual
Project Name: Municipal Development & Decentralization Project	Project Costs (US\$M)	26.1	23.5
Country: Georgia	Loan/Credit (US\$M)	20.9	20.9
Sector(s): Board: UD - Other social services (29%), General water sanitation and flood protection sec (29%), General transportation sector (29%), Sub-national government administration (8%), Central government administration (5%)	Cofinancing (US\$M)		
L/C Number: C2976; CQ051			
	Board Approval (FY)		97
Partners involved :	Closing Date	12/31/2001	12/31/2002
Prepared by :	Reviewed by :	Group Manager :	Group:
Roy Gilbert	George T. K. Pitman	Alain A. Barbu	OEDST
2. Project Objectives and Components			
a. Objectives			
(a) To assist the decentralization process at the central and local government level .			
(b) To promote improvements in financial and administrative management as well as municipal investment programs .			
(c) To support urgent local investments .			
(d) To generate employment opportunities .			
b. Components			
(i) Institutional development - (ID). Local level ID through preparation of Municipal Development Agreements (MDAs) for performance-based municipal lending. MDAs were contingent upon the completion of a Municipal Audit, a Financial and Administrative Rehabilitation Plan, and a Priority Investment Plan . National level ID through national information systems about municipal service delivery; analysis of policy alternatives; evaluation of the impact of investments upon municipal finance; project coordination unit; and studies . (final cost: US\$3.5m.)			
(ii) Physical investments, including : roads, drainage, lighting, water supply, sanitation, social, educational, health, and cultural facilities. Construction, rehabilitation and maintenance sub-projects up to US\$500,000. (US\$20.0m.)			
c. Comments on Project Cost, Financing and Dates			
Final costs were 90% of those planned. The shortfall was with the ID component, since actual physical investments exceeded those planned. The IDA credit was 93% disbursed, accounting for 83% of all project funding. Completion was one year behind schedule owing to delays in implementing the ID component .			
3. Achievement of Relevant Objectives:			
(a) This objective was partially achieved . The project effectively initiated the implementation of the new government's decentralization strategy, but did not go as far as first hoped .			
(b) Fully achieved through twelve municipalities signing up to MDAs incorporating significant municipal management and financial improvements, with emphasis from the mid-term review upon municipal creditworthiness . A comparison between municipalities that participated in the project and others found significant differences in financial performance. Participating municipalities increased their own-source revenues by 11 percent during 1998-2002, while they fell by 16 percent for other municipalities.			
(c) Fully achieved through investments in 89 sub-projects in eleven municipalities, with two-thirds of project investment to Tbilisi, the country's capital and most credit-worthy municipality. Three quarters of the investments were in road rehabilitation and water supply sub-projects, with positive impacts upon the livelihood of local beneficiaries previously not served .			
(d) Fully achieved through the short-term employment of about 5,000 individuals hired by the 47 companies that participated in the provision of project services .			

4. Significant Outcomes/Impacts:

- The creation of a financing mechanism for local government investments that still operates efficiently and has reasonable prospects for longer term sustainability .
- Responsibility for operations and maintenance for all sub -projects was assumed by municipalities at the completion of each one, further bolstering sustainability .

5. Significant Shortcomings (including non-compliance with safeguard policies):

- A top-down selection of municipalities by the central government according to criteria of geographical distribution overrode performance-based criteria introduced by the project .
- Hasty project preparation--most of it by Bank staff--crowded out borrower participation and undermined project ownership by government authorities . It also meant that the legal status and political support for the novel MDA concept was not reviewed as fully as it should have been .
- Four of eleven municipalities had partially defaulted upon their loan repayments .

6. Ratings :	ICR	OED Review	Reason for Disagreement /Comments
Outcome :	Satisfactory	Satisfactory	
Institutional Dev .:	Modest	Modest	
Sustainability :	Likely	Likely	
Bank Performance :	Satisfactory	Satisfactory	Overall satisfactory, strong supervision compensated for weak quality at entry .
Borrower Perf .:	Satisfactory	Satisfactory	
Quality of ICR :		Satisfactory	

NOTE: ICR rating values flagged with '*' don't comply with OP/BP 13.55, but are listed for completeness.

7. Lessons of Broad Applicability:

- Rushing project preparation may leave many details to be worked out later with resulting higher costs and delays for implementation. The lack of a full policy dialogue during preparation can undermine institutional development achievements.
- Political commitment to reform should be cautiously assessed . Policy statements and declarations of intent should be interpreted with care, especially in a context populated by a wide variety of actors with diverging interests.
- Undue reliance upon local agencies with weak capacities can compromise project performance . External assistance to support them is appropriate in such circumstances .

8. Assessment Recommended? Yes No

Why? As a building block toward OED's review of the implementation of Bank policy toward conflict-affected countries, this would also be the first OED field assessment of an urban project in Georgia .

9. Comments on Quality of ICR:

This is a very good quality ICR, that openly discusses the achievements and shortcomings of the project, providing substantial evidence and data to support its conclusions . The incorporation of informative borrower agency assessments contributes to the value -added by the report. The ICR does not report ERRs of sub-project investments, in spite of the project design requirement that all proposed investments had to demonstrate a minimum ERR of 12 percent.