

PROCUREMENT SCHEDULE FOR CYCLONE SHELTER WORKS (First 18 Months)

Date: 28.02.2013

Year-1 MCS

Review No. 5

Revised Procurement Plan

Sl. No	Package No.	Work Description	Quantity (Number)	Bid value	Cost of survey and investigation, Q.C and Contingency (4%)	Total	Total Estimated Cost (Million local currency)	Estimated Cost (Million USD)	Agreement Value (Rs. In lakh)	Stage	Initiate preparation of Specification and Bid Document	Preparation of IFB and submission to the Bank	Preparation of the Bid Document	Approval of IFB and Bid documents by the World Bank	Publication of IFB in Newspapers and UNDB	Beginning of Sale of Bid document	Opening of Bids	Submission of BER to Bank for approval/ Preparation of BER	
1	2	3	4	5(A)	5(B)	5 ©	6	7	8 (A)	8 (B)	9	10	11	12	13	14	15	16	
Dist: Balasore																			
1	NCRMP/OR/BLS/CS/01	Bishnupur of Bahanaga Block, Balasore District	1	8065800.00	322632.00	8388432.00	8.39	0.17	97.730	Appraisal	20-Aug-09		2-Dec-09		16-May-10	20-May-10	22-Jun-10		
			1	8065800.00	322632.00	8388432.00	8.39	0.17		Revised	20-Aug-09		2-Dec-09		16-May-10	20-May-10	22-Jun-10		
2	NCRMP/OR/BLS/CS/02	Bajana and Gandhiana of Bahanaga Block, Balasore District	2	17304900.00	692196.00	17997096.00	18.00	0.37	178.371820	Appraisal	20-Aug-09		2-Dec-09		16-May-10	20-May-10	22-Jun-10		
											Revised				16-May-10	20-May-10	22-Jun-10		
3	NCRMP/OR/BLS/CS/03	Kuruda and Kochiakoili of Bahanaga Block, Balasore District	2	17276100.00	691044.00	17967144.00	17.97	0.37	172.760	Appraisal	20-Aug-09		2-Dec-09		16-May-10	20-May-10	22-Jun-10		
											Revised				16-May-10	20-May-10	22-Jun-10		
4	NCRMP/OR/BLS/CS/04	Odasala and Nuapur of Bahanaga Block, Balasore District	2	17922400.00	716896.00	18639296.00	18.64	0.39	200.823190	Appraisal	20-Aug-09		2-Dec-09		16-May-10	20-May-10	22-Jun-10		
											Revised				16-May-10	20-May-10	22-Jun-10		
5	NCRMP/OR/BLS/CS/05(A)	Bishnupur of Baliapal Block, Balasore District	2	14385100.00	575404.00	14960504.00	14.96	0.31	89.370	Appraisal	20-Aug-09		2-Dec-09		16-May-10	20-May-10	22-Jun-10		
			1	8112200.00	324488.00	8436688.00	8.44	0.18		Revised	20-Aug-09		2-Dec-09		16-Jun-11	17-Jun-11	20-Jul-11		
6	NCRMP/OR/BLS/CS/05(B)	Ikadapal of Baliapal Block, Balasore District	2	14385100.00	575404.00	14960504.00	14.96	0.31	70.650	Appraisal	20-Aug-09		2-Dec-09		16-May-10	20-May-10	22-Jun-10		
			1	6273000.00	250920.00	6523920.00	6.52	0.14		Revised	20-Aug-09		2-Dec-09		16-Jun-11	17-Jun-11	20-Jul-11		
7	NCRMP/OR/BLS/CS/06	Pakmundi and Suradiha of Baliapal Block, Balasore District	2	17102900.00	684116.00	17787016.00	17.79	0.37	181.080	Appraisal	20-Aug-09		2-Dec-09		16-May-10	20-May-10	22-Jun-10		
											Revised				16-May-10	20-May-10	22-Jun-10		
8	NCRMP/OR/BLS/CS/07	Aunladiha and Dagara of Baliapal Block, Balasore District	2	17223900.00	688956.00	17912856.00	17.91	0.37	182.080	Appraisal	20-Aug-09		2-Dec-09		16-May-10	20-May-10	22-Jun-10		
											Revised				16-May-10	20-May-10	22-Jun-10		
9	NCRMP/OR/BLS/CS/08(A)	Govindapur of Baliapal Block, Balasore District	2	16254000.00	650160.00	16904160.00	16.90	0.35	101.540	Appraisal	20-Aug-09		2-Dec-09		16-May-10	20-May-10	22-Jun-10		
			1	9127700.00	365108.00	9492808.00	9.49	0.20		Revised	20-Aug-09		2-Dec-09		21-Jan-11	21-Jan-11	22-Feb-11		
10	NCRMP/OR/BLS/CS/08(B)	Bisikadeipur Baliapal Block, Balasore District	2	16254000.00	650160.00	16904160.00	16.90	0.35	77.860	Appraisal	20-Aug-09		2-Dec-09		16-May-10	20-May-10	22-Jun-10		
			1	7126200.00	285048.00	7411248.00	7.41	0.15		Revised	20-Aug-09		2-Dec-09		16-Jun-11	17-Jun-11	20-Jul-11		
11	NCRMP/OR/BLS/CS/09	Deula of Baliapal Block, Balasore District	1	8510645.00	340425.80	8851070.80	8.85	0.18	101.860	Appraisal	20-Aug-09		2-Dec-09		3-Mar-11	4-Mar-11	4-Apr-11		
			1	9372100.00	374884.00	9746984.00	9.75	0.20		Revised	20-Aug-09		2-Dec-09		1-Apr-11	4-Apr-11	5-May-11		
12	NCRMP/OR/BLS/CS/10	Kunuli of Baliapal Block, Balasore District	1	8887038.00	355481.52	9242519.52	9.24	0.19	98.910	Appraisal	20-Aug-09		2-Dec-09		3-Mar-11	4-Mar-11	4-Apr-11		
			1	9608500.00	384340.00	9992840.00	9.99	0.21		Revised	20-Aug-09		2-Dec-09		1-Apr-11	4-Apr-11	5-May-11		
13	NCRMP/OR/BLS/CS/12(A)	Maharajpur of Remuna Block, Balasore District	2	15719500.00	628780.00	16348280.00	16.35	0.34	94.630	Appraisal	20-Aug-09		2-Dec-09		16-May-10	20-May-10	22-Jun-10		
			1	7929700.00	317188.00	8246888.00	8.25	0.17		Revised	20-Aug-09		2-Dec-09		21-Jan-11	21-Jan-11	22-Feb-11		
14	NCRMP/OR/BLS/CS/12(B)	Mahamadabad of Remuna Block, Balasore District	2	15719500.00	628780.00	16348280.00	16.35	0.34	93.670	Appraisal	20-Aug-09		2-Dec-09		16-May-10	20-May-10	22-Jun-10		
			1	7789700.00	311588.00	8101288.00	8.10	0.17		Revised	20-Aug-09		2-Dec-09		21-Jan-11	21-Jan-11	22-Feb-11		
15	NCRMP/OR/BLS/CS/13	Mandagaon of Remuna Block, Balasore District	1	7478000.00	299120.00	7777120.00	7.78	0.16	88.210	Appraisal	20-Aug-09		2-Dec-09		21-Jan-11	21-Jan-11	22-Feb-11		
											Revised				21-Jan-11	21-Jan-11	22-Feb-11		
16	NCRMP/OR/BLS/CS/14	Panchupada of Balasore Sadar Block, Balasore District	1	7807883.00	312315.32	8120198.32	8.12	0.17	91.350	Appraisal	20-Aug-09		2-Dec-09		21-Jan-11	21-Jan-11	22-Feb-11		
			1	7807900.00	312316.00	8120216.00	8.12	0.17		Revised	20-Aug-09		2-Dec-09		16-Jun-11	17-Jun-11	20-Jul-11		
17	NCRMP/OR/BLS/CS/15	Alumeda of Balasore Sadar Block, Balasore District	1	7723000.00	308920.00	8031920.00	8.03	0.17	90.014	Appraisal	20-Aug-09		2-Dec-09		21-Jan-11	21-Jan-11	22-Feb-11		
											Revised				21-Jan-11	21-Jan-11	22-Feb-11		
18	NCRMP/OR/BLS/CS/16	Binjha of Balasore Sadar Block, Balasore District	1	7924100.00	316964.00	8241064.00	8.24	0.17	79.240	Appraisal	20-Aug-09		2-Dec-09		16-May-10	20-May-10	22-Jun-10		
			1	7924100.00	316964.00	8241064.00	8.24	0.17		Revised	20-Aug-09		2-Dec-09		21-Jan-11	21-Jan-11	22-Feb-11		
19	NCRMP/OR/BLS/CS/17	Sarhabindha of Balasore Sadar Block, Balasore District	1	7957600.00	318304.00	8275904.00	8.28	0.17	91.18	Appraisal	20-Aug-09		2-Dec-09		18-Dec-11	21-Dec-11	24-Jan-12		
											Revised				21-Jan-11	21-Jan-11	22-Feb-11		

Sl. No	Package No.	Work Description	Quantity (Number)	Bid value	Cost of survey and investigation, Q.C and Contingency (4%)	Total	Total Estimated Cost (Million local currency)	Estimated Cost (Million USD)	Agreement Value (Rs. In lakh)	Stage	Initiate preparation of Specification and Bid Document	Preparation of IFB and submission to the Bank	Preparation of the Bid Document	Approval of IFB and Bid documents by the World Bank	Publication of IFB in Newspapers and UNDB	Beginning of Sale of Bid document	Opening of Bids	Submission of BER to Bank for approval/ Preparation of BER
20	NCRMP/OR/BLS/CS/18	Gopinathpur of Balasore Sadar Block, Balasore District	1	8285300.00	331412.00	8616712.00	8.62	0.18	95.66	Appraisal	20-Aug-09		2-Dec-09		21-Jan-11	21-Jan-11	22-Feb-11	
			1	8285300.00	331412.00	8616712.00	8.62	0.18		Revised	20-Aug-09		2-Dec-09		16-Jun-11	17-Jun-11	20-Jul-11	
21	NCRMP/OR/BLS/CS/19	Parakhi of Balasore Sadar Block, Balasore District	1	9299800.00	371992.00	9671792.00	9.67	0.20	106.55	Appraisal	20-Aug-09		2-Dec-09		21-Jan-11	21-Jan-11	22-Feb-11	
			1	9299800.00	371992.00	9671792.00	9.67	0.20		Revised	20-Aug-09		2-Dec-09		16-Jun-11	17-Jun-11	20-Jul-11	
22	NCRMP/OR/BLS/CS/20	Badakia of Balasore Sadar Block, Balasore District	1	8385600.00	335424.00	8721024.00	8.72	0.18	98.65	Appraisal	20-Aug-09		2-Dec-09		21-Jan-11	21-Jan-11	22-Feb-11	
										Revised								
23	NCRMP/OR/BLS/CS/21	Jayadevkasba of Balasore Sadar Block, Balasore District	1	7989800.00	319592.00	8309392.00	8.31	0.17	93.92	Appraisal	20-Aug-09		2-Dec-09		21-Jan-11	21-Jan-11	22-Feb-11	
										Revised								
24	NCRMP/OR/BLS/CS/22	Hidigaon of Balasore Sadar Block, Balasore District	1	8420000.00	336800.00	8756800.00	8.76	0.18	108.02	Appraisal	20-Aug-09		2-Dec-09		21-Jan-11	21-Jan-11	22-Feb-11	
			1	8420000.00	336800.00	8756800.00	8.76	0.18		Revised	20-Aug-09		2-Dec-09		16-Jun-11	17-Jun-11	20-Jul-11	
25	NCRMP/OR/BLS/CS/24	Pakhar of Soro Block, Balasore District	1	7367500.00	294700.00	7662200.00	7.66	0.16	86.57	Appraisal	20-Aug-09		2-Dec-09		21-Jan-11	21-Jan-11	22-Feb-11	
										Revised								
26	NCRMP/OR/BLS/CS/25	Tentei of Soro Block, Balasore District	1	8026200.00	321048.00	8347248.00	8.35	0.17	93.83	Appraisal	20-Aug-09		2-Dec-09		21-Jan-11	21-Jan-11	22-Feb-11	
										Revised								
27	NCRMP/OR/BLS/CS/26	Gotadiha of Basta Block, Balasore District	1	7821258.00	312850.32	8134108.32	8.13	0.17	90.87	Appraisal	20-Aug-09		2-Dec-09		3-Mar-11	4-Mar-11	4-Apr-11	
			1	7736000.00	309440.00	8045440.00	8.05	0.17		Revised	20-Aug-09		2-Dec-09		1-Apr-11	4-Apr-11	5-May-11	
28	NCRMP/OR/BLS/CS/27	Kainagiri of Basta Block, Balasore District	1	7884800.00	315392.00	8200192.00	8.20	0.17	92.55	Appraisal	20-Aug-09		2-Dec-09		21-Jan-11	21-Jan-11	22-Feb-11	
										Revised								
29	NCRMP/OR/BLS/CS/28	Jalpahi of Bhogarai Block, Balasore District	1	9267700.00	370708.00	9638408.00	9.64	0.20	100.76	Appraisal	20-Aug-09		2-Dec-09		21-Jan-11	21-Jan-11	22-Feb-11	
										Revised								
30	NCRMP/OR/BLS/CS/29	Jairampur of Bhogarai Block, Balasore District	1	10683845.00	427353.80	11111198.80	11.11	0.23	122.46	Appraisal	20-Aug-09		2-Dec-09		3-Mar-11	4-Mar-11	4-Apr-11	
			1	10628000.00	425120.00	11053120.00	11.05	0.23		Revised	20-Aug-09		2-Dec-09		1-Apr-11	4-Apr-11	5-May-11	
Dist: Bhadrak																		
31	NCRMP/OR/BHK/CS/01	Artung of Basudevpur Block, Bhadrak District	1	8319400.00	332776.00	8652176.00	8.65	0.18	83.28	Appraisal	20-Aug-09		2-Dec-09		16-May-10	20-May-10	22-Jun-10	
										Revised								
32	NCRMP/OR/BHK/CS/02	Balarampur of Basudevpur, Bhadrak District	1	8955400.00	358216.00	9313616.00	9.31	0.19	110.87	Appraisal	20-Aug-09		2-Dec-09		21-Jan-11	21-Jan-11	22-Feb-11	
										Revised								
33	NCRMP/OR/BHK/CS/03	Kaduanasi of Chandbali Block, Bhadrak District	1	7190000.00	287600.00	7477600.00	7.48	0.16	80.88	Appraisal	20-Aug-09		2-Dec-09		16-May-10	20-May-10	22-Jun-10	
										Revised								
34	NCRMP/OR/BHK/CS/04(A)	Ankapada of Chandbali Block, Bhadrak District	2	13564500.00	542580.00	14107080.00	14.11	0.29	83.14	Appraisal	20-Aug-09		2-Dec-09		16-May-10	20-May-10	22-Jun-10	
			1	6828100.00	273124.00	7101224.00	7.10	0.15		Revised	20-Aug-09		2-Dec-09		16-Jun-11	17-Jun-11	20-Jul-11	
35	NCRMP/OR/BHK/CS/04(B)	Biriadia of Chandbali Block, Bhadrak District	2	13564501.57	542580.06	14107081.63	14.11	0.29	86.75	Appraisal	20-Aug-09		2-Dec-09		16-May-10	20-May-10	22-Jun-10	
			1	6736400.00	269456.00	7005856.00	7.01	0.15		Revised	20-Aug-09		2-Dec-09		16-Jun-11	17-Jun-11	20-Jul-11	
36	NCRMP/OR/BHK/CS/05	Sunaripokhari of Chandbali Block, Bhadrak District	1	7626400.00	305056.00	7931456.00	7.93	0.17	76.26	Appraisal	20-Aug-09		2-Dec-09		1-Apr-11	4-Apr-11	5-May-11	
			1	7626400.00	305056.00	7931456.00	7.93	0.17		Revised	20-Aug-09		2-Dec-09		18-Oct-11	18-Oct-11	19-Nov-11	
37	NCRMP/OR/BHK/CS/06	Nachhipur of Chandbali Block, Bhadrak District	1	8957200.00	358288.00	9315488.00	9.32	0.19	100.07	Appraisal	20-Aug-09		2-Dec-09		18-Dec-11	21-Dec-11	24-Jan-12	
										Revised					21-Jan-11	21-Jan-11	22-Feb-11	
38	NCRMP/OR/BHK/CS/07	Utarasahi of Chandbali Block, Bhadrak District	1	9077200.00	363088.00	9440288.00	9.44	0.20	83.97	Appraisal	20-Aug-09		2-Dec-09		21-Jan-11	21-Jan-11	22-Feb-11	
										Revised								
39	NCRMP/OR/BHK/CS/08	Barakhola of Chandbali Block, Bhadrak District.	1	7492600.00	299704.00	7792304.00	7.79	0.16	81.95	Appraisal	20-Aug-09		2-Dec-09		21-Jan-11	21-Jan-11	22-Feb-11	
										Revised								
40	NCRMP/OR/BHK/CS/09	Jantuali of Chandbali Block, Bhadrak District.	1	9333200.00	373328.00	9706528.00	9.71	0.20	101.70	Appraisal	20-Aug-09		2-Dec-09		21-Jan-11	21-Jan-11	22-Feb-11	
										Revised								

Sl. No	Package No.	Work Description	Quantity (Number)	Bid value	Cost of survey and investigation, Q.C and Contingency (4%)	Total	Total Estimated Cost (Million local currency)	Estimated Cost (Million USD)	Agreement Value (Rs. In lakh)	Stage	Initiate preparation of Specification and Bid Document	Preparation of IFB and submission to the Bank	Preparation of the Bid Document	Approval of IFB and Bid documents by the World Bank	Publication of IFB in Newspapers and UNDB	Beginning of Sale of Bid document	Opening of Bids	Submission of BER to Bank for approval/ Preparation of BER
60	NCRMP/OR/PUR/CS/18	Budhibara of Krushnaprasad Block, Puri District	1	8836600.00	353464.00	9190064.00	9.19	0.19		Appraisal	20-Aug-09		2-Dec-09		21-Jan-11	21-Jan-11	22-Feb-11	
			1	8836600.00	353464.00	9190064.00	9.19	0.19		Revised	20-Aug-09		2-Dec-09		16-Jun-11	17-Jun-11	20-Jul-11	
										103.50	Revised							
61	NCRMP/OR/PUR/CS/22	Kantasil of Puri Sadar Block, Puri District	1	9213930.00	368557.20	9582487.20	9.58	0.20		Appraisal	20-Aug-09		2-Dec-09		1-Apr-11	4-Apr-11	5-May-11	
			1	9213900.00	368556.00	9582456.00	9.58	0.20		Revised	20-Aug-09		2-Dec-09		18-Oct-11	18-Oct-11	19-Nov-11	
										92.14	Revised							
Grand Total			66	543,168,500.00	21,726,740.00	564,519,440.00	564.52	11.76	6,020.36									

N.B Originally 75 packages were in year-I Procurement plan. 14 Packages which required re-bid after 31-12-2011 have been deleted from this Proc Plan and have been included in Year-II proc Plan, as per advice of the World Bank during visit of the Quick Mission on Jan 9-10, 2012.

Approval of BER	Signing of the contract	Issue of contract award notice	50% work complete	100% work complete	Completion of contractual obligations
17	18	19	20	21	22
30-Sep-10	28-Oct-10	30-Oct-10	26-Aug-11	23-Jan-12	22-Apr-12
15-Apr-11	13-May-11	15-May-11	10-Mar-12	7-Aug-12	5-Nov-12
	01NCRMP/ 11-12 15.07.2011	15-Jul-11	31-Oct-12	28-Jan-13	26-Apr-13
				EOT upto 30.06.13	
30-Sep-10	28-Oct-10	30-Oct-10	26-Aug-11	23-Jan-12	22-Apr-12
	01NCRMP/10-11 06.01.2011	6-Jan-11	30-Dec-12	5-Apr-13	3-Jul-13
				EOT upto 31.03.13	
30-Sep-10	28-Oct-10	30-Oct-10	26-Aug-11	23-Jan-12	22-Apr-12
	02NCRMP/10-11 06.01.2011	6-Jan-11	15-Feb-13	5-Apr-13	4-Jul-13
				EOT upto 31.03.13	
30-Sep-10	28-Oct-10	30-Oct-10	25-Oct-11	22-Apr-12	21-Jul-12
	03NCRMP/10-11 06.01.2011	6-Jan-11	20-Feb-13	5-Apr-13	4-Jul-13
				EOT upto 31.03.13	
30-Sep-10	28-Oct-10	30-Oct-10	26-Aug-11	23-Jan-12	22-Apr-12
1-Oct-11	28-Nov-11	30-Nov-11	25-Sep-12	22-Feb-13	23-May-13
	485/NCRMP/CS/05 (A)/ 11-12, Dt-16.12.2011	30-Nov-11	25-Jan-13	10-Aug-13	8-Nov-13
30-Sep-10	28-Oct-10	30-Oct-10	26-Aug-11	23-Jan-12	22-Apr-12
1-Oct-11	28-Nov-11	30-Nov-11	25-Sep-12	22-Feb-13	23-May-13
	637/NCRMP/ 11-12, Dt-23.12.2012	30-Nov-11	15-Dec-12	22-Mar-13	20-Jun-13
30-Sep-10	28-Oct-10	30-Oct-10	26-Aug-11	23-Jan-12	22-Apr-12
	02NCRMP/ CS/06/ 11-12, 17.05.2011	31-Dec-12	30-Sep-13	31-Mar-14	30-Jun-14
30-Sep-10	28-Oct-10	30-Oct-10	26-Aug-11	23-Jan-12	22-Apr-12
	36NCRMP/11-12, Dt-08.08.2011	31-Dec-12	30-Sep-13	31-Mar-14	30-Jun-14
30-Sep-10	28-Oct-10	30-Oct-10	26-Aug-11	23-Jan-12	22-Apr-12
15-Apr-11	13-May-11	15-May-11	10-Mar-12	7-Aug-12	5-Nov-12
	37NCRMP/ 11-12, Dt-08.08.2011	15-May-11	31-Jan-13	30-Jul-13	28-Oct-13
30-Sep-10	28-Oct-10	30-Oct-10	26-Aug-11	23-Jan-12	22-Apr-12
15-Apr-11	13-May-11	15-May-11	10-Mar-12	7-Aug-12	5-Nov-12
22-Sep-11	20-Oct-11	15-Aug-12	12-Jan-13	11-Jun-13	9-Sep-13
	484/NCRMP/CS/08 (B)/ 11-12, Dt-16.12.2011	15-Aug-12	15-Nov-12	15-Mar-13	14-Jun-13
26-May-11	23-Jun-11	24-Jun-11	19-Apr-12	16-Sep-12	15-Dec-12
26-Jun-11	24-Jul-11	25-Jul-11	20-May-12	17-Oct-12	15-Jan-13
	44NCRMP/11-12, Dt-23.08.2011	26-Jul-12	15-Oct-12	30-Mar-13	28-Jun-13
				EOT upto 22.05.13	
26-May-11	23-Jun-11	24-Jun-11	19-Apr-12	16-Sep-12	15-Dec-12
26-Jun-11	24-Jul-11	25-Jul-11	20-May-12	17-Oct-12	15-Jan-13
	118NCRMP/CS/10/11-12, 13.10.2011	25-Jul-11	31-Dec-12	30-Jun-13	28-Sep-13
30-Sep-10	28-Oct-10	30-Oct-10	26-Aug-11	23-Jan-12	22-Apr-12
15-Apr-11	13-May-11	15-May-11	10-Mar-12	7-Aug-12	5-Nov-12
	07F2/11-12 08.07.2011	8-Jul-11	31-Dec-12	30-Jun-13	7-Sep-13
30-Sep-10	28-Oct-10	30-Oct-10	26-Aug-11	23-Jan-12	22-Apr-12
15-Apr-11	13-May-11	15-May-11	10-Mar-12	7-Aug-12	5-Nov-12
	03F2/11-12 08.07.2011	8-Jul-11	31-Dec-12	30-Jun-13	7-Sep-13
15-Apr-11	13-May-11	14-May-11	9-Mar-12	6-Aug-12	4-Nov-12
	05F2/11-12 08.07.2011	8-Jul-11	31-Dec-12	30-Jun-13	7-Sep-13
15-Apr-11	13-May-11	14-May-11	9-Mar-12	4-Nov-12	2-Feb-13
1-Oct-11	28-Nov-11	30-Nov-11	25-Sep-12	22-Feb-13	23-May-13
	24F2/11-12, Dt-23.12.2011	23-Dec-11	31-Dec-12	30-Jun-13	30-Sep-13
15-Apr-11	13-May-11	14-May-11	9-Mar-12	4-Nov-12	2-Feb-13
	01F2/11-12, Dt-08.07.2011	8-Jul-11	31-Dec-12	30-Jun-13	30-Sep-13
30-Sep-10	28-Oct-10	30-Oct-10	26-Aug-11	23-Jan-12	22-Apr-12
15-Apr-11	13-May-11	15-May-11	10-Mar-12	7-Aug-12	5-Nov-12
10-Jan-12	7-Feb-12	8-Feb-12	4-Dec-12	3-May-13	1-Aug-13
20-Feb-12	30-Sep-12	1-Oct-12	31-Mar-13	31-Jan-14	1-Apr-14
15-Apr-11	13-May-11	14-May-11	9-Mar-12	6-Aug-12	4-Nov-12
	02F2/11-12 08.07.2011	8-Jul-11	31-Dec-12	30-Jun-13	30-Sep-13

Approval of BER	Signing of the contract	Issue of contract award notice	50% work complete	100% work complete	Completion of contractual obligations
15-Apr-11	13-May-11	14-May-11	9-Mar-12	6-Aug-12	4-Nov-12
1-Oct-11	28-Nov-11	30-Nov-11	25-Sep-12	22-Feb-13	23-May-13
	21F2/11-12, Dt-14.12.2011	14-Dec-11	31-Mar-13	31-Aug-13	31-Dec-13
15-Apr-11	13-May-11	14-May-11	9-Mar-12	6-Aug-12	4-Nov-12
1-Oct-11	28-Nov-11	30-Nov-11	25-Sep-12	22-Feb-13	23-May-13
	22F2/11-12, Dt-14.12.2011	14-Dec-11	31-Mar-13	31-Aug-13	31-Dec-13
15-Apr-11	13-May-11	14-May-11	9-Mar-12	6-Aug-12	4-Nov-12
	08F2/11-12 08.07.2011	8-Jul-11	31-Dec-12	30-Jun-13	30-Sep-13
15-Apr-11	13-May-11	14-May-11	9-Mar-12	6-Aug-12	4-Nov-12
	04F2/11-12 08.07.2011	8-Jul-11	31-Dec-12	30-Jun-13	30-Sep-13
15-Apr-11	13-May-11	14-May-11	9-Mar-12	6-Aug-12	4-Nov-12
1-Oct-11	28-Nov-11	30-Nov-11	25-Sep-12	22-Feb-13	23-May-13
	27 F2/11-12 01.03.2012	1-May-12	31-Dec-12	30-Jun-13	30-Sep-13
15-Apr-11	13-May-11	14-May-11	9-Mar-12	6-Aug-12	4-Nov-12
		5-Aug-11	30-Dec-12	5-Apr-13	4-Jul-13
	02NCRMP/ 10-11 27.07.2011			EOT upto 30.06.13	
15-Apr-11	13-May-11	14-May-11	9-Mar-12	6-Aug-12	4-Nov-12
		5-Aug-11	30-Dec-12	5-Apr-13	4-Jul-13
	03NCRMP/ 10-11 27.07.2011			EOT upto 30.06.13	
26-May-11	23-Jun-11	24-Jun-11	19-Apr-12	16-Sep-12	15-Dec-12
26-Jun-11	24-Jul-11	25-Jul-11	20-May-12	17-Oct-12	15-Jan-13
	09F2/11-12 08.07.2011	8-Jul-11	31-Mar-13	30-Sep-13	31-Dec-13
15-Apr-11	13-May-11	14-May-11	9-Mar-12	6-Aug-12	4-Nov-12
	06F2/11-12 08.07.2011	8-Jul-11	31-Dec-12	30-Jun-13	30-Sep-13
15-Apr-11	13-May-11	14-May-11	9-Mar-12	6-Aug-12	4-Nov-12
		20-Jul-11	15-Aug-12	31-Dec-12	30-Mar-13
	23/NCRMP/CS/28/ 11-12, Dt-20.07.2011			EOT upto 31.05.13	
26-May-11	23-Jun-11	24-Jun-11	19-Apr-12	16-Sep-12	15-Dec-12
26-Jun-11	24-Jul-11	25-Jul-11	20-May-12	17-Oct-12	15-Jan-13
		25-Jul-11	30-Nov-12	31-Mar-13	29-Jun-13
	353/NCRMP/CS/29/11-12, Dt-21.10.2011			EOT upto 30.06.13	
30-Sep-10	28-Oct-10	30-Oct-10	26-Aug-11	23-Jan-12	22-Apr-12
	02NCRMP/ 10-11 07.02.2011	7-Feb-11	Completed	31-Mar-13	30-Jun-13
15-Apr-11	13-May-11	14-May-11	9-Jan-12	6-Aug-12	4-Nov-12
	13 NCRMP/ 11-12, Dt-22.12.2011	22-Dec-11	2-Jun-13	30-Dec-13	28-Mar-14
30-Sep-10	28-Oct-10	30-Oct-10	26-Aug-11	23-Jan-12	22-Apr-12
	01NCRMP/ 10-11 07.02.2011	7-Feb-11	Completed	31-Mar-13	30-Jun-13
30-Sep-10	28-Oct-10	30-Oct-10	26-Aug-11	23-Jan-12	22-Apr-12
1-Oct-11	28-Nov-11	30-Nov-11	25-Sep-12	22-Feb-13	23-May-13
	9 NCRMP/ 11-12, Dt-17.12.2011	17-Dec-11	15-Nov-12	30-May-13	28-Aug-13
30-Sep-10	28-Oct-10	30-Oct-10	26-Aug-11	23-Jan-12	22-Apr-12
1-Oct-11	28-Nov-11	30-Nov-11	25-Sep-12	22-Feb-13	23-May-13
	10 NCRMP/ 11-12, Dt-17.12.2011	17-Dec-11	15-Nov-12	30-May-13	28-Aug-13
26-Jun-11	24-Jul-11	25-Jul-11	20-May-12	17-Oct-12	15-Jan-13
10-Jan-12	7-Feb-12	8-Feb-12	4-Dec-12	3-May-13	1-Aug-13
20-Feb-12	30-Sep-12	1-Oct-12	31-Mar-13	31-Jan-14	1-Apr-14
15-Apr-11	13-May-11	14-May-11	9-Mar-12	6-Aug-12	4-Nov-12
	01NCRMP/ 11-12 22.07.2011	22-Jul-11	20-Jan-13	30-Jun-13	28-Sep-13
15-Apr-11	13-May-11	14-May-11	9-Mar-12	6-Aug-12	4-Nov-12
	02NCRMP/ 11-12 22.07.2011	22-Jul-11	20-Jan-13	30-Jun-13	28-Sep-13
15-Apr-11	13-May-11	14-May-11	9-Jan-12	6-Aug-12	4-Nov-12
	04NCRMP/ 11-12 22.07.2011	22-Jul-11	20-Jan-13	30-Jun-13	28-Sep-13
15-Apr-11	13-May-11	14-May-11	9-Jan-12	6-Aug-12	4-Nov-12
	05NCRMP/ 11-12 22.07.2011	22-Jul-11	20-Jan-13	30-Jun-13	28-Sep-13

Approval of BER	Signing of the contract	Issue of contract award notice	50% work complete	100% work complete	Completion of contractual obligations
26-May-11	23-Jun-11	24-Jun-11	19-Feb-12	16-Sep-12	15-Dec-12
26-Jun-11	24-Jul-11	25-Jul-11	20-May-12	17-Oct-12	15-Jan-13
	11 NCRMP/ 11-12, Dt-17.12.2011	17-Dec-11	27-Jna-13	30-Jun-13	28-Sep-13
15-Apr-11	13-May-11	14-May-11	9-Jan-12	6-Aug-12	4-Nov-12
	03NCRMP/ 11-12 22.07.2011	22-Jul-11	25-Oct-12	31-Mar-13	28-Jun-13
26-Jun-11	24-Jul-11	25-Jul-11	20-May-12	17-Oct-12	15-Jan-13
10-Jan-12	7-Feb-12	8-Feb-12	4-Dec-12	3-May-13	1-Aug-13
	NCRMP/CS/02/12-13 18.04.12	18-Apr-12	31-Mar-13	17-Jul-13	18-Oct-13
26-May-11	23-Jun-11	24-Jun-11	19-Apr-12	16-Sep-12	15-Dec-12
26-Jun-11	24-Jul-11	25-Jul-11	20-May-12	17-Oct-12	15-Jan-13
	01W2/NCRMP/ OR/JSP/MCS/ 01/11-12	1-Nov-12	31-Aug-13	31-Jan-14	30-Apr-14
30-Sep-10	28-Oct-10	30-Oct-10	26-Aug-11	23-Jan-12	22-Apr-12
	881F2/10-11, Dt-07.01.2011	7-Jan-11	Completed	31-Dec-12	30-Mar-13
26-May-11	23-Jun-11	24-Jun-11	19-Apr-12	16-Sep-12	15-Dec-12
26-Jun-11	24-Jul-11	25-Jul-11	20-May-12	17-Oct-12	15-Jan-13
	02W2/NCRMP/ OR/JSP/MCS/ 03/11-12, Dt-20.12.2011	20-Dec-11	31-Aug-13	31-Jan-14	30-Apr-14
26-May-11	23-Jun-11	24-Jun-11	19-Apr-12	16-Sep-12	15-Dec-12
26-Jun-11	24-Jul-11	25-Jul-11	20-May-12	17-Oct-12	15-Jan-13
	04NCRMP/ 11-12, Dt-28.09.2011	28-Sep-11	28-Feb-13	30-Sep-13	28-Dec-13
26-May-11	23-Jun-11	24-Jun-11	19-Apr-12	16-Sep-12	15-Dec-12
26-Jun-11	24-Jul-11	25-Jul-11	20-May-12	17-Oct-12	15-Jan-13
	03NCRMP/ 11-12, Dt-09.09.2011	9-Sep-11	15-Apr-13	30-Sep-13	28-Dec-13
30-Sep-10	28-Oct-10	30-Oct-10	26-Aug-11	23-Jan-12	22-Apr-12
	390F2/10-11 03.01.2011	3-Jan-11	Completed	25-Dec-12	24-Mar-13
26-May-11	23-Jun-11	24-Jun-11	19-Apr-12	16-Sep-12	15-Dec-12
26-Jun-11	24-Jul-11	25-Jul-11	20-May-12	17-Oct-12	15-Jan-13
	2350 NCRMP/W2/11-12, Dt-15.03.2012	15-Mar-12	25-Sep-12	14-Jun-13	12-Sep-13
26-May-11	23-Jun-11	24-Jun-11	19-Apr-12	16-Sep-12	15-Dec-12
26-Jun-11	24-Jul-11	25-Jul-11	20-May-12	17-Oct-12	15-Jan-13
	2525NCRMPW2 OF 11/12, Dt-24.3.2012	28-Mar-12	8-Apr-13	18-Jul-13	16-Oct-13
15-Apr-11	13-May-11	14-May-11	9-Mar-12	6-Aug-12	4-Nov-12
					rescinded as it came under Astarang port area
	1555F2/11-12 14.12.2011			15.03.2013	
26-Jun-11	24-Jul-11	25-Jul-11	20-May-12	17-Oct-12	15-Jan-13
10-Jan-12	7-Feb-12	8-Feb-12	4-Dec-12	3-May-13	1-Aug-13
15-Oct-12	31-Oct-12	1-Nov-12	30-Sep-13	25-Jan-14	25-Apr-14
15-Apr-11	13-May-11	14-May-11	9-Jan-12	4-Nov-12	2-Feb-13
10-Jan-12	7-Feb-12	8-Feb-12	4-Dec-12	3-May-13	1-Aug-13
	02NCRMP-W2/12-13 15.05.12	15-May-12	10-Mar-13	15-Dec-13	13-Mar-14
15-Apr-11	13-May-11	14-May-11	9-Jan-12	4-Nov-12	2-Feb-13
	1426F2/11-12 01.12.2011	1-Dec-11	31-Dec-12	28-Feb-13	28-Jun-13
15-Apr-11	13-May-11	14-May-11	9-Jan-12	4-Nov-12	2-Feb-13
	1427F2/11-12 01.12.2011	1-Dec-11	31-Dec-12	28-Feb-13	28-Jun-13
26-May-11	23-Jun-11	24-Jun-11	19-Feb-12	15-Dec-12	15-Mar-13
26-Jun-11	24-Jul-11	25-Jul-11	20-May-12	17-Oct-12	15-Jan-13
	2404NCRMP/W2/ 11-12, Dt-22.03.2012	28-Mar-12	15-Mar-13	15-Sep-13	14-Dec-13
15-Apr-11	13-May-11	14-May-11	9-Jan-12	4-Nov-12	2-Feb-13
	1554F2/11-12 14.12.2011	14-Dec-11	15-Mar-13	15-Sep-13	14-Dec-13
15-Apr-11	13-May-11	14-May-11	9-Jan-12	6-Aug-12	4-Nov-12
1-Oct-11	28-Nov-11	30-Nov-11	25-Sep-12	22-Feb-13	23-May-13
	1697F2 of 2011-12, 17.03.2012	17-Mar-12	10-Jan-13	15-Jun-13	13-Sep-13

Approval of BER	Signing of the contract	Issue of contract award notice	50% work complete	100% work complete	Completion of contractual obligations
15-Apr-11	13-May-11	14-May-11	9-Jan-12	6-Aug-12	4-Nov-12
1-Oct-11	28-Nov-11	30-Nov-11	25-Sep-12	22-Feb-13	23-May-13
	1698F2 of 2011-12, 17.03.2012	17-Mar-12	10-Jan-13	15-Jun-13	13-Sep-13
26-Jun-11	24-Jul-11	25-Jul-11	20-May-12	17-Oct-12	15-Jan-13
10-Jan-12	7-Feb-12	8-Feb-12	4-Dec-12	3-May-13	1-Aug-13
20-Feb-12	30-Sep-12	1-Oct-12	31-Mar-13	31-Jan-14	1-Apr-14

REVISED PROCUREMENT PLAN FOR APPROACH ROAD (First 18 Months)

Date: 28.02.2013

Review No. 5

Sl. No.	Package No.	Construction of Approach Road under the package	Approval of BER	Signing of the contract	Issue of contract award notice	50% work complete	100% work complete	Completion of contractual obligations	Position of Work
1	2	3	17	18	19	20	21	22	23
Dist: Balasore									
1	NCRMP/OR/BLS/AR/01	Bishnupur, Gandhiana and Odasala of Bahanaga Block, Balasore District	16-Nov-10	14-Dec-10	15-Dec-10	11-Oct-11	7-Jun-12	5-Sep-12	C.C. payment for 900 Mt out of 1100Mt has been completed
				04NCRMP/10-11, 04.03.11	4-Mar-11	10-Jan-13	15-Mar-13	14-Jun-13	300mt GSB work completed
2	NCRMP/OR/BLS/AR/02	Pakhar of Soro Block, Balasore District	17-May-11	17-Jun-11	18-Jun-11	13-Feb-12	9-Dec-12	9-Mar-13	
			27-May-11	27-Jun-11	28-Jun-11	23-Feb-12	19-Dec-12	19-Mar-13	
				05NCRMP/11-12, 12.09.11	12-Oct-11	5-Sep-12	11-Dec-12	10-Mar-13	C.C payment for 1650Mt out of 3300 Mt has been completed
3	NCRMP/OR/BLS/AR/03	Ikadapal and Bishnupur of Baliapal block, Balasore District	16-Nov-10	14-Dec-10	15-Dec-10	11-Oct-11	7-Jun-12	5-Sep-12	
				01NCRMP/AR/03/11-12, 18.04.11	18-Apr-11	30-Sep-12	17-Feb-13	18-May-13	CD Work completed, R-wall in progress
4	NCRMP/OR/BLS/AR/04	Binjha of Balasore Sadar Block, Balasore District	17-May-11	17-Jun-11	18-Jun-11	13-Feb-12	9-Dec-12	9-Mar-13	
			27-May-11	27-Jun-11	28-Jun-11	23-Feb-12	19-Dec-12	19-Mar-13	
				23F2NCRMP/11-12, Dt-19.12.2011	19-Dec-11	31-Dec-12	30-Jun-13	30-Sep-13	GSB Completed
5	NCRMP/OR/BLS/AR/05	Alumeda of Balasore Sadar Block, Balasore District	17-May-11	17-Jun-11	18-Jun-11	13-Feb-12	9-Dec-12	9-Mar-13	
			27-May-11	27-Jun-11	28-Jun-11	23-Feb-12	19-Dec-12	19-Mar-13	
				20F2NCRMP/11-12, Dt-28.11.2011	28-Nov-11	31-Dec-12	30-Jun-13	30-Sep-13	GSB Completed
6	NCRMP/OR/BLS/AR/06	Panchapada of Balasore Sadar Block and Gotadiha & Kainagiri of Basta Block, Balasore District	16-Nov-10	14-Dec-10	15-Dec-10	11-Oct-11	7-Jun-12	5-Sep-12	
			9-Sep-10	7-Oct-10	8-Oct-10	4-Aug-11	31-Mar-12	29-Jun-12	
				25F2NCRMP/11-12, Dt-23.12.2011	28-Nov-11	31-Dec-12	30-Jun-13	30-Sep-13	GSB Completed
7	NCRMP/OR/BLS/AR/07	Parakhi & Gopinathpurof Balasore Sadar Block, Balasore District	16-Nov-10	14-Dec-10	15-Dec-10	11-Oct-11	7-Jun-12	5-Sep-12	
			9-Sep-10	7-Oct-10	8-Oct-10	4-Aug-11	31-Mar-12	29-Jun-12	
				26F2NCRMP/11-12, Dt-23.12.2011	13-Dec-11	31-Dec-12	30-Jun-13	30-Sep-13	GSB work in Progress
8	NCRMP/OR/BLS/AR/08	Sarhabindha of Balasore Sadar Block, Balasore District	17-May-11	17-Jun-11	18-Jun-11	13-Feb-12	9-Dec-12	9-Mar-13	
			27-May-11	27-Jun-11	28-Jun-11	23-Feb-12	19-Dec-12	19-Mar-13	
				19F2NCRMP/11-12, Dt-28.11.2011	28-Nov-11	31-Dec-12	30-Jun-13	30-Sep-13	GSB 1800 Mt Completed

Sl. No.	Package No.	Construction of Approach Road under the package	Approval of BER	Signing of the contract	Issue of contract award notice	50% work complete	100% work complete	Completion of contractual obligations	Position of Work
9	NCRMP/OR/BLS/AR/10	Jayadevkasba of Balasore Sadar Block and Mahamadabad & Maharajpur of Remuna Block, Balasore District	16-Nov-10	14-Dec-10	15-Dec-10	11-Oct-11	7-Jun-12	5-Sep-12	
				1F2/NCRMP / 10-11, 22.02.11	22-Feb-11	31-Dec-12	31-Mar-13	30-Jun-13	GSB Completed
10	NCRMP/OR/BLS/AR/11	Mandogaon of Remuna Block, Balasore District	16-Nov-10	14-Dec-10	15-Dec-10	11-Oct-11	7-Jun-12	5-Sep-12	
				2F2/NCRMP / 10-11, 22.02.11	22-Feb-11	31-Dec-12	30-Apr-13	30-Jun-13	C.C Road 700 Mt Completed
11	NCRMP/OR/BLS/AR/13	Talapada of Remuna Block and Maharudrapur & Barajdeuli of Bahanaga Block, Balasore District	17-May-11	17-Jun-11	18-Jun-11	13-Feb-12	9-Dec-12	9-Mar-13	WBM for 500 Mt completed
			27-May-11	27-Jun-11	28-Jun-11	23-Feb-12	19-Dec-12	19-Mar-13	2 Nos Culvert completed, Earth Work in Progress
				04NCRMP/ 11-12, 05.09.11	5-Oct-11	8-Sep-12	4/12/2012	3-Mar-13	Leveling of Earth work in progress
							EOT upto 04.06.2013		
12	NCRMP/OR/BLS/AR/14	Chaumukh (Paschima Kankadapal) of Baliapal Block and Krushnanagar & Bichitrapur of Bhogarai Block, Balasore District	16-Nov-10	14-Dec-10	15-Dec-10	11-Oct-11	7-Jun-12	5-Sep-12	
				24NCRMP/ AR/14/	22-Jul-11	30-Apr-12	30-Sep-12	29-Dec-12	Nearing Completion
Dist: Bhadrak									
13	NCRMP/OR/BHK/AR/01	Artung of Basudevpur Block and Ankapada, Biriadia, Sunaripokhari, Barakhola & Jantuoli of Chandbali Block, Bhadrak District	16-Nov-10	14-Dec-10	15-Dec-10	11-Oct-11	7-Jun-12	5-Sep-12	
				03NCRMP/ 10-11, 21.02.11	21-Feb-11	Completed	31-Dec-12	28-Mar-13	
14	NCRMP/OR/BHK/AR/02	Kaduanasi of Chandbali Block, Bhadrak District	16-Nov-10	14-Dec-10	15-Dec-10	11-Oct-11	7-Jun-12	5-Sep-12	
				04NCRMP/ 10-11, 21.02.11	21-Feb-11	Completed	31-Dec-12	28-Mar-13	
15	NCRMP/OR/BHK/AR/03	Baliarpur of Chandbali Block, Bhadrak District	17-May-11	17-Jun-11	18-Jun-11	13-Feb-12	9-Dec-12	9-Mar-13	
			27-May-11	27-Jun-11	28-Jun-11	23-Feb-12	19-Dec-12	19-Mar-13	
16	NCRMP/OR/BHK/AR/04	Nachhipur and Uтарыahi of Chandbali Block, Bhadrak District	17-May-11	17-Jun-11	18-Jun-11	13-Feb-12	9-Dec-12	9-Mar-13	
			27-May-11	27-Jun-11	28-Jun-11	23-Feb-12	19-Dec-12	19-Mar-13	
				07 NCRMP/ 11-12, Dt- 22.09.2011	22-Sep-11	21-Dec-12	30-Jun-13	29-Sep-13	

Sl. No.	Package No.	Construction of Approach Road under the package	Approval of BER	Signing of the contract	Issue of contract award notice	50% work complete	100% work complete	Completion of contractual obligations	Position of Work
17	NCRMP/OR/BHK/AR/05	Khedualpur and Balarampur of Basudevpur Block, Bhadrak District	17-May-11	17-Jun-11	18-Jun-11	13-Feb-12	9-Dec-12	9-Mar-13	
			27-May-11	27-Jun-11	28-Jun-11	23-Feb-12	19-Dec-12	19-Mar-13	
				06 NCRMP/11-12, Dt-22.09.2011	22-Sep-11	28-Feb-13	30-Jun-13	28-Sep-13	
18	NCRMP/OR/BHK/AR/06	Dosinga & Kaithakola of Chandbali Block and Nuagaon, Bachhada, Padhuan & Sanakrushnapur of Basudevpur Block, Bhadrak District	16-Nov-10	14-Dec-10	15-Dec-10	11-Oct-11	7-Jun-12	5-Sep-12	
			9-Sep-10	7-Oct-10	8-Oct-10	4-Aug-11	31-Mar-12	29-Jun-12	
				12 NCRMP/11-12, Dt-22.12.2011	22-Dec-11	30-Nov-12	21-Mar-13	20-Jun-13	
Dist: Ganjam									
19	NCRMP/OR/GJM/AR/01	Rajapur of Ganjam Block, Ganjam District	16-Nov-10	14-Dec-10	15-Dec-10	11-Oct-11	7-Jun-12	5-Sep-12	
			9-Sep-10	7-Oct-10	8-Oct-10	4-Aug-11	31-Mar-12	29-Jun-12	
				1 NCRMP/OR/GJM/AR/01/11-12, Dt-23.12.2011	23-Dec-11	31-Mar-13	21-Jun-13	19-Oct-13	
Dist: Jagatsinghpur									
20	NCRMP/OR/JSP/AR/01	Kankana of Erasama Block and Kusupur of Balikuda Block, Jagatsinghpur District	16-Nov-10	14-Dec-10	15-Dec-10	11-Oct-11	7-Jun-12	5-Sep-12	
				02W2/NCRMP/10-11, Dt-	29-Mar-11	28-May-12	28-Dec-12	26-Mar-13	
							EOT upto 31.03.2013		
21	NCRMP/OR/JSP/AR/02	Samantarapur of Balikuda Block, Jagatsinghpur District	16-Nov-10	14-Dec-10	15-Dec-10	11-Oct-11	7-Jun-12	5-Sep-12	
				01W2/NCRMP/10-11, Dt 16.03.2011	16-Mar-11	Completed	31-Oct-12	30-Jan-13	
Dist: Kendrapara									
22	NCRMP/OR/KPD/AR/01	Satakudia of Patamundai Block, Kendrapara District	16-Nov-10	14-Dec-10	15-Dec-10	11-Oct-11	7-Jun-12	5-Sep-12	
				01NCRMP/11-12, Dt-02.04.2011	2-Apr-11	Completed	Completed	29-Sep-12	
23	NCRMP/OR/KPD/AR/02	Sana Rahama of Mahakalapada Block and Nuagaon (Dera), Badanaukana & Pokharia of Rajnagar Block, Kendrapara District	16-Nov-10	14-Dec-10	15-Dec-10	11-Oct-11	7-Jun-12	5-Sep-12	
				02NCRMP/11-12, Dt-02.04.2011	2-Apr-11	Completed	30-Nov-12	28-Feb-13	

Sl. No.	Package No.	Construction of Approach Road under the package	Approval of BER	Signing of the contract	Issue of contract award notice	50% work complete	100% work complete	Completion of contractual obligations	Position of Work
Dist: Puri									
24	NCRMP/OR/PUR/AR/02	Kahalapada and Chapamanik of Brahmagiri Block, Puri District	17-May-11	17-Jun-11	18-Jun-11	13-Feb-12	9-Dec-12	9-Mar-13	
			27-May-11	27-Jun-11	28-Jun-11	23-Feb-12	19-Dec-12	19-Mar-13	
				1262F2/11-12, Dt-15.12.2011	15-Dec-11	10-Oct-12	31-Mar-13	30-Jun-13	
			17-May-11	17-Jun-11	18-Jun-11	13-Feb-12	9-Dec-12	9-Mar-13	
25	NCRMP/OR/PUR/AR/03	Madhupur of Astaranga, Puri District	27-May-11	27-Jun-11	28-Jun-11	23-Feb-12	19-Dec-12	19-Mar-13	
				2391 NCRMP/W2/11-12, Dt-20.03.2012	28-Mar-12	15-Jan-13	27-Jun-13	26-Sep-13	
26	NCRMP/OR/PUR/AR/04	Badatara and Kanthijhadi of Gop Block, Puri District	16-Nov-10	14-Dec-10	15-Dec-10	11-Oct-11	7-Jun-12	5-Sep-12	
				297F2/11-12, Dt-17.06.11	17-May-11	16-Sep-12	28-Feb-13	26-May-13	
27	NCRMP/OR/PUR/AR/05	Gopinathpur, Malud and Nuapada of Krushnprasad Block, Puri District	16-Nov-10	14-Dec-10	15-Dec-10	11-Oct-11	7-Jun-12	5-Sep-12	
				1840F2/10-11, Dt-29.03.2011	29-Mar-11	Completed	31-Dec-12	30-Mar-13	
Grand Total									

Originally 29 packages were in year-I procurement Plan. Two packages which required rebid afeter 31.12.2011 have been deleted and taken to year-II Proc Plan.

N.B.

PROCUREMENT SCHEDULE FOR WORKS (18 Months)

YEAR- 2

Date: 28.02.2013

Country: INDIA
 Credit No: 4772-IN
 Project: National Cyclone Risk Mitigation Project
 State: Odisha
 Department: Rural Development Department, Government of Odisha

Review No. 5

Sl. No	Package No.	Work Description	Quantity (Number)	Bid Value	Cost of survey and investigation, Q.C and Contingency (4%)	Total	Total Estimated Cost (Million local currency) Approx.	Estimated Cost (Million USD) Approx.	Agreement Value (Rs. In lakh)	Stage	Initiate preparation of Specification and Bid Document
1	2	3	4	5 (A)	5 (B)	5 (C)	6	7	8 (A)	8 (B)	9
DIST-BALASORE											
1	NCRMP/OR/BLS/CS/23	Sartha of Balasore Sadar Block, Balasore District	1	7.89	0.32	8.20	8.20	0.17		Appraisal	20-Aug-09
										Revised	
										Revised	
2	NCRMP/OR/BLS/CS/30	Construction of cyclone shelter at Baripada in Bahanaga block under Balasore District	1	8.50	0.34	8.84	8.84	0.18		Appraisal	20-Aug-10
				9.85	0.394	10.24	10.24	0.21		Revised	
										Revised	
3	NCRMP/OR/BLS/CS/31	Construction of cyclone shelter at Sahaspur in Bahanaga block under Balasore District	1	9.09	0.36	9.45	9.45	0.20		Appraisal	20-Aug-10
										Revised	
										Revised	
4	NCRMP/OR/BLS/CS/32	Construction of cyclone shelter at Paikasta in Bahanaga block under Balasore District	1	8.02	0.32	8.34	8.34	0.17		Appraisal	20-Aug-10
				7.87	0.31	8.18	8.18	0.17		Revised	
										Revised	
5	NCRMP/OR/BLS/CS/33	Construction of cyclone shelters at Jambhirai (Dakhina) in Baliapal block under Balasore District	1	8.50	0.34	8.84	8.84	0.18		Appraisal	20-Aug-10
				9.21	0.37	9.58	9.58	0.20		Revised	
										Revised	
6	NCRMP/OR/BLS/CS/34	Construction of cyclone shelters at Jamkunda in Baliapal block under Balasore District	1	8.50	0.34	8.84	8.84	0.18		Appraisal	20-Aug-10
				8.86	0.35	9.21	9.21	0.19		Revised	
										Actual	
7	NCRMP/OR/BLS/CS/35	Construction of cyclone shelters at Kumbhiragadi in Bhograi block under Balasore District	1	8.50	0.34	8.84	8.84	0.18		Appraisal	20-Aug-10
				11.99	0.48	12.47	12.47	0.26		Revised	
										Actual	
8	NCRMP/OR/BLS/CS/36	Construction of cyclone shelters at Kalamatiapahi in Remuma Block under Balasore District	1	8.50	0.34	8.84	8.84	0.18		Appraisal	20-Aug-10
				10.22	0.41	10.62	10.62	0.22		Revised	
										Revised	
9	NCRMP/OR/BLS/CS/37	Construction of cyclone shelters at Khadupahi in Remuma Block under Balasore District	1	8.50	0.34	8.84	8.84	0.18		Appraisal	20-Aug-10
				9.91	0.40	10.31	10.31	0.21		Revised	
										Revised	
10	NCRMP/OR/BLS/CS/38	Construction of cyclone shelters at Gudupahi in Balasore Sadar block undr Balasore District	1	8.50	0.34	8.84	8.84	0.18		Appraisal	20-Aug-10
				9.85	0.39	10.24	10.24	0.21		Revised	
										Revised	
11	NCRMP/OR/BLS/CS/39	Construction of cyclone shelters at Kayakadala in Balasore Sadar block undr Balasore District	1	8.50	0.34	8.84	8.84	0.18		Appraisal	20-Aug-10
				10.19	0.41	10.59	10.59	0.22		Revised	
										Actual	
12	NCRMP/OR/BLS/CS/40	Construction of cyclone shelters at Srikona (B) in Balasore Sadar block undr Balasore District	1	8.79	0.35	9.14	9.14	0.19		Appraisal	20-Aug-10
										Revised	
										Actual	
13	NCRMP/OR/BLS/CS/41	Construction of cyclone shelters at Koilisahi in Balasore Sadar block under Balasore District	1	7.73	0.31	8.03	8.03	0.17		Appraisal	20-Aug-10
				10.10	0.40	10.51	10.51	0.22		Revised	
										Revised	
14	NCRMP/OR/BLS/CS/11	Mahabala of Baliapal Block of Balasore District	1	11.54	0.46		12.00			Appraisal	20-Aug-12
										Revised	
										Revised	
15	NCRMP/OR/BLS/CS/42	Construction of cyclone shelters at Saudihi in Baliapal block with approach road under Balasore District	1	30.76	1.23	31.99	31.99	0.67		Appraisal	1-Sep-10
										Revised	
										Revised	
DIST-BHADRAK											
		Construction of cyclone shelter at Adhuan in	1	8.50	0.34	8.84	8.84	0.18		Appraisal	20-Aug-10

16	NCRMP/OR/BHK/CS/12	Basudevpur Block under Bhadrak District.		7.49	0.30	7.79	7.79	0.16	Revised	
									Revised	
17	NCRMP/OR/BHK/CS/13	Construction of cyclone shelter at Padhuan in Basudevpur Block under Bhadrak District.	1	6.61	0.26	6.88	6.88	0.14	Appraisal	20-Aug-10
				8.72	0.35	9.07	9.07	0.19	Revised	
									Revised	
18	NCRMP/OR/BHK/CS/14	Construction of cyclone shelter at Khadalpokhari in Chandbali Block under Bhadrak District.	1	7.40	0.30	7.70	7.70	0.16	Appraisal	20-Aug-10
				6.98	0.28	7.26	7.26	0.15	Revised	
									Actual	
1	DIST-GANJAM									
19	NCRMP/OR/GJM/CS/01	Lunguri of Ganjam Block, Ganjam District	1	6.63	0.27	6.90	0.00	0.00	Appraisal	20-Aug-09
				6.63	0.27	6.90	0.00	0.00	Revised	20-Aug-09
				6.63	0.27	6.90	6.90	0.14	Revised	20-Aug-09
				7.47	0.30	7.77	7.77	0.16		
									Actual	
20	NCRMP/OR/GJM/CS/03	Construction of cyclone shelters at Ekasingi in Chikiti block under Ganjam District.	1	9.46	0.38	9.84	9.84	0.21	Appraisal	20-Aug-10
									Revised	
									Revised	
21	NCRMP/OR/GJM/CS/04	Construction of cyclone shelters at Patisonapur in Chikiti block under Ganjam District.	1	9.50	0.38	9.88	9.88	0.21	Appraisal	20-Aug-10
									Revised	
									Revised	
22	NCRMP/OR/GJM/CS/05	Construction of cyclone shelters at Ramayapatna in Chikiti block under Ganjam District.	1	8.50	0.34	8.84	8.84	0.18	Appraisal	20-Aug-10
				10.94	0.44	11.38	11.38	0.24	Revised	
									Actual	
23	NCRMP/OR/GJM/CS/06	Construction of cyclone shelter at Borigam in Ganjam block under Ganjam District	1	8.50	0.34	8.84	8.84	0.18	Appraisal	20-Aug-10
				9.61	0.38	9.99	9.99	0.21	Revised	
									Actual	
24	NCRMP/OR/GJM/CS/07	Construction of cyclone shelter at Podagadajhatipadar in Ganjam block under Ganjam District	1	8.50	0.34	8.84	8.84	0.18	Appraisal	20-Aug-10
				9.48	0.38	9.86	9.86	0.21	Revised	
									Actual	
25	NCRMP/OR/GJM/CS/08	Construction of cyclone shelter at Niladripur in Ganjam block under Ganjam District	1	8.50	0.34	8.84	8.84	0.18	Appraisal	20-Aug-10
				9.72	0.39	10.11	10.11	0.21	Revised	
									Actual	
26	NCRMP/OR/GJM/CS/09	Construction of cyclone shelter at Satuli in Ganjam block under Ganjam District	1	6.67	0.27	6.94	6.94	0.14	Appraisal	20-Aug-10
				7.28	0.29	7.58	7.58	0.16	Revised	
									Actual	
27	NCRMP/OR/GJM/CS/10	Construction of cyclone shelters at Sabalia in Khallikote Block under Ganjam District.	1	7.40	0.30	7.69	7.69	0.16	Appraisal	20-Aug-10
									Revised	
									Actual	
	DIST-JAGATSINGHPUR									
28	NCRMP/OR/JSP/CS/04	Construction of cyclone shelters at Sahadabedi in Ersama block under Jagatsinghpur District	1	8.50	0.34	8.84	8.84	0.18	Appraisal	20-Aug-10
				7.30	0.29	7.60	7.60	0.16	Revised	
									Revised	
29	NCRMP/OR/JSP/CS/05	Construction of cyclone shelters at Badabandha in Kujanga block under Jagatsinghpur District	1	8.50	0.34	8.84	8.84	0.18	Appraisal	20-Aug-10
				6.56	0.26	6.83	6.83	0.14	Revised	
									Revised	
30	NCRMP/OR/JSP/CS/06	Construction of cyclone shelters at Panapali in Kujanga block under Jagatsinghpur District	1	8.50	0.34	8.84	8.84	0.18	Appraisal	20-Aug-10
				9.25	0.37	9.62	9.62	0.20	Revised	
									Revised	
	DIST-KENDRAPADA								Actual	
31	NCRMP/OR/KPD/CS/01	Kajalabandha of Pattamundai Block, Kendrapara District	1	8.68	0.35	9.03	9.03	0.19	Appraisal	20-Aug-09
				8.72	0.35	9.07	9.07	0.19	Revised	20-Aug-09
									Revised	
									Revised	
				6.99	0.28	7.27	0.00	0.00	Appraisal	20-Aug-09

32	NCRMP/OR/KPD/CS/02	Bilikana of Pattamundai Block, Kendrapara District		6.99						Revised	20-Aug-09
				6.92	0.28	7.27	7.27	0.15		Revised	
					0.28	7.20	7.20	0.15		Revised	
33	NCRMP/OR/KPD/CS/05	Construction of cyclone shelter at Baliganda in Mahakalpada block under Kendrapara District	1	8.50	0.34	8.84	8.84	0.18		Appraisal	20-Aug-10
				11.55	0.46	12.01	12.01	0.25		Revised	
										Revised	
34	NCRMP/OR/KPD/CS/06	Construction of cyclone shelter at Gokhakhati in Mahakalpada block under Kendrapara District	1	8.50	0.34	8.84	8.84	0.18		Appraisal	20-Aug-10
				9.66	0.39	10.05	10.05	0.21		Revised	
										Actual	
35	NCRMP/OR/KPD/CS/07	Construction of cyclone shelter at Radia in Mahakalpada block under Kendrapara District	1	8.50	0.34	8.84	8.84	0.18		Appraisal	20-Aug-10
				12.06	0.48	12.54	12.54	0.26		Revised	
										Revised	
36	NCRMP/OR/KPD/CS/08	Construction of cyclone shelter at Pitapat in Mahakalpada block under Kendrapara District	1	8.60	0.34	8.95	8.95	0.19		Appraisal	20-Aug-10
				14.55	0.58	15.13	15.13	0.32		Revised	
										Actual	
37	NCRMP/OR/KPD/CS/09	Construction of cyclone shelter at Kanpur in Mahakalpada block under Kendrapara District	1	12.24	0.49	12.73	12.73	0.27		Appraisal	1-Sep-10
										Revised	
										Actual	
38	NCRMP/OR/KPD/CS/10	Construction of cyclone shelter at Tentulikandha in Mahakalpada block under Kendrapara District	1	12.52	0.50	13.02	13.02	0.27		Appraisal	1-Sep-10
										Revised	
										Actual	
39	NCRMP/OR/KPD/CS/11	Construction of cyclone shelter at Bagagahan in Mahakalpada block under Kendrapara District	1	13.91	0.56	14.47	14.47	0.30		Appraisal	1-Sep-10
										Revised	
										Actual	
	DIST-PURI										
40	NCRMP/OR/PUR/CS/05	Kahalapada of Brahmagiri Block, Puri District	1	8.66	0.35	9.01	9.01	0.19		Appraisal	20-Aug-09
				8.70	0.35	9.04	9.04	0.19		Revised	20-Aug-09
				8.66	0.35	9.00	9.00	0.19		Revised	
										Revised	
41	NCRMP/OR/PUR/CS/06	Palanka of Brahmagiri Block, Puri District	1	8.07	0.32	8.39	8.39	0.17		Appraisal	20-Aug-09
				8.36	0.33	8.69	8.69	0.18		Revised	20-Aug-09
				8.36	0.33	8.69	8.69	0.18		Revised	
										Revised	
42	NCRMP/OR/PUR/CS/07	Chapamanik of Brahmagiri Block, Puri District	1	8.08	0.32	8.40	8.40	0.18		Appraisal	20-Aug-09
				8.39	0.34	8.73	8.73	0.18		Revised	20-Aug-09
				8.39	0.34	8.73	8.73	0.18		Revised	
										Revised	
43	NCRMP/OR/PUR/CS/09	Badatara of Gop Block, Puri District	1	8.24	0.33	8.57	8.57	0.18		Appraisal	20-Aug-09
										Revised	
										Revised	
44	NCRMP/OR/PUR/CS/10	Bangara of Gop Block, Puri District	1	8.17	0.33	8.50	8.50	0.18		Appraisal	20-Aug-09
				8.34	0.33	8.67	8.67	0.18		Revised	20-Aug-09
										Revised	
										Revised	
45	NCRMP/OR/PUR/CS/14	Dhanitri of Kakatpur Block, Puri District	1	6.64	0.27	6.91	6.91	0.14		Appraisal	20-Aug-09
				6.64	0.27	6.90	6.90	0.14		Revised	20-Aug-09
										Revised	
										Actual	
46	NCRMP/OR/PUR/CS/19	Gomundia of Krushnaprasad Block, Puri District	1	8.20	0.33	8.53	8.53	0.18		Appraisal	20-Aug-09
				8.32	0.33	8.65	8.65	0.18		Revised	20-Aug-09
				8.32						Revised	
										Revised	
47	NCRMP/OR/PUR/CS/20	Jenapur of Krushnaprasad Block, Puri District	1	8.56	0.34	8.90	8.90	0.19		Appraisal	20-Aug-09
				8.56	0.34	8.91	8.91	0.19		Revised	20-Aug-09
				8.56	0.34	8.91	8.91	0.19		Revised	
										Revised	
48	NCRMP/OR/PUR/CS/21	Jamarsuan of Puri Sadar Block, Puri District	1	8.84	0.35	9.19	9.19	0.19		Appraisal	20-Aug-09
				9.04	0.36	9.40	9.40	0.20		Revised	20-Aug-09
				9.04	0.36	9.40	9.40	0.20		Revised	
										Revised	

49	NCRMP/OR/PUR/CS/23	Rendua of Puri Sadar Block, Puri District	1	9.05	0.36	9.41	9.41	0.20	Appraisal	20-Aug-09	
				9.05	0.36	9.41	9.41	0.20	Revised	20-Aug-09	
										Revised	
50	NCRMP/OR/PUR/CS/24	Construction of cyclone shelters at Patasundarpur in Astaranga block under Puri District	1	8.50	0.34	8.84	8.84	0.18	Appraisal	20-Aug-10	
				9.12	0.36	9.49	9.49	0.20	Revised		
										Revised	
51	NCRMP/OR/PUR/CS/25	Construction of cyclone shelters at Gundalaba in Astaranga block under Puri District	1	8.50	0.34	8.84	8.84	0.18	Appraisal	20-Aug-10	
										Revised	
										Actual	
52	NCRMP/OR/PUR/CS/26	Construction of cyclone shelters at Keutajanga in Astaranga block under Puri District	1	8.50	0.34	8.84	8.84	0.18	Appraisal	20-Aug-10	
				7.27	0.29	7.56	7.56	0.16	Revised		
										Actual	
53	NCRMP/OR/PUR/CS/27	Construction of cyclone shelters at Tandahar in Astaranga block under Puri District	1	8.50	0.34	8.84	8.84	0.18	Appraisal	20-Aug-10	
				7.39	0.30	7.69	7.69	0.16	Revised		
										Actual	
54	NCRMP/OR/PUR/CS/28	Construction of cyclone shelters at Daulakani in Astaranga block under Puri District	1	8.50	0.34	8.84	8.84	0.18	Appraisal	20-Aug-10	
										Revised	
										Actual	
55	NCRMP/OR/PUR/CS/29	Construction of cyclone shelters at Badabenakudi in Brahmagiri block under Puri District.	1	8.50	0.34	8.84	8.84	0.18	Appraisal	20-Aug-10	
				9.11	0.36	9.47	9.47	0.20	Revised		
										Actual	
56	NCRMP/OR/PUR/CS/30	Construction of cyclone shelters at Dharanikudi in Brahmagiri block under Puri District.	1	8.50	0.34	8.84	8.84	0.18	Appraisal	20-Aug-10	
				12.72	0.51	13.23	13.23	0.28	Revised		
										Actual	
57	NCRMP/OR/PUR/CS/31	Construction of cyclone shelters at Srikatanuapada in Brahmagiri block under Puri District.	1	8.50	0.34	8.84	8.84	0.18	Appraisal	20-Aug-10	
				11.92	0.48	12.40	12.40	0.26	Revised		
										Actual	
58	NCRMP/OR/PUR/CS/32	Construction of cyclone shelters at Barudi in Brahmagiri block under Puri District.	1	8.02	0.32	8.34	8.34	0.17	Appraisal	20-Aug-10	
				11.36	0.45	11.81	11.81	0.25	Revised		
										Actual	
59	NCRMP/OR/PUR/CS/33	Construction of cyclone shelter at Sujanagar in Gop block under Puri District	1	8.50	0.34	8.84	8.84	0.18	Appraisal	20-Aug-10	
				9.41	0.38	9.79	9.79	0.20	Revised		
										Revised	
60	NCRMP/OR/PUR/CS/34	Construction of cyclone shelter at Tikana(Hamlet of Khalkata) in Gop block under Puri District	1	8.50	0.34	8.84	8.84	0.18	Appraisal	20-Aug-10	
				8.80	0.35	9.15	9.15	0.19	Revised		
										Revised	
61	NCRMP/OR/PUR/CS/35	Construction of cyclone shelters at Adhuala in Kakatpur Block under Puri District.	1	8.50	0.34	8.84	8.84	0.18	Appraisal	20-Aug-10	
				8.97	0.36	9.33	9.33	0.19	Revised		
										Actual	
62	NCRMP/OR/PUR/CS/36	Construction of cyclone shelters at Chhotipada in Kakatpur Block under Puri District.	1	6.67	0.27	6.93	6.93	0.14	Appraisal	20-Aug-10	
										Revised	
										Actual	
63	NCRMP/OR/PUR/CS/37	Construction of cyclone shelters at Fatepur in Krushnaprasad block under Puri District	1	9.65	0.39	10.03	10.03	0.21	Appraisal	20-Aug-10	
				9.45	0.38	9.83	9.83	0.20	Revised		
										Revised	
64	NCRMP/OR/PUR/CS/38	Construction of cyclone shelters at Ramalenka in Krushnaprasad block under Puri District	1	8.50	0.34	8.84	8.84	0.18	Appraisal	20-Aug-10	
				9.34	0.37	9.71	9.71	0.20	Revised		
										Actual	
65	NCRMP/OR/PUR/CS/39	Construction of cyclone shelters at Mahisa in Krushnaprasad block under Puri District.	1	8.50	0.34	8.84	8.84	0.18	Appraisal	20-Aug-10	
				11.04	0.44	11.48	11.48	0.24	Revised		
										Actual	
66	NCRMP/OR/PUR/CS/40	Construction of cyclone shelters at Sipia in Krushnaprasad block under Puri District.	1	9.80	0.39	10.20	10.12	0.21	Appraisal	20-Aug-10	
										Revised	
										Revised	
67	NCRMP/OR/PUR/CS/41	Construction of cyclone shelters at Morada in Krushnaprasad Block under Puri District.	1	9.73	0.39	10.12	10.12	0.21	Appraisal	20-Aug-10	
										Revised	
										Actual	
			1	11.75	0.47	12.22	12.22	0.25	Appraisal	20-Aug-10	

68	NCRMP/OR/PUR/CS/42	Krushnaprasad Block under Puri District.								Revised	
										Actual	
69	NCRMP/OR/PUR/CS/43	Construction of cyclone shelter at Rahangiria in Puri Sadar Block under Puri District.	1	8.50	0.34	8.84	8.84	0.18		Appraisal	20-Aug-10
				11.26	0.45	11.71	11.71	0.24		Revised	
										Actual	
CYCLONE SHELTER (F)											
70	NCRMP/OR/BLS/CS(F)/01	Construction of Fish Landing Center at Bahabalpur in Balasore block under Balasore District	1	8.50	0.34	8.84	8.84	0.18		Appraisal	1-Sep-10
				9.43	0.38	9.81	9.81	0.20		Revised	
										Revised	
71	NCRMP/OR/BLS/CS(F)/02	Construction of Fish Landing Center at Purba Kankadapal in Baliapal block under Balasore District.	1	8.50	0.34	8.84	8.84	0.18		Appraisal	1-Sep-10
				6.87	0.27	7.14	7.14	0.15		Revised	
										Actual	
72	NCRMP/OR/BLS/CS(F)/03	Construction of Fish Landing Center at Kirtania (Jalpahi) in Bhograi block under Balasore District.	1	8.50	0.34	8.84	8.84	0.18		Appraisal	1-Sep-10
				10.63	0.43	11.06	11.06	0.23		Revised	
										Actual	
73	NCRMP/OR/BLS/CS(F)/04	Construction of Fish Landing Center at Talasahi in Bhograi block under Balasore District.	1	8.50	0.34	8.84	8.84	0.18		Appraisal	1-Sep-10
				8.06	0.32	8.38	8.38	0.17		Revised	
										Actual	
74	NCRMP/OR/BLS/CS(F)/05	Construction of Fish Landing Centers at Jamuka in Remuna Block under Balasore District.	1	8.50	0.34	8.84	8.84	0.18		Appraisal	1-Sep-10
				9.47	0.38	9.85	9.85	0.21		Revised	
										Actual	
75	NCRMP/OR/BLS/CS(F)/06	Construction of Fish Landing Centers at Panchubisa in Remuna Block under Balasore District.	1	8.50	0.34	8.84	8.84	0.18		Appraisal	1-Sep-10
				9.96	0.40	10.36	10.36	0.22		Revised	
										Actual	
76	NCRMP/OR/BHK/CS(F)/01	Construction of Fish Landing Centers at Chandanipal in Chandabali Block under Bhadrak District.	1	8.50	0.34	8.84	8.84	0.18		Appraisal	1-Sep-10
				8.04	0.32	8.36	8.36	0.17		Revised	
										Actual	
77	NCRMP/OR/BHK/CS(F)/02	Construction of Fish Landing Center at Kasia in Basudevpur Block under Bhadrak District.	1	8.50	0.34	8.84	8.84	0.18		Appraisal	1-Sep-10
				7.75	0.31	8.06	8.06	0.17		Revised	
										Actual	
78	NCRMP/OR/JSP/CS(F)/01	Construction of Fish Landing Center at Bandar (Dhanuharbelari) in Balikuda Block under Jagatsinghpur District.	1	8.50	0.34	8.84	8.84	0.18		Appraisal	1-Sep-10
				7.80	0.31	8.11	8.11	0.17		Revised	
										Actual	
79	NCRMP/OR/KPD/CS(F)/01	Construction of Fish Landing Centers at Kajalpatia in Mahakalpada Block under Kendrapara District.	1	8.50	0.34	8.84	8.84	0.18		Appraisal	1-Sep-10
				7.28	0.29	7.57	7.57	0.16		Revised	
										Actual	
80	NCRMP/OR/KPD/CS(F)/02	Construction of Fish Landing Centers at Jamboo in Mahakalpada Block under Kendrapara District.	1	8.50	0.34	8.84	8.84	0.18		Appraisal	1-Sep-10
				8.35	0.33	8.68	8.68	0.18		Revised	
										Actual	
71	NCRMP/OR/KPD/CS(F)/03	Construction of Fish Landing Centers at Tantiapal (Sasan) in Mahakalpara Block under Kendrapara District.	1	8.50	0.34	8.84	8.84	0.18		Appraisal	1-Sep-10
				8.16	0.33	8.49	8.49	0.18		Revised	
										Actual	
82	NCRMP/OR/PUR/CS(F)/01	Construction of Fish Landing Center at Kaliakana in Astaranga block under Puri District.	1	8.50	0.34	8.84	8.84	0.18		Appraisal	1-Sep-10
				7.45	0.30	7.75	7.75	0.16		Revised	
										Revised	
83	NCRMP/OR/PUR/CS(F)/02	Construction of Fish Landing Center at Chandrabhaga (Konark) in Gop block under Puri District.	1	8.50	0.34	8.84	8.84	0.18		Appraisal	1-Sep-10
				9.34	0.37	9.71	9.71	0.20		Revised	
										Actual	
84	NCRMP/OR/GJM/CS(F)/01	Construction of Fish Landing Centers at Sana Arjipalli in Chhatrapur block under Ganjam District.	1	8.50	0.34	8.84	8.84	0.18		Appraisal	1-Sep-10
				8.82	0.35	9.17	9.17	0.19		Revised	
										Actual	
85	NCRMP/OR/GJM/CS(F)/02	Construction of Fish Landing Centers at Bandar in Chhatrapur block under Ganjam District.	1	8.50	0.34	8.84	8.84	0.18		Appraisal	1-Sep-10
				8.08	0.32	8.40	8.40	0.18		Revised	
										Actual	
86	NCRMP/OR/GJM/CS(F)/03	Construction of Fish Landing Centers at New Bauxipalli in Rangeilunda Block under Ganjam District.	1	8.50	0.34	8.84	8.84	0.18		Appraisal	1-Sep-10
				8.34	0.33	8.67	8.67	0.18		Revised	
										Actual	

87	NCRMP/OR/GJM/CS(F)/04	Construction of Fish Landing Centers at Marakandi in Rangeilunda Block under Ganjam District.	1	8.50	0.34	8.84	8.84	0.18	Appraisal	1-Sep-10
				8.34	0.33	8.67	8.67	0.18	Revised	
									Actual	
GODOWNS										
88	NCRMP/OR/BLS/GWN/01	Construction of Godown at Balasore under Balasore District.	1	20.00	0.80	20.80	20.80	0.43	Appraisal	1-Sep-10
				15.53	0.62	16.15	16.15	0.34	Revised	
									Actual	
89	NCRMP/OR/JJP/GWN/01	Construction of Godown at Dhanmandal under Jajpur District.	1	20.00	0.80	20.80	20.80	0.43	Appraisal	1-Sep-10
				17.14	0.69	17.83	17.83	0.37	Revised	
									Actual	
90	NCRMP/OR/JJP/GWN/02	Construction of Godown at Jajpur Road under Jajpur District.	1	20.00	0.80	20.80	20.80	0.43	Appraisal	1-Sep-10
				15.85	0.63	16.48	16.48	0.34	Revised	
									Actual	
91	NCRMP/OR/GJM/GWN/01	Construction of Godown at Chhatrapur under Ganjam District.	1	20.00	0.80	20.80	20.80	0.43	Appraisal	1-Sep-10
				17.38	0.70	18.08	18.08	0.38	Revised	
									Actual	
92	NCRMP/OR/JSP/GWN/01	Construction of Godown at Paradeep under Jagatsinghpur District.	1	20.00	0.80	20.80	20.80	0.43	Appraisal	1-Sep-10
				16.29	0.65	16.94	16.94	0.35	Revised	
									Actual	
93	NCRMP/OR/KHD/GWN/01	Construction of Godown at Bhubaneswar under Khurda District.	1	44.35	1.77	46.12	46.12	0.96	Appraisal	1-Sep-10
									Revised	
									Actual	
			93			1735.32	35.90			

MCS

Preparation of IFB and submission to the Bank	Preparation of the Bid Document	Approval of IFB and Bid documents by the World Bank	Publication of IFB in Newspapers and UNDB	Beginning of Sale of Bid document	Opening of Bids	Submission of BER to Bank for approval/ Preparation of BER	Approval of BER	Signing of the contract	Issue of contract award notice	50% work complete	100% work complete	Completion of contractual obligations
10	11	12	13	14	15	16	17	18	19	20	21	22
	2-Dec-09		1-Apr-11	4-Apr-11	5-May-11		26-Jun-11	24-Jul-11	25-Jul-11	30-Nov-11	26-Aug-12	24-Nov-12
			28-May-12	29-May-12	29-Jun-12							
			14-Aug-12	17-Aug-12	18-Sep-12		15-Oct-12	31-Oct-12	1-Nov-12	30-Sep-13	25-Jan-14	25-Apr-14
31-Aug-10	31-Aug-10	15-Sep-10	22-Sep-10	23-Sep-10	23-Oct-10		14-Dec-10	11-Jan-11	12-Jan-11	11-Jul-11	6-Apr-12	5-Jul-12
			10-Oct-12	12-Oct-12	12-Nov-12		2-Dec-12	23-Dec-12	24-Dec-12	20-Oct-13	19-Mar-14	17-Jun-14
30-Aug-10	30-Aug-10	30-Aug-10	18-Oct-11	18-Oct-11	19-Nov-11		9-Jan-12	6-Feb-12	7-Feb-12	5-Aug-12	2-May-13	31-Jul-13
			28-May-12	29-May-12	29-Jun-12							
			14-Aug-12	17-Aug-12	18-Sep-12		15-Oct-12	31-Oct-12	1-Nov-12	30-Sep-13	25-Jan-14	25-Apr-14
31-Aug-10	31-Aug-10	15-Sep-10	22-Sep-10	23-Sep-10	23-Oct-10		14-Dec-10	11-Jan-11	12-Jan-11	11-Jul-11	6-Apr-12	5-Jul-12
			10-Oct-12	12-Oct-12	12-Nov-12		2-Dec-12	23-Dec-12	24-Dec-12	20-Oct-13	19-Mar-14	17-Jun-14
31-Aug-10	31-Aug-10	15-Sep-10	18-Dec-11	19-Dec-11	18-Jan-12		14-Dec-10	11-Jan-11	12-Jan-11	11-Jul-11	6-Apr-12	5-Jul-12
							15-Nov-12	30-Nov-12	1-Dec-12	30-Oct-13	28-Feb-14	26-May-14
			14-Aug-12	17-Aug-12	18-Sep-12		15-Oct-12	31-Oct-12	1-Nov-12	30-Sep-13	25-Jan-14	25-Apr-14
31-Aug-10	31-Aug-10	15-Sep-10	18-Dec-11	19-Dec-11	18-Jan-12		14-Dec-10	11-Jan-11	12-Jan-11	11-Jul-11	6-Apr-12	5-Jul-12
			18-Dec-11	21-Dec-11	24-Jan-12		20-Feb-12	30-Sep-12	1-Oct-12	31-Mar-13	31-Jan-14	1-Apr-14
31-Aug-10	31-Aug-10	15-Sep-10	18-Dec-11	19-Dec-11	18-Jan-12		14-Dec-10	11-Jan-11	12-Jan-11	11-Jul-11	6-Apr-12	5-Jul-12
			18-Dec-11	21-Dec-11	24-Jan-12		20-Feb-12	29.06.12	29.-May-12	28-Mar-13	28-Sep-13	26-Dec-13
30-Aug-10	30-Aug-10	30-Aug-10	6-Sep-10	7-Sep-10	9-Oct-10		29-Nov-10	27-Dec-10	28-Dec-10	26-Jun-11	22-Mar-12	20-Jun-12
			28-May-12	29-May-12	29-Jun-12							
			14-Aug-12	17-Aug-12	18-Sep-12		15-Oct-12	31-Oct-12	1-Nov-12	30-Sep-13	25-Jan-14	25-Apr-14
30-Aug-10	30-Aug-10	30-Aug-10	6-Sep-10	7-Sep-10	9-Oct-10		29-Nov-10	27-Dec-10	28-Dec-10	26-Jun-11	22-Mar-12	20-Jun-12
			28-May-12	29-May-12	29-Jun-12							
			14-Aug-12	17-Aug-12	18-Sep-12		15-Oct-12	31-Oct-12	1-Nov-12	30-Sep-13	25-Jan-14	25-Apr-14
30-Aug-10	30-Aug-10	30-Aug-10	6-Sep-10	7-Sep-10	9-Oct-10		29-Nov-10	27-Dec-10	28-Dec-10	26-Jun-11	22-Mar-12	20-Jun-12
			28-May-12	29-May-12	29-Jun-12		18-Jul-12	30-Sep-12	1-Oct-12	31-Mar-13	31-Jan-14	1-Apr-14
30-Aug-10	30-Aug-10	30-Aug-10	6-Sep-10	7-Sep-10	9-Oct-10		29-Nov-10	27-Dec-10	28-Dec-10	26-Jun-11	22-Mar-12	20-Jun-12
			28-May-12	29-May-12	29-Jun-12		25-Sep-12	24-Oct-12	25-Oct-12	30-Apr-13	24-Jan-14	23-Apr-14
30-Aug-10	30-Aug-10	30-Aug-10	18-Oct-11	18-Oct-11	19-Nov-11		20-Aug-10	17-Sep-10	18-Sep-10	17-Mar-11	12-Dec-11	11-Mar-12
			28-May-12	29-May-12	29-Jun-12		18-Jul-12	30-Sep-12	1-Oct-12	31-Mar-13	31-Jan-14	1-Apr-14
30-Aug-10	30-Aug-10	30-Aug-10	6-Sep-10	7-Sep-10	9-Oct-10		20-Aug-10	17-Sep-10	18-Sep-10	17-Mar-11	12-Dec-11	11-Mar-12
			28-May-12	29-May-12	29-Jun-12							
			14-Aug-12	17-Aug-12	18-Sep-12		15-Oct-12	31-Oct-12	1-Nov-12	30-Sep-13	25-Jan-14	25-Apr-14
	2-Dec-12			14-Jan-13	14-Feb-13			30-Mar-13	31-Mar-13	6-Aug-13	3-May-14	1-Aug-14
			10-Oct-12	12-Oct-12	12-Nov-12		2-Dec-12	23-Dec-12	24-Dec-12	20-Oct-13	19-Mar-14	17-Jun-14
13-Sep-10	13-Sep-10	13-Sep-10	18-Dec-11	19-Dec-11	20-Jan-12		13-Dec-10	10-Jan-11	11-Jan-11	10-Jul-11	5-Apr-12	4-Jul-12
			18-Dec-12	21-Dec-12	24-Dec-12		20-Jan-12	27-Sep-12	28-Sep-12	31-Mar-13		
											25-Mar-01	23-Jun-01
30-Aug-10	30-Aug-10	30-Aug-10	18-Dec-11	19-Dec-11	20-Jan-12		29-Nov-10	27-Dec-10	28-Dec-10	26-Jun-11	22-Mar-12	20-Jun-12

			18-Dec-11	21-Dec-11	24-Jan-12		20-Feb-12	19.07.2012	19-Jul-12	15-Apr-13	18-Oct-13	16-Jan-14
30-Aug-10	30-Aug-10	30-Aug-10	6-Sep-10	7-Sep-10	9-Oct-10		29-Nov-10	27-Dec-10	28-Dec-10	26-Jun-11	22-Mar-12	20-Jun-12
30-Aug-10	30-Aug-10	30-Aug-10	18-Dec-11	19-Dec-11	20-Jan-12		29-Nov-10	27-Dec-10	28-Dec-10	26-Jun-11	22-Mar-12	20-Jun-12
			18-Dec-11	21-Dec-11	24-Jan-12		20-Feb-12	30-Sep-12	1-Oct-12	31-Mar-13	31-Jan-14	1-Apr-14
	2-Dec-09		16-May-10	20-May-10	22-Jun-10		30-Sep-10	28-Oct-10	29-Oct-10	27-Apr-11	22-Jan-12	21-Apr-12
	2-Dec-09		21-Jan-11	21-Jan-11	22-Feb-11		15-Apr-11	13-May-11	14-May-11	10-Nov-11	6-Aug-12	4-Nov-12
	2-Dec-09		16-Jun-11	17-Jun-11	20-Jul-11		1-Oct-11	29-Oct-11	30-Oct-11	27-Apr-12	22-Jan-13	22-Apr-13
			28-May-12	29-May-12	29-Jun-12		25-Sep-12	24-Oct-12	25-Oct-12	30-Apr-13	24-Jan-14	23-Apr-14
30-Aug-10	30-Aug-10	30-Aug-10	18-Oct-11	18-Oct-11	19-Nov-11		9-Jan-12	6-Feb-12	7-Feb-12	5-Aug-12	2-May-13	31-Jul-13
			28-May-12	29-May-12	29-Jun-12							
			14-Aug-12	17-Aug-12	18-Sep-12		15-Oct-12	31-Oct-12	1-Nov-12	30-Sep-13	25-Jan-14	25-Apr-14
30-Aug-10	30-Aug-10	30-Aug-10	18-Oct-11	18-Oct-11	19-Nov-11		9-Jan-12	6-Feb-12	7-Feb-12	5-Aug-12	2-May-13	31-Jul-13
			28-May-12	29-May-12	29-Jun-12							
			14-Aug-12	17-Aug-12	18-Sep-12		15-Oct-12	31-Oct-12	1-Nov-12	30-Sep-13	25-Jan-14	25-Apr-14
30-Aug-10	30-Aug-10	30-Aug-10	6-Sep-10	7-Sep-10	9-Oct-10		20-Nov-10	18-Dec-10	19-Dec-10	17-Jun-11	13-Mar-12	11-Jun-12
			22-Aug-12	27-Aug-12	28-Sep-12		28-Oct-12	18-Nov-12	19-Nov-12	15-Sep-13	12-Feb-14	13-May-14
30-Aug-10	30-Aug-10	30-Aug-10	6-Sep-10	7-Sep-10	9-Oct-10		20-Nov-10	18-Dec-10	19-Dec-10	17-Jun-11	13-Mar-12	11-Jun-12
			22-Aug-12	27-Aug-12	28-Sep-12		28-Oct-12	18-Nov-12	19-Nov-12	15-Sep-13	12-Feb-14	13-May-14
30-Aug-10	30-Aug-10	30-Aug-10	6-Sep-10	7-Sep-10	9-Oct-10		20-Nov-10	18-Dec-10	19-Dec-10	17-Jun-11	13-Mar-12	11-Jun-12
			28-May-12	29-May-12	29-Jun-12		18-Jul-12	30-Sep-12	1-Oct-12	31-Mar-13	31-Jan-14	1-Apr-14
30-Aug-10	30-Aug-10	30-Aug-10	6-Sep-10	7-Sep-10	9-Oct-10		20-Nov-10	18-Dec-10	19-Dec-10	17-Jun-11	13-Mar-12	11-Jun-12
			22-Aug-12	27-Aug-12	28-Sep-12		28-Oct-12	18-Nov-12	19-Nov-12	15-Sep-13	12-Feb-14	13-May-14
30-Aug-10	30-Aug-10	30-Aug-10	6-Sep-10	7-Sep-10	9-Oct-10		20-Nov-10	18-Dec-10	19-Dec-10	17-Jun-11	13-Mar-12	11-Jun-12
			28-May-12	29-May-12	29-Jun-12		18-Jul-12	30-Sep-12	1-Oct-12	31-Mar-13	31-Jan-14	1-Apr-14
30-Aug-10	30-Aug-10	30-Aug-10	18-Oct-11	18-Oct-11	19-Nov-11		9-Jan-12	6-Feb-12	7-Feb-12	5-Aug-12	2-May-13	31-Jul-13
			18-Dec-11	21-Dec-11	24-Jan-12		20-Feb-12	16.04.12	16-Apr-12	10-Apr-13	6-Nov-13	6-Feb-14
31-Aug-10	31-Aug-10	31-Aug-10	7-Sep-10	9-Sep-10	11-Oct-10		2-Dec-10	30-Dec-10	31-Dec-10	29-Jun-11	25-Mar-12	23-Jun-12
			28-May-12	29-May-12	29-Jun-12							
			14-Aug-12	17-Aug-12	18-Sep-12		15-Oct-12	31-Oct-12	1-Nov-12	30-Sep-13	25-Jan-14	25-Apr-14
31-Aug-10	31-Aug-10	31-Aug-10	7-Sep-10	9-Sep-10	11-Oct-10		2-Dec-10	30-Dec-10	31-Dec-10	29-Jun-11	25-Mar-12	23-Jun-12
			28-May-12	29-May-12	29-Jun-12							
			14-Aug-12	17-Aug-12	18-Sep-12		15-Oct-12	31-Oct-12	1-Nov-12	30-Sep-13	25-Jan-14	25-Apr-14
	2-Dec-09		3-Mar-11	4-Mar-11	4-Apr-11		26-May-11	23-Jun-11	24-Jun-11	21-Dec-11	16-Sep-12	15-Dec-12
	2-Dec-09		1-Apr-11	4-Apr-11	5-May-11		26-Jun-11	24-Jul-11	25-Jul-11	21-Jan-12	17-Oct-12	15-Jan-13
			1-Apr-11	4-Apr-11	5-May-11							
			28-May-12	29-May-12	29-Jun-12							
			14-Aug-12	17-Aug-12	18-Sep-12		15-Oct-12	31-Oct-12	1-Nov-12	30-Sep-13	25-Jan-14	25-Apr-14
	2-Dec-09		1-Apr-11	4-Apr-11	5-May-11		26-Jun-11	24-Jul-11	25-Jul-11	21-Jan-12	17-Oct-12	15-Jan-13

	2-Dec-09		18-Oct-11	18-Oct-11	19-Nov-11								
			28-May-12	29-May-12	29-Jun-12		10-Jan-12	7-Feb-12	8-Feb-12	6-Aug-12	3-May-13	1-Aug-13	
			14-Aug-12	17-Aug-12	18-Sep-12		15-Oct-12	31-Oct-12	1-Nov-12	30-Sep-13	25-Jan-14	25-Apr-14	
31-Aug-10	31-Aug-10	31-Aug-10	7-Sep-10	9-Sep-10	11-Oct-10		2-Dec-10	30-Dec-10	31-Dec-10	29-Jun-11	25-Mar-12	23-Jun-12	
			22-Aug-12	27-Aug-12	28-Sep-12		15-Dec-12	15-Jan-13	16-Jan-13	15-Nov-13	13-Apr-14	11-Jul-14	
			14-Aug-12	17-Aug-12	18-Sep-12		15-Oct-12	31-Oct-12	1-Nov-12	30-Sep-13	25-Jan-14	25-Apr-14	
31-Aug-10	31-Aug-10	31-Aug-10	7-Sep-10	9-Sep-10	11-Oct-10		2-Dec-10	30-Dec-10	31-Dec-10	29-Jun-11	25-Mar-12	23-Jun-12	
			4-Sep-12	7-Sep-12	8-Oct-12		7-Nov-12	28-Nov-12	29-Nov-12	25-Sep-13	22-Feb-14	23-May-14	
31-Aug-10	31-Aug-10	31-Aug-10	7-Sep-10	9-Sep-10	11-Oct-10		2-Dec-10	30-Dec-10	31-Dec-10	29-Jun-11	25-Mar-12	23-Jun-12	
			22-Aug-12	27-Aug-12	28-Sep-12		15-Dec-12	15-Jan-13	16-Jan-13	15-Nov-13	13-Apr-14	11-Jul-14	
			14-Aug-12	17-Aug-12	18-Sep-12		15-Oct-12	31-Oct-12	1-Nov-12	30-Sep-13	25-Jan-14	25-Apr-14	
31-Aug-10	31-Aug-10	31-Aug-10	7-Sep-10	9-Sep-10	11-Oct-10		2-Dec-10	30-Dec-10	31-Dec-10	29-Jun-11	25-Mar-12	23-Jun-12	
			41192	41194	41225		41245	41266	41267	41567	41717	41807	
13-Sep-10	13-Sep-10	13-Sep-10	18-Dec-11	19-Dec-11	20-Jan-12		13-Dec-10	10-Jan-11	11-Jan-11	10-Jul-11	5-Apr-12	4-Jul-12	
			18-Dec-12	21-Dec-12	24-Dec-12		20-Jan-12	27-Sep-12	28-Sep-12	31-Mar-13			
											25-Mar-01	23-Jun-01	
13-Sep-10	13-Sep-10	13-Sep-10	18-Dec-11	19-Dec-11	20-Jan-12		13-Dec-10	10-Jan-11	11-Jan-11	10-Jul-11	5-Apr-12	4-Jul-12	
			18-Dec-12	21-Dec-12	24-Dec-12		20-Jan-12	27-Sep-12	28-Sep-12	31-Mar-13			
											25-Mar-01	23-Jun-01	
13-Sep-10	13-Sep-10	13-Sep-10	18-Dec-11	19-Dec-11	20-Jan-12		13-Dec-10	10-Jan-11	11-Jan-11	10-Jul-11	5-Apr-12	4-Jul-12	
			18-Dec-12	21-Dec-12	24-Dec-12		20-Jan-12	27-Sep-12	28-Sep-12	31-Mar-13			
											25-Mar-01	23-Jun-01	
	2-Dec-09		1-Apr-11	4-Apr-11	5-May-11		26-Jun-11	24-Jul-11	25-Jul-11	21-Jan-12	17-Oct-12	15-Jan-13	
	2-Dec-09		18-Oct-11	18-Oct-11	19-Nov-11		10-Jan-12	7-Feb-12	8-Feb-12	6-Aug-12	3-May-13	1-Aug-13	
			28-May-12	29-May-12	29-Jun-12								
			14-Aug-12	17-Aug-12	18-Sep-12		15-Oct-12	31-Oct-12	1-Nov-12	30-Sep-13	25-Jan-14	25-Apr-14	
	2-Dec-09		3-Mar-11	4-Mar-11	4-Apr-11		26-May-11	23-Jun-11	24-Jun-11	21-Dec-11	16-Sep-12	15-Dec-12	
	2-Dec-09		1-Apr-11	4-Apr-11	5-May-11		26-Jun-11	24-Jul-11	25-Jul-11	21-Jan-12	17-Oct-12	15-Jan-13	
			28-May-12	29-May-12	29-Jun-12								
			14-Aug-12	17-Aug-12	18-Sep-12		15-Oct-12	31-Oct-12	1-Nov-12	30-Sep-13	25-Jan-14	25-Apr-14	
	2-Dec-09		3-Mar-11	4-Mar-11	4-Apr-11		26-May-11	23-Jun-11	24-Jun-11	21-Dec-11	16-Sep-12	15-Dec-12	
	2-Dec-09		1-Apr-11	4-Apr-11	5-May-11		26-Jun-11	24-Jul-11	25-Jul-11	21-Jan-12	17-Oct-12	15-Jan-13	
			28-May-12	29-May-12	29-Jun-12								
			14-Aug-12	17-Aug-12	18-Sep-12		15-Oct-12	31-Oct-12	1-Nov-12	30-Sep-13	25-Jan-14	25-Apr-14	
	2-Dec-09		3-Mar-11	4-Mar-11	4-Apr-11		26-May-11	23-Jun-11	24-Jun-11	21-Dec-11	16-Sep-12	15-Dec-12	
	2-Dec-09		1-Apr-11	4-Apr-11	5-May-11		26-Jun-11	24-Jul-11	25-Jul-11	21-Jan-12	17-Oct-12	15-Jan-13	
			28-May-12	29-May-12	29-Jun-12								
			14-Aug-12	17-Aug-12	18-Sep-12		15-Oct-12	31-Oct-12	1-Nov-12	30-Sep-13	25-Jan-14	25-Apr-14	
	2-Dec-09		3-Mar-11	4-Mar-11	4-Apr-11		26-May-11	23-Jun-11	24-Jun-11	21-Dec-11	16-Sep-12	15-Dec-12	
	2-Dec-09		1-Apr-11	4-Apr-11	5-May-11		26-Jun-11	24-Jul-11	25-Jul-11	21-Jan-12	17-Oct-12	15-Jan-13	
			28-May-12	29-May-12	29-Jun-12								
			14-Aug-12	17-Aug-12	18-Sep-12		15-Oct-12	31-Oct-12	1-Nov-12	30-Sep-13	25-Jan-14	25-Apr-14	
	2-Dec-09		3-Mar-11	4-Mar-11	4-Apr-11		26-May-11	23-Jun-11	24-Jun-11	21-Dec-11	16-Sep-12	15-Dec-12	
	2-Dec-09		1-Apr-11	4-Apr-11	5-May-11		26-Jun-11	24-Jul-11	25-Jul-11	21-Jan-12	17-Oct-12	15-Jan-13	
			28-May-12	29-May-12	29-Jun-12								
			14-Aug-12	17-Aug-12	18-Sep-12		15-Oct-12	31-Oct-12	1-Nov-12	30-Sep-13	25-Jan-14	25-Apr-14	
	2-Dec-09		3-Mar-11	4-Mar-11	4-Apr-11		26-May-11	23-Jun-11	24-Jun-11	21-Dec-11	16-Sep-12	15-Dec-12	
	2-Dec-09		1-Apr-11	4-Apr-11	5-May-11		26-Jun-11	24-Jul-11	25-Jul-11	21-Jan-12	17-Oct-12	15-Jan-13	
			28-May-12	29-May-12	29-Jun-12								
			14-Aug-12	17-Aug-12	18-Sep-12		15-Oct-12	31-Oct-12	1-Nov-12	30-Sep-13	25-Jan-14	25-Apr-14	
	2-Dec-09		3-Mar-11	4-Mar-11	4-Apr-11		26-May-11	23-Jun-11	24-Jun-11	21-Dec-11	16-Sep-12	15-Dec-12	
	2-Dec-09		1-Apr-11	4-Apr-11	5-May-11		26-Jun-11	24-Jul-11	25-Jul-11	21-Jan-12	17-Oct-12	15-Jan-13	
			28-May-12	29-May-12	29-Jun-12								
			14-Aug-12	17-Aug-12	18-Sep-12		15-Oct-12	31-Oct-12	1-Nov-12	30-Sep-13	25-Jan-14	25-Apr-14	

	2-Dec-09		1-Apr-11	4-Apr-11	5-May-11		26-Jun-11	24-Jul-11	25-Jul-11	21-Jan-12	17-Oct-12	15-Jan-13
	2-Dec-09		18-Oct-11	18-Oct-11	19-Nov-11		10-Jan-12	7-Feb-12	8-Feb-12	6-Aug-12	3-May-13	1-Aug-13
			28-May-12	29-May-12	29-Jun-12							
			14-Aug-12	17-Aug-12	18-Sep-12		15-Oct-12	31-Oct-12	1-Nov-12	30-Sep-13	25-Jan-14	25-Apr-14
31-Aug-10	31-Aug-10	31-Aug-10	7-Sep-10	9-Sep-10	11-Oct-10		2-Dec-10	30-Dec-10	31-Dec-10	29-Jun-11	25-Mar-12	23-Jun-12
			28-May-12	29-May-12	29-Jun-12							
			14-Aug-12	17-Aug-12	18-Sep-12		15-Oct-12	31-Oct-12	1-Nov-12	30-Sep-13	25-Jan-14	25-Apr-14
31-Aug-10	31-Aug-10	31-Aug-10	7-Sep-10	9-Sep-10	11-Oct-10		2-Dec-10	30-Dec-10	31-Dec-10	29-Jun-11	25-Mar-12	23-Jun-12
												Dropped due to Port
31-Aug-10	31-Aug-10	31-Aug-10	7-Sep-10	9-Sep-10	11-Oct-10		2-Dec-10	30-Dec-10	31-Dec-10	29-Jun-11	25-Mar-12	23-Jun-12
			28-May-12	29-May-12	29-Jun-12		25-Sep-12	25-Oct-12	26-Sep-12	31-Mar-13	25-Dec-13	31-Mar-14
31-Aug-10	31-Aug-10	31-Aug-10	7-Sep-10	9-Sep-10	11-Oct-10		2-Dec-10	30-Dec-10	31-Dec-10	29-Jun-11	25-Mar-12	23-Jun-12
			22-Aug-12	27-Aug-12	28-Sep-12		28-Oct-12	18-Nov-12	19-Nov-12	15-Sep-13	12-Feb-14	13-May-14
31-Aug-10	31-Aug-10	31-Aug-10	7-Sep-10	9-Sep-10	11-Oct-10		2-Dec-10	30-Dec-10	31-Dec-10	29-Jun-11	25-Mar-12	23-Jun-12
												Dropped due to Port
30-Aug-10	30-Aug-10	30-Aug-10	6-Sep-10	7-Sep-10	9-Oct-10		29-Nov-10	27-Dec-10	28-Dec-10	26-Jun-11	22-Mar-12	20-Jun-12
			14-Aug-12	17-Aug-12	18-Sep-12		15-Oct-12	31-Oct-12	1-Nov-12	30-Sep-13	25-Jan-14	25-Apr-14
30-Aug-10	30-Aug-10	30-Aug-10	6-Sep-10	7-Sep-10	9-Oct-10		29-Nov-10	27-Dec-10	28-Dec-10	26-Jun-11	22-Mar-12	20-Jun-12
			22-Aug-12	27-Aug-12	28-Sep-12		28-Oct-12	18-Nov-12	19-Nov-12	15-Sep-13	12-Feb-14	13-May-14
30-Aug-10	30-Aug-10	30-Aug-10	6-Sep-10	7-Sep-10	9-Oct-10		29-Nov-10	27-Dec-10	28-Dec-10	26-Jun-11	22-Mar-12	20-Jun-12
			22-Aug-12	27-Aug-12	28-Sep-12		28-Oct-12	18-Nov-12	19-Nov-12	15-Sep-13	12-Feb-14	13-May-14
30-Aug-10	30-Aug-10	30-Aug-10	6-Sep-10	7-Sep-10	9-Oct-10		29-Nov-10	27-Dec-10	28-Dec-10	26-Jun-11	22-Mar-12	20-Jun-12
30-Aug-10	30-Aug-10	30-Aug-10	6-Sep-10	7-Sep-10	9-Oct-10		29-Nov-10	27-Dec-10	28-Dec-10	26-Jun-11	22-Mar-12	20-Jun-12
			28-May-12	29-May-12	29-Jun-12							
			14-Aug-12	17-Aug-12	18-Sep-12		15-Oct-12	31-Oct-12	1-Nov-12	30-Sep-13	25-Jan-14	25-Apr-14
30-Aug-10	30-Aug-10	30-Aug-10	6-Sep-10	7-Sep-10	9-Oct-10		29-Nov-10	27-Dec-10	28-Dec-10	26-Jun-11	22-Mar-12	20-Jun-12
			28-May-12	29-May-12	29-Jun-12							
			14-Aug-12	17-Aug-12	18-Sep-12		15-Oct-12	31-Oct-12	1-Nov-12	30-Sep-13	25-Jan-14	25-Apr-14
31-Aug-10	31-Aug-10	31-Aug-10	7-Sep-10	9-Sep-10	11-Oct-10		2-Dec-10	30-Dec-10	31-Dec-10	29-Jun-11	25-Mar-12	23-Jun-12
			28-May-12	29-May-12	29-Jun-12		25-Sep-12	23-Oct-12	24-Oct-12	30-Apr-13	23-Jan-14	23-Apr-14
30-Aug-10	30-Aug-10	30-Aug-10	18-Oct-11	18-Oct-11	19-Nov-11		9-Jan-12	6-Feb-12	7-Feb-12	5-Aug-12	2-May-13	31-Jul-13
			28-May-12	29-May-12	29-Jun-12		25-Sep-12	23-Oct-12	24-Oct-12	30-Apr-13	23-Jan-14	23-Apr-14
30-Aug-10	30-Aug-10	30-Aug-10	18-Oct-11	18-Oct-11	19-Nov-11		9-Jan-12	6-Feb-12	7-Feb-12	5-Aug-12	2-May-13	31-Jul-13
			28-May-12	29-May-12	29-Jun-12							
			14-Aug-12	17-Aug-12	18-Sep-12		15-Oct-12	31-Oct-12	1-Nov-12	30-Sep-13	25-Jan-14	25-Apr-14
31-Aug-10	31-Aug-10	31-Aug-10	7-Sep-10	9-Sep-10	11-Oct-10		2-Dec-10	30-Dec-10	31-Dec-10	29-Jun-11	25-Mar-12	23-Jun-12
			22-Aug-12	27-Aug-12	28-Sep-12		28-Oct-12	18-Nov-12	19-Nov-12	15-Sep-13	12-Feb-14	13-May-14
31-Aug-10	31-Aug-10	31-Aug-10	7-Sep-10	9-Sep-10	11-Oct-10		2-Dec-10	30-Dec-10	31-Dec-10	29-Jun-11	25-Mar-12	23-Jun-12
			22-Aug-12	27-Aug-12	28-Sep-12		28-Oct-12	18-Nov-12	19-Nov-12	15-Sep-13	12-Feb-14	13-May-14
30-Aug-10	30-Aug-10	30-Aug-10	18-Oct-11	18-Oct-11	19-Nov-11		9-Jan-12	6-Feb-12	7-Feb-12	5-Aug-12	2-May-13	31-Jul-13
			28-May-12	29-May-12	29-Jun-12							
			14-Aug-12	17-Aug-12	18-Sep-12		15-Oct-12	31-Oct-12	1-Nov-12	30-Sep-13	25-Jan-14	25-Apr-14
30-Aug-10	30-Aug-10	30-Aug-10	18-Oct-11	18-Oct-11	19-Nov-11		9-Jan-12	6-Feb-12	7-Feb-12	5-Aug-12	2-May-13	31-Jul-13
			18-Dec-11	21-Dec-11	24-Jan-12		20-Feb-12	27-Sep-12	28-Sep-12	31-Mar-13	31-Dec-13	31-Mar-14
30-Aug-10	30-Aug-10	30-Aug-10	18-Oct-11	18-Oct-11	19-Nov-11		9-Jan-12	6-Feb-12	7-Feb-12	5-Aug-12	2-May-13	31-Jul-13

			14-Aug-12	17-Aug-12	18-Sep-12		15-Oct-12	31-Oct-12	1-Nov-12	30-Sep-13	25-Jan-14	25-Apr-14
31-Aug-10	31-Aug-10	31-Aug-10	7-Sep-10	9-Sep-10	11-Oct-10		2-Dec-10	30-Dec-10	31-Dec-10	29-Jun-11	25-Mar-12	23-Jun-12
			22-Aug-12	27-Aug-12	28-Sep-12		28-Oct-12	18-Nov-12	19-Nov-12	15-Sep-13	12-Feb-14	13-May-14
13-Sep-10	13-Sep-10	13-Sep-10	20-Sep-10	21-Sep-10	23-Oct-10		13-Dec-10	10-Jan-11	11-Jan-11	10-Jul-11	5-Apr-12	4-Jul-12
			30-Jun-12	1-Jul-12	7-Aug-12		25-Sep-12	23-Oct-12	24-Oct-12	30-Apr-13	23-Jan-14	23-Apr-14
13-Sep-10	13-Sep-10	13-Sep-10	18-Dec-11	19-Dec-11	20-Jan-12		13-Dec-10	10-Jan-11	11-Jan-11	10-Jul-11	5-Apr-12	4-Jul-12
			18-Dec-12	21-Dec-12	24-Dec-12		20-Jan-12	27-Sep-12	28-Sep-12	31-Mar-13	31-Dec-13	31-Mar-14
13-Sep-10	13-Sep-10	13-Sep-10	18-Dec-11	19-Dec-11	20-Jan-12		13-Dec-10	10-Jan-11	11-Jan-11	10-Jul-11	5-Apr-12	4-Jul-12
			30-Jun-12	1-Jul-12	7-Aug-12		20-Aug-12	27-Sep-12	28-Sep-12	31-Mar-13	31-Dec-13	31-Mar-14
13-Sep-10	13-Sep-10	13-Sep-10	18-Dec-11	19-Dec-11	20-Jan-12		13-Dec-10	10-Jan-11	11-Jan-11	10-Jul-11	5-Apr-12	4-Jul-12
			18-Dec-12	21-Dec-12	24-Dec-12		20-Jan-12	27-Sep-12	28-Sep-12	31-Mar-13	31-Dec-13	31-Mar-14
13-Sep-10	13-Sep-10	13-Sep-10	20-Sep-10	21-Sep-10	23-Oct-10		13-Dec-10	10-Jan-11	11-Jan-11	10-Jul-11	5-Apr-12	4-Jul-12
			14-Aug-12	17-Aug-12	18-Sep-12		15-Oct-12	31-Oct-12	1-Nov-12	30-Sep-13	25-Jan-14	25-Apr-14
13-Sep-10	13-Sep-10	13-Sep-10	18-Dec-11	19-Dec-11	20-Jan-12		13-Dec-10	10-Jan-11	11-Jan-11	10-Jul-11	5-Apr-12	4-Jul-12
			18-Dec-11	21-Dec-11	24-Jan-12		20-Feb-12	28.06.12	28-Jun-12	15-Apr-13	27-Sep-13	26-Dec-13
13-Sep-10	13-Sep-10	13-Sep-10	20-Sep-10	22-Sep-10	24-Oct-10		15-Dec-10	12-Jan-11	13-Jan-11	12-Jul-11	7-Apr-12	6-Jul-12
			22-Aug-12	27-Aug-12	28-Sep-12		28-Oct-12	18-Nov-12	19-Nov-12	15-Sep-13	12-Feb-14	13-May-14
13-Sep-10	13-Sep-10	13-Sep-10	20-Sep-10	22-Sep-10	24-Oct-10		15-Dec-10	12-Jan-11	13-Jan-11	12-Jul-11	7-Apr-12	6-Jul-12
			22-Aug-12	27-Aug-12	28-Sep-12		28-Oct-12	18-Nov-12	19-Nov-12	15-Sep-13	12-Feb-14	13-May-14
13-Sep-10	13-Sep-10	13-Sep-10	22-Sep-10	23-Sep-10	25-Oct-10		15-Dec-10	12-Jan-11	13-Jan-11	12-Jul-11	7-Apr-12	6-Jul-12
			30-Sep-12	3-Oct-12	3-Nov-12		18-Nov-12	9-Dec-12	10-Dec-12	6-Oct-13	5-Mar-14	3-Jun-14
13-Sep-10	13-Sep-10	13-Sep-10	22-Sep-10	23-Sep-10	25-Oct-10		15-Dec-10	12-Jan-11	13-Jan-11	12-Jul-11	7-Apr-12	6-Jul-12
			22-Aug-12	27-Aug-12	28-Sep-12		28-Oct-12	18-Nov-12	19-Nov-12	15-Sep-13	12-Feb-14	13-May-14
13-Sep-10	13-Sep-10	13-Sep-10	22-Sep-10	23-Sep-10	25-Oct-10		15-Dec-10	12-Jan-11	13-Jan-11	12-Jul-11	7-Apr-12	6-Jul-12
			22-Aug-12	27-Aug-12	28-Sep-12		28-Oct-12	18-Nov-12	19-Nov-12	15-Sep-13	12-Feb-14	13-May-14
13-Sep-10	13-Sep-10	13-Sep-10	20-Sep-10	22-Sep-10	24-Oct-10		15-Dec-10	12-Jan-11	13-Jan-11	12-Jul-11	7-Apr-12	6-Jul-12
			30-Jun-12	1-Jul-12	7-Aug-12		25-Sep-12	23-Oct-12	24-Oct-12	30-Apr-13	23-Jan-14	23-Apr-14
13-Sep-10	13-Sep-10	13-Sep-10	20-Sep-10	22-Sep-10	24-Oct-10		15-Dec-10	12-Jan-11	13-Jan-11	12-Jul-11	7-Apr-12	6-Jul-12
			14-Aug-12	17-Aug-12	18-Sep-12		15-Oct-12	31-Oct-12	1-Nov-12	30-Sep-13	25-Jan-14	25-Apr-14
13-Sep-10	13-Sep-10	13-Sep-10	20-Sep-10	22-Sep-10	24-Oct-10		15-Dec-10	12-Jan-11	13-Jan-11	12-Jul-11	7-Apr-12	6-Jul-12
			22-Aug-12	27-Aug-12	28-Sep-12		28-Oct-12	18-Nov-12	19-Nov-12	15-Sep-13	12-Feb-14	13-May-14
13-Sep-10	13-Sep-10	13-Sep-10	20-Sep-10	22-Sep-10	24-Oct-10		15-Dec-10	12-Jan-11	13-Jan-11	12-Jul-11	7-Apr-12	6-Jul-12
			22-Aug-12	27-Aug-12	28-Sep-12		28-Oct-12	18-Nov-12	19-Nov-12	15-Sep-13	12-Feb-14	13-May-14
13-Sep-10	13-Sep-10	13-Sep-10	20-Sep-10	22-Sep-10	24-Oct-10		15-Dec-10	12-Jan-11	13-Jan-11	12-Jul-11	7-Apr-12	6-Jul-12
			22-Aug-12	27-Aug-12	28-Sep-12		28-Oct-12	18-Nov-12	19-Nov-12	15-Sep-13	12-Feb-14	13-May-14
13-Sep-10	13-Sep-10	13-Sep-10	20-Sep-10	22-Sep-10	24-Oct-10		15-Dec-10	12-Jan-11	13-Jan-11	12-Jul-11	7-Apr-12	6-Jul-12
			22-Aug-12	27-Aug-12	28-Sep-12		28-Oct-12	18-Nov-12	19-Nov-12	15-Sep-13	12-Feb-14	13-May-14

13-Sep-10	13-Sep-10	13-Sep-10	20-Sep-10	22-Sep-10	24-Oct-10		15-Dec-10	12-Jan-11	13-Jan-11	12-Jul-11	7-Apr-12	6-Jul-12
			22-Aug-12	27-Aug-12	28-Sep-12		28-Oct-12	18-Nov-12	19-Nov-12	15-Sep-13	12-Feb-14	13-May-14
13-Sep-10	13-Sep-10	13-Sep-10	22-Sep-10	23-Sep-10	25-Oct-10		15-Dec-10	12-Jan-11	13-Jan-11	12-Jul-11	7-Apr-12	6-Jul-12
			4-Sep-12	6-Sep-12	7-Oct-12		6-Nov-12	7-Dec-12	8-Dec-12	4-Oct-13	3-Mar-14	1-Jun-14
13-Sep-10	13-Sep-10	13-Sep-10	20-Sep-10	22-Sep-10	24-Oct-10		15-Dec-10	12-Jan-11	13-Jan-11	12-Jul-11	7-Apr-12	6-Jul-12
			4-Sep-12	6-Sep-12	7-Oct-12		6-Nov-12	7-Dec-12	8-Dec-12	4-Oct-13	3-Mar-14	1-Jun-14
13-Sep-10	13-Sep-10	13-Sep-10	20-Sep-10	21-Sep-10	23-Oct-10		13-Dec-10	10-Jan-11	11-Jan-11	10-Jul-11	5-Apr-12	4-Jul-12
			4-Sep-12	6-Sep-12	7-Oct-12		6-Nov-12	7-Dec-12	8-Dec-12	4-Oct-13	3-Mar-14	1-Jun-14
13-Sep-10	13-Sep-10	13-Sep-10	22-Sep-10	23-Sep-10	25-Oct-10		15-Dec-10	12-Jan-11	13-Jan-11	12-Jul-11	7-Apr-12	6-Jul-12
			4-Sep-12	6-Sep-12	7-Oct-12		6-Nov-12	7-Dec-12	8-Dec-12	4-Oct-13	3-Mar-14	1-Jun-14
13-Sep-10	13-Sep-10	13-Sep-10	20-Sep-10	22-Sep-10	24-Oct-10		15-Dec-10	12-Jan-11	13-Jan-11	12-Jul-11	7-Apr-12	6-Jul-12
			4-Sep-12	6-Sep-12	7-Oct-12		6-Nov-12	7-Dec-12	8-Dec-12	4-Oct-13	3-Mar-14	1-Jun-14
13-Sep-10	13-Sep-10	13-Sep-10	20-Sep-10	22-Sep-10	24-Oct-10		15-Dec-10	12-Jan-11	13-Jan-11	12-Jul-11	7-Apr-12	6-Jul-12
			10-Oct-12	12-Oct-12	12-Nov-12		2-Dec-12	23-Dec-12	24-Dec-12	20-Oct-13	19-Mar-14	17-Jun-14

Date: 28.02.2013

PROCUREMENT SCHEDULE FOR WORKS (15 Months)

Country:

INDIA

Credit No:

4772-IN

Review No. 5

Project:

National Cyclone Risk Mitigation Project

State:

Odisha

Department:

Rural Development Department, Government of Odisha

Sl. No.	Package No.	Description	Quantity (Number)	Apprx Length of Road in Km.	Bid value	Cost of survey and investigation, QC and Contingency (4%)	Estimated Cost of Approach Road (Million local currency)	Total Estimated Cost (Million local currency)	Total Estimated Cost (Million USD)	Agreement Value (Rs in lakh)	Stage	Initiate preparation of Specification and Bid Document
1	2	3	5 (A)	5 (B)	6	7	8	9 (A)	9 (B)	10	11	11 (A)
1	NCRMP/OR/BLS/AR/09	Sartha of Balasore Sadar Block, Balasore District	1				16271128	16.27	0.34		Appraisal	20-Aug-09
			1				14.9474	14.95	0.31		Revised	20-Aug-09
											Revised	
				3.00	14.95	0.60	15.55				Revised	
2	NCRMP/OR/BLS/AR/17	Narayanpatna in Baliapala block under Balasore District	3	3.00	27.77	1.11	28.88	28.8808	0.60		Appraisal	
											Revised	
											Actual	
3	NCRMP/OR/BLS/AR/18	Udayapur (Dhakhinasorisha) in Bhogarai Block under Balasore district	1	2.20	16.43	0.66	17.09	17.0872	0.36		Appraisal	
											Revised	
											Actual	
4	NCRMP/OR/BLS/AR/15	Construction of approach road to cyclone shelters at Panchubisa & Sahaspur in Bahanaga block under Balasore District	2	3.30	25.35	1.01	26.36	26.36	0.55		Appraisal	2-Aug-10
											Revised	
											Actual	
5	NCRMP/OR/BLS/AR/16	Construction of approach road to cyclone shelters at Jamkunda in Baliapal block under Balasore District	1	2.00	7.82	0.31	8.13	8.13	0.17		Appraisal	2-Aug-10
											Revised	
											Actual	
6	NCRMP/OR/BLS/AR/19	Construction of approach road to cyclone shelters at Kalamatiapahi in Remuna block under Balasore District	1	3.50	64.55	2.58	67.13	67.13	1.40		Appraisal	
											Revised	
											Actual	
7	NCRMP/OR/BLS/AR/22	Construction of approach road to cyclone shelters at Talabarei in Balasore Sadar block under Balasore District	1	5.00	45.67	1.83	47.50	47.50	0.99		Appraisal	2-Aug-10
											Revised	
											Actual	
8	NCRMP/OR/BLS/AR/23	Construction of approach road to cyclone shelters at Koilisahi in Balasore Sadar block under Balasore District	1	2.00	19.11	0.76	19.87	19.87	0.41		Appraisal	2-Aug-10
											Revised	
											Actual	
9	NCRMP/OR/BLS/AR/24	Construction of approach road to cyclone shelters at Thana Chhaka PWD road at Ghantilodi to Dwaripatra Cyclone Shelter via Kharsuan under Balasore District	1	3.75	20.28	0.81	21.09	21.09	0.44		Appraisal	2-Aug-10
											Revised	
											Actual	
10	NCRMP/OR/BLS/AR/25	Construction of approach road to cyclone shelters at Sahaspura & Panchubisa under Balasore District	1			0.00	253.50	253.50	5.28		Appraisal	2-Aug-10
											Revised	
											Actual	
11	NCRMP/OR/BHK/AR/07	Construction of approach road to cyclone shelters Juragadia, Laxmidaspur & Adhuan in Basudevpur block under Bhadrak District	3	2.00	10.70	0.43	11.13	11.13	0.23		Appraisal	2-Aug-10
12	NCRMP/OR/BHK/AR/08	Construction of approach road to cyclone shelters at Kismat Krushna Pur & Chudamani in Basudevpur Block under Bhadrak District.	2	2.50	6.19	0.25	6.44	6.44	0.13		Appraisal	2-Aug-10
							6.44	6.44	0.134166667		Revised	
13	NCRMP/OR/BHK/AR/09	Construction of approach road to cyclone shelters at Jagula, Karanjamala, Bijayapatna & Khadalpokhari in Chandabali block under Bhadrak District	1	5.00	31.87	1.27	33.14	33.14	0.69		Appraisal	2-Aug-10
							33.15				Revised	
14	NCRMP/OR/BHK/AR/10	Construction of approach road to cyclone shelters at Parapokhari chhaka to MCS at Sanamuhin under Bhadrak District	1	5.00	51.29	2.05	53.34	53.34	1.11		Appraisal	2-Aug-10
											Revised	

15	NCRMP/OR/BHK/AR/11	Construction of approach road from Tentulidihi Chhak to MCS at Gangadharpur & Nayakdihi College Chhak to MCS at Brajanandapur in Bhadrak District	1	5.00	47.36	1.89	49.25	49.25	1.03		Appraisal	2-Aug-10
											Revised	
16	NCRMP/OR/GJM/AR/02	Construction of approach road to cyclone shelters at Matikhola, Agastinuagan/Sana Nolianuagaon, in Chhatrapur Block under Ganjam District	2	2.50	45.72	1.83	47.55	47.55	0.99		Appraisal	
			2	4.50		0.00	0.00	0.00	0.00		Revised	
											Revised	
17	NCRMP/OR/GJM/AR/03	Construction of approach road to cyclone shelter at Ekasingi & Patisonapur in Chikiti block under Ganjam District	2	2.00			33.88	33.88	0.71		Appraisal	2-Aug-10
			2	1.00	7.51	0.30	7.81	7.81	0.16		Revised	

18	NCRMP/OR/GJM/AR/04	Construction of approach road to cyclone shelter at Purunabandha/Binchanapalli & Kantiagada & Satuli in Ganjam Block under Ganjam District	3	2.75	45.42	1.82	47.24	47.24	0.98	Appraisal	2-Aug-10
											Revised
19	NCRMP/OR/GJM/AR/05	Construction of approach road to cyclone shelters at Sipakuda, Niladripur, Borigan & Podagadajhatipadar in Ganjam block under Ganjam District	4	3.50			37.23	37.23	0.78	Appraisal	2-Aug-10
			4	4.50	44.36	1.77	46.13	46.13	0.96	Revised	
20	NCRMP/OR/GJM/AR/06	Construction of approach road to cyclone shelter at Sabulia in Khallikote block under Ganjam District	1	1.00			7.00	7.00	0.15	Appraisal	
			1	1.00	8.85	0.35	9.20	9.20	0.19	Revised	
21	NCRMP/OR/GJM/AR/07	Construction of approach road at NH-5 to MCS at Gokharakuda in Ganjam block under Ganjam District								Appraisal	
			1	4.80	34.38	1.38	35.76	35.76	0.74	Revised	
22	NCRMP/OR/JSP/AR/03	Construction of approach road to cyclone shelter at Ichhapur in Balikuda block under Jagatsinghpur District	1	2.50			50.32	50.32	1.05	Appraisal	2-Aug-10
			1	2.50	48.38	1.94	50.32	50.32	1.05	Revised	
23	NCRMP/OR/JSP/AR/04	Construction of approach road to cyclone shelters at Badabandha & Tarasahi Govindapur in Ersama block under Jagatsinghpur District	3	2.90	22.03	0.88	22.91	22.91	0.48	Appraisal	6-Sep-10
											Revised
24	NCRMP/OR/JSP/AR/06	Construction of approach road to cyclone shelters at Mangarajpur, Baulanga, Panapali in Kujanga block under Jagatsinghpur District.	4	3.30	16.75	0.67	17.42	17.42	0.36	Appraisal	6-Sep-10
											Revised
25	NCRMP/OR/JSP/AR/07	Construction of approach road to cyclone shelters at Ambiki to existing Cyclone shelter at Kakan in Jagatsinghpur District.	4	3.30	15.38	0.62	16.00	16.00	0.33	Appraisal	6-Sep-10
											Revised
26	NCRMP/OR/KPD/AR/04	Construction of approach road to cyclone shelters at Sankhapur,Koriapala in Patamundai Block under Kendrapara District.	2	2.00	16.49	0.66	17.15	17.15	0.36	Appraisal	
							17.20	17.20	0.36	Revised	
27	NCRMP/OR/KPD/AR/05	Construction of approach road to existing cyclone shelters at Subarnapur,Silapokhari,Daleisahi & Rajrajeswarpur in Rajnagar Block under Kendrapara District.	4	1.30	12.05	0.48	12.53	12.53	0.26	Appraisal	
											Revised
28	NCRMP/OR/KPD/AR/06	Construction of approach road to cyclone shelters at Barajabahakuda to Pitapata in Mahakalapada Block under Kendrapara District.	2	5.00	30.49	1.22	31.71	31.71	0.66	Appraisal	
											Revised
29	NCRMP/OR/KPD/AR/07	Construction of approach road to existing cyclone shelters at Vekta and Pataparia in Rajnagar Block under Kendrapara District.	1	2.00	14.16	0.57	14.73	14.73	0.31	Appraisal	
											Revised
30	NCRMP/OR/KPD/AR/08	Construction of approach road to existing cyclone shelters at Mangarajpur under Kendrapara District.	1	4.50	38.42	1.54	39.96	39.96	0.83	Appraisal	
											Revised
31	NCRMP/OR/PUR/AR/01	Gomundia and Jenapur of Krushnaprasad Block, Puri District	2		16.82	0.67	17.49	18.17	0.38	Appraisal	20-Aug-09
							16.82	16.82	0.35	Revised	20-Aug-09
				1.70					Revised		
32	NCRMP/OR/PUR/AR/06	Construction of approach road to existing cyclone shelters at Keutajanga in Astaranga Block under Puri District.	1	2.10	29.57	1.18	30.75	30.75	0.64	Appraisal	6-Sep-10
											Revised
33	NCRMP/OR/PUR/AR/08	Construction of approach road to existing cyclone shelter at Narsinghpurpatna, Talatala, Kumarpur, Badabenakudi, Dharanikudi & Barudi in Brahmajiri under Puri District	4	3.50	47.57	1.90	49.47	49.47	1.03	Appraisal	6-Sep-10
											Revised

34	NCRMP/OR/PUR/AR/09	Siara in Puri Sadar Block under Puri district	1	2.75	28.75	1.15	29.90	29.90	0.62		
35	NCRMP/OR/PUR/AR/10	Construction of approach road to existing cyclone shelters at Chhotipada, in Kakatpur block under Puri District.	1	2.20	21.43	0.86	22.29	22.29	0.46		Appraisal
											Revised
36	NCRMP/OR/PUR/AR/12	Manikpatna (Arakhakuda) in Krushnaprasad Block under Puri District.	1	4.20	34.13	1.37	35.50	35.50	0.74		Appraisal
											Revised
37	NCRMP/OR/PUR/AR/13	Berhampura	1	1.20	13.74	0.55	14.29	14.29	0.30		Revised
38	NCRMP/OR/PUR/AR/14	Siandi	1	2.70	24.99	1.00	25.99	25.99	0.54		Revised
39	NCRMP/OR/PUR/AR/16	Construction of approach road to existing cyclone shelters at Panasapada & Manisa in Puri District.	2	2.66	20.73	0.83	21.56	21.56	0.45		Appraisal
											Revised
40	NCRMP/OR/PUR/AR/17	Construction of approach road to existing cyclone shelters at Tikana (Hamlet of Khalkata) & for shelter for fisherman at Chandrabhaga in Gop block under Puri District.	1	1.80	14.97	0.60	15.57	15.57	0.32		Appraisal
											Revised
41	NCRMP/OR/PUR/AR/18	Construction of approach road from Girima to Cyclone Shelter under Puri District.	1	3.00	29.10	1.16	30.26	30.26	0.63		Appraisal
											Revised
42	NCRMP/OR/PUR/AR/19	Construction of approach road from Baligandi sankhapur to Cyclone Shelter at Batatara under Puri District.	1	1.90	19.08	0.76	19.84	19.84	0.41		Appraisal
											Revised
		Grand Total	83	133.81			1589.77		32.12		

Preparation of IFB and submission to the Bank	Preparation of the Bid Document	Approval of IFB and Bid documents by the World Bank	Publication of IFB in Newspapers and UNDB	Beginning of Sale of Bid document	Opening of Bids	Submission of BER to Bank for approval/ Preparation of BER	Approval of BER	Signing of the contract	Issue of contract award notice	50% work complete	100% work complete	Completion of contractual obligations	Remarks
11 (B)	11 ©	12	13	14	15	16	17	18	19	20	21	22	23
	2-Dec-09		23-Feb-11	24-Feb-11	26-Mar-11		17-May-11	17-Jun-11	18-Jun-11	13-Feb-12	9-Dec-12	9-Mar-13	
	2-Dec-09		28-Feb-11	28-Feb-11	5-Apr-11		27-May-11	27-Jun-11	28-Jun-11	23-Feb-12	19-Dec-12	19-Mar-13	
			28-May-12	29-May-12	29-Jun-12								
			14-Aug-12	17-Aug-12	18-Sep-12		15-Oct-12	31-Oct-12	1-Nov-12	30-Sep-13	25-Jan-14	25-Apr-14	
			18-Dec-11	20-Dec-11	19-Jan-12								
			14-Aug-12	17-Aug-12	18-Sep-12		15-Oct-12	31-Oct-12	1-Nov-12	30-Sep-13	25-Jan-14	25-Apr-14	
			18-Dec-11	20-Dec-11	19-Jan-12								
			14-Aug-12	17-Aug-12	18-Sep-12		15-Oct-12	31-Oct-12	1-Nov-12	30-Sep-13	25-Jan-14	25-Apr-14	
12-Aug-10	12-Aug-10	28-Aug-10	4-Sep-10	6-Sep-10	7-Oct-10		27-Nov-10	27-Dec-10	29-Dec-10	27-Jun-11	23-Mar-12	21-Jun-12	
			22-Aug-12	27-Aug-12	28-Sep-12		28-Oct-12	18-Nov-12	19-Nov-12	15-Sep-13	12-Feb-14	13-May-14	
12-Aug-10	12-Aug-10	28-Aug-10	4-Sep-10	6-Sep-10	7-Oct-10		27-Nov-10	27-Dec-10	29-Dec-10	27-Jun-11	23-Mar-12	21-Jun-12	
			18-Dec-12	21-Dec-12	24-Dec-12		27-Jul-12	28-Sep-12	29-Sep-12	29-Mar-13	28-Dec-13	28-Mar-14	
			22-Aug-12	27-Aug-12	28-Sep-12		28-Oct-12	18-Nov-12	19-Nov-12	15-Sep-13	12-Feb-14	13-May-14	
12-Aug-10	12-Aug-10	28-Aug-10	4-Sep-10	6-Sep-10	7-Oct-10		27-Nov-10	27-Dec-10	29-Dec-10	27-Jun-11	23-Mar-12	21-Jun-12	
			22-Aug-12	27-Aug-12	28-Sep-12		28-Oct-12	18-Nov-12	19-Nov-12	15-Sep-13	12-Feb-14	13-May-14	
12-Aug-10	12-Aug-10	28-Aug-10	4-Sep-10	6-Sep-10	7-Oct-10		27-Nov-10	27-Dec-10	29-Dec-10	27-Jun-11	23-Mar-12	21-Jun-12	
			22-Aug-12	27-Aug-12	28-Sep-12		28-Oct-12	18-Nov-12	19-Nov-12	15-Sep-13	12-Feb-14	13-May-14	
12-Aug-10	12-Aug-10	28-Aug-10	4-Sep-10	6-Sep-10	7-Oct-10		27-Nov-10	27-Dec-10	29-Dec-10	27-Jun-11	23-Mar-12	21-Jun-12	
			22-Aug-12	27-Aug-12	28-Sep-12		28-Oct-12	18-Nov-12	19-Nov-12	15-Sep-13	12-Feb-14	13-May-14	
12-Aug-10	12-Aug-10	28-Aug-10	4-Sep-10	6-Sep-10	7-Oct-10		27-Nov-10	27-Dec-10	29-Dec-10	27-Jun-11	23-Mar-12	21-Jun-12	
			22-Aug-12	27-Aug-12	28-Sep-12		28-Oct-12	18-Nov-12	19-Nov-12	15-Sep-13	12-Feb-14	13-May-14	
12-Aug-10	12-Aug-10	28-Aug-10	4-Sep-10	6-Sep-10	7-Oct-10		27-Nov-10	27-Dec-10	29-Dec-10	27-Jun-11	23-Mar-12	21-Jun-12	
			4-Sep-12	6-Sep-12	7-Oct-12		6-Nov-12	7-Dec-12	8-Dec-12	4-Oct-13	3-Mar-14	1-Jun-14	
12-Aug-10	12-Aug-10	28-Aug-10	18-Dec-11	20-Dec-11	20-Jan-12		11-Mar-12	10-Apr-12	12-Apr-12	9-Oct-12	6-Jul-13	4-Oct-13	
			18-Dec-11	21-Dec-11	24-Jan-12		18-Feb-12	19.07.12	19-Jul-12	15-Mar-13	18-Oct-13	16-Jan-14	
12-Aug-10	12-Aug-10	28-Aug-10	4-Sep-10	6-Sep-10	7-Oct-10		27-Nov-10	27-Dec-10	29-Dec-10	27-Jun-11	23-Mar-12	21-Jun-12	
			30-Jun-12	1-Jul-12	7-Aug-12		27-Jul-12	28-Sep-12	29-Sep-12	29-Mar-13	28-Dec-13	28-Mar-14	
12-Aug-10	12-Aug-10	28-Aug-10	4-Sep-10	6-Sep-10	7-Oct-10		27-Nov-10	27-Dec-10	29-Dec-10	27-Jun-11	23-Mar-12	21-Jun-12	
			30-Jun-12	1-Jul-12	7-Aug-12		27-Jul-12	28-Sep-12	29-Sep-12	29-Mar-13	28-Dec-13	28-Mar-14	

12-Aug-10	12-Aug-10	28-Aug-10	4-Sep-10	6-Sep-10	7-Oct-10		27-Nov-10	27-Dec-10	29-Dec-10	27-Jun-11	23-Mar-12	21-Jun-12	
			30-Jun-12	1-Jul-12	7-Aug-12		27-Jul-12	28-Sep-12	29-Sep-12	29-Mar-13	28-Dec-13	28-Mar-14	
			30-Jun-12	1-Jul-12	7-Aug-12								
			14-Aug-12	17-Aug-12	18-Sep-12		15-Oct-12	31-Oct-12	1-Nov-12	30-Sep-13	25-Jan-14	25-Apr-14	
12-Aug-10	12-Aug-10	28-Aug-10	4-Sep-10	6-Sep-10	7-Oct-10		27-Nov-10	27-Dec-10	29-Dec-10	27-Jun-11	23-Mar-12	21-Jun-12	
			14-Aug-12	17-Aug-12	18-Sep-12		15-Oct-12	31-Oct-12	1-Nov-12	30-Sep-13	25-Jan-14	25-Apr-14	

12-Aug-10	12-Aug-10	28-Aug-10	4-Sep-10	6-Sep-10	7-Oct-10		27-Nov-10	27-Dec-10	29-Dec-10	27-Jun-11	23-Mar-12	21-Jun-12	
			30-Jun-12	1-Jul-12	7-Aug-12			25-Sep-12	25-Oct-12	26-Oct-12	26-Mar-13	26-Jan-14	25-Apr-14
12-Aug-10	12-Aug-10	28-Aug-10	4-Sep-10	6-Sep-10	7-Oct-10		27-Nov-10	27-Dec-10	29-Dec-10	27-Jun-11	23-Mar-12	21-Jun-12	
			30-Jun-12	1-Jul-12	7-Aug-12			25-Sep-12	25-Oct-12	26-Oct-12	26-Mar-13	26-Jan-14	25-Apr-14
			30-Jun-12	1-Jul-12	7-Aug-12			25-Sep-12	25-Oct-12	26-Oct-12	26-Mar-13	26-Jan-14	25-Apr-14
			30-Jun-12	1-Jul-12	7-Aug-12			25-Sep-12	25-Oct-12	26-Oct-12	26-Mar-13	26-Jan-14	25-Apr-14
12-Aug-10	12-Aug-10	28-Aug-10	4-Sep-10	6-Sep-10	7-Oct-10		27-Nov-10	27-Dec-10	29-Dec-10	27-Jun-11	23-Mar-12	21-Jun-12	
			4-Sep-12	6-Sep-12	7-Oct-12			6-Nov-12	7-Dec-12	8-Dec-12	4-Oct-13	3-Mar-14	1-Jun-14
16-Sep-10	16-Sep-10	4-Oct-10	11-Oct-10	13-Oct-10	12-Nov-10		3-Jan-11	2-Feb-11	4-Feb-11	3-Aug-11	29-Apr-12	28-Jul-12	
			4-Sep-12	6-Sep-12	7-Oct-12			6-Nov-12	7-Dec-12	8-Dec-12	4-Oct-13	3-Mar-14	1-Jun-14
16-Sep-10	16-Sep-10	4-Oct-10	11-Oct-10	13-Oct-10	12-Nov-10		3-Jan-11	2-Feb-11	4-Feb-11	3-Aug-11	29-Apr-12	28-Jul-12	
			30-Jun-12	1-Jul-12	7-Aug-12								
			4-Sep-12	6-Sep-12	7-Oct-12			6-Nov-12	7-Dec-12	8-Dec-12	4-Oct-13	3-Mar-14	1-Jun-14
16-Sep-10	16-Sep-10	4-Oct-10	11-Oct-10	13-Oct-10	12-Nov-10		3-Jan-11	2-Feb-11	4-Feb-11	3-Aug-11	29-Apr-12	28-Jul-12	
			30-Jun-12	1-Jul-12	7-Aug-12								
			4-Sep-12	6-Sep-12	7-Oct-12			6-Nov-12	7-Dec-12	8-Dec-12	4-Oct-13	3-Mar-14	1-Jun-14
			22-Aug-12	27-Aug-12	28-Sep-12			28-Oct-12	18-Nov-12	19-Nov-12	15-Sep-13	12-Feb-14	13-May-14
			30-Jun-12	1-Jul-12	7-Aug-12			18-Aug-12	8-Sep-12	9-Sep-12	6-Jul-13	3-Dec-13	3-Mar-14
													included in CS
			30-Jun-12	1-Jul-12	7-Aug-12			18-Aug-12	8-Sep-12	9-Sep-12	6-Jul-13	3-Dec-13	3-Mar-14
			30-Jun-12	1-Jul-12	7-Aug-12			25-Sep-12	25-Oct-12	26-Oct-12	26-Mar-13	26-Jan-14	25-Apr-14
			30-Jun-12	1-Jul-12	7-Aug-12			25-Sep-12	25-Oct-12	26-Oct-12	26-Mar-13	26-Jan-14	25-Apr-14
	2-Dec-09		23-Feb-11	24-Feb-11	26-Mar-11		17-May-11	17-Jun-11	18-Jun-11	13-Feb-12	9-Dec-12	9-Mar-13	
	2-Dec-09		28-Feb-11	28-Feb-11	5-Apr-11		27-May-11	27-Jun-11	28-Jun-11	23-Feb-12	19-Dec-12	19-Mar-13	
			28-May-12	29-May-12	29-Jun-12								
			14-Aug-12	17-Aug-12	18-Sep-12			15-Oct-12	31-Oct-12	1-Nov-12	30-Sep-13	25-Jan-14	25-Apr-14
16-Sep-10	16-Sep-10	4-Oct-10	11-Oct-10	13-Oct-10	12-Nov-10		3-Jan-11	2-Feb-11	4-Feb-11	3-Aug-11	29-Apr-12	28-Jul-12	
			22-Aug-12	27-Aug-12	28-Sep-12			28-Oct-12	18-Nov-12	19-Nov-12	15-Sep-13	12-Feb-14	13-May-14
16-Sep-10	16-Sep-10	4-Oct-10	11-Oct-10	13-Oct-10	12-Nov-10		3-Jan-11	2-Feb-11	4-Feb-11	3-Aug-11	29-Apr-12	28-Jul-12	
			22-Aug-12	27-Aug-12	28-Sep-12			28-Oct-12	18-Nov-12	19-Nov-12	15-Sep-13	12-Feb-14	13-May-14

			4-Sep-12	6-Sep-12	7-Oct-12		6-Nov-12	7-Dec-12	8-Dec-12	4-Oct-13	3-Mar-14	1-Jun-14	
			4-Sep-12	6-Sep-12	7-Oct-12		6-Nov-12	7-Dec-12	8-Dec-12	4-Oct-13	3-Mar-14	1-Jun-14	
			22-Aug-12	27-Aug-12	28-Sep-12		28-Oct-12	18-Nov-12	19-Nov-12	15-Sep-13	12-Feb-14	13-May-14	
			4-Sep-12	6-Sep-12	7-Oct-12		6-Nov-12	7-Dec-12	8-Dec-12	4-Oct-13	3-Mar-14	1-Jun-14	
			22-Aug-12	27-Aug-12	28-Sep-12		28-Oct-12	18-Nov-12	19-Nov-12	15-Sep-13	12-Feb-14	13-May-14	
			4-Sep-12	6-Sep-12	7-Oct-12		6-Nov-12	7-Dec-12	8-Dec-12	4-Oct-13	3-Mar-14	1-Jun-14	
			4-Sep-12	6-Sep-12	7-Oct-12		6-Nov-12	7-Dec-12	8-Dec-12	4-Oct-13	3-Mar-14	1-Jun-14	
			4-Sep-12	6-Sep-12	7-Oct-12		6-Nov-12	7-Dec-12	8-Dec-12	4-Oct-13	3-Mar-14	1-Jun-14	
			4-Sep-12	6-Sep-12	7-Oct-12		6-Nov-12	7-Dec-12	8-Dec-12	4-Oct-13	3-Mar-14	1-Jun-14	
			4-Sep-12	6-Sep-12	7-Oct-12		6-Nov-12	7-Dec-12	8-Dec-12	4-Oct-13	3-Mar-14	1-Jun-14	