

Bolivia

P127743 - BO Rural Alliances Project II

Procurement Plan

PROCUREMENT PLAN Bolivia : Rural Alliances Project II

General Information

Country: Bolivia **Bank's Approval Date of the Original Procurement Plan:** 2019-09-24
Revised Plan Date(s): (comma delineated, leave blank 2022-12-20)
Project ID: P127743 **Bank Date:**
Project Name: Rural Alliances Project II
Loan / Credit No.: IBRD / 87350
Executing Agency: Fondo Nacional de Inversión Productiva y Social

| Activity Reference No. / Description | Loan / Credit No. | Component | Review Type | Method | Market Approach | Procurement Process | Prequalification (Y/N) | High SEA/SH Risk | Procurement Document Type | Estimated Amount (US\$) | Actual Amount (US\$) | Process Status | Draft Pre-qualification Documents | | Prequalification Evaluation Report | | Draft Bidding Document / Justification | | Specific Procurement Notice / Invitation | | Bidding Documents Issued | | Proposal Submission / Opening / Minutes | | Bid Evaluation Report and Recommendation for Award | | Signed Contract | | Contract Closure |
|---|-------------------|-----------------------------------|-------------|---------------------------|-----------------|-----------------------------|------------------------|------------------|---------------------------|-------------------------|----------------------|----------------|-----------------------------------|--------|------------------------------------|--------|--|------------|--|--------|--------------------------|------------|---|------------|--|------------|-----------------|------------|------------------|
| | | | | | | | | | | | | | Planned | Actual | Planned | Actual | Planned | Actual | Planned | Actual | Planned | Actual | Planned | Actual | Planned | Actual | Planned | Actual | |
| | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| BO-FPS-134083-CW-RFB / C ONSTRUCCION PUENTE VEHICULAR INGAWI (MONTEAGUDO) | IBRD / 87350 | Implementation of Rural Alliances | Posterior | Solicitud de ofertas | Open - National | Single Stage - One Envelope | | | | 285,000.00 | 26,866,344.50 | Finalizado | | | | | 2019-09-16 | 2020-03-05 | 2019-09-18 | | | 2019-10-18 | 2020-06-15 | 2019-10-28 | 2020-07-01 | 2019-11-21 | 2020-07-17 | 2020-07-18 | |
| BO-FPS-134174-CW-RFB / C ONSTRUCCION PUENTE VEHICULAR HIGUERA HUAYCO (C AMARGO) | IBRD / 87350 | Implementation of Rural Alliances | Posterior | Solicitud de ofertas | Open - National | Single Stage - One Envelope | | | | 474,686.33 | 396,758.90 | Finalizado | | | | | 2019-09-16 | 2020-09-23 | 2019-09-18 | | | 2019-10-18 | 2020-10-22 | 2019-10-28 | 2020-11-10 | 2019-11-15 | 2021-03-08 | 2020-09-10 | |
| BO-FPS-134179-CW-RFQ / C ONSTRUCCION SISTEMA DE MICROREGIO CHAUNACA ALTA | IBRD / 87350 | Implementation of Rural Alliances | Posterior | Solicitud de cotizaciones | Open - National | Single Stage - One Envelope | | | | 175,008.62 | 0.00 | Cancelado | | | | | | | 2019-09-18 | | | | | | | 2019-11-02 | | 2020-03-01 | |
| BO-FPS-134183-CW-RFQ / C ONSTRUCCION DEL PUENTE VEHICULAR Y MEJ. DE CAMINO CAPURA VILLA ESPERANZA (SALINAS DE GARCIA MENDOZA) | IBRD / 87350 | Implementation of Rural Alliances | Posterior | Solicitud de cotizaciones | Open - National | Single Stage - One Envelope | | | | 203,950.91 | 217,874.43 | Firmado | | | | | | | 2019-09-22 | | | | | | | 2019-10-28 | 2021-07-20 | 2020-03-26 | |
| BO-FPS-134185-CW-RFQ / C ONSTRUCCION PUENTE PEATONAL PASTO GRANDE | IBRD / 87350 | Implementation of Rural Alliances | Posterior | Solicitud de cotizaciones | Open - National | Single Stage - One Envelope | | | | 86,956.61 | 89,625.63 | Finalizado | | | | | | | 2019-09-25 | | | | | | | 2019-11-09 | 2021-05-18 | 2020-04-07 | |
| BO-FPS-134223-CW-RFB / C ONSTRUCCION PUENTE VEHICULAR PASO HUAYTA | IBRD / 87350 | Implementation of Rural Alliances | Posterior | Solicitud de ofertas | Open - National | Single Stage - One Envelope | | | | 388,832.77 | 361,615.75 | Firmado | | | | | 2019-09-17 | 2021-02-04 | 2019-09-19 | | | 2019-10-19 | 2021-03-09 | 2019-10-29 | 2021-03-23 | 2019-11-22 | 2021-04-30 | 2020-07-19 | |
| BO-FPS-134224-CW-RFB / M EJORAMIENTO CAMINO VECINAL TRAMO I TOLEDO - TOMA TOMA | IBRD / 87350 | Implementation of Rural Alliances | Posterior | Solicitud de ofertas | Open - National | Single Stage - One Envelope | | | | 931,079.52 | 0.00 | Cancelado | | | | | 2019-09-19 | | 2019-09-21 | | | | | | | 2019-10-21 | | 2019-10-26 | 2020-04-17 |
| BO-FPS-134229-CW-RFQ / C ONSTRUCCION ATAJADOS FAMILIARES Y MULTIF. COM. PINOS PAMPAS PAPAACHUA Y C ATALINAS (COMARAPA) | IBRD / 87350 | Implementation of Rural Alliances | Posterior | Solicitud de cotizaciones | Open - National | Single Stage - One Envelope | | | | 215,065.73 | 0.00 | Cancelado | | | | | | | 2019-09-22 | | | | | | | | 2019-11-06 | | 2020-05-04 |
| BO-FPS-134230-CW-RFB / C ONSTRUCCION SISTEMA DE RIEGO VILLA NUEVA (COMARAPA) | IBRD / 87350 | Implementation of Rural Alliances | Posterior | Solicitud de ofertas | Open - National | Single Stage - One Envelope | | | | 269,471.59 | 0.00 | Cancelado | | | | | 2019-09-16 | 2021-08-19 | 2019-09-18 | | | 2019-10-18 | 2021-09-20 | 2019-10-23 | 2021-09-30 | 2019-11-16 | | 2020-06-13 | |
| BO-FPS-134231-CW-RFQ / C ONSTRUCCION SISTEMA DE RIEGO COMUNIDAD JOCOPAMPA (PATACAMAYA) | IBRD / 87350 | Implementation of Rural Alliances | Posterior | Solicitud de cotizaciones | Open - National | Single Stage - One Envelope | | | | 181,448.12 | 0.00 | Cancelado | | | | | | | 2019-09-22 | | | | | | | 2019-11-06 | | 2020-05-04 | |
| BO-FPS-134371-CW-RFQ / C ONSTRUCCION SISTEMA DE MICROREGIO POR BOMBEO FOTOVOLTAICO SECTOR CHACOMOJON CKASA (CKOCHAS) | IBRD / 87350 | Implementation of Rural Alliances | Posterior | Solicitud de cotizaciones | Open - National | Single Stage - One Envelope | | | | 169,430.90 | 118,862.57 | Finalizado | | | | | | | 2019-09-22 | | | | | | | 2019-11-06 | 2021-04-29 | 2020-03-05 | |
| BO-FPS-134530-CW-RFQ / C ONSTRUCCION PUENTE VEHICULAR YACONAL (MONTEAGUDO) | IBRD / 87350 | Implementation of Rural Alliances | Posterior | Solicitud de cotizaciones | Open - National | Single Stage - One Envelope | | | | 185,714.29 | 159,083.07 | Finalizado | | | | | | | 2019-09-22 | | | | | | | 2019-11-06 | 2020-07-17 | 2020-05-04 | |
| BO-FPS-134577-CW-RFB / C ONSTRUCCION PUENTE VEHICULAR CALLEJAS | IBRD / 87350 | Implementation of Rural Alliances | Posterior | Solicitud de ofertas | Open - National | Single Stage - One Envelope | | | | 599,789.58 | 587,044.98 | Firmado | | | | | 2019-09-20 | 2020-10-26 | 2019-09-22 | | | 2019-10-22 | 2021-01-12 | 2019-10-23 | 2021-01-13 | 2019-11-16 | 2021-02-18 | 2019-12-10 | |
| BO-FPS-134085-CW-RFB / C ONSTRUCCION PUENTE VEHICULAR RIO YUQUI (VILLA VIC A GUZMAN (C. MUYUPAMPA)) | IBRD / 87350 | Implementation of Rural Alliances | Posterior | Solicitud de ofertas | Open - National | Single Stage - One Envelope | | | | 361,265.43 | 262,903.77 | Finalizado | | | | | 2019-09-20 | 2020-09-23 | 2019-09-22 | | | 2019-10-22 | 2020-10-26 | 2019-11-01 | 2020-11-10 | 2019-11-25 | 2021-03-09 | 2020-03-12 | |
| BO-FPS-134169-CW-RFB / C ONSTRUCCION PUENTE VEHICULAR PALLCA PATA (VILLA CHARCAS) | IBRD / 87350 | Implementation of Rural Alliances | Posterior | Solicitud de ofertas | Open - National | Single Stage - One Envelope | | | | 551,968.75 | 528,747.10 | Finalizado | | | | | 2019-09-15 | 2019-09-25 | 2019-09-17 | | | 2019-10-17 | 2019-10-18 | 2019-10-22 | 2019-10-31 | 2019-11-26 | 2019-11-27 | 2020-12-05 | |
| BO-FPS-196920-CW-RFQ / M EJ. CAMINO VECINAL CRT 430 ORINCOCA - CHIHUO (ANDAMARCA) (C. SGO. DE ANDAMARCA) | IBRD / 87350 | Implementation of Rural Alliances | Posterior | Solicitud de cotizaciones | Open - National | Single Stage - One Envelope | | | | 216,044.00 | 195,288.38 | Finalizado | | | | | | | 2020-10-05 | | | | | | | 2020-11-30 | 2020-12-30 | 2021-03-30 | |
| BO-FPS-196926-CW-RFQ / C ONST. PUENTE VEHICULAR CACHI CACHI (PARI - SORACACHI) | IBRD / 87350 | Implementation of Rural Alliances | Posterior | Solicitud de cotizaciones | Open - National | Single Stage - One Envelope | | | | 104,982.10 | 88,792.16 | Finalizado | | | | | | | 2020-10-05 | | | | | | | 2020-12-05 | 2021-01-28 | 2021-04-04 | |
| BO-FPS-196912-CW-RFQ / C ONSTRUCCION DOS PUENTES VEHICULARES TRAMO CRUCE OIRABES - PUENTE RUMA (PARI - SORACACHI) | IBRD / 87350 | Implementation of Rural Alliances | Posterior | Solicitud de ofertas | Open - National | Single Stage - One Envelope | | | | 476,155.93 | 379,455.27 | Finalizado | | | | | 2020-10-05 | 2020-10-06 | 2020-10-07 | | | 2020-11-06 | 2020-10-30 | 2020-11-13 | 2020-12-23 | 2020-12-10 | 2021-01-28 | 2021-07-08 | |
| BO-FPS-203866-CW-RFQ / C ONST. PUENTE VEHICULAR IC LA - UYUNI (ICLA) | IBRD / 87350 | Implementation of Rural Alliances | Posterior | Solicitud de cotizaciones | Open - National | Single Stage - One Envelope | | | | 163,518.74 | 114,319.13 | Finalizado | | | | | | | 2020-11-18 | | | | | | | 2021-01-03 | 2021-04-29 | 2021-07-02 | |
| BO-FPS-203874-CW-RFQ / C ONST. SIST. DE RIEGO COMUNIDADES TUMPEKA ALTA Y BAJA D.S (SUCRE) | IBRD / 87350 | Implementation of Rural Alliances | Posterior | Solicitud de cotizaciones | Open - National | Single Stage - One Envelope | | | | 244,203.14 | 185,133.59 | Firmado | | | | | | | 2020-12-03 | | | | | | | 2021-01-18 | 2022-01-06 | 2021-10-15 | |

| Activity Reference No. / Description | Loan / Credit No. | Component | Review Type | Method | Market Approach | Contract Type | Estimated Amount (US\$) | Actual Amount (US\$) | Process Status | Terms of Reference | | Invitation to Identify/Selected Consultant | | Draft Negotiated Contract | | Signed Contract | | Contract Completion | |
|---|-------------------|-----------------------------------|-------------|------------|-----------------|---------------|-------------------------|----------------------|----------------|--------------------|------------|--|------------|---------------------------|------------|-----------------|------------|---------------------|------------|
| | | | | | | | | | | Planned | Actual | Planned | Actual | Planned | Actual | Planned | Actual | Planned | Actual |
| BO-FPS-134704-CS-INDV / 5 UPERVISION CONST. PUENTE VEHICULAR PALCA PATA (VILLA CHARGAS) | IBRD / 87350 | Implementation of Rural Alliances | Posterior | Individual | Open | | 31,081.57 | 3,290,229.20 | Finalizado | 2019-09-20 | 2020-02-11 | 2019-10-10 | 2020-02-18 | 2019-10-11 | 2020-03-13 | 2019-11-04 | 2020-06-02 | 2021-02-11 | 2021-11-05 |
| BO-FPS-134706-CS-INDV / 5 UPERVISION CONST. PUENTE VEHICULAR HIGUERA HUAYCO (CAMARGO) | IBRD / 87350 | Implementation of Rural Alliances | Posterior | Individual | Open | | 27,478.13 | 27,338.63 | Finalizado | 2019-09-23 | 2020-01-27 | 2019-10-17 | 2020-09-30 | 2019-10-18 | 2020-10-20 | 2019-11-11 | 2020-11-11 | 2019-12-20 | 2022-01-03 |
| BO-FPS-134707-CS-INDV / 5 UPERVISION CONSTRUCCION PUENTE VEHICULAR DISTRITO TICUCHA | IBRD / 87350 | Implementation of Rural Alliances | Posterior | Individual | Open | | 26,311.97 | 0.00 | Cancelado | 2019-09-23 | 2019-12-02 | 2019-10-17 | | 2019-10-18 | | 2019-11-11 | | 2020-11-05 | |
| BO-FPS-134708-CS-INDV / 5 UPERVISION CONSTRUCCION SISTEMA DE MICROIRIEGO CHAUNACA ALTA | IBRD / 87350 | Implementation of Rural Alliances | Posterior | Individual | Open | | 9,425.05 | 0.00 | Cancelado | 2019-09-23 | 2019-12-02 | 2019-10-17 | | 2019-10-18 | | 2019-11-11 | | 2020-06-08 | |
| BO-FPS-134709-CS-INDV / 5 UPERVISION CONST. PUENTE VEHICULAR Y MEJ. DE CAMINO CAPURA VILLA ESPERANZA (SALINAS DE GARCI MENDOZA) | IBRD / 87350 | Implementation of Rural Alliances | Posterior | Individual | Open | | 10,197.55 | 13,052.94 | Firmado | 2019-09-23 | 2021-06-09 | 2019-10-17 | 2021-05-31 | 2019-10-18 | 2021-07-05 | 2019-11-11 | 2021-07-20 | 2020-07-08 | |
| BO-FPS-134710-CS-INDV / 5 UPERVISION CONSTRUCCION PUENTE REATONAL PASTO GRANDE | IBRD / 87350 | Implementation of Rural Alliances | Posterior | Individual | Open | | 8,695.66 | 4,760.84 | Finalizado | 2019-09-23 | 2021-04-14 | 2019-10-17 | 2021-04-01 | 2019-10-18 | 2021-05-03 | 2019-11-11 | 2021-05-12 | 2020-07-08 | 2021-11-30 |
| BO-FPS-134711-CS-INDV / 5 UPERVISION CONSTRUCCION PUENTE VEHICULAR PAGO AYTA | IBRD / 87350 | Implementation of Rural Alliances | Posterior | Individual | Open | | 23,718.00 | 18,274.11 | Firmado | 2019-09-23 | 2021-04-14 | 2019-10-17 | 2021-04-01 | 2019-10-18 | 2021-05-05 | 2019-11-11 | 2021-05-17 | 2020-10-06 | |
| BO-FPS-134712-CS-INDV / 5 UPERVISION MEJORAMIENTO CAMBIO TECNICAL TRAMO I T OLEDO - TOMA TOMA | IBRD / 87350 | Implementation of Rural Alliances | Posterior | Individual | Open | | 46,553.98 | 0.00 | Cancelado | 2019-09-23 | | 2019-10-17 | | 2019-10-18 | | 2019-11-11 | | 2020-07-08 | |
| BO-FPS-134713-CS-INDV / 5 UPERVISION MEJORAMIENTO CAMBIO VECINAL QUEWALLANI CHALLACOTTA SAN MARTIN (SALINAS DE GARCI MENDOZA) | IBRD / 87350 | Implementation of Rural Alliances | Posterior | Individual | Open | | 40,264.93 | 26,105.87 | Firmado | 2019-09-23 | 2021-06-09 | 2019-10-17 | 2021-05-31 | 2019-10-18 | 2021-07-05 | 2019-11-11 | 2021-08-23 | 2021-02-03 | |
| BO-FPS-134715-CS-INDV / 5 UPERVISION MEJORAMIENTO CAMBIO VECINAL CHAÑAVI CONCEPCION DE BELEN (SALINAS DE GARCI MENDOZA) | IBRD / 87350 | Implementation of Rural Alliances | Posterior | Individual | Open | | 25,213.95 | 4,603.71 | Rescindido | 2019-09-23 | 2021-06-09 | 2019-10-17 | 2021-05-31 | 2019-10-18 | 2021-07-05 | 2019-11-11 | 2021-07-16 | 2020-12-05 | |
| BO-FPS-134716-CS-INDV / 5 UPERVISION CONST. ATAJADOS FAM. Y MULTIF. COM. PINOS PAMPAS PAPAACHA Y CATALINAS (COMARAPA) | IBRD / 87350 | Implementation of Rural Alliances | Posterior | Individual | Open | | 8,602.63 | 0.00 | Cancelado | 2019-09-23 | | 2019-10-17 | | 2019-10-18 | | 2019-11-11 | | 2020-08-07 | |
| BO-FPS-134717-CS-INDV / 5 UPERVISION CONST. SISTEM A DE RIEGO VILLA NUEVA (COMARAPA) | IBRD / 87350 | Implementation of Rural Alliances | Posterior | Individual | Open | | 9,431.49 | 10,457.52 | Firmado | 2019-09-23 | 2021-09-22 | 2019-10-17 | 2021-09-29 | 2019-10-18 | 2021-11-03 | 2019-11-11 | 2021-11-25 | 2020-09-06 | |
| BO-FPS-134719-CS-INDV / 5 UPERVISION CONST. SISTEM A DE RIEGO COMUNIDAD JOCO PAMPA (PATACAMAYA) | IBRD / 87350 | Implementation of Rural Alliances | Posterior | Individual | Open | | 8,320.41 | 0.00 | Cancelado | 2019-09-23 | | 2019-10-17 | | 2019-10-18 | | 2019-11-11 | | 2020-08-07 | |
| BO-FPS-134727-CS-INDV / 5 UPERVISION CONSTRUCCION PUENTE VEHICULAR CALLEJAS | IBRD / 87350 | Implementation of Rural Alliances | Posterior | Individual | Open | | 17,993.69 | 22,480.06 | Firmado | 2019-09-23 | 2021-01-28 | 2019-10-17 | 2021-01-28 | 2019-10-18 | 2021-03-02 | 2019-11-11 | 2021-03-10 | 2020-11-05 | |
| BO-FPS-134728-CS-INDV / A SISTENCIA TECNICA CONSTRUCCION SISTEMA DE MICROIRIEGO CHAUNACA ALTA | IBRD / 87350 | Implementation of Rural Alliances | Posterior | Individual | Open | | 4,050.02 | 0.00 | Cancelado | 2019-09-23 | | 2019-10-17 | | 2019-10-18 | | 2019-11-11 | | 2020-03-10 | |
| BO-FPS-134730-CS-INDV / A SISTENCIA TECNICA CONST. ATAJADOS FAM. Y MULTIF. COM. PINOS PAMPAS PAPAACHA Y CATALINAS (COMARAPA) | IBRD / 87350 | Implementation of Rural Alliances | Posterior | Individual | Open | | 10,753.29 | 0.00 | Cancelado | 2019-09-23 | | 2019-10-17 | | 2019-10-18 | | 2019-11-11 | | 2020-05-09 | |
| BO-FPS-134733-CS-INDV / A SISTENCIA TECNICA CONST. SISTEMA DE RIEGO VILLA NUEVA (COMARAPA) | IBRD / 87350 | Implementation of Rural Alliances | Posterior | Individual | Open | | 10,239.92 | 10,457.52 | Firmado | 2019-09-23 | 2021-09-21 | 2019-10-17 | 2021-09-28 | 2019-10-18 | 2021-10-29 | 2019-11-11 | 2021-12-06 | 2020-06-08 | |
| BO-FPS-134734-CS-INDV / A SISTENCIA TECNICA CONST. SISTEMA DE RIEGO COMUNIDAD JOCO PAMPA (PATACAMAYA) | IBRD / 87350 | Implementation of Rural Alliances | Posterior | Individual | Open | | 8,246.94 | 0.00 | Cancelado | 2019-09-23 | 2013-02-07 | 2019-10-17 | | 2019-10-18 | | 2019-11-11 | | 2020-05-09 | |
| BO-FPS-134737-CS-INDV / 5 UPERVISION CONST. SIST. DE MICROIRIEGO POR BOMBEO FOTOVOLTAICO SECTOR CHACOMOJON CKASA (CKOCHAS) | IBRD / 87350 | Implementation of Rural Alliances | Posterior | Individual | Open | | 20,331.71 | 8,945.40 | Finalizado | 2019-09-23 | 2021-02-26 | 2019-10-17 | 2021-02-26 | 2019-10-18 | 2021-02-26 | 2019-11-11 | 2021-04-29 | 2020-06-08 | 2021-12-17 |
| BO-FPS-134738-CS-INDV / 5 UPERVISION CONST. PUENTE VEHICULAR INGAVI (MONTEAGUDO) | IBRD / 87350 | Implementation of Rural Alliances | Posterior | Individual | Open | | 15,000.00 | 13,403.74 | Rescindido | 2019-09-23 | 2021-04-02 | 2019-10-17 | 2020-03-18 | 2019-10-18 | 2020-05-14 | 2019-11-11 | 2020-06-03 | 2020-05-09 | |
| BO-FPS-134739-CS-INDV / 5 UPERVISION CONST. PUENTE VEHICULAR YA CONAL (MONT EAGUDO) | IBRD / 87350 | Implementation of Rural Alliances | Posterior | Individual | Open | | 9,285.71 | 11,623.75 | Finalizado | 2019-09-23 | 2020-02-26 | 2019-10-17 | 2020-03-04 | 2019-10-18 | 2020-03-19 | 2019-11-11 | 2020-08-10 | 2020-08-07 | 2021-06-18 |
| BO-FPS-134703-CS-INDV / 5 UPERVISION CONST. PUENTE VEHICULAR RIO YUQUI (VILLA YACCA GUZMAN (C. MUYURAN PA)) | IBRD / 87350 | Implementation of Rural Alliances | Posterior | Individual | Open | | 28,956.58 | 21,754.89 | Finalizado | 2019-09-23 | 2019-11-27 | 2019-10-17 | 2020-09-30 | 2019-10-18 | 2020-10-19 | 2019-11-02 | 2020-10-30 | 2020-10-27 | 2021-12-04 |

| | | | | | | | | | | | | | | | | | | |
|--|--------------|-----------------------------------|-----------|------------|------|-----------|-----------|------------|------------|------------|------------|------------|------------|------------|------------|------------|------------|------------|
| BO-FPS-196930-CS-FBS / SU P. TECNICA Y AMBIENTAL COST. DOS PUENTES VEHICULARES TRAMO CRUCE OBRAJES - PUENTE RUMI (PARI - SO RACACHI) | IBRD / 87350 | Implementation of Rural Alliances | Posterior | Individual | Open | 23,111.74 | 22,963.73 | Finalizado | 2020-10-02 | 2020-10-19 | 2020-10-26 | 2020-10-23 | 2020-10-27 | 2020-12-31 | 2020-11-20 | 2021-02-23 | 2021-09-16 | 2022-01-09 |
| BO-FPS-196940-CS-FBS / SU P. TECNICA Y AMBIENTAL COST. PUENTE VEHICULAR CA CHI CACHI (PARI - SORACACHI) | IBRD / 87350 | Implementation of Rural Alliances | Posterior | Individual | Open | 5,247.81 | 5,213.61 | Finalizado | 2020-10-02 | 2020-10-19 | 2020-10-26 | 2020-10-23 | 2020-10-27 | 2020-12-24 | 2020-11-20 | 2021-02-01 | 2021-07-08 | 2021-09-19 |
| BO-FPS-196946-CS-FBS / SU P. TECNICA Y AMBIENTAL MEI - CAMINO VEONAL CRT 430 ORINCOCA - CIRIBO (ANDAMARCA (C. SGO. DE ANDAMARCA)) | IBRD / 87350 | Implementation of Rural Alliances | Posterior | Individual | Open | 11,661.80 | 11,585.81 | Finalizado | 2020-10-02 | 2020-10-19 | 2020-10-17 | 2020-10-23 | 2020-11-07 | 2020-12-22 | 2020-12-01 | 2021-02-01 | 2021-06-29 | 2021-09-13 |
| BO-FPS-203877-CS-INDV / 5 UP. TECN. Y AMB. CONST. PUENTE VEHICULAR ICLA - UYU NI (ICLA) | IBRD / 87350 | Implementation of Rural Alliances | Posterior | Individual | Open | 11,516.03 | 11,457.58 | Firmado | 2020-11-16 | 2021-03-10 | 2020-11-30 | 2021-03-17 | 2020-12-01 | 2021-04-08 | 2020-12-25 | 2021-04-26 | 2021-09-21 | |
| BO-FPS-203881-CS-INDV / A TI CONST. SIST. DE RIEGO COMUNIDADES TUMPEKA ALTA Y BAJA D-8 (SUCRE) | IBRD / 87350 | Implementation of Rural Alliances | Posterior | Individual | Open | 10,204.08 | 10,167.03 | Firmado | 2020-11-16 | 2021-12-01 | 2020-12-01 | 2021-12-01 | 2020-12-02 | 2021-12-01 | 2020-12-26 | 2021-12-29 | 2021-12-21 | |
| BO-FPS-203884-CS-INDV / 5 UP. TECN. Y AMB. CONST. SIST. DE RIEGO COMUNIDADES TUMPEKA ALTA Y BAJA D-8 (SUCRE) | IBRD / 87350 | Implementation of Rural Alliances | Posterior | Individual | Open | 15,306.12 | 0.00 | Cancelado | 2020-11-16 | | 2020-12-01 | | 2020-12-02 | | 2020-12-26 | | 2021-12-21 | |
| BO-FPS-203921-CS-INDV / A SISTEMA TECNICA CONST. SIST. DE MICROREGIO POR BOMBEO FOTOVOLTAICO SECTOR CHACMOJON CCASA (C. KOOCHAS) | IBRD / 87350 | Implementation of Rural Alliances | Posterior | Individual | Open | 8,978.00 | 8,945.40 | Finalizado | 2020-11-12 | 2021-02-26 | 2020-11-23 | 2021-02-26 | 2020-11-24 | 2021-02-26 | 2020-12-18 | 2021-04-29 | 2021-08-15 | 2021-12-16 |
| BO-FPS-134724-CS-INDV / 5 UPERVISION CONSTRUCCION PUENTE VEHICULAR THURJAJA KE JAWIRA (PUERTO CARABUCO) | IBRD / 87350 | Implementation of Rural Alliances | Posterior | Individual | Open | 7,620.99 | 0.00 | Cancelado | 2021-02-04 | 2021-03-25 | 2021-02-28 | | 2021-03-01 | | 2021-03-25 | | 2021-10-15 | |
| BO-FPS-134722-CS-INDV / 5 UPERVISION CONST. PUENTE VEHICULAR TISHMONOCO (PALOS BLANCOS) | IBRD / 87350 | Implementation of Rural Alliances | Posterior | Individual | Open | 14,827.70 | 14,795.35 | Firmado | 2021-02-04 | 2021-03-31 | 2021-02-28 | 2021-04-07 | 2021-03-01 | 2021-05-07 | 2021-03-25 | 2021-05-28 | 2022-03-20 | |
| BO-FPS-220240-CS-INDV / 5 UPERVISION TECNICA AMBIENTAL CONSTRUCCION PUENTE VEHICULAR WILA JAWIRA (L. URIBAY) | IBRD / 87350 | Implementation of Rural Alliances | Posterior | Individual | Open | 5,139.88 | 0.00 | Cancelado | 2021-02-18 | 2021-03-25 | 2021-04-08 | 2021-04-01 | 2021-04-29 | | 2021-06-03 | | 2021-11-30 | |
| BO-FPS-220485-CS-INDV / 5 UP. AMPLIACION SISTEMA DE RIEGO QHONQHO LIQUILIKU | IBRD / 87350 | Implementation of Rural Alliances | Posterior | Individual | Open | 15,461.93 | 15,659.04 | Firmado | 2021-02-22 | 2021-07-27 | 2021-04-12 | 2021-08-03 | 2021-05-03 | 2021-09-08 | 2021-06-07 | 2021-09-28 | 2021-12-04 | |
| BO-FPS-220486-CS-INDV / A SISTEMA TECNICA AMPLIACION SISTEMA DE RIEGO QHONQHO LIQUILIKU | IBRD / 87350 | Implementation of Rural Alliances | Posterior | Individual | Open | 18,554.31 | 13,090.91 | Firmado | 2021-02-22 | 2021-10-12 | 2021-04-12 | 2021-10-19 | 2021-05-03 | 2021-11-12 | 2021-06-07 | 2021-12-14 | 2021-12-04 | |
| BO-FPS-220493-CS-INDV / 5 UP. CONST. PUENTE VEHICULAR CEMENTERIO ZENZANO | IBRD / 87350 | Implementation of Rural Alliances | Posterior | Individual | Open | 13,119.53 | 13,052.94 | Finalizado | 2021-03-08 | 2021-04-30 | 2021-04-26 | 2021-05-08 | 2021-05-17 | 2021-05-31 | 2021-06-21 | 2021-06-22 | 2021-12-18 | 2022-03-31 |
| BO-FPS-220495-CS-INDV / 5 UP. CONST. PUENTE VEHICULAR SALTO PLATA | IBRD / 87350 | Implementation of Rural Alliances | Posterior | Individual | Open | 13,119.53 | 13,034.03 | Finalizado | 2021-03-08 | 2021-04-30 | 2021-04-26 | 2021-05-08 | 2021-05-17 | 2021-06-02 | 2021-06-21 | 2021-06-22 | 2021-12-18 | 2022-03-04 |
| BO-FPS-237286-CS-INDV / A SISTEMA TECNICA CONST. SISTEMA DE DISTRIBUCION DE RIEGO RAMADAS (MOJOCOTAY) | IBRD / 87350 | Implementation of Rural Alliances | Posterior | Individual | Open | 7,029.39 | 8,742.13 | Finalizado | 2021-06-10 | 2021-06-18 | 2021-06-30 | 2021-06-25 | 2021-07-21 | 2021-07-16 | 2021-08-25 | 2021-07-28 | 2022-02-21 | 2022-02-28 |
| BO-FPS-237290-CS-INDV / A SISTEMA TECNICA CONST. SISTEMA DE RIEGO PARA LA REPRESA HORNILLOS (MOJOCOTAY) | IBRD / 87350 | Implementation of Rural Alliances | Posterior | Individual | Open | 3,775.90 | 4,695.92 | Finalizado | 2021-06-10 | 2021-06-18 | 2021-07-01 | 2021-06-25 | 2021-07-22 | 2021-07-16 | 2021-08-26 | 2021-07-28 | 2022-02-22 | 2022-01-09 |
| BO-FPS-237289-CS-INDV / 5 UPERVISION CONST. SISTEMA DE DISTRIBUCION DE RIEGO RAMADAS (MOJOCOTAY) | IBRD / 87350 | Implementation of Rural Alliances | Posterior | Individual | Open | 8,435.34 | 10,490.65 | Finalizado | 2021-06-10 | 2021-06-18 | 2021-06-30 | 2021-06-25 | 2021-07-21 | 2021-07-19 | 2021-08-25 | 2021-07-30 | 2022-02-21 | 2022-03-31 |
| BO-FPS-237288-CS-INDV / 5 UPERVISION CONST. SISTEMA DE RIEGO PARA LA REPRESA HORNILLOS (MOJOCOTAY) | IBRD / 87350 | Implementation of Rural Alliances | Posterior | Individual | Open | 6,375.52 | 7,940.46 | Finalizado | 2021-06-10 | 2021-06-18 | 2021-07-03 | 2021-06-25 | 2021-07-24 | 2021-07-16 | 2021-08-28 | 2021-07-29 | 2022-02-24 | 2022-01-09 |
| BO-FPS-241854-CS-INDV / 5 UPERVISION CONST. PUENTE VEHICULAR SAN MIGUEL DEL BAÑADO (SECTOR LACAYOTA) (MONTAGADO) | IBRD / 87350 | Implementation of Rural Alliances | Posterior | Individual | Open | 14,577.26 | 14,503.26 | Firmado | 2021-06-30 | 2021-06-25 | 2021-07-14 | 2021-07-02 | 2021-08-04 | 2021-07-23 | 2021-09-08 | 2021-08-09 | 2022-05-07 | |
| BO-FPS-242727-CS-INDV / 5 UP. TECNICA CONST. SISTEMA DE RIEGO TECNIFICADO 18 DE MAYO HUUSA MAYU (PUNATA (C. VILLA PUNATA)) | IBRD / 87350 | Implementation of Rural Alliances | Posterior | Individual | Open | 10,932.94 | 0.00 | Cancelado | 2021-07-09 | | 2021-08-01 | | 2021-08-22 | | 2021-09-13 | | 2022-04-11 | |
| BO-FPS-242728-CS-INDV / 5 UP. TECNICA CONST. SISTEMA DE RIEGO TECNIFICADO SANTA ANA (PUNATA (C. VILLA PUNATA)) | IBRD / 87350 | Implementation of Rural Alliances | Posterior | Individual | Open | 10,932.94 | 0.00 | Cancelado | 2021-07-09 | | 2021-08-28 | | 2021-09-18 | | 2021-10-20 | | 2022-05-18 | |
| BO-FPS-242730-CS-INDV / A TI CONST. SISTEMA DE RIEGO TECNIFICADO 18 DE MAYO HUUSA MAYU (PUNATA (C. VILLA PUNATA)) | IBRD / 87350 | Implementation of Rural Alliances | Posterior | Individual | Open | 9,475.22 | 0.00 | Cancelado | 2021-07-09 | | 2021-07-28 | | 2021-08-18 | | 2021-09-20 | | 2022-04-18 | |
| BO-FPS-242731-CS-INDV / A TI CONST. SISTEMA DE RIEGO TECNIFICADO SANTA ANA (PUNATA (C. VILLA PUNATA)) | IBRD / 87350 | Implementation of Rural Alliances | Posterior | Individual | Open | 9,475.22 | 0.00 | Cancelado | 2021-07-09 | | 2021-07-28 | | 2021-08-18 | | 2021-09-13 | | 2022-04-11 | |

| | | | | | | | | | | | | | | | | | |
|---|--------------|-----------------------------------|-----------|------------|------|-----------|-----------|--------------|------------|------------|------------|------------|------------|------------|------------|------------|------------|
| BO-FPS-245047-CS-INDV / A TI CONST. SISTEMA DE RIEGO TECNIFICADO SANTA ANA (PUNATA (C. VILLA PUNATA)) | IBRD / 87350 | Implementation of Rural Alliances | Posterior | Individual | Open | 9,475.22 | 9,440.81 | Firmado | 2021-07-30 | 2022-02-01 | 2021-08-22 | 2022-03-07 | 2021-09-12 | 2022-03-07 | 2021-10-17 | 2022-04-13 | 2022-04-15 |
| BO-FPS-245049-CS-INDV / A TI CONST. SISTEMA DE RIEGO TECNIFICADO LA VILLA (PUNATA (C. VILLA PUNATA)) | IBRD / 87350 | Implementation of Rural Alliances | Posterior | Individual | Open | 10,204.08 | 10,181.82 | Firmado | 2021-07-30 | 2022-02-01 | 2021-08-12 | 2022-02-08 | 2021-09-02 | 2022-02-08 | 2021-10-07 | 2022-03-18 | 2022-04-05 |
| BO-FPS-245050-CS-INDV / 5 UP. TECNICA CONST. SISTEMA DE RIEGO TECNIFICADO LA VILLA (PUNATA (C. VILLA PUNATA)) | IBRD / 87350 | Implementation of Rural Alliances | Posterior | Individual | Open | 13,119.53 | 13,071.90 | Firmado | 2021-07-30 | 2022-02-01 | 2021-08-18 | 2022-02-07 | 2021-09-08 | 2022-02-07 | 2021-10-13 | 2022-03-21 | 2022-04-11 |
| BO-FPS-245052-CS-INDV / 5 UP. TECNICA CONST. SISTEMA DE RIEGO TECNIFICADO SANTA ANA (PUNATA (C. VILLA PUNATA)) | IBRD / 87350 | Implementation of Rural Alliances | Posterior | Individual | Open | 10,932.94 | 13,071.90 | Firmado | 2021-07-30 | 2022-02-01 | 2021-08-18 | 2022-02-07 | 2021-09-08 | 2022-03-07 | 2021-10-13 | 2022-03-21 | 2022-04-11 |
| BO-FPS-245053-CS-INDV / 5 UP. TECNICA CONST. SISTEMA DE RIEGO VILLA NUEVA (COMARAPA) | IBRD / 87350 | Implementation of Rural Alliances | Posterior | Individual | Open | 10,495.63 | 0.00 | Cancelado | 2021-07-30 | | 2021-08-18 | | 2021-09-08 | | 2021-10-13 | | 2022-04-11 |
| BO-FPS-245056-CS-INDV / A TI CONST. SISTEMA DE RIEGO VILLA NUEVA (COMARAPA) | IBRD / 87350 | Implementation of Rural Alliances | Posterior | Individual | Open | 10,495.63 | 0.00 | Cancelado | 2021-07-30 | | 2021-08-18 | | 2021-09-08 | | 2021-10-13 | | 2022-04-11 |
| BO-FPS-246861-CS-INDV / 5 UP. CONST. PUENTE VEHICULAR RIO CHICO / CAMBLATA CAMATAQUI (CAMATAQUI (C. VILLA ABECIA)) | IBRD / 87350 | Implementation of Rural Alliances | Posterior | Individual | Open | 14,212.83 | 14,140.68 | Firmado | 2021-08-09 | 2021-09-30 | 2021-09-06 | 2021-10-07 | 2021-09-27 | 2021-10-26 | 2021-11-01 | 2021-11-03 | 2022-04-30 |
| BO-FPS-246862-CS-INDV / A TI CONST. ATAJADO EN LA COMUNIDAD TARCANA ZONA CEMENTERIO (CAMATAQUI (C. VILLA ABECIA)) | IBRD / 87350 | Implementation of Rural Alliances | Posterior | Individual | Open | 9,708.45 | 9,673.20 | Firmado | 2021-08-09 | 2021-08-05 | 2021-08-23 | 2021-08-13 | 2021-09-13 | 2021-09-06 | 2021-10-18 | 2021-09-15 | 2022-02-15 |
| BO-FPS-246863-CS-INDV / 5 UP. CONST. ATAJADO EN LA COMUNIDAD TARCANA ZONA CEMENTERIO (CAMATAQUI (C. VILLA ABECIA)) | IBRD / 87350 | Implementation of Rural Alliances | Posterior | Individual | Open | 11,661.81 | 11,619.46 | Firmado | 2021-08-09 | 2021-08-06 | 2021-08-23 | 2021-08-13 | 2021-09-13 | 2021-09-06 | 2021-10-18 | 2021-09-15 | 2022-02-15 |
| BO-FPS-252174-CS-INDV / 5 UP. TECNICA MEJ. CAMINO VEHICULAR TRAMO TOLEDO 1 TO MA TOMA, FASE B: PATAPATA CHORO CHORO (TOLEDO) | IBRD / 87350 | Implementation of Rural Alliances | Posterior | Individual | Open | 15,233.24 | 15,155.91 | Firmado | 2021-09-10 | 2021-10-05 | 2021-09-29 | 2021-10-11 | 2021-10-20 | 2021-11-05 | 2021-11-24 | 2021-11-15 | 2022-07-22 |
| BO-FPS-252177-CS-INDV / 5 UP. TECNICA MEJ. CAMINO EN LA CENTRAL CONDOR DISTRITO 6 (YAPACANI) | IBRD / 87350 | Implementation of Rural Alliances | Posterior | Individual | Open | 9,912.54 | 9,862.22 | Firmado | 2021-09-10 | 2021-09-28 | 2021-10-02 | 2021-10-05 | 2021-10-23 | 2021-12-02 | 2021-11-27 | 2021-12-23 | 2022-03-27 |
| BO-FPS-134735-CS-INDV / A TI CONST. SISTEMA TECNICA MEJ. SISTEMA DE MICRO RIEGO SECTOR JIWANA (SANTIAGO DE MACHACA) | IBRD / 87350 | Implementation of Rural Alliances | Posterior | Individual | Open | 13,155.99 | 12,764.27 | Firmado | 2019-09-23 | 2022-01-27 | 2019-10-17 | 2022-02-23 | 2019-10-18 | 2022-02-23 | 2019-11-11 | 2022-05-03 | 2020-09-06 |
| BO-FPS-134720-CS-INDV / 5 UP. SUPERVISION MEJORAMIENTO SISTEMA DE MICRO RIEGO SECTOR JIWANA (SANTIAGO DE MACHACA) | IBRD / 87350 | Implementation of Rural Alliances | Posterior | Individual | Open | 14,351.95 | 13,944.87 | Firmado | 2019-09-23 | 2022-01-27 | 2019-10-17 | 2022-02-23 | 2019-10-18 | 2022-02-23 | 2019-11-11 | 2022-04-21 | 2020-12-05 |
| BO-FPS-254037-CS-INDV / 5 UP. CONST. SISTEMA DE RIEGO LLOJA (CAIROMA) | IBRD / 87350 | Implementation of Rural Alliances | Posterior | Individual | Open | 13,669.52 | 13,619.88 | Firmado | 2021-09-20 | 2021-12-09 | 2021-10-10 | 2021-12-09 | 2021-10-31 | 2021-12-09 | 2021-12-05 | 2022-01-26 | 2022-06-03 |
| BO-FPS-254038-CS-INDV / A TI CONST. SISTEMA TECNICA CONST. SISTEMA DE RIEGO LLOJA (CAIROMA) | IBRD / 87350 | Implementation of Rural Alliances | Posterior | Individual | Open | 12,157.43 | 12,113.29 | Firmado | 2021-09-20 | 2022-01-27 | 2021-10-09 | 2022-02-23 | 2021-10-30 | 2022-02-23 | 2021-12-04 | 2022-05-05 | 2022-06-02 |
| BO-FPS-254039-CS-INDV / A TI CONST. SISTEMA TECNICA CONST. SISTEMA DE RIEGO PARARANI (CAIROMA) | IBRD / 87350 | Implementation of Rural Alliances | Posterior | Individual | Open | 10,932.94 | 0.00 | En ejecución | 2021-09-20 | 2022-01-27 | 2021-10-09 | 2022-02-23 | 2021-10-30 | 2022-02-23 | 2021-12-04 | | 2022-06-02 |
| BO-FPS-254040-CS-INDV / A TI CONST. SISTEMA TECNICA CONST. SISTEMA DE RIEGO AHJADERA (CAIROMA) | IBRD / 87350 | Implementation of Rural Alliances | Posterior | Individual | Open | 13,483.97 | 0.00 | Cancelado | 2021-09-20 | | 2021-10-10 | | 2021-10-31 | | 2021-12-05 | | 2022-06-03 |
| BO-FPS-254042-CS-INDV / 5 UP. CONST. SISTEMA DE RIEGO PARARANI (CAIROMA) | IBRD / 87350 | Implementation of Rural Alliances | Posterior | Individual | Open | 13,119.53 | 13,071.90 | Firmado | 2021-09-20 | 2021-12-09 | 2021-10-10 | 2021-12-09 | 2021-10-31 | 2021-12-09 | 2021-12-05 | 2022-01-26 | 2022-06-03 |
| BO-FPS-254044-CS-INDV / 5 UP. CONST. SISTEMA DE RIEGO AHJADERA (CAIROMA) | IBRD / 87350 | Implementation of Rural Alliances | Posterior | Individual | Open | 16,034.99 | 0.00 | Cancelado | 2021-09-20 | | 2021-10-10 | | 2021-10-31 | | 2021-12-05 | | 2022-06-03 |
| BO-FPS-254050-CS-INDV / 5 UP. CONST. SISTEMA DE RIEGO COMUNIDADES TUMPEKA ALTA Y TUMPEKA BAJA D-8 (SUCRE) | IBRD / 87350 | Implementation of Rural Alliances | Posterior | Individual | Open | 15,306.12 | 15,272.73 | Firmado | 2021-09-20 | 2021-12-01 | 2021-10-10 | 2021-12-01 | 2021-10-31 | 2021-12-01 | 2021-12-05 | 2021-12-28 | 2022-06-03 |
| BO-FPS-254051-CS-INDV / A TI CONST. SISTEMA TECNICA CONST. SISTEMA DE RIEGO COMUNIDADES TUMPEKA ALTA Y TUMPEKA BAJA D-8 (SUCRE) | IBRD / 87350 | Implementation of Rural Alliances | Posterior | Individual | Open | 10,204.16 | 0.00 | Cancelado | 2021-09-20 | 2021-12-01 | 2021-10-10 | | 2021-10-31 | | 2021-12-05 | | 2022-06-03 |
| BO-FPS-254055-CS-INDV / 5 UP. CONST. PUENTE VEHICULAR INTERPROVINCIAL RIO FLORIDA (SALINAS DE GARCO MENDOZA) | IBRD / 87350 | Implementation of Rural Alliances | Posterior | Individual | Open | 18,580.32 | 18,486.00 | Firmado | 2021-09-20 | 2021-11-04 | 2021-10-10 | 2021-11-08 | 2021-10-31 | 2021-12-07 | 2021-12-05 | 2021-12-16 | 2022-06-23 |
| BO-FPS-254058-CS-INDV / 5 UP. CONST. PUENTE VEHICULAR 16 DE JUNIO (EL PUENTE) | IBRD / 87350 | Implementation of Rural Alliances | Posterior | Individual | Open | 7,288.63 | 7,262.16 | Firmado | 2021-09-20 | 2021-09-30 | 2021-10-25 | 2021-10-07 | 2021-11-15 | 2021-11-04 | 2021-12-20 | 2021-11-25 | 2022-07-18 |
| BO-FPS-255188-CS-INDV / 5 UP. CONST. PUENTE VEHICULAR RICO - SINDICATO VILLA SAN JAVIER - D6 (VILLA TUNARU) | IBRD / 87350 | Implementation of Rural Alliances | Posterior | Individual | Open | 8,746.35 | 8,689.36 | Firmado | 2021-09-29 | 2021-09-30 | 2021-10-19 | 2021-10-08 | 2021-11-09 | 2021-11-01 | 2021-12-14 | 2021-11-09 | 2022-05-13 |

| | | | | | | | | | | | | | | | | | |
|---|--------------|-----------------------------------|-----------|------------|------|-----------|-----------|-----------|------------|------------|------------|------------|------------|------------|------------|------------|------------|
| BO-FPS-25190-CS-INDV / 5 UP. CONSTRUCCION PUENTE VEHICULAR VILLA URKUPINA, SINDICATO URKUPINA, CENTRO AL 10 DE MAYO, DR (VILLA TUNARI) | IBRD / 87350 | Implementation of Rural Alliances | Posterior | Individual | Open | 15,306.12 | 15,206.37 | Firmado | 2021-09-29 | 2021-09-30 | 2021-10-19 | 2021-10-06 | 2021-11-09 | 2021-10-26 | 2021-12-14 | 2021-11-03 | 2022-06-12 |
| BO-FPS-259734-CS-INDV / 5 UPERVISION MEJ. SISTEMA DE RIEGO PRESURIZADO COM. CHICOMA (SAPAHAQUI) | IBRD / 87350 | Implementation of Rural Alliances | Posterior | Individual | Open | 6,897.97 | 0.00 | Cancelado | 2021-10-29 | | 2021-11-18 | | 2021-12-09 | | 2022-01-13 | | 2022-09-10 |
| BO-FPS-259735-CS-INDV / A SISTEMA TECNICA MEJ. SISTEMA DE RIEGO PRESURIZADO COM. CHICOMA (SAPAHAQUI) | IBRD / 87350 | Implementation of Rural Alliances | Posterior | Individual | Open | 6,675.45 | 0.00 | Cancelado | 2021-10-29 | | 2021-11-18 | | 2021-12-09 | | 2022-01-13 | | 2022-09-10 |
| BO-FPS-264495-CS-INDV / 5 UPERVISION CONST. SIST. DE RIEGO RIO GRANDE (PADCAYA) | IBRD / 87350 | Implementation of Rural Alliances | Posterior | Individual | Open | 21,205.66 | 20,532.46 | Firmado | 2021-12-14 | 2021-12-01 | 2022-01-03 | 2021-12-01 | 2022-01-24 | 2021-12-01 | 2022-02-28 | 2022-02-23 | 2022-11-25 |
| BO-FPS-264496-CS-INDV / A SISTEMA TECNICA CONST. SIST. DE RIEGO RIO GRANDE (PADCAYA) | IBRD / 87350 | Implementation of Rural Alliances | Posterior | Individual | Open | 18,519.62 | 18,452.37 | Firmado | 2021-12-14 | 2021-12-01 | 2022-01-03 | 2021-12-01 | 2022-01-24 | 2021-12-01 | 2022-02-28 | 2022-02-16 | 2022-11-25 |
| BO-FPS-264498-CS-INDV / A SISTEMA TECNICA CONST. SIST. MICRORIEGO TECNIFICADO COMUNIDAD LA PINTADA (TARAJA) | IBRD / 87350 | Implementation of Rural Alliances | Posterior | Individual | Open | 11,920.41 | 0.00 | Cancelado | 2021-12-14 | | 2022-01-03 | | 2022-01-24 | | 2022-02-28 | | 2022-11-25 |
| BO-FPS-264499-CS-INDV / 5 UPERVISION CONST. SISTEMA DE MICRORIEGO TECNIFICADO COMUNIDAD LA PINTADA (TARAJA) | IBRD / 87350 | Implementation of Rural Alliances | Posterior | Individual | Open | 17,880.60 | 0.00 | Cancelado | 2021-12-14 | | 2022-01-03 | | 2022-01-24 | | 2022-02-28 | | 2022-11-25 |
| BO-FPS-264830-CS-INDV / A SISTEMA TECNICA CONST. AMPLIACION SISTEMA DE RIEGO CRUCE DE ROSILLAS (PADCAYA) | IBRD / 87350 | Implementation of Rural Alliances | Posterior | Individual | Open | 16,964.52 | 16,878.41 | Firmado | 2021-12-13 | 2021-12-14 | 2022-01-02 | 2021-12-14 | 2022-01-23 | 2021-12-14 | 2022-02-27 | 2022-03-08 | 2022-11-24 |
| BO-FPS-264832-CS-INDV / 5 UPERVISION TECNICA CONST. AMPLIACION SISTEMA DE RIEGO CRUCE DE ROSILLAS (PADCAYA) | IBRD / 87350 | Implementation of Rural Alliances | Posterior | Individual | Open | 21,205.66 | 21,159.39 | Firmado | 2021-12-13 | 2021-12-08 | 2022-01-02 | 2021-12-08 | 2022-01-23 | 2021-12-08 | 2022-02-27 | 2022-03-08 | 2022-11-24 |
| BO-FPS-270074-CS-INDV / 5 UPERVISION CONST. CONST. PUENTE VEHICULAR PALCAMAYU (ENTRE RIOS) | IBRD / 87350 | Implementation of Rural Alliances | Posterior | Individual | Open | 5,961.10 | 5,939.46 | Firmado | 2021-12-27 | 2022-02-01 | 2022-01-16 | 2022-02-07 | 2022-02-06 | 2022-02-07 | 2022-03-13 | 2022-04-18 | 2022-08-20 |
| BO-FPS-270075-CS-INDV / 5 UPERVISION CONST. CONST. PUENTE VEHICULAR PLANCHADA (ENTRE RIOS) | IBRD / 87350 | Implementation of Rural Alliances | Posterior | Individual | Open | 6,045.59 | 6,014.91 | Firmado | 2021-12-27 | 2022-02-01 | 2022-01-16 | 2022-02-07 | 2022-02-06 | 2022-02-07 | 2022-03-13 | 2022-03-18 | 2022-08-20 |
| BO-FPS-270076-CS-INDV / A SISTEMA TECNICA CONST. SISTEMA DE RIEGO TECNIFICADO ROMAN CALLE (PUNATA (C. VILLA PUNATA)) | IBRD / 87350 | Implementation of Rural Alliances | Posterior | Individual | Open | 9,475.22 | 9,454.55 | Firmado | 2021-12-27 | 2022-02-01 | 2022-01-16 | 2022-02-08 | 2022-02-06 | 2022-02-08 | 2022-03-13 | 2022-03-11 | 2022-11-08 |
| BO-FPS-270077-CS-INDV / 5 UPERVISION CONST. SISTEMA DE RIEGO TECNIFICADO ROMAN CALLE (PUNATA (C. VILLA PUNATA)) | IBRD / 87350 | Implementation of Rural Alliances | Posterior | Individual | Open | 10,932.94 | 10,893.25 | Firmado | 2021-12-27 | 2022-02-01 | 2022-01-16 | 2022-02-07 | 2022-02-06 | 2022-02-07 | 2022-03-13 | 2022-03-21 | 2022-11-08 |
| BO-FPS-271250-CS-INDV / 5 UPERVISION CONST. PUENTE VEHICULAR CHINA ARROYO CENTRAL COPA CABANA DR (VILLA TUNARI) | IBRD / 87350 | Implementation of Rural Alliances | Posterior | Individual | Open | 5,102.04 | 4,303.27 | Firmado | 2022-01-10 | 2022-02-01 | 2022-01-30 | 2022-02-07 | 2022-02-20 | 2022-02-07 | 2022-03-27 | 2022-03-18 | 2022-09-13 |
| BO-FPS-271252-CS-INDV / 5 UPERVISION CONST. PUENTE VEHICULAR SINDICATO 1° DE MAYO (CHIMORE) | IBRD / 87350 | Implementation of Rural Alliances | Posterior | Individual | Open | 13,712.06 | 13,682.14 | Firmado | 2022-01-24 | 2022-02-01 | 2022-02-13 | 2022-02-07 | 2022-03-06 | 2022-02-07 | 2022-04-10 | 2022-03-18 | 2023-01-05 |
| BO-FPS-271254-CS-INDV / 5 UPERVISION CONST. SIST. DE RIEGO PRESURIZADO SANTA ROSA (SIPE SIPE) | IBRD / 87350 | Implementation of Rural Alliances | Posterior | Individual | Open | 8,017.49 | 7,988.38 | Firmado | 2022-01-24 | 2022-03-07 | 2022-02-13 | 2022-03-08 | 2022-03-06 | 2022-03-29 | 2022-04-10 | 2022-04-08 | 2022-10-07 |
| BO-FPS-271257-CS-INDV / A SISTEMA TECNICA CONST. SIST. DE RIEGO PRESURIZADO SANTA ROSA (SIPE SIPE) | IBRD / 87350 | Implementation of Rural Alliances | Posterior | Individual | Open | 6,559.77 | 6,545.45 | Firmado | 2022-01-24 | 2022-03-07 | 2022-02-13 | 2022-03-08 | 2022-03-06 | 2022-03-08 | 2022-04-10 | 2022-04-18 | 2023-01-05 |
| BO-FPS-271259-CS-INDV / 5 UPERVISION CONST. OBRAS DE ARTE CAMINO VECINAL EN LAS COMUNIDADES LAS PIEDRAS Y LAGO VICTORIA (LAGUA DULCE (C. PTO. GONZALO MORENO)) | IBRD / 87350 | Implementation of Rural Alliances | Posterior | Individual | Open | 9,319.14 | 9,285.31 | Firmado | 2022-01-17 | 2022-01-21 | 2022-02-05 | 2022-02-14 | 2022-02-26 | 2022-02-14 | 2022-04-02 | 2022-04-01 | 2022-09-29 |
| BO-FPS-272539-CS-INDV / 5 UPERVISION CONST. PUENTE VEHICULAR TIPO CAJON Y ALCANTARILLAS DE TUBOS H° COMUNIDADES DE ANEJO DEL CARMEN-VILLA COTOCA Y CANADA (BOLIVAR (C. SENAI)) | IBRD / 87350 | Implementation of Rural Alliances | Posterior | Individual | Open | 3,790.09 | 0.00 | Cancelado | 2022-01-27 | | 2022-02-20 | | 2022-02-21 | | 2022-03-17 | | 2022-12-12 |
| BO-FPS-272540-CS-INDV / 5 UPERVISION CONST. PUENTE VEHICULAR SINDICATO 1° DE MAYO (CHIMORE) | IBRD / 87350 | Implementation of Rural Alliances | Posterior | Individual | Open | 13,119.53 | 0.00 | Cancelado | 2022-01-31 | | 2022-02-24 | | 2022-02-25 | | 2022-03-21 | | 2022-12-16 |
| BO-FPS-272541-CS-INDV / 5 UPERVISION CONST. PUENTES VEHICULARES TIPO CAJON Y ALCANTARILLAS DE TUBOS H° COMUNIDADES DE ANEJO DEL CARMEN-VILLA COTOCA Y CANADA (BOLIVAR (C. SENAI)) | IBRD / 87350 | Implementation of Rural Alliances | Posterior | Individual | Open | 14,577.26 | 14,524.33 | Firmado | 2022-01-31 | 2022-01-24 | 2022-02-24 | 2022-02-14 | 2022-02-25 | 2022-02-14 | 2022-03-21 | 2022-04-01 | 2022-11-06 |
| BO-FPS-272542-CS-INDV / 5 UPERVISION CONST. PUENTES VEHICULARES TIPO CAJON Y ALCANTARILLAS DE H° COMUNIDADES CARMEN-SANTA MARIA Y SAN SALVADOR (BOLIVAR (C. SENAI)) | IBRD / 87350 | Implementation of Rural Alliances | Posterior | Individual | Open | 14,577.26 | 14,524.33 | Firmado | 2022-02-11 | 2022-01-24 | 2022-03-07 | 2022-02-15 | 2022-03-08 | 2022-03-11 | 2022-04-01 | 2022-04-01 | 2022-11-17 |

| | | | | | | | | | | | | | | | | | |
|---|--------------|-----------------------------------|-----------|------------|-----------------|-----------|-----------|--------------|------------|------------|------------|------------|------------|------------|------------|------------|------------|
| BO-FPS-272917-CS-INDV / 5 UPERVISION CONST. PUENTE EN RIO LA PAZ COM. HUAYHUASI (MECAPACA) | IBRD / 87350 | Implementation of Rural Alliances | Posterior | Individual | Open | 13,119.53 | 0.00 | Cancelado | 2022-02-04 | 2022-02-28 | 2022-03-01 | 2022-03-25 | 2022-12-20 | | | | |
| BO-FPS-273839-CS-INDV / 5 UP. CONST. PUENTE VEHICULAR LOURDES (YOTALA) | IBRD / 87350 | Implementation of Rural Alliances | Posterior | Individual | Open | 10,932.94 | 10,909.09 | Firmado | 2022-02-15 | 2022-02-08 | 2022-03-11 | 2022-02-08 | 2022-03-12 | 2022-02-08 | 2022-04-05 | 2022-03-08 | 2023-01-20 |
| BO-FPS-259729-CS-INDV / 5 UPERVISION CONST. PUENTE VEHICULAR CONDADO KHOLA ALTA Y KHOLA BAJA (SAPAHAQUI) | IBRD / 87350 | Implementation of Rural Alliances | Posterior | Individual | Open | 5,466.47 | 0.00 | Cancelado | 2021-10-29 | | 2021-12-17 | | 2022-01-07 | | 2022-02-11 | | 2022-10-09 |
| BO-FPS-254045-CS-INDV / 5 UP. CONST. PUENTE VEHICULAR CHAPI CHAPINI (LURIBAY) | IBRD / 87350 | Implementation of Rural Alliances | Posterior | Individual | Open | 20,408.16 | 0.00 | Cancelado | 2021-09-20 | | 2021-10-10 | | 2021-10-31 | | 2021-12-05 | | 2022-09-01 |
| BO-FPS-277544-CS-INDV / 5 UPERVISION CONST. PUENTE VEHICULAR CONDADO KHOLA ALTA Y KHOLA BAJA (SAPAHAQUI) Y CONST. PUENTE VEHICULAR CHAPI CHAPINI (LURIBAY) | IBRD / 87350 | Implementation of Rural Alliances | Posterior | Individual | Open | 25,874.64 | 25,743.29 | Firmado | 2022-02-18 | 2021-12-14 | 2022-03-14 | 2021-12-14 | 2022-03-15 | 2021-12-14 | 2022-04-08 | 2022-02-04 | 2023-05-03 |
| BO-FPS-280111-CS-INDV / 5 UPERVISION CONST. PUENTE VEHICULAR WILA JAWIRA (LURIBAY) Y CONST. PUENTE VEHICULAR THURI JACKE JAWIRA (PUERTO CARABUCO) | IBRD / 87350 | Implementation of Rural Alliances | Posterior | Individual | Open | 14,045.85 | 0.00 | Cancelado | 2022-02-22 | | 2022-03-18 | | 2022-03-19 | | 2022-04-12 | | 2023-01-07 |
| BO-FPS-282243-CS-INDV / 5 UPERVISION MEJ. SISTEMA DE RIEGO PRESURIZADO COM. CHICOMA (SAPAHAQUI) Y CONST. SISTEMA DE RIEGO AHJ ADENA (CAIROAMA) | IBRD / 87350 | Implementation of Rural Alliances | Posterior | Individual | Open | 22,932.95 | 22,849.68 | Firmado | 2022-03-15 | 2022-03-09 | 2022-04-08 | 2022-03-25 | 2022-04-09 | 2022-03-25 | 2022-05-03 | 2022-05-10 | 2023-04-28 |
| BO-FPS-282249-CS-INDV / A SISTENCIA TECNICA MEJ. SISTEMA DE RIEGO PRESURIZADO COM. CHICOMA (SAPAHAQUI) Y CONST. SISTEMA DE RIEGO AHJ ADENA (CAIROAMA) | IBRD / 87350 | Implementation of Rural Alliances | Posterior | Individual | Open | 20,159.42 | 20,115.14 | Firmado | 2022-03-09 | 2022-03-10 | 2022-04-27 | 2022-03-25 | 2022-05-18 | 2022-03-25 | 2022-06-22 | 2022-06-02 | 2023-06-17 |
| BO-FPS-282251-CS-INDV / 5 UPERVISION MEJ. CAMINO VEHICULAR HUATAJATA - SONCACHI CHICO (HUATAJATA) Y CONST. MURO DE CONTENCIÓN EN RIO LA PAZ COM. HUAYHUASI (MECAPACA) | IBRD / 87350 | Implementation of Rural Alliances | Posterior | Individual | Open | 16,909.62 | 0.00 | En ejecución | 2022-03-10 | 2022-03-09 | 2022-03-30 | 2022-04-14 | 2022-04-20 | 2022-04-14 | 2022-05-25 | | 2023-05-20 |
| BO-FPS-282296-CS-INDV / 5 UPERVISION CONST. REPRESA ICHUCATA EN LA SUBCENTRAL DE RAQAYPAMPA (RAQAYPAMPA) | IBRD / 87350 | Implementation of Rural Alliances | Posterior | Individual | Open | 21,320.12 | 0.00 | En ejecución | 2022-03-10 | 2022-03-07 | 2022-03-30 | | 2022-04-20 | | 2022-05-25 | | 2023-03-21 |
| BO-FPS-282297-CS-INDV / A SISTENCIA TECNICA CONST. REPRESA ICHUCATA EN LA SUBCENTRAL DE RAQAYPAMPA (RAQAYPAMPA) | IBRD / 87350 | Implementation of Rural Alliances | Posterior | Individual | Open | 13,119.53 | 0.00 | En ejecución | 2022-03-10 | 2022-03-07 | 2022-03-29 | | 2022-04-19 | | 2022-05-24 | | 2023-03-20 |
| BO-FPS-282300-CS-INDV / 5 UPERVISION CONST. PUENTE VEHICULAR VILLA FLORES (PUERTO VILLARDEL) | IBRD / 87350 | Implementation of Rural Alliances | Posterior | Individual | Open | 16,472.30 | 16,436.36 | Firmado | 2022-03-11 | 2022-03-07 | 2022-03-31 | 2022-03-08 | 2022-04-21 | 2022-03-08 | 2022-05-26 | 2022-04-14 | 2023-02-20 |
| BO-FPS-282304-CS-INDV / 5 UPERVISION CONST. PUENTE VEHICULAR ROCHA - DE PUERTO VILLARDEL (PUERTO VILLARDEL) | IBRD / 87350 | Implementation of Rural Alliances | Posterior | Individual | Open | 11,661.81 | 11,619.46 | Firmado | 2022-03-11 | 2022-03-07 | 2022-04-04 | 2022-03-08 | 2022-04-05 | 2022-03-08 | 2022-04-29 | 2022-04-21 | 2022-12-25 |
| BO-FPS-280111-CS-INDV / 5 UPERVISION CONST. PUENTE VEHICULAR WILA JAWIRA (LURIBAY) Y CONST. PUENTE VEHICULAR THURI JACKE JAWIRA (PUERTO CARABUCO) | IBRD / 87350 | Implementation of Rural Alliances | Posterior | Individual | Open | 14,045.85 | 14,015.20 | Firmado | 2021-04-01 | 2021-04-01 | 2021-05-20 | 2021-04-01 | 2021-06-10 | 2021-04-19 | 2021-07-15 | 2021-05-18 | 2022-01-11 |
| BO-FPS-286096-CS-FBS / CO NCLUSION SUP. MEJ. CAMINO VEHICULAR CHAVI CONCEPCION DE BELEN (SALINAS DE GARCI MENDOZA) | IBRD / 87350 | Implementation of Rural Alliances | Posterior | Individual | Open | 18,963.73 | 18,567.90 | Firmado | 2022-03-28 | 2022-03-29 | 2022-05-16 | 2022-04-05 | 2022-06-06 | 2022-04-05 | 2022-07-11 | 2022-05-03 | 2022-10-09 |
| BO-FPS-286099-CS-INDV / 5 UPERVISION CONST. PUENTE VEHICULAR MOSO LUATA (YOTALA) | IBRD / 87350 | Implementation of Rural Alliances | Posterior | Individual | Open | 5,896.65 | 5,883.78 | Firmado | 2022-03-29 | 2022-03-29 | 2022-04-18 | 2022-04-04 | 2022-05-09 | 2022-04-04 | 2022-06-13 | 2022-04-29 | 2022-09-11 |
| BO-FPS-293652-CS-INDV / 5 UPERVISION CONST. PUENTE VEHICULAR TIPO CAJON COM. UNIDAD FORTIN (COSTA RICA (C. BELLA FLOR)) | IBRD / 87350 | Implementation of Rural Alliances | Posterior | Individual | Open | 10,204.08 | 0.00 | En ejecución | 2022-05-20 | 2022-05-20 | 2022-06-13 | 2022-05-20 | 2022-06-14 | 2022-05-20 | 2022-07-08 | | 2022-11-05 |
| BO-FPS-324639-CS-INDV / 5 UPERVISION CONST. PUENTE VEHICULAR RIO CHAQUIMAYU CHAQUELY (POCONA) | IBRD / 87350 | Implementation of Rural Alliances | Posterior | Individual | Open - National | 14,578.00 | 0.00 | En ejecución | 2022-11-25 | 2022-11-29 | 2022-12-30 | | 2023-01-03 | | 2023-01-20 | | 2023-07-31 |
| BO-FPS-324668-CS-INDV / 5 UPERVISION CONST. PUENTE VEHICULAR ZAPATA - VILLA VERDE D-2 (SHINAHOTA) | IBRD / 87350 | Implementation of Rural Alliances | Posterior | Individual | Open - National | 8,747.00 | 0.00 | En ejecución | 2022-11-28 | 2022-11-29 | 2022-12-30 | | 2023-01-02 | | 2023-01-19 | | 2023-07-28 |
| BO-FPS-324672-CS-INDV / 5 UPERVISION CONST. PUENTE VEHICULAR CHAQUERI (TAPACARI) | IBRD / 87350 | Implementation of Rural Alliances | Posterior | Individual | Open - National | 12,391.00 | 0.00 | En ejecución | 2022-11-25 | 2022-11-29 | 2023-01-02 | | 2023-01-05 | | 2023-01-23 | | 2023-07-31 |
| BO-FPS-324675-CS-INDV / 5 UPERVISION CONSTRUCCION SISTEMA DE RIEGO TECNIFICADO CHAUPISUYO B (MOROC HATA) | IBRD / 87350 | Implementation of Rural Alliances | Posterior | Individual | Open - National | 13,120.00 | 0.00 | En ejecución | 2022-11-25 | 2022-11-29 | 2023-01-02 | | 2023-01-09 | | 2023-01-27 | | 2023-07-31 |
| BO-FPS-324677-CS-INDV / A SISTENCIA TECNICA CONSTRUCCION SISTEMA DE RIEGO TECNIFICADO CHAUPISUYO B (MOROC HATA) | IBRD / 87350 | Implementation of Rural Alliances | Posterior | Individual | Open - National | 10,933.00 | 0.00 | En ejecución | 2022-11-25 | 2022-11-29 | 2023-01-02 | | 2023-01-06 | | 2023-01-23 | | 2023-07-31 |

| | | | | | | | | | | | | | | | | | |
|--|--------------|---------------------------------------|-----------|-------------------------------------|-------------------|--|-----------|------|-------------------------|------------|------------|------------|--|------------|--|------------|------------|
| BO-FPS-324680-CS-INDV / 5 UPERVISION CONST. SISTEM A DE RIEGO TECNIFICADO CA LARIJANI (SANTIVANEZ (C. VI LLA SANTIVANEZ)) | IBRD / 87350 | Implementation of Rural All iances | Posterior | Individual | Open - National | | 9,476.00 | 0.00 | En ejecución | 2022-11-25 | 2022-11-29 | 2023-01-02 | | 2023-01-09 | | 2023-01-30 | 2023-07-31 |
| BO-FPS-324682-CS-INDV / A SISTENCIA TECNICA CONST. SISTEMA DE RIEGO TECNIFIC ADO CALARIJANI (SANTIVANE Z (C. VILLA SANTIVANEZ)) | IBRD / 87350 | Implementation of Rural All iances | Posterior | Individual | Open - National | | 8,164.00 | 0.00 | En ejecución | 2022-11-25 | 2022-11-29 | 2023-01-02 | | 2023-01-06 | | 2023-01-23 | 2023-07-22 |
| BO-FPS-324685-CS-INDV / 5 UPERVISION MEJ. CAMINO VE CINAL AGUAS CLARA-RIO BLA NCO MUNICIPIO PAMPAGRAN DE (PAMPA GRANDE) | IBRD / 87350 | Implementation of Rural All iances | Posterior | Individual | Open - National | | 13,120.00 | 0.00 | En ejecución | 2022-11-25 | 2022-11-29 | 2023-01-03 | | 2023-01-09 | | 2023-01-25 | 2023-07-04 |
| BO-FPS-324687-CS-INDV / 5 UPERVISION CONST. PUENTE VEHICULAR BAJO BORDO ALT O - CARANDAYTI (MACHARET I) | IBRD / 87350 | Implementation of Rural All iances | Posterior | Individual | Open - National | | 21,866.00 | 0.00 | En ejecución | 2022-11-25 | 2022-11-29 | 2023-01-02 | | 2023-01-04 | | 2023-01-20 | 2023-07-25 |
| BO-FPS-324691-CS-INDV / 5 UPERVISION CONST. DE ATAJ ADO PARA COSECHA Y ALMA CENAMIENTO DE AGUA SAN ROQUE MUNICIPIO EL PUENT E (TOMAYAPO (EL PUENTE)) | IBRD / 87350 | Implementation of Rural All iances | Posterior | Individual | Open - National | | 7,289.00 | 0.00 | En ejecución | 2022-11-25 | 2022-11-29 | 2022-12-30 | | 2023-01-04 | | 2023-01-20 | 2023-05-20 |
| BO-FPS-324692-CS-INDV / A TI CONST. DE ATAJADO PARA COSECHA Y ALMACENAMIENT O DE AGUA SAN ROQUE MUN ICIPIO EL PUENTE (TOMAYAP O (EL PUENTE)) | IBRD / 87350 | Implementation of Rural All iances | Posterior | Individual | Open - National | | 14,578.00 | 0.00 | Cancelado | 2022-11-25 | 2022-11-29 | 2022-12-30 | | 2023-01-03 | | 2023-01-20 | 2023-06-19 |
| BO-FPS-329602-CS-INDV / A TI CONST. DE ATAJADO PARA COSECHA Y ALMACENAMIENT O DE AGUA SAN ROQUE MUN ICIPIO EL PUENTE (TOMAYAP O (EL PUENTE)) | IBRD / 87350 | Implementation of Rural All iances | Posterior | Individual | Open - National | | 7,289.00 | 0.00 | En ejecución | 2022-11-30 | 2022-12-15 | 2023-01-04 | | 2023-01-06 | | 2023-01-24 | 2023-06-23 |
| BO-FPS-332635-CS-CDS / AU DITORIA DE LOS ESTADOS FI NANCIEROS DEL PROYECTO DE ALIANZAS RURALES II (FN ANCIAMIENTO ADICIONAL), FI NANCIADO A TRAVES DEL CO NVENIO DE PRESTAMO BIF N° 8735-BO, POR LOS COMP ONENTES EJECUTADOS POR EL FPS, POR EL PERIODO 202 | IBRD / 87350 | Implementation of Rural All iances | Posterior | Selección directa de consultores | Direct - National | | 43,918.00 | 0.00 | Ejecución pendien te | 2022-12-20 | | 2022-12-30 | | | | 2023-02-19 | 2023-03-31 |