

Bolivia

P127743 - BO Rural Alliances Project II

Procurement Plan

PROCUREMENT PLAN Bolivia : Rural Alliances Project II

General Information

Country: Bolivia **Bank's Approval Date of the Original Procurement Plan:** 2019-09-24
Revised Plan Date(s): (comma delineated, leave blank 2022-12-15)
Project ID: P127743 **GPN Date:**
Project Name: Rural Alliances Project II
Loan / Credit No.: IBRD / 87350
Executing Agency: Fondo Nacional de Inversión Productiva y Social

Activity Reference No. / Description	Loan / Credit No.	Component	Review Type	Method	Market Approach	Procurement Process	Prequalification (Y/N)	High SEA/SH Risk	Procurement Document Type	Estimated Amount (US\$)	Actual Amount (US\$)	Process Status	Draft Pre-qualification Documents		Prequalification Evaluation Report		Draft Bidding Document / Justification		Specific Procurement Notice / Invitation		Bidding Documents Issued		Proposal Submission / Opening / Minutes		Bid Evaluation Report and Recommendation for Award		Signed Contract		Contract Closure	
													Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual		
BO-FPS-134083-CW-RFB / C ONSTRUCCION PUENTE VEHICULAR INGAVI (MONTEAGUDO)	IBRD / 87350	Implementation of Rural Alliances	Posterior	Solicitud de ofertas	Open - National	Single Stage - One Envelope				285,000.00	26,866,344.50	Finalizado						2019-09-15	2020-03-05	2019-09-18				2019-10-18	2020-06-15	2019-10-28	2020-07-01	2019-11-21	2020-07-17	2020-07-18
BO-FPS-134174-CW-RFB / C ONSTRUCCION PUENTE VEHICULAR HIGUERA HUAYCO (C AMARGO)	IBRD / 87350	Implementation of Rural Alliances	Posterior	Solicitud de ofertas	Open - National	Single Stage - One Envelope				474,686.33	396,758.90	Finalizado						2019-09-16	2020-09-23	2019-09-18				2019-10-18	2020-10-22	2019-10-28	2020-11-10	2019-11-15	2021-03-08	2020-09-10
BO-FPS-134179-CW-RFQ / C ONSTRUCCION SISTEMA DE MICROREGIO CHAUNACA ALTA	IBRD / 87350	Implementation of Rural Alliances	Posterior	Solicitud de cotizaciones	Open - National	Single Stage - One Envelope				175,008.62	0.00	Cancelado								2019-09-18							2019-11-02		2020-03-01	
BO-FPS-134183-CW-RFQ / C ONSTRUCCION DEL PUENTE VEHICULAR Y MEJ. DE CAMINO CAPURA VILLA ESPERANZA (SALINAS DE GARCIA MENDOZA)	IBRD / 87350	Implementation of Rural Alliances	Posterior	Solicitud de cotizaciones	Open - National	Single Stage - One Envelope				203,950.91	217,874.43	Firmado								2019-09-22							2019-10-28	2021-07-20	2020-03-26	
BO-FPS-134185-CW-RFQ / C ONSTRUCCION PUENTE PEATONAL PASTO GRANDE	IBRD / 87350	Implementation of Rural Alliances	Posterior	Solicitud de cotizaciones	Open - National	Single Stage - One Envelope				86,956.61	89,625.63	Finalizado								2019-09-25							2019-11-09	2021-05-18	2020-04-07	
BO-FPS-134223-CW-RFB / C ONSTRUCCION PUENTE VEHICULAR PASO HUAYTA	IBRD / 87350	Implementation of Rural Alliances	Posterior	Solicitud de ofertas	Open - National	Single Stage - One Envelope				388,832.77	361,615.75	Firmado						2019-09-17	2021-02-04	2019-09-19				2019-10-19	2021-03-09	2019-10-29	2021-03-23	2019-11-22	2021-04-30	2020-07-19
BO-FPS-134224-CW-RFB / M EJORAMIENTO CAMINO VECINAL TRAMO I TOLEDO - TOMA TOMA	IBRD / 87350	Implementation of Rural Alliances	Posterior	Solicitud de ofertas	Open - National	Single Stage - One Envelope				931,079.52	0.00	Cancelado						2019-09-19		2019-09-21							2019-10-21	2019-10-26	2019-11-19	2020-04-17
BO-FPS-134229-CW-RFQ / C ONSTRUCCION ATAJADOS FAMILIARES Y MULTIF. COM. PINOS PAMPAS PAPAACHUA Y C ATALINAS (COMARAPA)	IBRD / 87350	Implementation of Rural Alliances	Posterior	Solicitud de cotizaciones	Open - National	Single Stage - One Envelope				215,065.73	0.00	Cancelado								2019-09-22							2019-11-06		2020-05-04	
BO-FPS-134230-CW-RFB / C ONSTRUCCION SISTEMA DE RIEGO VILLA NUEVA (COMARAPA)	IBRD / 87350	Implementation of Rural Alliances	Posterior	Solicitud de ofertas	Open - National	Single Stage - One Envelope				269,471.59	0.00	Cancelado						2019-09-16	2021-08-19	2019-09-18				2019-10-18	2021-09-20	2019-10-23	2021-09-30	2019-11-16	2020-06-13	
BO-FPS-134231-CW-RFQ / C ONSTRUCCION SISTEMA DE RIEGO COMUNIDAD JOCOPAMPA (PATACAMAYA)	IBRD / 87350	Implementation of Rural Alliances	Posterior	Solicitud de cotizaciones	Open - National	Single Stage - One Envelope				181,448.12	0.00	Cancelado								2019-09-22							2019-11-06		2020-05-04	
BO-FPS-134371-CW-RFQ / C ONSTRUCCION SISTEMA DE MICROREGIO POR BOMBEO FOTOVOLTAICO SECTOR CHAC O-MOJON CKASA (CKOCHAS)	IBRD / 87350	Implementation of Rural Alliances	Posterior	Solicitud de cotizaciones	Open - National	Single Stage - One Envelope				169,430.90	118,862.57	Finalizado								2019-09-22							2019-11-06	2021-04-29	2020-03-05	
BO-FPS-134530-CW-RFQ / C ONSTRUCCION PUENTE VEHICULAR YACONAL (MONTEAGUDO)	IBRD / 87350	Implementation of Rural Alliances	Posterior	Solicitud de cotizaciones	Open - National	Single Stage - One Envelope				185,714.29	159,083.07	Finalizado								2019-09-22							2019-11-06	2020-07-17	2020-05-04	
BO-FPS-134577-CW-RFB / C ONSTRUCCION PUENTE VEHICULAR CALLEJAS	IBRD / 87350	Implementation of Rural Alliances	Posterior	Solicitud de ofertas	Open - National	Single Stage - One Envelope				599,789.58	587,044.98	Firmado						2019-09-20	2020-10-26	2019-09-22				2019-10-22	2021-01-12	2019-10-23	2021-01-13	2019-11-16	2021-02-18	2019-12-10
BO-FPS-134085-CW-RFB / C ONSTRUCCION PUENTE VEHICULAR RIO YUQUI (VILLA VIC A GUZMAN (C. MUYUPAMPA))	IBRD / 87350	Implementation of Rural Alliances	Posterior	Solicitud de ofertas	Open - National	Single Stage - One Envelope				361,265.43	262,903.77	Finalizado						2019-09-20	2020-09-23	2019-09-22				2019-10-22	2020-10-26	2019-11-01	2020-11-10	2019-11-25	2021-03-09	2020-03-12
BO-FPS-134169-CW-RFB / C ONSTRUCCION PUENTE VEHICULAR PALLCA PATA (VILLA C HARCAS)	IBRD / 87350	Implementation of Rural Alliances	Posterior	Solicitud de ofertas	Open - National	Single Stage - One Envelope				551,968.75	528,747.10	Finalizado						2019-09-15	2019-09-25	2019-09-17				2019-10-17	2019-10-18	2019-10-22	2019-10-31	2019-11-26	2019-11-27	2020-12-05
BO-FPS-196920-CW-RFQ / M EJ. CAMINO VECINAL CRT 430 ORINCOCA - CHIHUO (ANDAMARCA) (C. SGO. DE ANDAMARCA)	IBRD / 87350	Implementation of Rural Alliances	Posterior	Solicitud de cotizaciones	Open - National	Single Stage - One Envelope				216,044.00	195,288.38	Finalizado								2020-10-05							2020-11-30	2020-12-30	2021-03-30	
BO-FPS-196926-CW-RFQ / C ONST. PUENTE VEHICULAR CACHI CACHI (PARI - SORACACHI)	IBRD / 87350	Implementation of Rural Alliances	Posterior	Solicitud de cotizaciones	Open - National	Single Stage - One Envelope				104,982.10	88,792.16	Finalizado								2020-10-05							2020-12-05	2021-01-28	2021-04-04	
BO-FPS-196912-CW-RFQ / C ONSTRUCCION DOS PUENTES VEHICULARES TRAMO CRUCE OIRABES - PUENTE RUMA (PARI - SORACACHI)	IBRD / 87350	Implementation of Rural Alliances	Posterior	Solicitud de ofertas	Open - National	Single Stage - One Envelope				476,155.93	379,455.27	Finalizado						2020-10-05	2020-10-06	2020-10-07				2020-11-06	2020-10-30	2020-11-13	2020-12-23	2020-12-10	2021-01-28	2021-07-08
BO-FPS-203866-CW-RFQ / C ONST. PUENTE VEHICULAR IC LA - UYUNI (ICLA)	IBRD / 87350	Implementation of Rural Alliances	Posterior	Solicitud de cotizaciones	Open - National	Single Stage - One Envelope				163,518.74	114,319.13	Finalizado								2020-11-18							2021-01-03	2021-04-29	2021-07-02	
BO-FPS-203874-CW-RFQ / C ONST. SIST. DE RIEGO COMUNIDADES TUMPKA ALTA Y B AJA D-S (SUCRE)	IBRD / 87350	Implementation of Rural Alliances	Posterior	Solicitud de cotizaciones	Open - National	Single Stage - One Envelope				244,203.14	185,133.59	Firmado								2020-12-03							2021-01-18	2022-01-06	2021-10-15	

Activity Reference No. / Description	Loan / Credit No.	Component	Review Type	Method	Market Approach	Contract Type	Estimated Amount (US\$)	Actual Amount (US\$)	Process Status	Terms of Reference		Invitation to Identify/Selected Consultant		Draft Negotiated Contract		Signed Contract		Contract Completion	
										Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual
BO-FPS-134704-CS-INDV / 5 UPERVISION CONST. PUENTE VEHICULAR PALCA PATA (VILLA CHARGAS)	IBRD / 87350	Implementation of Rural Alliances	Posterior	Individual	Open		31,081.57	3,290,229.20	Finalizado	2019-09-20	2020-02-11	2019-10-10	2020-02-18	2019-10-11	2020-03-13	2019-11-04	2020-06-02	2021-02-11	2021-11-05
BO-FPS-134706-CS-INDV / 5 UPERVISION CONST. PUENTE VEHICULAR HIGUERA HUAYCO (CAMARGO)	IBRD / 87350	Implementation of Rural Alliances	Posterior	Individual	Open		27,478.13	27,338.63	Finalizado	2019-09-23	2020-01-27	2019-10-17	2020-09-30	2019-10-18	2020-10-20	2019-11-11	2020-11-11	2019-12-20	2022-01-03
BO-FPS-134707-CS-INDV / 5 UPERVISION CONSTRUCCION PUENTE VEHICULAR DISTRITO TICUCHA	IBRD / 87350	Implementation of Rural Alliances	Posterior	Individual	Open		26,311.97	0.00	Cancelado	2019-09-23	2019-12-02	2019-10-17		2019-10-18		2019-11-11		2020-11-05	
BO-FPS-134708-CS-INDV / 5 UPERVISION CONSTRUCCION SISTEMA DE MICROIRIEGO CHAUNACA ALTA	IBRD / 87350	Implementation of Rural Alliances	Posterior	Individual	Open		9,425.05	0.00	Cancelado	2019-09-23	2019-12-02	2019-10-17		2019-10-18		2019-11-11		2020-06-08	
BO-FPS-134709-CS-INDV / 5 UPERVISION CONST. PUENTE VEHICULAR Y MEJ. DE CAMINO CAPURA VILLA ESPERANZA (SALINAS DE GARCIA MENDOZA)	IBRD / 87350	Implementation of Rural Alliances	Posterior	Individual	Open		10,197.55	13,052.94	Firmado	2019-09-23	2021-06-09	2019-10-17	2021-05-31	2019-10-18	2021-07-05	2019-11-11	2021-07-20	2020-07-08	
BO-FPS-134710-CS-INDV / 5 UPERVISION CONSTRUCCION PUENTE PEATONAL PASTO GRANDE	IBRD / 87350	Implementation of Rural Alliances	Posterior	Individual	Open		8,695.66	4,760.84	Finalizado	2019-09-23	2021-04-14	2019-10-17	2021-04-01	2019-10-18	2021-05-03	2019-11-11	2021-05-12	2020-07-08	2021-11-30
BO-FPS-134711-CS-INDV / 5 UPERVISION CONSTRUCCION PUENTE VEHICULAR PAGO AYTA	IBRD / 87350	Implementation of Rural Alliances	Posterior	Individual	Open		23,718.00	18,274.11	Firmado	2019-09-23	2021-04-14	2019-10-17	2021-04-01	2019-10-18	2021-05-05	2019-11-11	2021-05-17	2020-10-06	
BO-FPS-134712-CS-INDV / 5 UPERVISION MEJORAMIENTO CAMBIO TECNICO TRAMO I T OLEDO - TOMA TOMA	IBRD / 87350	Implementation of Rural Alliances	Posterior	Individual	Open		46,553.98	0.00	Cancelado	2019-09-23		2019-10-17		2019-10-18		2019-11-11		2020-07-08	
BO-FPS-134713-CS-INDV / 5 UPERVISION MEJORAMIENTO CAMBIO VECINAL QUEWALLANI CHALLACOTTA SAN MARTIN (SALINAS DE GARCIA MENDOZA)	IBRD / 87350	Implementation of Rural Alliances	Posterior	Individual	Open		40,264.93	26,105.87	Firmado	2019-09-23	2021-06-09	2019-10-17	2021-05-31	2019-10-18	2021-07-05	2019-11-11	2021-08-23	2021-02-03	
BO-FPS-134715-CS-INDV / 5 UPERVISION MEJORAMIENTO CAMBIO VECINAL CHAÑAVI CONCEPCION DE BELEN (SALINAS DE GARCIA MENDOZA)	IBRD / 87350	Implementation of Rural Alliances	Posterior	Individual	Open		25,213.95	4,603.71	Rescindido	2019-09-23	2021-06-09	2019-10-17	2021-05-31	2019-10-18	2021-07-05	2019-11-11	2021-07-16	2020-12-05	
BO-FPS-134716-CS-INDV / 5 UPERVISION CONST. ATAJADOS FAM. Y MULTIF. COM. PINOS PAMPAS PAPAACHA Y CATALINAS (COMARAPA)	IBRD / 87350	Implementation of Rural Alliances	Posterior	Individual	Open		8,602.63	0.00	Cancelado	2019-09-23		2019-10-17		2019-10-18		2019-11-11		2020-08-07	
BO-FPS-134717-CS-INDV / 5 UPERVISION CONST. SISTEMA DE RIEGO VILLA NUEVA (COMARAPA)	IBRD / 87350	Implementation of Rural Alliances	Posterior	Individual	Open		9,431.49	10,457.52	Firmado	2019-09-23	2021-09-22	2019-10-17	2021-09-29	2019-10-18	2021-11-03	2019-11-11	2021-11-25	2020-09-06	
BO-FPS-134719-CS-INDV / 5 UPERVISION CONST. SISTEMA DE RIEGO COMUNIDAD JOCO PAMPA (PATACAMAYA)	IBRD / 87350	Implementation of Rural Alliances	Posterior	Individual	Open		8,320.41	0.00	Cancelado	2019-09-23		2019-10-17		2019-10-18		2019-11-11		2020-08-07	
BO-FPS-134727-CS-INDV / 5 UPERVISION CONSTRUCCION PUENTE VEHICULAR CALLEJAS	IBRD / 87350	Implementation of Rural Alliances	Posterior	Individual	Open		17,993.69	22,480.06	Firmado	2019-09-23	2021-01-28	2019-10-17	2021-01-28	2019-10-18	2021-03-02	2019-11-11	2021-03-10	2020-11-05	
BO-FPS-134728-CS-INDV / A SISTENCIA TECNICA CONSTRUCCION SISTEMA DE MICROIRIEGO CHAUNACA ALTA	IBRD / 87350	Implementation of Rural Alliances	Posterior	Individual	Open		4,050.02	0.00	Cancelado	2019-09-23		2019-10-17		2019-10-18		2019-11-11		2020-03-10	
BO-FPS-134730-CS-INDV / A SISTENCIA TECNICA CONST. ATAJADOS FAM. Y MULTIF. COM. PINOS PAMPAS PAPAACHA Y CATALINAS (COMARAPA)	IBRD / 87350	Implementation of Rural Alliances	Posterior	Individual	Open		10,753.29	0.00	Cancelado	2019-09-23		2019-10-17		2019-10-18		2019-11-11		2020-05-09	
BO-FPS-134733-CS-INDV / A SISTENCIA TECNICA CONST. SISTEMA DE RIEGO VILLA NUEVA (COMARAPA)	IBRD / 87350	Implementation of Rural Alliances	Posterior	Individual	Open		10,239.92	10,457.52	Firmado	2019-09-23	2021-09-21	2019-10-17	2021-09-28	2019-10-18	2021-10-29	2019-11-11	2021-12-06	2020-06-08	
BO-FPS-134734-CS-INDV / A SISTENCIA TECNICA CONST. SISTEMA DE RIEGO COMUNIDAD JOCO PAMPA (PATACAMAYA)	IBRD / 87350	Implementation of Rural Alliances	Posterior	Individual	Open		8,246.94	0.00	Cancelado	2019-09-23	2013-02-07	2019-10-17		2019-10-18		2019-11-11		2020-05-09	
BO-FPS-134737-CS-INDV / 5 UPERVISION CONST. SIST. DE MICROIRIEGO POR BOMBEO FOTOVOLTAICO SECTOR CHACOMOJON CKASA (CKOCHAS)	IBRD / 87350	Implementation of Rural Alliances	Posterior	Individual	Open		20,331.71	8,945.40	Finalizado	2019-09-23	2021-02-26	2019-10-17	2021-02-26	2019-10-18	2021-02-26	2019-11-11	2021-04-29	2020-06-08	2021-12-17
BO-FPS-134738-CS-INDV / 5 UPERVISION CONST. PUENTE VEHICULAR INGAVI (MONTEAGUDO)	IBRD / 87350	Implementation of Rural Alliances	Posterior	Individual	Open		15,000.00	13,403.74	Rescindido	2019-09-23	2021-04-02	2019-10-17	2020-03-18	2019-10-18	2020-05-14	2019-11-11	2020-06-03	2020-05-09	
BO-FPS-134739-CS-INDV / 5 UPERVISION CONST. PUENTE VEHICULAR YA CONAL (MONTAÑAS)	IBRD / 87350	Implementation of Rural Alliances	Posterior	Individual	Open		9,285.71	11,623.75	Finalizado	2019-09-23	2020-02-26	2019-10-17	2020-03-04	2019-10-18	2020-03-19	2019-11-11	2020-08-10	2020-08-07	2021-06-18
BO-FPS-134703-CS-INDV / 5 UPERVISION CONST. PUENTE VEHICULAR RIO YUQUI (VILLA YACCA GUZMAN (C. MUYURAN PA))	IBRD / 87350	Implementation of Rural Alliances	Posterior	Individual	Open		28,956.58	21,754.89	Finalizado	2019-09-23	2019-11-27	2019-10-17	2020-09-30	2019-10-18	2020-10-19	2019-11-02	2020-10-30	2020-10-27	2021-12-04

BO-FPS-196930-CS-FBS / SU P. TECNICA Y AMBIENTAL CO NST. DOS PUENTES VEHICULARES TRAMO CRUCE OBRAJES - PUENTE RUMI (PARI - SO RACACHI)	IBRD / 87350	Implementation of Rural Alliances	Posterior	Individual	Open	23,111.74	22,963.73	Finalizado	2020-10-02	2020-10-19	2020-10-26	2020-10-23	2020-10-27	2020-12-31	2020-11-20	2021-02-23	2021-09-16	2022-01-09
BO-FPS-196940-CS-FBS / SU P. TECNICA Y AMBIENTAL CO NST. PUENTE VEHICULAR CA CHI CACHI (PARI - SORACACHI)	IBRD / 87350	Implementation of Rural Alliances	Posterior	Individual	Open	5,247.81	5,213.61	Finalizado	2020-10-02	2020-10-19	2020-10-26	2020-10-23	2020-10-27	2020-12-24	2020-11-20	2021-02-01	2021-07-08	2021-09-19
BO-FPS-196946-CS-FBS / SU P. TECNICA Y AMBIENTAL MEI , CAMINO VEONAL CRT 430 ORINCOCA - CIRIBO (ANDAMARA) (C. SGO. DE ANDAMARCA)	IBRD / 87350	Implementation of Rural Alliances	Posterior	Individual	Open	11,661.80	11,585.81	Finalizado	2020-10-02	2020-10-19	2020-10-17	2020-10-23	2020-11-07	2020-12-22	2020-12-01	2021-02-01	2021-06-29	2021-09-13
BO-FPS-203877-CS-INDV / 5 UP. TECN. Y AMB. CONST. PUENTE VEHICULAR ICLA - UYU NI (ICLA)	IBRD / 87350	Implementation of Rural Alliances	Posterior	Individual	Open	11,516.03	11,457.58	Firmado	2020-11-16	2021-03-10	2020-11-30	2021-03-17	2020-12-01	2021-04-08	2020-12-25	2021-04-26	2021-09-21	
BO-FPS-203881-CS-INDV / A TI CONST. SIST. DE RIEGO COMUNIDADES TUMPEKA ALTA Y BAJA D-8 (SUCRE)	IBRD / 87350	Implementation of Rural Alliances	Posterior	Individual	Open	10,204.08	10,167.03	Firmado	2020-11-16	2021-12-01	2020-12-01	2021-12-01	2020-12-02	2021-12-01	2020-12-26	2021-12-29	2021-12-21	
BO-FPS-203884-CS-INDV / 5 UP. TECN. Y AMB. CONST. SIST. DE RIEGO COMUNIDADES TUMPEKA ALTA Y BAJA D-8 (SUCRE)	IBRD / 87350	Implementation of Rural Alliances	Posterior	Individual	Open	15,306.12	0.00	Cancelado	2020-11-16		2020-12-01		2020-12-02		2020-12-26		2021-12-21	
BO-FPS-203921-CS-INDV / A SISTENCIA TECNICA CONST. SIST. DE MICROREGIO POR BOMBEO FOTOVOLTAICO SECTOR CHACU-MOJON CKASA (C. KOOCHAS)	IBRD / 87350	Implementation of Rural Alliances	Posterior	Individual	Open	8,978.00	8,945.40	Finalizado	2020-11-12	2021-02-26	2020-11-23	2021-02-26	2020-11-24	2021-02-26	2020-12-18	2021-04-29	2021-08-15	2021-12-16
BO-FPS-134724-CS-INDV / 5 UPERVISION CONSTRUCCION PUENTE VEHICULAR THURJAJA KE JAWIRA (PUERTO CARABUCO)	IBRD / 87350	Implementation of Rural Alliances	Posterior	Individual	Open	7,620.99	0.00	Cancelado	2021-02-04	2021-03-25	2021-02-28		2021-03-01		2021-03-25		2021-10-15	
BO-FPS-134722-CS-INDV / 5 UPERVISION CONST. PUENTE VEHICULAR TISHOMONOCO (PALOS BLANCOS)	IBRD / 87350	Implementation of Rural Alliances	Posterior	Individual	Open	14,827.70	14,795.35	Firmado	2021-02-04	2021-03-31	2021-02-28	2021-04-07	2021-03-01	2021-05-07	2021-03-25	2021-05-28	2022-03-20	
BO-FPS-220240-CS-INDV / 5 UPERVISION TECNICA AMBIENTAL CONSTRUCCION PUENTE VEHICULAR WILA JAWIRA (L. URIBAY)	IBRD / 87350	Implementation of Rural Alliances	Posterior	Individual	Open	5,139.88	0.00	Cancelado	2021-02-18	2021-03-25	2021-04-08	2021-04-01	2021-04-29		2021-06-03		2021-11-30	
BO-FPS-220485-CS-INDV / 5 UP. AMPLIACION SISTEMA DE RIEGO QHONQHO LIQUILIKU	IBRD / 87350	Implementation of Rural Alliances	Posterior	Individual	Open	15,461.93	15,659.04	Firmado	2021-02-22	2021-07-27	2021-04-12	2021-08-03	2021-05-03	2021-09-08	2021-06-07	2021-09-28	2021-12-04	
BO-FPS-220486-CS-INDV / A SISTENCIA TECNICA AMPLIACION SISTEMA DE RIEGO QHONQHO LIQUILIKU	IBRD / 87350	Implementation of Rural Alliances	Posterior	Individual	Open	18,554.31	13,090.91	Firmado	2021-02-22	2021-10-12	2021-04-12	2021-10-19	2021-05-03	2021-11-12	2021-06-07	2021-12-14	2021-12-04	
BO-FPS-220493-CS-INDV / 5 UP. CONST. PUENTE VEHICULAR CEMENTERIO ZENZANO	IBRD / 87350	Implementation of Rural Alliances	Posterior	Individual	Open	13,119.53	13,052.94	Finalizado	2021-03-08	2021-04-30	2021-04-26	2021-05-08	2021-05-17	2021-05-31	2021-06-21	2021-06-22	2021-12-18	2022-03-31
BO-FPS-220495-CS-INDV / 5 UP. CONST. PUENTE VEHICULAR SALTO PLATA	IBRD / 87350	Implementation of Rural Alliances	Posterior	Individual	Open	13,119.53	13,034.03	Finalizado	2021-03-08	2021-04-30	2021-04-26	2021-05-08	2021-05-17	2021-06-02	2021-06-21	2021-06-22	2021-12-18	2022-03-04
BO-FPS-237286-CS-INDV / A SISTENCIA TECNICA CONST. SISTEMA DE DISTRIBUCION DE RIEGO RAMADAS (MOJOCOYA)	IBRD / 87350	Implementation of Rural Alliances	Posterior	Individual	Open	7,029.39	8,742.13	Finalizado	2021-06-10	2021-06-18	2021-06-30	2021-06-25	2021-07-21	2021-07-16	2021-08-25	2021-07-28	2022-02-21	2022-02-28
BO-FPS-237290-CS-INDV / A SISTENCIA TECNICA CONST. SISTEMA DE RIEGO PARA LA REPRESA HORNILLOS (MOJOCOYA)	IBRD / 87350	Implementation of Rural Alliances	Posterior	Individual	Open	3,775.90	4,695.92	Finalizado	2021-06-10	2021-06-18	2021-07-01	2021-06-25	2021-07-22	2021-07-16	2021-08-26	2021-07-28	2022-02-22	2022-01-09
BO-FPS-237289-CS-INDV / 5 UPERVISION CONST. SISTEMA DE DISTRIBUCION DE RIEGO RAMADAS (MOJOCOYA)	IBRD / 87350	Implementation of Rural Alliances	Posterior	Individual	Open	8,435.34	10,490.65	Finalizado	2021-06-10	2021-06-18	2021-06-30	2021-06-25	2021-07-21	2021-07-19	2021-08-25	2021-07-30	2022-02-21	2022-03-31
BO-FPS-237288-CS-INDV / 5 UPERVISION CONST. SISTEMA DE RIEGO PARA LA REPRESA HORNILLOS (MOJOCOYA)	IBRD / 87350	Implementation of Rural Alliances	Posterior	Individual	Open	6,375.52	7,940.46	Finalizado	2021-06-10	2021-06-18	2021-07-03	2021-06-25	2021-07-24	2021-07-16	2021-08-28	2021-07-29	2022-02-24	2022-01-09
BO-FPS-241854-CS-INDV / 5 UPERVISION CONST. PUENTE VEHICULAR SAN MIGUEL DEL BAÑADO (SECTOR LACAYOTA) (MONTAGADO)	IBRD / 87350	Implementation of Rural Alliances	Posterior	Individual	Open	14,577.26	14,503.26	Firmado	2021-06-30	2021-06-25	2021-07-14	2021-07-02	2021-08-04	2021-07-23	2021-09-08	2021-08-09	2022-05-07	
BO-FPS-242727-CS-INDV / 5 UP. TECNICA CONST. SISTEMA DE RIEGO TECNIFICADO 18 DE MAYO HUASA MAYU (PUNATA) (C. VILLA PUNATA)	IBRD / 87350	Implementation of Rural Alliances	Posterior	Individual	Open	10,932.94	0.00	Cancelado	2021-07-09		2021-08-01		2021-08-22		2021-09-13		2022-04-11	
BO-FPS-242728-CS-INDV / 5 UP. TECNICA CONST. SISTEMA DE RIEGO TECNIFICADO SANTA ANA (PUNATA) (C. VILLA PUNATA)	IBRD / 87350	Implementation of Rural Alliances	Posterior	Individual	Open	10,932.94	0.00	Cancelado	2021-07-09		2021-08-28		2021-09-18		2021-10-20		2022-05-18	
BO-FPS-242730-CS-INDV / A TI CONST. SISTEMA DE RIEGO TECNIFICADO 18 DE MAYO HUASA MAYU (PUNATA) (C. VILLA PUNATA)	IBRD / 87350	Implementation of Rural Alliances	Posterior	Individual	Open	9,475.22	0.00	Cancelado	2021-07-09		2021-07-28		2021-08-18		2021-09-20		2022-04-18	
BO-FPS-242731-CS-INDV / A TI CONST. SISTEMA DE RIEGO TECNIFICADO SANTA ANA (PUNATA) (C. VILLA PUNATA)	IBRD / 87350	Implementation of Rural Alliances	Posterior	Individual	Open	9,475.22	0.00	Cancelado	2021-07-09		2021-07-28		2021-08-18		2021-09-13		2022-04-11	

BO-FPS-245047-CS-INDV / A TI CONST. SISTEMA DE RIEGO TECNIFICADO SANTA ANA (PUNATA (C. VILLA PUNATA))	IBRD / 87350	Implementation of Rural Alliances	Posterior	Individual	Open	9,475.22	9,440.81	Firmado	2021-07-30	2022-02-01	2021-08-22	2022-03-07	2021-09-12	2022-03-07	2021-10-17	2022-04-13	2022-04-15
BO-FPS-245049-CS-INDV / A TI CONST. SISTEMA DE RIEGO TECNIFICADO LA VILLA (PUNATA (C. VILLA PUNATA))	IBRD / 87350	Implementation of Rural Alliances	Posterior	Individual	Open	10,204.08	10,181.82	Firmado	2021-07-30	2022-02-01	2021-08-12	2022-02-08	2021-09-02	2022-02-08	2021-10-07	2022-03-18	2022-04-05
BO-FPS-245050-CS-INDV / 5 UP. TECNICA CONST. SISTEMA DE RIEGO TECNIFICADO LA VILLA (PUNATA (C. VILLA PUNATA))	IBRD / 87350	Implementation of Rural Alliances	Posterior	Individual	Open	13,119.53	13,071.90	Firmado	2021-07-30	2022-02-01	2021-08-18	2022-02-07	2021-09-08	2022-02-07	2021-10-13	2022-03-21	2022-04-11
BO-FPS-245052-CS-INDV / 5 UP. TECNICA CONST. SISTEMA DE RIEGO TECNIFICADO SANTA ANA (PUNATA (C. VILLA PUNATA))	IBRD / 87350	Implementation of Rural Alliances	Posterior	Individual	Open	10,932.94	13,071.90	Firmado	2021-07-30	2022-02-01	2021-08-18	2022-02-07	2021-09-08	2022-03-07	2021-10-13	2022-03-21	2022-04-11
BO-FPS-245053-CS-INDV / 5 UP. TECNICA CONST. SISTEMA DE RIEGO VILLA NUEVA (COMARAPA)	IBRD / 87350	Implementation of Rural Alliances	Posterior	Individual	Open	10,495.63	0.00	Cancelado	2021-07-30		2021-08-18		2021-09-08		2021-10-13		2022-04-11
BO-FPS-245056-CS-INDV / A TI CONST. SISTEMA DE RIEGO VILLA NUEVA (COMARAPA)	IBRD / 87350	Implementation of Rural Alliances	Posterior	Individual	Open	10,495.63	0.00	Cancelado	2021-07-30		2021-08-18		2021-09-08		2021-10-13		2022-04-11
BO-FPS-246861-CS-INDV / 5 UP. CONST. PUENTE VEHICULAR RIO CHICO / CAMBLATA CAMATAQUI (CAMATAQUI (C. VILLA ABECIA))	IBRD / 87350	Implementation of Rural Alliances	Posterior	Individual	Open	14,212.83	14,140.68	Firmado	2021-08-09	2021-09-30	2021-09-06	2021-10-07	2021-09-27	2021-10-26	2021-11-01	2021-11-03	2022-04-30
BO-FPS-246862-CS-INDV / A TI CONST. ATAJADO EN LA COMUNIDAD TARCANA ZONA CEMENTERIO (CAMATAQUI (C. VILLA ABECIA))	IBRD / 87350	Implementation of Rural Alliances	Posterior	Individual	Open	9,708.45	9,673.20	Firmado	2021-08-09	2021-08-05	2021-08-23	2021-08-13	2021-09-13	2021-09-06	2021-10-18	2021-09-15	2022-02-15
BO-FPS-246863-CS-INDV / 5 UP. CONST. ATAJADO EN LA COMUNIDAD TARCANA ZONA CEMENTERIO (CAMATAQUI (C. VILLA ABECIA))	IBRD / 87350	Implementation of Rural Alliances	Posterior	Individual	Open	11,661.81	11,619.46	Firmado	2021-08-09	2021-08-06	2021-08-23	2021-08-13	2021-09-13	2021-09-06	2021-10-18	2021-09-15	2022-02-15
BO-FPS-252174-CS-INDV / 5 UP. TECNICA MEJ. CAMINO VEHICULAR TRAMO TOLEDO 1 TO MA TOMA, FASE B: PATAPATA CHORO CHORO (TOLEDO)	IBRD / 87350	Implementation of Rural Alliances	Posterior	Individual	Open	15,233.24	15,155.91	Firmado	2021-09-10	2021-10-05	2021-09-29	2021-10-11	2021-10-20	2021-11-05	2021-11-24	2021-11-15	2022-07-22
BO-FPS-252177-CS-INDV / 5 UP. TECNICA MEJ. CAMINO EN LA CENTRAL CONDOR DISTRITO 6 (YAPACANI)	IBRD / 87350	Implementation of Rural Alliances	Posterior	Individual	Open	9,912.54	9,862.22	Firmado	2021-09-10	2021-09-28	2021-10-02	2021-10-05	2021-10-23	2021-12-02	2021-11-27	2021-12-23	2022-03-27
BO-FPS-134735-CS-INDV / A TI CONST. SISTEMA TECNICA MEJ. SISTEMA DE MICRO RIEGO SECTOR JIWANA (SANTIAGO DE MACHACA)	IBRD / 87350	Implementation of Rural Alliances	Posterior	Individual	Open	13,155.99	12,764.27	Firmado	2019-09-23	2022-01-27	2019-10-17	2022-02-23	2019-10-18	2022-02-23	2019-11-11	2022-05-03	2020-09-06
BO-FPS-134720-CS-INDV / 5 UP. SUPERVISION MEJORAMIENTO SISTEMA DE MICRO RIEGO SECTOR JIWANA (SANTIAGO DE MACHACA)	IBRD / 87350	Implementation of Rural Alliances	Posterior	Individual	Open	14,351.95	13,944.87	Firmado	2019-09-23	2022-01-27	2019-10-17	2022-02-23	2019-10-18	2022-02-23	2019-11-11	2022-04-21	2020-12-05
BO-FPS-254037-CS-INDV / 5 UP. CONST. SISTEMA DE RIEGO LLOJA (CAIROMA)	IBRD / 87350	Implementation of Rural Alliances	Posterior	Individual	Open	13,669.52	13,619.88	Firmado	2021-09-20	2021-12-09	2021-10-10	2021-12-09	2021-10-31	2021-12-09	2021-12-05	2022-01-26	2022-06-03
BO-FPS-254038-CS-INDV / A TI CONST. SISTEMA TECNICA CONST. SISTEMA DE RIEGO LLOJA (CAIROMA)	IBRD / 87350	Implementation of Rural Alliances	Posterior	Individual	Open	12,157.43	12,113.29	Firmado	2021-09-20	2022-01-27	2021-10-09	2022-02-23	2021-10-30	2022-02-23	2021-12-04	2022-05-05	2022-06-02
BO-FPS-254039-CS-INDV / A TI CONST. SISTEMA TECNICA CONST. SISTEMA DE RIEGO PARARANI (CAIROMA)	IBRD / 87350	Implementation of Rural Alliances	Posterior	Individual	Open	10,932.94	0.00	En ejecución	2021-09-20	2022-01-27	2021-10-09	2022-02-23	2021-10-30	2022-02-23	2021-12-04		2022-06-02
BO-FPS-254040-CS-INDV / A TI CONST. SISTEMA TECNICA CONST. SISTEMA DE RIEGO AHJADERA (CAIROMA)	IBRD / 87350	Implementation of Rural Alliances	Posterior	Individual	Open	13,483.97	0.00	Cancelado	2021-09-20		2021-10-10		2021-10-31		2021-12-05		2022-06-03
BO-FPS-254042-CS-INDV / 5 UP. CONST. SISTEMA DE RIEGO PARARANI (CAIROMA)	IBRD / 87350	Implementation of Rural Alliances	Posterior	Individual	Open	13,119.53	13,071.90	Firmado	2021-09-20	2021-12-09	2021-10-10	2021-12-09	2021-10-31	2021-12-09	2021-12-05	2022-01-26	2022-06-03
BO-FPS-254044-CS-INDV / 5 UP. CONST. SISTEMA DE RIEGO AHJADERA (CAIROMA)	IBRD / 87350	Implementation of Rural Alliances	Posterior	Individual	Open	16,034.99	0.00	Cancelado	2021-09-20		2021-10-10		2021-10-31		2021-12-05		2022-06-03
BO-FPS-254050-CS-INDV / 5 UP. CONST. SISTEMA DE RIEGO COMUNIDADES TUMPEKA ALTA Y TUMPEKA BAJA D-8 (SUCRE)	IBRD / 87350	Implementation of Rural Alliances	Posterior	Individual	Open	15,306.12	15,272.73	Firmado	2021-09-20	2021-12-01	2021-10-10	2021-12-01	2021-10-31	2021-12-01	2021-12-05	2021-12-28	2022-06-03
BO-FPS-254051-CS-INDV / A TI CONST. SISTEMA TECNICA CONST. SISTEMA DE RIEGO COMUNIDADES TUMPEKA ALTA Y TUMPEKA BAJA D-8 (SUCRE)	IBRD / 87350	Implementation of Rural Alliances	Posterior	Individual	Open	10,204.16	0.00	Cancelado	2021-09-20	2021-12-01	2021-10-10		2021-10-31		2021-12-05		2022-06-03
BO-FPS-254055-CS-INDV / 5 UP. CONST. PUENTE VEHICULAR INTERPROVINCIAL RIO FLORIDA (SALINAS DE GARCO MENDOZA)	IBRD / 87350	Implementation of Rural Alliances	Posterior	Individual	Open	18,580.32	18,486.00	Firmado	2021-09-20	2021-11-04	2021-10-10	2021-11-08	2021-10-31	2021-12-07	2021-12-05	2021-12-16	2022-06-23
BO-FPS-254058-CS-INDV / 5 UP. CONST. PUENTE VEHICULAR 16 DE JUNIO (EL PUENTE)	IBRD / 87350	Implementation of Rural Alliances	Posterior	Individual	Open	7,288.63	7,262.16	Firmado	2021-09-20	2021-09-30	2021-10-25	2021-10-07	2021-11-15	2021-11-04	2021-12-20	2021-11-25	2022-07-18
BO-FPS-255188-CS-INDV / 5 UP. CONST. PUENTE VEHICULAR RICO - SINDICATO VILLA SAN JAVIER - D6 (VILLA TUNARU)	IBRD / 87350	Implementation of Rural Alliances	Posterior	Individual	Open	8,746.35	8,689.36	Firmado	2021-09-29	2021-09-30	2021-10-19	2021-10-08	2021-11-09	2021-11-01	2021-12-14	2021-11-09	2022-05-13

BO-FPS-25190-CS-INDV / 5 UP. CONSTRUCCION PUENTE VEHICULAR VILLA URKUPINA, SINDICATO URKUPINA, CENTRO AL 10 DE MAYO (VILLA TUNARI)	IBRD / 87350	Implementation of Rural Alliances	Posterior	Individual	Open	15,306.12	15,206.37	Firmado	2021-09-29	2021-09-30	2021-10-19	2021-10-06	2021-11-09	2021-10-26	2021-12-14	2021-11-03	2022-06-12
BO-FPS-259734-CS-INDV / 5 UPERVISION MEJ. SISTEMA DE RIEGO PRESURIZADO COM. CHICOMA (SAPAHAQUI)	IBRD / 87350	Implementation of Rural Alliances	Posterior	Individual	Open	6,897.97	0.00	Cancelado	2021-10-29		2021-11-18		2021-12-09		2022-01-13		2022-09-10
BO-FPS-259735-CS-INDV / A SISTEMA TECNICA MEJ. SISTEMA DE RIEGO PRESURIZADO COM. CHICOMA (SAPAHAQUI)	IBRD / 87350	Implementation of Rural Alliances	Posterior	Individual	Open	6,675.45	0.00	Cancelado	2021-10-29		2021-11-18		2021-12-09		2022-01-13		2022-09-10
BO-FPS-264495-CS-INDV / 5 UPERVISION CONST. SIST. DE RIEGO RIO GRANDE (PADCAYA)	IBRD / 87350	Implementation of Rural Alliances	Posterior	Individual	Open	21,205.66	20,532.46	Firmado	2021-12-14	2021-12-01	2022-01-03	2021-12-01	2022-01-24	2021-12-01	2022-02-28	2022-02-23	2022-11-25
BO-FPS-264496-CS-INDV / A SISTEMA TECNICA CONST. SIST. DE RIEGO RIO GRANDE (PADCAYA)	IBRD / 87350	Implementation of Rural Alliances	Posterior	Individual	Open	18,519.62	18,452.37	Firmado	2021-12-14	2021-12-01	2022-01-03	2021-12-01	2022-01-24	2021-12-01	2022-02-28	2022-02-16	2022-11-25
BO-FPS-264498-CS-INDV / A SISTEMA TECNICA CONST. SIST. MICORIEGO TECNIFICO COMUNIDAD LA PINTADA (TARAJA)	IBRD / 87350	Implementation of Rural Alliances	Posterior	Individual	Open	11,920.41	0.00	Cancelado	2021-12-14		2022-01-03		2022-01-24		2022-02-28		2022-11-25
BO-FPS-264499-CS-INDV / 5 UPERVISION CONST. SISTEMA DE MICORIEGO TECNIFICO COMUNIDAD LA PINTADA (TARAJA)	IBRD / 87350	Implementation of Rural Alliances	Posterior	Individual	Open	17,880.60	0.00	Cancelado	2021-12-14		2022-01-03		2022-01-24		2022-02-28		2022-11-25
BO-FPS-264830-CS-INDV / A SISTEMA TECNICA CONST. AMPLIACION SISTEMA DE RIEGO CRUCE DE ROSILLAS (PADCAYA)	IBRD / 87350	Implementation of Rural Alliances	Posterior	Individual	Open	16,964.52	16,878.41	Firmado	2021-12-13	2021-12-14	2022-01-02	2021-12-14	2022-01-23	2021-12-14	2022-02-27	2022-03-08	2022-11-24
BO-FPS-264832-CS-INDV / 5 UPERVISION TECNICA CONST. AMPLIACION SISTEMA DE RIEGO CRUCE DE ROSILLAS (PADCAYA)	IBRD / 87350	Implementation of Rural Alliances	Posterior	Individual	Open	21,205.66	21,159.39	Firmado	2021-12-13	2021-12-08	2022-01-02	2021-12-08	2022-01-23	2021-12-08	2022-02-27	2022-03-08	2022-11-24
BO-FPS-270074-CS-INDV / 5 UPERVISION CONST. CONST. PUENTE VEHICULAR PALCA MAYU (ENTRE RIOS)	IBRD / 87350	Implementation of Rural Alliances	Posterior	Individual	Open	5,961.10	5,939.46	Firmado	2021-12-27	2022-02-01	2022-01-16	2022-02-07	2022-02-06	2022-02-07	2022-03-13	2022-04-18	2022-08-20
BO-FPS-270075-CS-INDV / 5 UPERVISION CONST. CONST. PUENTE VEHICULAR PLANCHADA (ENTRE RIOS)	IBRD / 87350	Implementation of Rural Alliances	Posterior	Individual	Open	6,045.59	6,014.91	Firmado	2021-12-27	2022-02-01	2022-01-16	2022-02-07	2022-02-06	2022-02-07	2022-03-13	2022-03-18	2022-08-20
BO-FPS-270076-CS-INDV / A SISTEMA TECNICA CONST. SISTEMA DE RIEGO TECNIFICO ROMAN CALLE (PUNATA (C. VILLA PUNATA))	IBRD / 87350	Implementation of Rural Alliances	Posterior	Individual	Open	9,475.22	9,454.55	Firmado	2021-12-27	2022-02-01	2022-01-16	2022-02-08	2022-02-06	2022-02-08	2022-03-13	2022-03-11	2022-11-08
BO-FPS-270077-CS-INDV / 5 UPERVISION CONST. SISTEMA DE RIEGO TECNIFICO ROMAN CALLE (PUNATA (C. VILLA PUNATA))	IBRD / 87350	Implementation of Rural Alliances	Posterior	Individual	Open	10,932.94	10,893.25	Firmado	2021-12-27	2022-02-01	2022-01-16	2022-02-07	2022-02-06	2022-02-07	2022-03-13	2022-03-21	2022-11-08
BO-FPS-271250-CS-INDV / 5 UPERVISION CONST. PUENTE VEHICULAR CHINA ARROYO CENTRAL COPA CABANA (VILLA TUNARI)	IBRD / 87350	Implementation of Rural Alliances	Posterior	Individual	Open	5,102.04	4,303.27	Firmado	2022-01-10	2022-02-01	2022-01-30	2022-02-07	2022-02-20	2022-02-07	2022-03-27	2022-03-18	2022-09-13
BO-FPS-271252-CS-INDV / 5 UPERVISION CONST. PUENTE VEHICULAR SINDICATO 1° DE MAYO (CHIMORE)	IBRD / 87350	Implementation of Rural Alliances	Posterior	Individual	Open	13,712.06	13,682.14	Firmado	2022-01-24	2022-02-01	2022-02-13	2022-02-07	2022-03-06	2022-02-07	2022-04-10	2022-03-18	2023-01-05
BO-FPS-271254-CS-INDV / 5 UPERVISION CONST. SIST. DE RIEGO PRESURIZADO SANTA ROSA (SIPE SIPE)	IBRD / 87350	Implementation of Rural Alliances	Posterior	Individual	Open	8,017.49	7,988.38	Firmado	2022-01-24	2022-03-07	2022-02-13	2022-03-08	2022-03-06	2022-03-29	2022-04-10	2022-04-08	2022-10-07
BO-FPS-271257-CS-INDV / A SISTEMA TECNICA CONST. SIST. DE RIEGO PRESURIZADO SANTA ROSA (SIPE SIPE)	IBRD / 87350	Implementation of Rural Alliances	Posterior	Individual	Open	6,559.77	6,545.45	Firmado	2022-01-24	2022-03-07	2022-02-13	2022-03-08	2022-03-06	2022-03-08	2022-04-10	2022-04-18	2023-01-05
BO-FPS-271259-CS-INDV / 5 UPERVISION CONST. OBRAS DE ARTE CAMINO VECINAL EN LAS COMUNIDADES LAS PIEDRAS Y LAGO VICTORIA (LAGUA DULCE (C. PTO. GONZALO MORENO))	IBRD / 87350	Implementation of Rural Alliances	Posterior	Individual	Open	9,319.14	9,285.31	Firmado	2022-01-17	2022-01-21	2022-02-05	2022-02-14	2022-02-26	2022-02-14	2022-04-02	2022-04-01	2022-09-29
BO-FPS-272539-CS-INDV / 5 UPERVISION CONST. PUENTE VEHICULAR TIPO CAJON Y ALCANTARILLAS DE ANEVO DEL CARMEN-VILLA COTOCA Y CANADA (BOLIVAR (C. SENAI))	IBRD / 87350	Implementation of Rural Alliances	Posterior	Individual	Open	3,790.09	0.00	Cancelado	2022-01-27		2022-02-20		2022-02-21		2022-03-17		2022-12-12
BO-FPS-272540-CS-INDV / 5 UPERVISION CONST. PUENTE VEHICULAR SINDICATO 1° DE MAYO (CHIMORE)	IBRD / 87350	Implementation of Rural Alliances	Posterior	Individual	Open	13,119.53	0.00	Cancelado	2022-01-31		2022-02-24		2022-02-25		2022-03-21		2022-12-16
BO-FPS-272541-CS-INDV / 5 UPERVISION CONST. PUENTES VEHICULARES TIPO CAJON Y ALCANTARILLAS DE TUBOS H° COMUNIDADES DE ANEVO DEL CARMEN-VILLA COTOCA Y CANADA (BOLIVAR (C. SENAI))	IBRD / 87350	Implementation of Rural Alliances	Posterior	Individual	Open	14,577.26	14,524.33	Firmado	2022-01-31	2022-01-24	2022-02-24	2022-02-14	2022-02-25	2022-02-14	2022-03-21	2022-04-01	2022-11-06
BO-FPS-272542-CS-INDV / 5 UPERVISION CONST. PUENTES VEHICULARES TIPO CAJON Y ALCANTARILLAS DE H° COMUNIDADES CARMEN-SANTA MARIA Y SAN SALVADOR (BOLIVAR (C. SENAI))	IBRD / 87350	Implementation of Rural Alliances	Posterior	Individual	Open	14,577.26	14,524.33	Firmado	2022-02-11	2022-01-24	2022-03-07	2022-02-15	2022-03-08	2022-03-11	2022-04-01	2022-04-01	2022-11-17

BO-FPS-272917-CS-INDV / 5 UPERVISION CONST. PUENTE EN RIO LA PAZ COM. HUAYHUASI (MECAPACA)	IBRD / 87350	Implementation of Rural Alliances	Posterior	Individual	Open	13,119.53	0.00	Cancelado	2022-02-04	2022-02-28	2022-03-01	2022-03-25	2022-12-20				
BO-FPS-273839-CS-INDV / 5 UP. CONST. PUENTE VEHICULAR LOURDES (YOTALA)	IBRD / 87350	Implementation of Rural Alliances	Posterior	Individual	Open	10,932.94	10,909.09	Firmado	2022-02-15	2022-02-08	2022-03-11	2022-02-08	2022-03-12	2022-02-08	2022-04-05	2022-03-08	2023-01-20
BO-FPS-259729-CS-INDV / 5 UPERVISION CONST. PUENTE VEHICULAR CONDADO KHOLA ALTA Y KHOLA BAJA (SAPAHAQUI)	IBRD / 87350	Implementation of Rural Alliances	Posterior	Individual	Open	5,466.47	0.00	Cancelado	2021-10-29		2021-12-17		2022-01-07		2022-02-11		2022-10-09
BO-FPS-254045-CS-INDV / 5 UP. CONST. PUENTE VEHICULAR CHAPI CHAPINI (LURIBAY)	IBRD / 87350	Implementation of Rural Alliances	Posterior	Individual	Open	20,408.16	0.00	Cancelado	2021-09-20		2021-10-10		2021-10-31		2021-12-05		2022-09-01
BO-FPS-277544-CS-INDV / 5 UPERVISION CONST. PUENTE VEHICULAR CONDADO KHOLA ALTA Y KHOLA BAJA (SAPAHAQUI) Y CONST. PUENTE VEHICULAR CHAPI CHAPINI (LURIBAY)	IBRD / 87350	Implementation of Rural Alliances	Posterior	Individual	Open	25,874.64	25,743.29	Firmado	2022-02-18	2021-12-14	2022-03-14	2021-12-14	2022-03-15	2021-12-14	2022-04-08	2022-02-04	2023-05-03
BO-FPS-280111-CS-INDV / 5 UPERVISION CONST. PUENTE VEHICULAR WILA JAWIRA (LURIBAY) Y CONST. PUENTE VEHICULAR THURI JACKE JAWIRA (PUERTO CARABUCO)	IBRD / 87350	Implementation of Rural Alliances	Posterior	Individual	Open	14,045.85	0.00	Cancelado	2022-02-22		2022-03-18		2022-03-19		2022-04-12		2023-01-07
BO-FPS-282243-CS-INDV / 5 UPERVISION MEJ. SISTEMA DE RIEGO PRESURIZADO COM. CHICOMA (SAPAHAQUI) Y CONST. SISTEMA DE RIEGO AHJ ADENA (CAIROAMA)	IBRD / 87350	Implementation of Rural Alliances	Posterior	Individual	Open	22,932.95	22,849.68	Firmado	2022-03-15	2022-03-09	2022-04-08	2022-03-25	2022-04-09	2022-03-25	2022-05-03	2022-05-10	2023-04-28
BO-FPS-282249-CS-INDV / A SISTENCIA TECNICA MEJ. SISTEMA DE RIEGO PRESURIZADO COM. CHICOMA (SAPAHAQUI) Y CONST. SISTEMA DE RIEGO AHJ ADENA (CAIROAMA)	IBRD / 87350	Implementation of Rural Alliances	Posterior	Individual	Open	20,159.42	20,115.14	Firmado	2022-03-09	2022-03-10	2022-04-27	2022-03-25	2022-05-18	2022-03-25	2022-06-22	2022-06-02	2023-06-17
BO-FPS-282251-CS-INDV / 5 UPERVISION MEJ. CAMINO VEHICULAR HUATAJATA - SONCACHI CHICO (HUATAJATA) Y CONST. MURO DE CONTENCIÓN EN RIO LA PAZ COM. HUAYHUASI (MECAPACA)	IBRD / 87350	Implementation of Rural Alliances	Posterior	Individual	Open	16,909.62	0.00	En ejecución	2022-03-10	2022-03-09	2022-03-30	2022-04-14	2022-04-20	2022-04-14	2022-05-25		2023-05-20
BO-FPS-282296-CS-INDV / 5 UPERVISION CONST. REPRESA ICHUCATA EN LA SUBCENTRAL DE RAQAYPAMPA (RAQAYPAMPA)	IBRD / 87350	Implementation of Rural Alliances	Posterior	Individual	Open	21,320.12	0.00	En ejecución	2022-03-10	2022-03-07	2022-03-30		2022-04-20		2022-05-25		2023-03-21
BO-FPS-282297-CS-INDV / A SISTENCIA TECNICA CONST. REPRESA ICHUCATA EN LA SUBCENTRAL DE RAQAYPAMPA (RAQAYPAMPA)	IBRD / 87350	Implementation of Rural Alliances	Posterior	Individual	Open	13,119.53	0.00	En ejecución	2022-03-10	2022-03-07	2022-03-29		2022-04-19		2022-05-24		2023-03-20
BO-FPS-282300-CS-INDV / 5 UPERVISION CONST. PUENTE VEHICULAR VILLA FLORES (PUERTO VILLARDEL)	IBRD / 87350	Implementation of Rural Alliances	Posterior	Individual	Open	16,472.30	16,436.36	Firmado	2022-03-11	2022-03-07	2022-03-31	2022-03-08	2022-04-21	2022-03-08	2022-05-26	2022-04-14	2023-02-20
BO-FPS-282304-CS-INDV / 5 UPERVISION CONST. PUENTE VEHICULAR ROCHA - DE PUERTO VILLARDEL (PUERTO VILLARDEL)	IBRD / 87350	Implementation of Rural Alliances	Posterior	Individual	Open	11,661.81	11,619.46	Firmado	2022-03-11	2022-03-07	2022-04-04	2022-03-08	2022-04-05	2022-03-08	2022-04-29	2022-04-21	2022-12-25
BO-FPS-280111-CS-INDV / 5 UPERVISION CONST. PUENTE VEHICULAR WILA JAWIRA (LURIBAY) Y CONST. PUENTE VEHICULAR THURI JACKE JAWIRA (PUERTO CARABUCO)	IBRD / 87350	Implementation of Rural Alliances	Posterior	Individual	Open	14,045.85	14,015.20	Firmado	2021-04-01	2021-04-01	2021-05-20	2021-04-01	2021-06-10	2021-04-19	2021-07-15	2021-05-18	2022-01-11
BO-FPS-286096-CS-FBS / CO NCLUSION SUP. MEJ. CAMINO VEHICULAR CHAPINI CONCEPCION DE BELEN (SALINAS DE GARCI MENDOZA)	IBRD / 87350	Implementation of Rural Alliances	Posterior	Individual	Open	18,963.73	18,567.90	Firmado	2022-03-28	2022-03-29	2022-05-16	2022-04-05	2022-06-06	2022-04-05	2022-07-11	2022-05-03	2022-10-09
BO-FPS-286099-CS-INDV / 5 UPERVISION CONST. PUENTE VEHICULAR MOSO LUATA (YOTALA)	IBRD / 87350	Implementation of Rural Alliances	Posterior	Individual	Open	5,896.65	5,883.78	Firmado	2022-03-29	2022-03-29	2022-04-18	2022-04-04	2022-05-09	2022-04-04	2022-06-13	2022-04-29	2022-09-11
BO-FPS-293652-CS-INDV / 5 UPERVISION CONST. PUENTE VEHICULAR TIPO CAJON COM. UNIDAD FORTIN (COSTA RICA (C. BELLA FLOR))	IBRD / 87350	Implementation of Rural Alliances	Posterior	Individual	Open	10,204.08	0.00	En ejecución	2022-05-20	2022-05-20	2022-06-13	2022-05-20	2022-06-14	2022-05-20	2022-07-08		2022-11-05
BO-FPS-324639-CS-INDV / 5 UPERVISION CONST. PUENTE VEHICULAR RIO CHAQUIMAYU CHAQUELY (POCONA)	IBRD / 87350	Implementation of Rural Alliances	Posterior	Individual	Open - National	14,578.00	0.00	En ejecución	2022-11-25	2022-11-29	2022-12-30		2023-01-03		2023-01-20		2023-07-31
BO-FPS-324668-CS-INDV / 5 UPERVISION CONST. PUENTE VEHICULAR ZAPATA - VILLA VERDE D-2 (SHINAHOTA)	IBRD / 87350	Implementation of Rural Alliances	Posterior	Individual	Open - National	8,747.00	0.00	En ejecución	2022-11-28	2022-11-29	2022-12-30		2023-01-02		2023-01-19		2023-07-28
BO-FPS-324672-CS-INDV / 5 UPERVISION CONST. PUENTE VEHICULAR CHAQUERI (TAPACARI)	IBRD / 87350	Implementation of Rural Alliances	Posterior	Individual	Open - National	12,391.00	0.00	En ejecución	2022-11-25	2022-11-29	2023-01-02		2023-01-05		2023-01-23		2023-07-31
BO-FPS-324675-CS-INDV / 5 UPERVISION CONSTRUCCION SISTEMA DE RIEGO TECNIFICADO CHAUPISUYO B (MOROC HATA)	IBRD / 87350	Implementation of Rural Alliances	Posterior	Individual	Open - National	13,120.00	0.00	En ejecución	2022-11-25	2022-11-29	2023-01-02		2023-01-09		2023-01-27		2023-07-31
BO-FPS-324677-CS-INDV / A SISTENCIA TECNICA CONSTRUCCION SISTEMA DE RIEGO TECNIFICADO CHAUPISUYO B (MOROC HATA)	IBRD / 87350	Implementation of Rural Alliances	Posterior	Individual	Open - National	10,933.00	0.00	En ejecución	2022-11-25	2022-11-29	2023-01-02		2023-01-06		2023-01-23		2023-07-31

BO-FPS-324680-CS-INDV / 5 UPERVISION CONST. SISTEMA DE RIEGO TECNIFICADO CALARGANI (SANTIVANEZ) (C. VILLA SANTIVANEZ)	IBRD / 87350	Implementation of Rural Alliances	Posterior	Individual	Open - National		9,476.00	0.00	En ejecución	2022-11-25	2022-11-29	2023-01-02		2023-01-09		2023-01-30	2023-07-31
BO-FPS-324682-CS-INDV / A SISTENCIA TECNICA CONST. SISTEMA DE RIEGO TECNIFICADO CALARGANI (SANTIVANEZ) (C. VILLA SANTIVANEZ)	IBRD / 87350	Implementation of Rural Alliances	Posterior	Individual	Open - National		8,164.00	0.00	En ejecución	2022-11-25	2022-11-29	2023-01-02		2023-01-06		2023-01-23	2023-07-22
BO-FPS-324685-CS-INDV / 5 UPERVISION MEJ. CAMINO VECINAL AGUAS CLARA-RIO BLANCO MUNICIPIO PAMPAGRAN DE (PAMPA GRANDE)	IBRD / 87350	Implementation of Rural Alliances	Posterior	Individual	Open - National		13,120.00	0.00	En ejecución	2022-11-25	2022-11-29	2023-01-03		2023-01-09		2023-01-25	2023-07-04
BO-FPS-324687-CS-INDV / 5 UPERVISION CONST. PUENTE VEHICULAR BAJO BORDO ALTO - CARANDAYTI (MACHARETI)	IBRD / 87350	Implementation of Rural Alliances	Posterior	Individual	Open - National		21,866.00	0.00	En ejecución	2022-11-25	2022-11-29	2023-01-02		2023-01-04		2023-01-20	2023-07-25
BO-FPS-324691-CS-INDV / 5 UPERVISION CONST. DE ATAJADO PARA COSECHA Y ALMACENAMIENTO DE AGUA SAN ROQUE MUNICIPIO EL PUENTE (TOMAYAPO (EL PUENTE))	IBRD / 87350	Implementation of Rural Alliances	Posterior	Individual	Open - National		7,289.00	0.00	En ejecución	2022-11-25	2022-11-29	2022-12-30		2023-01-04		2023-01-20	2023-05-20
BO-FPS-324692-CS-INDV / A TI CONST. DE ATAJADO PARA COSECHA Y ALMACENAMIENTO DE AGUA SAN ROQUE MUNICIPIO EL PUENTE (TOMAYAPO (EL PUENTE))	IBRD / 87350	Implementation of Rural Alliances	Posterior	Individual	Open - National		14,578.00	0.00	Cancelado	2022-11-25	2022-11-29	2022-12-30		2023-01-03		2023-01-20	2023-06-19
BO-FPS-329602-CS-INDV / A TI CONST. DE ATAJADO PARA COSECHA Y ALMACENAMIENTO DE AGUA SAN ROQUE MUNICIPIO EL PUENTE (TOMAYAPO (EL PUENTE))	IBRD / 87350	Implementation of Rural Alliances	Posterior	Individual	Open - National		7,289.00	0.00	Ejecución pendiente	2022-11-30		2023-01-04		2023-01-06		2023-01-24	2023-06-23