Implementation Status & Results Report

West Africa Regional Communications Infrastructure Project - APL-1B (P122402)

West Africa Regional Communications Infrastructure Project - APL-1B (P122402)

AFRICA | Western Africa | Digital Development Global Practice |

IBRD/IDA | Investment Project Financing | FY 2011 | Seq No: 14 | ARCHIVED on 20-Dec-2018 | ISR35002 |

Implementing Agencies: Ministry of Economy and Finance, Ministry of Digital Economy and Post, Minister of Finance and Economic Affairs, Ministry of Information and Comminications Infrastructure, Ministère de l'Economie et des Finances du Burkina Faso, Ministere du Developpement de l'Economie Numerique et des Postes, Autorite de Regulation des Communications Electroniques et des Postes, Secretariat Permanent du Programme Sectoriel des Transports

Key Dates

Key Project Dates

Bank Approval Date: 21-Jun-2011 Effectiveness Date: 31-Oct-2011

Planned Mid Term Review Date: 28-Apr-2014 Actual Mid-Term Review Date: 02-Jun-2014

Original Closing Date: 31-Dec-2016 Revised Closing Date: 30-Jun-2021

Project Development Objectives

Project Development Objective (from Project Appraisal Document)

The development objective of WARCIP is to increase the geographical reach of broadband networks and reduce costs of communications services in West Africa. For APL1B, the Project's development objectives are to contribute to increasing the geographical reach of broadband networks and to reducing the costs of communications services in each of the territories of The Gambia, Guinea and Burkina Faso.

Has the Project Development Objective been changed since Board Approval of the Project Objective?

No

Components

Name

Burkina Faso: Component 1- Connectivity:(Cost \$31.30 M)

Burkina Faso: Component 2- Creation of an Enabling Environment and Strengthening of Institutions for

Improved Connectivity:(Cost \$8.68 M)

Burkina Faso: Component 3- Project implementation and Contingency:(Cost \$2.26 M)

Guinea: Component 1- Supporting Connectivity:(Cost \$25.00 M)

Guinea: Component 2- Creating an Enabling Environment for improved connectivity:(Cost \$6.80 M)

Guinea: Component 3- Project implementation:(Cost \$2.00 M)

Gambia: Component 1- Supporting Connectivity: (Cost \$25.75 M)

Gambia: Component 2- Creating an Enabling Environment for improved connectivity: (Cost \$7.25 M)

Gambia: Component 3- Project implementation, communications and M&E including contingency:(Cost \$2.00

M)

Overall Ratings

| Name | Previous Rating | Current Rating |
|--------------------------------------|--------------------------------|--------------------------------|
| Progress towards achievement of PDO | Satisfactory | Satisfactory |
| Overall Implementation Progress (IP) | Satisfactory | Satisfactory |
| Overall Risk Rating | Moderate | Moderate |

12/20/2018 Page 1 of 9



Implementation Status and Key Decisions

Guinea, project closing date December 31st, 2016. The Gambia, project closing date December 31st, 2016. Burkina Faso

The original project is now completed and closed at the end of September 2018, with a disbursement rate of 100%. The VLP (Virtual Landing Point), which is a PPP regrouping 14 public and private entities (SCOOPS), is now fully operational entity. The equipment has been successfully tested over the past few months and the actual commercialization of the bandwidth is starting in December 2018. The international capacity is provided in part through the connectivity link built between Ouagadougou and Paga (border with Ghana). The international bandwidth is already delivered to 8 Internet Service Providers (ISP) with a 50% utilization rate of the 5Gibt/s available. The indicators show a satisfactory market trend with increasing penetration and fast declining telecoms service retail prices. As a result of the establishment of the VLP, several ISPs have been created and have started operations.

An additional financing was approved by the board on April 25th 2018, signed on May 11th 2018 and declared effective on September 5th, 2018. The key upcoming activities are related to the establishment of a PPP for the operations of (some or all of) the publicly-funded telecoms network infrastructures and the construction of a connectivity link with Benin.

Risks

Systematic Operations Risk-rating Tool

| Risk Category | Rating at Approval | Previous Rating | Current Rating |
|--|--------------------|-----------------|----------------|
| Political and Governance | | Moderate | Moderate |
| Macroeconomic | | Moderate | Moderate |
| Sector Strategies and Policies | | Moderate | Moderate |
| Technical Design of Project or Program | | Substantial | Substantial |
| Institutional Capacity for Implementation and Sustainability | | Substantial | Substantial |
| Fiduciary | | Moderate | Moderate |
| Environment and Social | | Moderate | Moderate |
| Stakeholders | | Substantial | Substantial |
| Other | | Moderate | Moderate |
| Overall | | Moderate | Moderate |

Results

PDO Indicators by Objectives / Outcomes

To increase the geographical reach of broadband networks and reduce costs of communications in BF

►Average monthly price of wholesale international E1 capacity link from capital city to Europe (USD/month/2Mbit/s) (Amount(USD), Custom)

Baseline Actual (Previous) Actual (Current) End Target

12/20/2018 Page 2 of 9

The World BankWest Africa Regional Communications Infrastructure Project - APL-1B (P122402)

| Value | 7,300.00 | 1,717.00 | 1,717.00 | 2,450.00 |
|------------------|--|---|------------------------------|------------------------|
| Date | 31-Dec-2010 | 22-Aug-2016 | 22-Aug-2016 | 31-Dec-2016 |
| | nge monthly price of wholesale Custom Breakdown) | international E1 capacity link | from capital city to Euro | pe (USD/month/2Mbit/s) |
| | Baseline | Actual (Previous) | Actual (Current) | End Target |
| Value | 5,000.00 | 0.00 | 0.00 | 1,000.00 |
| Date | 31-Dec-2010 | 23-Dec-2016 | 23-Dec-2016 | 31-Mar-2016 |
| | ge monthly price of wholesale i Custom Breakdown) | nternational E1 capacity link | from capital city to Europ | pe (USD/month/2Mbit/s) |
| | Baseline | Actual (Previous) | Actual (Current) | End Target |
| Value | 8,000.00 | 1,400.00 | 1,400.00 | 1,400.00 |
| Date | 30-Sep-2010 | 07-Jan-2016 | 07-Jan-2016 | 31-Mar-2016 |
| | Average monthly price of whole bunt(USD), Custom Breakdown | | ty link from capital city to | Europe (US\$ per mont |
| | Baseline | Actual (Previous) | Actual (Current) | End Target |
| Value | 9,000.00 | 1,513.00 | 1,513.00 | 700.00 |
| Date | 31-Dec-2010 | 31-Dec-2017 | 31-Dec-2017 | 30-Jun-2021 |
| Access to Telep | hone Services (fixed mainlines | plus cellular phones per 100 | people) (Number, Custo | om) |
| | Baseline | Actual (Previous) | Actual (Current) | End Target |
| /alue | 35.95 | 85.00 | 85.00 | 54.75 |
| Date | 30-Sep-2010 | 29-Aug-2016 | 29-Aug-2016 | 30-Dec-2016 |
| ₄Guinea: Acces | s to Telephone Services (fixed | mainlines plus cellular phone | es per 100 people) (Num | ber, Custom Breakdow |
| | Baseline | Actual (Previous) | Actual (Current) | End Target |
| Value | 34.70 | 97.80 | 97.80 | 47.50 |
| | 30-Sep-2010 | 23-Dec-2016 | 23-Dec-2016 | 30-Dec-2016 |
| Date | | | phones per 100 people) | (Number, Custom |
| | Access to Telephone Services | (fixed mainlines plus cellular | | |
| ⊿Burkina Faso: . | Access to Telephone Services Baseline | (fixed mainlines plus cellular Actual (Previous) | Actual (Current) | End Target |
| ⊿Burkina Faso: . | · | , | Actual (Current) 95.90 | End Target 92.00 |

12/20/2018 Page 3 of 9 **The World Bank**West Africa Regional Communications Infrastructure Project - APL-1B (P122402)

| | Baseline | Actual (Previous) | Actual (Current) | End Target |
|------------------|---|--|------------------------------------|------------------------------|
| /alue | 14.33 | 247.00 | 247.00 | 63.00 |
| Date | 31-Dec-2010 | 24-Aug-2016 | 24-Aug-2016 | 30-Dec-2016 |
| | ne of international traffic: International (Number, Custom Breakdown) | ational Communications (Inte | ernet, Telecoms, and Da | ta) bandwidth per perso |
| | Baseline | Actual (Previous) | Actual (Current) | End Target |
| Value | 10.00 | 497.00 | 497.00 | 30.00 |
| Date | 31-Dec-2010 | 23-Dec-2016 | 23-Dec-2016 | 31-Mar-2016 |
| | ne of international traffic: Interna (Number, Custom Breakdown) | tional Communications (Inte | rnet, Telecoms, and Dat | a) bandwidth per perso |
| | Baseline | Actual (Previous) | Actual (Current) | End Target |
| Value | 5.00 | 85.75 | 85.75 | 85.00 |
| Date | 31-Dec-2010 | 23-Dec-2016 | 23-Dec-2016 | 30-Dec-2016 |
| Access to Intern | et Services (number of subscrib | pers per 100 people) (Numbe | er, Custom) | |
| | Baseline | Actual (Previous) | Actual (Current) | End Target |
| 'alue | 0.41 | 21.66 | 21.66 | 1.43 |
| ate | 30-Sep-2010 | 29-Aug-2016 | 29-Aug-2016 | 30-Dec-2016 |
| ⊿Gambia: Acces | ss to Internet Services (number | of subscribers per 100 peop | ole) (Number, Custom Br | eakdown) |
| | Baseline | Actual (Previous) | Actual (Current) | End Target |
| Value | 0.75 | 35.90 | 35.90 | 3.00 |
| Date | 30-Sep-2010 | 23-Dec-2016 | 23-Dec-2016 | 30-Dec-2016 |
| ∡Guinea: Acces | s to Internet Services (number | of subscribers per 100 peopl | e) (Number, Custom Bre | eakdown) |
| | Baseline | Actual (Previous) | Actual (Current) | End Target |
| | Dasellile | | | |
| Value | 0.30 | 26.19 | 26.19 | 0.70 |
| Value Date | | 26.19 23-Dec-2016 | 26.19 23-Dec-2016 | 0.70 30-Dec-2016 |
| | 0.30 | 23-Dec-2016 | 23-Dec-2016 | 30-Dec-2016 |
| Date | 0.30 31-Dec-2010 | 23-Dec-2016 | 23-Dec-2016 | 30-Dec-2016 |
| Date | 0.30 31-Dec-2010 Access to Internet Services (nu | 23-Dec-2016 mber of subscribers per 100 | 23-Dec-2016 people) (Number, Custo | 30-Dec-2016 om Breakdown) |

12/20/2018 Page 4 of 9 West Africa Regional Communications Infrastructure Project - APL-1B (P122402)

| | Baseline | Actual (Previous) | Actual (Current) | End Target |
|---|---|--|--|-------------------------------------|
| /alue | 3,300,000.00 | 7,840,000.00 | 7,840,000.00 | 6,242,000.00 |
| ate | 30-Sep-2010 | 29-Aug-2016 | 29-Aug-2016 | 30-Dec-2016 |
| ∡Gambia: Direct | project beneficiaries (Number, | Custom Breakdown) | | |
| | Baseline | Actual (Previous) | Actual (Current) | End Target |
| Value | 1,600,000.00 | 1,600,000.00 | 1,600,000.00 | 1,800,000.00 |
| Date | 30-Sep-2010 | 19-Jun-2015 | 19-Jun-2015 | 31-Mar-2016 |
| ₄Gambia: female | beneficiaries (Percentage, Cu | stom Supplement) | | |
| | | 11 / | | |
| | Baseline | Actual (Previous) | Actual (Current) | End Target |
| Value | , | , | Actual (Current) 47.00 | End Target 51.00 |
| Value | Baseline | Actual (Previous) 47.00 | , | |
| Value | Baseline 44.00 | Actual (Previous) 47.00 | , | |
| Value | Baseline 44.00 project beneficiaries (Number, 0 | Actual (Previous) 47.00 Custom Breakdown) | 47.00 | 51.00 |
| Value ⊿Guinea: Direct p | Baseline 44.00 project beneficiaries (Number, 0 | Actual (Previous) 47.00 Custom Breakdown) Actual (Previous) | 47.00 Actual (Current) | 51.00 End Target |
| Value ∡ Guinea: Direct p Value Date | Baseline 44.00 project beneficiaries (Number, 0 Baseline 3,700,000.00 | Actual (Previous) 47.00 Custom Breakdown) Actual (Previous) 10,150,000.00 23-Dec-2016 | 47.00 Actual (Current) 10,150,000.00 | 51.00 End Target 5,600,000.00 |
| Value ∡ Guinea: Direct p Value Date | Baseline 44.00 project beneficiaries (Number, 0 Baseline 3,700,000.00 30-Sep-2010 | Actual (Previous) 47.00 Custom Breakdown) Actual (Previous) 10,150,000.00 23-Dec-2016 | 47.00 Actual (Current) 10,150,000.00 | 51.00 End Target 5,600,000.00 |

Overall Comments

Presentation issues due to the regional dimension of the project, which is not properly addressed by the reporting system and leaving legacy data related to the closed projects in Guinea and Gambia.

Intermediate Results Indicators by Components

| Burkina Faso: Component 1- Connectivity | | | | | | |
|--|-------------|-------------------|------------------|-------------|--|--|
| ▶Burkina Faso: Volume of available international capacity: International Communications (Internet, Telecoms, and Data) bandwidth (Gbps) (Number, Custom) | | | | | | |
| | Baseline | Actual (Previous) | Actual (Current) | End Target | | |
| Value | 0.78 | 17.70 | 39.30 | 30.00 | | |
| Date | 31-Dec-2010 | 31-Dec-2017 | 31-Oct-2018 | 30-Jun-2021 | | |
| ▶Burkina Faso: Retail price of mobile Internet services (5Go prepaid package with 3G technologies or above) (Amount(USD), Custom) | | | | | | |

12/20/2018 Page 5 of 9

The World BankWest Africa Regional Communications Infrastructure Project - APL-1B (P122402)

| | Baseline | Actual (Previous) | Actual (Current) | End Target |
|--|--|---|---|---|
| Value | 16.00 | | 13.90 | 8.00 |
| Date | 31-Dec-2016 | | 31-Oct-2018 | 30-Jun-2021 |
| ▶Burkina Faso: Reta | il price of fixed Internet service | ces (download speed at 2Mb | ops or above) per month | (Amount(USD), Custo |
| | Baseline | Actual (Previous) | Actual (Current) | End Target |
| Value | 130.00 | | 73.00 | 70.00 |
| Date | 31-Dec-2016 | | 31-Oct-2018 | 30-Jun-2021 |
| ►Burkina Faso: Netw | ork coverage for mobile tele | phony (as % of population) (| Percentage, Custom) | |
| | Baseline | Actual (Previous) | Actual (Current) | End Target |
| Value | 80.00 | | 93.00 | 90.00 |
| Date | 31-Dec-2016 | | 31-Oct-2018 | 30-Jun-2021 |
| ►Burkina Faso: Netw | ork coverage for mobile Inte | rnet (3G and above, as % of | f population) (Percentag | e, Custom) |
| | Baseline | Actual (Previous) | Actual (Current) | End Target |
| Value | 25.00 | | 25.00 | 60.00 |
| | | | | |
| Date | 31-Dec-2016 | | 30-Sep-2017 | 30-Jun-2021 |
| Date Comments: | 31-Dec-2016 No updated value av | /ailable | 30-Sep-2017 | 30-Jun-2021 |
| Comments: | | | · · | 30-Jun-2021 |
| Comments: | No updated value av | | · · | 30-Jun-2021 End Target |
| Comments: ▶Burkina Faso: Tota | No updated value av | networks (km) (Kilometers, | Custom) | |
| Comments: ▶Burkina Faso: Tota Value | No updated value av I length of national fiber optic Baseline | networks (km) (Kilometers, | Custom) Actual (Current) | End Target |
| Comments: ▶Burkina Faso: Tota Value Date | No updated value av I length of national fiber optic Baseline 1,860.00 | networks (km) (Kilometers, Actual (Previous) | Custom) Actual (Current) 2,640.00 31-Oct-2018 | End Target 3,500.00 |
| Comments: ▶Burkina Faso: Tota Value Date | No updated value av I length of national fiber optic Baseline 1,860.00 31-Dec-2016 | networks (km) (Kilometers, Actual (Previous) | Custom) Actual (Current) 2,640.00 31-Oct-2018 | End Target 3,500.00 |
| Comments: ▶Burkina Faso: Tota Value Date ▶Burkina Faso: Natio | No updated value avalue | networks (km) (Kilometers, Actual (Previous) d at the IXP (Mbps peak time | Custom) Actual (Current) 2,640.00 31-Oct-2018 es) (Number, Custom) | End Target 3,500.00 30-Jun-2021 |
| Comments: ▶Burkina Faso: Tota Value Date ▶Burkina Faso: Natio | No updated value avoid length of national fiber optice Baseline 1,860.00 31-Dec-2016 Donal Internet traffic exchanged Baseline | networks (km) (Kilometers, Actual (Previous) d at the IXP (Mbps peak time Actual (Previous) | Custom) Actual (Current) 2,640.00 31-Oct-2018 es) (Number, Custom) Actual (Current) | End Target 3,500.00 30-Jun-2021 End Target |
| Comments: ▶Burkina Faso: Tota Value Date ▶Burkina Faso: Natio Value Date | No updated value avalue | networks (km) (Kilometers, Actual (Previous) d at the IXP (Mbps peak time Actual (Previous) | Custom) Actual (Current) 2,640.00 31-Oct-2018 es) (Number, Custom) Actual (Current) 300.00 31-Oct-2018 | End Target 3,500.00 30-Jun-2021 End Target 1,500.00 30-Jun-2021 |
| Comments: ▶Burkina Faso: Tota Value Date ▶Burkina Faso: Natio Value Date ▶Burkina Faso: Citize | No updated value avalue | networks (km) (Kilometers, Actual (Previous) d at the IXP (Mbps peak time Actual (Previous) | Custom) Actual (Current) 2,640.00 31-Oct-2018 es) (Number, Custom) Actual (Current) 300.00 31-Oct-2018 | End Target 3,500.00 30-Jun-2021 End Target 1,500.00 30-Jun-2021 |
| Comments: ▶Burkina Faso: Tota Value Date ▶Burkina Faso: Nation Value Date ▶Burkina Faso: Citize | No updated value available in perception of the affordable in part of the formal internet and internet in the formal internet in the form | networks (km) (Kilometers, Actual (Previous) d at the IXP (Mbps peak time Actual (Previous) ility and quality of broadband | Custom) Actual (Current) 2,640.00 31-Oct-2018 es) (Number, Custom) Actual (Current) 300.00 31-Oct-2018 d services (Including per | End Target 3,500.00 30-Jun-2021 End Target 1,500.00 30-Jun-2021 ception by women) |

12/20/2018 Page 6 of 9 West Africa Regional Communications Infrastructure Project - APL-1B (P122402)

| Comments: | There is no baseline for this indicator. The indicator will be collected through a survey, after the effectiveness of AF and at the closing date. Not available yet. | | | | | | |
|------------------------------------|--|-------------------------------|----------------------------|------------------------|--|--|--|
| Impact on Teleco | om sector of World Bank Techr | nical Assistance (composite s | score: 1- low impact to 5- | -high impact) (Number | | | |
| | Baseline | Actual (Previous) | Actual (Current) | End Target | | | |
| alue | 0.00 | 3.00 | 3.00 | 3.00 | | | |
| ate | 30-Sep-2010 | 29-Aug-2016 | 29-Aug-2016 | 30-Dec-2016 | | | |
| | et on Telecom sector of World E m Breakdown) | Bank Technical Assistance (c | composite score: 1- low i | mpact to 5-high impac | | | |
| | Baseline | Actual (Previous) | Actual (Current) | End Target | | | |
| Value | 0.00 | 3.00 | 3.00 | 3.00 | | | |
| Date | 31-Dec-2010 | 19-Jun-2015 | 19-Jun-2015 | 30-Dec-2016 | | | |
| ⊿Guinea: Impact (Number, Custor | on Telecom sector of World B m Breakdown) | ank Technical Assistance (co | omposite score: 1- low ir | mpact to 5-high impact | | | |
| | Baseline | Actual (Previous) | Actual (Current) | End Target | | | |
| Value | 0.00 | 4.00 | 4.00 | 3.00 | | | |
| | | | | | | | |
| Date | 31-Dec-2010 | 23-Dec-2016 | 23-Dec-2016 | 30-Dec-2016 | | | |
| | 31-Dec-2010 mpact on Telecom sector of W r, Custom Breakdown) | | | | | | |
| ⊿Burkina Faso: I | mpact on Telecom sector of W | | | | | | |
| ⊿Burkina Faso: I | mpact on Telecom sector of W , Custom Breakdown) | orld Bank Technical Assistar | nce (composite score: 1- | low impact to 5-high | | | |

Guinea: Component 1- Supporting Connectivity

▶Guinea: Volume of available international capacity: International Communications (Internet, Telecoms, and Data) bandwidth (Gbit/s) (Number, Custom)

| | Baseline | Actual (Previous) | Actual (Current) | End Target |
|-------|-------------|-------------------|------------------|-------------|
| Value | 0.15 | 9.50 | 9.50 | 5.90 |
| Date | 31-Dec-2010 | 23-Dec-2016 | 23-Dec-2016 | 30-Dec-2016 |

Gambia: Component 1- Supporting Connectivity

▶ Gambia: Volume of available international capacity: International Communications (Internet, Telecoms, and Data) bandwidth (Gbit/s) (Number, Custom)

| (SDIES) (Hamber, Sustain) | | | | |
|---------------------------|----------|-------------------|------------------|------------|
| | Baseline | Actual (Previous) | Actual (Current) | End Target |
| Value | 0.16 | 4.97 | 4.97 | 5.90 |

12/20/2018 Page 7 of 9

West Africa Regional Communications Infrastructure Project - APL-1B (P122402)

| Date 31-Dec-2010 23-Dec-2016 23-Dec-2016 31-Mar-2016 |
|--|
|--|

Overall Comments

Presentation issues due to the regional dimension of the project, which is not properly addressed by the reporting system and leaving legacy data related to the closed projects in Guinea and Gambia.

Data on Financial Performance

Disbursements (by loan)


| Project | Loan/Credit/TF | Status | Currency | Original | Revised | Cancelled | Disbursed | Undisbursed | % Disbursed |
|---------|----------------|-----------|----------|----------|---------|-----------|-----------|-------------|-------------|
| P122402 | IDA-62220 | Effective | USD | 20.00 | 20.00 | 0.00 | 0.00 | 19.00 | 0% |
| P122402 | IDA-H7120 | Closed | USD | 23.00 | 23.00 | 0.00 | 19.95 | 0.06 | 100% |
| P122402 | IDA-H7130 | Closed | USD | 35.00 | 34.76 | 0.24 | 32.56 | 0.00 | 100% |
| P122402 | IDA-H7140 | Closed | USD | 34.00 | 33.87 | 0.13 | 31.76 | 0.00 | 100% |

Key Dates (by loan)

| Project | Loan/Credit/TF | Status | Approval Date | Signing Date | Effectiveness Date | Orig. Closing Date | Rev. Closing Date |
|---------|----------------|-----------|---------------|--------------|--------------------|--------------------|-------------------|
| P122402 | IDA-62220 | Effective | 25-Apr-2018 | 11-May-2018 | 05-Sep-2018 | 30-Jun-2021 | 30-Jun-2021 |
| P122402 | IDA-H7120 | Closed | 21-Jun-2011 | 04-Jul-2011 | 22-Dec-2011 | 31-Dec-2016 | 30-Sep-2018 |
| P122402 | IDA-H7130 | Closed | 21-Jun-2011 | 29-Jun-2011 | 31-Oct-2011 | 31-Mar-2016 | 31-Dec-2016 |
| P122402 | IDA-H7140 | Closed | 21-Jun-2011 | 29-Jun-2011 | 19-Dec-2011 | 31-Mar-2016 | 31-Dec-2016 |

Cumulative Disbursements

12/20/2018 Page 8 of 9



Restructuring History

Level 2 Approved on 29-Feb-2016, Level 2 Approved on 28-Dec-2017

Related Project(s)

P161836-Burkina Faso - West Africa Regional Communications Infrastructure Project - Additional Financing

12/20/2018 Page 9 of 9