

**National Electrification Project (P152936)
Detailed Procurement Plan**

I. General

1. **Project information:** Myanmar - National Electrification Project
Project ID Number: P152936
2. **Date of General Procurement Notice:** November 3, 2015
3. **Period covered by this procurement plan:** 18 months

II. Goods and Works and non-consulting services and Consulting Services

1. **Prior Review Threshold:** Procurement Decisions subject to Prior Review by the Bank as stated in Appendix 1 to the Guidelines for Procurement:

Type of Procurement	Market Approaches Thresholds (USD Million)				Prior review Threshold (USD Million)
	International	National-Open	National RFQ (Shopping)	Comments	
Works (Including turnkey supply and installation of plant and equipment and PPP)	3 and above	Less than 3	Less than 1	Recommended to advertise for 7 days for RFQ above 0.5	2
Goods, information technology and non-consulting services	1 and above	Less than 1	Less than 0.5	Recommended to advertise for 7 days for RFQ above 0.05	1
Consultants (Firms)	0.1 and above	Less than 0.1	Not applicable	CQS method may be used up to 0.5. Use of full RFP mandatory for CQS above 0.3. Limits on market approaches do not apply to individual consultants.	0.3
Individual Consultant					0.2

Community Participation in Procurement (*)	-	-	
Commercial Practice (*)	-	-	
Framework Agreement	-	-	
Force account (*)	-	-	

(*) Reference to Project Operational Manual

PROCUREMENT PLAN Myanmar : National Electrification Project

General Information
Country: Myanmar **Bank's Approval Date of the Original Procurement Plan:** 2016-08-11
Revised Plan Date(s): (comma delimited, leave blank if not) 2019-02-11
Project ID: P152936 **GFN Date:**
Project Name: National Electrification Project
Loan / Credit No: IDA / 57270
Executing Agency(ies): Department of Rural Development

WORKS																												
Activity Reference No. / Description	Loan / Credit No.	Component	Review Type	Method	Market Approach	Procurement Process	Prequalification (Y/N)	Actual Amount (US\$)	Process Status	Draft Pre-qualification Documents		Prequalification Evaluation Report		Draft Bidding Document / Justification		Specific Procurement Notice / Invitation		Bidding Documents as Issued		Proposal Submission / Opening / Minutes		Bid Evaluation Report and Recommendation for Award		Signed Contract		Contract Completion		
										Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned

GOODS																													
Activity Reference No. / Description	Loan / Credit No.	Component	Review Type	Method	Market Approach	Procurement Process	Prequalification (Y/N)	Actual Amount (US\$)	Process Status	Draft Pre-qualification Documents		Prequalification Evaluation Report		Draft Bidding Document / Justification		Specific Procurement Notice / Invitation		Bidding Documents as Issued		Proposal Submission / Opening / Minutes		Bid Evaluation Report and Recommendation for Award		Signed Contract		Contract Completion			
										Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual
S11 / Solar PV Systems for households, public institutions and street light	IDA / 57270		Prior	Request for Bids	Open - International	Single Stage - One Envelope		33,068,271.89	Under Implementation					2015-12-18		2016-02-08					2016-05-12		2016-09-20			2016-11-09		2017-05-08	
G16 / Laptops for Union Project Staffs	IDA / 57270		Post	Request for Quotations	Open - National	Single Stage - One Envelope		84,137.08	Completed							2017-01-18										2017-03-18		2017-06-16	
G14 / Vehicles (2No) for Union PMO	IDA / 57270		Post	Request for Quotations	Open - National	Single Stage - One Envelope		80,678.00	Completed							2017-01-18										2017-03-15		2017-06-13	
G15 / Survey Equipment for Mini-Grid Project	IDA / 57270		Post	Request for Quotations	Open - National	Single Stage - One Envelope		4,199.12	Completed							2017-01-18										2017-03-15		2017-06-13	
S12 / Solar PV Systems for households, public institutions and street lights **	IDA / 57270		Prior	Request for Bids	Open - International	Single Stage - One Envelope		9,851,329.22	Signed					2017-01-16		2017-01-21					2017-03-04		2017-04-03			2017-05-08		2017-11-04	
C2-G2 / Air Conditioner (2HP) for Union Level	IDA / 57270		Post	Request for Quotations	Open - National	Single Stage - One Envelope		2,832.41	Completed							2016-10-11										2016-12-06		2017-03-06	
C2-G4 / Computers	IDA / 57270		Post	Request for Quotations	Open - National	Single Stage - One Envelope		41,797.01	Completed							2016-10-11										2017-03-07		2017-04-21	
C2-G6 / Tablets, cases and power bank	IDA / 57270		Post	Request for Quotations	Open - National	Single Stage - One Envelope		165,717.90	Completed							2016-10-11										2016-12-23		2017-02-06	
G25 / Pamphlet Printing for Communication	IDA / 57270		Post	Request for Quotations	Open - National	Single Stage - One Envelope		2,046.14	Completed							2017-08-05										2017-09-30		2018-03-29	
S12-1 / Solar PV Systems for households, public institutions and street lights	IDA / 57270		Prior	Request for Bids	Open - International	Single Stage - One Envelope		11,054,876.36	Signed					2017-09-01		2017-09-15					2017-10-19		2017-11-18			2017-12-23		2018-06-21	
C2-G3 / Drinking water cooler for Union Level	IDA / 57270		Post	Request for Quotations	Open - National	Single Stage - One Envelope		216.22	Completed							2016-10-12										2016-12-07		2017-06-05	

C2-G8 / CDMA/GSM Telephone handset	IDA / 57270		Post	Request for Quotations	Open - National	Single Stage - One Envelope		3,129.67	Completed															2017-04-15												2017-06-10			2017-12-07																									
C2-G10 / MIS Server for Union	IDA / 57270		Post	Request for Quotations	Open - National	Single Stage - One Envelope		6,229.54	Completed																												2017-04-15			2017-06-10			2017-12-07																					
C2-G13 / Plotter	IDA / 57270		Post	Request for Quotations	Open - National	Single Stage - One Envelope		7,772.02	Completed																														2017-04-15			2017-06-10			2017-12-07																			
C2-G18 / Office equipment for Union Level	IDA / 57270		Post	Request for Quotations	Open - National	Single Stage - One Envelope		4,999.97	Completed																															2017-09-06			2017-11-01			2018-04-30																		
C2-G19 / Computer (with Microsoft License)	IDA / 57270		Post	Request for Quotations	Open - National	Single Stage - One Envelope		5,333.34	Completed																																2017-12-06			2018-01-31			2018-07-30																	
C2-G23 / Solar field testing equipment	IDA / 57270		Post	Request for Quotations	Open - National	Single Stage - One Envelope		26,883.88	Completed																																2017-10-07			2017-12-02			2018-05-31																	
C2-G5 / Office equipment	IDA / 57270		Post	Request for Quotations	Open - National	Single Stage - One Envelope		0.00	Canceled																																		2016-10-12			2016-12-07			2017-06-05															
C2-G1A / Office Furniture for Union Level	IDA / 57270		Post	Request for Quotations	Open - National	Single Stage - One Envelope		5,562.62	Completed																																		2016-10-12			2016-12-07			2017-06-05															
C2-G17 / Office Furniture for Union Level	IDA / 57270		Post	Request for Quotations	Open - National	Single Stage - One Envelope		2,500.01	Completed																																		2017-09-06			2017-11-01			2018-04-30															
C2-G28 / NEP Website	IDA / 57270		Post	Direct Selection	Direct			15,330.00	Signed																																			2017-10-03			2017-10-08			2017-11-12			2018-05-11											
C2-G22 / Accounting Software (including customization and training)	IDA / 57270		Post	Direct Selection	Direct			24,028.00	Signed																																				2017-10-02			2017-10-07			2017-11-11			2018-05-10										
C2-G24 / Motorbike for project township	IDA / 57270		Post	Request for Quotations	Open - National	Single Stage - One Envelope		0.00	Pending Implementation																																					2017-12-06			2018-01-31			2018-07-30												
C2-G27 / IEC Material	IDA / 57270		Post	Request for Quotations	Open - National	Single Stage - One Envelope		20,593.73	Completed																																						2017-10-08			2017-12-03			2018-06-01											
C2-G26 / Poster and Vinyl Printing	IDA / 57270		Post	Request for Quotations	Open - National	Single Stage - One Envelope		7,436.24	Completed																																						2017-09-06			2017-11-01			2018-04-30											
SE3 / Solar PV Systems for households , public institutions and street lights **	IDA / 57270		Prior	Request for Bids	Open - International	Single Stage - One Envelope		0.00	Canceled																																								2018-02-22			2018-02-27			2018-04-10			2018-05-10			2018-06-14			2018-12-11
C2-G29 / Production of Project Awareness Video Clip	IDA / 57270		Post	Request for Quotations	Open - National	Single Stage - One Envelope		0.00	Pending Implementation																																									2018-07-16			2018-09-10			2019-03-09								
SE3-1 / SUPPLY, INSTALLATION AND MAINTENANCE OF SOLAR PV SYSTEMS FOR HOUSEHOLDS AND PUBLIC FACILITIES	IDA / 57270		Prior	Request for Bids	Open - International	Single Stage - One Envelope		24,661,957.64	Under Implementation																																								2018-09-12			2018-09-17			2018-10-29			2018-11-28			2019-01-02			2020-10-23
C2-G30 / Refurbishment of Motorbikes	IDA / 57270		Post	Direct Selection	Direct			0.00	Under Implementation																																									2018-11-26			2018-12-06			2019-01-12			2019-07-11					

C2-G31 / MIS Server (Storage, Application and Operating System)	IDA / 57270		Post	Request for Quotations	Open - National	Single Stage - One Envelope		0.00	Pending Implementation							2018-12-28							2019-02-23	2019-08-22
C2-G21-1 / Mini-Grid Analysis Software	IDA / 57270		Post	Direct Selection	Direct			0.00	Under Implementation				2018-10-01			2018-10-08							2018-11-12	2019-05-11
C2-G20 / Tablets, cases and power bank	IDA / 57270		Post	Request for Quotations	Open - National	Single Stage - One Envelope		0.00	Pending Implementation							2019-06-04							2019-07-30	2020-01-26
C2-G22 / Television sets for training hall (3 sets)	IDA / 57270		Post	Request for Quotations	Open - National	Single Stage - One Envelope		0.00	Pending Implementation							2019-02-04							2019-04-01	2019-09-28

NON CONSULTING SERVICES

Activity Reference No. / Description	Loan / Credit No.	Component	Review Type	Method	Market Approach	Procurement Process	Prequalification (Y/N)	Actual Amount (US\$)	Process Status	Draft Pre-qualification Documents		Prequalification Evaluation Report		Draft Bidding Document / Justification		Specific Procurement Notice / Invitation		Bidding Documents as Issued		Proposal Submission / Opening / Minutes		Bid Evaluation Report and Recommendation for Award		Signed Contract		Contract Completion		
										Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	

CONSULTING FIRMS

Activity Reference No. / Description	Loan / Credit No.	Component	Review Type	Method	Market Approach	Contract Type	Actual Amount (US\$)	Process Status	Terms of Reference		Expression of Interest Notice		Short List and Draft Request for Proposals		Request for Proposals as Issued		Opening of Technical Proposals / Minutes		Evaluation of Technical Proposal		Combined Evaluation Report and Draft Negotiated Contract		Signed Contract		Contract Completion	
									Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual
C1-2-TA0 / a. Geospatial Least Cost Planning for distribution system expansion; and b. Geospatial Plan update and data collection for off-grid electrification	IDA / 57270		Prior	Quality And Cost-Based Selection	Open - International		0.00	Canceled	2017-01-16	2017-02-06	2017-03-22					2017-04-19	2017-05-19			2017-06-23	2017-07-28			2018-07-28		
C2-TA10 / Solar PV Inspection and Verification Consulting Firm	IDA / 57270		Prior	Quality And Cost-Based Selection	Open - International		2,087,813.02	Signed	2016-01-07	2016-01-28	2016-03-12					2016-04-09	2016-05-09			2016-06-13	2016-07-18			2017-07-18		
C2-TA10B / Solar PV Inspection and Verification Agent	IDA / 57270		Prior	Quality And Cost-Based Selection	Open - International		0.00	Canceled	2015-12-18	2016-01-07	2016-07-31					2016-09-14	2016-10-19			2017-03-23	2017-04-27			2018-04-27		
C2-TA10-B / Solar PV Inspection and Verification Agent	IDA / 57270		Prior	Least Cost Selection	Open - International		961,471.90	Signed	2016-01-05	2016-01-05	2016-12-09					2016-12-23	2016-12-23			2017-01-06	2017-02-15			2017-10-16		
C2-TA8 / Solar PV Inspection and Verification Consulting Firm (IVA-2)	IDA / 57270		Prior	Quality And Cost-Based Selection	Open - International		0.00	Canceled	2017-03-01	2017-03-22	2017-05-05					2017-06-02	2017-07-02			2017-08-06	2017-09-10			2018-09-10		
C2-TA 32 / Inspection and Verification Agent (IVA-3)	IDA / 57270		Prior	Least Cost Selection	Open - International		0.00	Under Review	2018-10-15	2018-11-07	2018-12-21					2019-01-18	2019-02-17			2019-03-24	2019-04-28			2019-12-24		
C2-TA29 / Pre-shipment Inspector(International)	IDA / 57270		Post	Consultant Qualification Selection	Open - International		0.00	Pending Implementation	2019-05-30	2019-06-20	2019-08-03									2019-09-02	2019-10-07			2020-04-04		

INDIVIDUAL CONSULTANTS