

**Procurement Plan**  
**WASIS II**  
**Credit No.: IDA-57830**

**I. General**

1. **Bank's approval Date of the procurement Plan** [*Original: December 2007*]; *Revision 15 of Updated Procurement Plan, June 2010*
2. **Date of General Procurement Notice:** *Dec 24, 2006*
3. **Period covered by this procurement plan:** *June 2017 to December 2018*

**II. Goods and Works and non-consulting services.**

1. **Prior Review Threshold:** Procurement Decisions subject to Prior Review by the Bank as stated in Appendix 1 to the Guidelines for Procurement:

	Procurement Method	Prior Review Threshold US\$	Comments
1.	ICB and LIB (Goods)	<i>Above US\$ 1,500,000</i>	<i>All</i>
2.	NCB (Goods)	<i>Below US\$ 1,500,000</i>	<i>None</i>
3.	ICB (Works)	<i>Above US\$ 5 million</i>	<i>All</i>
4.	NCB (Works)	<i>Below US\$ 5 million</i>	<i>None</i>

2. **Prequalification.** Bidders for *Not applicable* shall be prequalified in accordance with the provisions of paragraphs 2.9 and 2.10 of the Guidelines.
3. **Proposed Procedures for CDD Components (as per paragraph. 3.17 of the Guidelines:** Not Applicable
4. **Reference to (if any) Project Operational/Procurement Manual:** *Project Implementation Manual for World Bank Loan Project XYZ 04/01/2010 issued by <mention name of PIU>*
5. **Any Other Special Procurement Arrangements:** [*including advance procurement and retroactive financing, if applicable*] *5 ICB works packages will be financed under retroactive financing*

6. **Summary of the Procurement Packages planned during the first 18 months after project effectiveness ( including those that are subject to retroactive financing and advanced procurement)**

1	2	3	4	5	6	7
Ref. No.	Description	Estimated Cost US\$ million	Packages	Domestic Preference (yes/no)	Review by Bank (Prior / Post)	Comments
FIPAG	Summary of the ICB (Works)	22.43	2	No	Prior	
FIPAG	Summary of the NCB (Works)	8.90	2	No	Post	
CRA/WASIS II/G 04/17, CRA/WASIS II/G 05/17, CRA/WASIS II/G-04/17 & CRA/WASIS II/G 06/17	<i>Summary of the NCB (Goods)</i>	0.295	4	Yes	Post	

**III. Selection of Consultants**

1. **Prior Review Threshold:** Selection decisions subject to Prior Review by Bank as stated in Appendix 1 to the Guidelines Selection and Employment of Consultants:

	Selection Method	Prior Review Threshold	Comments
1.	Competitive Methods (Firms)	Above US\$ 500,000	
2.	Individual	Above US\$ 200,000	

2. **Short list comprising entirely of national consultants:** Short list of consultants for services, estimated to cost less than \$ 300,000 equivalent per contract, may comprise entirely of national consultants in accordance with the provisions of paragraph 2.7 of the Consultant Guidelines.

3. **Any Other Special Selection Arrangements: None**

#### 4. Consultancy Assignments with Selection Methods and Time Schedule

1	2	3	4	5	6
Ref. No.	Description of Assignment	Estimated Cost US\$ million	Packages	Review by Bank (Prior / Post)	Comments
FIPAG	Summary of QCBS	9.42	6	Prior	QCBS
FIPAG	Summary ICS	0.38	2	Prior and Post	IND
CRA/WASIS II/CON 03/17	Summary of QCBS	0.2	1	Prior	QCBS
CRA/WASIS II/CON 04/17	Summary of CQS	0.5	1	Prior	CQS
CRA/WASIS II/CON 07/17 CRA/WASIS II/CON 06/17 CRA/WASIS II/ CON 05/17	Summary ICS	0.20	3	Prior	ICS

**PROCUREMENT PLAN Mozambique : Water Services & Institutional Support II**

**General Information**  
**Country:** Mozambique **Bank Approval Date of the Original Procurement Plan:** 2016-10-19  
**Revised Plan Date(s): (comma delineated, leave blank if none)** 2018-05-08  
**Project ID:** P149377 **GPN Date:**  
**Project Name:** Water Services & Institutional Support II  
**Loan / Credit No.:** IDA / 57830, IDA / D1100  
**Executing Agency(ies):** Water Supply Asset Holding and Investment Fund, Water Regulatory Council

Activity Reference No./ Description	Loan / Credit No.	Component	Review Type	Method	Market Approach	Procurement Process	Prequalification (Y/N)	Estimated Amount (US\$)	Actual Amount (US\$)	Process Status	Draft Pre-qualification Documents		Prequalification Evaluation Report		Draft Bidding Document / Justification		Specific Procurement Notice / Invitation		Bidding Documents as Issued		Proposal Submission / Opening / Minutes		Bid Evaluation Report and Recommendation for Award		Signed Contract		Contract Completion	
											Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual
FPAGWASISIW-2/15 / Design and build for rehabilitation of existing transmission main and construction of 50 km of transmission main DN 500 mm, Pemba	IDA / 57830	Component 1: Rehabilitation and Expansion of Water Supply Production and Distribution	Prior	Request for Bids	Open - International	Single Stage - One Envelope	Y	22,416,000.00	13,747,363.87	Signed	2016-10-17	2016-10-19	2016-10-17	2016-10-27	2016-10-17	2016-12-15	2016-10-17					2017-04-24	2017-04-03	2017-05-22	2017-07-06	2017-10-13	2017-10-31	2019-05-04
FPAGWASISIW-9/16 / Design and build of 26km transmission main, DN 350 mm to connect Mozote to Tete system and new pipeline from Muamanda to WTP, 1km, DN 500 mm, Tete	IDA / 57830	Component 1: Rehabilitation and Expansion of Water Supply Production and Distribution	Prior	Request for Bids	Open - International	Single Stage - One Envelope	Y	10,000,000.00	0.00	Under Implementation	2017-01-10	2017-01-20	2017-05-29	2017-10-27	2017-07-12		2017-02-14	2017-04-25					2017-10-09		2017-11-24		2018-04-12	2019-11-01
FPAGWASISIW-7/15 / Design and construction of network, Beira and Dondo	IDA / 57830	Component 1: Rehabilitation and Expansion of Water Supply Production and Distribution	Post	Request for Bids	Open - National	Single Stage - One Envelope		7,763,000.00	0.00	Under Implementation					2017-05-08	2017-07-24	2017-05-29	2017-07-24					2017-08-05		2017-09-19		2018-02-03	2018-08-25
FPAGWASISIW-1/15 / Drilling Boreholes, Pemba	IDA / 57830	Component 1: Rehabilitation and Expansion of Water Supply Production and Distribution	Post	Request for Bids	Open - National	Single Stage - One Envelope		1,134,000.00	0.00	Under Implementation					2016-12-05	2017-04-25	2016-12-26	2017-05-10					2017-02-16		2017-03-20		2017-06-05	2018-01-02
FPAGWASISIW-8/18 / Drilling boreholes, Tete	IDA / 57830	Component 1: Rehabilitation and Expansion of Water Supply Production and Distribution	Post	Request for Bids	Open - National	Single Stage - One Envelope		1,323,000.00	0.00	Under Implementation					2018-04-27	2018-04-13	2018-05-02	2018-04-13					2018-06-15		2018-07-30		2018-11-11	2019-02-06
FPAGWASISIW-12/18 / Design and build for rehabilitation of the Mutua pumping station, Beira (emergency)	IDA / 57830	Component 1: Rehabilitation and Expansion of Water Supply Production and Distribution	Post	Request for Quotations	Limited	Single Stage - One Envelope		1,500,000.00	0.00	Pending Implementation							2018-05-02								2018-06-27		2018-12-24	

Activity Reference No./ Description	Loan / Credit No.	Component	Review Type	Method	Market Approach	Procurement Process	Prequalification (Y/N)	Estimated Amount (US\$)	Actual Amount (US\$)	Process Status	Draft Pre-qualification Documents		Prequalification Evaluation Report		Draft Bidding Document / Justification		Specific Procurement Notice / Invitation		Bidding Documents as Issued		Proposal Submission / Opening / Minutes		Bid Evaluation Report and Recommendation for Award		Signed Contract		Contract Completion		
											Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned
CRAWASIS IIG-03/17 / Supply of Furniture, Computers and Equipment for CRA and CORAL	IDA / 57830	Component 5: Capacity Building and Operational Support to CRA	Post	Request for Quotations	Limited	Single Stage - One Envelope		100,000.00	0.00	Cancelled								2017-01-13								2017-03-10		2017-09-06	
FPAGIGPG-2/17 / Supply of IT equipment	IDA / D1100	Component 2: Institutional Support	Post	Request for Quotations	Limited	Single Stage - One Envelope		65,000.00	0.00	Under Implementation								2017-08-27	2017-09-26							2017-11-23		2017-12-23	
CRAWASIS IIG 05/17 / Computers for CRA Offices	IDA / 57830	Component 5: Capacity Building and Operational Support to CRA	Post	Request for Quotations	Open - National	Single Stage - One Envelope		100,000.00	82,595.72	Signed								2017-10-03								2017-11-28	2018-03-29	2018-05-27	
CRAWASIS IIG 04/17 / Office Furniture for CORAL & ALC	IDA / 57830	Component 5: Capacity Building and Operational Support to CRA	Post	Request for Quotations	Open - National	Single Stage - One Envelope		70,000.00	28,272.90	Signed								2017-10-03								2017-11-28	2018-02-13	2018-05-27	
CRAWASIS IIG 06/17 / Field Tools for CORAL & ALC STAFF	IDA / 57830	Component 5: Capacity Building and Operational Support to CRA	Post	Request for Quotations	Open - National	Single Stage - One Envelope		55,000.00	73,742.83	Signed								2017-10-03								2017-11-28	2018-01-31	2018-05-27	
FPAGIGPG-1/17 / Supply of office furniture	IDA / D1100	Component 2: Institutional Support	Post	Request for Quotations	Limited	Single Stage - One Envelope		35,000.00	0.00	Pending Implementation								2018-04-09								2018-07-06		2018-08-05	
CRAWASIS IIG-07/17 / Supply of Marketing Equipment and Institutional Image for CRA.	IDA / 57830	Component 5: Capacity Building and Operational Support to CRA	Post	Request for Bids	Limited	Single Stage - One Envelope		150,000.00	0.00	Pending Implementation				2018-08-29			2018-09-03							2018-10-15		2018-11-14		2018-12-19	2019-10-15
CRAWASIS IIG- 01/17 / Acquisition of Two Sedan vehicles and Two 4x4 vehicles	IDA / 57830	Component 5: Capacity Building and Operational Support to CRA	Post	Request for Bids	Open - National	Single Stage - One Envelope		120,000.00	0.00	Pending Implementation				2018-07-31			2018-08-05								2018-09-16		2018-10-16		2019-09-16

Activity Reference No./ Description	Loan / Credit No.	Component	Review Type	Method	Market Approach	Procurement Process	Prequalification (Y/N)	Estimated Amount (US\$)	Actual Amount (US\$)	Process Status	Draft Pre-qualification Documents		Prequalification Evaluation Report		Draft Bidding Document / Justification		Specific Procurement Notice / Invitation		Bidding Documents as Issued		Proposal Submission / Opening / Minutes		Bid Evaluation Report and Recommendation for Award		Signed Contract		Contract Completion	
											Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual
FPAGWASISICON-3/17 / Documents Translation Services	IDA / D1100	Component 2: Institutional Support	Post	Request for Quotations	Limited	Single Stage - One Envelope		150,000.00	25,550.17	Signed								2017-08-19	2017-08-23							2017-10-23	2017-10-30	2019-10-23

Activity Reference No./ Description	Loan / Credit No.	Component	Review Type	Method	Market Approach	Contract Type	Estimated Amount (US\$)	Actual Amount (US\$)	Process Status	Terms of Reference		Expression of Interest Notice		Short List and Draft Request for Proposals		Request for Proposals as Issued	Opening of Technical Proposals / Minutes		Evaluation of Technical Proposal		Combined Evaluation Report and Draft Negotiated Contract		Signed Contract		Contract Completion	
										Planned	Actual	Planned	Actual	Planned	Actual		Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual
FPAGWASISICON-6/15 / Design check and supervision of rehabilitation and construction of transmission mains, Pemba	IDA / D1100	Component 2: Institutional Support	Prior	Quality And Cost-Based Selection	Open - International		1,215,000.00	584,071.88	Signed	2016-10-17	2016-10-19	2016-10-17		2016-12-12	2016-10-26		2017-02-27	2017-01-26	2017-04-03	2017-04-19	2017-08-29	2017-08-23	2017-11-03	2017-10-31	2020-11-16	

FIPAGWASIS/CON-715 / Design and supervision of electromechanical equipment of boreholes, rehabilitation and construction of treatment plant and pumping stations. Pemba	DA / D1100	Component 2: Institutional Support	Prior	Quality And Cost-Based Selection	Open - International		2,300,000.00	798,480.34	Signed	2016-10-17	2016-10-19	2016-10-17	2016-12-22	2016-11-08		2017-03-06	2017-01-10	2017-04-09	2017-03-24	2017-09-20	2017-08-01	2018-01-09	2018-03-13	2021-02-21
FIPAGWASIS/CON-815 / Design and Supervision for refurbishment of existing treatment systems, including pre-treatment canal & rehabilitation of the Digue Digue Water Intake, Beira	DA / D1100	Component 2: Institutional Support	Prior	Quality And Cost-Based Selection	Open - International		1,500,000.00	0.00	Under Implementation	2016-10-17	2016-10-19	2016-10-17	2017-01-03	2016-12-18		2017-03-17	2017-03-24	2017-06-09	2017-05-31	2017-10-06	2018-01-04	2017-12-11		2021-02-26
FIPAGWASIS/CON-816 / Design and supervision for Rehabilitation and Construction of Distribution Centre and Network, Pemba	DA / D1100	Component 2: Institutional Support	Prior	Quality And Cost-Based Selection	Open - International		1,900,000.00	1,189,174.90	Signed	2016-10-17	2016-10-19	2016-10-17	2016-12-22	2016-12-21		2017-03-10	2017-03-09	2017-04-13	2017-05-03	2017-09-26	2017-12-05	2018-01-15	2018-03-16	2021-09-28
FIPAGWASIS/CON-1115 / Design check and supervision of network, Beira and Dondo	DA / D1100	Component 2: Institutional Support	Prior	Quality And Cost-Based Selection	Open - International		1,500,000.00	0.00	Under Implementation	2016-11-10	2016-12-15	2017-02-03	2016-12-21	2017-04-05	2017-05-10		2017-06-21		2017-07-26	2017-12-04	2017-12-06		2018-02-12	2020-09-02
FIPAGWASIS/CON-1416 / Design check and supervision of rehabilitation and construction of transmission mains, Tete	DA / D1100	Component 2: Institutional Support	Prior	Quality And Cost-Based Selection	Open - International		1,000,000.00	0.00	Under Review	2017-01-05	2017-05-22	2017-02-27	2017-07-26	2017-05-31			2017-08-16		2017-09-20		2018-01-31		2018-04-09	2020-11-30
CRAWASIS /ICON 0217 / Implementation of Citizen Voice tools and RECO procedures in project cities	DA / 57830	Component 5: Capacity Building and Operational Support to CRA	Post	Consultant Qualification Selection	Open - International		140,000.00	0.00	Cancelled	2017-01-13		2017-02-03		2017-03-19							2017-04-18		2017-05-23	2017-11-19
FIPAGWASIS/CON-1215 / Independent monitoring verification agent for Maputo	DA / D1100	Component 3: Output-Based Payments for Low-Income-Household Connections	Post	Consultant Qualification Selection	Open - National		300,000.00	0.00	Pending Implementation	2018-07-26		2018-09-15		2018-12-19							2019-06-08		2019-08-13	2025-09-09
CRAWASIS /ICON 0417 / Impact Evaluation-baseline	DA / 57830	Component 5: Capacity Building and Operational Support to CRA	Prior	Consultant Qualification Selection	Open - International		500,000.00	0.00	Cancelled	2017-01-09		2017-01-30		2017-03-15							2017-04-14		2017-05-19	2017-11-15
FIPAGWASIS/CON-1518 / Design and supervision of electro mechanical equipment of boreholes, rehabilitation and construction of treatment plant and pumping stations, Tete	DA / D1100	Component 2: Institutional Support	Prior	Quality And Cost-Based Selection	Open - International		3,000,000.00	0.00	Pending Implementation	2018-05-21		2018-07-05		2018-08-18			2018-09-22		2018-10-22		2018-12-05		2019-03-19	2021-09-04
FIPAGWASIS/CON-1618 / Design and Supervision for rehabilitation and construction of distribution centres and network, Tete and Moatize	DA / D1100	Component 2: Institutional Support	Prior	Quality And Cost-Based Selection	Open - International		2,100,000.00	0.00	Pending Implementation	2018-05-11		2018-06-01		2018-07-15			2018-08-20		2018-09-19		2018-11-02		2019-02-14	2021-08-02
CRAWASIS /ICONS 06FCS18 / REGULATIONS & STANDARDS DESIGN FOR THE WATER SUPPLY IN SITUATION OF SCARCITY	DA / 57830	Component 5: Capacity Building and Operational Support to CRA	Post	Consultant Qualification Selection	Open - National		120,000.00	0.00	Pending Implementation	2018-05-23		2018-06-13		2018-07-27							2018-08-26		2018-09-30	2019-01-28
CRAWASIS /ICONS 05FCS18 / DESIGN OF GUIDELINES FOR THE REGULATION OF PRIVATE WATER SUPPLIERS AND THE WATER - TANKS PROVIDERS	DA / 57830	Component 5: Capacity Building and Operational Support to CRA	Post	Consultant Qualification Selection	Open - National		250,000.00	0.00	Pending Implementation	2018-06-18		2018-07-09		2018-08-22							2018-09-21		2018-10-26	2019-08-22
CRAWASIS /ICON-08FCS17 / IMPACT EVALUATION (PROJECT AREAS - BEIRA, DONDO, TETE, MOATIZE & PEMBA)	DA / 57830	Component 5: Capacity Building and Operational Support to CRA	Prior	Quality And Cost-Based Selection	Open - International		1,200,000.00	0.00	Pending Implementation	2018-06-29		2018-07-20		2018-08-02			2018-09-30		2018-10-30		2018-12-04		2019-01-08	2020-01-08
CRAWASIS /ICONS 06FCS18 / REVISION OF THE CRA STRATEGIC PLAN (2015/2020)	DA / 57830	Component 5: Capacity Building and Operational Support to CRA	Post	Consultant Qualification Selection	Open - National		300,000.00	0.00	Pending Implementation	2018-07-27		2018-08-17		2018-09-30							2018-10-30		2018-12-04	2019-09-30
CRAWASIS /ICON 0317 / Design, Implementation and Monitor of the Regulatory Framework of the Water Utilities	DA / 57830	Component 5: Capacity Building and Operational Support to CRA	Post	Quality And Cost-Based Selection	Open - International		400,000.00	0.00	Pending Implementation	2018-07-25		2018-08-15		2018-09-28			2018-10-26		2018-11-25		2018-12-30		2019-02-03	2020-02-03

**INDIVIDUAL CONSULTANTS**

Activity Reference No. / Description	Loan / Credit No.	Component	Review Type	Method	Market Approach	Contract Type	Estimated Amount (US\$)	Actual Amount (US\$)	Process Status	Terms of Reference		Invitation to Identified/Selected Consultant		Draft Negotiated Contract		Signed Contract		Contract Completion	
										Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual
FIPAGWASIS/CON-515 / Supervision for construction of boreholes in Pemba	DA / D1100	Component 2: Institutional Support	Post	Individual Consultant Selection	Open		80,000.00	0.00	Under Implementation	2017-01-16	2017-05-17	2017-04-24		2017-06-12		2017-08-02		2019-02-26	
CRAWASIS /ICON 0617 / Civil Engineer	DA / 57830	Component 2: Institutional Support	Post	Individual Consultant Selection	Limited		70,000.00	0.00	Under Implementation	2017-03-01	2018-04-23	2017-03-06		2017-03-27		2017-05-01		2017-10-28	
CRAWASIS /ICON 0517 / Project Manager	DA / 57830	Component 5: Capacity Building and Operational Support to CRA	Post	Individual Consultant Selection	Open		95,000.00	0.00	Under Implementation	2019-05-31		2019-07-19		2019-08-09		2019-09-13		2020-03-11	
FIPAGWASIS/CON-217 / Planning and Investment Advisor	DA / D1100	Component 2: Institutional Support	Prior	Individual Consultant Selection	Open		400,000.00	329,400.00	Signed	2017-06-10	2017-09-13	2017-09-22	2018-01-09	2017-10-07	2018-02-21	2017-12-10	2018-04-12	2019-12-10	
FIPAGWASIS/CON-1117 / Procurement Advisor	DA / D1100	Component 2: Institutional Support	Prior	Individual Consultant Selection	Open		400,000.00	0.00	Under Implementation	2017-08-11	2017-08-22	2017-10-14	2018-01-23	2017-11-04	2018-02-21	2018-01-07		2020-01-07	

CRA/WASIS IICONS-03/ICS/18 / IMPACT EVALUATION SPECIALIST (WATER SUPPLY SERVICES)	DA / 57830	Component 5: Capacity Building and Operational Support to CRA	Post	Individual Consultant Selection	Limited		270,000.00	0.00	Pending Implementation	2018-07-16	2018-07-21	2018-08-11	2018-09-15	2021-09-14
CRA/WASIS IICON 29/ICS/17 / Electromechanical Engineer	DA / 57830	Component 5: Capacity Building and Operational Support to CRA	Post	Individual Consultant Selection	Limited		30,000.00	0.00	Cancelled	2017-10-19	2017-10-24	2017-11-14	2017-12-19	2018-12-19
FPAG/WASIS/ICON-4/18 / Electromechanical advisor	DA / D1100	Component 2: Institutional Support	Prior	Individual Consultant Selection	Open		300,000.00	0.00	Pending Implementation	2018-06-08	2018-07-27	2018-08-17	2018-11-06	2020-06-01
FPAG/WASIS/ICON-13/18 / Supervision for construction of boxholes in Tete	DA / D1100	Component 2: Institutional Support	Post	Individual Consultant Selection	Open		80,000.00	0.00	Pending Implementation	2018-05-30	2018-07-18	2018-08-21	2018-12-03	2019-03-03
FPAG/WASIS/ICON-17/18 / Contract management advisor	DA / D1100	Component 2: Institutional Support	Prior	Individual Consultant Selection	Open		400,000.00	0.00	Pending Implementation	2018-05-31	2018-08-03	2018-09-08	2018-12-19	2020-12-18
FPAG/WASIS/ICON-21/18 / Dam safety inspection services	DA / D1100	Component 2: Institutional Support	Post	Individual Consultant Selection	Limited		50,000.00	0.00	Under Review	2018-04-02	2018-05-02	2018-04-09	2018-04-30	2018-07-23
FPAG/WASIS/ICON-19/15 / Elaboration of TORs for the acquisition of commercial software and technical assistance	DA / D1100	Component 2: Institutional Support	Prior	Individual Consultant Selection	Open		300,000.00	0.00	Pending Implementation	2018-06-15	2018-11-10	2019-01-11	2019-03-19	2021-04-15
FPAG/WASIS/ICON-4/17 / Update of FPAG generic Environmental Management Plan	DA / D1100	Component 2: Institutional Support	Post	Individual Consultant Selection	Open		100,000.00	0.00	Pending Implementation	2018-04-18	2018-06-23	2018-07-25	2018-10-01	2019-03-30
CRA/WASIS IICONS 02/ICS/18 / Financial Specialist (Support CRA to assess financial situation and Tariff Proposals of the 15 Water Supply Systems - FPAG)	DA / 57830	Component 5: Capacity Building and Operational Support to CRA	Post	Individual Consultant Selection	Limited		70,000.00	0.00	Under Review	2018-04-26	2018-05-01	2018-05-22	2018-06-26	2018-12-23
CRA/WASIS IICONS-04/ICS/18 / TECHNICAL ASSISTANT - DEPARTMENT OF PLANNING AND CONTROL	DA / 57830	Component 5: Capacity Building and Operational Support to CRA	Post	Individual Consultant Selection	Limited		30,000.00	0.00	Pending Implementation	2018-07-17	2018-07-22	2018-08-12	2018-09-16	2019-09-16
CRA/WASIS IICONS-27/ICS/17 / Communication, Image & Public Relations Officer	DA / 57830	Component 5: Capacity Building and Operational Support to CRA	Post	Individual Consultant Selection	Limited		45,000.00	0.00	Under Implementation	2018-07-26	2018-04-23	2018-07-31	2018-09-21	2019-09-25
CRA/WASIS IICONS-28/ICS/17 / Sanitation Specialist	DA / 57830	Component 5: Capacity Building and Operational Support to CRA	Post	Individual Consultant Selection	Limited		50,000.00	0.00	Pending Implementation	2017-10-18	2017-10-23	2017-11-13	2017-12-18	2018-06-16
CRA/WASIS IICON 07/17 / Institutional Specialist	DA / 57830	Component 5: Capacity Building and Operational Support to CRA	Post	Individual Consultant Selection	Limited		63,000.00	0.00	Under Implementation	2018-06-27	2018-04-23	2018-07-02	2018-07-23	2019-08-27
FPAG/WASIS/ICON-10/18 / Water treatment process specialist	DA / D1100	Component 2: Institutional Support	Post	Individual Consultant Selection	Open		150,000.00	0.00	Pending Implementation	2018-06-15	2018-08-03	2018-08-31	2018-11-13	2020-06-08
FPAG/WASIS/ICON-22/18 / Update of the RPF	DA / D1100	Component 2: Institutional Support	Post	Individual Consultant Selection	Direct		50,000.00	0.00	Pending Implementation	2018-04-06	2018-04-16	2018-05-07	2018-06-11	2018-12-08
FPAG/WASIS/ICON-20/18 / Update of the ESMP	DA / D1100	Component 2: Institutional Support	Post	Individual Consultant Selection	Direct		70,000.00	0.00	Pending Implementation	2018-04-09	2018-04-19	2018-05-10	2018-07-23	2018-09-06
CRA/WASIS IICONS 06/ICS/18 / CRA REGIONAL COORDINATOR - CENTER REGION	DA / 57830	Component 5: Capacity Building and Operational Support to CRA	Post	Individual Consultant Selection	Limited		30,000.00	0.00	Cancelled	2018-06-19	2018-06-24	2018-07-15	2018-08-19	2019-08-19
CRA/WASIS IICONS/ICS/18 / CRA REGIONAL TECHNICAL ASSISTANT - NORTH REGION	DA / 57830	Component 5: Capacity Building and Operational Support to CRA	Post	Individual Consultant Selection	Limited		30,000.00	0.00	Cancelled	2018-06-27	2018-05-03	2018-07-02	2018-07-23	2019-08-27
CRA/WASIS IICONS 08/ICS/18 / CRA REGIONAL TECHNICAL ASSISTANT - CENTER REGION	DA / 57830	Component 5: Capacity Building and Operational Support to CRA	Post	Individual Consultant Selection	Limited		30,000.00	0.00	Cancelled	2018-06-29	2018-07-04	2018-07-26	2018-08-29	2019-08-29
FPAG/WASIS/ICON-23/18 / Design check and supervision of rehabilitation of Mutua pumping station (emergency)	DA / D1100	Component 2: Institutional Support	Post	Individual Consultant Selection	Open		150,000.00	0.00	Pending Implementation	2018-05-10	2018-06-28	2018-07-28	2018-08-24	2019-04-21
CRA/WASIS IICONS 07/ICS/18 / CRA REGIONAL TECHNICAL ASSISTANCE - NORTH REGION	DA / 57830	Component 5: Capacity Building and Operational Support to CRA	Post	Individual Consultant Selection	Direct		30,000.00	0.00	Pending Implementation	2018-05-18	2018-05-28	2018-06-18	2018-07-23	2020-07-22
CRA/WASIS IICONS 08/ICS/18 / CRA REGIONAL TECHNICAL ASSISTANT - CENTER REGION	DA / 57830	Component 5: Capacity Building and Operational Support to CRA	Post	Individual Consultant Selection	Direct		30,000.00	0.00	Pending Implementation	2018-06-22	2018-07-02	2018-07-23	2018-08-27	2020-08-26
CRA/WASIS IICONS 08/ICS/18 / CRA REGIONAL TECHNICAL COORDINATOR - CENTER REGION	DA / 57830	Component 5: Capacity Building and Operational Support to CRA	Post	Individual Consultant Selection	Direct		40,000.00	0.00	Pending Implementation	2018-07-26	2018-08-05	2018-08-26	2018-09-30	2020-08-29