Public Disclosure Authorized

Public Disclosure Authorized

Public Disclosure Authorized

FEDERAL REPUBLIC OF NIGERIA
Nigeria Erosion and Watershed Management Project (NEWMAP)

PROCUREMENT PLAN

I. GENERAL

1. **Project information**:
   Country: Nigeria
   Borrower: Federal Government of Nigeria
   Project Name: Nigeria Erosion and Watershed Management Project-(NEWMAP)
   Loan / Credit No.:
   PIA: National NEWMAP Coordinating Unit.

2. **Bank's approval Date of the procurement Plan:** March, 2012

3. **Date of General Procurement Notice**:

4. **Period covered by this procurement plan**: 18 months

II. Goods and Works and non-consulting services.

1. Prior Review Threshold: Procurement Decisions subject to Prior Review by the Bank as stated in Appendix 1 to the Guidelines for Procurement:

	Procurement Method	Prior Review Threshold (US$ equivalent)	Comments
1.	ICB and LIB (Goods and services other than consultancy services)	> 750,000.00	ALL
2.	NCB	50,000.00 ≤ 750,000.00	NONE
3.	ICB (Works)	> 5,000,000.00	ALL
4.	NCB (Works)	200,000 ≤ 5,000,000.00	NONE
5	Shopping-Goods	< 50,000.00	NONE
6	Shopping-Works	< 100,000.00	NONE
7	Training, Workshops, Study Tours	All Values	Based on Annual Work Plans & Budgets

2. Prequalification. Bidders for major works shall be prequalified in accordance with the provisions of paragraphs 2.9 and 2.10 of the Guidelines.

3. Proposed Procedures for CDD Components (as per paragraph. 3.17 of the Guidelines: Shall apply

4. Reference to (if any) Project Operational/Procurement Manual: shall apply

5. Any Other Special Procurement Arrangements: Not Applicable

6. Procurement Packages with Methods and Time Schedule

Procurement of Goods :

1	2	3	4	5	6	7	8	9
Ref. No.	Contract (Description)	Estimated Cost **US$'000**	Procurement Method	Prequalification (yes/no)	Domestic Preference (yes/no)	Review by Bank (Prior / Post)	Expected Bid-Opening Date	Comments
1	**Computer Systems, Office, software and Accessories**							
	Computers and Accessories, software packages, Photo-copiers, UPS, Printers and Scanners, Fax Machines, Laptops, Stationeries, Consumables, LAN, Telephony,Lasers Software Licenses and Application,.	684 (see remark Colum)	NCB	NO	NO	POST	June 7, 2012	Procurement by each of the 7 SPMU & FPMU is estimated at (USD 85.5)
2	**Office Furniture's and Equipment**							
	Computer workstations and Office Furniture Water Dispenser, Refrigerators,	680 (see remark Colum)	NCB	NO	NO	PRIOR	June 7, 2012	Procurement by each of the 7 SPMU & FPMU is estimate

	Airconditioners, Tables, Chairs, etc							d at (USD 85)
3	**Operational Vehicles**							
	4-WD Vehicles (32 units)	1440 (see remark Colum)	NCB	NO	NO	PRIOR	June 7, 2012	Procurement by each of the 7 SPMU & FPMU is estimated at (180USD
4	**Generator**							
	40KVA Sound-Proof Electricity Generating Set-Purchase and Installation (8 units)	240 (see remark Colum)	NS	NO	NO	PRIOR	June 7, 2012	Procurement by each of the 7 SPMU & FPMU is estimated at (30 USD
5	**Training Communication, Presentation, Media Equipment and materials, etc**							
	Multimedia Projectors, Flip Chart Stands, Boards, GSM TV/Video/Radio/Recorders and Digital Cameras, Internet Facilities, GPS, Raincoats and Enumerators bags, Program information kit, Program posters Community oriented Implementation manual	364 (see remark Colum)	NS	NO	NO	PRIOR	June 7, 2012	Procurement by each of the 7 SPMU & FPMU is estimated at (45.5 USD
6	**Field Equipment**							
	Purchase of Weather Monitoring Stations, GPSs, Laser Measures, Measuring Wheels, 1-2km Range Radios and other survey equipment and tools to gauge	2,400 (see remark Colum)	NCB	NO	NO	PRIOR	June 7, 2012	Procurement by each of the 7 SPMU & FPMU is estimated at (300 USD

	and trace watershed, terrestrial carbon and water flow							
7	**Geographic Information System**							
	Purchase of GIS data/Satellite Imagery,, Overhead photography, etc	3520 (see remark Colum)	NCB	NO	NO	PRIOR	June 7, 2012	Procurement by each of the 7 SPMU & FPMU is estimated at (440 USD
	Sub Total	**9,328.00**						

Procurement of Civil Works

1	2	3	4	5	6	7	8	9
Ref. No.	Contract (Description)	Estimated Cost **US$'000**	Procurement Method	Prequalification (yes/no)	Domestic Preference (yes/no)	Review by Bank (Prior / Post)	Expected Bid-Opening Date	Comments
1	Civil works, and maintenance of flood and gully erosion sites	252,000.00	ICB	NO	YES	PRIOR	October 12, 2012	Procurement by ICB for all 7 SPMU
2	Office accommodation for 7 SPMU & FPCU	240,000	NS	NO	NO	PRIOR	July, 2012	
	SUB TOTAL	**252,240.00**						

III. Selection of Consultants

1. **Prior Review Threshold**: Selection decisions subject to Prior Review by Bank as stated in Appendix 1 to the Guidelines Selection and Employment of Consultants:

	Selection Method	Prior Review Threshold	Comments
1	Consultant Services-QCBS-International	All Values	ALL
2	Consultant Services-QCBS-National	> 200,000.00	ALL
3	Consultant Services-CQS	< 200,000.00	NONE
4	Consultant Services-IC	> 50,000.00	ALL
5	Consultant Services-IC	< 50,000.00	ToR only but ALL
6	Consultant Services- Single Source Selection	All Values	ALL
	Note: All ToRs to be prior review		

QCBS = Quality and Cost Based Selection
SSS = Single Source Selection
CQ = Consultant Qualification
LCS = Least Cost Selection
IC = Individual Consultant

2. **Short list comprising entirely of national consultants**: Short list of consultants for services, estimated to cost less than $200,000.00 equivalent per contract, may comprise entirely of national consultants in accordance with the provisions of paragraph 2.7 of the Consultant Guidelines.
3. **Any Other Special Selection Arrangements: NA**

4. **Consultancy Assignments with Selection Methods and Time Schedule**

1	2	3	4	5	6	7
Ref. No.	**Description of Assignment**	**Estimated Cost. US$'000**	**Selection Method**	**Review by Bank (Prior / Post)**	**Expected Proposals Submission Date**	**Comments**
1	Consultancy for the detailed Engineering designs and data collation for 35 sites	3,395.24 (see remark Colum	QCBS	Prior	On-going	Consultancy for **Priority** sites by each of the 7 SPMU (see each State Proc. Plan).
2	Consultancy for the supervision of Civil Works for 35sites	6,824.47 (see remark Colum	QCBS	Prior	September 2012	Consultancy for **Priority** sites by each of the 7

						SPMU (see each State Proc. Plan).
3	Consultancy for the RAP study for 35 sites	875.00 (see remark Colum	IC	Prior	On-going	Consultancy for **Priority** sites by each of the 7 SPMU is estimated at (25 USD.
4	Consultancy for the ESIA study for 35 sites	875.00 (see remark Colum	IC	Prior	On-going	Consultancy for **Priority** sites by each of the 7 SPMU is estimated at (25 USD.
5	Consultancy for the Socio-Economic study 35 sites	875.00 (see remark Colum	IC	Prior	On-going	Consultancy for **Priority** sites by each of the 7 SPMU is estimated at 25 USD per site
6	Consultancy for GIS data collection and Mapping for 35 sites	875.00 (see remark Colum	IC	Prior	On-going	Consultancy for **Priority** sites by each of the 7 SPMU is estimated at 75 USD per site
7	Consultancy for the detailed Engineering designs and data collation for **additional** 35sites	3500.00 (see remark Colum	QCBS	Prior	August, 2012	Consultancy for **5 additional** sites by each of the 7 SPMU is estimated at 100 USD per site
8	Consultancy for the detailed ESIA, RAP and Socio Economic Studies for **additional** 35 sites	2625.00 (see remark Colum	QCBS	Prior	June, 2013	Consultancy for **5 additional** sites by each of the 7 SPMU is estimated at 75 USD per site
9	Environmental engineering and design consultancy,	800	QCBS	9		
10	Procurement consultancy for support of FPMU and SPMUs	800	QCBS	10	June 1012	
11	M&E consultancy	400	QCBS	11		

12	Consultancy for the support of SPMUs and FPMU	800.00 (see remark Colum	QCBS	12	Sept., 2012	Consultancy by each of the 7 SPMU & FPMU is estimated at (100 USD
13	Consultancy for Legal Services	800.00 (see remark Colum	IC	13	Sept., 2012	Consultancy by each of the 7 SPMU & FPMU is estimated at (100 USD
14	Consultancy for valuation and resettlement implementation	3500.00 (see remark Colum		14	Sept., 2012	Consultancy by each of the 7 SPMU, to cover all sites is estimated at (500 USD per SPMU
15	Consultancy for Training and Capacity Building	1600.00 (see remark Colum	QCBS	Prior	August, 2012	Consultancy by each of the 7 SPMU & FPMU is estimated at (200 USD
16	Consultancy-External Auditor	400.00 (see remark Colum	QCBS	Prior	March, 2013	Consultancy by FPMU to cover each SPMU
17	Consultancy on Community consultation, Public Education and Erosion Management and awareness Techniques,	800.00 (see remark Colum	IC	Prior	Sept., 2012	Consultancy by each of the 7 SPMU & FPMU is estimated at (100 USD
	Sub Total	**27,744.71**				

IV. Implementing Agency Capacity Building Activities with Time Schedule

1. In this section the agreed Capacity Building Activities are listed with time schedule below;

No.	Expected outcome / Activity Description	Estimated Cost US$ '**000**	Estimated Duration	Start Date	**Comments**
	A. TRAINING				

1	3. Nos. Training courses for PMU staff; Project Coordinator, Procurement Specialist, and financial mgt, M&E, Environmental specialists, Communication, Livelihood, Engineering specialists	720.00(see remark Colum	2WKS, each	August 2012	Capacity Building activities for each of the 7 SPMU & FPMU is estimated at (90 USD
2	Training of project finance staff(FMS, APA, FO, IA) on flexible accounting software	160.00(see remark Colum	1wk	August 2012	Capacity Building activities for each of the 7 SPMU & FPMU is estimated at (20 USD
	B. WORKSHOP				
3	Capacity Building for key stakeholders	240.00(see remark Colum	3 days	Septembe r 2012	Capacity Building activities for each of the 7 SPMU & FPMU is estimated at (30 USD
4	ICT Training	160(see remark Colum	1 wk	Septembe r, 2012	Capacity Building activities for each of the 7 SPMU & FPMU is estimated at (20 USD
5	Professional Seminars/Workshops/ subscriptions	120.00(see remark Colum	Various	Various	Capacity Building activities for each of the 7 SPMU & FPMU is estimated at (15 USD
6	2 Days Sensitization/ Workshop for State and Local Govt. Officials on erosion and watershed management	200.00(see remark Colum	2 days	Septembe r 2012	Capacity Building activities for each of the 7 SPMU & FPMU is estimated at (25 USD
7	3 Day workshop for Line Ministries and MDAs on addressing and prevention of Land Degradation	240.00(see remark Colum	3- days	October 2012	Capacity Building activities for each of the 7 SPMU & FPMU is estimated at (30 USD
8	3 Day workshop for local Govt. Focal Persons and Community Erosion watch Dogs on prevention of erosion and land degradation	240.00(see remark Colum	3-days	October 2012	Capacity Building activities for each of the 7 SPMU & FPMU is estimated at (30 USD

9	Capacity Building on use of Metrological and GPS Equipment	200.00(see remark Colum	5-days	2013	Capacity Building activities for each of the 7 SPMU & FPMU is estimated at (25 USD
	C. STUDY/TOURS				
10	Baseline survey/ Community needs assessment and capacity building	240.00(see remark Colum	Various times	October 2012	Capacity Building activities for each of the 7 SPMU & FPMU is estimated at (30 USD
11	Sensitization/ Awareness creation of NEWMAP in the 18 LGA	240.00(see remark Colum	Various times	August, 2012	Capacity Building activities for each of the 7 SPMU & FPMU is estimated at (30 USD
12	Participation in watershed studies organized by the world bank and FAO	160.00(see remark Colum	WB and FAO to determine		Capacity Building activities for each of the 7 SPMU & FPMU is estimated at (20 USD
13	Launching of ESIA and RAP for priority sites	240.00(see remark Colum	Various	December, 2012	Capacity Building activities for each of the 7 SPMU & FPMU is estimated at (30 USD
14	livelihood studies	160.00(see remark Colum	Various	Oct., 2012	Capacity Building activities for each of the 7 SPMU & FPMU is estimated at (20 USD
15	Participation in Biodiversity/forest carbon study organized by the World Bank	160.00(see remark Colum	Various	World Bank determined	Capacity Building activities for each of the 7 SPMU & FPMU is estimated at (20 USD
16	Recognizance survey of Project sites (Erosion and Watershed)	120.00(see remark Colum	4-days each	July 2012	Capacity Building activities for each of the 7 SPMU & FPMU is estimated at (15 USD
17	International Training and study tours	2480.00(see remark Colum	4-wks	February., 2013	Capacity Building activities for each of the 7

					SPMU & FPMU is estimated at (310 USD
18	Attendance of World Bank Organized training, meetings, seminar and workshops	800.00(see remark Colum	Various	World Bank determined	Capacity Building activities for each of the 7 SPMU & FPMU is estimated at (100 USD
	Sub Total	**6,880.00**			

PROCUREMENT PLAN **Nigeria : Nigeria Erosion and Watershed Management Project**

General Information

Country: Nigeria
Bank's Approval Date of the Original Procurement Pla 2017-06-12
Revised Plan Date(s): (comma delineated, leave blank 2022-06-28
Project ID: P124905
GPN Date:
Project Name: Nigeria Erosion and Watershed Management Project
Loan / Credit No: IDA / 51050
Executing Agency(i EDO SPMU

WORKS

Activity Reference No. / Description	Loan / Credit No.	Component	Review Type	Method	Market Approach	Procurement Process	Prequalification (Y/N)	High SEA/SH Risk	Procurement Document Type	Estimated Amount (US$)	Actual Amount (US$)	Process Status	Draft Pre-qualification Documents		Prequalification Evaluation Report		Draft Bidding Document / Justification		Specific Procurement Notice / Invitation		Bidding Documents as Issued		Proposal Submission / Opening / Minutes		Bid Evaluation Report and Recommendation for Award		Signed Contract		Contract Completion
													Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned
NG-EDO SPMU-17122-CW-RFB / Reclamation, channeling and remediation works at NEW Flood and Gully Erosion Sites in Edo State-GAPIONA AND URORA	IDA / 51050	Component 1: Erosion and Watershed Management Infrastructure Investments	Prior	Request for Bids	Open - International	Single Stage - One Envelope				52,000,000.00	0.00	Canceled					2012-07-13		2012-07-13				2017-04-25	2017-05-30	2017-04-25		2017-07-04		2019-07-03
NG-EDO SPMU-17128-CW-RFB / Reclamation, channeling and remediation works at NEW Flood and Gully Erosion Sites in Edo State-OGISO, EDO COLLEGE, AAU, Emu, Igbe Quarters and Fugar-Agenebode road	IDA / 51050	Component 1: Erosion and Watershed Management Infrastructure Investments	Prior	Request for Bids	Open - International	Single Stage - One Envelope				25,600,000.00	20,913,464.96	Signed					2012-07-13	2018-04-26	2012-07-13				2017-07-19	2018-07-09	2017-08-18	2019-08-31	2017-09-01	2019-10-15	2019-08-30
NG-EDO SPMU-67669-CW-RFB2 / Reclamation, channeling and remediation works at NEW Flood and Gully Erosion Sites in Edo State-GAPIONA AND URORA	IDA / 51050	Component 1: Erosion and Watershed Management Infrastructure Investments	Prior	Request for Bids	Open - International	Single Stage - One Envelope				52,000,000.00	0.00	Canceled					2017-08-30		2017-09-04				2017-10-16		2017-11-15	2018-08-29	2017-12-20		2018-12-26
NG-EDO SPMU-72150-CW-RFB / Delimitation/Delineation and construction of perimeter fences at Queen Ede, Auchi and Ekehuan sites	IDA / 51050	Component 1: Erosion and Watershed Management Infrastructure Investments	Post	Request for Bids	Open - National	Single Stage - One Envelope				1,500,000.00	970,785.38	Signed					2018-08-10	2020-06-18	2018-08-15	2021-02-01			2018-09-26	2020-07-17	2018-10-26	2020-08-18	2018-11-30	2020-10-12	2019-05-29
NG-EDO SPMU-76211-CW-RFB / Reclamation, channeling and remediation works at NEW Flood and Gully Erosion Sites in Edo State-GAPIONA AND URORA	IDA / 51050	Component 1: Erosion and Watershed Management Infrastructure Investments	Prior	Request for Bids	Open - International	Single Stage - One Envelope				40,840,000.00	27,034,076.82	Under Review					2018-08-30	2018-10-04	2018-09-04	2018-10-08			2018-10-16	2018-12-06	2018-11-15	2019-03-20	2018-12-20	2019-04-25	2020-12-18
NG-EDO SPMU-96321-CW-RFQ / Post construction maintenance works including cleaning of drainage channels at Queen Ede flood and gully Erosion site, and at Ekehuan Flood and gully erosion site, Benin City, Edo State	IDA / 51050	Component 1: Erosion and Watershed Management Infrastructure Investments	Post	Request for Quotations	Limited	Single Stage - One Envelope				150,000.00	30,519.48	Signed							2019-03-25	2020-05-13							2019-05-20	2020-06-22	2019-11-16
NG-EDO SPMU-96325-CW-RFQ / Post construction maintenance works including cleaning of drainage channels at Auchi Flood and gully erosion site, Edo State	IDA / 51050	Component 1: Erosion and Watershed Management Infrastructure Investments	Post	Request for Quotations	Limited	Single Stage - One Envelope				200,000.00	108,872.66	Completed							2019-03-25	2020-05-13							2019-05-20	2020-06-22	2019-11-16
NG-EDO SPMU-163837-CW-RFQ / Delimitation/Delineation and construction of vegetative/wire mesh perimeter fences at Ibore and Ewu sites	IDA / 51050	Component 1: Erosion and Watershed Management Infrastructure Investments	Post	Request for Quotations	Limited	Single Stage - One Envelope				200,000.00	50,030.76	Completed							2020-03-25	2020-12-28							2020-05-20	2021-01-14	2020-11-16
NG-EDO SPMU-163836-CW-RFQ / Extending drainage channels to safe disposal points-Honey-G Road-NEW	IDA / 51050	Component 1: Erosion and Watershed Management Infrastructure Investments	Post	Request for Quotations	Limited	Single Stage - One Envelope				195,000.00	161,370.03	Completed							2020-03-25	2020-11-02							2020-05-20	2020-12-04	2020-11-16
NG-EDO SPMU-163835-CW-RFQ / Gully Stabilization and landslide Management activities.-Honey-G Road-NEW	IDA / 51050	Component 1: Erosion and Watershed Management Infrastructure Investments	Post	Request for Quotations	Limited	Single Stage - One Envelope				195,000.00	232,676.13	Completed							2020-03-25	2020-11-02							2020-05-20	2020-12-04	2020-11-16
NG-EDO SPMU-163834-CW-RFQ / Post construction maintenance works including cleaning of drainage channels at Ibore and Ewu sites-NEW	IDA / 51050	Component 1: Erosion and Watershed Management Infrastructure Investments	Post	Request for Quotations	Limited	Single Stage - One Envelope				100,000.00	38,321.66	Signed							2020-03-25	2020-12-28							2020-05-20	2021-01-14	2020-11-16
NG-EDO SPMU-163833-CW-DIR / Emergency Reclamation, channeling and remediation works at Iguosa flood and gully Erosion site, Benin City, Edo State	IDA / 51050	Component 1: Erosion and Watershed Management Infrastructure Investments	Post	Direct Selection	Direct					1,000,000.00	828,026.66	Signed					2020-03-24	2020-03-22	2020-03-27	2020-03-24							2020-04-07	2020-08-18	2020-07-03
NG-EDO SPMU-171909-CW-RFB / Reclamation, channeling and Parmanent remediation works at Iguosa flood and gully Erosion site, Benin City, Edo State	IDA / 51050	Component 1: Erosion and Watershed Management Infrastructure Investments	Post	Request for Bids	Open - National	Single Stage - One Envelope				5,500,000.00	3,618,328.49	Signed					2020-05-14	2020-06-18	2020-05-19	2021-02-01			2020-06-19	2020-07-17	2020-07-05	2020-08-17	2020-07-17	2020-10-16	2021-05-28
NG-EDO SPMU-199998-CW-RFB / Reclamation, channeling and remediation works at Ugboha-Uzogban flood and gully Erosion site, Central Senatorial district of Edo State	IDA / 51050	Component 1: Erosion and Watershed Management Infrastructure Investments	Post	Request for Bids	Limited	Single Stage - One Envelope				7,650,000.00	9,297,878.00	Signed					2020-10-22	2020-12-09	2020-10-27	2020-12-09			2020-11-10	2020-12-23	2020-11-17	2021-01-18	2020-12-08	2021-02-15	2021-06-06
NG-EDO SPMU-17119-CW-RFB / Reclamation, channeling and remediation works at Ekehuan Road Gully/West Moat Flood and Gully Erosion catchment area Phase 1 in Benin City	IDA / 51050	Component 1: Erosion and Watershed Management Infrastructure Investments	Prior	Request for Bids	Open - National	Single Stage - One Envelope				2,500,000.00	0.00	Canceled					2017-06-06		2017-06-06				2018-09-10		2018-12-30		2019-01-15		2020-01-14
NG-EDO SPMU-17125-CW-RFB / Reclamation, channeling and remediation works at NEW Flood and Gully Erosion Sites in Edo State-EWU and IBORE	IDA / 51050	Component 1: Erosion and Watershed Management Infrastructure Investments	Prior	Request for Bids	Open - National	Single Stage - One Envelope				18,700,000.00	0.00	Canceled					2012-07-13		2012-07-13				2017-01-09		2017-02-21		2017-03-24		2018-09-21

NG-EDO SPMU-17126-CW-RFB / Reclamation, channeling and remediation works at Ikpoba Hill Gully Erosion site	IDA / 51050	Component 1: Erosion and Watershed Management Infrastructure Investments	Post	Request for Bids	Open - National	Single Stage - One Envelope				2,500,000.00	0.00	Canceled					2012-07-13		2012-07-13				2017-04-10		2017-06-08		2017-07-04		2017-12-19
NG-EDO SPMU-17112-CW-RFB / Reclamation, channeling and remediation works at Queen Ede Secondary School Flood and Gully Erosion catchment area in Benin City	IDA / 51050	Component 1: Erosion and Watershed Management Infrastructure Investments	Prior	Request for Bids	Open - National	Single Stage - One Envelope				19,850,000.00	0.00	Canceled					2012-07-13		2012-07-13				2014-07-22		2014-08-20		2014-09-22		2016-03-18
NG-EDO SPMU-96317-CW-RFB / Reclamation, channeling and remediation works at Ugboha-Uzogban flood and gully Erosion site, Central Senatorial district of Edo State AND Complete Reclamation, channeling and remediation works at Iguosa flood and gully Erosion site, Benin City, Edo St	IDA / 51050	Component 1: Erosion and Watershed Management Infrastructure Investments	Prior	Request for Bids	Open - International	Single Stage - One Envelope				20,000,000.00	0.00	Canceled					2020-04-24		2020-04-29				2020-06-10		2020-07-10		2020-08-14		2021-04-23
NG-EDO SPMU-171910-CW-RFB / Reclamation, channeling and remediation works at Ugboha-Uzogban flood and gully Erosion site, Central Senatorial district of Edo State	IDA / 51050	Component 1: Erosion and Watershed Management Infrastructure Investments	Prior	Request for Bids	Open - National	Single Stage - One Envelope				10,000,000.00	0.00	Canceled					2020-07-10		2020-07-15				2020-08-14		2020-08-25		2020-09-18		2021-06-17
NG-EDO SPMU-17117-CW-RFB / Reclamation, channeling and remediation works at Oshiobugie Flood and Gully Erosion site at Auchi	IDA / 51050	Component 1: Erosion and Watershed Management Infrastructure Investments	Prior	Request for Bids	Open - International	Single Stage - One Envelope				42,500,000.00	0.00	Canceled					2012-07-13		2012-07-13				2014-08-27		2014-12-18		2015-01-22		2017-01-20
NG-EDO SPMU-72150B-CW-RFB / Preventive erosion intervention/bioremediation activities for incipient gullies including enhancement of greening /vegetative cover/tree planting at queen ede, Auchi and Ekehuan	IDA / 51050	Component 1: Erosion and Watershed Management Infrastructure Investments	Post	Request for Bids	Open - National	Single Stage - One Envelope				585,000.00	0.00	Canceled					2018-08-20		2018-08-25				2018-09-21		2018-10-21		2018-11-25		2019-05-24

GOODS

Activity Reference No. / Description	Loan / Credit No.	Component	Review Type	Method	Market Approach	Procurement Process	Prequalification (Y/N)	Estimated Amount (US$)	Actual Amount (US$)	Process Status	Draft Pre-qualification Documents		Prequalification Evaluation Report		Draft Bidding Document / Justification		Specific Procurement Notice / Invitation		Bidding Documents as Issued		Proposal Submission / Opening / Minutes		Bid Evaluation Report and Recommendation for Award		Signed Contract		Contract Completion	
											Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual
NG-EDO SPMU-17135-GO-RFQ / Procurement of Computer Systems, Office, software, ICT equiment, Inverter and battery bank, and office Consumables	IDA / 51050	Component 4: Project Management	Post	Request for Quotations	Open - National	Single Stage - One Envelope		20,000.00	4,213.07	Completed							2017-06-11								2017-07-09	2017-04-13	2017-08-29	2017-06-19
NG-EDO SPMU-17138-GO-RFQ / Office furniture's and Equipment, and electrical and electronics equipment	IDA / 51050	Component 4: Project Management	Post	Request for Quotations	Open - National	Single Stage - One Envelope		5,000.00	5,294.76	Completed							2017-06-11								2017-07-09	2021-01-12	2017-07-20	2021-07-06
NG-EDO SPMU-17143-GO-RFQ / procurement of 2 N05.4-WD Pick up Vehicle and SUV.	IDA / 51050	Component 4: Project Management	Post	Request for Quotations	Open - National	Single Stage - One Envelope		400,000.00	289,183.13	Completed							2017-03-26								2017-04-14	2017-06-23	2017-05-26	2017-08-24
NG-EDO SPMU-17146-GO-RFQ / Procurement of Training Communication, Presentation, Media Equipment and materials, etc Raincoats, PPE and Enumerators bags, P IEC materials, Community oriented Implementation manuals.	IDA / 51050	Component 4: Project Management	Post	Request for Quotations	Open - National	Single Stage - One Envelope		30,000.00	31,046.34	Signed							2017-06-11								2017-07-07	2021-01-12	2017-08-20	
NG-EDO SPMU-96311-GO-RFQ / Procurement of Office furnitures and Equipment	IDA / 51050	Component 4: Project Management	Post	Request for Quotations	Limited	Single Stage - One Envelope		10,000.00	7,391.53	Completed							2019-04-15	2020-12-18							2019-06-10	2021-01-12	2019-12-07	2021-06-29
NG-EDO SPMU-96302-GO-RFQ / Procurement of Personal Protective Equipment (PPE) and Information, Education and Communication (IEC)materials-	IDA / 51050	Component 4: Project Management	Post	Request for Quotations	Limited	Single Stage - One Envelope		10,000.00	5,356.05	Signed							2019-04-15	2019-09-23							2019-06-10	2019-10-21	2019-12-07	
NG-EDO SPMU-96307-GO-RFQ / Office Equipment: Computer Accessories-laptops, Tablets,memory stck, External Hard Drive; Electrical and Electronics Equipment-Stabilizers, Deep cycle batteries: Training, Communication and Presentation Equipment-Cameras, projectors, recorders	IDA / 51050	Component 4: Project Management	Post	Request for Quotations	Limited	Single Stage - One Envelope		35,000.00	17,262.15	Signed							2019-04-15	2019-08-02							2019-06-10	2019-08-20	2019-12-07	
NG-EDO SPMU-163839-GO-RFQ / Office Equipment: Computer Accessories-laptops, Tablets,memory stck, External Hard Drive; Electrical and Electronics Equipment-Stabilizers, Deep cycle batteries: Training, Communication and Presentation Equipment-Cameras, projectors, recorders	IDA / 51050	Component 1: Erosion and Watershed Management Infrastructure Investments	Post	Request for Quotations	Limited	Single Stage - One Envelope		5,000.00	5,327.35	Completed							2020-04-13	2020-07-20							2020-05-25	2020-08-06	2020-06-25	2020-09-10
NG-EDO SPMU-171914-GO-RFQ / Fish and Cassava Processing Plant using Renewable Solar Power Solution	IDA / 51050	Component 1: Erosion and Watershed Management Infrastructure Investments	Post	Request for Quotations	Limited	Single Stage - One Envelope		100,000.00	98,633.63	Signed							2020-05-07	2020-06-01							2020-05-19	2020-06-12	2020-05-28	
NG-EDO SPMU-171913-GO-RFQ / Ice Block and Ice Cubes Production Plant for women powered by Renewable Solar Power Solution	IDA / 51050	Component 1: Erosion and Watershed Management Infrastructure Investments	Post	Request for Quotations	Limited	Single Stage - One Envelope		100,000.00	88,210.64	Signed							2020-05-07	2020-06-01							2020-05-17	2020-06-12	2020-05-28	
NG-EDO SPMU-171912-GO-RFQ / Renewable Solar Power Solution for PHC type B	IDA / 51050	Component 1: Erosion and Watershed Management Infrastructure Investments	Post	Request for Quotations	Limited	Single Stage - One Envelope		100,000.00	96,862.43	Signed							2020-05-08	2020-06-01							2020-05-22	2020-06-12	2020-05-29	

NG-EDO SPMU-165594-GO-RFB / Renewable Solar Power Solution for CIGs and reclaimed land/park; PHC type A; and PHC type B	IDA / 51050	Component 1: Erosion and Watershed Management Infrastructure Investments	Post	Request for Bids	Open - National	Single Stage - One Envelope		300,000.00	241,948.93	Signed					2020-06-14	2020-03-23	2020-06-15				2020-07-15	2020-04-22	2020-07-20	2020-04-30	2020-07-23	2020-05-04	2020-07-27	
NG-EDO SPMU-181084-GO-RFQ / Procurement of Sanitizers, anti viral diffusers, hand washing devices and accessories for prevention of COVID-19 Pandemic for SPMU	IDA / 51050	Component 4: Project Management	Post	Request for Quotations	Limited	Single Stage - One Envelope		5,000.00	5,233.37	Completed							2020-06-26	2020-06-24							2020-07-06	2020-07-06	2020-07-10	2020-07-23
NG-EDO SPMU-179566-GO-RFB / Establishment of Solar Powered Agro-based Processing/Livelihood enhancement Clusters in Auchi, Benin and Ubiaja	IDA / 51050	Component 1: Erosion and Watershed Management Infrastructure Investments	Post	Request for Bids	Limited	Single Stage - One Envelope		600,000.00	366,961.02	Signed					2020-06-15	2020-06-15	2020-06-18	2020-06-15			2020-06-19	2020-06-19	2020-06-22	2020-06-22	2020-06-24	2020-06-24	2020-06-29	
NG-EDO SPMU-179560-GO-RFB / Establishment of Solar Powered Recycling/Waste Management CIG clusters in Beni, Auchi and Ekpoma	IDA / 51050	Component 1: Erosion and Watershed Management Infrastructure Investments	Post	Request for Bids	Limited	Single Stage - One Envelope		350,000.00	182,213.62	Signed					2020-06-15	2020-06-15	2020-06-18	2020-06-15			2020-06-19	2020-06-19	2020-06-22	2020-06-22	2020-06-24	2020-06-24	2020-06-27	
NG-EDO SPMU-17150-GO-RFQ / Procurement of Weather Monitoring Stations, GPSs, Laser Measures and Measuring Wheels, 1-2km Range Radios and other survey equipment and tools to gauge and	IDA / 51050	Component 4: Project Management	Post	Request for Quotations	Open - National	Single Stage - One Envelope		10,000.00	0.00	Canceled							2017-06-11								2017-07-07		2017-08-18	
NG-EDO SPMU-163840-GO-RFB / Procurement, Installation, Training and Commissioning of Hydromet/Automatic Flood Early Warning System-AFEWS at Agenebode and Ilushi, 3 units of Automatic Weather Stations and DCP-Data Collection Platform for River gauging at Ikpoba River	IDA / 51050	Component 2: Erosion and Watershed Management Institutions and Information Services	Post	Request for Bids	Open - National	Single Stage - One Envelope		1,000,000.00	0.00	Canceled					2020-04-10		2020-04-15				2020-05-27		2020-06-26		2020-07-31		2021-01-27	

NON CONSULTING SERVICES

Activity Reference No. / Description	Loan / Credit No.	Component	Review Type	Method	Market Approach	Procurement Process	Prequalification (Y/N)	Estimated Amount (US$)	Actual Amount (US$)	Process Status	Draft Pre-qualification Documents		Prequalification Evaluation Report		Draft Bidding Document / Justification		Specific Procurement Notice / Invitation		Bidding Documents as Issued		Proposal Submission / Opening / Minutes		Bid Evaluation Report and Recommendation for Award		Signed Contract		Contract Completion	
											Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual
NG-EDO SPMU-96167-NC-RFQ / Procurement of Broadband Internet Service	IDA / 51050	Component 4: Project Management	Post	Request for Quotations	Limited	Single Stage - One Envelope		35,000.00	2,981.95	Signed							2019-04-15	2020-10-30							2019-06-10	2020-11-16	2019-12-07	

CONSULTING FIRMS

Activity Reference No. / Description	Loan / Credit No.	Component	Review Type	Method	Market Approach	Contract Type	Estimated Amount (US$)	Actual Amount (US$)	Process Status	Terms of Reference		Expression of Interest Notice		Short List and Draft Request for Proposals		Request for Proposals as Issued		Opening of Technical Proposals / Minutes		Evaluation of Technical Proposal		Combined Evaluation Report and Draft Negotiated Contract		Signed Contract		Contract Completion	
										Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual
NG-EDO SPMU-17077-CS-CQS / Consultancy for Water Harvesting-ONGOING	IDA / 51050	Component 1: Erosion and Watershed Management Infrastructure Investments	Post	Consultant Qualification Selection	Open - National		150,000.00	146,004.86	Signed	2016-02-05	2016-01-11	2016-02-05		2016-02-05	2016-12-01							2016-02-26	2017-03-29	2017-02-16	2017-07-12	2017-05-16	
NG-EDO SPMU-17069-CS-CQS / Consultancy for the generation of Land Resources Inventory Data (LRID) for erosion sites, infrastructure, watersheds, wetlands (GIS survey)-ONGOING	IDA / 51050	Component 1: Erosion and Watershed Management Infrastructure Investments	Post	Consultant Qualification Selection	Open - National		95,000.00	93,773.32	Completed	2015-02-05	2015-12-11	2015-02-05		2016-02-05	2016-11-24							2016-02-26	2017-06-02	2017-02-16	2017-07-18	2017-05-16	2020-06-01
NG-EDO SPMU-72134-CS-QCBS / Supervision of civil works at New Flood and gully erosion Sites	IDA / 51050	Component 1: Erosion and Watershed Management Infrastructure Investments	Prior	Quality And Cost-Based Selection	Open - International		2,600,000.00	1,764,478.40	Signed	2018-08-20	2018-08-12	2018-09-10	2018-08-16	2018-10-24	2019-02-26			2018-11-21	2019-04-03	2018-12-21	2019-06-20	2019-01-25	2019-09-04	2019-03-01	2019-09-19	2020-02-29	
NG-EDO SPMU-72151-CS-CQS / Engagement of Focal NGO to support project impliment ation-new	IDA / 51050	Component 1: Erosion and Watershed Management Infrastructure Investments	Post	Consultant Qualification Selection	Open - National		200,000.00	229,969.12	Signed	2018-08-20	2018-11-08	2018-09-10		2018-10-15	2019-03-26							2018-11-01	2019-07-24	2018-12-06	2019-08-14	2020-12-04	
NG-EDO SPMU-96301-CS-CQS / Consultancy for the Engineering design for Iguosa flood and gully Erosion site, Benin City, Edo State	IDA / 51050	Component 1: Erosion and Watershed Management Infrastructure Investments	Post	Consultant Qualification Selection	Open - National		100,000.00	91,542.40	Completed	2019-02-10	2018-11-08	2019-03-03		2019-04-16	2019-02-07							2019-05-16	2019-02-25	2019-06-20	2019-03-05	2019-12-17	2020-05-06
NG-EDO SPMU-96298-CS-CQS / Consultancy for the Engineering design for Ugboha-Uzogban flood and gully Erosion site, Central Senatorial district of Edo State	IDA / 51050	Component 1: Erosion and Watershed Management Infrastructure Investments	Post	Consultant Qualification Selection	Limited		100,000.00	70,033.12	Completed	2019-09-10	2019-09-03			2019-09-24	2019-09-17							2019-10-24	2019-10-09	2019-11-28	2019-10-16	2020-05-26	2020-12-09
NG-EDO SPMU-163832-CS-CQS / Consultancy for the preparation of catchment management plan for flood and gully erosion sites in Edo State-NEW	IDA / 51050	Component 1: Erosion and Watershed Management Infrastructure Investments	Post	Consultant Qualification Selection	Limited		300,000.00	287,027.41	Signed	2020-04-10	2020-05-11			2020-04-24	2020-06-30							2020-05-24	2020-08-05	2020-06-28	2020-08-07	2020-12-25	
NG-EDO SPMU-17109-CS-QCBS / Procurement of consultants for study/ designs of Ten (10) additional erosion sites and supervision of civil works +Supervision of Ekehuan, Auchi and Queen ede sites	IDA / 51050	Component 1: Erosion and Watershed Management Infrastructure Investments	Prior	Quality And Cost-Based Selection	Open - International		2,400,000.00	0.00	Canceled	2013-09-06		2013-10-24		2013-12-27				2014-02-04		2014-02-19		2014-03-07		2014-04-09		2016-04-08	
NG-EDO SPMU-17051-CS-CQS / Consultancy of Sevices of Focal NGO	IDA / 51050	Component 1: Erosion and Watershed Management Infrastructure Investments	Post	Consultant Qualification Selection	Open - National		200,000.00	0.00	Canceled	2014-12-22		2014-12-22		2015-04-10								2015-04-28		2015-05-12		2017-06-20	
NG-EDO SPMU-17098-CS-QCBS / Procurement of consultants for supervision of civil works at Ekehuan, Auchi and Queen ede sites and new sites	IDA / 51050	Component 1: Erosion and Watershed Management Infrastructure Investments	Prior	Quality And Cost-Based Selection	Open - International		960,000.00	0.00	Canceled	2013-09-07		2013-10-29		2014-01-07				2014-02-04		2014-02-19		2014-03-07		2014-04-09		2017-09-29	
NG-EDO SPMU-17096-CS-QCBS / Urban and Storm Water Master Plan for larger Benin City	IDA / 51050	Component 2: Erosion and Watershed Management Institutions and Information Services	Prior	Quality And Cost-Based Selection	Open - International		4,000,000.00	0.00	Canceled	2017-06-30		2017-08-31		2017-10-31				2018-01-08		2018-02-09		2018-03-29		2018-04-27		2018-11-30	

INDIVIDUAL CONSULTANTS

Activity Reference No. / Description	Loan / Credit No.	Component	Review Type	Method	Market Approach	Contract Type	Estimated Amount (US$)	Actual Amount (US$)	Process Status	Terms of Reference		Invitation to Identified/Selected Consultant		Draft Negotiated Contract		Signed Contract		Contract Completion	
										Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual
NG-EDO SPMU-17088-CS-INDV / Consultancy for M & E Baseline data for New Sites-Gapiona and Urora	IDA / 51050	Component 4: Project Management	Post	Individual Consultant Selection	Open		60,000.00	47,725.65	Completed	2017-01-13	2017-01-16	2017-01-13	2017-01-16	2017-02-10	2017-02-10	2017-02-20	2017-02-15	2017-05-03	2017-10-13
NG-EDO SPMU-17094-CS-CDS / Consultancy for design of emergency works for incipient gullies requiring rapid action-several	IDA / 51050	Component 1: Erosion and Watershed Management Infrastructure Investments	Post	Direct Selection	Direct		100,000.00	74,796.02	Signed	2017-06-06	2016-12-28	2017-06-06	2016-12-29			2017-06-30	2017-07-12	2017-09-22	
NG-EDO SPMU-17040-CS-INDV / Consultancy for M & E Baseline data for New Sites-Ibore, Ewu and Fugar-Agenebode Road	IDA / 51050	Component 1: Erosion and Watershed Management Infrastructure Investments	Post	Individual Consultant Selection	Open		100,000.00	51,139.00	Completed	2017-01-13	2017-01-16	2017-01-13	2017-01-16	2017-02-10	2017-02-10	2017-02-20	2017-02-15	2017-05-03	2017-11-04
NG-EDO SPMU-17048-CS-INDV / Consultancy for M & E Baseline data for New Sites-Edo College and Ogiso-Osunde	IDA / 51050	Component 1: Erosion and Watershed Management Infrastructure Investments	Post	Individual Consultant Selection	Open		95,000.00	38,168.96	Completed	2017-02-06	2017-10-04	2017-02-06	2017-10-04	2017-02-24	2017-11-02	2017-02-24	2017-11-13	2017-05-23	2019-12-13
NG-EDO SPMU-17042-CS-INDV / Consultancy for M & E Baseline data for New Sites-Emu, AAU and Igbe Quarters	IDA / 51050	Component 1: Erosion and Watershed Management Infrastructure Investments	Post	Individual Consultant Selection	Open		95,000.00	58,114.38	Completed	2017-02-06	2017-09-01	2017-02-06	2017-10-23	2017-02-24	2017-11-02	2017-02-24	2017-11-13	2017-05-23	2019-07-17
NG-EDO SPMU-17029-CS-INDV / Consultancy for the detailed RAP, and Socio-Economic Studies for New Sites-Edo College, Ogiso-Osunde and AAU	IDA / 51050	Component 1: Erosion and Watershed Management Infrastructure Investments	Post	Individual Consultant Selection	Open		95,000.00	37,215.75	Completed	2017-02-06	2017-08-30	2017-02-06	2017-09-28	2017-02-24	2017-10-13	2017-02-24	2017-10-31	2017-05-23	2020-02-20
NG-EDO SPMU-17032-CS-INDV / Consultancy for the detailed RAP, and Socio-Economic Studies for New Sites-EMU, Igbe quarters and Fugar-Agenebode road	IDA / 51050	Component 1: Erosion and Watershed Management Infrastructure Investments	Post	Individual Consultant Selection	Open		95,000.00	36,396.25	Completed	2017-02-06	2017-08-30	2017-02-06	2017-09-28	2017-02-24	2017-10-13	2017-02-24	2017-10-30	2017-05-23	2020-03-31
NG-EDO SPMU-17037-CS-INDV / Consultancy for the detailed ESIA, for Flood and Gully Erosion in Edo State-NEW-1-GAPIONA and URORA	IDA / 51050	Component 1: Erosion and Watershed Management Infrastructure Investments	Post	Individual Consultant Selection	Open		100,000.00	58,509.00	Completed	2017-01-13	2017-01-12	2017-01-13	2017-01-13	2017-02-10	2017-02-10	2017-02-20	2017-02-15	2017-05-03	2017-07-20
NG-EDO SPMU-17044-CS-INDV / Consultancy for the detailed ESIA, for Flood and Gully Erosion in Edo State-NEW-2-IBORE, EWU	IDA / 51050	Component 1: Erosion and Watershed Management Infrastructure Investments	Post	Individual Consultant Selection	Open		100,000.00	36,960.00	Completed	2017-01-13	2017-01-12	2017-01-13	2017-01-13	2017-02-10	2017-02-10	2017-02-20	2017-02-15	2017-05-03	2017-10-20
NG-EDO SPMU-17038-CS-INDV / Consultancy for the detailed ESIA, for Flood and Gully Erosion in Edo State-New Sites-AAU, Edo College and Ogiso-Osunde	IDA / 51050	Component 1: Erosion and Watershed Management Infrastructure Investments	Post	Individual Consultant Selection	Open		90,000.00	51,067.50	Completed	2017-02-06	2017-09-22	2017-02-06	2017-10-06	2017-02-24	2017-10-24	2017-02-24	2017-10-27	2017-05-23	2019-07-23
NG-EDO SPMU-17050-CS-INDV / Consultancy for the detailed ESIA, for Flood and Gully Erosion in Edo State-New Sites-Emu-Ohodua, Igbe Quarters and FUGAR AGENEBODE ROAD	IDA / 51050	Component 1: Erosion and Watershed Management Infrastructure Investments	Post	Individual Consultant Selection	Open		90,000.00	67,193.50	Completed	2017-02-06	2017-09-12	2017-02-06	2017-10-06	2017-02-24	2017-10-24	2017-02-24	2017-10-27	2017-05-23	2018-12-03
NG-EDO SPMU-96184-CS-INDV / Consultancy for M & E Baseline data for Iguosa flood and gully Erosion site, Benin City, Edo State and for Ugboha-Uzogban flood and gully Erosion site, Central Senatorial district of Edo State	IDA / 51050	Component 1: Erosion and Watershed Management Infrastructure Investments	Post	Individual Consultant Selection	Limited		100,000.00	35,185.63	Completed	2019-08-10	2019-11-29	2019-08-15	2019-12-09	2019-09-05	2019-12-24	2019-10-10	2020-01-07	2020-04-07	2021-06-18
NG-EDO SPMU-96179-CS-INDV / Consultancy for the detailed RAP, and Socio-Economic Studies for Iguosa flood and gully Erosion site, Benin City, Edo State and for Ugboha-Uzogban flood and gully Erosion site, Central Senatorial district of Edo State	IDA / 51050	Component 1: Erosion and Watershed Management Infrastructure Investments	Post	Individual Consultant Selection	Limited		50,000.00	38,903.04	Completed	2019-08-10	2019-11-29	2019-08-15	2019-11-29	2019-09-05	2019-12-11	2019-10-10	2019-12-30	2020-04-07	2021-06-29
NG-EDO SPMU-96187-CS-INDV / Consultancy for the detailed ESMP, for Iguosa flood and gully Erosion site, Benin City, Edo State and for Ugboha-Uzogban flood and gully Erosion site, Central Senatorial district of Edo State	IDA / 51050	Component 1: Erosion and Watershed Management Infrastructure Investments	Post	Individual Consultant Selection	Limited		50,000.00	36,024.17	Completed	2019-08-10	2019-11-29	2019-08-15	2019-12-12	2019-09-05	2020-01-06	2019-10-10	2020-01-17	2020-04-07	2021-05-11
NG-EDO SPMU-17062-CS-INDV / Consultancy for sensitization on Livelihood, Watershed Management & Engineering designs for Erosion Management-ON GOING	IDA / 51050	Component 4: Project Management	Post	Individual Consultant Selection	Open		90,000.00	0.00	Canceled	2014-05-27		2014-07-07		2014-07-31		2014-08-08		2015-04-27	
NG-EDO SPMU-17064-CS-INDV / Consultancy for Livelihood Needs Assessment-ON-GOING	IDA / 51050	Component 4: Project Management	Post	Individual Consultant Selection	Open		90,000.00	0.00	Canceled	2014-07-07		2014-07-07		2014-07-31		2014-08-08		2015-04-27	
NG-EDO SPMU-17081-CS-INDV / Consultancy for Environmental and Social Safeguard Sensitization on Erosion Control-on going	IDA / 51050	Component 4: Project Management	Post	Individual Consultant Selection	Open		90,000.00	0.00	Canceled	2014-05-27		2014-07-07		2014-07-31		2014-08-08		2015-04-27	
NG-EDO SPMU-96316-CS-INDV / Consultancy for the preparation of catchment management plan for flood and gully erosion sites in Edo State	IDA / 51050	Component 1: Erosion and Watershed Management Infrastructure Investments	Post	Individual Consultant Selection	Limited		100,000.00	0.00	Canceled	2019-04-10		2019-04-15		2019-05-06		2019-06-10		2019-12-07	

NG-EDO SPMU-1708S-CS-IN DV / Consultancy on Bioreme diation works	IDA / 51050	Component 1: Erosion and Watershed Management Infr astructure Investments	Post	Individual Consult ant Selection	Open		30,000.00	0.00	Canceled	2017-02-06		2017-06-06		2017-06-30		2017-06-30		2017-09-22	
NG-EDO SPMU-171911-CS-IN DV / Consultancy for the Retr ofitting of ESMPs to address and include issues of GBV/SE A for flood and gully erosion sites in Edo State	IDA / 51050	Component 1: Erosion and Watershed Management Infr astructure Investments	Post	Individual Consult ant Selection	Limited		100,000.00	0.00	Canceled	2020-06-10		2020-06-15		2020-07-06		2020-07-24		2020-10-23	