

Procurement Plan for Ghana Transport Sector Improvement Project (P151026)

I. General

1. **Bank's approval Date of the procurement Plan:** *April 19, 2017*
2. **Date of General Procurement Notice:** *October 2016*
3. **Period covered by this procurement plan:** *The procurement period of project covered from March 2017 to September 2018*

II. Goods and Works and non-consulting services.

1. **Prior Review Threshold:** Procurement Decisions subject to Prior Review by the Bank as stated in Appendix 1 to the Guidelines for Procurement:

	Procurement Method	Prior Review Threshold US\$	Comments
1.	ICB / NCB (Goods)	Above US\$ 2,000,000	All
2.	ICB / NCB (Works)	Above US\$ 10 million	All
3.	Non-Consultant Services	Above US\$ 2,000,000	First contract

2. **Pre-qualification.** Not applicable.
3. **Proposed Procedures for CDD Components (as per paragraph. 3.17 of the Guidelines:** Not Applicable

Reference to (if any) Project Operational/Procurement Manual: *Project Implementation Manual for World Bank Loan Project: Proposed Transport Sector Improvement Project (April 2017), Issued by Ministry of Roads and Highways, Ministry of Transport*

4. **Summary of the Procurement Packages planned during the first 18 months after project effectiveness**

1	2	3	4	5	6	7
Ref. No.	Description	Estimated Cost US\$ million	Pack ages	Domestic Preference (yes/no)	Review by Bank (Prior / Post)	Comments
	Summary of the ICB (Works)	101.3	2	No	Prior	<i>Output and Performance Based Road Contracts & Works contracts for Rehabilitation of selected Feeder Roads</i>
	Summary of the ICB (Goods)	0.225 m	1	No	Prior	

April 2017

	Summary of the NCB (Works)	0.05 m	1	NA	Post	
	Summary of the NCB (Goods)	2.3 m	6	NA	Post	
	Summary of the ICB (Non-Consultant Services)	0	0	NA	NA	

III. Selection of Consultants

- Prior Review Threshold:** Selection decisions subject to Prior Review by Bank as stated in Appendix 1 to the Guidelines Selection and Employment of Consultants:

	Selection Method	Prior Review Threshold	Comment
1.	Competitive Methods (Firms)	Above US\$ 1,000,000	
2.	Single Source (Firms)	Above 100,000	
3.	Individual	Above US\$ 300,000	

- Short list comprising entirely of national consultants:** Short list of consultants for services, estimated to cost less than \$ 300,000 equivalent per contract, may comprise entirely of national consultants in accordance with the provisions of paragraph 2.7 of the Consultant Guidelines.

- Consultancy Assignments with Selection Methods and Time Schedule**

1	2	3	4	5	6
Ref. No.	Description of Assignment	Estimated Cost US\$ million	Packages	Review by Bank (Prior / Post)	Comments
	Summary of number of contracts that will be let under QCBS	11.00	7	Prior	
	Summary of number of contracts that will be let under other methods	2.53	13	Post	CQS/CDS/ IND

PROCUREMENT PLAN Ghana : Transport Sector Improvement Project

General Information
Country: Ghana **Bank's Approval Date of the Original Procurement Plan:** 2017-02-22
Revised Plan Date(s): (comma delimited, leave blank if not) 2019-04-08
Project ID: P151026 **GFN Date:**
Project Name: Transport Sector Improvement Project
Loan / Credit No: IDA / V0460, IDA / 60810
Executing Agency(ies): Ministry of Roads and Highways

Activity Reference No. / Description	Loan / Credit No.	Component	Review Type	Method	Market Approach	Procurement Process	Prequalification (Y/N)	Actual Amount (US\$)	Process Status	Draft Pre-qualification Documents		Prequalification Evaluation Report		Draft Bidding Document / Justification		Specific Procurement Notice / Invitation		Bidding Documents as Issued		Proposal Submission / Opening / Minutes		Bid Evaluation Report and Recommendation for Award		Signed Contract		Contract Completion		
										Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	
GH-MRH-8885-CW-RFB / Works contracts for Rehabilitation of selected Feeder Roads in Northern Region (445km) -Lot 1	IDA / V0460		Prior	Request for Bids	Open - National	Single Stage - One Envelope		0.00	Canceled					2017-12-02		2017-12-07					2018-01-18		2018-02-17			2018-03-24		2018-09-20
GH-MRH-83885-CW-RFB / Upgrading to gravel surface selected Feeder Roads and Farm access in Atebubu/Amantenten district of the Brong Ahafo region of Ghana (206.4km)	IDA / 60810		Prior	Request for Bids	Open - International	Single Stage - Two Envelope		0.00	Pending Implementation					2018-12-05		2018-12-10					2019-01-21		2019-04-05			2019-05-10		2019-11-06
EU-GH-MRH-90597-CW-RFB / Upgrading to Gravel Roads selected Feeder and Farm Access Roads in Wa West, Wa Municipal, Nadowli-Kaleo and Daffiama-Isa-Bassie District of the Upper West Region (250-300km)	IDA / 60810		Prior	Request for Bids	Open - International	Single Stage - Two Envelope		0.00	Pending Implementation					2019-06-05		2019-06-10					2019-07-22		2019-10-04			2019-11-08		2020-05-06
EU-GH-MRH-90606-CW-RFB / Upgrading to Gravel Surfaced Roads selected Feeder and Farm Access Roads in Lambussie-Karri, Lawra, Nandom and Jirapa Districts in the Upper West Region (250-300km)	IDA / 60810		Prior	Request for Bids	Open - International	Single Stage - Two Envelope		0.00	Pending Implementation					2019-06-04		2019-06-09					2019-07-21		2019-10-03			2019-11-07		2020-05-05

Activity Reference No. / Description	Loan / Credit No.	Component	Review Type	Method	Market Approach	Procurement Process	Prequalification (Y/N)	Actual Amount (US\$)	Process Status	Draft Pre-qualification Documents		Prequalification Evaluation Report		Draft Bidding Document / Justification		Specific Procurement Notice / Invitation		Bidding Documents as Issued		Proposal Submission / Opening / Minutes		Bid Evaluation Report and Recommendation for Award		Signed Contract		Contract Completion	
										Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual
GH-MRH-8897-GO-RFQ / Supply of 2 Number Laptop , 1 Printer and 1 Photocopy machine	IDA / V0460		Post	Request for Quotations	Limited	Single Stage - One Envelope		29,173.65	Under Implementation							2017-03-28									2017-05-23		2017-11-19
GH-MRH-8890-GO-RFQ / Supply of 3 Number (SUV) Vehicles for use by Project staff	IDA / V0460		Prior	Request for Quotations	Limited	Single Stage - One Envelope		0.00	Canceled							2017-03-28									2017-05-23		2017-11-19

EU-GH-MRH-80609-CS-QCBS / Socio-Economic Baseline Studies on Selected Feeder Roads in Wa West, Wa Municipal, Nadawli, Kaleo, Daffama-Isaa-Bussie, Lambussies-Karni, Lawra, Nandom and Jirapa Districts in the Upper West Region (500-600km)	IDA / 60810		Prior	Quality And Cost-Based Selection	Open - National		0.00	Under Implementation	2019-02-13		2019-03-06		2019-04-19			2019-05-17		2019-06-16		2019-07-21		2019-08-25		2020-08-24
---	-------------	--	-------	----------------------------------	-----------------	--	------	----------------------	------------	--	------------	--	------------	--	--	------------	--	------------	--	------------	--	------------	--	------------

INDIVIDUAL CONSULTANTS