

Procurement Plan for Punjab RWSS (P150520)

I. General

1. **Bank's approval Date of the procurement Plan** 2012
2. **Date of General Procurement Notice:** [October 01, 2014]
3. **Period covered by this procurement plan:** January 2017 onwards

II. Goods and Works and non-consulting services.

1. **Prior Review Threshold:** Procurement Decisions subject to Prior Review by the Bank as stated in Appendix 1 to the Guidelines for Procurement:

2.

	Procurement Method	Prior Review Threshold US\$
1.	ICB and LIB (Goods)	<i>Above US\$ 500,000</i>
2.	NCB (Goods)	<i>Above US\$ 100,000</i>
3.	ICB (Works)	<i>Above US\$ 40 million</i>
4.	NCB (Works)	<i>Above US\$ 10 million</i>
5.	(Non-Consultant Services)	<i>Below US\$ 100,000</i>

2. **Prequalification** for Bidders *Not applicable*

3. **Proposed Procedures for CDD Components (as per paragraph. 3.17 of the Guidelines:** NA

4. **Reference to (if any) Project Operational/Procurement Manual:** *Project Implementation Manual for World Bank Loan Project P150520*

5. **Any Other Special Procurement Arrangements:**

In addition, the justification for all contracts to be issued on the basis of LIB, single-source or direct contracting (except for contracts less than US\$50,000 in value) will be subject to prior review. Justification for all contracts to be issued on the basis of LIB, single-source or direct contracting (except for contracts less than US\$50,000 in value) will be subject to prior review.

III. Selection of Consultants

1. **Prior Review Threshold:** Selection decisions subject to Prior Review by Bank as stated in Appendix 1 to the Guidelines Selection and Employment of Consultants:

	Selection Method	Prior Review Threshold
1.	Competitive Methods (Firms)	Above US\$ 500,000
2.	Single Source (Firms)	Above US\$ 50,000
3.	Individual	Above US\$ 200,000

2. **Short list comprising entirely of national consultants:** Short list of consultants for services, estimated to cost less than \$ 300,000 equivalent per contract, may comprise entirely of national consultants in accordance with the provisions of paragraph 2.7 of the Consultant Guidelines.

PROCUREMENT PLAN India : IN Punjab Rural Water and Sanitation Sector Improvement Project

General Information
Country: India **Bank's Approval Date of the Original Procurement Plan:** 2018-08-16
Revised Plan Date(s): (comma delimited, leave blank if not) 2019-05-22
Project ID: P150520 **GFN Date:**
Project Name: IN Punjab Rural Water and Sanitation Sector Improvement Project
Loan / Credit No: IBRD / 84870
Executing Agency(ies): Div. Tarn Tarn EE- 2nd

WORKS																													
Activity Reference No. / Description	Loan / Credit No.	Component	Review Type	Method	Market Approach	Procurement Process	Prequalification (Y/N)	Actual Amount (US\$)	Process Status	Draft Pre-qualification Documents		Prequalification Evaluation Report		Draft Bidding Document / Justification		Specific Procurement Notice / Invitation		Bidding Documents as Issued		Proposal Submission / Opening / Minutes		Bid Evaluation Report and Recommendation for Award		Signed Contract		Contract Completion			
										Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual
DWSS-W.DIV84-5715-1 / WSS Village Alipur, Block Patti , Distt. Tarn Taran: Repair of existing pipe line, Provision of new pipe line & water connection .	IBRD / 84870		Post	Request for Quotations	Open - National	Single Stage - One Envelope		8,454.12	Signed								2019-01-06									2019-03-03		2019-08-30	
PRWSS-W.DIV84-5750-1 / WSS Village Jalalabad , Block Khador Sahib , Distt. Tarn Taran: Repair of existing pipe line, Provision of new pipe line & water connection	IBRD / 84870		Post	Request for Quotations	Open - National	Single Stage - One Envelope		12,450.95	Signed								2019-01-06									2019-03-03		2019-08-30	
DWSS-W.DIV84-5719-1 / WSS Village Kot Badha, Block Patti , Distt. Tarn Taran :Repair of existing pipe line, Provision of new pipe line & water connection	IBRD / 84870		Post	Request for Quotations	Open - National	Single Stage - One Envelope		21,530.95	Signed								2018-12-24									2019-02-18		2019-08-17	
PRWSS-W.DIV84-5720-1 / WSS Village Mallah , Block Khador Sahib, Distt. Tarn Taran: Repair of existing pipe line, Provision of new pipe line & water connection	IBRD / 84870		Post	Request for Quotations	Open - National	Single Stage - One Envelope		11,944.82	Signed								2019-01-06									2019-03-03		2019-08-30	
DWSS-W.DIV84-5727-1 / WSS Village Marhana , Block Naushera Pannuan , Distt. Tarn Taran:Repair of existing pipe line, Provision of new pipe line & water connection	IBRD / 84870		Post	Request for Quotations	Open - National	Single Stage - One Envelope		20,239.91	Signed								2019-01-06									2019-03-03		2019-08-30	
DWSS-W.DIV84-5721-1 / WSS Village Maglani , Block Khador Sahib , Distt. Tarn Taran: Repair of existing pipe line, Provision of new pipe line & water connection	IBRD / 84870		Post	Request for Quotations	Open - National	Single Stage - One Envelope		16,885.80	Signed								2019-01-06									2019-03-03		2019-08-30	
PRWSS-W.DIV84-5726-1 / WSS Village Pheloke, Block Naushera Pannuan , Distt. Tarn Taran: Repair of existing pipe line, Provision of new pipe line & water connection	IBRD / 84870		Post	Request for Quotations	Open - National	Single Stage - One Envelope		10,756.78	Signed								2019-01-06									2019-03-03		2019-08-30	

Activity Reference No. / Description	Loan / Credit No.	Component	Review Type	Method	Market Approach	Procurement Process	Prequalification (Y/N)	Actual Amount (US\$)	Process Status	Draft Pre-qualification Documents		Prequalification Evaluation Report		Draft Bidding Document / Justification		Specific Procurement Notice / Invitation		Bidding Documents as Issued		Proposal Submission / Opening / Minutes		Bid Evaluation Report and Recommendation for Award		Signed Contract		Contract Completion	
										Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual
PRWSS-G-DIV34-5489-1 / Procurement of Office furniture, Electric fans tools and plants and other facilities for New JE sections (S051 to S053) under jurisdiction of Division Tarn Taran EE 2nd under Component 4 A of PRWSSIP	IHRD / 84870		Post	Request for Quotations	Open - National	Single Stage - One Envelope		5,901.43	Signed							2018-09-08								2018-11-03		2019-05-02	

NON CONSULTING SERVICES																												
Activity Reference No. / Description	Loan / Credit No.	Component	Review Type	Method	Market Approach	Procurement Process	Prequalification (Y/N)	Actual Amount (US\$)	Process Status	Draft Pre-qualification Documents		Prequalification Evaluation Report		Draft Bidding Document / Justification		Specific Procurement Notice / Invitation		Bidding Documents as Issued		Proposal Submission / Opening / Minutes		Bid Evaluation Report and Recommendation for Award		Signed Contract		Contract Completion		
										Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned

CONSULTING FIRMS																												
Activity Reference No. / Description	Loan / Credit No.	Component	Review Type	Method	Market Approach	Contract Type	Actual Amount (US\$)	Process Status	Terms of Reference		Expression of Interest Notice		Short List and Draft Request for Proposals		Request for Proposals as Issued		Opening of Technical Proposals / Minutes		Evaluation of Technical Proposal		Combined Evaluation Report and Draft Negotiated Contract		Signed Contract		Contract Completion			
									Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual

INDIVIDUAL CONSULTANTS