

Sample Procurement Plan

(Text in italic font is meant for instruction to staff and should be deleted in the final version of the PP)

I. General

1. **Bank's approval Date of the procurement Plan** [*Original: January 2017*]; *Revision 2 of Updated Procurement Plan, August 2017*]
2. **Date of General Procurement Notice:** *August 2017*
3. **Period covered by this procurement plan:** *The procurement period of project covered from year June 2017 to September 2023]*

II. Goods and Works and non-consulting services.

1. **Prior Review Threshold:** Procurement Decisions subject to Prior Review by the Bank as stated in Appendix 1 to the Guidelines for Procurement:

	Procurement Method	Prior Review Threshold US\$	Comments
1.	ICB and LIB (Goods and Non-consultant Services)	<i>Above US\$ 500,000</i>	<i>All</i>
2.	NCB (Goods and Non Consultant Services)	<i>Above US\$ 100,000</i>	<i>None</i>
3.	ICB (Works)	<i>Above US\$ 3 million</i>	<i>All</i>
4.	NCB (Works)	<i>Above US\$ 200,000</i>	<i>None</i>

2. **Prequalification.** Bidders for *Not applicable* shall be prequalified in accordance with the provisions of paragraphs 2.9 and 2.10 of the Guidelines.
3. **Proposed Procedures for CDD Components (as per paragraph. 3.17 of the Guidelines:** *NA*
4. **Reference to (if any) Project Operational/Procurement Manual:** *Project Operations Manual available at the 3 (three) Implementing Agencies*
5. **Any Other Special Procurement Arrangements:** *NA*
6. **Summary of the Procurement Packages planned during the first 18 months after project effectiveness (including those that are subject to retroactive financing and advanced procurement)**

[List the Packages which require Bank's prior review first and then the other packages]

1	2	3	4	5	6	7
Ref. No.	Description	Estimated Cost	Packages	Domestic	Review by Bank	Comments

July 9, 2010

		US\$ million		Preference (yes/no)	(Prior / Post)	
	Summary of the ICB (Works)	3.1	1	No	Prior	
	Summary of the ICB (Goods)	2.4	5	No	Prior	
	Summary of the NCB (Works)	9.5	10	No	Post	
	Summary of the NCB (Goods)	0.6	4	No	Post	

III. Selection of Consultants

- Prior Review Threshold:** Selection decisions subject to Prior Review by Bank as stated in Appendix 1 to the Guidelines Selection and Employment of Consultants:

	Selection Method	Prior Review Threshold	Comments
1.	Competitive Methods (Firms)	Above US\$ 1,000,000	
2.	Single Source (Firms)	All	
3.	Individual	Above US\$ 300,000	

- Short list comprising entirely of national consultants:** Short list of consultants for services, estimated to cost less than \$ 300,000 equivalent per contract, may comprise entirely of national consultants in accordance with the provisions of paragraph 2.7 of the Consultant Guidelines.
- Any Other Special Selection Arrangements:** [including advance procurement and retroactive financing, if applicable or delete if not applicable]
- Consultancy Assignments with Selection Methods and Time Schedule**

1	2	3	4	5	6
Ref. No.	Description of Assignment	Estimated Cost US\$ million	Packages	Review by Bank (Prior / Post)	Comments
	Summary of number of contracts that will be let under QCBS	1.5	5	Prior and Post	

PROCUREMENT PLAN **OECS Countries : OECS Regional Tourism Competitiveness**

General Information
Country: OECS Countries **Bank:** Approval Date of the Original Procurement Plan: 2018-01-03
Project ID: P152117 **Revised Plan Date(s): (comma delimited, leave blank if none)** 2018-04-02
Loan / Credit No: OECS Regional Tourism Competitiveness IDA / 60010, IBRD / 87340, IDA / 60000 **GFN Date:** 2017-09-21

Executing Agency(ies): SVG - Ministry of Economic Planning, Sustainable Development, Industry, Information and Labour, Project Coordination Unit - Ministry of Finance, PCU - Department of Planning and National Development, Ministry of Finance, Economic Affairs Plannin

Activity Reference No. / Description	Loan / Credit No.	Component	Review Type	Method	Market Approach	Procurement Process	Prequalification (Y/N)	Actual Amount (US\$)	Process Status	Draft Pre-qualification Documents		Prequalification Evaluation Report		Draft Bidding Document / Justification		Specific Procurement Notice / Invitation		Bidding Documents as Issued		Proposal Submission / Opening / Minutes		Bid Evaluation Report and Recommendation for Award		Signed Contract		Contract Completion	
										Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual
SVGRTPC-W-RFB-1 / Conversion of terminals from domestic to international Lot 1: Cruise ship terminal Lot 2: Union Island	IDA / 60010	Component 1: Facilitation of the Movement of People	Post	Request for Bids	Open - National	Single Stage - One Envelope		0.00	Pending Implementation					2018-08-20	2018-08-25							2018-10-06	2018-11-05	2018-12-10		2019-06-08	
SVGRTPC-W-RFB-2 / Upgrade of anchorage site infrastructure	IDA / 60010	Component 2: Pilot Tourism Investments	Post	Request for Bids	Open - National	Single Stage - One Envelope		0.00	Pending Implementation					2019-08-19	2019-08-24							2019-10-05	2019-11-04	2019-12-09		2020-06-06	
SVGRTPC-W-RFB-3 / Rehabilitation works at Fort Charlotte	IDA / 60010	Component 2: Pilot Tourism Investments	Post	Request for Bids	Open - National	Single Stage - One Envelope		0.00	Pending Implementation					2018-11-12	2018-11-17							2018-12-29	2019-01-28	2019-03-04		2019-08-31	
GD-PCU - GRENADA-37507-CW-RFP / Rehabilitation of Terminal in Neveiy Vale, Carriacou	IBRD / 87340	Component 1: Facilitation of the Movement of People	Post	Request for Quotations	Open - National	Single Stage - One Envelope		0.00	Pending Implementation						2018-05-20								2018-07-15		2019-01-11		
GD-PCU - GRENADA-37489-CW-RFB / Infrastructural Development of Fort George	IBRD / 87340	Component 2: Pilot Tourism Investments	Prior	Request for Bids	Open - International	Single Stage - One Envelope		0.00	Pending Implementation					2018-03-12	2018-03-17							2018-04-28	2018-05-28	2018-07-02		2018-12-29	
SLURTPC-CW-RFB-UBG-01-17 / Works relating to upgrading the Botanical Gardens	IDA / 60000	Component 2: Pilot Tourism Investments	Post	Request for Bids	Open - National	Single Stage - One Envelope		0.00	Pending Implementation					2020-05-15	2020-05-29							2020-07-10	2020-08-09	2020-09-13		2021-03-12	
SLURTPC-CW-RFB-WPB-01-17 / Pedestrian and other improvements of the William Peter Blvd	IDA / 60000	Component 2: Pilot Tourism Investments	Post	Request for Bids	Open - National	Single Stage - One Envelope		0.00	Pending Implementation					2019-09-15	2019-09-29							2019-11-10	2019-12-10	2020-01-14		2020-07-12	
SLURTPC-CW-RFB-RUH-01-17 / Reconstruction of the Intersection of Jeremie Street and John Compton Highway	IDA / 60000	Component 2: Pilot Tourism Investments	Post	Request for Bids	Open - National	Single Stage - One Envelope		0.00	Pending Implementation					2019-06-13	2019-06-18							2019-07-30	2019-08-29	2019-10-03		2020-03-31	
SLURTPC-CW-RFB-PATM-01-17 / Works to support the organisation of pedestrians and taxi movements near La Place Carriacou	IDA / 60000	Component 2: Pilot Tourism Investments	Post	Request for Bids	Open - National	Single Stage - One Envelope		0.00	Pending Implementation					2019-10-15	2019-10-20							2019-12-01	2019-12-31	2020-02-04		2020-08-02	
SLURTPC-CW-RFB-SIS-01-17 / Works to support improvements of sidewalks in other key parts of town	IDA / 60000	Component 2: Pilot Tourism Investments	Post	Request for Bids	Open - National	Single Stage - One Envelope		0.00	Pending Implementation					2019-10-10	2019-10-15							2019-11-26	2019-12-26	2020-01-30		2020-07-28	
SLURTPC-CW-RFB-TLU-01-17 / Works to support supply and installation of replacement of all other traffic lights and improvements of junctions	IDA / 60000	Component 2: Pilot Tourism Investments	Post	Request for Bids	Open - National	Single Stage - One Envelope		0.00	Pending Implementation					2019-10-30	2019-11-04							2019-12-16	2020-01-15	2020-02-19		2020-08-17	
SLURTPC-CW-RFB-UMSA-01-17 / Works related to upgrading the market and surrounding area	IDA / 60000	Component 2: Pilot Tourism Investments	Post	Request for Bids	Open - National	Single Stage - One Envelope		0.00	Pending Implementation					2018-01-30	2018-02-04							2018-03-18	2018-04-17	2018-05-22		2018-11-18	
SLURTPC-CW-RFB-HVE-01-17 / Works for improving visitor experience walking through downtown Castries	IDA / 60000	Component 2: Pilot Tourism Investments	Post	Request for Bids	Open - National	Single Stage - One Envelope		0.00	Pending Implementation					2018-08-15	2018-08-20							2018-10-01	2018-10-31	2018-12-05		2019-06-03	

Activity Reference No. / Description	Loan / Credit No.	Component	Review Type	Method	Market Approach	Procurement Process	Prequalification (Y/N)	Actual Amount (US\$)	Process Status	Draft Pre-qualification Documents		Prequalification Evaluation Report		Draft Bidding Document / Justification		Specific Procurement Notice / Invitation		Bidding Documents as Issued		Proposal Submission / Opening / Minutes		Bid Evaluation Report and Recommendation for Award		Signed Contract		Contract Completion	
										Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual
SVGRTPC-G-RFQ-2 / Production of brochures in 3 languages	IDA / 60010	Component 2: Pilot Tourism Investments	Post	Request for Quotations	Open - National	Single Stage - One Envelope		0.00	Pending Implementation															2019-01-12		2019-07-11	
SVGRTPC-RFB-3 / Goods, including IT support, to strengthen virtual (website, social media) presence (one contract)	IDA / 60010	Component 3: Market Development and Promotion Capacity-Building	Post	Request for Bids	Open - National	Single Stage - One Envelope		0.00	Pending Implementation					2018-12-07	2018-12-12							2019-01-23	2019-02-22	2019-03-29		2019-09-25	
GD-PCU - GRENADA-37499-CO RFP / Computer Equipment for PCU	IBRD / 87340	Component 4: Project Implementation Support	Post	Request for Quotations	Open - National	Single Stage - One Envelope		0.00	Pending Implementation						2018-03-08								2018-05-03		2018-10-30		
GD-PCU - GRENADA-37488-CO RFB / Goods for IT support	IBRD / 87340	Component 2: Pilot Tourism Investments	Post	Request for Bids	Open - National	Single Stage - One Envelope		0.00	Pending Implementation					2017-12-13	2017-12-18							2018-01-29	2018-02-28	2018-04-04		2018-10-01	

GD-PCU - GRENADA-3701-EO RFB / Goods for the development and implementation of a regional digital/social tourism communication strategy and IT platform that would drive the region's travel marketing	IBRD / 87340	Component 3: Market Development and Promotion Capacity-Building	Post	Request for Bids	Open - National	Single Stage - One Envelope	0.00	Pending Implementation													2019-03-04	2019-03-09	2019-04-20	2019-05-20	2019-06-24	2019-12-21
SLU-RTCP-G-SH-PMOEF-01-17 / Office Equipment and Furniture for Project Manager	IDA / 60010	Component 4: Project Implementation Support	Post	Request for Quotations	Open - National	Single Stage - One Envelope	0.00	Pending Implementation																		
SLU-RTCP-GO-S-OEF-01-17 / Office Equipment and Furniture for Consultants	IDA / 60000	Component 4: Project Implementation Support	Post	Request for Quotations	Open - National	Single Stage - One Envelope	0.00	Pending Implementation																		
SVG-RTCP-RFB-4 / Goods for the development and implementation of a regional digital/social tourism communication strategy and IT platform that would drive the region's travel marketing	IDA / 60000	Component 3: Market Development and Promotion Capacity-Building	Post	Request for Bids	Open - International	Single Stage - One Envelope	0.00	Pending Implementation																		
SLU-RTCP-GO-S-SITE-01-17 / Scanners and other IT Equipment for Immigration and Customs Clearance	IDA / 60000	Component 1: Facilitation of the Movement of People	Post	Request for Quotations	Open - National	Single Stage - One Envelope	0.00	Pending Implementation																		
SLU-RTCP-GO-ICB-SVP-01-17 / Goods which include IT support to strengthen virtual website, social media presence Agreed to be country specific.	IDA / 60000	Component 3: Market Development and Promotion Capacity-Building	Post	Request for Bids	Open - National	Single Stage - One Envelope	0.00	Pending Implementation																		
SVGRTCP - G - RFB - 2 / Hardware and Software for Centralised Ferry Scheduling System	IDA / 60000	Component 1: Facilitation of the Movement of People	Post	Request for Bids	Open - International	Single Stage - One Envelope	0.00	Pending Implementation																		
SLU-RTCP-G-ICB-ISR-01-16 / IT Support implementing a system of unique identifier, implementing a single window for construction permits, implementing a modern property registry and the linking of the relevant registries including maintenance	IDA / 60000	Component 2: Pilot Tourism Investments	Prior	Request for Bids	Open - International	Single Stage - One Envelope	0.00	Pending Implementation																		

NON CONSULTING SERVICES

Activity Reference No. / Description	Loan / Credit No.	Component	Review Type	Method	Market Approach	Procurement Process	Prequalification (Y/N)	Actual Amount (US\$)	Process Status	Draft Pre-qualification Documents		Prequalification Evaluation Report		Draft Bidding Document / Justification		Specific Procurement Notice / Invitation		Bidding Documents as Issued		Proposal Submission / Opening / Minutes		Bid Evaluation Report and Recommendation for Award		Signed Contract		Contract Completion	
										Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual
SVGRTPC-NCS-RFQ-1 / Craftsmen selection and display of products	IDA / 60010	Component 2: Pilot Tourism Investments	Post	Request for Quotations	Open - National	Single Stage - One Envelope	0.00	Pending Implementation																			
SVGRTPC-NCS-RFQ-2 / Training etc of PCU	IDA / 60010	Component 4: Project Implementation Support	Post	Request for Quotations	Limited	Single Stage - One Envelope	0.00	Pending Implementation																			
SVGRTPC-NCS-RFQ-3 / National steering committee	IDA / 60010	Component 4: Project Implementation Support	Post	Request for Quotations	Limited	Single Stage - One Envelope	0.00	Pending Implementation																			
GD-PCU - GRENADA-37457-NC RFQ / Operational Cost	IBRD / 87340	Component 4: Project Implementation Support	Post	Request for Quotations	Open - National	Single Stage - One Envelope	0.00	Pending Implementation																			
GD-PCU - GRENADA-37462-NC RFQ / National Steering Committee	IBRD / 87340	Component 4: Project Implementation Support	Post	Request for Quotations	Open - National	Single Stage - One Envelope	0.00	Pending Implementation																			
GD-PCU - GRENADA-37502-NC RFQ / Regional Steering Committee	IBRD / 87340	Component 4: Project Implementation Support	Post	Request for Quotations	Open - National	Single Stage - One Envelope	0.00	Pending Implementation																			
SLU-RTCP-EVENT RENTAL NC JTF-01-17 / Purchases towards Tourism Promotion through participation in one joint trade fair as one destination (Event Rental	IDA / 60000	Component 3: Market Development and Promotion Capacity-Building	Post	Request for Quotations	Open - International	Single Stage - One Envelope	0.00	Pending Implementation																			
SLU-RTCP-NC-PROMOTIONAL MATER- JTF-01-17 / Purchases towards Tourism Promotion through participation in one joint trade fair as one destination (PROMOTIONAL MATERIALS	IDA / 60000	Component 3: Market Development and Promotion Capacity-Building	Post	Request for Quotations	Open - International	Single Stage - One Envelope	0.00	Pending Implementation																			
SLU-RTCP-NC-DISPLAYS-JTF-01-17 / Purchases towards Tourism Promotion through participation in one joint trade fair as one destination - DISPLAYS	IDA / 60000	Component 3: Market Development and Promotion Capacity-Building	Post	Request for Quotations	Open - International	Single Stage - One Envelope	0.00	Pending Implementation																			
SLU-RTCP-NC-PTTRAVEL AND ACCOMODATION-01-17 / Purchases towards Tourism Promotion through participation in one joint trade fair as one destination (TRAVEL AND ACCOMODATION	IDA / 60000	Component 3: Market Development and Promotion Capacity-Building	Post	Request for Quotations	Open - International	Single Stage - One Envelope	0.00	Pending Implementation																			

CONSULTING FIRMS

Activity Reference No. / Description	Loan / Credit No.	Component	Review Type	Method	Market Approach	Contract Type	Actual Amount (US\$)	Process Status	Terms of Reference	Expression of Interest Notice		Short List and Draft Request for Proposals		Request for Proposals as Issued		Opening of Technical Proposals / Minutes		Evaluation of Technical Proposal		Combined Evaluation Report and Draft Negotiated Contract		Signed Contract		Contract Completion	
										Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual
SVGRTPC-C-LCS-1 / Technical & structural design and supervision for conversion of terminals from domestic to international. Lot 1: Cruise ship terminal Lot 2: Union Island	IDA / 60010	Component 1: Facilitation of the Movement of People	Post	Least Cost Selection	Open - National		0.00	Pending Implementation	2018-01-02	2018-01-23	2018-03-08					2018-04-05	2018-05-05	2018-06-09	2018-06-09	2018-07-14	2018-07-14	2019-01-10	2019-01-10		
SVGRTPC-C-LCS-2 / Design and Supervision of the upgrading of anchorage sites	IDA / 60010	Component 2: Pilot Tourism Investments	Post	Least Cost Selection	Open - National		0.00	Pending Implementation	2017-10-09	2017-10-30	2017-12-13					2018-01-10	2018-02-09	2018-03-16	2018-03-16	2018-04-20	2018-04-20	2018-10-17	2018-10-17		
SVGRTPC-C-QCBS-2 / Design and Supervision of the rehabilitation of Fort Charlotte (Include Preservationist as key experts)	IDA / 60010	Component 2: Pilot Tourism Investments	Post	Quality Based Selection	Open - International		0.00	Pending Implementation	2017-10-19	2017-11-09	2017-12-23					2018-01-20	2018-02-19	2018-03-21	2018-03-21	2018-04-25	2018-04-25	2019-04-25	2019-04-25		
SVGRTPC-C-LCS-5 / TA to support preparing, refining, and deepening sustainable tourism development plans and policies, and their implementation within the Ministries of Tourism and Tourism Authorities	IDA / 60010	Component 3: Market Development and Promotion Capacity-Building	Post	Least Cost Selection	Open - National		0.00	Pending Implementation	2018-01-02	2018-01-23	2018-03-08					2018-04-05	2018-05-05	2018-06-09	2018-06-09	2018-07-14	2018-07-14	2019-01-10	2019-01-10		
SVGRTPC-C-LCS-6 / TA for the development of "consumer centric" technologies and IT solutions etc.	IDA / 60010	Component 3: Market Development and Promotion Capacity-Building	Post	Least Cost Selection	Open - National		0.00	Pending Implementation	2018-01-02	2018-01-23	2018-03-08					2018-04-05	2018-05-05	2018-06-09	2018-06-09	2018-07-14	2018-07-14	2019-01-10	2019-01-10		
SVGRTPC-C-LCS-7 / TA to support web-designed outreach and the strengthening of the social media presence of each country	IDA / 60010	Component 3: Market Development and Promotion Capacity-Building	Post	Least Cost Selection	Open - National		0.00	Pending Implementation	2018-01-02	2018-01-23	2018-03-08					2018-04-05	2018-05-05	2018-06-09	2018-06-09	2018-07-14	2018-07-14	2019-01-10	2019-01-10		
GD-PCU - GRENADA-3750-ACS QCBS / Feasibility, rehabilitation and structural Studies, Design and supervision for the Rehabilitation of Fort George	IBRD / 87340	Component 2: Pilot Tourism Investments	Post	Quality And Cost-Based Selection	Open - National		0.00	Pending Implementation	2017-11-30	2017-12-21	2018-02-03					2018-03-03	2018-04-02	2018-05-07	2018-05-07	2018-06-11	2018-06-11	2019-06-11	2019-06-11		
GD-PCU - GRENADA-3746-CS QCBS / Consultancy for development Framework for Carriacou	IBRD / 87340	Component 2: Pilot Tourism Investments	Post	Quality And Cost-Based Selection	Open - National		0.00	Pending Implementation	2018-06-06	2018-06-27	2018-08-10					2018-09-07	2018-10-07	2018-11-11	2018-11-11	2018-12-16	2018-12-16	2019-12-16	2019-12-16		
GD-PCU - GRENADA-3740-CS QCBS / TA to support preparing, refining, and / or deepening sustainable tourism development plans and policies, and their implementation within the Ministries of Tourism and Tourism Authority (one contract 100K per country)	IBRD / 87340	Component 3: Market Development and Promotion Capacity-Building	Post	Least Cost Selection	Open - National		0.00	Pending Implementation	2018-01-08	2018-01-29	2018-03-14					2018-04-11	2018-05-11	2018-06-15	2018-06-15	2018-07-20	2018-07-20	2019-01-16	2019-01-16		
SLURTPC-CS-IC-SBE-01-17 / Study for Boulevard Enhancement	IDA / 60000	Component 2: Pilot Tourism Investments	Post	Consultant Qualification Selection	Open - National		0.00	Pending Implementation	2017-11-15	2017-12-06	2018-01-19							2018-02-18	2018-02-18	2018-03-25	2018-03-25	2018-09-21	2018-09-21		
SLURTPC-CS-CQS-LRR-01-17 / Technical Assistance to support the linking of the relevant registries, including associated regulatory reforms (e.g. collateral registry, business registry, motor vehicle registry, etc.)	IDA / 60000	Component 3: Market Development and Promotion Capacity-Building	Post	Consultant Qualification Selection	Open - National		0.00	Pending Implementation	2019-10-15	2019-11-05	2019-12-19							2020-01-18	2020-01-18	2020-02-22	2020-02-22	2020-08-20	2020-08-20		
SLURTPC-CS-QCBS-FDTC-01-17 / Study for the preparation of a Framework Plan for down town Castries	IDA / 60000	Component 2: Pilot Tourism Investments	Post	Quality And Cost-Based Selection	Open - International		0.00	Pending Implementation	2018-10-15	2018-11-06	2018-12-19					2019-01-16	2019-02-15	2019-03-22	2019-03-22	2019-04-26	2019-04-26	2020-04-25	2020-04-25		
SLURTPC-CS-LCS-SRC-01-17 Starting a Business: Technical Assistance for supporting regulatory changes to improve the process of registering a business	IDA / 60000	Component 2: Pilot Tourism Investments	Post	Least Cost Selection	Open - National		0.00	Pending Implementation	2018-03-22	2018-04-12	2018-05-26					2018-06-23	2018-07-23	2018-08-27	2018-08-27	2018-10-01	2018-10-01	2019-03-30	2019-03-30		
SLURTPC-CS-CQS-MLR-01-17 / Technical Assistance for supporting the modernization of the land registry, including the associated regulatory reforms	IDA / 60000	Component 2: Pilot Tourism Investments	Post	Consultant Qualification Selection	Open - National		0.00	Pending Implementation	2018-03-15	2018-04-05	2018-06-19							2018-06-18	2018-06-18	2018-07-23	2018-07-23	2019-01-19	2019-01-19		
SLURTPC-CS-LCS-STDP-01-17 / TA to support preparing, refining, and/or deepening sustainable tourism development plans and policies, and their implementation within the Ministries of Tourism and Tourism Authorities	IDA / 60000	Component 3: Market Development and Promotion Capacity-Building	Post	Consultant Qualification Selection	Open - National		0.00	Pending Implementation	2018-03-28	2018-04-18	2018-06-01							2018-07-01	2018-07-01	2018-08-05	2018-08-05	2019-02-01	2019-02-01		
SLURTPC-CS-IC-STRW-01-17 Study for a) reconstruction of James St and John Compton Highway b) for the organisation of La Place Carriacou c) improvement of Sidewalks in other key parts of town and d) development of a circulation plan	IDA / 60000	Component 2: Pilot Tourism Investments	Post	Consultant Qualification Selection	Open - National		0.00	Pending Implementation	2018-03-08	2018-03-29	2018-05-12							2018-06-11	2018-06-11	2018-07-16	2018-07-16	2019-01-12	2019-01-12		

SUJRTCP-CS-LCS-WSDO-01-17 / TA support improved web site design outreach and to strengthen social media presence of each country	IDA / 60000	Component 3: Market Development and Promotion Capacity-Building	Post	Least Cost Selection	Open - National		0.00	Pending Implementation	2018-02-14		2018-03-07		2018-04-20			2018-05-18		2018-06-17		2018-07-22		2018-08-26		2019-02-22
SVGRTCP-C-LCS-01 / TA to support the implementation of Regional Integration Policies	IDA / 60000	Component 1: Facilitation of the Movement of People	Post	Quality And Cost-Based Selection	Open - International		0.00	Pending Implementation	2019-11-15		2019-12-06		2020-01-19			2020-02-16		2020-03-17		2020-04-21		2020-05-26		2021-05-26

INDIVIDUAL CONSULTANTS