

Procurement Plan

I. General

1. **Bank's approval Date of the procurement Plan: March 21, 2017**
2. **Date of General Procurement Notice:** June 11, 2013
3. **Period covered by this procurement plan:** March 2017 to Feb 2018

II. Goods, Works, Consultant and Non-Consulting Services.

1. **Prior Review Threshold:** Procurement Decisions subject to Prior Review by the Bank as stated in Appendix 1 to the Guidelines for Procurement:

	Type of Procurement	Prior Review Threshold (PRT) US\$ (Millions)	Comments
1.	Works (Including turnkey, supply & installation of plant and equipment and PPP)	10	Substantial risk
2.	(Goods; Information Technology & Non-Consulting Services)	2	Substantial risk
3.	Consultant Services (Firms)	1	Substantial risk
4.	Consultant Services (Individual Consultants)	0.3	Substantial risk

2. **Prequalification.** NA
3. Proposed Procedures for CDD Components (as per paragraph. 3.17 of the Guidelines: NA
4. **Reference to (if any) Project Operational/Procurement Manual:** Available in Project files
5. **Any Other Special Procurement Arrangements:** NA
6. Short list comprising entirely of national consultants: Short list of consultants for services, estimated to cost less than \$300,000_equivalent per contract, may comprise entirely of national consultants in accordance with the provisions of paragraph 2.7 of the Consultant Guidelines.
7. All TORs for the procurement of consultants services irrespective of the estimated cost of the assignment shall be reviewed and cleared by the TTL
8. Operating expenditures are neither subject to the Procurement and Consultant Guidelines nor prior or post reviews. Operating expenditures are normally verified by TTLs and FM specialists and obtained using the Borrower's national procurement and administrative procedures.
9. Renewal or extension of individual consultant's contracts hired for technical assistance and which are intended for a long-term period but signed for an initial period shorter than the duration of the project, and that have been prior reviewed, do not require procurement clearance if there is no substantial change in the terms and conditions of the contract.

PROCUREMENT PLAN Kenya : Kenya Water Security and Climate Resilience Project

General Information
Country: Kenya **Bank's Approval Date of the Original Procurement Plan:** 2017-03-01
Revised Plan Date(s): (comma delimited, leave blank if not) 2019-08-08
Project ID: P117635 **GFN Date:**
Project Name: Kenya Water Security and Climate Resilience Project
Loan / Credit No: IDA / 52680, IDA / 56740
Executing Agency(ies): Ministry of Water and Irrigation

Activity Reference No. / Description	Loan / Credit No.	Component	Review Type	Method	Market Approach	Procurement Process	Prequalification (Y/N)	Actual Amount (US\$)	Process Status	Draft Pre-qualification Documents		Prequalification Evaluation Report		Draft Bidding Document / Justification		Specific Procurement Notice / Invitation		Bidding Documents as Issued		Proposal Submission / Opening / Minutes		Bid Evaluation Report and Recommendation for Award		Signed Contract		Contract Completion	
										Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual
KE-MOWI-7904-CW-RFB / Program for the Improvement of Water Services in Mombasa County Likoni Area - Phase 1	IDA / 52680	C1: Water Resources Development	Post	Request for Bids	Open - National	Single Stage - One Envelope		5,266,602.84	Signed					2017-02-21		2017-03-07					2017-04-18		2017-05-18		2017-06-22		2019-12-09
KE-MOWI-11092-CW-RFB / Program for the Improvement of Water Services in Mombasa County West Mainland Area-Phase I	IDA / 52680	C1: Water Resources Development	Post	Request for Bids	Open - National	Single Stage - One Envelope		4,334,704.60	Signed					2017-04-28		2017-05-12					2017-06-23		2017-07-23		2017-09-05		2018-11-29
KE-MOWI-13183-CW-RFB / Minor Construction Works and Renovation of Storage Yards at MOWASCO	IDA / 56740	C1: Water Resources Development	Post	Request for Bids	Open - National	Single Stage - One Envelope		0.00	Pending Implementation					2017-05-30		2017-06-13					2017-07-25		2017-08-24		2017-09-28		2018-03-27
KE-MOWI-16584-CW-RFB / CONSTRUCTION WORKS OF THE LOWER NZOIA PROJECT IN TWO LOTS LOT 1: LOWER NZOIA IRRIGATION PROJECT PHASE 1 AND LOT 2 IMPROVEMENT OF FLOOD MITIGATION STRUCTURES	IDA / 52680	C1: Water Resources Development	Prior	Request for Bids	Open - International	Single Stage - One Envelope		51,295,364.44	Signed					2017-06-05		2017-06-10					2017-07-22		2017-08-21		2017-09-25		2020-09-09
KE-MOWI-10750-CW-RFB / Construction Works of the Lower Nzoia Irrigation Project - Phase 1	IDA / 52680	C1: Water Resources Development	Prior	Request for Bids	Open - International	Single Stage - One Envelope		0.00	Canceled	2017-04-20		2017-07-29		2017-07-29		2017-05-04					2017-10-07		2017-11-06		2017-12-27		2023-02-04
KE-MOWI-10755-CW-RFB / Construction Works for Improvement of Flood Mitigation Structures on the Lower Nzoia River	IDA / 52680	C1: Water Resources Development	Prior	Request for Bids	Open - International	Single Stage - One Envelope		0.00	Canceled	2017-04-20		2017-07-29		2017-07-29		2017-05-04					2017-10-07		2017-11-06		2017-12-20		2020-01-09
KE-MOWI-19433-CW-RFB / Program for the Improvement of Water Services in Mombasa County Mombasa West Mainland - Phase 1	IDA / 52680	C1: Water Resources Development	Post	Request for Bids	Open - National	Single Stage - One Envelope		0.00	Under Implementation					2017-09-14		2017-09-28					2017-11-09		2017-12-09		2018-01-13		2020-07-01

KE-MOWI-30787-CW-RFB / Refurbishment offices at a) the National Flood Forecasting and Early Warning Center (N-FFWC), b) Flood Mapping and Impact Assessment Center (FMIA) and c) the Regional Management Center (R-FMC).	IDA / 52680	C1: Water Resources Development	Post	Request for Bids	Open - National	Single Stage - One Envelope		0.00	Under Implementation																	2017-11-15	2017-11-29	2018-01-10	2018-02-09	2018-03-16	2018-09-12
KE-MOWI-47509-CW-RFB / PROGRAM FOR THE IMPROVEMENT OF WATER SERVICES IN MOMBASA COUNTY MOMBASA NORTH MAINLAND - PHASE 1	IDA / 52680	C1: Water Resources Development	Post	Request for Bids	Open - National	Single Stage - One Envelope		0.00	Pending Implementation																	2018-02-09	2018-02-14	2018-03-28	2018-04-27	2018-06-01	2019-11-23
KE-MOWI-47916-CW-RFB / Drilling, Construction, Installation (Data Loggers) and Commissioning of Ground Water Monitoring Wells - 25 No.	IDA / 52680	C2: Effective Water Sector Institutions	Post	Request for Bids	Open - National	Single Stage - One Envelope		0.00	Pending Implementation																	2018-02-22	2018-02-27	2018-04-10	2018-05-10	2018-06-14	2018-12-11

GOODS

Activity Reference No. / Description	Loan / Credit No.	Component	Review Type	Method	Market Approach	Procurement Process	Prequalification (Y/N)	Actual Amount (US\$)	Process Status	Draft Pre-qualification Documents		Prequalification Evaluation Report		Draft Bidding Document / Justification		Specific Procurement Notice / Invitation		Bidding Documents as Issued		Proposal Submission / Opening / Minutes		Bid Evaluation Report and Recommendation for Award		Signed Contract		Contract Completion											
										Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual										
KE-MOWI-13142-GO-RFQ / Supply, Installation, Training and Commission of SCADA for MOWASCO	IDA / 56740	C1: Water Resources Development	Post	Request for Quotations	Limited	Single Stage - One Envelope		0.00	Pending Implementation									2017-05-30													2017-08-08	2017-10-07					
KE-MOWI-13145-GO-RFB / Supply and Delivery of Motor Vehicles, Motor Cycles and Service Vans for MOWASCO	IDA / 56740	C1: Water Resources Development	Post	Request for Bids	Open - National	Single Stage - One Envelope		0.00	Under Implementation					2017-05-19				2017-06-02														2017-07-14	2017-08-13	2017-09-17	2018-03-16		
KE-MOWI-13168-GO-RFQ / Supply and Delivery of Leak Detection Equipment, Associated Accessories, Pressure Pumps and Safety Gears	IDA / 56740	C1: Water Resources Development	Post	Request for Quotations	Limited	Single Stage - One Envelope		0.00	Pending Implementation									2017-05-26															2017-08-04	2018-01-31			
KE-MOWI-13868-GO-RFB / Design, Supply, Installation, Training and Commissioning of an ERP system for MOWASCO	IDA / 56740	C1: Water Resources Development	Post	Request for Bids	Open - National	Single Stage - One Envelope		0.00	Under Implementation					2017-06-21				2017-07-05															2017-08-16	2017-09-15	2017-10-20	2018-10-20	
KE-MOWI-19437-GO-RFB / SUPPLY, DELIVERY, INSTALLATION & COMMISSIONING OF AN INTEGRATED REAL-TIME HYDRO-METEOROLOGICAL MONITORING SYSTEM FOR UPGRADING THE NZOIA RIVER BASIN FLOOD EARLY WARNING SYSTEM IN LAKE VICTORIA NORTH CATCHMENT AREA	IDA / 52680	C2: Effective Water Sector Institutions	Post	Request for Bids	Open - National	Single Stage - One Envelope		1,148,745.52	Signed					2017-09-14				2017-09-19																2017-10-31	2017-11-30	2018-01-04	2018-12-30

KE-MOWI-7607-GO-RFB / Supply, Delivery, Installation & Commissioning of an Integrated Real-Time Hydro-Meteorological Monitoring System for Upgrading The Noia River Basin Flood Early Warning System in Lake Victoria North Catchment Area	IDA / 52680	C2: Effective Water Sector Institutions	Post		Request for Bids	Open - National	Single Stage - One Envelope		0.00	Canceled			2017-02-17	2017-03-03		2017-04-14	2017-05-14	2017-06-28	2018-06-23
KE-MOWI-30789-GO-RFB / Procurement of Flood Analysis and Mapping Workstations at WRA (FMJAC) and KMD (N.FFEWC)	IDA / 52680	C2: Effective Water Sector Institutions	Post		Request for Bids	Open - National	Single Stage - One Envelope		0.00	Pending Implementation			2018-04-20	2018-05-04		2018-06-15	2018-07-15	2018-08-19	2019-02-15
KE-MOWI-47909-GO-RFB / SUPPLY AND DELIVERY OF GROUND WATER & WATER QUALITY EQUIPMENT	IDA / 52680	C2: Effective Water Sector Institutions	Post		Request for Bids	Open - National	Single Stage - One Envelope		0.00	Pending Implementation			2018-02-28	2018-03-05		2018-04-16	2018-05-16	2018-06-20	2018-12-17
KE-MOWI-47910-GO-RFB / Supply and Delivery of Information, Communication and Technology for WRA	IDA / 52680	C2: Effective Water Sector Institutions	Post		Request for Bids	Open - National	Single Stage - One Envelope		0.00	Pending Implementation			2018-02-27	2018-03-04		2018-04-15	2018-05-15	2018-06-19	2018-12-16
KE-MOWI-47915-GO-RFB / Supply, Delivery, Installation and Training of Hydromet Monitoring Equipment and Instruments	IDA / 52680	C2: Effective Water Sector Institutions	Post		Request for Bids	Open - National	Single Stage - One Envelope		0.00	Pending Implementation			2018-03-13	2018-03-18		2018-04-29	2018-05-29	2018-07-03	2018-12-30
KE-MOWI-85760-GO-RFB / Supply, Delivery and Installation of Surface Water, Water Quality and Weather Stations Equipment In 6 Lots	IDA / 52680	C2: Effective Water Sector Institutions	Prior		Request for Bids	Open - National	Single Stage - One Envelope		0.00	Under Implementation			2018-11-15	2018-11-20		2019-01-01	2019-01-31	2019-03-07	2020-03-06
KE-MOWI-125348-GO-RFB / Installation & Commissioning of Automatic Water Level (AWL) Equipment in Five (5) Basins, Automatic Weather Station (AWS) Equipment in Five (5) Basins and Atomic Absorption Spectrophotometer (AAS) Equipment in Central Water Testing Laboratory Nairobi	IDA / 52680	C2: Effective Water Sector Institutions	Post		Request for Bids	Open - National	Single Stage - One Envelope		0.00	Pending Implementation			2019-08-09	2019-08-14		2019-09-25	2019-10-25	2019-11-29	2020-11-23

NON CONSULTING SERVICES

Activity Reference No. / Description	Loan / Credit No.	Component	Review Type	Method	Market Approach	Procurement Process	Prequalification (Y/N)	Actual Amount (US\$)	Process Status	Draft Pre-qualification Documents		Prequalification Evaluation Report		Draft Bidding Document / Justification		Specific Procurement Notice / Invitation		Bidding Documents as Issued		Proposal Submission / Opening / Minutes		Bid Evaluation Report and Recommendation for Award		Signed Contract		Contract Completion			
										Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual

CONSULTING FIRMS

Activity Reference No. / Description	Loan / Credit No.	Component	Review Type	Method	Market Approach	Contract Type	Actual Amount (US\$)	Process Status	Terms of Reference		Expression of Interest Notice		Short List and Draft Request for Proposals		Request for Proposals as Issued		Opening of Technical Proposals / Minutes		Evaluation of Technical Proposal		Combined Evaluation Report and Draft Negotiated Contract		Signed Contract		Contract Completion				
									Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	

KE-MOWI-7909-CS-CQS / Consulting services to Conduct Baseline Survey for Impact Evaluation for Lower Nzoia Irrigation Project - Phase 1	IDA / 52680	C1: Water Resources Development	Post	Consultant Qualification Selection	Open - National	0.00	Under Implementation	2017-02-21	2017-03-14	2017-04-27								2017-05-27	2017-07-01	2017-12-28
KE-MOWI-7941-CS-CQS / Consulting services for the preparation and updating of Resettlement Action Plan (RAP) for Lower Nzoia Irrigation Project and Nzoia Flood Protection Structures	IDA / 52680	C1: Water Resources Development	Post	Consultant Qualification Selection	Open - National	0.00	Under Implementation	2017-02-21	2017-03-14	2017-04-27								2017-05-27	2017-07-01	2017-11-28
KE-MOWI-7948-CS-CQS / Consultancy services for environmental and social impact assessment (ESIA) and Resettlement Action Plan (RAP) for proposed rehabilitation, extension and construction of North Mainland pipelines, Mombasa county.	IDA / 52680	C1: Water Resources Development	Post	Consultant Qualification Selection	Open - National	0.00	Under Implementation	2017-02-21	2017-03-14	2017-04-27								2017-05-27	2017-07-01	2017-11-28
KE-MOWI-7950-CS-CQS / Consultancy services for environmental and social impact assessment (ESIA) and Resettlement Action Plan (RAP) for proposed rehabilitation, extension and construction of west mainland pipelines West Mainland pipelines, Mombasa county	IDA / 52680	C1: Water Resources Development	Post	Consultant Qualification Selection	Open - National	0.00	Under Implementation	2017-02-21	2017-03-14	2017-04-27								2017-05-27	2017-07-01	2017-11-28
KE-MOWI-7951-CS-QCBS / Consultancy services for developing a National Water Infrastructure Investment Pipeline, Feasibility Study for Malwa Dam and Water Supply to Ot Kalsu, Naivasha and Gilgil Towns in Nyandarua and Nakuru Counties	IDA / 52680	C1: Water Resources Development	Prior	Quality And Cost-Based Selection	Open - International	0.00	Under Implementation	2017-02-21	2017-03-14	2017-05-13				2017-07-12	2017-08-11			2017-10-10	2017-11-30	2019-06-03
KE-MOWI-8302-CS-QCBS / Consultancy Services for Implementation Support Consultants (ISC) for Water Resources Planning and Management	IDA / 52680	C2: Effective Water Sector Institutions	Prior	Quality And Cost-Based Selection	Open - International	5,611,318.79	Signed	2017-02-24	2017-03-17	2017-04-30				2017-06-25	2017-07-25			2017-08-29	2017-10-03	2020-09-17
KE-MOWI-8332-CS-CQS / Consultancy Services for Social Impact Assessment Study combining downstream of Lower Nzoia Irrigation Project and Mwache Dam projects	IDA / 52680	C1: Water Resources Development	Post	Consultant Qualification Selection	Open - National	0.00	Under Implementation	2017-02-28	2017-03-21	2017-05-04								2017-07-03	2017-08-07	2017-11-05
KE-MOWI-8291-CS-QCBS / Consultancy Services for Design and Construction Supervision of Lungu Lungu, Maambweni, Kwale and Ukunda Water Supplies Rehabilitation and Expansion Work - E35/	IDA / 52680	C1: Water Resources Development	Prior	Quality And Cost-Based Selection	Open - International	1,294,075.28	Signed	2017-02-24	2017-03-26	2017-05-09				2017-06-20	2017-07-20			2017-08-24	2017-09-28	2020-05-15

KE-MOWI-10756-CS-QCBS / Consultancy Services for Upgrading of Flood Forecasting and Early Warning Systems for Nzania River Basin	IDA / 52680	C1: Water Resources Development	Prior	Quality And Cost- Based Selection	Open - International		1,292,336.59	Signed	2017-04-20	2017-05-11	2017-07-10			2017-09-06	2017-10-06	2017-12-03	2018-01-07	2021-01-11
KE-MOWI-11067-CS-QCBS / Consultancy Services for Implementation Support Consultant (ISC) For Improvement of Flood Mitigation Structures (IFMS) on Lower Nzania River and Lower Nzania Irrigation Project (LNIP) Phase 1	IDA / 52680	C1: Water Resources Development	Prior	Quality And Cost- Based Selection	Open - International		0.00	Pending Implementation	2017-03-31	2017-04-21	2017-06-04			2017-08-13	2017-09-12	2017-10-26	2017-11-30	2023-12-09
KE-MOWI-27582-CS-QCBS / consulting services to Support to Water Sector Reforms -Development of a Costed Water Sector Transition Plan - including a Transfer Plan Conduct Organizational Reviews, Study on Water Works Development Agencies and Development of Subsidiary Legislation	IDA / 52680	C2: Effective Water Sector Institutions	Prior	Quality And Cost- Based Selection	Open - International		1,898,250.00	Signed	2017-09-08	2017-10-08	2017-11-28			2018-01-09	2018-02-08	2018-03-22	2018-05-03	2019-05-03
KE-MOWI-27585-CS-QCBS / Consulting services to Support Water Sector Reform Communication and Staff Inductions	IDA / 52680	C2: Effective Water Sector Institutions	Prior	Quality And Cost- Based Selection	Open - International		1,297,034.00	Signed	2017-09-08	2017-10-08	2017-11-28			2018-01-09	2018-02-08	2018-03-22	2018-04-26	2018-12-22
KE-MOWI-13141-CS-QCBS / consulting services to Support to Water Sector Reforms -Development of a Costed Water Sector Transition Plan including a Transfer Plan Conduct Organizational Reviews Study on Water Works Development Agencies and Development of Subsidiary Legislation	IDA / 52680	C2: Effective Water Sector Institutions	Prior	Quality And Cost- Based Selection	Open - International		0.00	Canceled	2017-05-26	2017-06-16	2017-08-15			2017-10-10	2017-11-09	2018-01-08	2018-02-12	2019-02-12
KE-MOWI-9275-CS-QCBS / Consultancy to Support Water Sector Reform Communication and Staff Induction	IDA / 52680	C2: Effective Water Sector Institutions	Prior	Quality And Cost- Based Selection	Open - International		0.00	Canceled	2017-04-27	2017-05-18	2017-07-17			2017-08-28	2017-09-27	2017-12-08	2018-01-12	2018-09-09
KE-MOWI-30792-CS-QCBS / Construction Supervision for Program for the Improvement of Water Services in Mombasa West and North (Nyali) Mainland	IDA / 52680	C1: Water Resources Development	Prior	Quality And Cost- Based Selection	Open - International		624,628.14	Signed	2017-10-19	2017-11-18	2018-01-01			2018-02-12	2018-03-14	2018-05-25	2018-06-29	2020-06-18
KE-MOWI-40043-CS-CQS / CONSULTANCY SERVICES FOR PROVISION OF LEGAL SERVICES TOWARDS PROJECT AFFECTED PERSONS (PAPS) SUCCESSION GRANTS AND CONFIRMATION BY COURTS	IDA / 52680	C1: Water Resources Development	Post	Consultant Qualification Selection	Open - National		0.00	Under Implementation	2017-12-22	2018-01-12	2018-02-23				2018-03-27	2018-05-01	2019-04-26	

KE-MOWI-42455-CS-CQS / CONSULTANCY SERVICES FOR THE PREPARATION OF ENVIRONMENTAL AND SOCIAL IMPACT ASSESSMENT (ESIA) AND RESETTLEMENT ACTION PLAN (RAP) FOR KWALE WATER SUPPLIES REHABILITATION AND EXPANSION PROJECT	IDA / 52680	C1: Water Resources Development	Post	Consultant Qualification Selection	Open - National		0.00	Under Implementation	2018-01-30	2018-02-20	2018-04-05						2018-05-05	2018-06-09	2018-11-06
KE-MOWI-44328-CS-CQS / CONSULTANCY SERVICES FOR THE PREPARATION OF ENVIRONMENTAL AND SOCIAL IMPACT ASSESSMENT (ESIA) AND RESETTLEMENT ACTION PLAN (RAP) FOR LUNGA LUNGA, MSAMBWENI AND UKUNDA WATER SUPPLIES REHABILITATION AND EXPANSION PROJECT	IDA / 52680	C1: Water Resources Development	Post	Consultant Qualification Selection	Open - National		0.00	Under Implementation	2018-01-30	2018-02-20	2018-04-21						2018-05-21	2018-06-25	2018-10-23
KE-MOWI-47860-CS-QCBS / Consultancy services for design and construction supervision of flood control operational centres in sub basins	IDA / 52680	C2: Effective Water Sector Institutions	Post	Consultant Qualification Selection	Open - National		0.00	Under Implementation	2018-03-08	2018-03-29	2018-05-12						2018-06-11	2018-07-16	2020-07-05
KE-MOWI-47898-CS-QCBS / Consultancy services for design and construction supervision of National Data and Information Centre	IDA / 52680	C2: Effective Water Sector Institutions	Prior	Quality And Cost-Based Selection	Open - International		0.00	Under Review	2018-03-15	2018-04-05	2018-05-19		2018-06-30	2018-07-30			2018-09-03	2018-10-08	2020-09-27
KE-MOWI-57276-CS-QCBS / Consulting Services for Transaction Advisor for the development of an institutional framework and delivery structure for the bulk water services in the Coastal counties	IDA / 52680	C2: Effective Water Sector Institutions	Prior	Quality And Cost-Based Selection	Open - International	501,218.39	Signed		2018-04-12	2018-05-12	2018-07-02		2018-08-13	2018-09-12			2018-10-24	2018-12-05	2019-12-05
KE-MOWI-84310-CS-QCBS / Consultancy for Resettlement Action Plan Implementation for Lower Nzoia Project	IDA / 52680	C1: Water Resources Development	Post	Quality And Cost-Based Selection	Open - International		0.00	Under Implementation	2018-11-02	2018-11-23	2019-01-06			2019-02-17	2019-03-19		2019-04-23	2019-05-28	2022-05-22

INDIVIDUAL CONSULTANTS

Activity Reference No. / Description	Loan / Credit No.	Component	Review Type	Method	Market Approach	Contract Type	Actual Amount (US\$)	Process Status	Teams of Reference		Invitation to Identified/Selected Consultant		Draft Negotiated Contract		Signed Contract		Contract Completion	
									Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual
KE-MOWI-8061-CS-INDV / PMU Chief Operations Officer	IDA / 52680	C3: Support for Project Implementation	Prior	Individual Consultant Selection	Open		540,000.00	Signed	2017-02-22		2017-04-28		2017-05-19		2017-06-23		2020-06-07	
KE-MOWI-8062-CS-INDV / Social Development Specialist - Western Kenya	IDA / 52680	C1: Water Resources Development	Post	Individual Consultant Selection	Open		0.00	Under Implementation	2017-02-22		2017-04-28		2017-05-19		2017-06-23		2020-06-07	

KE-MOWI-8143-CS-INDV / Project Engineer, Western Kenya	IDA / 52680	C1: Water Resources Development	Post	Individual Consultant Selection	Open		0.00	Under Implementation	2017-02-24		2017-04-23		2017-05-14		2017-06-16		2018-06-13
KE-MOWI-8144-CS-INDV / Inspector of Works, Western Kenya	IDA / 52680	C1: Water Resources Development	Post	Individual Consultant Selection	Open		0.00	Under Implementation	2017-02-24		2017-04-23		2017-05-14		2017-06-16		2018-06-13
KE-MOWI-8329-CS-INDV / Assistant Resident Engineer - Likoni Area-Phase 1	IDA / 52680	C1: Water Resources Development	Post	Individual Consultant Selection	Open		0.00	Under Implementation	2017-02-28		2017-04-27		2017-05-18		2017-06-22		2018-12-14
KE-MOWI-8331-CS-INDV / Resident Engineer - Likoni Area-Phase 1	IDA / 52680	C1: Water Resources Development	Post	Individual Consultant Selection	Open		0.00	Under Implementation	2017-02-28		2017-04-27		2017-05-18		2017-06-22		2018-12-14
KE-MOWI-8942-CS-INDV / Procurement Specialist 1	IDA / 52680	C1: Water Resources Development	Prior	Individual Consultant Selection	Open		139,467.31	Signed	2017-03-16		2017-05-13		2017-06-03		2017-07-08		2020-06-22
KE-MOWI-8943-CS-INDV / Procurement Specialist 2	IDA / 52680	C1: Water Resources Development	Prior	Individual Consultant Selection	Open		139,467.31	Signed	2017-03-16		2017-05-13		2017-06-03		2017-07-08		2020-06-22
KE-MOWI-9280-CS-INDV / Consultant to provide legal and policy support for development of National Water Policy	IDA / 52680	C2: Effective Water Sector Institutions	Post	Individual Consultant Selection	Open		0.00	Under Implementation	2017-04-12		2017-06-09		2017-06-30		2017-08-04		2018-08-04
KE-MOWI-13139-CS-INDV / Consultancy services of Environmental and Social Panel of Experts - Environmental Specialist	IDA / 52680	C3: Support for Project Implementation	Prior	Individual Consultant Selection	Open		0.00	Under Implementation	2017-05-11		2017-07-15		2017-08-05		2017-09-09		2019-09-29
KE-MOWI-13140-CS-INDV / Consultancy services for Environmental and Social Panel of Experts - Social Specialist	IDA / 52680	C3: Support for Project Implementation	Prior	Individual Consultant Selection	Open		0.00	Under Implementation	2017-05-18		2017-07-22		2017-08-12		2017-09-16		2019-10-06
KE-MOWI-57281-CS-INDV / Social Safeguards Officer	IDA / 52680	C3: Support for Project Implementation	Prior	Individual Consultant Selection	Open		304,023.85	Signed	2018-04-05		2018-06-09		2018-06-30		2018-08-04		2021-07-19
KE-MOWI-57278-CS-INDV / Planning and M&E Specialist	IDA / 52680	C3: Support for Project Implementation	Prior	Individual Consultant Selection	Open		0.00	Canceled	2018-05-29		2018-08-02		2018-08-23		2018-09-27		2021-09-11
KE-MOWI-71899-CS-INDV / Planning and Monitoring & Evaluation Specialist	IDA / 52680	C3: Support for Project Implementation	Prior	Individual Consultant Selection	Open		0.00	Under Implementation	2018-08-03		2018-10-07		2018-10-28		2018-12-02		2021-11-16
KE-MOWI-83366-CS-CDS / CONSULTANCY SERVICES FOR PROVISION OF LEGAL SERVICES TOWARDS PROJECT AFFECTED PERSONS (PAPS) SUCCESSION GRANTS BY COURTS -RAP III	IDA / 56740	C1: Water Resources Development	Prior	Direct Selection	Direct		0.00	Under Implementation	2018-10-23		2018-11-02				2019-01-06		2020-01-06
KE-MOWI-84304-CS-INDV / Consultancy services for Communication Expert - Lower Nzoia Project	IDA / 52680	C3: Support for Project Implementation	Prior	Individual Consultant Selection	Open		0.00	Under Implementation	2018-11-08		2019-01-12		2019-02-02		2019-03-09		2022-02-21

KE-MOWI-112892-CS-INDV / Consultancy Services for Social Safeguards Expert - LNIP and IFMS	IDA / 52680	C3: Support for Project Implementation	Prior	Individual Consultant Selection	Open		0.00	Pending Implementation	2019-04-30		2019-07-04		2019-07-25		2019-08-29		2021-08-16	
KE-MOWI-126348-CS-INDV / Consultancy Services of Two (2) Members to Sit in the Dispute Board of Construction Works of Lower Niois Irrigation Project Phase 1 and Improvement of Flood Mitigation Structures	IDA / 52680	C1: Water Resources Development	Prior	Individual Consultant Selection	Open		0.00	Pending Implementation	2019-08-07		2019-10-11		2019-11-01		2019-12-06		2022-12-05	