

# Vietnam Road Asset Management Project (P123961)

## Procurement Plan

### I. General

1. Project name: Vietnam Road Asset Management Project
2. Country: Vietnam
3. Borrower: Socialist Republic of Vietnam
4. Credit No.: 5331-VN
5. Project Implementing Agencies: Project Management Unit No. 3, Ministry of Transport of Vietnam
6. Period covered by this procurement plan: From June 2014 to the closing date of the Project.

### II. Goods and Non-Consulting Services.

1. **Applicable Rules:** Procurement of contracts financed by the World Bank will be conducted through the procedures as specified in the World Bank's "*Guidelines: Procurement of Goods, Works and Non-Consulting Services Under IBRD Loans, IDA Credits & Grants by World Bank Borrowers*" dated January 2011 (the Procurement Guidelines) and "*Guidelines: Selection and Employment of Consultants Under IBRD Loans, IDA Credits & Grants by World Bank Borrowers*" dated January 2011 (the Consultant Guidelines).
2. **Prior Review Threshold:** Procurement Decisions subject to Prior Review by the Bank as stated in Appendix 1 to the Guidelines for Procurement:

	<b>Procurement Method</b>	<b>Prior Review Threshold US\$</b>	<b>Remarks</b>
1.	ICB and LIB (Goods & Non-Consulting)	<i>Above US\$2,000,000</i>	
2.	NCB (Goods and Non-Consulting)	<i>Above US\$2,000,000</i>	
3.	ICB (Works)	<i>Above US\$10,000,000</i>	
4.	NCB (Works)	<i>Above US\$10,000,000</i>	
5.	Shopping (Goods and Non-Consultant Services)	<i>None</i>	
6.	Direct Contracting (Goods and Non-Consulting Services)	<i>Above US\$2,000,000</i>	

2. **Prequalification:** Bidders shall NOT be prequalified in accordance with the provisions of paragraphs 2.9 and 2.10 of the Guidelines.

3. **Proposed Procedures for CDD Components (as per paragraph. 3.17 of the Guidelines):** Not applicable
4. **Reference to (if any) Project Operational/Procurement Manual:** Not applicable
5. **Any Other Special Procurement Arrangements:** Not applicable
6. **Summary of the Procurement Packages for goods and non-consulting services planned for the period of this Plan:**

1	2	3	4	5	6	7
Ref. No.	Description	Estimated Cost US\$ million	Packages	Domestic Preference (yes/no)	Review by Bank (Prior / Post)	Comments
	Summary of the ICB (Works)	219.5	10	No	Prior	
	Summary of the ICB (Goods)	0.8	1	Yes	Post	
	Summary of the NCB (Works)	2.8	1	No	Prior	
	Summary of the NCB (Goods)	0.3	1	No	Prior	
	Summary of the ICB (Non-Consultant Services)	N/A	Nil	No	N/A	
	Summary of Goods and Non-Consulting Services procured using other methods	6	1	No	Prior and Post	

### **III. Selection of Consultants**

1. **Prior Review Threshold:** Selection decisions subject to Prior Review by Bank as stated in Appendix 1 to the Guidelines Selection and Employment of Consultants:

	<b>Selection Method</b>	<b>Prior Review Threshold</b>	<b>Comments</b>
1.	Competitive Methods (Firms)	<i>Above US\$1,000,000</i>	
2.	Single Source (Firms)	<i>Above US\$1,000,000</i>	
3.	Individual	<i>Above US\$300,000</i>	

2. **Short list comprising entirely of national consultants:** Short list of consultants for services, estimated to cost less than \$500,000 equivalent per contract, may comprise entirely of national consultants in accordance with the provisions of paragraph 2.7 of the Consultant Guidelines.

3. **Any Other Special Selection Arrangements:** Not Applicable

4. **Summary of Consulting Services Package planned for the period of this Plan**

<b>1</b>	<b>2</b>	<b>3</b>	<b>4</b>	<b>5</b>	<b>6</b>
<b>Ref. No.</b>	<b>Description of Assignment</b>	<b>Estimated Cost US\$ million</b>	<b>Packages</b>	<b>Review by Bank (Prior / Post)</b>	<b>Comments</b>
	Summary of number of contracts that will be let under QCBS	<i>17.3</i>	<i>3</i>	<i>Prior</i>	
	Summary of number of contracts that will be let under other methods	<i>1.3</i>	<i>9</i>	<i>Post</i>	

**PROCUREMENT PLAN** Vietnam : Vietnam Road Asset Management Project

**General Information**  
**Country:** Vietnam **Bank's Approval Date of the Original Procurement Plan:** 2018-07-06  
**Revised Plan Date(s):** (comma delimited, leave blank if not) 2018-12-18  
**Project ID:** P123961 **GFN Date:**  
**Project Name:** Vietnam Road Asset Management Project  
**Loan / Credit No:** IDA / 53310  
**Executing Agency(ies):** Project Management Unit No.3

WORKS																												
Activity Reference No. / Description	Loan / Credit No.	Component	Review Type	Method	Market Approach	Procurement Process	Prequalification (Y/N)	Actual Amount (US\$)	Process Status	Draft Pre-qualification Documents		Prequalification Evaluation Report		Draft Bidding Document / Justification		Specific Procurement Notice / Invitation		Bidding Documents as Issued		Proposal Submission / Opening / Minutes		Bid Evaluation Report and Recommendation for Award		Signed Contract		Contract Completion		
										Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned
RA/CP1 / Improvement of 02 bridges: Trang Thua and Cong Neo bridges on NH38B	IDA / 53310		Prior	Request for Bids	Open - International	Single Stage - One Envelope		13,690,561.83	Signed																			
RA/CP10-11 / Maintenance of NH6 from Km158 -> Km193	IDA / 53310		Prior	Request for Bids	Open - International	Single Stage - One Envelope		8,850,481.55	Signed																			
RA/CP1A / Improvement of three bridges: Trang and Cap on NH38B and Go on NH39 in Hung Yen and Thai Binh provinces	IDA / 53310		Prior	Request for Bids	Open - National	Single Stage - One Envelope		2,778,208.92	Signed																			
RA/CP5 / Maintenance of NH48 two segments of Km0 - Km20 and Km38 - Km64 in Nghe An province	IDA / 53310		Prior	Request for Bids	Open - International	Single Stage - One Envelope		17,054,717.53	Signed																			
RA/CP6-7 / Maintenance of NH6 from km78-km118, comprising two contracts CP6 & CP7 for Lot 1 km78-km98 and Lot 2 Km98-km118	IDA / 53310		Prior	Request for Bids	Open - International	Single Stage - One Envelope		10,507,956.08	Signed																			
RA/CP8-9 / Maintenance of NH6 from km118-km158	IDA / 53310		Prior	Request for Bids	Open - International	Single Stage - One Envelope		8,402,776.91	Signed																			
RA/CP2 / Output- and Performance-Based Road Management and Maintenance Contract (PBC) for NH2 segment of Km163 -> Km205 in Tuyen Quang province	IDA / 53310		Prior	Request for Bids	Open - International	Single Stage - One Envelope		13,781,976.66	Signed																			
RA/CP12 / Improvement of NH38 from Km31 963 -> Km52 600 segment of Quan Goi - Yen Lanh Bridge and Bun, Sat bridges	IDA / 53310		Prior	Request for Bids	Open - International	Single Stage - One Envelope		26,040,683.13	Signed																			
RA/CP14 / Improvement of NH39 (Km91 000 -> Km107 522) in Thai Binh province	IDA / 53310		Prior	Request for Bids	Open - International	Single Stage - One Envelope		9,448,343.27	Signed																			

RAP/CP13 / Improvement of NH59 Trieu Duong - Hung Ha and 2 bridges (Nai & Dong Tu bridges) (Km42 714 -> Km84 000)	IDA / 53310		Prior	Request for Bids	Open - International	Single Stage - One Envelope		14,827,899.52	Signed																																
RAP/CP15-16-17 / Performance-Based Road Management and Maintenance of NH16 from Km193 - Km303	IDA / 53310		Prior	Request for Bids	Open - International	Single Stage - One Envelope		21,511,603.72	Canceled																																
RAP/CP15,16,17 / Performance-Based Road Management and Maintenance of NH16 from Km193 - Km303	IDA / 53310		Prior	Request for Bids	Open - International	Single Stage - One Envelope		21,511,603.72	Signed																																
RAP/CP1-4 / Output- and Performance-Based Road Management and Maintenance Contract (PBC) of NH2 from Km205 -> Km287	IDA / 53310		Prior	Request for Bids	Open - International	Single Stage - One Envelope		14,896,799.82	Signed																																

GOODS																																											
Activity Reference No. / Description	Loan / Credit No.	Component	Review Type	Method	Market Approach	Procurement Process	Prequalification (Y/N)	Actual Amount (US\$)	Process Status	Draft Pre-qualification Documents		Prequalification Evaluation Report		Draft Bidding Document / Justification		Specific Procurement Notice / Invitation		Bidding Documents as Issued		Proposal Submission / Opening / Minutes		Bid Evaluation Report and Recommendation for Award		Signed Contract		Contract Completion																	
										Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual								
RAP/G3 (B7) / NCB package for Goods RAP-G3: Procurement of 4 vehicles for project supervision	IDA / 53310		Prior	Request for Bids	Open - National	Single Stage - One Envelope		198,251.51	Signed																																		
RAM/G4 / Equipment for Data Collection	IDA / 53310		Post	Request for Bids	Open - International	Single Stage - One Envelope		0.00	Pending Implementation					2019-01-15		2019-01-25											2019-03-08										2019-04-17			2019-05-15		2019-09-16	

NON CONSULTING SERVICES																																										
Activity Reference No. / Description	Loan / Credit No.	Component	Review Type	Method	Market Approach	Procurement Process	Prequalification (Y/N)	Actual Amount (US\$)	Process Status	Draft Pre-qualification Documents		Prequalification Evaluation Report		Draft Bidding Document / Justification		Specific Procurement Notice / Invitation		Bidding Documents as Issued		Proposal Submission / Opening / Minutes		Bid Evaluation Report and Recommendation for Award		Signed Contract		Contract Completion																
										Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual							
RAM/NC1 / Data Collection for Component A	IDA / 53310		Prior	Direct Selection	Direct			0.00	Pending Implementation					2018-12-19		2019-01-28																							2019-05-03		2020-10-30	

CONSULTING FIRMS																																											
Activity Reference No. / Description	Loan / Credit No.	Component	Review Type	Method	Market Approach	Contract Type	Actual Amount (US\$)	Process Status	Terms of Reference		Expression of Interest Notice		Short List and Draft Request for Proposals		Request for Proposals as Issued		Opening of Technical Proposals / Minutes		Evaluation of Technical Proposal		Combined Evaluation Report and Draft Negotiated Contract		Signed Contract		Contract Completion																		
									Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual									
RAP/CSI / Consulting Service for Construction Supervision and Performance Based Contract Strengthening for Vietnam Road Assets Management Project (VRAMP)	IDA / 53310		Prior	Quality And Cost-Based Selection	Open - International		38,248,716.77	Signed																																			

RAICSA / External Financial Audit (#1)	IDA / 53310		Prior	Least Cost Selection	Open - International		32,173.82	Signed																
RAICSS / Consulting services for Internal audit for PMU3	IDA / 53310		Prior	Consultant Qualification Selection	Open - International		97,838.53	Signed																
RAMCS6 / Consulting service for Road Database Framework and Development of the Road Asset Management System and Road Asset Management Plans under Vietnam Road Asset Management Project (VRAMP)	IDA / 53310		Prior	Quality And Cost-Based Selection	Open - International		2,220,336.23	Signed																
ISPCSS / Consulting Service for Support of Vietnam National Road Maintenance Fund	IDA / 53310		Prior	Quality And Cost-Based Selection	Open - International		1,022,732.59	Signed																
RAICST / Consulting Service for Technical Audit of Vietnam Road Asset Management Project (VRAMP)	IDA / 53310		Prior	Quality And Cost-Based Selection	Open - International		469,028.42	Signed																

**INDIVIDUAL CONSULTANTS**