

Procurement Plan

I. General

1. **Project Information:** Third National Urban Water Sector Reform Project
- 2.
3. **Bank's approval Date of the Procurement Plan:** March 2014
4. **Period covered by this procurement plan:** 18 months

II. Goods and Works and non-consulting services.

1. **Prior Review Threshold:** Procurement Decisions subject to Prior Review by the Bank as stated in Appendix 1 to the Guidelines for Procurement

	Procurement Method	Threshold US\$	Comments
1.	ICB (Goods and Non-consulting services)	Above 5,000,000	All
2.	NCB (Goods and Non-Consulting Services)	Below 5,000,000	Above 1,000,000
3.	ICB (Works)	Above 20,000,000	All
4.	NCB (Works)	Below 20,000,000	Above 5,000,000
5.	Shopping (Goods)	Below 100,000	None
6.	Shopping (Works)	Below 200,000	None

Summary of the Procurement Packages planned during the first 18 months after project effectiveness

1. Procurement Packages with Methods and Time Schedule

1	2	3	4	5	6	7
Ref · No.	Description	Estimated Cost US\$ million	Selection Method	Domestic Preference (yes/no)	Review by Bank (Prior / Post)	Comments
1	Replacement of Low Lift pumps and control panels for the 4 Dams(Egbe-5No, Itapaji-3No, Ero- 6No, Ureje-2No.) (Ekiti)	1.5	NCB	No	Post	
2	Rehabilitate and Equip Water Treatment Plant laboratory in Bauchi and Azare towns (Bauchi)	1.00	NCB	No	Post	
3	Strategic customer metering (Rivers)	0.5	NCB	No	Post	
4	Rumuola - Trans Amadi Transmission (OHT Rehab & Pumps) + Zone 10 + WM Distribution (Rivers)	26.01	ICB	No	Prior	
5	Diobu - Abuloma (New OHT) Transmission + Zone 13 + WM Distribution (Rivers)	18.83	NCB	No	Prior	
6	Replacement and extention of over 150 Km of water distribution network and transmission mains (Bauchi)	14.50	NCB	No	Prior	

III. Selection of Consultants

- 1. Prior Review Threshold:** Selection decisions subject to Prior Review by Bank as stated in Appendix 1 to the Guidelines Selection and Employment of Consultants:

	Selection Method	Prior Review Threshold (US\$)	Comments
1.	Competitive Methods (Firms)	Above 200,000	
2.	Single Source (Firms)	All	
3.	Individual	Above 100,000	

- 2. Short list comprising entirely of national consultants:** Short list of consultants for services, estimated to cost less than US\$300,000 equivalent per contract, may comprise entirely of national consultants in accordance with the provisions of paragraph 2.7 of the Consultant Guidelines.

- 3. Consultancy Assignments with Selection Methods and Time Schedule**

1	2	3	4	5	6
Ref. No.	Description of Assignment	Estimated Cost US\$ million	Selection Method	Review by Bank (Prior / Post)	Comments
1	Technical support for Project management (quality assurance and support for internally displaced persons) (Bauchi)	3.00	QCBS	Prior	
2	General consultancy (Bathymetric Survey, Preparation of Dam Safety Plans, Creation or Upgrading Tariff Policy, Creating or Upgrading Cadastral Data Base System, Creating or Updating Medium or Long Term Investment plan)(Bauchi)	2.60	QCBS	Prior	
3	Project Management Team (Rivers)	2.40	QCBS	Prior	
4	Upgrade Cadastral Information and Network System using GIS (Ekiti)	1.60	QCBS	Prior	

PROCUREMENT PLAN Nigeria : Third National Urban Water Sector Reform Project

General Information
Country: Nigeria **Bank's Approval Date of the Original Procurement Plan:** 2017-08-30
Revised Plan Date(s): (comma delimited, leave blank if not) 2019-02-19
Project ID: P123513 **GFN Date:**
Project Name: Third National Urban Water Sector Reform Project
Loan / Credit No: IDA / 54160
Executing Agency(ies): Federal Ministry of Water Resources

Activity Reference No. / Description	Loan / Credit No.	Component	Review Type	Method	Market Approach	Procurement Process	Prequalification (Y/N)	Actual Amount (US\$)	Process Status	Draft Pre-qualification Documents		Prequalification Evaluation Report		Draft Bidding Document / Justification		Specific Procurement Notice / Invitation		Bidding Documents as Issued		Proposal Submission / Opening / Minutes		Bid Evaluation Report and Recommendation for Award		Signed Contract		Contract Completion		
										Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	
3NUWSRPWKS/NCB/04/17 / Emergency Rehabilitation Works in the Tier 2 SWAs for Benue Water Supply Improvement	IDA / 54160		Prior	Request for Proposals	Open - National	Single Stage - One Envelope		0.00	Canceled					2018-06-04		2018-06-12					2018-07-24		2018-08-23			2018-09-27		2019-09-27
3NUWSRPWKS/NCB/01/17 / Emergency Rehabilitation Works in the Tier 2 SWAs for Abia Water Supply Improvement	IDA / 54160		Prior	Request for Proposals	Open - National	Single Stage - One Envelope		0.00	Canceled					2018-06-04		2018-06-12					2018-07-24		2018-08-23			2018-09-27		2019-09-27
3NUWSRPWKS/NCB/02/17 / Emergency Rehabilitation Works in the Tier 2 SWAs for Anambra Water Supply Improvement	IDA / 54160		Prior	Request for Proposals	Open - National	Single Stage - One Envelope		0.00	Canceled					2018-06-04		2018-06-12					2018-07-24		2018-08-23			2018-09-27		2019-09-27
3NUWSRPWKS/NCB/03/17 / Emergency Rehabilitation Works in the Tier 2 SWAs for Bayelsa Water Supply Improvement	IDA / 54160		Prior	Request for Proposals	Open - National	Single Stage - One Envelope		0.00	Canceled					2018-06-04		2018-06-12					2018-07-24		2018-08-23			2018-09-27		2019-09-27
3NUWSRPWKS/NCB/07/17 / Emergency Rehabilitation Works in the Tier 2 SWAs for Gombe Water Supply Improvement	IDA / 54160		Prior	Request for Proposals	Open - National	Single Stage - One Envelope		0.00	Canceled					2018-06-04		2018-06-12					2018-07-24		2018-08-23			2018-09-27		2019-09-27
3NUWSRPWKS/NCB/05/17 / Emergency Rehabilitation Works in the Tier 2 SWAs for Jigawa Water Supply Improvement	IDA / 54160		Prior	Request for Proposals	Open - National	Single Stage - One Envelope		0.00	Canceled					2018-06-04		2018-06-12					2018-07-24		2018-08-23			2018-09-27		2019-09-27
3NUWSRPWKS/NCB/06/17 / Emergency Rehabilitation Works in the Tier 2 SWAs for Kano Water Supply Improvement	IDA / 54160		Prior	Request for Proposals	Open - National	Single Stage - One Envelope		0.00	Canceled					2018-06-04		2018-06-12					2018-07-24		2018-08-23			2018-09-27		2019-09-27
3NUWSRPWKS/NCB/08/17 / Rehabilitation Works in the Tier 2 SWAs for Ondo Water Supply Improvement	IDA / 54160		Post	Request for Bids	Open - International	Single Stage - One Envelope		0.00	Canceled					2017-11-20		2017-11-25					2018-01-06		2018-02-05			2018-03-12		2018-09-08
3NUWSRPWKS/NCB/09/17 / Rehabilitation Works in the Tier 2 SWAs for Plateau Water Supply Improvement	IDA / 54160		Post	Request for Bids	Open - International	Single Stage - One Envelope		0.00	Canceled					2017-11-20		2017-11-25					2018-01-06		2018-02-05			2018-03-12		2018-09-08

3NUWSRPWKS1CB/01/19 / Emergency Rehabilitation Works in the Tier 2 SWAs of Abia, Anambra, Bayelsa, Benuue, Gombe, Jigawa, Kano Ondo & Plateau Water Supply Improvement (Lots 1 - 9)	IDA / 54160		Prior	Request for Bids	Open - International	Single Stage - One Envelope		0.00	Pending Implementati on						2019-01-14	2019-01-19			2019-03-02	2019-04-01	2019-05-06	2019-11-02
--	-------------	--	-------	------------------	-------------------------	--------------------------------	--	------	-------------------------------	--	--	--	--	--	------------	------------	--	--	------------	------------	------------	------------

GOODS

Activity Reference No. / Description	Loan / Credit No.	Component	Review Type	Method	Market Approach	Procurement Process	Prequalification (Y/N)	Actual Amount (US\$)	Process Status	Draft Pre-qualification Documents		Prequalification Evaluation Report		Draft Bidding Document / Justification		Specific Procurement Notice / Invitation		Bidding Documents as Issued		Proposal Submission / Opening / Minutes		Bid Evaluation Report and Recommendation for Award		Signed Contract		Contract Completion	
										Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual
3NUWSRPNCB02/2017 / Procurement of Bulk and Customer meters for the Tier 2 States of Abia, Anambra, Bayelsa, Benuue, Gombe, Jigawa, Kano, Ondo and Plateau	IDA / 54160		Post	Request for Bids	Open - National	Single Stage - One Envelope		1,189,398.75	Completed					2017-11-14	2017-11-21					2018-01-02	2018-02-01	2018-03-08	2018-09-04				
3NUWSRPNCB05/2017 / Supply of Leak Detection Equipments for Tier 2 States of Abia, Anambra, Bayelsa, Benuue, Gombe, Jigawa, Kano, Ondo and Plateau	IDA / 54160		Post	Request for Bids	Open - National	Single Stage - One Envelope		0.00	Pending Implementati on					2017-11-28	2017-12-05					2018-01-16	2018-02-15	2018-03-22	2018-09-18				
3NUWSRPNCB03/2017 / Supply of Operational Vehicles (light trucks) for Tier 2 States of Abia, Anambra, Bayelsa, Benuue, Gombe, Jigawa, Kano, Ondo and Plateau (Lot I)	IDA / 54160		Post	Request for Quotations	Open - National	Single Stage - One Envelope		1,106,335.94	Completed						2017-11-18							2018-01-20	2018-07-19				
3NUWSRPNCB04/2017 / Supply of Operational Vehicles (Motorcycles) for Tier 2 States of Abia, Anambra, Bayelsa, Benuue, Gombe, Jigawa, Kano, Ondo and Plateau (Lot II)	IDA / 54160		Post	Request for Quotations	Open - National	Single Stage - One Envelope		138,253.44	Completed						2017-11-18							2018-01-20	2018-07-19				
3NUWSRPNCB01/2017 / Supply of Equipments for the Strengthening of the Water Supply Data Bank	IDA / 54160		Post	Request for Bids	Open - National	Single Stage - Two Envelope		0.00	Canceled					2017-06-30	2017-07-21					2017-08-21	2017-08-31	2017-09-28	2017-10-12				
3NUWSRPSHOP01/2019 / Procurement of Fire proof Safe for Project Management Office	IDA / 54160		Post	Request for Quotations	Limited	Single Stage - One Envelope		0.00	Pending Implementati on						2019-03-24							2019-05-19	2019-09-16				
3NUWSRPNCB02/2019 / Procurement of operational vehicles	IDA / 54160		Post	Request for Quotations	Limited	Single Stage - One Envelope		0.00	Pending Implementati on						2019-03-31							2019-05-26	2019-09-23				

NON CONSULTING SERVICES

Activity Reference No. / Description	Loan / Credit No.	Component	Review Type	Method	Market Approach	Procurement Process	Prequalification (Y/N)	Actual Amount (US\$)	Process Status	Draft Pre-qualification Documents		Prequalification Evaluation Report		Draft Bidding Document / Justification		Specific Procurement Notice / Invitation		Bidding Documents as Issued		Proposal Submission / Opening / Minutes		Bid Evaluation Report and Recommendation for Award		Signed Contract		Contract Completion	
										Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual

CONSULTING FIRMS																														
Activity Reference No. / Description	Loan / Credit No.	Component	Review Type	Method	Market Approach	Contract Type	Actual Amount (US\$)	Process Status	Terms of Reference		Expression of Interest Notice		Short List and Draft Request for Proposals		Request for Proposals as Issued		Opening of Technical Proposals / Minutes		Evaluation of Technical Proposal		Combined Evaluation Report and Draft Negotiated Contract		Signed Contract		Contract Completion					
									Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual
3NUWSRP/QCBS/01/17 / Consultancy for Revision of year 2000 Water Supply and Sanitation Policy	IDA / 54160		Prior	Quality And Cost-Based Selection	Open - International		0.00	Under Implementation	2017-04-03		2017-04-17		2017-05-19					2017-06-30		2017-07-14		2017-09-08		2017-11-03		2018-03-16				
3NUWSRP/QCBS/03/17 / Consultancy for the Development of National Water Fund	IDA / 54160		Prior	Quality And Cost-Based Selection	Open - International		0.00	Pending Implementation	2017-10-02		2017-10-16		2017-11-17					2017-12-29		2018-01-12		2018-03-09		2018-05-04		2019-03-11				
3NUWSRP/QCBS/05/17 / Consultancy On Establishment of Water Quality Data Base for 36 States and FCT	IDA / 54160		Prior	Quality And Cost-Based Selection	Open - International		0.00	Pending Implementation	2017-05-30		2017-06-13		2017-07-17					2017-08-28		2017-09-11		2017-11-06		2017-12-29		2018-11-05				
3NUWSRP/QCBS/10/15 / Consultancy for Institutional Development, Billing and Collection system, Customer Enumeration, Tariff Studies and Mapping for Southern Tier 2 SWAs	IDA / 54160		Prior	Quality And Cost-Based Selection	Open - International		0.00	Canceled	2017-05-01		2017-05-19		2017-06-16					2017-07-28		2017-08-11		2017-10-20		2017-12-01		2018-10-05				
3NUWSRP/QCBS/11/15 / Consultancy for Institutional Development, Billing and Collection system, Customer Enumeration, Tariff Studies and Mapping for Northern Tier 2 SWAs	IDA / 54160		Prior	Quality And Cost-Based Selection	Open - International		0.00	Canceled	2017-05-01		2017-05-15		2017-06-16					2017-07-28		2017-08-11		2017-10-20		2017-12-01		2018-10-05				
3NUWSRP/QCBS/02A/2017 / Consultancy Services for Detailed Engineering Assessment and Supervision of works Rehabilitation in the Tier 2 States of Abia, Anambra and Bayelsa (Lot I)	IDA / 54160		Prior	Quality And Cost-Based Selection	Open - International		0.00	Canceled	2017-10-02		2017-10-16		2017-11-20					2018-01-01		2018-01-15		2018-02-12		2018-04-23		2019-10-20				
3NUWSRP/QCBS/02B/2017 / Consultancy Services for Detailed Engineering Assessment and Supervision of works Rehabilitation in the Tier 2 States of Benue, Ondo and Plateau (Lot II)	IDA / 54160		Prior	Quality And Cost-Based Selection	Open - International		0.00	Canceled	2017-10-02		2017-10-16		2017-11-20					2018-01-01		2018-01-15		2018-02-12		2018-04-23		2019-10-20				
3NUWSRP/QCBS/02C/2017 / Consultancy Services for Detailed Engineering Assessment and Supervision of works Rehabilitation in the Tier 2 States of Gombe, Jigawa and Kano (Lot III)	IDA / 54160		Prior	Quality And Cost-Based Selection	Open - International		0.00	Canceled	2017-10-02		2017-10-16		2017-11-20					2018-01-01		2018-01-15		2018-02-12		2018-04-23		2019-10-20				
3NUWSRP/QCBS/DA/2017 / Development of Investment Plan for Tier 2 States of Abia, Anambra and Bayelsa (Lot I)	IDA / 54160		Prior	Quality And Cost-Based Selection	Open - International		0.00	Canceled	2017-09-04		2017-09-18		2017-10-23					2017-12-04		2017-12-18		2018-01-29		2018-04-16		2018-07-15				

3NUWSRP/QCBS/TPB/2017 / Development of Investment Plan for Tier 2 States of Benue, Ondo and Plateau (Lot II)	IDA / 54160		Prior	Quality And Cost- Based Selection	Open - International	0.00	Cancelled	2017-09-04	2017-09-18	2017-10-23					2017-12-04	2017-12-18	2018-01-29	2018-04-09	2018-07-08
3NUWSRP/QCBS/IPC/2017 / Development of Investment Plan for Tier 2 States of Gombe, Jigawa and Kano (Lot III)	IDA / 54160		Prior	Quality And Cost- Based Selection	Open - International	0.00	Cancelled	2017-09-04	2017-09-18	2017-10-23					2017-12-04	2017-12-18	2018-01-29	2018-04-16	2018-07-15
3NUWSRP/QCBS/CEA/2017 / Consultancy Services for Customer Enumeration and Mapping Exercise for Tier 2 States of Abia, Anambra and Bayelsa (Lot I)	IDA / 54160		Prior	Quality And Cost- Based Selection	Open - International	0.00	Cancelled	2017-09-25	2017-10-09	2017-11-10					2017-12-22	2018-01-05	2018-02-16	2018-04-27	2018-08-25
3NUWSRP/QCBS/CEB/2017 / Consultancy Services for Customer Enumeration and Mapping Exercise for Tier 2 States of Benue, Ondo and Plateau (Lot II)	IDA / 54160		Prior	Quality And Cost- Based Selection	Open - International	0.00	Cancelled	2017-09-25	2017-10-09	2017-11-10					2017-12-22	2018-01-05	2018-02-16	2018-05-04	2018-09-01
3NUWSRP/QCBS/CEC/2017 / Consultancy Services for Customer Enumeration and Mapping Exercise for Tier 2 States of Gombe, Jigawa and Kano (Lot III)	IDA / 54160		Prior	Quality And Cost- Based Selection	Open - International	0.00	Cancelled	2017-09-25	2017-10-09	2017-11-10					2017-12-22	2018-01-05	2018-02-16	2018-05-04	2018-09-01
3NUWSRP/QCBS/AMB/2017 / Consultancy Services for Tariff Studies for Tier 2 States of Abia, Anambra, Bayelsa, Benue, Gombe, Jigawa, Kano, Ondo and Plateau	IDA / 54160		Post	Quality And Cost- Based Selection	Open - International	0.00	Cancelled	2017-09-18	2017-10-02	2017-11-03					2017-12-15	2017-12-29	2018-02-09	2018-04-20	2018-10-17
3NUWSRP/QCBS/AMC/2017 / Consultancy Services for Development of Asset Management for Tier 2 States of Abia, Anambra, Bayelsa, Benue, Gombe, Jigawa, Kano, Ondo and Plateau	IDA / 54160		Post	Consultant Qualification Selection	Open - International	0.00	Cancelled	2017-11-20	2017-12-11	2018-01-24							2018-02-23	2018-03-30	2018-09-26
3NUWSRP/QCBS/BCA/2017 / Consultancy Services for Development of Billing and Collection system for Tier 2 States of Abia, Anambra and Bayelsa (Lot I)	IDA / 54160		Post	Quality And Cost- Based Selection	Open - International	0.00	Cancelled	2017-09-25	2017-10-09	2017-11-10					2017-12-22	2018-01-05	2018-02-02	2018-04-20	2018-10-17
3NUWSRP/QCBS/BCB/2017 / Consultancy Services for Development of Billing and Collection system for Tier 2 States of Benue, Ondo and Plateau (Lot II)	IDA / 54160		Post	Quality And Cost- Based Selection	Open - International	0.00	Cancelled	2017-09-25	2017-10-09	2017-11-13					2017-12-25	2018-01-08	2018-02-05	2018-04-23	2018-10-20
3NUWSRP/QCBS/BCC/2017 / Consultancy Services for Development of Billing and Collection system for Tier 2 States of Gombe, Jigawa and Kano (Lot III)	IDA / 54160		Post	Quality And Cost- Based Selection	Open - International	0.00	Cancelled	2017-09-25	2017-10-09	2017-11-10					2017-12-22	2018-01-05	2018-02-02	2018-04-20	2018-10-17

3NUWSRP/QCBS/EAS/2017 / Consultancy Services for Detailed Engineering Assessment and Supervision of works Rehabilitation in the Tier 2 States of Abia, Anambra, Bayelsa, Benue, Gombe, Jigawa, Kano, Ondo and Plateau	IDA / 54160		Prior	Quality And Cost-Based Selection	Open - International		0.00	Canceled	2017-11-08	2017-11-21	2018-01-04				2018-02-01	2018-03-03	2018-04-07	2018-05-12	2019-05-12
3NUWSRP/QCBS/CE/2017 / Consultancy Services for Customer Enumeration and Mapping Exercise for Tier 2 States of Abia, Anambra, Bayelsa, Benue, Gombe, Jigawa, Kano, Ondo and Plateau	IDA / 54160		Prior	Quality And Cost-Based Selection	Open - International		0.00	Under Implementation	2017-11-08	2017-11-21	2018-01-04				2018-02-01	2018-03-03	2018-04-07	2018-05-12	2019-05-12
3NUWSRP/QCBS/IP/2017 / Consultancy Services for Development of Investment Plan for Tier 2 States of Abia, Anambra, Bayelsa, Benue, Gombe, Jigawa, Kano, Ondo and Plateau	IDA / 54160		Prior	Quality And Cost-Based Selection	Open - International		0.00	Under Implementation	2017-11-08	2017-11-21	2018-01-04				2018-02-01	2018-03-03	2018-04-07	2018-05-12	2019-05-12
3NUWSRP/QCBS/BTS/2018 / Consultancy Services for Development of Billing and Collection software and Tariff Studies for Tier 2 States of Abia, Anambra, Bayelsa, Benue, Gombe, Jigawa, Kano, Ondo and Plateau	IDA / 54160		Prior	Quality And Cost-Based Selection	Open - International		538,589.88	Signed	2018-01-23	2018-02-13	2018-03-29				2018-04-28	2018-05-28	2018-06-30	2018-08-04	2019-08-04
3NUWSRP/QCBS/01/2018 / Consultancy Services for Development of Operating Manuals (Reform Instruments) for the State Water Agencies	IDA / 54160		Prior	Quality And Cost-Based Selection	Open - International		0.00	Pending Implementation	2018-03-12	2018-04-02	2018-05-16				2018-06-13	2018-07-13	2018-08-17	2018-09-21	2019-09-21
3NUWSRP/CQS/03/2018 / Digitisation of FPIU Library	IDA / 54160		Post	Consultant Qualification Selection	Open - National		0.00	Pending Implementation	2018-06-05	2018-06-26	2018-08-09						2018-09-08	2018-10-13	2019-04-11
3NUWSRP/QCBS/DEAS/2017 / Consultancy Services for Detailed Engineering Assessment and Supervision of Works Rehabilitation in the Tier 2 States of Abia, Anambra, Bayelsa, Benue, Gombe, Jigawa, Kano, Ondo and Plateau	IDA / 54160		Prior	Quality And Cost-Based Selection	Open - International		0.00	Under Implementation	2017-11-21	2017-12-12	2018-01-25				2018-02-22	2018-03-24	2018-04-28	2018-06-02	2019-06-02
3NUWSRP/IC/06/2019 / Development of Health & Safety Policies and Safety Management system for Tier 1 & 2 States of Abia, Anambra, Bayelsa Bauchi, Benue, Ekiti, Gombe, Jigawa, Kano, Ondo, Plateau & Rivers	IDA / 54160		Post	Consultant Qualification Selection	Open - National		0.00	Pending Implementation	2019-05-01	2019-05-22	2019-07-05						2019-08-04	2019-09-08	2020-03-06

3NUWSRP/QCBS/2019 / Detailed Review of National M&E Framework and Reconciliation of Water, Sanitation & Hygiene Information Management System (WASHIMS) and FMWR M&E server	IDA / 54160		Prior	Quality And Cost-Based Selection	Open - International	0.00	Pending Implementation	2019-06-03	2019-06-24	2019-08-19					2019-09-16	2019-10-16	2019-11-20	2019-12-25	2020-06-22
3NUWSRP/IC/2019 / Engagement of Consultant to develop training manual for improving capacity of Batch-1 States of Adamawa, Imo, Kebbi & Sokoto	IDA / 54160		Post	Quality And Cost-Based Selection	Open - National	0.00	Pending Implementation	2019-06-03	2019-06-24	2019-08-07					2019-09-04	2019-10-04	2019-11-08	2019-12-13	2020-06-10
3NUWSRP/QCBS/01/2015 / Consultancy for Organizational Diagnosis for Tier 2 States (Abia, Anambra, Bayelsa, Bense, Gombe, Jigawa, Kano Ondo and Plateau States)	IDA / 54160		Post	Quality And Cost-Based Selection	Open - International	0.00	Canceled	2015-02-15	2015-03-01	2015-03-29					2015-05-14	2016-01-20	2016-04-13	2016-05-11	2016-11-07
3NUWSRP/QCBS/04/17 / Consultancy On Development of Framework for Water Supply and Sanitation Data collection system	IDA / 54160		Prior	Consultant Qualification Selection	Open - International	0.00	Canceled	2017-05-28	2017-06-16	2017-06-16							2017-09-04	2017-09-18	2018-01-22
3NUWSRP/QCBS/AMA/2017 / Consultancy Services for Review of Water Law and Policy for Tier 2 States of Abia, Anambra, Bayelsa, Bense, Gombe, Jigawa, Kano, Ondo and Plateau	IDA / 54160		Prior	Consultant Qualification Selection	Open - International	0.00	Canceled	2017-11-27	2017-12-11	2018-01-24							2018-02-23	2018-03-30	2018-09-26
3NUWSRP/QCBS/02/17 / Consultancy for the Design and Supervision of Emergency works in the Tier 2 States Water Supply Improvement	IDA / 54160		Prior	Quality And Cost-Based Selection	Open - International	0.00	Canceled	2017-10-02	2017-10-16	2017-11-17					2017-12-29	2018-01-12	2018-03-09	2018-05-04	2018-09-14
3NUWSRP/CQS/06/2019 / Consultancy Services for Customer Enumeration & Network Mapping in Tier 2 States of Gombe, Jigawa & Kano	IDA / 54160		Post	Consultant Qualification Selection	Open - National	0.00	Pending Implementation	2019-02-14	2019-02-19	2019-04-04							2019-05-04	2019-06-08	2019-10-06
3NUWSRP/CQS/05/2019 / Development and Implementation of National Campaigns for Open Defecation (ODF) in Urban Cities of Project States	IDA / 54160		Post	Consultant Qualification Selection	Open - National	0.00	Pending Implementation	2019-04-30	2019-05-21	2019-07-04							2019-08-03	2019-09-07	2020-03-05
3NUWSRP/QCBS/07/2019 / Development and implementation of National Communication Strategy Plan to eliminate Open Defecation (OD) in the urban cities of the project States	IDA / 54160		Prior	Quality And Cost-Based Selection	Open - International	0.00	Pending Implementation	2019-06-03	2019-06-24	2019-08-07					2019-09-04	2019-10-04	2019-11-08	2019-12-13	2020-06-10

INDIVIDUAL CONSULTANTS