Public Disclosure Authorized

Public Disclosure Authorized

PROCUREMENT PLAN (Textual Part)

Project information: Jiangxi Integrated Rural And Urban Water Supply And Wastewater Management Project

Project Implementation agency: Jiangxi Integrated Rural And Urban Water Supply And Wastewater Management Project Management Office

Date of the Procurement Plan: May. 2017

Period covered by this Procurement Plan: 6 months

Preamble

In accordance with paragraph 5.9 of the "World Bank Procurement Regulations for IPF Borrowers" (July 2016, Revised November 2017 and August 2018) ("Procurement Regulations") the Bank's Systematic Tracking and Exchanges in Procurement (STEP) system will be used to prepare, clear and update Procurement Plans and conduct all procurement transactions for the Project.

This textual part along with the Procurement Plan tables in STEP constitute the Procurement Plan for the Project. The following conditions apply to all procurement activities in the Procurement Plan. The other elements of the Procurement Plan as required under paragraph 4.4 of the Procurement Regulations are set forth in STEP.

***A. The Bank's Standard Procurement Documents (SPDs)*:** The Bank's SPDs shall be used for all contracts subject to international competitive procurement and those contracts as specified in the Procurement Plan tables in STEP.

B. National Procurement Arrangements: In accordance with paragraph 5.3 of the Procurement Regulations, when approaching the national market (as specified in the Procurement Plan tables in STEP), the country's own procurement procedures (Tendering and Bidding Law of the Peoples' Republic of China, i.e. TBL promulgated by its Order No. 21 dated August 30, 1999 and the Implementation Regulations of the TBL promulgated by its State Council Order No. 613 dated November 30, 2011 and any amendments thereof) may be used with the following conditions to meet the requirements for open competitive procurement of paragraph 5.4 of the Procurement Regulations:

a) All procurement notices shall be published in a national newspaper of wide circulation, or on a widely-used website / electronic portal with free access.

b) A minimum of twenty (20) business days shall be given to Bidders between the date of such advertisement (or the date of availability of procurement documents, whichever is later and the deadline for the submission of bids). The advertisement and procurement documents shall specify the deadline for the submission of bids. Potential Bidders shall be allowed to inspect and purchase procurement documents at any time prior to the deadline for the submission of bids.

c) Any Bidder/Consultant should be eligible to participate in a procurement process and to be awarded a Bank-financed contract as defined in paragraphs 3.21, 3.22 and 3.23 of the Procurement Regulations.

d) Bidders/Consultants shall be allowed to submit bids/proposals by mail or in person. Bidders/consultants shall not be mandatory required to be present at the bid/proposal opening session.

e) Bidders should not be required to register as a condition for inspecting or purchasing procurement documents, submitting its bid or receiving contract award. A winner Bidder, shall be given reasonable opportunity of registering (if required) before contract signing without any let or hindrance. Bidding shall not be restricted to any class of contractors.

f) The winning bidder shall not be required, as a condition of award, to reduce its bid price No contract negotiation shall be permitted unless agreed in the procurement plan.

g) No bid may be rejected solely on the basis that the bid price exceeds any cost estimate. Rejection of all bids or re-bidding shall not be allowed solely because the number of bids is less than three (3). Rebidding shall not take place without any sound justification.

h) The Bank's procurement documents for approaching the national market or any procurement document acceptable to the Bank shall be used. All procurement documents must require that bidders/consultants present a signed acceptance at the time of bidding or submitting a proposal, to be incorporated in any resulting contract, confirming application of and compliance with the Bank's Anti-Corruption Guidelines, including without limitation the Bank's right to sanction and the Bank's inspection and audit rights.

i) The procurement documents shall disclose the newspaper and / or the electronic means in which the information on contract award shall be published.

j) The contract award notification shall identify: (a) name and address of the Borrower's Project Implementing Unit, (b) name and reference number of the contract being awarded and the selection method used (c) names of all Bidders/Consultants that submitted bids/proposals and their prices as read out at the bid opening meeting and as evaluated (d) names of all Bidders/ Consultants whose bids/proposals were rejected either as nonresponsive or as not meeting qualification criteria or were not evaluated, with the reasons

therefor and (e) the name of the successful Bidder/Consultant, the final contract price, the contract duration and a summary of its scope.

i) The Borrower shall implement an effective complaint mechanism allowing bidders or consultants to complain, and have their complaints handled and responded in a timely manner. Procurement documents should indicate the complaint mechanism procedure and provide the professional title and address of the officials to whom such protests should be sent.

j) The Bank shall be allowed to review procurement documentation and activities related to the activities included in the procurement plan.

C. ***Other national procurement arrangements***: When other national procurement arrangements other than national open competitive procurement arrangements are applied by the Borrower, such arrangements shall be subject to paragraph 5.5 of the Procurement Regulations.

D. ***Leased Assets*** as specified under paragraph 5.10 of the Procurement Regulations: Leasing may be used for those contracts identified in the Procurement Plan tables.

E. ***Procurement of Second Hand Goods*** *as specified under paragraph 5.11* of the Procurement Regulations is not applicable:

F. ***Domestic Preference*** *as specified under paragraph 5.51* of the Procurement Regulations:

Goods: Domestic Preference is applicable for those contracts identified in the Procurement Plan tables.

Works: Domestic Preference is not applicable

G. ***Other Relevant Procurement Information:***.

Please insert the Procurement Plan

	PROCUREMENT PLAN FOR THE JIANGXI INTEGRATED RURAL AND URBAN WATER SUPPLY AND WASTEWATER MANAGEMENT PROJECT															
	1 USD = 6.68 RMB												Date of procurement plan: 2019/			
No.	Location	Original Contract No.	New Contract No.	Contract Type	Funding Source	Contract Name	Estimated Cost (10,000 RMB)	Estimated Cost (10,000 USD)	Procurement Method	Market Method	Evaluation Standard	Bank Review (Prior/Post)	Estimated Date of Advertisement	Estimated Date of Bid Openning	Estimated Date of Contract Signing	Remarks
1	Dongxiang	SH-DX-GC-01	SHST-WB-0049	Lump-sum Contract / Goods	World Bank Loan	Purchasing Contract on Ductile Iron Pipe for Water Supply Infrastructure Construction and Renovation Project (Water Intake Project) in Dongxiang County loaned by the wold bank	1522.37	227.90	Request for Bid (RFB)	Open / Domestic / Post-qualification	Lowest Evaluated Cost	Post	2019.6	2019.7	2019.7	Pipes for raw water pipeline project from Hengshan reservoir-Chengdong waterworks ,Hofang Reservoir-Chengdong waterworks
2	Dongxiang	SH-DX-SG-02	SHST-WB-0050	BoQ based Admeasurement Contract / Construction	World Bank Loan	General Contract for Construction of Water Supply Infrastructure Construction and Renovation Project (Water Intake Project) in Dongxiang County loaned by the World Bank	1523.94	228.13	Request for Bid (RFB)	Open / Domestic / Post-qualification	Lowest Evaluated Cost	Post	2019.6	2019.7	2019.7	Including the raw water installation, intake pumping house and integrated pumping station works and equipment installation.

3	Leping	SH-LP-GC-01	SHST-WB-0051	Lump-sum Contract / Goods	World Bank Loan	Purchasing Contract on Ductile Iron Pipe for Water Supply Infrastructure Construction and Renovation Project (Water Intake Project) in Leping County, loaned by the wold bank	6457.66	966.72	Request for Bid (RFB)	Open / Domestic / Post-qualification	Lowest Evaluated Cost	Prior	2019.6	2019.7	2019.7	Raw water installation
4	Leping	SH-LP-SG-01	SHST-WB-0052	BoQ based Admeasurement Contract / Construction	World Bank Loan	General Contract for Construction of Water Supply Infrastructure Construction and Renovation Project (Water Intake Project) in Leping County loaned by the World Bank	8753.43	1310.39	Request for Bid (RFB)	Open / Domestic / Post-qualification	Lowest Evaluated Cost	Prior	2019.6	2019.7	2019.7	Including the raw water installation, intake pumping house and integrated pumping station works and equipment installation.
5	Leping	SH-LP-SB-01	SHST-WB-0053	Lump-sum Contract / Goods	World Bank Loan	Purchasing Contract on Smart Water Meters for Leping CouontyWater Supply Infrastructure Construction and Renovation Project, loaned by the wold bank	5005.80	749.37	Request for Bid (RFB)	Open / Domestic / Post-qualification	Lowest Evaluated Cost	Prior	2019.6	2019.7	2019.7	Smart Water Meters

6	Linchuan	SH-LC-GC-01	SHST-WB-0054	Lump-sum Contract / Goods	World Bank Loan	Purchasing Contract on Ductile Iron Pipe for Water Supply Infrastructure Construction and Renovation Project (Water Intake Project) in Linchuan County loaned by the wold bank .	444.48	66.54	Request for Bid (RFB)	Open / Domestic / Post-qualification	Lowest Evaluated Cost	Post	2019.6	2019.7	2019.7	Pipes DN800 used from the Emergency water source intake pumping station to Lingchuan NO.2 waterworks
7	Linchuan	SH-LC-SG-02	SHST-WB-0055	BoQ based Admeasurement Contract / Construction	World Bank Loan	General Contract for Construction of Water Supply Infrastructure Construction and Renovation Project (Water Intake Project and Water Plant) in Linchuan County loaned by the world bank	5113.02	765.42	Request for Bid (RFB)	Open / Domestic / Post-qualification	Lowest Evaluated Cost	Post	2019.6	2019.7	2019.7	Including the installation of raw water pipes and the infrastruction construction of new waterworks
8	Xiushui	SH-XS-GC-01	SHST-WB-0056	Lump-sum Contract / Goods	World Bank Loan	Purchasing Contract on Ductile Iron Pipe for Water Supply Infrastructure Construction and Renovation Project (Water Intake Project) in Xiushui County loaned by the wold bank	2801.72	419.42	Request for Bid (RFB)	Open / Domestic / Post-qualification	Lowest Evaluated Cost	Prior	2019.6	2019.7	2019.7	Raw water pipeline

9	Xiushui	SH-XS-SG-01	SHST-WB-0057	BoQ based Admeasurement Contract / Construction	World Bank Loan	General Contract for Construction of Water Supply Infrastructure Construction and Renovation Project (Water Intake Project) in Xiushui County loaned by the World Bank	4154.70	621.96	Request for Bid (RFB)	Open / Domestic / Post-qualification	Lowest Evaluated Cost	Post	2019.6	2019.7	2019.7	Including the raw water installation, intake pumping house and integrated pumping station works and equipment installation.
10	Xiushui	SH-XS-SB-01	SHST-WB-0058	Lump-sum Contract / Goods	World Bank Loan	Purchasing Contract on Smart Water Meters for Leping CouontyWater Supply Infrastructure Construction and Renovation Project, loaned by the wold bank	4326.00	647.60	Request for Bid (RFB)	Open / Domestic / Post-qualification	Lowest Evaluated Cost	Prior	2019.6	2019.7	2019.7	Smart Water Meters
11	Zhajin	SH-XSZJ-SG-02	SHST-WB-0059	BoQ based Admeasurement Contract / Construction	World Bank Loan	General Contract on Pipeline Installation for Xiushui County Zhajin Township Wastewater management Project loaned by the world bank	3126.46	468.03	Request for Bid (RFB)	Open / Domestic / Post-qualification	Lowest Evaluated Cost	Post	2019.6	2019.7	2019.7	Including general contracting for Pipeline installation,newly built inspection wells,household connection project

12	Zhajin	SH-XSZJ-PE-03	SHST-WB-0060	Lump-sum Contract / Goods	World Bank Loan	Purchasing Contract on PE Pipes for Xiushui County Zhajin Township Wastewater management Project loaned by the world bank	1072.51	160.56	Request for Bid (RFB)	Open / Domestic / Post-qualification	Lowest Evaluated Cost	Post	2019.6	2019.7	2019.7	PE Pipes
13	Yongxin	SH-YX-GC-01	SHST-WB-0061	Lump-sum Contract / Goods	World Bank Loan	Purchasing Contract on Ductile Iron Pipe for Water Supply Infrastructure Construction and Renovation Project (Water Intake Project) in Yongxin County loaned by the wold bank	4335.58	649.04	Request for Bid (RFB)	Open / Domestic / Post-qualification	Lowest Evaluated Cost	Prior	2019.6	2019.7	2019.7	Pipes for water intake projects
14	Yongxin	SH-YX-SG-01	SHST-WB-0062	BoQ based Admeasurement Contract / Construction	World Bank Loan	General Contract for Construction of Water Supply Infrastructure Construction and Renovation Project (Water Intake Project) in Yongxin County loaned by the World Bank	6163.71	922.71	Request for Bid (RFB)	Open / Domestic / Post-qualification	Lowest Evaluated Cost	Post	2019.6	2019.7	2019.7	Including the raw water installation, intake pumping house and integrated pumping station works and equipment installation.
15	Yongxin	SH-YX-SB-01	SHST-WB-0063	Lump-sum Contract / Goods	World Bank Loan	Purchasing Contract on Smart Water Meters for Yongxin CouontyWater Supply Infrastructure Construction and	324.82	48.63	Request for Bid (RFB)	Open / Domestic / Post-qualification	Lowest Evaluated Cost	Post	2019.6	2019.7	2019.7	Smart Water Meters

						Renovation Project, loaned by the wold bank										
16	all counties	SH-BG-01	SHST-WB-0064	Lump-sum Contract / Goods	World Bank Loan	Purchasing contract WB Integrated Rural and Urban Water Supply and Wastewater Management Project Provision of Office Supplies for the Project Management Office	92.40	13.83	Request for Quotation (RFQ)	Domestic	Lowest Evaluated Cost	Post	2019.6	2019.7	2019.7	Office Supplies
17	all counties	SH-BG-01	SHST-WB-0065	Lump-sum Contract / Goods	World Bank Loan	Purchasing contract on Vehicle for Jiangxi Integrated Rural and Urban Water Supply and Wastewater Management Projec ,loaned by the world bank	150.00	22.46	Request for Quotation (RFQ)	Domestic	Lowest Evaluated Cost	Post	2019.6	2019.7	2019.7	Vehicle

PROCUREMENT PLAN **China : Jiangxi Integrated Rural and Urban Water Supply and Wastewater Management Project**

General Information

Country: China

Bank's Approval Date of the Original Procurement Plan: 2019-05-28

Revised Plan Date(s): (comma delineated, leave blank if non 2019-07-17

Project ID: P158760

GPN Date: 2018-04-24

Project Name: Jiangxi Integrated Rural and Urban Water Supply and Wastewater Management Project

Loan / Credit No: IBRD / 88490

Executing Agency(ies) Jiangxi water

WORKS

Activity Reference No. / Description	Loan / Credit No.	Component	Review Type	Method	Market Approach	Procurement Process	Prequalification (Y/N)	Actual Amount (US$)	Process Status	Draft Pre-qualification Documents		Prequalification Evaluation Report		Draft Bidding Document / Justification		Specific Procurement Notice / Invitation		Bidding Documents as Issued		Proposal Submission / Opening / Minutes		Bid Evaluation Report and Recommendation for Award		Signed Contract		Contract Completion	
										Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual
SHST-WB-0052 / Jiangxi Integrated Rural and Urban Water Supply and Wastewater Management Project loaned by the World Bank—General Contract for Raw Water Pipe Installation Project of RunQuan Water Treatment Plant in Leping County	IBRD / 88490		Prior	Request for Bids	Open - National	Single Stage - One Envelope		0.00	Pending Implementation					2019-06-03		2019-06-08				2019-07-08		2019-07-15		2019-08-19		2021-02-16	
SHST-WB-0057 / Jiangxi Integrated Rural and Urban Water Supply and Wastewater Management Project loaned by the World Bank—General Contract for Construction of Raw Water Pipe Installation Project at Xiushui NO.3 Water Treatment Plant	IBRD / 88490		Post	Request for Bids	Open - National	Single Stage - One Envelope		0.00	Pending Implementation					2019-06-03		2019-06-08				2019-07-08		2019-07-15		2019-08-19		2021-02-17	
SHST-WB-0050 / Jiangxi Integrated Rural and Urban Water Supply and Wastewater Management Project loaned by the World Bank—General Contract for Construction of Raw Water Pipe Installation Project at ChengDong Water Treatment Plant in Dongxiang County	IBRD / 88490		Post	Request for Bids	Open - National	Single Stage - One Envelope		0.00	Pending Implementation					2019-06-03		2019-06-08				2019-07-08		2019-07-15		2019-08-19		2021-02-17	
SHST-WB-0062 / Jiangxi Integrated Rural and Urban Water Supply and Wastewater Management Project loaned by the World Bank—General Contract for Raw Water Pipe Installation Project of ChengNan Water Treatment Plant in Yongxin County	IBRD / 88490		Post	Request for Bids	Open - National	Single Stage - One Envelope		0.00	Pending Implementation					2019-06-03		2019-06-08				2019-07-08		2019-07-15		2019-08-19		2021-02-17	
SHST-WB-0055 / Jiangxi Integrated Rural and Urban Water Supply and Wastewater Management Project loaned by the World Bank—General Contract for Water Plant Construction Project and Raw Water Pipe installation Project of Linchuan NO.2 Water Treatment Plant	IBRD / 88490		Post	Request for Bids	Open - National	Single Stage - One Envelope		0.00	Pending Implementation					2019-06-03		2019-06-08				2019-07-08		2019-07-15		2019-08-19		2021-08-18	

SHST-WB-0059 / Jiangxi Integrated Rural and Urban Water Supply and Wastewater Management Project loaned by the World Bank—General Contract on Pipeline Installation for Xiushui County Zhajin Township Wastewater management Project	IBRD / 88490		Post	Request for Bids	Open - National	Single Stage - One Envelope		0.00	Pending Implementation					2019-06-03		2019-06-08				2019-07-08		2019-07-15		2019-08-19		2021-08-18	
SHST-WB-0068 / Jiangxi Integrated Rural and Urban Water Supply and Wastewater Management Project loaned by the World Bank—General Contract for Construction of ChengDong Water Treatment Plant project in Dongxiang County	IBRD / 88490		Post	Request for Bids	Open - National	Single Stage - One Envelope		0.00	Pending Implementation					2019-08-25		2019-08-30				2019-09-29		2019-10-06		2019-11-10		2021-11-09	
SHST-WB-0070 / Jiangxi Integrated Rural and Urban Water Supply and Wastewater Management Project loaned by the World Bank—General Contract for Construction of rehabilitation and expansion project at RunQuan and LiLin Water Plant in Leping County	IBRD / 88490		Post	Request for Bids	Open - National	Single Stage - One Envelope		0.00	Pending Implementation					2019-08-25		2019-08-30				2019-09-29		2019-10-09		2019-11-13		2021-11-12	
SHST-WB-0072 / Jiangxi Integrated Rural and Urban Water Supply and Wastewater Management Project loaned by the World Bank—General Contract for rehabilitation and expansion Project of Xiushui No.3 Water Treatment Plant	IBRD / 88490		Post	Request for Bids	Open - National	Single Stage - One Envelope		0.00	Pending Implementation					2019-08-25		2019-08-30				2019-09-29		2019-10-09		2019-11-13		2021-05-14	
SHST-WB-0073 / Jiangxi Integrated Rural and Urban Water Supply and Wastewater Management Project loaned by the World Bank—General Contract for Construction of ChengNan water treatment plant project in Yongxin County	IBRD / 88490		Post	Request for Bids	Open - National	Single Stage - One Envelope		0.00	Pending Implementation					2019-08-25		2019-08-30				2019-09-29		2019-10-09		2019-11-13		2021-11-12	

GOODS

Activity Reference No. / Description	Loan / Credit No.	Component	Review Type	Method	Market Approach	Procurement Process	Prequalification (Y/N)	Actual Amount (US$)	Process Status	Draft Pre-qualification Documents		Prequalification Evaluation Report		Draft Bidding Document / Justification		Specific Procurement Notice / Invitation		Bidding Documents as Issued		Proposal Submission / Opening / Minutes		Bid Evaluation Report and Recommendation for Award		Signed Contract		Contract Completion	
										Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual
SHST-WB-0063 / Jiangxi Integrated Rural and Urban Water Supply and Wastewater Management Project loaned by the World Bank—Purchasing Contract on Smart Water Meters for urban water supply network reconstruction in Yongxin County	IBRD / 88490		Post	Request for Bids	Open - National	Single Stage - One Envelope		0.00	Pending Implementation					2019-06-03		2019-06-08				2019-07-08		2019-07-15		2019-08-19		2020-08-18	

SHST-WB-0058 / Jiangxi Integrated Rural and Urban Water Supply and Wastewater Management Project loaned by the World Bank—Purchasing Contract on Smart Water Meters for urban water supply network reconstruction in Xiushui County	IBRD / 88490		Prior	Request for Bids	Open - National	Single Stage - One Envelope		0.00	Pending Implementation					2019-06-03		2019-06-08				2019-07-08		2019-07-15		2019-08-19		2020-08-18	
SHST-WB-0049 / Jiangxi Integrated Rural and Urban Water Supply and Wastewater Management Project loaned by the World Bank—Purchasing Contract on Ductile Iron Pipe for Raw Water Pipe Installation Project of ChengDong Water Treatment Plant in Dongxiang County	IBRD / 88490		Post	Request for Bids	Open - National	Single Stage - One Envelope		0.00	Pending Implementation					2019-06-03		2019-06-08				2019-07-08		2019-07-15		2019-08-19		2020-08-18	
SHST-WB-0053 / Jiangxi Integrated Rural and Urban Water Supply and Wastewater Management Project loaned by the World Bank—Purchasing Contract on Smart Water Meters for urban water supply network reconstruction in Leping County	IBRD / 88490		Prior	Request for Bids	Open - National	Single Stage - One Envelope		0.00	Pending Implementation					2019-06-03		2019-06-08				2019-07-08		2019-07-15		2019-08-19		2020-08-18	
SHST-WB-0051 / Jiangxi Integrated Rural and Urban Water Supply and Wastewater Management Project loaned by the World Bank—Purchasing Contract on Ductile Iron Pipe for Raw Water Pipe Installation Project of RunQuan Water Treatment Plant in Leping County	IBRD / 88490		Prior	Request for Bids	Open - National	Single Stage - One Envelope		0.00	Pending Implementation					2019-06-03		2019-06-08				2019-07-08		2019-07-15		2019-08-19		2020-08-18	
SHST-WB-0060 / Jiangxi Integrated Rural and Urban Water Supply and Wastewater Management Project loaned by the World Bank—Purchasing Contract on HDPE Pipes for Xiushui County Zhajin Township Wastewater management Project	IBRD / 88490		Post	Request for Bids	Open - National	Single Stage - One Envelope		0.00	Pending Implementation					2019-06-03		2019-06-08				2019-07-08		2019-07-15		2019-08-19		2020-08-18	
SHST-WB-0054 / Jiangxi Integrated Rural and Urban Water Supply and Wastewater Management Project loaned by the World Bank—Purchasing Contract on Ductile Iron Pipe for Raw Water Pipe Installation Project of Linchuan NO.2 Water Treatment Plant	IBRD / 88490		Post	Request for Bids	Open - National	Single Stage - One Envelope		0.00	Pending Implementation					2019-06-03		2019-06-08				2019-07-08		2019-07-15		2019-08-19		2020-08-18	
SHST-WB-0065 / Jiangxi Integrated Rural and Urban Water Supply and Wastewater Management Project loaned by the World Bank—Purchasing contract on Vehicle for the Project	IBRD / 88490		Post	Request for Quotations	Limited	Single Stage - One Envelope		0.00	Pending Implementation							2019-06-08								2019-07-28		2020-01-24	

SHST-WB-0061 / Jiangxi Integrated Rural and Urban Water Supply and Wastewater Management Project loaned by the World Bank—Purchasing Contract on Ductile Iron Pipe for Raw Water Pipe Installation Project of ChengNan Water Treatment Plant in Yongxin County	IBRD / 88490		Prior	Request for Bids	Open - National	Single Stage - One Envelope		0.00	Pending Implementation					2019-06-03		2019-06-08				2019-07-08		2019-07-15		2019-08-19		2020-08-18	
SHST-WB-0064 / Jiangxi Integrated Rural and Urban Water Supply and Wastewater Management Project loaned by the World Bank—Purchasing contract on Provision of Office Supplies for the Project Management Office	IBRD / 88490		Post	Request for Quotations	Limited	Single Stage - One Envelope		0.00	Pending Implementation							2019-06-08							2019-07-28		2020-01-24	
SHST-WB-0056 / Jiangxi Integrated Rural and Urban Water Supply and Wastewater Management Project loaned by the World Bank—Purchasing Contract on Ductile Iron Pipe for Raw Water Pipe Installation Project of Xiushui NO.3 Water Treatment Plant	IBRD / 88490		Prior	Request for Bids	Open - National	Single Stage - One Envelope		0.00	Pending Implementation					2019-06-03		2019-06-08				2019-07-08		2019-07-15		2019-08-19		2020-08-18	
SHST-WB-0069 / Jiangxi Integrated Rural and Urban Water Supply and Wastewater Management Project loaned by the World Bank—Purchasing contract on Floating Pumping Station for Water Intake Project of Hengshan Reservoir in Dongxiang County	IBRD / 88490		Post	Request for Quotations	Limited	Single Stage - One Envelope		0.00	Pending Implementation							2019-08-30							2019-10-19		2020-04-16	
SHST-WB-0071 / Jiangxi Integrated Rural and Urban Water Supply and Wastewater Management Project loaned by the World Bank—Purchasing contract on Matching Equipment for Modernization and Reconstruction in Linchuan No.1 Water treatment plant	IBRD / 88490		Post	Request for Bids	Open - National	Single Stage - One Envelope		0.00	Pending Implementation					2019-08-25		2019-08-30				2019-09-29		2019-10-09		2019-11-13		2020-11-12	
SHST-WB-0074 / Jiangxi Integrated Rural and Urban Water Supply and Wastewater Management Project loaned by the World Bank—Purchasing contract on Valves for Raw Water Pipe Installation Project in Leping,Xiushui and Yongxin County	IBRD / 88490		Post	Request for Bids	Open - National	Single Stage - One Envelope		0.00	Pending Implementation					2019-08-25		2019-08-30				2019-09-29		2019-10-09		2019-11-13		2020-11-12	

NON CONSULTING SERVICES

Activity Reference No. / Description	Loan / Credit No.	Component	Review Type	Method	Market Approach	Procurement Process	Prequalification (Y/N)	Actual Amount (US$)	Process Status	Draft Pre-qualification Documents		Prequalification Evaluation Report		Draft Bidding Document / Justification		Specific Procurement Notice / Invitation		Bidding Documents as Issued		Proposal Submission / Opening / Minutes		Bid Evaluation Report and Recommendation for Award		Signed Contract		Contract Completion	
										Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual

CONSULTING FIRMS

Activity Reference No. / Description	Loan / Credit No.	Component	Review Type	Method	Market Approach	Contract Type	Actual Amount (US$)	Process Status	Terms of Reference		Expression of Interest Notice		Short List and Draft Request for Proposals		Request for Proposals as Issued		Opening of Technical Proposals / Minutes		Evaluation of Technical Proposal		Combined Evaluation Report and Draft Negotiated Contract		Signed Contract		Contract Completion	
									Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual

INDIVIDUAL CONSULTANTS