Public Disclosure Authorized

Public Disclosure Authorized

IN: MADHYA PRADESH RURAL ROADS CONNECITVITY PROJECT (PRCP) (P157054)

I. General

1. Bank's approval Date of the procurement Plan: Original: September 20, 2016

2. **Date of General Procurement Notice**: December 7, 2016

3. **Period covered by this procurement plan**: The procurement period of project covered from Year September 2016 to March 2018

II. Goods and Works and non-consulting services.

1. **Prior Review Threshold**: Procurement Decisions subject to Prior Review by the Bank as stated in Appendix 1 to the Guidelines for Procurement*:*

	Procurement Method	**Prior Review Threshold US$**	**Comments**
1.	ICB (Goods)	*Above US$ 4 million*	*All*
2.	NCB (Goods)	*Above US$ 4 million*	*All*
3.	ICB (Works)	*Above US$ 15 million*	*All*
4.	NCB (Works)	*Above US$ 15 million*	*All*
5.	Services (non-consultant)	*Above US$ 4 million*	*All*
6.	LIB	*Above US$ 30,000*	

Procurement Methods and Threshold

Category	Method of Procurement	Threshold (US$ Equivalent)
Goods and Non-consultant services	ICB	>3,000,000
	LIB	Wherever agreed by the Bank
	NCB	Up to 3,000,000 (with NCB conditions)
	Shopping	Up to 100,000
	DC	As per Para 3.7 of the Bank Guidelines
	Force Account	As per Para 3.9 of Guidelines
	Framework Agreements	As per Para 3.6 of Guidelines
Works	ICB	>40,000,000
	NCB	Up to 40,000,000 (with NCB conditions)
	Shopping	Up to 200,000
	Force Account	As per Para 3.9 of Guidelines
	DC	As per Para 3.7 of Guidelines
	Community Participation	As per Para 3.19 of Guidelines

Prior Review by the Bank. The Bank will prior review the following contracts:

- Works: All contracts more than US$ 15 million equivalent;
- Goods: All contracts more than US$ 4 million equivalent;
- Non-Consulting Services: All contracts more than US$ 4 million equivalent;

The above threshold will apply to single-source selection (SSS) and direct contract as well. Bank will prior review the first contract issued by MPRRDA irrespective of threshold value. This thresholds are for the initial 18 months period only and based on the procurement performance of the project, these thresholds will be modified during the project implementation period. In addition, the Bank will carry out an annual ex post procurement review of the procurement falling below the prior review threshold mentioned above.

All contracts below the specified prior review threshold value shall be subject to Post Procurement Review (PPR). In addition, Bank shall be entitled to conduct, at any time, Independent Procurement Review (IPR) of all the contracts financed under the Credit. In both the cases, the IA shall prepare a list of contract and submit it to the Bank for conducting PPR/IPR. The PPR will be conducted on annual basis. All contracts not covered under prior review will be subject to post review during supervision missions, and/or review by consultants to be appointed by the by Bank.

2. Pre-qualification. Not applicable

3. Proposed Procedures for CDD Components (as per paragraph. 3.17 of the Guidelines: Not applicable

4. Reference to Project Operational/Procurement Manual: The Project shall prepare Operations/Procurement Manual and shall be agreed with the Bank to be used as guidance note while conducting project procurement. All the contracts issued under the project will follow the World Bank's Guidelines: Bank's "Guidelines: Procurement under IBRD Loans and IDA Credits" dated January 2011and revised in July 2014and "Guidelines: Selection and Employment of Consultants by World Bank Borrowers" dated January 2011 and revised in July 2014, In case of any inconsistency between the Project Operation/Procurement Manual, the Bank Guidelines shall prevail.

5. Any Other Special Procurement Arrangements: Procurement of goods, works and non-consulting services shall be conducted through state's e-procurement portal using Bank's standard biding documents. The e-portal was assessed and cleared by the Bank.

International Competitive Bidding (ICB) is the preferred method for procurement of goods, works and non-consulting services. However, it is unlikely that there will be any ICB contract. All National Competitive Bidding (NCB) shall be conducted in accordance with paragraph 3.3 and 3.4 of the Guidelines. In addition, following additional provisions as agreed with GOI task force (as amended form time to time) shall apply:

- Only the model bidding documents for NCB as agreed with the GoI Task Force (and as amended from time to time), shall be used for bidding;

- Invitation to bid shall be advertised in at least one widely circulated national daily newspaper (or on a widely used website or electronic portal with free national and international access along with an abridged version of the said advertisement published in a widely circulated national daily inter-alia giving the website/electronic portal details from which the details of the invitation to bid can be downloaded), at least 30 days prior to the deadline for the submission of bids;
- No special preference will be accorded to any bidder either for price or for other terms and conditions when competing with foreign bidders, state-owned enterprises, small-scale enterprises or enterprise from any given State;
- Except with the prior concurrence of the Bank, there shall be no negotiation of price with the bidders, even with the lowest evaluated bidder;
- For prior review contracts, extension of bid validity shall not be allowed with reference to Contracts subject to Bank prior review without the prior concurrence of the Bank (i) for the first request for extension if it is longer than four weeks; and (ii) for all subsequent requests for extension irrespective of the period (such concurrence will be considered by Bank only in cases of Force Majeure and circumstance beyond the control of the Purchaser/Employer);
- For prior review contracts , re-bidding shall not be carried out with reference to Contracts subject to Bank prior review without the prior concurrence of the Bank;
- The system of rejecting bids outside a pre-determined margin or "bracket" of prices shall not be used in the project;
- Rates contract entered into by Directorate General of Supplies and Disposal (DGS & D) will not be acceptable as a substitute for NCB procedures unless agreed with the Bank on case to case basis. Such contracts will be acceptable however, for any procurement under the Shopping procedure;
- Two or three envelop system will not be used (expect when suing e-procurement system assessed and agreed by the Bank.

To meet the Bank's requirements for right to audit and F&C, these clauses may be included in the Purchase Orders, in case the purchasers are directly placing the purchase orders to DGS&D rate contract holders. On the other hand, if indent is placed through DGS&D, the Purchaser has the option to sign a separate undertaking with DGS&D rate contract holder, where Bank's right to audit and F&C clauses could be mentioned;

6. Summary of the Procurement Packages planned during the first 18 months after project effectiveness: Available in STEP.

1	2	3	4	5	6	7
Ref. No.	**Description**	**Estimated Cost US$ million**	**Pack ages**	**Domestic Preference (yes/no)**	**Review by Bank (Prior / Post)**	**Comments**
	Summary of the ICB (Works)	*0*	*0*	*N/A*		
	Summary of the ICB (Goods)	*0*	*0*	*N/A*		

	Summary of the NCB (Works)	*193.78*	*195*	*N/A*	*Post*	*First contract for Prior Review*
	Summary of the NCB (Goods)	*0*	*0*	*N/A*	*0*	*0*
	Summary of the ICB (Non-Consultant Services)	*0*	*0*	*N/A*	*0*	

III. Selection of Consultants

1. **Prior Review Threshold**: Selection decisions subject to Prior Review by Bank as stated in Appendix 1 to the Guidelines Selection and Employment of Consultants:

	Selection Method	**Prior Review Threshold**	**Comment**
1.	Competitive Methods (Firms)	Above US$ 2 million	All contract
2.	Single Source (Firms)	Above US$ 2 million	All contract
3.	Individual	Above US$ 400,000	All contracts
4.	CQS/LCS	Up to US$ 300,000	All contracts

2. **Short list comprising entirely of national consultants**: Short list of consultants for services, estimated to cost less than $ 800,000 equivalent per contract, may comprise entirely of national consultants in accordance with the provisions of paragraph 2.7 of the Consultant Guidelines.

3. ***Any Other Special Selection Arrangements:*** None.

4. **Consultancy Assignments with Selection Methods and Time Schedule** Available on STEP.

1	**2**	**3**	**4**	**5**	**6**
Ref. No.	**Description of Assignment**	**Estimated Cost** US$ million	**Packages**	**Review by Bank (Prior / Post)**	**Comments**
	Summary of number of contracts that will be let under QCBS	*1.0*	*1*	*Prior*	*First contract for Prior Review*
	Summary of number of contracts that will be let under other methods	*0*	*0*	*N/A*	*CQS*

PROCUREMENT PLAN **India : Madhya Pradesh Rural Connectivity project**

General Information

Country:	India	**Bank's Approval Date of the Original Procurement Plan:**	2016-09-06
		Revised Plan Date(s): (comma delineated, leave blank if n	2019-08-24
Project ID:	P157054	**GPN Date:**	2016-12-07
Project Name:	Madhya Pradesh Rural Connectivity project		
Loan / Credit No:	/ , IBRD / 88330		
Executing Agency(ies	Madhya Pradesh Rural Roads Development Authority		

WORKS

Activity Reference No. / Description	Loan / Credit No.	Component	Review Type	Method	Market Approach	Procurement Process	Prequalification (Y/N)	Estimated Amount (US$)	Actual Amount (US$)	Process Status	Draft Pre-qualification Documents		Prequalification Evaluation Report		Draft Bidding Document / Justification		Specific Procurement Notice / Invitation		Bidding Documents as Issued		Proposal Submission / Opening / Minutes		Bid Evaluation Report and Recommendation for Award		Signed Contract		Contract Completion	
											Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual
IN-MPRRDA-3231-CW-RFB / MPWB07-07 : Upgradation and resurfacing of 10 Gravel Roads in Chhindwara District.	/	Road Upgrading, Construction and Maintenance*	Post	Request for Bids	Open - National	Single Stage - Two Envelope		1,236,446.00	0.00	Canceled					2016-12-27		2017-01-01				2017-01-17		2017-02-03		2017-03-12		2018-03-12	
IN-MPRRDA-3230-CW-RFB / MPWB07-06 : Upgradation and resurfacing of 7 Gravel Roads in Chhindwara District.	/	Road Upgrading, Construction and Maintenance*	Post	Request for Bids	Open - National	Single Stage - Two Envelope		542,831.00	0.00	Canceled					2016-12-27		2017-01-01				2017-01-31		2017-02-17		2017-03-26		2018-03-26	
IN-MPRRDA-3495-CW-RFB / MPWB33-08 : Upgradation and resurfacing of 07 Gravel Roads in Sagar District.	/	Road Upgrading, Construction and Maintenance*	Post	Request for Bids	Open - National	Single Stage - Two Envelope		1,101,006.00	0.00	Canceled					2016-12-27		2017-01-01				2017-02-12		2017-04-27		2017-06-01		2018-06-01	
IN-MPRRDA-3496-CW-RFB / MPWB33-09 : Upgradation and resurfacing of 07 Gravel Roads in Sagar District.	/	Road Upgrading, Construction and Maintenance*	Post	Request for Bids	Open - National	Single Stage - Two Envelope		1,081,025.00	0.00	Canceled					2016-12-27		2017-01-01				2017-02-12		2017-04-27		2017-06-01		2018-06-01	
IN-MPRRDA-3497-CW-RFB / MPWB33-10 : Upgradation and resurfacing of 11 Gravel Roads in Sagar District.	/	Road Upgrading, Construction and Maintenance*	Post	Request for Bids	Open - National	Single Stage - Two Envelope		797,695.00	0.00	Canceled					2016-12-27		2017-01-01				2017-02-12		2017-04-27		2017-06-01		2018-06-01	
IN-MPRRDA-3500-CW-RFB / MPWB33-11 : Upgradation and resurfacing of 12 Gravel Roads in Sagar District.	/	Road Upgrading, Construction and Maintenance*	Post	Request for Bids	Open - National	Single Stage - Two Envelope		1,001,075.00	0.00	Canceled					2016-12-27		2017-01-01				2017-02-12		2017-04-27		2017-06-01		2018-06-01	
IN-MPRRDA-3600-CW-RFB / MPWB10-09 : Upgradation and resurfacing of 5 Gravel Roads in Dewas District.	/	Road Upgrading, Construction and Maintenance*	Post	Request for Bids	Open - National	Single Stage - Two Envelope		507,354.00	0.00	Canceled					2016-12-27		2017-01-01				2017-02-12		2017-04-27		2017-06-01		2018-06-01	
IN-MPRRDA-3501-CW-RFB / MPWB33-12 : Upgradation and resurfacing of 10 Gravel Roads in Sagar District.	/	Road Upgrading, Construction and Maintenance*	Post	Request for Bids	Open - National	Single Stage - Two Envelope		799,666.00	0.00	Canceled					2016-12-27		2017-01-01				2017-02-12		2017-04-27		2017-06-01		2018-06-01	
IN-MPRRDA-3502-CW-RFB / MPWB33-13 : Upgradation and resurfacing of 09 Gravel Roads in Sagar District.	/	Road Upgrading, Construction and Maintenance*	Post	Request for Bids	Open - National	Single Stage - Two Envelope		865,609.00	0.00	Canceled					2016-12-27		2017-01-01				2017-02-12		2017-04-27		2017-06-01		2018-06-01	
IN-MPRRDA-3503-CW-RFB / MPWB33-14 : Upgradation and resurfacing of 09 Gravel Roads in Sagar District.	/	Road Upgrading, Construction and Maintenance*	Post	Request for Bids	Open - National	Single Stage - Two Envelope		1,180,125.00	0.00	Canceled					2016-12-27		2017-01-01				2017-02-12		2017-04-27		2017-06-01		2018-06-01	
IN-MPRRDA-3601-CW-RFB / MPWB10-10 : Upgradation and resurfacing of 6 Gravel Roads in Dewas District.	/	Road Upgrading, Construction and Maintenance*	Post	Request for Bids	Open - National	Single Stage - Two Envelope		936,928.00	0.00	Canceled					2016-12-27		2017-01-01				2017-02-12		2017-04-27		2017-06-01		2018-06-01	
IN-MPRRDA-3602-CW-RFB / MPWB10-11: Upgradation and resurfacing of 5 Gravel Roads in Dewas District.	/	Road Upgrading, Construction and Maintenance*	Post	Request for Bids	Open - National	Single Stage - Two Envelope		656,846.00	0.00	Canceled					2016-12-27		2017-01-01				2017-02-12		2017-04-27		2017-06-01		2018-06-01	
IN-MPRRDA-3604-CW-RFB / MPWB10-13 : Upgradation and resurfacing of 3 Gravel Roads in Dewas District.	/	Road Upgrading, Construction and Maintenance*	Post	Request for Bids	Open - National	Single Stage - Two Envelope		480,965.00	0.00	Canceled					2016-12-27		2017-01-01				2017-02-12		2017-04-27		2017-06-01		2018-06-01	
IN-MPRRDA-3606-CW-RFB / MPWB10-14 : Upgradation and resurfacing of 2 Gravel Roads in Dewas District.	/	Road Upgrading, Construction and Maintenance*	Post	Request for Bids	Open - National	Single Stage - Two Envelope		301,477.00	0.00	Canceled					2016-12-27		2017-01-01				2017-02-12		2017-04-27		2017-06-01		2018-06-01	
IN-MPRRDA-3607-CW-RFB / MPWB10-15 : Upgradation and resurfacing of 5 Gravel Roads in Dewas District.	/	Road Upgrading, Construction and Maintenance*	Post	Request for Bids	Open - National	Single Stage - Two Envelope		604,046.00	0.00	Canceled					2016-12-27		2017-01-01				2017-02-12		2017-04-27		2017-06-01		2018-06-01	
IN-MPRRDA-3609-CW-RFB / MPWB10-16 : Upgradation and resurfacing of 3 Gravel Roads in Dewas District.	/	Road Upgrading, Construction and Maintenance*	Post	Request for Bids	Open - National	Single Stage - Two Envelope		795,000.00	0.00	Canceled					2016-12-27		2017-01-01				2017-02-12		2017-04-27		2017-06-01		2018-06-01	
IN-MPRRDA-3567-CW-RFB / MPWB16-04 : Upgradation and resurfacing of 07 Gravel Roads in Hoshangabad District.	/	Road Upgrading, Construction and Maintenance*	Post	Request for Bids	Open - National	Single Stage - Two Envelope		601,800.00	0.00	Canceled					2016-12-27		2017-01-01				2017-01-31		2017-02-17		2017-03-26		2018-03-26	
IN-MPRRDA-3227-CW-RFB / MP07 WB - 07 : Upgradation and resurfacing of 4 Gravel Roads in Chhindwara District.	/	Road Upgrading, Construction and Maintenance*	Post	Request for Bids	Open - National	Single Stage - Two Envelope		406,491.00	0.00	Under Implementation					2017-05-11		2017-05-16				2017-06-27		2017-09-09		2017-10-14		2018-10-14	
IN-MPRRDA-3556-CW-RFB / MP 16 WB-01 : Upgradation and resurfacing of 08 Gravel Roads in Hoshangabad District.	/	Road Upgrading, Construction and Maintenance*	Post	Request for Bids	Open - National	Single Stage - Two Envelope		797,446.00	0.00	Canceled					2017-05-11		2017-05-16				2017-06-27		2017-09-09		2017-10-14		2018-10-14	
IN-MPRRDA-3629-CW-RFB / MP13 WB - 15 : Upgradation and resurfacing of 08 Gravel Roads in Guna District.	/	Road Upgrading, Construction and Maintenance*	Post	Request for Bids	Open - National	Single Stage - Two Envelope		1,045,115.00	0.00	Canceled					2017-05-11		2017-05-16				2017-06-27		2017-09-09		2017-10-14		2018-10-14	
IN-MPRRDA-13244-CW-RFB / MP13WB - 17 : Upgradation and resurfacing of 09 Gravel Roads in Guna District.	/	Road Upgrading, Construction and Maintenance*	Post	Request for Bids	Open - National	Single Stage - Two Envelope		1,282,758.00	0.00	Canceled					2017-05-11		2017-05-16				2017-06-27		2017-09-09		2017-10-14		2018-10-14	
IN-MPRRDA-18725-CW-RFB / MP05 WB - 01 : Upgradation and resurfacing of 11 Gravel Roads in Bhopal District.	/	Road Upgrading, Construction and Maintenance*	Post	Request for Bids	Open - National	Single Stage - Two Envelope		949,815.00	0.00	Canceled					2017-06-21		2017-06-26				2017-08-07		2017-10-20		2017-11-24		2018-11-24	
IN-MPRRDA-26989-CW-RFB / MP05WB - 01 : Upgradation and resurfacing of 11 Gravel Roads in Bhopal District.	/	Road Upgrading, Construction and Maintenance*	Post	Request for Bids	Open - National	Single Stage - Two Envelope		997,644.00	0.00	Canceled					2017-09-18		2017-09-23				2017-11-04		2018-01-17		2018-02-21		2019-02-21	
IN-MPRRDA-18869-CW-RFB / MP05 WB - 02 : Upgradation and resurfacing of 11 Gravel Roads in Bhopal District.	/	Road Upgrading, Construction and Maintenance*	Post	Request for Bids	Open - National	Single Stage - Two Envelope		884,400.00	0.00	Canceled					2017-06-22		2017-06-27				2017-08-08		2017-10-21		2017-11-25		2018-11-25	
IN-MPRRDA-3400-CW-RFB / MP13 WB - 01 : Upgradation and resurfacing of 09 Gravel Roads in Guna District.	/	Road Upgrading, Construction and Maintenance*	Post	Request for Bids	Open - National	Single Stage - Two Envelope		1,127,400.00	0.00	Canceled					2017-05-11		2017-05-16				2017-06-27		2017-09-09		2017-10-14		2018-10-14	
IN-MPRRDA-26991-CW-RFB / MP05 WB - 02 : Upgradation and resurfacing of 11 Gravel Roads in Bhopal District.	/	Road Upgrading, Construction and Maintenance*	Post	Request for Bids	Open - National	Single Stage - Two Envelope		925,585.00	723,623.07	Signed					2017-09-18		2017-09-23				2017-11-04		2018-01-17		2018-02-21		2019-02-21	
IN-MPRRDA-13356-CW-RFB / MP45WB - 05 : Upgradation and resurfacing of 8 Gravel Roads in Vidisha District.	/	Road Upgrading, Construction and Maintenance*	Post	Request for Bids	Open - National	Single Stage - Two Envelope		646,492.00	0.00	Canceled					2017-05-11		2017-05-16				2017-06-27		2017-09-09		2017-10-14		2018-10-14	
IN-MPRRDA-3481-CW-RFB / MP 29WB-01 : Upgradation and resurfacing of 10 Gravel Roads in Raisen District.	/	Road Upgrading, Construction and Maintenance*	Post	Request for Bids	Open - National	Single Stage - Two Envelope		819,577.00	0.00	Canceled					2017-05-11		2017-05-16				2017-06-27		2017-09-09		2017-10-14		2018-10-14	
IN-MPRRDA-3403-CW-RFB / MP13 WB - 02 : Upgradation and resurfacing of 11 Gravel Roads in Guna District.	/	Road Upgrading, Construction and Maintenance*	Post	Request for Bids	Open - National	Single Stage - Two Envelope		1,325,185.00	0.00	Canceled					2017-05-11		2017-05-16				2017-06-27		2017-09-09		2017-10-14		2018-10-14	
IN-MPRRDA-3482-CW-RFB / MP 29WB-02 : Upgradation and resurfacing of 09 Gravel Roads in Raisen District.	/	Road Upgrading, Construction and Maintenance*	Post	Request for Bids	Open - National	Single Stage - Two Envelope		653,585.00	0.00	Canceled					2017-05-11		2017-05-16				2017-06-27		2017-09-09		2017-10-14		2018-10-14	
IN-MPRRDA-3406-CW-RFB / MP13 WB - 03 : Upgradation and resurfacing of 10 Gravel Roads in Guna District.	/	Road Upgrading, Construction and Maintenance*	Post	Request for Bids	Open - National	Single Stage - Two Envelope		1,104,662.00	0.00	Canceled					2017-05-11		2017-05-16				2017-06-27		2017-09-09		2017-10-14		2018-10-14	
IN-MPRRDA-3408-CW-RFB / MP13 WB - 04 : Upgradation and resurfacing of 09 Gravel Roads in Guna District.	/	Road Upgrading, Construction and Maintenance*	Post	Request for Bids	Open - National	Single Stage - Two Envelope		1,267,200.00	0.00	Canceled					2017-05-11		2017-05-16				2017-06-27		2017-09-09		2017-10-14		2018-10-14	
IN-MPRRDA-26994-CW-RFB / MP45 WB - 05 : Upgradation and resurfacing of 06 Gravel Roads in Vidisha District.	/	Road Upgrading, Construction and Maintenance*	Post	Request for Bids	Open - National	Single Stage - Two Envelope		674,481.00	520,999.07	Signed					2017-09-18		2017-09-23				2017-11-04		2018-01-17		2018-02-21		2019-02-21	
IN-MPRRDA-3483-CW-RFB / MP 29 WB-03 : Upgradation and resurfacing of 11 Gravel Roads in Raisen District.	/	Road Upgrading, Construction and Maintenance*	Post	Request for Bids	Open - National	Single Stage - Two Envelope		778,431.00	0.00	Canceled					2017-05-11		2017-05-16				2017-06-27		2017-09-09		2017-10-14		2018-10-14	

IN-MPRRDA-3421-CW-RFB / MP13 WB - 05 : Upgradation and resurfacing of 07 Gravel Roads in Guna District.	/	Road Upgrading, Construction and Maintenance*	Post	Request for Bids	Open - National	Single Stage - Two Envelope		760,646.00	0.00	Canceled					2017-05-11		2017-05-16				2017-06-27		2017-09-09		2017-10-14		2018-10-14	
IN-MPRRDA-27000-CW-RFB / MP29 WB - 03 : Upgradation and resurfacing of 11 Gravel Roads in Raisen District.	/	Road Upgrading, Construction and Maintenance*	Post	Request for Bids	Open - National	Single Stage - Two Envelope		810,690.00	624,728.42	Signed					2017-09-18		2017-09-23				2017-11-04		2018-01-17		2018-02-21		2019-02-21	
IN-MPRRDA-3484-CW-RFB / MP 29WB-04 : Upgradation and resurfacing of 10 Gravel Roads in Raisen District.	/	Road Upgrading, Construction and Maintenance*	Post	Request for Bids	Open - National	Single Stage - Two Envelope		1,042,800.00	0.00	Canceled					2017-05-11		2017-05-16				2017-06-27		2017-09-09		2017-10-14		2018-10-14	
IN-MPRRDA-13358-CW-RFB / MP45WB - 06 : Upgradation and resurfacing of 11 Gravel Roads in Vidisha District.	/	Road Upgrading, Construction and Maintenance*	Post	Request for Bids	Open - National	Single Stage - Two Envelope		932,877.00	0.00	Canceled					2017-05-11		2017-05-16				2017-06-27		2017-09-09		2017-10-14		2018-10-14	
IN-MPRRDA-3422-CW-RFB / MP13 WB - 06 : Upgradation and resurfacing of 09 Gravel Roads in Guna District.	/	Road Upgrading, Construction and Maintenance*	Post	Request for Bids	Open - National	Single Stage - Two Envelope		1,304,631.00	0.00	Canceled					2017-05-11		2017-05-16				2017-06-27		2017-09-09		2017-10-14		2018-10-14	
IN-MPRRDA-27005-CW-RFB / MP29 WB - 04 : Upgradation and resurfacing of 10 Gravel Roads in Raisen District.	/	Road Upgrading, Construction and Maintenance*	Post	Request for Bids	Open - National	Single Stage - Two Envelope		1,096,463.00	872,442.14	Signed					2017-09-18		2017-09-23				2017-11-04		2018-01-17		2018-02-21		2019-02-21	
IN-MPRRDA-13291-CW-RFB / MP25 WB - 05 : Upgradation and resurfacing of 12 Gravel Roads in Morena District.	/	Road Upgrading, Construction and Maintenance*	Post	Request for Bids	Open - National	Single Stage - Two Envelope		822,569.00	0.00	Canceled					2017-05-11		2017-05-16				2017-06-27		2017-09-09		2017-10-14		2018-10-14	
IN-MPRRDA-27006-CW-RFB / MP45 WB - 06 : Upgradation and resurfacing of 11 Gravel Roads in Vidisha District.	/	Road Upgrading, Construction and Maintenance*	Post	Request for Bids	Open - National	Single Stage - Two Envelope		971,979.00	0.00	Canceled					2017-09-18		2017-09-23				2017-11-04		2018-01-17		2018-02-21		2019-02-21	
IN-MPRRDA-3423-CW-RFB / MP13 WB - 07 : Upgradation and resurfacing of 07 Gravel Roads in Guna District.	/	Road Upgrading, Construction and Maintenance*	Post	Request for Bids	Open - National	Single Stage - Two Envelope		961,262.00	0.00	Canceled					2017-05-11		2017-05-16				2017-06-27		2017-09-09		2017-10-14		2018-10-14	
IN-MPRRDA-3485-CW-RFB / MP 29 WB-05 : Upgradation and resurfacing of 08 Gravel Roads in Raisen District.	/	Road Upgrading, Construction and Maintenance*	Post	Request for Bids	Open - National	Single Stage - Two Envelope		716,615.00	0.00	Canceled					2017-05-11		2017-05-16				2017-06-27		2017-09-09		2017-10-14		2018-10-14	
IN-MPRRDA-27009-CW-RFB / MP29 WB - 05 : Upgradation and resurfacing of 08 Gravel Roads in Raisen District.	/	Road Upgrading, Construction and Maintenance*	Post	Request for Bids	Open - National	Single Stage - Two Envelope		742,129.00	0.00	Canceled					2017-09-18		2017-09-23				2017-11-04		2018-01-17		2018-02-21		2019-02-21	
IN-MPRRDA-3575-CW-RFB / MP 29 WB-06 : Upgradation and resurfacing of 07 Gravel Roads in Raisen District.	/	Road Upgrading, Construction and Maintenance*	Post	Request for Bids	Open - National	Single Stage - Two Envelope		550,031.00	0.00	Canceled					2017-05-11		2017-05-16				2017-06-27		2017-09-09		2017-10-14		2018-10-14	
IN-MPRRDA-13243-CW-RFB / MP13WB - 16 : Upgradation and resurfacing of 06 Gravel Roads in Guna District.	/	Road Upgrading, Construction and Maintenance*	Post	Request for Bids	Open - National	Single Stage - Two Envelope		885,754.00	0.00	Canceled					2017-05-11		2017-05-16				2017-06-27		2017-09-09		2017-10-14		2018-10-14	
IN-MPRRDA-13360-CW-RFB / MP45WB - 07 : Upgradation and resurfacing of 12 Gravel Roads in Vidisha District.	/	Road Upgrading, Construction and Maintenance*	Post	Request for Bids	Open - National	Single Stage - Two Envelope		989,600.00	0.00	Canceled					2017-05-11		2017-05-16				2017-06-27		2017-09-09		2017-10-14		2018-10-14	
IN-MPRRDA-27012-CW-RFB / MP29 WB - 06 : Upgradation and resurfacing of 07 Gravel Roads in Raisen District.	/	Road Upgrading, Construction and Maintenance*	Post	Request for Bids	Open - National	Single Stage - Two Envelope		567,495.00	452,505.83	Signed					2017-09-18		2017-09-23				2017-11-04		2018-01-17		2018-02-21		2019-02-21	
IN-MPRRDA-18739-CW-RFB / MP14 WB - 01 : Upgradation and resurfacing of 14 Gravel Roads in Gwalior District.	/	Road Upgrading, Construction and Maintenance*	Post	Request for Bids	Open - National	Single Stage - Two Envelope		976,062.00	0.00	Canceled					2017-06-21		2017-06-26				2017-08-07		2017-10-20		2017-11-24		2018-11-24	
IN-MPRRDA-27013-CW-RFB / MP45 WB - 07 : Upgradation and resurfacing of 12 Gravel Roads in Vidisha District.	/	Road Upgrading, Construction and Maintenance*	Post	Request for Bids	Open - National	Single Stage - Two Envelope		1,026,776.00	0.00	Canceled					2017-09-18		2017-09-23				2017-11-04		2018-01-17		2018-02-21		2019-02-21	
IN-MPRRDA-13362-CW-RFB / MP45WB - 08 : Upgradation and resurfacing of 8 Gravel Roads in Vidisha District.	/	Road Upgrading, Construction and Maintenance*	Post	Request for Bids	Open - National	Single Stage - Two Envelope		643,800.00	0.00	Canceled					2017-05-11		2017-05-16				2017-06-27		2017-09-09		2017-10-14		2018-10-14	
IN-MPRRDA-3576-CW-RFB / M P29 WB-07 : Upgradation and resurfacing of 09 Gravel Roads in Raisen District.	/	Road Upgrading, Construction and Maintenance*	Post	Request for Bids	Open - National	Single Stage - Two Envelope		864,092.00	0.00	Canceled					2017-05-11		2017-05-16				2017-06-27		2017-09-09		2017-10-14		2018-10-14	
IN-MPRRDA-27017-CW-RFB / MP29 WB - 07 : Upgradation and resurfacing of 09 Gravel Roads in Raisen District.	/	Road Upgrading, Construction and Maintenance*	Post	Request for Bids	Open - National	Single Stage - Two Envelope		899,050.00	0.00	Canceled					2017-09-18		2017-09-23				2017-11-04		2018-01-17		2018-02-21		2019-02-21	
IN-MPRRDA-18740-CW-RFB / MP14 WB - 02 : Upgradation and resurfacing of 11 Gravel Roads in Gwalior District.	/	Road Upgrading, Construction and Maintenance*	Post	Request for Bids	Open - National	Single Stage - Two Envelope		1,133,415.00	0.00	Canceled					2017-06-21		2017-06-26				2017-08-07		2017-10-20		2017-11-24		2018-11-24	
IN-MPRRDA-27016-CW-RFB / MP45 WB - 08 : Upgradation and resurfacing of 06 Gravel Roads in Vidisha District.	/	Road Upgrading, Construction and Maintenance*	Post	Request for Bids	Open - National	Single Stage - Two Envelope		668,502.00	501,271.66	Signed					2017-09-18		2017-09-23				2017-11-04		2018-01-17		2018-02-21		2019-02-21	
IN-MPRRDA-3579-CW-RFB / MP 29 WB-08 : Upgradation and resurfacing of 05 Gravel Roads in Raisen District.	/	Road Upgrading, Construction and Maintenance*	Post	Request for Bids	Open - National	Single Stage - Two Envelope		447,815.00	0.00	Canceled					2017-05-11		2017-05-16				2017-06-27		2017-09-09		2017-10-14		2018-10-14	
IN-MPRRDA-27020-CW-RFB / MP29 WB - 08 : Upgradation and resurfacing of 05 Gravel Roads in Raisen District.	/	Road Upgrading, Construction and Maintenance*	Post	Request for Bids	Open - National	Single Stage - Two Envelope		463,956.00	378,543.12	Signed					2017-09-18		2017-09-23				2017-11-04		2018-01-17		2018-02-21		2019-02-21	
IN-MPRRDA-18741-CW-RFB / MP14 WB - 03 : Upgradation and resurfacing of 12 Gravel Roads in Gwalior District.	/	Road Upgrading, Construction and Maintenance*	Post	Request for Bids	Open - National	Single Stage - Two Envelope		1,228,538.00	0.00	Canceled					2017-06-21		2017-06-26				2017-08-07		2017-10-20		2017-11-24		2018-11-24	
IN-MPRRDA-3581-CW-RFB / MP29 WB9-09 : Upgradation and resurfacing of 12 Gravel Roads in Raisen District.	/	Road Upgrading, Construction and Maintenance*	Post	Request for Bids	Open - National	Single Stage - Two Envelope		1,181,831.00	0.00	Canceled					2017-05-11		2017-05-16				2017-06-27		2017-09-09		2017-10-14		2018-10-14	
IN-MPRRDA-13364-CW-RFB / MP45WB - 09 : Upgradation and resurfacing of 07 Gravel Roads in Vidisha District.	/	Road Upgrading, Construction and Maintenance*	Post	Request for Bids	Open - National	Single Stage - Two Envelope		770,169.00	0.00	Canceled					2017-05-11		2017-05-16				2017-06-27		2017-09-09		2017-10-14		2018-10-14	
IN-MPRRDA-18742-CW-RFB / MP14 WB - 04 : Upgradation and resurfacing of 14 Gravel Roads in Gwalior District.	/	Road Upgrading, Construction and Maintenance*	Post	Request for Bids	Open - National	Single Stage - Two Envelope		1,015,754.00	0.00	Canceled					2017-06-21		2017-06-26				2017-08-07		2017-10-20		2017-11-24		2018-11-24	
IN-MPRRDA-3582-CW-RFB / MP 29 WB-10 : Upgradation and resurfacing of 05 Gravel Roads in Raisen District.	/	Road Upgrading, Construction and Maintenance*	Post	Request for Bids	Open - National	Single Stage - Two Envelope		933,369.00	0.00	Canceled					2017-05-11		2017-05-16				2017-06-27		2017-09-09		2017-10-14		2018-10-14	
IN-MPRRDA-27026-CW-RFB / MP29 WB - 10 : Upgradation and resurfacing of 08 Gravel Roads in Raisen District.	/	Road Upgrading, Construction and Maintenance*	Post	Request for Bids	Open - National	Single Stage - Two Envelope		960,719.00	789,664.12	Signed					2017-09-18		2017-09-23				2017-11-04		2018-01-17		2018-02-21		2019-02-21	
IN-MPRRDA-27027-CW-RFB / MP45 WB - 09 : Upgradation and resurfacing of 07 Gravel Roads in Vidisha District.	/	Road Upgrading, Construction and Maintenance*	Post	Request for Bids	Open - National	Single Stage - Two Envelope		803,583.00	597,770.18	Signed					2017-09-18		2017-09-23				2017-11-04		2018-01-17		2018-02-21		2019-02-21	
IN-MPRRDA-13345-CW-RFB / MP29 WB - 11 : Upgradation and resurfacing of 12 Gravel Roads in Raisen District.	/	Road Upgrading, Construction and Maintenance*	Post	Request for Bids	Open - National	Single Stage - Two Envelope		1,394,292.00	0.00	Canceled					2017-05-11		2017-05-16				2017-06-27		2017-09-09		2017-10-14		2018-10-14	
IN-MPRRDA-13367-CW-RFB / MP45WB - 10 : Upgradation and resurfacing of 10 Gravel Roads in Vidisha District.	/	Road Upgrading, Construction and Maintenance*	Post	Request for Bids	Open - National	Single Stage - Two Envelope		769,785.00	0.00	Canceled					2017-05-11		2017-05-16				2017-06-27		2017-09-09		2017-10-14		2018-10-14	
IN-MPRRDA-13350-CW-RFB / MP29WB - 12 : Upgradation and resurfacing of 11 Gravel Roads in Raisen District.	/	Road Upgrading, Construction and Maintenance*	Post	Request for Bids	Open - National	Single Stage - Two Envelope		1,030,431.00	0.00	Canceled					2017-05-11		2017-05-16				2017-06-27		2017-09-09		2017-10-14		2018-10-14	
IN-MPRRDA-27031-CW-RFB / MP45 WB - 10 : Upgradation and resurfacing of 10 Gravel Roads in Vidisha District.	/	Road Upgrading, Construction and Maintenance*	Post	Request for Bids	Open - National	Single Stage - Two Envelope		794,214.00	636,207.08	Signed					2017-09-18		2017-09-23				2017-11-04		2018-01-17		2018-02-21		2019-02-21	
IN-MPRRDA-18862-CW-RFB / MP27 WB - 01 : Upgradation and resurfacing of 10 Gravel Roads in Sheopur District.	/	Road Upgrading, Construction and Maintenance*	Post	Request for Bids	Open - National	Single Stage - Two Envelope		865,231.00	0.00	Canceled					2017-06-22		2017-06-27				2017-08-08		2017-10-21		2017-11-25		2018-11-25	

IN-MPRRDA-13371-CW-RFB / MP29WB - 13 : Upgradation and resurfacing of 11 Gravel Roads in Raisen District.	/	Road Upgrading, Construction and Maintenance*	Post	Request for Bids	Open - National	Single Stage - Two Envelope		991,723.00	0.00	Canceled					2017-05-11		2017-05-16				2017-06-27		2017-09-09		2017-10-14		2018-10-14	
IN-MPRRDA-13370-CW-RFB / MP45WB - 11 : Upgradation and resurfacing of 16 Gravel Roads in Vidisha District.	/	Road Upgrading, Construction and Maintenance*	Post	Request for Bids	Open - National	Single Stage - Two Envelope		1,396,969.00	0.00	Canceled					2017-05-11		2017-05-16				2017-06-27		2017-09-09		2017-10-14		2018-10-14	
IN-MPRRDA-27035-CW-RFB / MP29 WB - 13 : Upgradation and resurfacing of 11 Gravel Roads in Raisen District.	/	Road Upgrading, Construction and Maintenance*	Post	Request for Bids	Open - National	Single Stage - Two Envelope		1,035,242.00	0.00	Canceled					2017-09-18		2017-09-23				2017-11-04		2018-01-17		2018-02-21		2019-02-21	
IN-MPRRDA-27036-CW-RFB / MP45 WB - 11 : Upgradation and resurfacing of 16 Gravel Roads in Vidisha District.	/	Road Upgrading, Construction and Maintenance*	Post	Request for Bids	Open - National	Single Stage - Two Envelope		1,247,680.00	972,649.42	Signed					2017-09-18		2017-09-23				2017-11-04		2018-01-17		2018-02-21		2019-02-21	
IN-MPRRDA-13374-CW-RFB / MP29WB - 14 : Upgradation and resurfacing of 08 Gravel Roads in Raisen District.	/	Road Upgrading, Construction and Maintenance*	Post	Request for Bids	Open - National	Single Stage - Two Envelope		916,077.00	0.00	Canceled					2017-05-11		2017-05-16				2017-06-27		2017-09-09		2017-10-14		2018-10-14	
IN-MPRRDA-18888-CW-RFB / MP27 WB - 02 : Upgradation and resurfacing of 10 Gravel Roads in Sheopur District.	/	Road Upgrading, Construction and Maintenance*	Post	Request for Bids	Open - National	Single Stage - Two Envelope		886,492.00	0.00	Canceled					2017-06-22		2017-06-27				2017-08-08		2017-10-21		2017-11-25		2018-11-25	
IN-MPRRDA-13373-CW-RFB / MP45WB - 12 : Upgradation and resurfacing of 13 Gravel Roads in Vidisha District.	/	Road Upgrading, Construction and Maintenance*	Post	Request for Bids	Open - National	Single Stage - Two Envelope		1,060,154.00	0.00	Canceled					2017-05-11		2017-05-16				2017-06-27		2017-09-09		2017-10-14		2018-10-14	
IN-MPRRDA-13376-CW-RFB / MP29WB - 15 : Upgradation and resurfacing of 09 Gravel Roads in Raisen District.	/	Road Upgrading, Construction and Maintenance*	Post	Request for Bids	Open - National	Single Stage - Two Envelope		687,185.00	0.00	Canceled					2017-05-11		2017-05-16				2017-06-27		2017-09-09		2017-10-14		2018-10-14	
IN-MPRRDA-27040-CW-RFB / MP45 WB - 12 : Upgradation and resurfacing of 13 Gravel Roads in Vidisha District.	/	Road Upgrading, Construction and Maintenance*	Post	Request for Bids	Open - National	Single Stage - Two Envelope		1,113,501.00	871,510.26	Signed					2017-09-18		2017-09-23				2017-11-04		2018-01-17		2018-02-21		2019-02-21	
IN-MPRRDA-13379-CW-RFB / MP29WB - 16 : Upgradation and resurfacing of 11 Gravel Roads in Raisen District.	/	Road Upgrading, Construction and Maintenance*	Post	Request for Bids	Open - National	Single Stage - Two Envelope		1,130,308.00	0.00	Canceled					2017-05-11		2017-05-16				2017-06-27		2017-09-09		2017-10-14		2018-10-14	
IN-MPRRDA-18864-CW-RFB / MP45 WB - 14 : Upgradation and resurfacing of 16 Gravel Roads in Vidisha District.	/	Road Upgrading, Construction and Maintenance*	Post	Request for Bids	Open - National	Single Stage - Two Envelope		1,331,862.00	0.00	Canceled					2017-06-22		2017-06-27				2017-08-08		2017-10-21		2017-11-25		2018-11-25	
IN-MPRRDA-13381-CW-RFB / MP29WB - 17 : Upgradation and resurfacing of 12 Gravel Roads in Raisen District.	/	Road Upgrading, Construction and Maintenance*	Post	Request for Bids	Open - National	Single Stage - Two Envelope		1,518,492.00	0.00	Canceled					2017-05-11		2017-05-16				2017-06-27		2017-09-09		2017-10-14		2019-04-15	
IN-MPRRDA-27043-CW-RFB / MP45 WB - 14 : Upgradation and resurfacing of 16 Gravel Roads in Vidisha District.	/	Road Upgrading, Construction and Maintenance*	Post	Request for Bids	Open - National	Single Stage - Two Envelope		1,375,102.00	1,020,565.96	Signed					2017-09-18		2017-09-23				2017-11-04		2018-01-17		2018-02-21		2019-02-21	
IN-MPRRDA-13383-CW-RFB / MP29WB - 18 : Upgradation and resurfacing of 10 Gravel Roads in Raisen District.	/	Road Upgrading, Construction and Maintenance*	Post	Request for Bids	Open - National	Single Stage - Two Envelope		1,593,462.00	0.00	Canceled					2017-05-11		2017-05-16				2017-06-27		2017-09-09		2017-10-14		2019-04-15	
IN-MPRRDA-18889-CW-RFB / MP45 WB - 15 : Upgradation and resurfacing of 14 Gravel Roads in Vidisha District.	/	Road Upgrading, Construction and Maintenance*	Post	Request for Bids	Open - National	Single Stage - Two Envelope		1,328,492.00	0.00	Canceled					2017-06-22		2017-06-27				2017-08-08		2017-10-21		2017-11-25		2018-11-25	
IN-MPRRDA-3228-CW-RFB / MP07 WB - 08: Upgradation & resurfacing of 4 nos.roads in chhindwara Distt.	/	Road Upgrading, Construction and Maintenance*	Post	Request for Bids	Open - National	Single Stage - Two Envelope		383,077.00	0.00	Canceled					2017-05-11		2017-05-16				2017-06-27		2017-09-09		2017-10-14		2018-10-14	
IN-MPRRDA-18819-CW-RFB / MP29 WB - 19 : Upgradation and resurfacing of 4 Gravel Roads in Raisen District.	/	Road Upgrading, Construction and Maintenance*	Post	Request for Bids	Open - National	Single Stage - Two Envelope		378,862.00	0.00	Canceled					2017-06-22		2017-06-27				2017-08-08		2017-10-21		2017-11-25		2018-11-25	
IN-MPRRDA-27047-CW-RFB / MP45 WB - 15 : Upgradation and resurfacing of 14 Gravel Roads in Vidisha District.	/	Road Upgrading, Construction and Maintenance*	Post	Request for Bids	Open - National	Single Stage - Two Envelope		1,342,277.00	0.00	Canceled					2017-09-18		2017-09-23				2017-11-04		2018-01-17		2018-02-21		2019-02-21	
IN-MPRRDA-13261-CW-RFB / MP25 WB - 01 : Upgradation and resurfacing of 16 Gravel Roads in Morena District.	/	Road Upgrading, Construction and Maintenance*	Post	Request for Bids	Open - National	Single Stage - Two Envelope		1,333,308.00	0.00	Canceled					2017-05-11		2017-05-16				2017-06-27		2017-09-09		2017-10-14		2018-10-14	
IN-MPRRDA-27049-CW-RFB / MP29 WB - 19 : Upgradation and resurfacing of 04 Gravel Roads in Raisen District.	/	Road Upgrading, Construction and Maintenance*	Post	Request for Bids	Open - National	Single Stage - Two Envelope		400,409.00	330,110.04	Signed					2017-09-18		2017-09-23				2017-11-04		2018-01-17		2018-02-21		2019-02-21	
IN-MPRRDA-18821-CW-RFB / MP29 WB - 20 : Upgradation and resurfacing of 9 Gravel Roads in Raisen District.	/	Road Upgrading, Construction and Maintenance*	Post	Request for Bids	Open - National	Single Stage - Two Envelope		930,985.00	0.00	Canceled					2017-06-22		2017-06-27				2017-08-08		2017-10-21		2017-11-25		2018-11-25	
IN-MPRRDA-18938-CW-RFB / MP45 WB - 16 : Upgradation and resurfacing of 15 Gravel Roads in Vidisha District.	/	Road Upgrading, Construction and Maintenance*	Post	Request for Bids	Open - National	Single Stage - Two Envelope		1,262,246.00	0.00	Canceled					2017-06-24		2017-06-29				2017-08-10		2017-10-23		2017-11-27		2018-11-27	
IN-MPRRDA-13264-CW-RFB / MP25 WB - 02 : Upgradation and resurfacing of 12 Gravel Roads in Morena District.	/	Road Upgrading, Construction and Maintenance*	Post	Request for Bids	Open - National	Single Stage - Two Envelope		818,231.00	0.00	Canceled					2017-05-11		2017-05-16				2017-06-27		2017-09-09		2017-10-14		2018-10-14	
IN-MPRRDA-18822-CW-RFB / MP29 WB - 21 : Upgradation and resurfacing of 21 Gravel Roads in Raisen District.	/	Road Upgrading, Construction and Maintenance*	Post	Request for Bids	Open - National	Single Stage - Two Envelope		2,221,308.00	0.00	Canceled					2017-06-22		2017-06-27				2017-08-08		2017-10-21		2017-11-25		2019-05-27	
IN-MPRRDA-27053-CW-RFB / MP45 WB - 16 : Upgradation and resurfacing of 15 Gravel Roads in Vidisha District.	/	Road Upgrading, Construction and Maintenance*	Post	Request for Bids	Open - National	Single Stage - Two Envelope		1,292,721.00	1,035,099.33	Signed					2017-09-18		2017-09-23				2017-11-04		2018-01-17		2018-02-21		2019-02-21	
IN-MPRRDA-27055-CW-RFB / MP29 WB - 21 : Upgradation and resurfacing of 20 Gravel Roads in Raisen District.	/	Road Upgrading, Construction and Maintenance*	Post	Request for Bids	Open - National	Single Stage - Two Envelope		2,248,805.00	0.00	Canceled					2017-09-18		2017-09-23				2017-11-04		2018-01-17		2018-02-21		2019-08-23	
IN-MPRRDA-13267-CW-RFB / MP25 WB - 03 : Upgradation and resurfacing of 10 Gravel Roads in Morena District.	/	Road Upgrading, Construction and Maintenance*	Post	Request for Bids	Open - National	Single Stage - Two Envelope		589,862.00	0.00	Canceled					2017-05-11		2017-05-16				2017-06-27		2017-09-09		2017-10-14		2018-10-14	
IN-MPRRDA-18824-CW-RFB / MP30 WB - 01 : Upgradation and resurfacing of 9 Gravel Roads in Rajgarh District.	/	Road Upgrading, Construction and Maintenance*	Post	Request for Bids	Open - National	Single Stage - Two Envelope		1,253,323.00	0.00	Canceled					2017-06-22		2017-06-27				2017-08-08		2017-10-21		2017-11-25		2018-11-25	
IN-MPRRDA-18865-CW-RFB / MP45 WB - 17 : Upgradation and resurfacing of 11 Gravel Roads in Vidisha District.	/	Road Upgrading, Construction and Maintenance*	Post	Request for Bids	Open - National	Single Stage - Two Envelope		948,123.00	0.00	Canceled					2017-06-22		2017-06-27				2017-08-08		2017-10-21		2017-11-25		2018-11-25	
IN-MPRRDA-27058-CW-RFB / MP30 WB - 01 : Upgradation and resurfacing of 9 Gravel Roads in Rajgarh District.	/	Road Upgrading, Construction and Maintenance*	Post	Request for Bids	Open - National	Single Stage - Two Envelope		1,324,977.00	955,097.05	Signed					2017-09-18		2017-09-23				2017-11-04		2018-01-17		2018-02-21		2019-02-21	
IN-MPRRDA-13288-CW-RFB / MP25 WB - 04 : Upgradation and resurfacing of 16 Gravel Roads in Morena District.	/	Road Upgrading, Construction and Maintenance*	Post	Request for Bids	Open - National	Single Stage - Two Envelope		786,308.00	0.00	Canceled					2017-05-11		2017-05-16				2017-06-27		2017-09-09		2017-10-14		2018-10-14	
IN-MPRRDA-18826-CW-RFB / MP30 WB - 02 : Upgradation and resurfacing of 7 Gravel Roads in Rajgarh District.	/	Road Upgrading, Construction and Maintenance*	Post	Request for Bids	Open - National	Single Stage - Two Envelope		1,171,646.00	0.00	Canceled					2017-06-22		2017-06-27				2017-08-08		2017-10-21		2017-11-25		2018-11-25	
IN-MPRRDA-18890-CW-RFB / MP45 WB - 18 : Upgradation and resurfacing of 11 Gravel Roads in Vidisha District.	/	Road Upgrading, Construction and Maintenance*	Post	Request for Bids	Open - National	Single Stage - Two Envelope		962,969.00	0.00	Canceled					2017-06-22		2017-06-27				2017-08-08		2017-10-21		2017-11-25		2018-11-25	
IN-MPRRDA-27062-CW-RFB / MP30 WB - 02 : Upgradation and resurfacing of 7 Gravel Roads in Rajgarh District.	/	Road Upgrading, Construction and Maintenance*	Post	Request for Bids	Open - National	Single Stage - Two Envelope		1,238,858.00	894,596.38	Signed					2017-09-18		2017-09-23				2017-11-04		2018-01-17		2018-02-21		2019-02-21	
IN-MPRRDA-18876-CW-RFB / MP30 WB - 03 : Upgradation and resurfacing of 10 Gravel Roads in Rajgarh District.	/	Road Upgrading, Construction and Maintenance*	Post	Request for Bids	Open - National	Single Stage - Two Envelope		1,390,400.00	0.00	Canceled					2017-06-22		2017-06-27				2017-08-08		2017-10-21		2017-11-25		2018-11-25	
IN-MPRRDA-27065-CW-RFB / MP30 WB - 03 : Upgradation and resurfacing of 10 Gravel Roads in Rajgarh District.	/	Road Upgrading, Construction and Maintenance*	Post	Request for Bids	Open - National	Single Stage - Two Envelope		1,476,798.00	1,033,494.63	Signed					2017-09-18		2017-09-23				2017-11-04		2018-01-17		2018-02-21		2019-02-21	

IN-MPRRDA-18814-CW-RFB / MP25 WB - 06 : Upgradation and resurfacing of 14 Gravel Roads in Morena District.	/	Road Upgrading, Construction and Maintenance*	Post	Request for Bids	Open - National	Single Stage - Two Envelope		1,624,338.00	0.00	Canceled					2017-06-22		2017-06-27				2017-08-08		2017-10-21		2017-11-25		2019-05-27	
IN-MPRRDA-18926-CW-RFB / MP30 WB - 04 : Upgradation and resurfacing of 10 Gravel Roads in Rajgarh District.	/	Road Upgrading, Construction and Maintenance*	Post	Request for Bids	Open - National	Single Stage - Two Envelope		1,078,877.00	0.00	Canceled					2017-06-24		2017-06-29				2017-08-10		2017-10-23		2017-11-27		2018-11-27	
IN-MPRRDA-18866-CW-RFB / MP45 WB - 19 : Upgradation and resurfacing of 23 Gravel Roads in Vidisha District.	/	Road Upgrading, Construction and Maintenance*	Post	Request for Bids	Open - National	Single Stage - Two Envelope		1,587,077.00	0.00	Canceled					2017-06-22		2017-06-27				2017-08-08		2017-10-21		2017-11-25		2019-05-27	
IN-MPRRDA-27068-CW-RFB / MP30 WB - 04 : Upgradation and resurfacing of 10 Gravel Roads in Rajgarh District.	/	Road Upgrading, Construction and Maintenance*	Post	Request for Bids	Open - National	Single Stage - Two Envelope		1,141,366.00	811,383.53	Signed					2017-09-18		2017-09-23				2017-11-04		2018-01-17		2018-02-21		2019-02-21	
IN-MPRRDA-18815-CW-RFB / MP25 WB - 07 : Upgradation and resurfacing of 6 Gravel Roads in Morena District.	/	Road Upgrading, Construction and Maintenance*	Post	Request for Bids	Open - National	Single Stage - Two Envelope		586,246.00	0.00	Canceled					2017-06-22		2017-06-27				2017-08-08		2017-10-21		2017-11-25		2018-11-25	
IN-MPRRDA-18877-CW-RFB / MP30 WB - 05 : Upgradation and resurfacing of 5 Gravel Roads in Rajgarh District.	/	Road Upgrading, Construction and Maintenance*	Post	Request for Bids	Open - National	Single Stage - Two Envelope		373,923.00	0.00	Canceled					2017-06-22		2017-06-27				2017-08-08		2017-10-21		2017-11-25		2018-11-25	
IN-MPRRDA-27069-CW-RFB / MP45 WB - 19 : Upgradation and resurfacing of 23 Gravel Roads in Vidisha District.	/	Road Upgrading, Construction and Maintenance*	Post	Request for Bids	Open - National	Single Stage - Two Envelope		1,645,349.00	1,290,359.42	Signed					2017-09-18		2017-09-23				2017-11-04		2018-01-17		2018-02-21		2019-06-23	
IN-MPRRDA-27071-CW-RFB / MP30 WB - 05 : Upgradation and resurfacing of 5 Gravel Roads in Rajgarh District.	/	Road Upgrading, Construction and Maintenance*	Post	Request for Bids	Open - National	Single Stage - Two Envelope		392,155.00	302,366.72	Signed					2017-09-18		2017-09-23				2017-11-04		2018-01-17		2018-02-21		2019-02-21	
IN-MPRRDA-18891-CW-RFB / MP45 WB - 20 : Upgradation and resurfacing of 15 Gravel Roads in Vidisha District.	/	Road Upgrading, Construction and Maintenance*	Post	Request for Bids	Open - National	Single Stage - Two Envelope		1,098,965.00	0.00	Canceled					2017-06-22		2017-06-27				2017-08-08		2017-10-21		2017-11-25		2018-11-25	
IN-MPRRDA-18746-CW-RFB / MP20 WB - 01 : Upgradation and resurfacing of 5 Gravel Roads in Katni District.	/	Road Upgrading, Construction and Maintenance*	Post	Request for Bids	Open - National	Single Stage - Two Envelope		369,846.00	0.00	Canceled					2017-06-21		2017-06-26				2017-08-07		2017-10-20		2017-11-24		2018-11-24	
IN-MPRRDA-18927-CW-RFB / MP30 WB - 06 : Upgradation and resurfacing of 6 Gravel Roads in Rajgarh District.	/	Road Upgrading, Construction and Maintenance*	Post	Request for Bids	Open - National	Single Stage - Two Envelope		723,015.00	0.00	Canceled					2017-06-24		2017-06-29				2017-08-10		2017-10-23		2017-11-27		2018-11-27	
IN-MPRRDA-27074-CW-RFB / MP30 WB - 06 : Upgradation and resurfacing of 6 Gravel Roads in Rajgarh District.	/	Road Upgrading, Construction and Maintenance*	Post	Request for Bids	Open - National	Single Stage - Two Envelope		769,302.00	547,503.80	Signed					2017-09-18		2017-09-23				2017-11-04		2018-01-17		2018-02-21		2019-02-21	
IN-MPRRDA-27072-CW-RFB / MP45 WB - 20 : Upgradation and resurfacing of 15 Gravel Roads in Vidisha District.	/	Road Upgrading, Construction and Maintenance*	Post	Request for Bids	Open - National	Single Stage - Two Envelope		1,135,025.00	889,942.10	Signed					2017-09-18		2017-09-23				2017-11-04		2018-01-17		2018-02-21		2019-02-21	
IN-MPRRDA-18827-CW-RFB / MP30 WB - 07 : Upgradation and resurfacing of 9 Gravel Roads in Rajgarh District.	/	Road Upgrading, Construction and Maintenance*	Post	Request for Bids	Open - National	Single Stage - Two Envelope		994,846.00	0.00	Canceled					2017-06-22		2017-06-27				2017-08-08		2017-10-21		2017-11-25		2018-11-25	
IN-MPRRDA-18940-CW-RFB / MP45 WB - 21 : Upgradation and resurfacing of 22 Gravel Roads in Vidisha District.	/	Road Upgrading, Construction and Maintenance*	Post	Request for Bids	Open - National	Single Stage - Two Envelope		1,648,906.00	0.00	Canceled					2017-06-24		2017-06-29				2017-08-10		2017-10-23		2017-11-27		2019-05-29	
IN-MPRRDA-18747-CW-RFB / MP20 WB - 02 : Upgradation and resurfacing of 3 Gravel Roads in Katni District.	/	Road Upgrading, Construction and Maintenance*	Post	Request for Bids	Open - National	Single Stage - Two Envelope		261,674.00	0.00	Canceled					2017-06-21		2017-06-26				2017-08-07		2017-10-20		2017-11-24		2018-11-24	
IN-MPRRDA-27075-CW-RFB / MP30 WB - 07 : Upgradation and resurfacing of 9 Gravel Roads in Rajgarh District.	/	Road Upgrading, Construction and Maintenance*	Post	Request for Bids	Open - National	Single Stage - Two Envelope		1,049,423.00	760,422.31	Signed					2017-09-18		2017-09-23				2017-11-04		2018-01-17		2018-02-21		2019-02-21	
IN-MPRRDA-18828-CW-RFB / MP30 WB - 08 : Upgradation and resurfacing of 16 Gravel Roads in Rajgarh District.	/	Road Upgrading, Construction and Maintenance*	Post	Request for Bids	Open - National	Single Stage - Two Envelope		1,533,815.00	0.00	Canceled					2017-06-22		2017-06-27				2017-08-08		2017-10-21		2017-11-25		2019-05-27	
IN-MPRRDA-27076-CW-RFB / MP45 WB - 21 : Upgradation and resurfacing of 22 Gravel Roads in Vidisha District.	/	Road Upgrading, Construction and Maintenance*	Post	Request for Bids	Open - National	Single Stage - Two Envelope		1,702,366.00	1,350,254.49	Signed					2017-09-18		2017-09-23				2017-11-04		2018-01-17		2018-02-21		2019-06-23	
IN-MPRRDA-18873-CW-RFB / MP20 WB - 03 : Upgradation and resurfacing of 4 Gravel Roads in Katni District.	/	Road Upgrading, Construction and Maintenance*	Post	Request for Bids	Open - National	Single Stage - Two Envelope		419,246.00	0.00	Canceled					2017-06-22		2017-06-27				2017-08-08		2017-10-21		2017-11-25		2018-11-25	
IN-MPRRDA-3464-CW-RFB / MP47 WB - 01 : Upgradation and resurfacing of 12 Gravel Roads in Ashok Nagar District.	/	Road Upgrading, Construction and Maintenance*	Post	Request for Bids	Open - National	Single Stage - Two Envelope		1,259,200.00	0.00	Canceled					2017-05-11		2017-05-16				2017-06-27		2017-09-09		2017-10-14		2018-10-14	
IN-MPRRDA-27078-CW-RFB / MP30 WB - 08 : Upgradation and resurfacing of 16 Gravel Roads in Rajgarh District.	/	Road Upgrading, Construction and Maintenance*	Post	Request for Bids	Open - National	Single Stage - Two Envelope		1,612,697.00	1,222,739.52	Signed					2017-09-18		2017-09-23				2017-11-04		2018-01-17		2018-02-21		2019-06-23	
IN-MPRRDA-18830-CW-RFB / MP30 WB - 09 : Upgradation and resurfacing of 7 Gravel Roads in Rajgarh District.	/	Road Upgrading, Construction and Maintenance*	Post	Request for Bids	Open - National	Single Stage - Two Envelope		756,785.00	0.00	Canceled					2017-06-22		2017-06-27				2017-08-08		2017-10-21		2017-11-25		2018-11-25	
IN-MPRRDA-27080-CW-RFB / MP30 WB - 09 : Upgradation and resurfacing of 7 Gravel Roads in Rajgarh District.	/	Road Upgrading, Construction and Maintenance*	Post	Request for Bids	Open - National	Single Stage - Two Envelope		800,507.00	583,847.70	Signed					2017-09-18		2017-09-23				2017-11-04		2018-01-17		2018-02-21		2019-02-21	
IN-MPRRDA-18749-CW-RFB / MP20 WB - 04 : Upgradation and resurfacing of 4 Gravel Roads in Katni District.	/	Road Upgrading, Construction and Maintenance*	Post	Request for Bids	Open - National	Single Stage - Two Envelope		451,931.00	0.00	Canceled					2017-06-21		2017-06-26				2017-08-07		2017-10-20		2017-11-24		2018-11-24	
IN-MPRRDA-18878-CW-RFB / MP30 WB - 10 : Upgradation and resurfacing of 7 Gravel Roads in Rajgarh District.	/	Road Upgrading, Construction and Maintenance*	Post	Request for Bids	Open - National	Single Stage - Two Envelope		972,323.00	0.00	Canceled					2017-06-22		2017-06-27				2017-08-08		2017-10-21		2017-11-25		2018-11-25	
IN-MPRRDA-27083-CW-RFB / MP30 WB - 10 : Upgradation and resurfacing of 7 Gravel Roads in Rajgarh District.	/	Road Upgrading, Construction and Maintenance*	Post	Request for Bids	Open - National	Single Stage - Two Envelope		1,032,071.00	795,119.71	Signed					2017-09-18		2017-09-23				2017-11-04		2018-01-17		2018-02-21		2019-02-21	
IN-MPRRDA-18751-CW-RFB / MP20 WB - 05 : Upgradation and resurfacing of 6 Gravel Roads in Katni District.	/	Road Upgrading, Construction and Maintenance*	Post	Request for Bids	Open - National	Single Stage - Two Envelope		493,192.00	0.00	Canceled					2017-06-21		2017-06-26				2017-08-07		2017-10-20		2017-11-24		2018-11-24	
IN-MPRRDA-18879-CW-RFB / MP30 WB - 11 : Upgradation and resurfacing of 10 Gravel Roads in Rajgarh District.	/	Road Upgrading, Construction and Maintenance*	Post	Request for Bids	Open - National	Single Stage - Two Envelope		940,662.00	0.00	Canceled					2017-06-22		2017-06-27				2017-08-08		2017-10-21		2017-11-25		2018-11-25	
IN-MPRRDA-3465-CW-RFB / MP47 WB - 02 : Upgradation and resurfacing of 07 Gravel Roads in Ashok Nagar District.	/	Road Upgrading, Construction and Maintenance*	Post	Request for Bids	Open - National	Single Stage - Two Envelope		893,123.00	0.00	Canceled					2017-05-11		2017-05-16				2017-06-27		2017-09-09		2017-10-14		2018-10-14	
IN-MPRRDA-27085-CW-RFB / MP30 WB - 11 : Upgradation and resurfacing of 10 Gravel Roads in Rajgarh District.	/	Road Upgrading, Construction and Maintenance*	Post	Request for Bids	Open - National	Single Stage - Two Envelope		989,856.00	761,870.23	Signed					2017-09-18		2017-09-23				2017-11-04		2018-01-17		2018-02-21		2019-02-21	
IN-MPRRDA-18812-CW-RFB / MP20 WB - 06 : Upgradation and resurfacing of 7 Gravel Roads in Katni District.	/	Road Upgrading, Construction and Maintenance*	Post	Request for Bids	Open - National	Single Stage - Two Envelope		678,306.00	0.00	Canceled					2017-06-22		2017-06-27				2017-08-08		2017-10-21		2017-11-25		2018-11-25	
IN-MPRRDA-18928-CW-RFB / MP30 WB - 12 : Upgradation and resurfacing of 15 Gravel Roads in Rajgarh District.	/	Road Upgrading, Construction and Maintenance*	Post	Request for Bids	Open - National	Single Stage - Two Envelope		1,739,862.00	0.00	Canceled					2017-06-24		2017-06-29				2017-08-10		2017-10-23		2017-11-27		2019-05-29	
IN-MPRRDA-27088-CW-RFB / MP30 WB - 12 : Upgradation and resurfacing of 15 Gravel Roads in Rajgarh District.	/	Road Upgrading, Construction and Maintenance*	Post	Request for Bids	Open - National	Single Stage - Two Envelope		1,848,827.00	1,437,888.73	Signed					2017-09-18		2017-09-23				2017-11-04		2018-01-17		2018-02-21		2019-06-23	
IN-MPRRDA-3583-CW-RFB / MP47 WB - 03 : Upgradation and resurfacing of 10 Gravel Roads in Ashok Nagar District.	/	Road Upgrading, Construction and Maintenance*	Post	Request for Bids	Open - National	Single Stage - Two Envelope		1,132,015.00	0.00	Canceled					2017-05-11		2017-05-16				2017-06-27		2017-09-09		2017-10-14		2018-10-14	
IN-MPRRDA-18832-CW-RFB / MP30 WB - 13 : Upgradation and resurfacing of 10 Gravel Roads in Rajgarh District.	/	Road Upgrading, Construction and Maintenance*	Post	Request for Bids	Open - National	Single Stage - Two Envelope		982,631.00	0.00	Canceled					2017-06-22		2017-06-27				2017-08-08		2017-10-21		2017-11-25		2018-11-25	

IN-MPRRDA-18813-CW-RFB / MP20 WB - 07 : Upgradation and resurfacing of 4 Gravel Roads in Katni District.	/	Road Upgrading, Construction and Maintenance*	Post	Request for Bids	Open - National	Single Stage - Two Envelope		244,462.00	0.00	Canceled					2017-06-22		2017-06-27				2017-08-08		2017-10-21		2017-11-25		2018-11-25	
IN-MPRRDA-27090-CW-RFB / MP30 WB - 13 : Upgradation and resurfacing of 10 Gravel Roads in Rajgarh District.	/	Road Upgrading, Construction and Maintenance*	Post	Request for Bids	Open - National	Single Stage - Two Envelope		1,043,375.00	788,399.42	Signed					2017-09-18		2017-09-23				2017-11-04		2018-01-17		2018-02-21		2019-02-21	
IN-MPRRDA-18880-CW-RFB / MP30 WB - 14 : Upgradation and resurfacing of 7 Gravel Roads in Rajgarh District.	/	Road Upgrading, Construction and Maintenance*	Post	Request for Bids	Open - National	Single Stage - Two Envelope		894,615.00	0.00	Canceled					2017-06-22		2017-06-27				2017-08-08		2017-10-21		2017-11-25		2018-11-25	
IN-MPRRDA-3584-CW-RFB / MP47 WB - 04 : Upgradation and resurfacing of 08 Gravel Roads in Ashok Nagar District.	/	Road Upgrading, Construction and Maintenance*	Post	Request for Bids	Open - National	Single Stage - Two Envelope		1,098,231.00	0.00	Canceled					2017-05-11		2017-05-16				2017-06-27		2017-09-09		2017-10-14		2018-10-14	
IN-MPRRDA-27093-CW-RFB / MP30 WB - 14 : Upgradation and resurfacing of 7 Gravel Roads in Rajgarh District.	/	Road Upgrading, Construction and Maintenance*	Post	Request for Bids	Open - National	Single Stage - Two Envelope		946,710.00	770,697.49	Signed					2017-09-18		2017-09-23				2017-11-04		2018-01-17		2018-02-21		2019-02-21	
IN-MPRRDA-18881-CW-RFB / MP30 WB - 15 : Upgradation and resurfacing of 7 Gravel Roads in Rajgarh District.	/	Road Upgrading, Construction and Maintenance*	Post	Request for Bids	Open - National	Single Stage - Two Envelope		1,166,692.00	0.00	Canceled					2017-06-22		2017-06-27				2017-08-08		2017-10-21		2017-11-25		2018-11-25	
IN-MPRRDA-27095-CW-RFB / MP30 WB - 15 : Upgradation and resurfacing of 7 Gravel Roads in Rajgarh District.	/	Road Upgrading, Construction and Maintenance*	Post	Request for Bids	Open - National	Single Stage - Two Envelope		1,226,176.00	904,258.74	Signed					2017-09-18		2017-09-23				2017-11-04		2018-01-17		2018-02-21		2019-02-21	
IN-MPRRDA-3585-CW-RFB / MP47 WB - 05 : Upgradation and resurfacing of 11 Gravel Roads in Ashok Nagar District.	/	Road Upgrading, Construction and Maintenance*	Post	Request for Bids	Open - National	Single Stage - Two Envelope		1,147,769.00	0.00	Canceled					2017-05-11		2017-05-16				2017-06-27		2017-09-09		2017-10-14		2018-10-14	
IN-MPRRDA-18929-CW-RFB / MP30 WB - 16 : Upgradation and resurfacing of 10 Gravel Roads in Rajgarh District.	/	Road Upgrading, Construction and Maintenance*	Post	Request for Bids	Open - National	Single Stage - Two Envelope		1,326,892.00	0.00	Canceled					2017-06-24		2017-06-29				2017-08-10		2017-10-23		2017-11-27		2018-11-27	
IN-MPRRDA-27097-CW-RFB / MP30 WB - 16 : Upgradation and resurfacing of 10 Gravel Roads in Rajgarh District.	/	Road Upgrading, Construction and Maintenance*	Post	Request for Bids	Open - National	Single Stage - Two Envelope		1,410,097.00	1,111,885.84	Signed					2017-09-18		2017-09-23				2017-11-04		2018-01-17		2018-02-21		2019-02-21	
IN-MPRRDA-18930-CW-RFB / MP30 WB - 17 : Upgradation and resurfacing of 8 Gravel Roads in Rajgarh District.	/	Road Upgrading, Construction and Maintenance*	Post	Request for Bids	Open - National	Single Stage - Two Envelope		698,692.00	0.00	Canceled					2017-06-24		2017-06-29				2017-08-10		2017-10-23		2017-11-27		2018-11-27	
IN-MPRRDA-3586-CW-RFB / MP47 WB - 06 : Upgradation and resurfacing of 07 Gravel Roads in Ashok Nagar District.	/	Road Upgrading, Construction and Maintenance*	Post	Request for Bids	Open - National	Single Stage - Two Envelope		917,415.00	0.00	Canceled					2017-05-11		2017-05-16				2017-06-27		2017-09-09		2017-10-14		2018-10-14	
IN-MPRRDA-27099-CW-RFB / MP30 WB - 17 : Upgradation and resurfacing of 8 Gravel Roads in Rajgarh District.	/	Road Upgrading, Construction and Maintenance*	Post	Request for Bids	Open - National	Single Stage - Two Envelope		739,097.00	548,787.44	Signed					2017-09-18		2017-09-23				2017-11-04		2018-01-17		2018-02-21		2019-02-21	
IN-MPRRDA-18932-CW-RFB / MP30 WB - 18 : Upgradation and resurfacing of 5 Gravel Roads in Rajgarh District.	/	Road Upgrading, Construction and Maintenance*	Post	Request for Bids	Open - National	Single Stage - Two Envelope		948,092.00	0.00	Canceled					2017-06-24		2017-06-29				2017-08-10		2017-10-23		2017-11-27		2018-11-27	
IN-MPRRDA-3587-CW-RFB / MP47 WB - 07 : Upgradation and resurfacing of 08 Gravel Roads in Ashok Nagar District.	/	Road Upgrading, Construction and Maintenance*	Post	Request for Bids	Open - National	Single Stage - Two Envelope		881,262.00	0.00	Canceled					2017-05-11		2017-05-16				2017-06-27		2017-09-09		2017-10-14		2018-10-14	
IN-MPRRDA-27102-CW-RFB / MP30 WB - 18 : Upgradation and resurfacing of 5 Gravel Roads in Rajgarh District.	/	Road Upgrading, Construction and Maintenance*	Post	Request for Bids	Open - National	Single Stage - Two Envelope		1,008,052.00	769,742.46	Signed					2017-09-18		2017-09-23				2017-11-04		2018-01-17		2018-02-21		2019-02-21	
IN-MPRRDA-13438-CW-RFB / MP25WB - 01 : Upgradation and resurfacing of 07 Gravel Roads in Sehore District.	/	Road Upgrading, Construction and Maintenance*	Post	Request for Bids	Open - National	Single Stage - Two Envelope		755,600.00	0.00	Canceled					2017-05-11		2017-05-16				2017-06-27		2017-09-09		2017-10-14		2018-10-14	
IN-MPRRDA-18635-CW-RFB / MP47 WB - 13 : Upgradation and resurfacing of 6 Gravel Roads in Ashok Nagar District.	/	Road Upgrading, Construction and Maintenance*	Post	Request for Bids	Open - National	Single Stage - Two Envelope		517,446.00	0.00	Canceled					2017-06-21		2017-06-26				2017-08-07		2017-10-20		2017-11-24		2018-11-24	
IN-MPRRDA-27104-CW-RFB / MP25 WB - 04 : Upgradation and resurfacing of 6 Gravel Roads in Sehore District.	/	Road Upgrading, Construction and Maintenance*	Post	Request for Bids	Open - National	Single Stage - Two Envelope		487,889.00	374,611.73	Signed					2017-09-18		2017-09-23				2017-11-04		2018-01-17		2018-02-21		2019-02-21	
IN-MPRRDA-13439-CW-RFB / MP25WB - 02 : Upgradation and resurfacing of 08 Gravel Roads in Sehore District.	/	Road Upgrading, Construction and Maintenance*	Post	Request for Bids	Open - National	Single Stage - Two Envelope		1,063,277.00	0.00	Canceled					2017-05-11		2017-05-16				2017-06-27		2017-09-09		2017-10-14		2018-10-14	
IN-MPRRDA-18716-CW-RFB / MP47 WB - 14 : Upgradation and resurfacing of 16 Gravel Roads in Ashok Nagar District.	/	Road Upgrading, Construction and Maintenance*	Post	Request for Bids	Open - National	Single Stage - Two Envelope		1,713,354.00	0.00	Canceled					2017-06-21		2017-06-26				2017-08-07		2017-10-20		2017-11-24		2019-05-26	
IN-MPRRDA-27107-CW-RFB / MP25 WB - 02 : Upgradation and resurfacing of 8 Gravel Roads in Sehore District.	/	Road Upgrading, Construction and Maintenance*	Post	Request for Bids	Open - National	Single Stage - Two Envelope		1,109,868.00	857,721.83	Signed					2017-09-18		2017-09-23				2017-11-04		2018-01-17		2018-02-21		2019-02-21	
IN-MPRRDA-13440-CW-RFB / MP25WB - 03 : Upgradation and resurfacing of 09 Gravel Roads in Sehore District.	/	Road Upgrading, Construction and Maintenance*	Post	Request for Bids	Open - National	Single Stage - Two Envelope		682,769.00	0.00	Canceled					2017-05-11		2017-05-16				2017-06-27		2017-09-09		2017-10-14		2018-10-14	
IN-MPRRDA-27335-CW-RFB / MP25 WB - 03 : Upgradation and resurfacing of 9 Gravel Roads in Sehore District.	/	Road Upgrading, Construction and Maintenance*	Post	Request for Bids	Open - National	Single Stage - Two Envelope		722,004.00	560,895.01	Signed					2017-09-18		2017-09-23				2017-11-04		2018-01-17		2018-02-21		2019-02-21	
IN-MPRRDA-13441-CW-RFB / MP25WB - 04 : Upgradation and resurfacing of 06 Gravel Roads in Sehore District.	/	Road Upgrading, Construction and Maintenance*	Post	Request for Bids	Open - National	Single Stage - Two Envelope		462,585.00	0.00	Canceled					2017-05-11		2017-05-16				2017-06-27		2017-09-09		2017-10-14		2018-10-14	
IN-MPRRDA-3588-CW-RFB / MP47 WB - 08 : Upgradation and resurfacing of 06 Gravel Roads in Ashok Nagar District.	/	Road Upgrading, Construction and Maintenance*	Post	Request for Bids	Open - National	Single Stage - Two Envelope		906,754.00	0.00	Canceled					2017-05-11		2017-05-16				2017-06-27		2017-09-09		2017-10-14		2018-10-14	
IN-MPRRDA-3589-CW-RFB / MP47 WB - 09 : Upgradation and resurfacing of 07 Gravel Roads in Ashok Nagar District.	/	Road Upgrading, Construction and Maintenance*	Post	Request for Bids	Open - National	Single Stage - Two Envelope		703,554.00	0.00	Canceled					2017-05-11		2017-05-16				2017-06-27		2017-09-09		2017-10-14		2018-10-14	
IN-MPRRDA-13165-CW-RFB / MP47 WB - 10 : Upgradation and resurfacing of 08 Gravel Roads in Ashok Nagar District.	/	Road Upgrading, Construction and Maintenance*	Post	Request for Bids	Open - National	Single Stage - Two Envelope		1,052,800.00	0.00	Canceled					2017-05-11		2017-05-16				2017-06-27		2017-09-09		2017-10-14		2018-10-14	
IN-MPRRDA-18722-CW-RFB / MP47 WB - 11 : Upgradation and resurfacing of 8 Gravel Roads in Ashok Nagar District.	/	Road Upgrading, Construction and Maintenance*	Post	Request for Bids	Open - National	Single Stage - Two Envelope		1,304,323.00	0.00	Canceled					2017-06-21		2017-06-26				2017-08-07		2017-10-20		2017-11-24		2018-11-24	
IN-MPRRDA-3224-CW-RFB / MP 07 WB-02 : Up gradation and resurfacing of 13 Gravel Roads in Chhindwara District .	/	Road Upgrading, Construction and Maintenance*	Post	Request for Bids	Open - National	Single Stage - Two Envelope		1,096,277.00	0.00	Canceled					2017-05-11		2017-05-16				2017-06-27		2017-09-09		2017-10-14		2018-10-14	
IN-MPRRDA-18867-CW-RFB / MP47 WB - 12 : Upgradation and resurfacing of 7 Gravel Roads in Ashok Nagar District.	/	Road Upgrading, Construction and Maintenance*	Post	Request for Bids	Open - National	Single Stage - Two Envelope		1,348,908.00	0.00	Canceled					2017-06-22		2017-06-27				2017-08-08		2017-10-21		2017-11-25		2018-11-25	
IN-MPRRDA-3226-CW-RFB / MP 07 WB-06 : Up gradation and resurfacing of 6 gravel roads in Chhindwara District.	/	Road Upgrading, Construction and Maintenance*	Post	Request for Bids	Open - National	Single Stage - Two Envelope		582,258.00	0.00	Canceled					2017-05-11		2017-05-16				2017-06-27		2017-09-09		2017-10-14		2018-10-14	
IN-MPRRDA-3462-CW-RFB / MP04 WB - 01 : Upgradation and resurfacing of 14 Gravel Roads in Bhind District.	/	Road Upgrading, Construction and Maintenance*	Post	Request for Bids	Open - National	Single Stage - Two Envelope		654,831.00	0.00	Canceled					2017-05-11		2017-05-16				2017-06-27		2017-09-09		2017-10-14		2018-10-14	
IN-MPRRDA-13171-CW-RFB / MP04WB - 02 : Upgradation and resurfacing of 08 Gravel Roads in Bhind District.	/	Road Upgrading, Construction and Maintenance*	Post	Request for Bids	Open - National	Single Stage - Two Envelope		335,077.00	0.00	Canceled					2017-05-11		2017-05-16				2017-06-27		2017-09-09		2017-10-14		2018-10-14	
IN-MPRRDA-13172-CW-RFB / MP04WB - 03 : Upgradation and resurfacing of 14 Gravel Roads in Bhind District.	/	Road Upgrading, Construction and Maintenance*	Post	Request for Bids	Open - National	Single Stage - Two Envelope		957,277.00	0.00	Canceled					2017-05-11		2017-05-16				2017-06-27		2017-09-09		2017-10-14		2018-10-14	
IN-MPRRDA-13174-CW-RFB / MP04WB - 04 : Upgradation and resurfacing of 12 Gravel Roads in Bhind District.	/	Road Upgrading, Construction and Maintenance*	Post	Request for Bids	Open - National	Single Stage - Two Envelope		927,231.00	0.00	Canceled					2017-05-11		2017-05-16				2017-06-27		2017-09-09		2017-10-14		2018-10-14	

IN-MPRRDA-13442-CW-RFB / MP25WB - 05 : Upgradation and resurfacing of 04 Gravel Roads in Sehore District.	/	Road Upgrading, Construction and Maintenance*	Post	Request for Bids	Open - National	Single Stage - Two Envelope		354,446.00	0.00	Canceled					2017-05-11		2017-05-16				2017-06-27		2017-09-09		2017-10-14		2018-10-14	
IN-MPRRDA-27355-CW-RFB / MP25 WB - 05 : Upgradation and resurfacing of 4 Gravel Roads in Sehore District.	/	Road Upgrading, Construction and Maintenance*	Post	Request for Bids	Open - National	Single Stage - Two Envelope		370,961.00	0.00	Canceled					2017-09-18		2017-09-23				2017-11-04		2018-01-17		2018-02-21		2019-02-21	
IN-MPRRDA-13175-CW-RFB / MP04WB - 05 : Upgradation and resurfacing of 10 Gravel Roads in Bhind District.	/	Road Upgrading, Construction and Maintenance*	Post	Request for Bids	Open - National	Single Stage - Two Envelope		652,631.00	0.00	Canceled					2017-05-11		2017-05-16				2017-06-27		2017-09-09		2017-10-14		2018-10-14	
IN-MPRRDA-3233-CW-RFB / MP06 WB - 01 : Upgradation and resurfacing of 15 Gravel Roads in Chhatarpur District.	/	Road Upgrading, Construction and Maintenance*	Post	Request for Bids	Open - National	Single Stage - Two Envelope		1,775,400.00	0.00	Canceled					2017-05-11		2017-05-16				2017-06-27		2017-09-09		2017-10-14		2019-04-15	
IN-MPRRDA-13176-CW-RFB / MP04WB - 06 : Upgradation and resurfacing of 10 Gravel Roads in Bhind District.	/	Road Upgrading, Construction and Maintenance*	Post	Request for Bids	Open - National	Single Stage - Two Envelope		557,706.00	0.00	Canceled					2017-05-11		2017-05-16				2017-06-27		2017-09-09		2017-10-14		2018-10-14	
IN-MPRRDA-13132-CW-RFB / MP06 WB - 02 Upgradation and resurfacing of 13 Gravel roads in Chhatarpur District.	/	Road Upgrading, Construction and Maintenance*	Post	Request for Bids	Open - National	Single Stage - Two Envelope		1,531,123.00	0.00	Canceled					2017-05-11		2017-05-16				2017-06-27		2017-09-09		2017-10-14		2019-04-15	
IN-MPRRDA-13443-CW-RFB / MP25WB - 06 : Upgradation and resurfacing of 05 Gravel Roads in Sehore District.	/	Road Upgrading, Construction and Maintenance*	Post	Request for Bids	Open - National	Single Stage - Two Envelope		594,923.00	0.00	Canceled					2017-05-11		2017-05-16				2017-06-27		2017-09-09		2017-10-14		2018-10-14	
IN-MPRRDA-13177-CW-RFB / MP04WB - 07 : Upgradation and resurfacing of 15 Gravel Roads in Bhind District.	/	Road Upgrading, Construction and Maintenance*	Post	Request for Bids	Open - National	Single Stage - Two Envelope		1,045,692.00	0.00	Canceled					2017-05-11		2017-05-16				2017-06-27		2017-09-09		2017-10-14		2018-10-14	
IN-MPRRDA-19726-CW-RFB / MP06 WB - 03 : Upgradation and resurfacing of 29 Gravel Roads in Chhatarpur District.	/	Road Upgrading, Construction and Maintenance*	Post	Request for Bids	Open - National	Single Stage - Two Envelope		3,967,369.00	0.00	Canceled					2017-06-21		2017-06-26				2017-08-07		2017-10-20		2017-11-24		2019-05-26	
IN-MPRRDA-27364-CW-RFB / MP25 WB - 06 : Upgradation and resurfacing of 5 Gravel Roads in Sehore District.	/	Road Upgrading, Construction and Maintenance*	Post	Request for Bids	Open - National	Single Stage - Two Envelope		621,445.00	396,305.55	Signed					2017-09-18		2017-09-23				2017-11-04		2018-01-17		2018-02-21		2019-02-21	
IN-MPRRDA-13444-CW-RFB / MP25WB - 07: Upgradation and resurfacing of 06 Gravel Roads in Sehore District.	/	Road Upgrading, Construction and Maintenance*	Post	Request for Bids	Open - National	Single Stage - Two Envelope		517,046.00	0.00	Canceled					2017-05-11		2017-05-16				2017-06-27		2017-09-09		2017-10-14		2018-10-14	
IN-MPRRDA-19730-CW-RFB / MP09 WB - 01 : Upgradation and resurfacing of 16 Gravel Roads in Datia District.	/	Road Upgrading, Construction and Maintenance*	Post	Request for Bids	Open - National	Single Stage - Two Envelope		1,356,092.00	0.00	Canceled					2017-06-21		2017-06-26				2017-08-07		2017-10-20		2017-11-24		2018-11-24	
IN-MPRRDA-27366-CW-RFB / MP25 WB - 07 : Upgradation and resurfacing of 6 Gravel Roads in Sehore District.	/	Road Upgrading, Construction and Maintenance*	Post	Request for Bids	Open - National	Single Stage - Two Envelope		543,820.00	363,270.03	Signed					2017-09-18		2017-09-23				2017-11-04		2018-01-17		2018-02-21		2019-02-21	
IN-MPRRDA-13445-CW-RFB / MP25WB - 08 : Upgradation and resurfacing of 06 Gravel Roads in Sehore District.	/	Road Upgrading, Construction and Maintenance*	Post	Request for Bids	Open - National	Single Stage - Two Envelope		563,462.00	0.00	Canceled					2017-05-11		2017-05-16				2017-06-27		2017-09-09		2017-10-14		2018-10-14	
IN-MPRRDA-27368-CW-RFB / MP25 WB - 08 : Upgradation and resurfacing of 6 Gravel Roads in Sehore District.	/	Road Upgrading, Construction and Maintenance*	Post	Request for Bids	Open - National	Single Stage - Two Envelope		588,396.00	417,170.01	Signed					2017-09-18		2017-09-23				2017-11-04		2018-01-17		2018-02-21		2019-02-21	
IN-MPRRDA-13446-CW-RFB / MP25WB - 09 : Upgradation and resurfacing of 05 Gravel Roads in Sehore District.	/	Road Upgrading, Construction and Maintenance*	Post	Request for Bids	Open - National	Single Stage - Two Envelope		988,928.00	0.00	Canceled					2017-05-11		2017-05-16				2017-06-27		2017-09-09		2017-10-14		2018-10-14	
IN-MPRRDA-19731-CW-RFB / MP09 WB - 02 : Upgradation and resurfacing of 21 Gravel Roads in Datia District.	/	Road Upgrading, Construction and Maintenance*	Post	Request for Bids	Open - National	Single Stage - Two Envelope		1,655,785.00	0.00	Canceled					2017-06-21		2017-06-26				2017-08-07		2017-10-20		2017-11-24		2019-05-26	
IN-MPRRDA-27370-CW-RFB / MP25 WB - 09 : Upgradation and resurfacing of 8 Gravel Roads in Sehore District.	/	Road Upgrading, Construction and Maintenance*	Post	Request for Bids	Open - National	Single Stage - Two Envelope		1,036,793.00	792,786.72	Signed					2017-09-18		2017-09-23				2017-11-04		2018-01-17		2018-02-21		2019-02-21	
IN-MPRRDA-13447-CW-RFB / MP25WB - 10 : Upgradation and resurfacing of 09 Gravel Roads in Sehore District.	/	Road Upgrading, Construction and Maintenance*	Post	Request for Bids	Open - National	Single Stage - Two Envelope		723,246.00	0.00	Canceled					2017-05-11		2017-05-16				2017-06-27		2017-09-09		2017-10-14		2018-10-14	
IN-MPRRDA-19733-CW-RFB / MP09 WB - 03 : Upgradation and resurfacing of 26 Gravel Roads in Datia District.	/	Road Upgrading, Construction and Maintenance*	Post	Request for Bids	Open - National	Single Stage - Two Envelope		1,452,523.00	0.00	Canceled					2017-06-21		2017-06-26				2017-08-07		2017-10-20		2017-11-24		2019-05-26	
IN-MPRRDA-27374-CW-RFB / MP25 WB - 10 : Upgradation and resurfacing of 9 Gravel Roads in Sehore District.	/	Road Upgrading, Construction and Maintenance*	Post	Request for Bids	Open - National	Single Stage - Two Envelope		731,188.00	583,861.88	Signed					2017-09-18		2017-09-23				2017-11-04		2018-01-17		2018-02-21		2019-02-21	
IN-MPRRDA-3622-CW-RFB / MP13 WB - 08 : Upgradation and resurfacing of 10 Gravel Roads in Guna District.	/	Road Upgrading, Construction and Maintenance*	Post	Request for Bids	Open - National	Single Stage - Two Envelope		1,389,369.00	0.00	Canceled					2017-05-11		2017-05-16				2017-06-27		2017-09-09		2017-10-14		2018-10-14	
IN-MPRRDA-13448-CW-RFB / MP25WB - 11 : Upgradation and resurfacing of 05 Gravel Roads in Sehore District.	/	Road Upgrading, Construction and Maintenance*	Post	Request for Bids	Open - National	Single Stage - Two Envelope		424,492.00	0.00	Canceled					2017-05-11		2017-05-16				2017-06-27		2017-09-09		2017-10-14		2018-10-14	
IN-MPRRDA-27377-CW-RFB / MP25 WB - 11 : Upgradation and resurfacing of 5 Gravel Roads in Sehore District.	/	Road Upgrading, Construction and Maintenance*	Post	Request for Bids	Open - National	Single Stage - Two Envelope		447,035.00	299,320.56	Signed					2017-09-18		2017-09-23				2017-11-04		2018-01-17		2018-02-21		2019-02-21	
IN-MPRRDA-3623-CW-RFB / MP13 WB - 09 : Upgradation and resurfacing of 08 Gravel Roads in Guna District.	/	Road Upgrading, Construction and Maintenance*	Post	Request for Bids	Open - National	Single Stage - Two Envelope		947,769.00	0.00	Canceled					2017-05-11		2017-05-16				2017-06-27		2017-09-09		2017-10-14		2018-10-14	
IN-MPRRDA-13452-CW-RFB / MP25WB - 12 : Upgradation and resurfacing of 06 Gravel Roads in Sehore District.	/	Road Upgrading, Construction and Maintenance*	Post	Request for Bids	Open - National	Single Stage - Two Envelope		648,677.00	0.00	Canceled					2017-05-11		2017-05-16				2017-06-27		2017-09-09		2017-10-14		2018-10-14	
IN-MPRRDA-27380-CW-RFB / MP25 WB - 12 : Upgradation and resurfacing of 6 Gravel Roads in Sehore District.	/	Road Upgrading, Construction and Maintenance*	Post	Request for Bids	Open - National	Single Stage - Two Envelope		682,649.00	530,190.74	Signed					2017-09-18		2017-09-23				2017-11-04		2018-01-17		2018-02-21		2019-02-21	
IN-MPRRDA-3624-CW-RFB / MP13 WB -10 : Upgradation and resurfacing of 09 Gravel Roads in Guna District.	/	Road Upgrading, Construction and Maintenance*	Post	Request for Bids	Open - National	Single Stage - Two Envelope		771,185.00	0.00	Canceled					2017-05-11		2017-05-16				2017-06-27		2017-09-09		2017-10-14		2018-10-14	
IN-MPRRDA-13453-CW-RFB / MP25WB - 13 : Upgradation and resurfacing of 05 Gravel Roads in Sehore District.	/	Road Upgrading, Construction and Maintenance*	Post	Request for Bids	Open - National	Single Stage - Two Envelope		763,585.00	0.00	Canceled					2017-05-11		2017-05-16				2017-06-27		2017-09-09		2017-10-14		2018-10-14	
IN-MPRRDA-3625-CW-RFB / MP13 WB - 11 : Upgradation and resurfacing of 05 Gravel Roads in Guna District.	/	Road Upgrading, Construction and Maintenance*	Post	Request for Bids	Open - National	Single Stage - Two Envelope		1,277,646.00	0.00	Canceled					2017-05-11		2017-05-16				2017-06-27		2017-09-09		2017-10-14		2018-10-14	
IN-MPRRDA-27384-CW-RFB / MP25 WB - 13 : Upgradation and resurfacing of 5 Gravel Roads in Sehore District.	/	Road Upgrading, Construction and Maintenance*	Post	Request for Bids	Open - National	Single Stage - Two Envelope		804,005.00	627,147.29	Signed					2017-09-18		2017-09-23				2017-11-04		2018-01-17		2018-02-21		2019-02-21	
IN-MPRRDA-3626-CW-RFB / MP13 WB - 12 : Upgradation and resurfacing of 09 Gravel Roads in Guna District.	/	Road Upgrading, Construction and Maintenance*	Post	Request for Bids	Open - National	Single Stage - Two Envelope		1,174,123.00	0.00	Canceled					2017-05-11		2017-05-16				2017-06-27		2017-09-09		2017-10-14		2018-10-14	
IN-MPRRDA-13457-CW-RFB / MP25WB - 14 : Upgradation and resurfacing of 05 Gravel Roads in Sehore District.	/	Road Upgrading, Construction and Maintenance*	Post	Request for Bids	Open - National	Single Stage - Two Envelope		579,877.00	0.00	Canceled					2017-05-11		2017-05-16				2017-06-27		2017-09-09		2017-10-14		2018-10-14	
IN-MPRRDA-27386-CW-RFB / MP25 WB - 14 : Upgradation and resurfacing of 5 Gravel Roads in Sehore District.	/	Road Upgrading, Construction and Maintenance*	Post	Request for Bids	Open - National	Single Stage - Two Envelope		609,194.00	494,312.90	Signed					2017-09-18		2017-09-23				2017-11-04		2018-01-17		2018-02-21		2019-02-21	
IN-MPRRDA-3627-CW-RFB / MP13 WB - 13 : Upgradation and resurfacing of 08 Gravel Roads in Guna District.	/	Road Upgrading, Construction and Maintenance*	Post	Request for Bids	Open - National	Single Stage - Two Envelope		1,197,108.00	0.00	Canceled					2017-05-11		2017-05-16				2017-06-27		2017-09-09		2017-10-14		2018-10-14	
IN-MPRRDA-13459-CW-RFB / MP25WB - 15 : Upgradation and resurfacing of 05 Gravel Roads in Sehore District.	/	Road Upgrading, Construction and Maintenance*	Post	Request for Bids	Open - National	Single Stage - Two Envelope		537,046.00	0.00	Canceled					2017-05-11		2017-05-16				2017-06-27		2017-09-09		2017-10-14		2018-10-14	

IN-MPRRDA-3628-CW-RFB / MP13 WB - 14 : Upgradation and resurfacing of 08 Gravel Roads in Guna District.	/	Road Upgrading, Construction and Maintenance*	Post	Request for Bids	Open - National	Single Stage - Two Envelope		1,425,751.00	0.00	Canceled					2017-05-11		2017-05-16				2017-06-27		2017-09-09		2017-10-14		2018-10-14	
IN-MPRRDA-27388-CW-RFB / MP35 WB - 15 : Upgradation and resurfacing of 5 Gravel Roads in Sehore District.	/	Road Upgrading, Construction and Maintenance*	Post	Request for Bids	Open - National	Single Stage - Two Envelope		561,671.00	362,838.03	Signed					2017-09-18		2017-09-23				2017-11-04		2018-01-17		2018-02-21		2019-02-21	
IN-MPRRDA-13155-CW-RFB / MP49 WB - 01 : Upgradation and resurfacing of 05 Gravel Roads in Alirajpur District.	/	Road Upgrading, Construction and Maintenance*	Post	Request for Bids	Open - National	Single Stage - Two Envelope		883,877.00	0.00	Canceled					2017-05-11		2017-05-16				2017-06-27		2017-09-09		2017-10-14		2018-10-14	
IN-MPRRDA-13343-CW-RFB / MP45WB - 01 : Upgradation and resurfacing of 11 Gravel Roads in Vidisha District.	/	Road Upgrading, Construction and Maintenance*	Post	Request for Bids	Open - National	Single Stage - Two Envelope		737,123.00	0.00	Canceled					2017-05-11		2017-05-16				2017-06-27		2017-09-09		2017-10-14		2018-10-14	
IN-MPRRDA-27395-CW-RFB / MP49 WB - 01 : Upgradation and resurfacing of 05 Gravel Roads in Alirajpur District.	/	Road Upgrading, Construction and Maintenance*	Post	Request for Bids	Open - National	Single Stage - Two Envelope		937,268.00	707,058.77	Signed					2017-09-19		2017-09-24				2017-11-05		2018-01-18		2018-02-22		2019-02-22	
IN-MPRRDA-27396-CW-RFB / MP45 WB - 01 : Upgradation and resurfacing of 11 Gravel Roads in Vidisha District.	/	Road Upgrading, Construction and Maintenance*	Post	Request for Bids	Open - National	Single Stage - Two Envelope		772,180.00	593,146.51	Signed					2017-09-18		2017-09-23				2017-11-04		2018-01-17		2018-02-21		2019-02-21	
IN-MPRRDA-13161-CW-RFB / MP02 WB - 01 : Upgradation and resurfacing of 03 Gravel Roads in Barwani District.	/	Road Upgrading, Construction and Maintenance*	Post	Request for Bids	Open - National	Single Stage - Two Envelope		337,262.00	0.00	Canceled					2017-05-11		2017-05-16				2017-06-27		2017-09-09		2017-10-14		2018-10-14	
IN-MPRRDA-13346-CW-RFB / MP45WB - 02 : Upgradation and resurfacing of 08 Gravel Roads in Vidisha District.	/	Road Upgrading, Construction and Maintenance*	Post	Request for Bids	Open - National	Single Stage - Two Envelope		792,846.00	0.00	Canceled					2017-05-11		2017-05-16				2017-06-27		2017-09-09		2017-10-14		2018-10-14	
IN-MPRRDA-27398-CW-RFB / MP45 WB - 02 : Upgradation and resurfacing of 9 Gravel Roads in Vidisha District.	/	Road Upgrading, Construction and Maintenance*	Post	Request for Bids	Open - National	Single Stage - Two Envelope		996,619.00	763,180.84	Signed					2017-09-18		2017-09-23				2017-11-04		2018-01-17		2018-02-21		2019-02-21	
IN-MPRRDA-3232-CW-RFB / MP48 WB - 01 : Upgradation and resurfacing of 6 Gravel Roads in Burhanpur District.	/	Road Upgrading, Construction and Maintenance*	Post	Request for Bids	Open - National	Single Stage - Two Envelope		905,646.00	0.00	Canceled					2017-05-11		2017-05-16				2017-06-27		2017-09-09		2017-10-14		2018-10-14	
IN-MPRRDA-13348-CW-RFB / MP45WB - 03 : Upgradation and resurfacing of 13 Gravel Roads in Vidisha District.	/	Road Upgrading, Construction and Maintenance*	Post	Request for Bids	Open - National	Single Stage - Two Envelope		1,393,062.00	0.00	Canceled					2017-05-11		2017-05-16				2017-06-27		2017-09-09		2017-10-14		2018-10-14	
IN-MPRRDA-27399-CW-RFB / MP48WB - 01 : Upgradation and resurfacing of 06 Gravel Roads in Burhanpur District.	/	Road Upgrading, Construction and Maintenance*	Post	Request for Bids	Open - National	Single Stage - Two Envelope		925,740.00	676,958.31	Signed					2017-09-19		2017-09-24				2017-11-05		2018-01-18		2018-02-22		2019-02-22	
IN-MPRRDA-27400-CW-RFB / MP45 WB - 03 : Upgradation and resurfacing of 12 Gravel Roads in Vidisha District.	/	Road Upgrading, Construction and Maintenance*	Post	Request for Bids	Open - National	Single Stage - Two Envelope		1,277,567.00	960,430.50	Signed					2017-09-18		2017-09-23				2017-11-04		2018-01-17		2018-02-21		2019-02-21	
IN-MPRRDA-13181-CW-RFB / MP11WB - 01 : Upgradation and resurfacing of 07 Gravel Roads in Dhar District.	/	Road Upgrading, Construction and Maintenance*	Post	Request for Bids	Open - National	Single Stage - Two Envelope		1,019,631.00	0.00	Canceled					2017-05-11		2017-05-16				2017-06-27		2017-09-09		2017-10-14		2018-10-14	
IN-MPRRDA-13351-CW-RFB / MP45WB - 04 : Upgradation and resurfacing of 9 Gravel Roads in Vidisha District.	/	Road Upgrading, Construction and Maintenance*	Post	Request for Bids	Open - National	Single Stage - Two Envelope		625,077.00	0.00	Canceled					2017-05-11		2017-05-16				2017-06-27		2017-09-09		2017-10-14		2018-10-14	
IN-MPRRDA-27401-CW-RFB / MP11WB - 01 : Upgradation and resurfacing of 07 Gravel Roads in Dhar District.	/	Road Upgrading, Construction and Maintenance*	Post	Request for Bids	Open - National	Single Stage - Two Envelope		1,079,818.00	0.00	Canceled					2017-09-19		2017-09-24				2017-11-05		2018-01-18		2018-02-22		2019-02-22	
IN-MPRRDA-27402-CW-RFB / MP45 WB - 04 : Upgradation and resurfacing of 9 Gravel Roads in Vidisha District.	/	Road Upgrading, Construction and Maintenance*	Post	Request for Bids	Open - National	Single Stage - Two Envelope		652,884.00	503,792.08	Signed					2017-09-18		2017-09-23				2017-11-04		2018-01-17		2018-02-21		2019-02-21	
IN-MPRRDA-13186-CW-RFB / MP11WB - 02 : Upgradation and resurfacing of 05 Gravel Roads in Dhar District.	/	Road Upgrading, Construction and Maintenance*	Post	Request for Bids	Open - National	Single Stage - Two Envelope		519,062.00	0.00	Canceled					2017-05-11		2017-05-16				2017-06-27		2017-09-09		2017-10-14		2018-10-14	
IN-MPRRDA-27403-CW-RFB / MP11WB - 02 : Upgradation and resurfacing of 05 Gravel Roads in Dhar District.	/	Road Upgrading, Construction and Maintenance*	Post	Request for Bids	Open - National	Single Stage - Two Envelope		550,835.00	421,859.65	Signed					2017-09-19		2017-09-24				2017-11-05		2018-01-18		2018-02-22		2019-02-22	
IN-MPRRDA-13285-CW-RFB / MP27WB - 01 : Upgradation and resurfacing of 12 Gravel Roads in Neemuch District.	/	Road Upgrading, Construction and Maintenance*	Post	Request for Bids	Open - National	Single Stage - Two Envelope		1,008,723.00	0.00	Canceled					2017-05-11		2017-05-16				2017-06-27		2017-09-09		2017-10-14		2018-10-14	
IN-MPRRDA-13188-CW-RFB / MP11WB - 11 : Upgradation and resurfacing of 07 Gravel Roads in Dhar District.	/	Road Upgrading, Construction and Maintenance*	Post	Request for Bids	Open - National	Single Stage - Two Envelope		974,169.00	0.00	Canceled					2017-05-11		2017-05-16				2017-06-27		2017-09-09		2017-10-14		2018-10-14	
IN-MPRRDA-27404-CW-RFB / MP11WB - 11 : Upgradation and resurfacing of 07 Gravel Roads in Dhar District.	/	Road Upgrading, Construction and Maintenance*	Post	Request for Bids	Open - National	Single Stage - Two Envelope		1,036,948.00	0.00	Canceled					2017-09-19		2017-09-24				2017-11-05		2018-01-18		2018-02-22		2019-02-22	
IN-MPRRDA-27405-CW-RFB / MP27 WB - 01 : Upgradation and resurfacing of 12 Gravel Roads in Neemuch District.	/	Road Upgrading, Construction and Maintenance*	Post	Request for Bids	Open - National	Single Stage - Two Envelope		1,052,335.00	791,023.32	Signed					2017-09-19		2017-09-24				2017-11-05		2018-01-18		2018-02-22		2019-02-22	
IN-MPRRDA-18734-CW-RFB / MP11 WB - 03 : Upgradation and resurfacing of 3 Gravel Roads in Dhar District.	/	Road Upgrading, Construction and Maintenance*	Post	Request for Bids	Open - National	Single Stage - Two Envelope		663,692.00	0.00	Canceled					2017-06-21		2017-06-26				2017-08-07		2017-10-20		2017-11-24		2018-11-24	
IN-MPRRDA-13289-CW-RFB / MP27WB - 02 : Upgradation and resurfacing of 11 Gravel Roads in Neemuch District.	/	Road Upgrading, Construction and Maintenance*	Post	Request for Bids	Open - National	Single Stage - Two Envelope		1,321,677.00	0.00	Canceled					2017-05-11		2017-05-16				2017-06-27		2017-09-09		2017-10-14		2018-10-14	
IN-MPRRDA-27406-CW-RFB / MP11WB - 03 : Upgradation and resurfacing of 03 Gravel Roads in Dhar District.	/	Road Upgrading, Construction and Maintenance*	Post	Request for Bids	Open - National	Single Stage - Two Envelope		696,502.00	548,664.61	Signed					2017-09-19		2017-09-24				2017-11-05		2018-01-18		2018-02-22		2019-02-22	
IN-MPRRDA-27407-CW-RFB / MP27 WB - 02 : Upgradation and resurfacing of 11 Gravel Roads in Neemuch District.	/	Road Upgrading, Construction and Maintenance*	Post	Request for Bids	Open - National	Single Stage - Two Envelope		1,530,213.00	1,264,835.10	Signed					2017-09-19		2017-09-24				2017-11-05		2018-01-18		2018-02-22		2019-02-22	
IN-MPRRDA-13292-CW-RFB / MP27WB - 03 : Upgradation and resurfacing of 14 Gravel Roads in Neemuch District.	/	Road Upgrading, Construction and Maintenance*	Post	Request for Bids	Open - National	Single Stage - Two Envelope		1,533,092.00	0.00	Canceled					2017-05-11		2017-05-16				2017-06-27		2017-09-09		2017-10-14		2019-04-15	
IN-MPRRDA-18736-CW-RFB / MP11 WB - 04 : Upgradation and resurfacing of 3 Gravel Roads in Dhar District.	/	Road Upgrading, Construction and Maintenance*	Post	Request for Bids	Open - National	Single Stage - Two Envelope		205,846.00	0.00	Canceled					2017-06-21		2017-06-26				2017-08-07		2017-10-20		2017-11-24		2018-11-24	
IN-MPRRDA-13134-CW-RFB / MP08 WB - 01 : Upgradation and resurfacing of 15 Gravel Roads in Damoh District.	/	Road Upgrading, Construction and Maintenance*	Post	Request for Bids	Open - National	Single Stage - Two Envelope		1,428,292.00	0.00	Canceled					2017-05-11		2017-05-16				2017-06-27		2017-09-09		2017-10-14		2018-10-14	
IN-MPRRDA-27409-CW-RFB / MP27 WB - 03 : Upgradation and resurfacing of 14 Gravel Roads in Neemuch District.	/	Road Upgrading, Construction and Maintenance*	Post	Request for Bids	Open - National	Single Stage - Two Envelope		1,608,920.00	1,330,178.78	Signed					2017-09-19		2017-09-24				2017-11-05		2018-01-18		2018-02-22		2019-08-24	
IN-MPRRDA-27411-CW-RFB / MP11 WB - 04 : Upgradation and resurfacing of 3 Gravel Roads in Dhar District.	/	Road Upgrading, Construction and Maintenance*	Post	Request for Bids	Open - National	Single Stage - Two Envelope		215,471.00	0.00	Canceled					2017-09-19		2017-09-24				2017-11-05		2018-01-18		2018-02-22		2019-02-22	
IN-MPRRDA-18816-CW-RFB / MP27 WB - 04 : Upgradation and resurfacing of 9 Gravel Roads in Neemuch District.	/	Road Upgrading, Construction and Maintenance*	Post	Request for Bids	Open - National	Single Stage - Two Envelope		1,080,631.00	0.00	Canceled					2017-06-22		2017-06-27				2017-08-08		2017-10-21		2017-11-25		2018-11-25	
IN-MPRRDA-18737-CW-RFB / MP11 WB - 05 : Upgradation and resurfacing of 14 Gravel Roads in Dhar District.	/	Road Upgrading, Construction and Maintenance*	Post	Request for Bids	Open - National	Single Stage - Two Envelope		1,369,231.00	0.00	Canceled					2017-06-21		2017-06-26				2017-08-07		2017-10-20		2017-11-24		2018-11-24	
IN-MPRRDA-13136-CW-RFB / MP08 WB - 02 : Upgradation and resurfacing of 13 Gravel Roads in Damoh District.	/	Road Upgrading, Construction and Maintenance*	Post	Request for Bids	Open - National	Single Stage - Two Envelope		1,233,400.00	0.00	Canceled					2017-05-11		2017-05-16				2017-06-27		2017-09-09		2017-10-14		2018-10-14	
IN-MPRRDA-27413-CW-RFB / MP11 WB - 05 : Upgradation and resurfacing of 14 Gravel Roads in Dhar District.	/	Road Upgrading, Construction and Maintenance*	Post	Request for Bids	Open - National	Single Stage - Two Envelope		1,422,348.00	1,102,724.43	Signed					2017-09-19		2017-09-24				2017-11-05		2018-01-18		2018-02-22		2019-02-22	

IN-MPRRDA-18874-CW-RFB / MP27 WB - 05 : Upgradation and resurfacing of 15 Gravel Roads in Neemuch District.	/	Road Upgrading, Construction and Maintenance*	Post	Request for Bids	Open - National	Single Stage - Two Envelope		1,642,662.00	0.00	Canceled					2017-06-22		2017-06-27				2017-08-08		2017-10-21		2017-11-25		2019-05-27	
IN-MPRRDA-18738-CW-RFB / MP11 WB - 09 : Upgradation and resurfacing of 5 Gravel Roads in Dhar District.	/	Road Upgrading, Construction and Maintenance*	Post	Request for Bids	Open - National	Single Stage - Two Envelope		771,106.00	0.00	Canceled					2017-06-21		2017-06-26				2017-08-07		2017-10-20		2017-11-24		2018-11-24	
IN-MPRRDA-27415-CW-RFB / MP27 WB - 05 : Upgradation and resurfacing of 15 Gravel Roads in Neemuch District.	/	Road Upgrading, Construction and Maintenance*	Post	Request for Bids	Open - National	Single Stage - Two Envelope		1,705,706.00	1,358,851.67	Signed					2017-09-19		2017-09-24				2017-11-05		2018-01-18		2018-02-22		2019-08-24	
IN-MPRRDA-13137-CW-RFB / MP08 WB - 03 : Upgradation and resurfacing of 10 Gravel Roads in Damoh District.	/	Road Upgrading, Construction and Maintenance*	Post	Request for Bids	Open - National	Single Stage - Two Envelope		1,140,185.00	0.00	Canceled					2017-05-11		2017-05-16				2017-06-27		2017-09-09		2017-10-14		2018-10-14	
IN-MPRRDA-27416-CW-RFB / MP11 WB - 09 : Upgradation and resurfacing of 5 Gravel Roads in Dhar District.	/	Road Upgrading, Construction and Maintenance*	Post	Request for Bids	Open - National	Single Stage - Two Envelope		809,450.00	0.00	Canceled					2017-09-19		2017-09-24				2017-11-05		2018-01-18		2018-02-22		2019-02-22	
IN-MPRRDA-18818-CW-RFB / MP27 WB - 06 : Upgradation and resurfacing of 10 Gravel Roads in Neemuch District.	/	Road Upgrading, Construction and Maintenance*	Post	Request for Bids	Open - National	Single Stage - Two Envelope		889,846.00	0.00	Canceled					2017-06-22		2017-06-27				2017-08-08		2017-10-21		2017-11-25		2018-11-25	
IN-MPRRDA-18870-CW-RFB / MP11 WB - 10 : Upgradation and resurfacing of 10 Gravel Roads in Dhar District.	/	Road Upgrading, Construction and Maintenance*	Post	Request for Bids	Open - National	Single Stage - Two Envelope		1,130,306.00	0.00	Canceled					2017-06-22		2017-06-27				2017-08-08		2017-10-21		2017-11-25		2018-11-25	
IN-MPRRDA-27417-CW-RFB / MP27 WB - 06 : Upgradation and resurfacing of 10 Gravel Roads in Neemuch District.	/	Road Upgrading, Construction and Maintenance*	Post	Request for Bids	Open - National	Single Stage - Two Envelope		925,051.00	696,737.27	Signed					2017-09-19		2017-09-24				2017-11-05		2018-01-18		2018-02-22		2019-02-22	
IN-MPRRDA-18875-CW-RFB / MP27 WB - 07 : Upgradation and resurfacing of 8 Gravel Roads in Neemuch District.	/	Road Upgrading, Construction and Maintenance*	Post	Request for Bids	Open - National	Single Stage - Two Envelope		1,302,154.00	0.00	Canceled					2017-06-22		2017-06-27				2017-08-08		2017-10-21		2017-11-25		2018-11-25	
IN-MPRRDA-27418-CW-RFB / MP11 WB - 10 : Upgradation and resurfacing of 10 Gravel Roads in Dhar District.	/	Road Upgrading, Construction and Maintenance*	Post	Request for Bids	Open - National	Single Stage - Two Envelope		1,192,369.00	925,575.63	Signed					2017-09-19		2017-09-24				2017-11-05		2018-01-18		2018-02-22		2019-02-22	
IN-MPRRDA-27420-CW-RFB / MP27 WB - 07 : Upgradation and resurfacing of 8 Gravel Roads in Neemuch District.	/	Road Upgrading, Construction and Maintenance*	Post	Request for Bids	Open - National	Single Stage - Two Envelope		1,157,287.00	871,582.79	Signed					2017-09-19		2017-09-24				2017-11-05		2018-01-18		2018-02-22		2019-02-22	
IN-MPRRDA-18872-CW-RFB / MP11 WB - 12 : Upgradation and resurfacing of 9 Gravel Roads in Dhar District.	/	Road Upgrading, Construction and Maintenance*	Post	Request for Bids	Open - National	Single Stage - Two Envelope		1,285,723.00	0.00	Canceled					2017-06-22		2017-06-27				2017-08-08		2017-10-21		2017-11-25		2018-11-25	
IN-MPRRDA-27422-CW-RFB / MP11 WB - 12 : Upgradation and resurfacing of 9 Gravel Roads in Dhar District.	/	Road Upgrading, Construction and Maintenance*	Post	Request for Bids	Open - National	Single Stage - Two Envelope		1,243,682.00	1,009,889.13	Signed					2017-09-19		2017-09-24				2017-11-05		2018-01-18		2018-02-22		2019-02-22	
IN-MPRRDA-18924-CW-RFB / MP27 WB - 08 : Upgradation and resurfacing of 11 Gravel Roads in Neemuch District.	/	Road Upgrading, Construction and Maintenance*	Post	Request for Bids	Open - National	Single Stage - Two Envelope		974,492.00	0.00	Canceled					2017-06-24		2017-06-29				2017-08-10		2017-10-23		2017-11-27		2018-11-27	
IN-MPRRDA-18922-CW-RFB / MP11 WB - 13 : Upgradation and resurfacing of 8 Gravel Roads in Dhar District.	/	Road Upgrading, Construction and Maintenance*	Post	Request for Bids	Open - National	Single Stage - Two Envelope		928,965.00	0.00	Canceled					2017-06-24		2017-06-29				2017-08-10		2017-10-23		2017-11-27		2018-11-27	
IN-MPRRDA-27426-CW-RFB / MP27 WB - 08 : Upgradation and resurfacing of 11 Gravel Roads in Neemuch District.	/	Road Upgrading, Construction and Maintenance*	Post	Request for Bids	Open - National	Single Stage - Two Envelope		1,015,909.00	829,011.45	Signed					2017-09-19		2017-09-24				2017-11-05		2018-01-18		2018-02-22		2019-02-22	
IN-MPRRDA-13138-CW-RFB / MP08 WB - 04 : Upgradation and resurfacing of 13 Gravel Roads in Damoh District.	/	Road Upgrading, Construction and Maintenance*	Post	Request for Bids	Open - National	Single Stage - Two Envelope		1,038,031.00	0.00	Canceled					2017-05-11		2017-05-16				2017-06-27		2017-09-09		2017-10-14		2018-10-14	
IN-MPRRDA-27427-CW-RFB / MP11 WB - 13 : Upgradation and resurfacing of 8 Gravel Roads in Dhar District.	/	Road Upgrading, Construction and Maintenance*	Post	Request for Bids	Open - National	Single Stage - Two Envelope		975,099.00	764,158.92	Signed					2017-09-19		2017-09-24				2017-11-05		2018-01-18		2018-02-22		2019-02-22	
IN-MPRRDA-13247-CW-RFB / MP17 WB - 01 : Upgradation and resurfacing of 09 Gravel Roads in Indore District.	/	Road Upgrading, Construction and Maintenance*	Post	Request for Bids	Open - National	Single Stage - Two Envelope		1,093,954.00	0.00	Canceled					2017-05-11		2017-05-16				2017-06-27		2017-09-09		2017-10-14		2018-10-14	
IN-MPRRDA-13249-CW-RFB / MP17 WB - 02 : Upgradation and resurfacing of 06 Gravel Roads in Indore District.	/	Road Upgrading, Construction and Maintenance*	Post	Request for Bids	Open - National	Single Stage - Two Envelope		893,631.00	0.00	Canceled					2017-05-11		2017-05-16				2017-06-27		2017-09-09		2017-10-14		2018-10-14	
IN-MPRRDA-3430-CW-RFB / MP10WB - 01 : Upgradation and resurfacing of 23 Gravel Roads in Dewas District.	/	Road Upgrading, Construction and Maintenance*	Post	Request for Bids	Open - National	Single Stage - Two Envelope		2,967,846.00	0.00	Canceled					2017-05-11		2017-05-16				2017-06-27		2017-09-09		2017-10-14		2019-04-15	
IN-MPRRDA-27435-CW-RFB / MP17 WB - 02 : Upgradation and resurfacing of 06 Gravel Roads in Indore District.	/	Road Upgrading, Construction and Maintenance*	Post	Request for Bids	Open - National	Single Stage - Two Envelope		947,210.00	0.00	Canceled					2017-09-19		2017-09-24				2017-11-05		2018-01-18		2018-02-22		2019-02-22	
IN-MPRRDA-27436-CW-RFB / MP10WB - 01 : Upgradation and resurfacing of 23 Gravel Roads inDewas -1 District.	/	Road Upgrading, Construction and Maintenance*	Post	Request for Bids	Open - National	Single Stage - Two Envelope		3,140,790.00	0.00	Canceled					2017-09-19		2017-09-24				2017-11-05		2018-01-18		2018-02-22		2019-08-24	
IN-MPRRDA-13251-CW-RFB / MP17 WB - 03 : Upgradation and resurfacing of 03 Gravel Roads in Indore District.	/	Road Upgrading, Construction and Maintenance*	Post	Request for Bids	Open - National	Single Stage - Two Envelope		365,569.00	0.00	Canceled					2017-05-11		2017-05-16				2017-06-27		2017-09-09		2017-10-14		2018-10-14	
IN-MPRRDA-3432-CW-RFB / MP10WB - 03 : Upgradation and resurfacing of 06 Gravel Roads in Dewas District.	/	Road Upgrading, Construction and Maintenance*	Post	Request for Bids	Open - National	Single Stage - Two Envelope		960,506.00	0.00	Canceled					2017-05-11		2017-05-16				2017-06-27		2017-09-09		2017-10-14		2018-10-14	
IN-MPRRDA-27439-CW-RFB / MP17 WB - 03 : Upgradation and resurfacing of 03 Gravel Roads in Indore District.	/	Road Upgrading, Construction and Maintenance*	Post	Request for Bids	Open - National	Single Stage - Two Envelope		385,435.00	0.00	Canceled					2017-09-19		2017-09-24				2017-11-05		2018-01-18		2018-02-22		2019-02-22	
IN-MPRRDA-27440-CW-RFB / MP10WB - 03 : Upgradation and resurfacing of 06 Gravel Roads in Dewas District.	/	Road Upgrading, Construction and Maintenance*	Post	Request for Bids	Open - National	Single Stage - Two Envelope		1,016,736.00	0.00	Canceled					2017-09-19		2017-09-24				2017-11-05		2018-01-18		2018-02-22		2019-02-22	
IN-MPRRDA-13252-CW-RFP / MP17 WB - 04 : Upgradation and resurfacing of 10 Gravel Roads in Indore District.	/	Road Upgrading, Construction and Maintenance*	Post	Request for Bids	Open - National	Single Stage - Two Envelope		1,216,846.00	0.00	Canceled					2017-05-11		2017-05-16				2017-06-27		2017-09-09		2017-10-14		2018-10-14	
IN-MPRRDA-3433-CW-RFB / MP10WB - 04 : Upgradation and resurfacing of 02 Gravel Roads in Dewas District.	/	Road Upgrading, Construction and Maintenance*	Post	Request for Bids	Open - National	Single Stage - Two Envelope		667,446.00	0.00	Canceled					2017-05-11		2017-05-16				2017-06-27		2017-09-09		2017-10-14		2018-10-14	
IN-MPRRDA-27447-CW-RFB / MP10WB - 04 : Upgradation and resurfacing of 02 Gravel Roads in Dewas District.	/	Road Upgrading, Construction and Maintenance*	Post	Request for Bids	Open - National	Single Stage - Two Envelope		708,753.00	545,431.13	Signed					2017-09-19		2017-09-24				2017-11-05		2018-01-18		2018-02-22		2019-02-22	
IN-MPRRDA-3434-CW-RFB / MP10WB - 05 : Upgradation and resurfacing of 11 Gravel Roads in Dewas District.	/	Road Upgrading, Construction and Maintenance*	Post	Request for Bids	Open - National	Single Stage - Two Envelope		1,629,015.00	0.00	Canceled					2017-05-11		2017-05-16				2017-06-27		2017-09-09		2017-10-14		2019-04-15	
IN-MPRRDA-27448-CW-RFB / MP10WB - 05 : Upgradation and resurfacing of 11 Gravel Roads in Dewas District.	/	Road Upgrading, Construction and Maintenance*	Post	Request for Bids	Open - National	Single Stage - Two Envelope		1,725,679.00	1,262,167.22	Signed					2017-09-19		2017-09-24				2017-11-05		2018-01-18		2018-02-22		2019-08-24	
IN-MPRRDA-3437-CW-RFB / MP10WB - 08 : Upgradation and resurfacing of 11 Gravel Roads in Dewas District.	/	Road Upgrading, Construction and Maintenance*	Post	Request for Bids	Open - National	Single Stage - Two Envelope		1,196,631.00	0.00	Canceled					2017-05-11		2017-05-16				2017-06-27		2017-09-09		2017-10-14		2018-10-14	
IN-MPRRDA-27449-CW-RFB / MP10WB - 08 : Upgradation and resurfacing of 11 Gravel Roads in Dewas District.	/	Road Upgrading, Construction and Maintenance*	Post	Request for Bids	Open - National	Single Stage - Two Envelope		1,246,284.00	941,790.88	Signed					2017-09-19		2017-09-24				2017-11-05		2018-01-18		2018-02-22		2019-02-22	
IN-MPRRDA-13254-CW-RFB / MP19 WB - 01 : Upgradation and resurfacing of 07 Gravel Roads in Jhabua District.	/	Road Upgrading, Construction and Maintenance*	Post	Request for Bids	Open - National	Single Stage - Two Envelope		756,385.00	0.00	Canceled					2017-05-11		2017-05-16				2017-06-27		2017-09-09		2017-10-14		2018-10-14	
IN-MPRRDA-3431-CW-RFB / MP10WB - 09 : Upgradation and resurfacing of 07 Gravel Roads in Dewas District.	/	Road Upgrading, Construction and Maintenance*	Post	Request for Bids	Open - National	Single Stage - Two Envelope		830,077.00	0.00	Canceled					2017-05-11		2017-05-16				2017-06-27		2017-09-09		2017-10-14		2018-10-14	

IN-MPRRDA-27450-CW-RFB / MP19 WB - 01 : Upgradation and resurfacing of 07 Gravel Roads in Jhabua District.	/	Road Upgrading, Construction and Maintenance*	Post	Request for Bids	Open - National	Single Stage - Two Envelope		792,271.00	615,083.60	Signed					2017-09-19		2017-09-24				2017-11-05		2018-01-18		2018-02-22		2019-02-22	
IN-MPRRDA-27451-CW-RFB / MP10WB - 09 : Upgradation and resurfacing of 07 Gravel Roads in Dewas District.	/	Road Upgrading, Construction and Maintenance*	Post	Request for Bids	Open - National	Single Stage - Two Envelope		874,668.00	0.00	Canceled					2017-09-19		2017-09-24				2017-11-05		2018-01-18		2018-02-22		2019-02-22	
IN-MPRRDA-3435-CW-RFB / MP10WB - 10 : Upgradation and resurfacing of 05 Gravel Roads in Dewas District.	/	Road Upgrading, Construction and Maintenance*	Post	Request for Bids	Open - National	Single Stage - Two Envelope		734,646.00	0.00	Canceled					2017-05-11		2017-05-16				2017-06-27		2017-09-09		2017-10-14		2018-10-14	
IN-MPRRDA-27452-CW-RFB / MP10WB - 10 : Upgradation and resurfacing of 05 Gravel Roads in Dewas District.	/	Road Upgrading, Construction and Maintenance*	Post	Request for Bids	Open - National	Single Stage - Two Envelope		772,421.00	580,411.18	Signed					2017-09-19		2017-09-24				2017-11-05		2018-01-18		2018-02-22		2019-02-22	
IN-MPRRDA-13255-CW-RFB / MP19 WB - 02 : Upgradation and resurfacing of 06 Gravel Roads in Jhabua District.	/	Road Upgrading, Construction and Maintenance*	Post	Request for Bids	Open - National	Single Stage - Two Envelope		789,908.00	0.00	Canceled					2017-05-11		2017-05-16				2017-06-27		2017-09-09		2017-10-14		2018-10-14	
IN-MPRRDA-3436-CW-RFB / MP10WB - 11 : Upgradation and resurfacing of 07 Gravel Roads in Dewas District.	/	Road Upgrading, Construction and Maintenance*	Post	Request for Bids	Open - National	Single Stage - Two Envelope		1,065,569.00	0.00	Canceled					2017-05-11		2017-05-16				2017-06-27		2017-09-09		2017-10-14		2018-10-14	
IN-MPRRDA-27453-CW-RFB / MP19 WB - 02 : Upgradation and resurfacing of 07 Gravel Roads in Jhabua District.	/	Road Upgrading, Construction and Maintenance*	Post	Request for Bids	Open - National	Single Stage - Two Envelope		957,514.00	748,088.08	Signed					2017-09-19		2017-09-24				2017-11-05		2018-01-18		2018-02-22		2019-02-22	
IN-MPRRDA-27455-CW-RFB / MP10WB - 11 : Upgradation and resurfacing of 07 Gravel Roads in Dewas District.	/	Road Upgrading, Construction and Maintenance*	Post	Request for Bids	Open - National	Single Stage - Two Envelope		1,123,687.00	847,021.10	Signed					2017-09-19		2017-09-24				2017-11-05		2018-01-18		2018-02-22		2019-02-22	
IN-MPRRDA-3237-CW-RFB / MP24WB-01 : Upgradation and resurfacing of 7 Gravel Roads in Mandsaur	/	Road Upgrading, Construction and Maintenance*	Post	Request for Bids	Open - National	Single Stage - Two Envelope		787,292.00	0.00	Canceled					2017-05-11		2017-05-16				2017-06-27		2017-09-09		2017-10-14		2018-10-14	
IN-MPRRDA-27456-CW-RFB / MP24 WB - 01 : Upgradation and resurfacing of 07 Gravel Roads in Mandsaur District.	/	Road Upgrading, Construction and Maintenance*	Post	Request for Bids	Open - National	Single Stage - Two Envelope		813,689.00	0.00	Canceled					2017-09-19		2017-09-24				2017-11-05		2018-01-18		2018-02-22		2019-02-22	
IN-MPRRDA-3247-CW-RFB / MP24WB-03 : Upgradation and resurfacing of 10 Gravel Roads in Mandsaur District.	/	Road Upgrading, Construction and Maintenance*	Post	Request for Bids	Open - National	Single Stage - Two Envelope		910,477.00	0.00	Canceled					2017-05-11		2017-05-16				2017-06-27		2017-09-09		2017-10-14		2018-10-14	
IN-MPRRDA-27459-CW-RFB / MP24WB - 03 : Upgradation and resurfacing of 10 Gravel Roads inMandsaur District.	/	Road Upgrading, Construction and Maintenance*	Post	Request for Bids	Open - National	Single Stage - Two Envelope		938,725.00	756,472.62	Signed					2017-09-19		2017-09-24				2017-11-05		2018-01-18		2018-02-22		2019-02-22	
IN-MPRRDA-3251-CW-RFB / MP24WB-04 : Upgradation & Resurfacing of 13 gravel roads in Mandsaur District.	/	Road Upgrading, Construction and Maintenance*	Post	Request for Bids	Open - National	Single Stage - Two Envelope		1,075,723.00	0.00	Canceled					2017-05-11		2017-05-16				2017-06-27		2017-09-09		2017-10-14		2018-10-14	
IN-MPRRDA-27460-CW-RFB / MP24 WB - 04 : Upgradation and resurfacing of 13 Gravel Roads in Mandsaur District.	/	Road Upgrading, Construction and Maintenance*	Post	Request for Bids	Open - National	Single Stage - Two Envelope		1,107,506.00	913,024.12	Signed					2017-09-19		2017-09-24				2017-11-05		2018-01-18		2018-02-22		2019-02-22	
IN-MPRRDA-13276-CW-RFB / MP24WB - 05 : Upgradation and resurfacing of 011 Gravel Roads in Mandsaur District.	/	Road Upgrading, Construction and Maintenance*	Post	Request for Bids	Open - National	Single Stage - Two Envelope		599,062.00	0.00	Canceled					2017-05-11		2017-05-16				2017-06-27		2017-09-09		2017-10-14		2018-10-14	
IN-MPRRDA-27462-CW-RFB / MP24 WB - 05: Upgradation and resurfacing of 11 Gravel Roads in Mandsaur District.	/	Road Upgrading, Construction and Maintenance*	Post	Request for Bids	Open - National	Single Stage - Two Envelope		617,378.00	473,441.73	Signed					2017-09-19		2017-09-24				2017-11-05		2018-01-18		2018-02-22		2019-02-22	
IN-MPRRDA-13280-CW-RFB / MP24WB - 06 : Upgradation and resurfacing of 14 Gravel Roads in Mandsaur District.	/	Road Upgrading, Construction and Maintenance*	Post	Request for Bids	Open - National	Single Stage - Two Envelope		979,985.00	0.00	Canceled					2017-05-11		2017-05-16				2017-06-27		2017-09-09		2017-10-14		2018-10-14	
IN-MPRRDA-27463-CW-RFB / MP24 WB - 06 : Upgradation and resurfacing of 14 Gravel Roads in Mandsaur District.	IBRD / 88330	Road Upgrading, Construction and Maintenance*	Post	Request for Bids	Open - National	Single Stage - Two Envelope		1,016,667.00	747,178.32	Under Implementation					2017-09-19		2017-09-24				2017-11-05		2018-01-18		2018-02-22		2019-02-22	
IN-MPRRDA-13259-CW-RFB / MP19 WB - 03 : Upgradation and resurfacing of 05 Gravel Roads in Jhabua District.	/	Road Upgrading, Construction and Maintenance*	Post	Request for Bids	Open - National	Single Stage - Two Envelope		949,646.00	0.00	Canceled					2017-05-11		2017-05-16				2017-06-27		2017-09-09		2017-10-14		2018-10-14	
IN-MPRRDA-3343-CW-RFB / MP39 WB - 01 : Upgradation and resurfacing of 8 Gravel Roads in Agar District.	/	Road Upgrading, Construction and Maintenance*	Post	Request for Bids	Open - National	Single Stage - Two Envelope		914,466.00	0.00	Canceled					2017-05-11		2017-05-16				2017-06-27		2017-09-09		2017-10-14		2018-10-14	
IN-MPRRDA-27570-CW-RFB / MP51 WB - 01 : Upgradation and resurfacing of 08 Gravel Roads in Agar District.	/	Road Upgrading, Construction and Maintenance*	Post	Request for Bids	Open - National	Single Stage - Two Envelope		952,999.00	625,696.53	Signed					2017-09-19		2017-09-24				2017-11-05		2018-01-18		2018-02-22		2019-02-22	
IN-MPRRDA-3355-CW-RFB / MP39 WB - 02 : Upgradation and resurfacing of 15 Gravel Roads in Agar District.	/	Road Upgrading, Construction and Maintenance*	Post	Request for Bids	Open - National	Single Stage - Two Envelope		1,694,706.00	0.00	Canceled					2017-05-11		2017-05-16				2017-06-27		2017-09-09		2017-10-14		2019-04-15	
IN-MPRRDA-27572-CW-RFB / MP51 WB - 02 : Upgradation and resurfacing of 15 Gravel Roads in Agar District.	/	Road Upgrading, Construction and Maintenance*	Post	Request for Bids	Open - National	Single Stage - Two Envelope		1,768,532.00	1,256,978.74	Signed					2017-09-19		2017-09-24				2017-11-05		2018-01-18		2018-02-22		2019-06-24	
IN-MPRRDA-3360-CW-RFB / MP39 WB - 03 : Upgradation and resurfacing of 10 Gravel Roads in Agar District.	/	Road Upgrading, Construction and Maintenance*	Post	Request for Bids	Open - National	Single Stage - Two Envelope		1,161,138.00	0.00	Canceled					2017-05-11		2017-05-16				2017-06-27		2017-09-09		2017-10-14		2018-10-14	
IN-MPRRDA-27573-CW-RFB / MP51 WB - 03 : Upgradation and resurfacing of 10 Gravel Roads in Agar District.	/	Road Upgrading, Construction and Maintenance*	Post	Request for Bids	Open - National	Single Stage - Two Envelope		1,213,253.00	817,733.26	Signed					2017-09-19		2017-09-24				2017-11-05		2018-01-18		2018-02-22		2019-02-22	
IN-MPRRDA-3363-CW-RFB / MP39 WB - 04 : Upgradation and resurfacing of 10 Gravel Roads in Agar District.	/	Road Upgrading, Construction and Maintenance*	Post	Request for Bids	Open - National	Single Stage - Two Envelope		1,269,708.00	0.00	Canceled					2017-05-11		2017-05-16				2017-06-27		2017-09-09		2017-10-14		2018-10-14	
IN-MPRRDA-27575-CW-RFB / MP51 WB - 04 : Upgradation and resurfacing of 10 Gravel Roads in Agar District.	/	Road Upgrading, Construction and Maintenance*	Post	Request for Bids	Open - National	Single Stage - Two Envelope		1,322,094.00	965,100.47	Signed					2017-09-19		2017-09-24				2017-11-05		2018-01-18		2018-02-22		2019-02-22	
IN-MPRRDA-13148-CW-RFB / MP39 WB - 06 : Upgradation and resurfacing of 08 Gravel Roads in Agar District.	/	Road Upgrading, Construction and Maintenance*	Post	Request for Bids	Open - National	Single Stage - Two Envelope		694,292.00	0.00	Canceled					2017-05-11		2017-05-16				2017-06-27		2017-09-09		2017-10-14		2018-10-14	
IN-MPRRDA-27577-CW-RFB / MP51 WB - 06 : Upgradation and resurfacing of 08 Gravel Roads in Agar District.	/	Road Upgrading, Construction and Maintenance*	Post	Request for Bids	Open - National	Single Stage - Two Envelope		733,359.00	509,523.11	Signed					2017-09-19		2017-09-24				2017-11-05		2018-01-18		2018-02-22		2019-02-22	
IN-MPRRDA-13149-CW-RFB / MP39 WB - 08 : Upgradation and resurfacing of 04 Gravel Roads in Agar District.	/	Road Upgrading, Construction and Maintenance*	Post	Request for Bids	Open - National	Single Stage - Two Envelope		614,015.00	0.00	Canceled					2017-05-11		2017-05-16				2017-06-27		2017-09-09		2017-10-14		2018-10-14	
IN-MPRRDA-27578-CW-RFB / MP51 WB - 08 : Upgradation and resurfacing of 04 Gravel Roads in Agar District.	/	Road Upgrading, Construction and Maintenance*	Post	Request for Bids	Open - National	Single Stage - Two Envelope		640,657.00	432,755.52	Signed					2017-09-19		2017-09-24				2017-11-05		2018-01-18		2018-02-22		2019-02-22	
IN-MPRRDA-13150-CW-RFB / MP39 WB - 09 : Upgradation and resurfacing of 06 Gravel Roads in Agar District.	/	Road Upgrading, Construction and Maintenance*	Post	Request for Bids	Open - National	Single Stage - Two Envelope		766,046.00	0.00	Canceled					2017-05-11		2017-05-16				2017-06-27		2017-09-09		2017-10-14		2018-10-14	
IN-MPRRDA-27579-CW-RFB / MP51 WB - 09 : Upgradation and resurfacing of 06 Gravel Roads in Agar District.	/	Road Upgrading, Construction and Maintenance*	Post	Request for Bids	Open - National	Single Stage - Two Envelope		806,348.00	594,341.69	Signed					2017-09-19		2017-09-24				2017-11-05		2018-01-18		2018-02-22		2019-02-22	
IN-MPRRDA-13151-CW-RFB / MP39 WB - 10 : Upgradation and resurfacing of 04 Gravel Roads in Agar District.	/	Road Upgrading, Construction and Maintenance*	Post	Request for Bids	Open - National	Single Stage - Two Envelope		766,077.00	0.00	Canceled					2017-05-11		2017-05-16				2017-06-27		2017-09-09		2017-10-14		2018-10-14	
IN-MPRRDA-27583-CW-RFB / MP51 WB - 10 : Upgradation and resurfacing of 04 Gravel Roads in Agar District.	/	Road Upgrading, Construction and Maintenance*	Post	Request for Bids	Open - National	Single Stage - Two Envelope		802,954.00	529,380.06	Signed					2017-09-19		2017-09-24				2017-11-05		2018-01-18		2018-02-22		2019-02-22	
IN-MPRRDA-13153-CW-RFB / MP39 WB - 11 : Upgradation and resurfacing of 05 Gravel Roads in Agar District.	/	Road Upgrading, Construction and Maintenance*	Post	Request for Bids	Open - National	Single Stage - Two Envelope		606,569.00	0.00	Canceled					2017-05-11		2017-05-16				2017-06-27		2017-09-09		2017-10-14		2018-10-14	

IN-MPRRDA-27586-CW-RFB / MP51 WB - 11 : Upgradation and resurfacing of 05 Gravel Roads in Agar District.	/	Road Upgrading, Construction and Maintenance*	Post	Request for Bids	Open - National	Single Stage - Two Envelope		640,468.00	469,477.11	Signed					2017-09-19		2017-09-24				2017-11-05		2018-01-18		2018-02-22		2019-02-22	
IN-MPRRDA-13154-CW-RFB / MP39 WB - 12 : Upgradation and resurfacing of 09 Gravel Roads in Agar District.	/	Road Upgrading, Construction and Maintenance*	Post	Request for Bids	Open - National	Single Stage - Two Envelope		1,103,323.00	0.00	Canceled					2017-05-11		2017-05-16				2017-06-27		2017-09-09		2017-10-14		2018-10-14	
IN-MPRRDA-27587-CW-RFB / MP51 WB - 12 : Upgradation and resurfacing of 09 Gravel Roads in Agar District.	/	Road Upgrading, Construction and Maintenance*	Post	Request for Bids	Open - National	Single Stage - Two Envelope		1,160,682.00	810,974.00	Signed					2017-09-19		2017-09-24				2017-11-05		2018-01-18		2018-02-22		2019-02-22	
IN-MPRRDA-27590-CW-RFB / MP19 WB - 03 : Upgradation and resurfacing of 05 Gravel Roads in Jhabua District.	/	Road Upgrading, Construction and Maintenance*	Post	Request for Bids	Open - National	Single Stage - Two Envelope		1,002,331.00	774,015.15	Signed					2017-09-19		2017-09-24				2017-11-05		2018-01-18		2018-02-22		2019-02-22	
IN-MPRRDA-13262-CW-RFB / MP19 WB - 04 : Upgradation and resurfacing of 09 Gravel Roads in Jhabua District.	/	Road Upgrading, Construction and Maintenance*	Post	Request for Bids	Open - National	Single Stage - Two Envelope		1,029,154.00	0.00	Canceled					2017-05-11		2017-05-16				2017-06-27		2017-09-09		2017-10-14		2018-10-14	
IN-MPRRDA-27591-CW-RFB / MP19 WB - 04 : Upgradation and resurfacing of 09 Gravel Roads in Jhabua District.	/	Road Upgrading, Construction and Maintenance*	Post	Request for Bids	Open - National	Single Stage - Two Envelope		1,079,697.00	818,584.00	Signed					2017-09-19		2017-09-24				2017-11-05		2018-01-18		2018-02-22		2019-02-22	
IN-MPRRDA-13264-CW-RFB / MP21 WB - 01 : Upgradation and resurfacing of 05 Gravel Roads in Khandwa District.	/	Road Upgrading, Construction and Maintenance*	Post	Request for Bids	Open - National	Single Stage - Two Envelope		827,292.00	0.00	Canceled					2017-05-11		2017-05-16				2017-06-27		2017-09-09		2017-10-14		2018-10-14	
IN-MPRRDA-27593-CW-RFB / MP21 WB - 01 : Upgradation and resurfacing of 06 Gravel Roads in Khandwa District.	/	Road Upgrading, Construction and Maintenance*	Post	Request for Bids	Open - National	Single Stage - Two Envelope		1,092,276.00	829,656.84	Signed					2017-09-19		2017-09-24				2017-11-05		2018-01-18		2018-02-22		2019-02-22	
IN-MPRRDA-13265-CW-RFB / MP21 WB - 02 : Upgradation and resurfacing of 06 Gravel Roads in Khandwa District.	/	Road Upgrading, Construction and Maintenance*	Post	Request for Bids	Open - National	Single Stage - Two Envelope		840,108.00	0.00	Canceled					2017-05-11		2017-05-16				2017-06-27		2017-09-09		2017-10-14		2018-10-14	
IN-MPRRDA-27596-CW-RFB / MP21 WB - 02 : Upgradation and resurfacing of 06 Gravel Roads in Khandwa District.	/	Road Upgrading, Construction and Maintenance*	Post	Request for Bids	Open - National	Single Stage - Two Envelope		928,015.00	0.00	Canceled					2017-09-19		2017-09-24				2017-11-05		2018-01-18		2018-02-22		2019-02-22	
IN-MPRRDA-13268-CW-RFB / MP21 WB - 03 : Upgradation and resurfacing of 07 Gravel Roads in Khandwa District.	/	Road Upgrading, Construction and Maintenance*	Post	Request for Bids	Open - National	Single Stage - Two Envelope		786,492.00	0.00	Canceled					2017-05-11		2017-05-16				2017-06-27		2017-09-09		2017-10-14		2018-10-14	
IN-MPRRDA-27598-CW-RFB / MP21 WB - 03 : Upgradation and resurfacing of 07 Gravel Roads in Khandwa District.	/	Road Upgrading, Construction and Maintenance*	Post	Request for Bids	Open - National	Single Stage - Two Envelope		868,810.00	573,171.66	Signed					2017-09-19		2017-09-24				2017-11-05		2018-01-18		2018-02-22		2019-02-22	
IN-MPRRDA-13277-CW-RFB / MP22 WB - 06 : Upgradation and resurfacing of 02 Gravel Roads in Khargone District.	/	Road Upgrading, Construction and Maintenance*	Post	Request for Bids	Open - National	Single Stage - Two Envelope		247,662.00	0.00	Canceled					2017-05-11		2017-05-16				2017-06-27		2017-09-09		2017-10-14		2018-10-14	
IN-MPRRDA-27599-CW-RFB / MP22 WB - 06 : Upgradation and resurfacing of 02 Gravel Roads in Khargone District.	/	Road Upgrading, Construction and Maintenance*	Post	Request for Bids	Open - National	Single Stage - Two Envelope		262,080.00	188,020.42	Signed					2017-09-19		2017-09-24				2017-11-05		2018-01-18		2018-02-22		2019-02-22	
IN-MPRRDA-13270-CW-RFB / MP22 WB - 01 : Upgradation and resurfacing of 05 Gravel Roads in Khargone District.	/	Road Upgrading, Construction and Maintenance*	Post	Request for Bids	Open - National	Single Stage - Two Envelope		711,492.00	0.00	Canceled					2017-05-11		2017-05-16				2017-06-27		2017-09-09		2017-10-14		2018-10-14	
IN-MPRRDA-13271-CW-RFB / MP22 WB - 02 : Upgradation and resurfacing of 07 Gravel Roads in Khargone District.	/	Road Upgrading, Construction and Maintenance*	Post	Request for Bids	Open - National	Single Stage - Two Envelope		929,215.00	0.00	Canceled					2017-05-11		2017-05-16				2017-06-27		2017-09-09		2017-10-14		2018-10-14	
IN-MPRRDA-13273-CW-RFB / MP22 WB - 03 : Upgradation and resurfacing of 05 Gravel Roads in Khargone District.	/	Road Upgrading, Construction and Maintenance*	Post	Request for Bids	Open - National	Single Stage - Two Envelope		652,092.00	0.00	Canceled					2017-05-11		2017-05-16				2017-06-27		2017-09-09		2017-10-14		2018-10-14	
IN-MPRRDA-27603-CW-RFB / MP22 WB - 03 : Upgradation and resurfacing of 05 Gravel Roads in Khargone District.	/	Road Upgrading, Construction and Maintenance*	Post	Request for Bids	Open - National	Single Stage - Two Envelope		691,591.00	531,328.25	Signed					2017-09-19		2017-09-24				2017-11-05		2018-01-18		2018-02-22		2019-02-22	
IN-MPRRDA-13275-CW-RFB / MP22 WB - 05 : Upgradation and resurfacing of 03 Gravel Roads in Khargone District.	/	Road Upgrading, Construction and Maintenance*	Post	Request for Bids	Open - National	Single Stage - Two Envelope		605,738.00	0.00	Canceled					2017-05-11		2017-05-16				2017-06-27		2017-09-09		2017-10-14		2018-10-14	
IN-MPRRDA-13274-CW-RFB / MP22 WB - 04 : Upgradation and resurfacing of 07 Gravel Roads in Khargone District.	/	Road Upgrading, Construction and Maintenance*	Post	Request for Bids	Open - National	Single Stage - Two Envelope		712,277.00	0.00	Canceled					2017-05-11		2017-05-16				2017-06-27		2017-09-09		2017-10-14		2018-10-14	
IN-MPRRDA-27607-CW-RFB / MP22 WB - 04 : Upgradation and resurfacing of 07 Gravel Roads in Khargone District.	/	Road Upgrading, Construction and Maintenance*	Post	Request for Bids	Open - National	Single Stage - Two Envelope		744,953.00	571,943.95	Signed					2017-09-19		2017-09-24				2017-11-05		2018-01-18		2018-02-22		2019-02-22	
IN-MPRRDA-3290-CW-RFB / MP31 WB - 01 : Upgradation and resurfacing of 14 Gravel Roads in Ratlam District.	/	Road Upgrading, Construction and Maintenance*	Post	Request for Bids	Open - National	Single Stage - Two Envelope		1,033,856.00	0.00	Canceled					2017-05-11		2017-05-16				2017-06-27		2017-09-09		2017-10-14		2018-10-14	
IN-MPRRDA-27608-CW-RFB / MP31 WB - 01 : Upgradation and resurfacing of 14 Gravel Roads in Ratlam District.	/	Road Upgrading, Construction and Maintenance*	Post	Request for Bids	Open - National	Single Stage - Two Envelope		1,075,321.00	827,811.20	Signed					2017-09-19		2017-09-24				2017-11-05		2018-01-18		2018-02-22		2019-02-22	
IN-MPRRDA-3426-CW-RFB / MP31 WB - 02 : Upgradation and resurfacing of 12 Gravel Roads in Ratlam District.	/	Road Upgrading, Construction and Maintenance*	Post	Request for Bids	Open - National	Single Stage - Two Envelope		1,409,937.00	0.00	Canceled					2017-05-11		2017-05-16				2017-06-27		2017-09-09		2017-10-14		2018-10-14	
IN-MPRRDA-27611-CW-RFB / MP31 WB - 02 : Upgradation and resurfacing of 12 Gravel Roads in Ratlam District.	/	Road Upgrading, Construction and Maintenance*	Post	Request for Bids	Open - National	Single Stage - Two Envelope		1,474,485.00	1,128,099.73	Signed					2017-09-19		2017-09-24				2017-11-05		2018-01-18		2018-02-22		2019-02-22	
IN-MPRRDA-3427-CW-RFB / MP31 WB - 03 : Upgradation and resurfacing of 17 Gravel Roads in Ratlam District.	/	Road Upgrading, Construction and Maintenance*	Post	Request for Bids	Open - National	Single Stage - Two Envelope		1,254,378.00	0.00	Canceled					2017-05-11		2017-05-16				2017-06-27		2017-09-09		2017-10-14		2018-10-14	
IN-MPRRDA-3428-CW-RFB / MP31 WB - 04 : Upgradation and resurfacing of 14 Gravel Roads in Ratlam District.	/	Road Upgrading, Construction and Maintenance*	Post	Request for Bids	Open - National	Single Stage - Two Envelope		889,766.00	0.00	Canceled					2017-05-11		2017-05-16				2017-06-27		2017-09-09		2017-10-14		2018-10-14	
IN-MPRRDA-27614-CW-RFB / MP31 WB - 04 : Upgradation and resurfacing of 14 Gravel Roads in Ratlam District.	/	Road Upgrading, Construction and Maintenance*	Post	Request for Bids	Open - National	Single Stage - Two Envelope		921,536.00	695,393.72	Signed					2017-09-19		2017-09-24				2017-11-05		2018-01-18		2018-02-22		2019-02-22	
IN-MPRRDA-3429-CW-RFB / MP31 WB - 05 : Upgradation and resurfacing of 10 Gravel Roads in Ratlam District.	/	Road Upgrading, Construction and Maintenance*	Post	Request for Bids	Open - National	Single Stage - Two Envelope		1,302,260.00	0.00	Canceled					2017-05-11		2017-05-16				2017-06-27		2017-09-09		2017-10-14		2018-10-14	
IN-MPRRDA-27616-CW-RFB / MP31 WB - 05 : Upgradation and resurfacing of 10 Gravel Roads in Ratlam District.	/	Road Upgrading, Construction and Maintenance*	Post	Request for Bids	Open - National	Single Stage - Two Envelope		1,376,721.00	1,038,480.74	Signed					2017-09-19		2017-09-24				2017-11-05		2018-01-18		2018-02-22		2019-02-22	
IN-MPRRDA-13349-CW-RFB / MP31 WB - 06 : Upgradation and resurfacing of 17 Gravel Roads in Ratlam District.	/	Road Upgrading, Construction and Maintenance*	Post	Request for Bids	Open - National	Single Stage - Two Envelope		1,298,537.00	0.00	Canceled					2017-05-11		2017-05-16				2017-06-27		2017-09-09		2017-10-14		2018-10-14	
IN-MPRRDA-27617-CW-RFB / MP31 WB - 06 : Upgradation and resurfacing of 17 Gravel Roads in Ratlam District.	/	Road Upgrading, Construction and Maintenance*	Post	Request for Bids	Open - National	Single Stage - Two Envelope		1,359,353.00	1,072,565.73	Signed					2017-09-19		2017-09-24				2017-11-05		2018-01-18		2018-02-22		2019-02-22	
IN-MPRRDA-13353-CW-RFB / MP31 WB - 07 : Upgradation and resurfacing of 14 Gravel Roads in Ratlam District.	/	Road Upgrading, Construction and Maintenance*	Post	Request for Bids	Open - National	Single Stage - Two Envelope		1,343,191.00	0.00	Canceled					2017-05-11		2017-05-16				2017-06-27		2017-09-09		2017-10-14		2018-10-14	
IN-MPRRDA-13354-CW-RFB / MP31 WB - 08 : Upgradation and resurfacing of 15 Gravel Roads in Ratlam District.	/	Road Upgrading, Construction and Maintenance*	Post	Request for Bids	Open - National	Single Stage - Two Envelope		1,381,472.00	0.00	Canceled					2017-05-11		2017-05-16				2017-06-27		2017-09-09		2017-10-14		2018-10-14	
IN-MPRRDA-27619-CW-RFB / MP31 WB - 08 : Upgradation and resurfacing of 14 Gravel Roads in Ratlam District.	/	Road Upgrading, Construction and Maintenance*	Post	Request for Bids	Open - National	Single Stage - Two Envelope		1,391,316.00	1,039,588.35	Signed					2017-09-19		2017-09-24				2017-11-05		2018-01-18		2018-02-22		2019-02-22	
IN-MPRRDA-13366-CW-RFB / MP31 WB - 09 : Upgradation and resurfacing of 14 Gravel Roads in Ratlam District.	/	Road Upgrading, Construction and Maintenance*	Post	Request for Bids	Open - National	Single Stage - Two Envelope		1,280,831.00	0.00	Canceled					2017-05-11		2017-05-16				2017-06-27		2017-09-09		2017-10-14		2018-10-14	

IN-MPRRDA-27620-CW-RFB / MP31 WB - 09 : Upgradation and resurfacing of 12 Gravel Roads in Ratlam District.	/	Road Upgrading, Construction and Maintenance*	Post	Request for Bids	Open - National	Single Stage - Two Envelope		1,123,257.00	922,576.64	Signed					2017-09-19		2017-09-24				2017-11-05		2018-01-18		2018-02-22		2019-02-22	
IN-MPRRDA-18857-CW-RFB / MP39 WB - 13 : Upgradation and resurfacing of 7 Gravel Roads in Shajapur District.	/	Road Upgrading, Construction and Maintenance*	Post	Request for Bids	Open - National	Single Stage - Two Envelope		802,723.00	0.00	Canceled					2017-06-22		2017-06-27				2017-08-08		2017-10-21		2017-11-25		2018-11-25	
IN-MPRRDA-18859-CW-RFB / MP39 WB - 14 : Upgradation and resurfacing of 8 Gravel Roads in Shajapur District.	/	Road Upgrading, Construction and Maintenance*	Post	Request for Bids	Open - National	Single Stage - Two Envelope		1,421,200.00	0.00	Canceled					2017-06-22		2017-06-27				2017-08-08		2017-10-21		2017-11-25		2018-11-25	
IN-MPRRDA-18885-CW-RFB / MP39 WB - 15 : Upgradation and resurfacing of 8 Gravel Roads in Shajapur District.	/	Road Upgrading, Construction and Maintenance*	Post	Request for Bids	Open - National	Single Stage - Two Envelope		1,061,338.00	0.00	Canceled					2017-06-22		2017-06-27				2017-08-08		2017-10-21		2017-11-25		2018-11-25	
IN-MPRRDA-18936-CW-RFB / MP39 WB - 16 : Upgradation and resurfacing of 7 Gravel Roads in Shajapur District.	/	Road Upgrading, Construction and Maintenance*	Post	Request for Bids	Open - National	Single Stage - Two Envelope		970,677.00	0.00	Canceled					2017-06-24		2017-06-29				2017-08-10		2017-10-23		2017-11-27		2018-11-27	
IN-MPRRDA-18860-CW-RFB / MP39 WB - 17 : Upgradation and resurfacing of 8 Gravel Roads in Shajapur District.	/	Road Upgrading, Construction and Maintenance*	Post	Request for Bids	Open - National	Single Stage - Two Envelope		1,040,646.00	0.00	Canceled					2017-06-22		2017-06-27				2017-08-08		2017-10-21		2017-11-25		2018-11-25	
IN-MPRRDA-18861-CW-RFB / MP39 WB - 18 : Upgradation and resurfacing of 13 Gravel Roads in Shajapur District.	/	Road Upgrading, Construction and Maintenance*	Post	Request for Bids	Open - National	Single Stage - Two Envelope		1,268,646.00	0.00	Canceled					2017-06-22		2017-06-27				2017-08-08		2017-10-21		2017-11-25		2018-11-25	
IN-MPRRDA-18886-CW-RFB / MP39 WB - 19 : Upgradation and resurfacing of 8 Gravel Roads in Shajapur District.	/	Road Upgrading, Construction and Maintenance*	Post	Request for Bids	Open - National	Single Stage - Two Envelope		1,115,769.00	0.00	Canceled					2017-06-22		2017-06-27				2017-08-08		2017-10-21		2017-11-25		2018-11-25	
IN-MPRRDA-18887-CW-RFB / MP39 WB - 20 : Upgradation and resurfacing of 6 Gravel Roads in Shajapur District.	/	Road Upgrading, Construction and Maintenance*	Post	Request for Bids	Open - National	Single Stage - Two Envelope		635,338.00	0.00	Canceled					2017-06-22		2017-06-27				2017-08-08		2017-10-21		2017-11-25		2018-11-25	
IN-MPRRDA-3460-CW-RFB / MP43WB-01 : Upgradation and resurfacing of 8 Gravel Roads in Ujjain District.	/	Road Upgrading, Construction and Maintenance*	Post	Request for Bids	Open - National	Single Stage - Two Envelope		1,424,262.00	0.00	Canceled					2017-05-11		2017-05-16				2017-06-27		2017-09-09		2017-10-14		2018-10-14	
IN-MPRRDA-27654-CW-RFB / MP43 WB - 01 : Upgradation and resurfacing of 8 Gravel Roads in Ujjain District.	/	Road Upgrading, Construction and Maintenance*	Post	Request for Bids	Open - National	Single Stage - Two Envelope		1,493,718.00	1,181,379.40	Signed					2017-09-19		2017-09-24				2017-11-05		2018-01-18		2018-02-22		2019-02-22	
IN-MPRRDA-3461-CW-RFB / MP43WB-02 : Upgradation and resurfacing of 13 Gravel Roads in Ujjain District.	/	Road Upgrading, Construction and Maintenance*	Post	Request for Bids	Open - National	Single Stage - Two Envelope		1,397,785.00	0.00	Canceled					2017-05-11		2017-05-16				2017-06-27		2017-09-09		2017-10-14		2018-10-14	
IN-MPRRDA-27657-CW-RFB / MP43 WB - 02 : Upgradation and resurfacing of 13 Gravel Roads in Ujjain District.	/	Road Upgrading, Construction and Maintenance*	Post	Request for Bids	Open - National	Single Stage - Two Envelope		1,469,113.00	1,154,847.19	Signed					2017-09-19		2017-09-24				2017-11-05		2018-01-18		2018-02-22		2019-02-22	
IN-MPRRDA-13314-CW-RFB / MP43WB - 03 : Upgradation and resurfacing of 06 Gravel Roads in Ujjain District.	/	Road Upgrading, Construction and Maintenance*	Post	Request for Bids	Open - National	Single Stage - Two Envelope		890,492.00	0.00	Canceled					2017-05-11		2017-05-16				2017-06-27		2017-09-09		2017-10-14		2018-10-14	
IN-MPRRDA-13317-CW-RFB / MP43WB - 07 : Upgradation and resurfacing of 05 Gravel Roads in Ujjain District.	/	Road Upgrading, Construction and Maintenance*	Post	Request for Bids	Open - National	Single Stage - Two Envelope		661,538.00	0.00	Canceled					2017-05-11		2017-05-16				2017-06-27		2017-09-09		2017-10-14		2018-10-14	
IN-MPRRDA-27664-CW-RFB / MP43 WB - 07 : Upgradation and resurfacing of 5 Gravel Roads in Ujjain District.	/	Road Upgrading, Construction and Maintenance*	Post	Request for Bids	Open - National	Single Stage - Two Envelope		687,129.00	521,157.30	Signed					2017-09-19		2017-09-24				2017-11-05		2018-01-18		2018-02-22		2019-02-22	
IN-MPRRDA-13320-CW-RFB / MP43WB - 08 : Upgradation and resurfacing of 05 Gravel Roads in Ujjain District.	/	Road Upgrading, Construction and Maintenance*	Post	Request for Bids	Open - National	Single Stage - Two Envelope		411,769.00	0.00	Canceled					2017-05-11		2017-05-16				2017-06-27		2017-09-09		2017-10-14		2018-10-14	
IN-MPRRDA-27669-CW-RFB / MP43 WB - 08 : Upgradation and resurfacing of 5 Gravel Roads in Ujjain District.	/	Road Upgrading, Construction and Maintenance*	Post	Request for Bids	Open - National	Single Stage - Two Envelope		430,097.00	344,354.15	Signed					2017-09-19		2017-09-24				2017-11-05		2018-01-18		2018-02-22		2019-02-22	
IN-MPRRDA-13324-CW-RFB / MP43WB - 09 : Upgradation and resurfacing of 06 Gravel Roads in Ujjain District.	/	Road Upgrading, Construction and Maintenance*	Post	Request for Bids	Open - National	Single Stage - Two Envelope		801,415.00	0.00	Canceled					2017-05-11		2017-05-16				2017-06-27		2017-09-09		2017-10-14		2018-10-14	
IN-MPRRDA-27672-CW-RFB / MP43 WB - 09 : Upgradation and resurfacing of 6 Gravel Roads in Ujjain District.	/	Road Upgrading, Construction and Maintenance*	Post	Request for Bids	Open - National	Single Stage - Two Envelope		831,781.00	633,092.42	Signed					2017-09-19		2017-09-24				2017-11-05		2018-01-18		2018-02-22		2019-02-22	
IN-MPRRDA-13325-CW-RFB / MP43WB - 10 : Upgradation and resurfacing of 06 Gravel Roads in Ujjain District.	/	Road Upgrading, Construction and Maintenance*	Post	Request for Bids	Open - National	Single Stage - Two Envelope		745,354.00	0.00	Canceled					2017-05-11		2017-05-16				2017-06-27		2017-09-09		2017-10-14		2018-10-14	
IN-MPRRDA-27675-CW-RFB / MP43 WB - 10 : Upgradation and resurfacing of 8 Gravel Roads in Ujjain District.	/	Road Upgrading, Construction and Maintenance*	Post	Request for Bids	Open - National	Single Stage - Two Envelope		780,864.00	565,376.90	Signed					2017-09-19		2017-09-24				2017-11-05		2018-01-18		2018-02-22		2019-02-22	
IN-MPRRDA-13328-CW-RFB / MP43WB - 11: Upgradation and resurfacing of 12 Gravel Roads in Ujjain District.	/	Road Upgrading, Construction and Maintenance*	Post	Request for Bids	Open - National	Single Stage - Two Envelope		1,044,662.00	0.00	Canceled					2017-05-11		2017-05-16				2017-06-27		2017-09-09		2017-10-14		2018-10-14	
IN-MPRRDA-27679-CW-RFB / MP43 WB - 04 : Upgradation and resurfacing of 14 Gravel Roads in Ujjain District.	/	Road Upgrading, Construction and Maintenance*	Post	Request for Bids	Open - National	Single Stage - Two Envelope		1,277,748.00	1,004,696.95	Signed					2017-09-19		2017-09-24				2017-11-05		2018-01-18		2018-02-22		2019-02-22	
IN-MPRRDA-13340-CW-RFB / MP43WB - 05: Upgradation and resurfacing of 10 Gravel Roads in Ujjain District.	/	Road Upgrading, Construction and Maintenance*	Post	Request for Bids	Open - National	Single Stage - Two Envelope		1,054,554.00	0.00	Canceled					2017-05-11		2017-05-16				2017-06-27		2017-09-09		2017-10-14		2018-10-14	
IN-MPRRDA-27963-CW-RFB / MP03 WB - 01 : Upgradation and resurfacing of 6 Gravel Roads in Betul District.	/	Road Upgrading, Construction and Maintenance*	Post	Request for Bids	Open - National	Single Stage - Two Envelope		879,131.00	0.00	Canceled					2017-09-18		2017-09-23				2017-11-04		2018-01-17		2018-02-21		2019-02-21	
IN-MPRRDA-13232-CW-RFB / MP15WB - 01 : Upgradation and resurfacing of 06 Gravel Roads in Harda District.	/	Road Upgrading, Construction and Maintenance*	Post	Request for Bids	Open - National	Single Stage - Two Envelope		988,015.00	0.00	Canceled					2017-05-11		2017-05-16				2017-06-27		2017-09-09		2017-10-14		2018-10-14	
IN-MPRRDA-13233-CW-RFB / MP15WB - 02 : Upgradation and resurfacing of 06 Gravel Roads in Harda District.	/	Road Upgrading, Construction and Maintenance*	Post	Request for Bids	Open - National	Single Stage - Two Envelope		801,846.00	0.00	Canceled					2017-05-11		2017-05-16				2017-06-27		2017-09-09		2017-10-14		2018-10-14	
IN-MPRRDA-13234-CW-RFB / MP15WB - 03 : Upgradation and resurfacing of 11 Gravel Roads in Harda District.	/	Road Upgrading, Construction and Maintenance*	Post	Request for Bids	Open - National	Single Stage - Two Envelope		791,400.00	0.00	Canceled					2017-05-11		2017-05-16				2017-06-27		2017-09-09		2017-10-14		2018-10-14	
IN-MPRRDA-27984-CW-RFB / MP15 WB - 03 : Upgradation and resurfacing of 11 Gravel Roads in Harda District.	/	Road Upgrading, Construction and Maintenance*	Post	Request for Bids	Open - National	Single Stage - Two Envelope		841,034.00	673,134.33	Signed					2017-09-18		2017-09-23				2017-11-04		2018-01-17		2018-02-21		2019-02-21	
IN-MPRRDA-13235-CW-RFB / MP15WB - 04 : Upgradation and resurfacing of 06 Gravel Roads in Harda District.	/	Road Upgrading, Construction and Maintenance*	Post	Request for Bids	Open - National	Single Stage - Two Envelope		988,262.00	0.00	Canceled					2017-05-11		2017-05-16				2017-06-27		2017-09-09		2017-10-14		2018-10-14	
IN-MPRRDA-27988-CW-RFB / MP15 WB - 04 : Upgradation and resurfacing of 6 Gravel Roads in Harda District.	/	Road Upgrading, Construction and Maintenance*	Post	Request for Bids	Open - National	Single Stage - Two Envelope		1,035,345.00	788,522.01	Signed					2017-09-18		2017-09-23				2017-11-04		2018-01-17		2018-02-21		2019-02-21	
IN-MPRRDA-13237-CW-RFB / MP15WB - 05 : Upgradation and resurfacing of 09 Gravel Roads in Harda District.	/	Road Upgrading, Construction and Maintenance*	Post	Request for Bids	Open - National	Single Stage - Two Envelope		819,554.00	0.00	Canceled					2017-05-11		2017-05-16				2017-06-27		2017-09-09		2017-10-14		2018-10-14	
IN-MPRRDA-13240-CW-RFB / MP15WB - 06 : Upgradation and resurfacing of 09 Gravel Roads in Harda District.	/	Road Upgrading, Construction and Maintenance*	Post	Request for Bids	Open - National	Single Stage - Two Envelope		852,906.00	0.00	Canceled					2017-05-11		2017-05-16				2017-06-27		2017-09-09		2017-10-14		2018-10-14	
IN-MPRRDA-27991-CW-RFB / MP15 WB - 06 : Upgradation and resurfacing of 9 Gravel Roads in Harda District.	/	Road Upgrading, Construction and Maintenance*	Post	Request for Bids	Open - National	Single Stage - Two Envelope		910,164.00	0.00	Canceled					2017-09-18		2017-09-23				2017-11-04		2018-01-17		2018-02-21		2019-02-21	
IN-MPRRDA-13533-CW-RFB / MP16 WB - 04 : Upgradation and resurfacing of 08 Gravel Roads in Hosangabad District.	/	Road Upgrading, Construction and Maintenance*	Post	Request for Bids	Open - National	Single Stage - Two Envelope		723,523.00	0.00	Canceled					2017-05-11		2017-05-16				2017-06-27		2017-09-09		2017-10-14		2018-10-14	

IN-MPRRDA-3568-CW-RFB / MP 16WB-05 : Upgradation and resurfacing of 07 Gravel Roads in Hoshangabad District.	/	Road Upgrading, Construction and Maintenance*	Post	Request for Bids	Open - National	Single Stage - Two Envelope		625,985.00	0.00	Canceled					2017-05-11		2017-05-16				2017-06-27		2017-09-09		2017-10-14		2018-10-14	
IN-MPRRDA-3565-CW-RFB / MP 16 WB-02 : Upgradation and resurfacing of 09 Gravel Roads in Hoshangabad District.	/	Road Upgrading, Construction and Maintenance*	Post	Request for Bids	Open - National	Single Stage - Two Envelope		1,033,846.00	0.00	Canceled					2017-05-11		2017-05-16				2017-06-27		2017-09-09		2017-10-14		2018-10-14	
IN-MPRRDA-3566-CW-RFB / MP 16WB-03 : Upgradation and resurfacing of 10 Gravel Roads in Hoshangabad District.	/	Road Upgrading, Construction and Maintenance*	Post	Request for Bids	Open - National	Single Stage - Two Envelope		1,315,892.00	0.00	Canceled					2017-05-11		2017-05-16				2017-06-27		2017-09-09		2017-10-14		2018-10-14	
IN-MPRRDA-27997-CW-RFB / MP16 WB - 03 : Upgradation and resurfacing of 10 Gravel Roads in Hoshangabad District.	/	Road Upgrading, Construction and Maintenance*	Post	Request for Bids	Open - National	Single Stage - Two Envelope		1,388,766.00	0.00	Canceled					2017-09-18		2017-09-23				2017-11-04		2018-01-17		2018-02-21		2019-02-21	
IN-MPRRDA-3572-CW-RFB / MP16WB06 : Upgradation and resurfacing of 10 Gravel Roads in Hoshangabad District.	/	Road Upgrading, Construction and Maintenance*	Post	Request for Bids	Open - National	Single Stage - Two Envelope		1,091,569.00	0.00	Canceled					2017-05-11		2017-05-16				2017-06-27		2017-09-09		2017-10-14		2018-10-14	
IN-MPRRDA-26858-CW-RFB / MP16 WB - 07 : Upgradation and resurfacing of 11 Gravel Roads in Hoshangabad District.	/	Road Upgrading, Construction and Maintenance*	Post	Request for Bids	Open - National	Single Stage - Two Envelope		1,201,938.00	0.00	Canceled					2017-09-11		2017-09-16				2017-10-28		2018-01-10		2018-02-14		2019-02-14	
IN-MPRRDA-28000-CW-RFB / MP16 WB - 07 : Upgradation and resurfacing of 11 Gravel Roads in Hoshangabad District.	/	Road Upgrading, Construction and Maintenance*	Post	Request for Bids	Open - National	Single Stage - Two Envelope		1,251,988.00	0.00	Canceled					2017-09-18		2017-09-23				2017-11-04		2018-01-17		2018-02-21		2019-02-21	
IN-MPRRDA-3715-CW-RFB / MP16WB-08 : Upgradation and resurfacing of 07 Gravel Roads in Hoshangabad District.	/	Road Upgrading, Construction and Maintenance*	Post	Request for Bids	Open - National	Single Stage - Two Envelope		1,367,300.00	0.00	Canceled					2017-05-11		2017-05-16				2017-06-27		2017-09-09		2017-10-14		2018-10-14	
IN-MPRRDA-28001-CW-RFB / MP16 WB - 08 : Upgradation and resurfacing of 7 Gravel Roads in Hoshangabad District.	/	Road Upgrading, Construction and Maintenance*	Post	Request for Bids	Open - National	Single Stage - Two Envelope		1,414,887.00	0.00	Canceled					2017-09-18		2017-09-23				2017-11-04		2018-01-17		2018-02-21		2019-02-21	
IN-MPRRDA-3716-CW-RFB / MP16WB-09 : Upgradation and resurfacing of 09 Gravel Roads in Hoshangabad District.	/	Road Upgrading, Construction and Maintenance*	Post	Request for Bids	Open - National	Single Stage - Two Envelope		972,123.00	0.00	Canceled					2017-05-11		2017-05-16				2017-06-27		2017-09-09		2017-10-14		2018-10-14	
IN-MPRRDA-3717-CW-RFB / MP16WB-10 : Upgradation and resurfacing of 11 Gravel Roads in Hoshangabad District.	/	Road Upgrading, Construction and Maintenance*	Post	Request for Bids	Open - National	Single Stage - Two Envelope		1,022,431.00	0.00	Canceled					2017-05-11		2017-05-16				2017-06-27		2017-09-09		2017-10-14		2018-10-14	
IN-MPRRDA-18744-CW-RFB / MP16 WB - 11 : Upgradation and resurfacing of 13 Gravel Roads in Hoshangabad District.	/	Road Upgrading, Construction and Maintenance*	Post	Request for Bids	Open - National	Single Stage - Two Envelope		832,262.00	0.00	Canceled					2017-06-21		2017-06-26				2017-08-07		2017-10-20		2017-11-24		2018-11-24	
IN-MPRRDA-18745-CW-RFB / MP16 WB - 12 : Upgradation and resurfacing of 7 Gravel Roads in Hoshangabad District.	/	Road Upgrading, Construction and Maintenance*	Post	Request for Bids	Open - National	Single Stage - Two Envelope		587,338.00	0.00	Canceled					2017-06-21		2017-06-26				2017-08-07		2017-10-20		2017-11-24		2018-11-24	
IN-MPRRDA-28006-CW-RFB / MP16 WB - 12 : Upgradation and resurfacing of 7 Gravel Roads in Hoshangabad District.	/	Road Upgrading, Construction and Maintenance*	Post	Request for Bids	Open - National	Single Stage - Two Envelope		614,484.00	0.00	Canceled					2017-09-18		2017-09-23				2017-11-04		2018-01-17		2018-02-21		2019-02-21	
IN-MPRRDA-28056-CW-RFB / MP39 WB - 01 : Upgradation and resurfacing of 7 Gravel Roads in Shajapur District.	/	Road Upgrading, Construction and Maintenance*	Post	Request for Bids	Open - National	Single Stage - Two Envelope		847,323.00	0.00	Canceled					2017-09-19		2017-09-24				2017-11-05		2018-01-18		2018-02-22		2019-02-22	
IN-MPRRDA-28057-CW-RFB / MP39 WB - 02 : Upgradation and resurfacing of 8 Gravel Roads in Shajapur District.	/	Road Upgrading, Construction and Maintenance*	Post	Request for Bids	Open - National	Single Stage - Two Envelope		1,489,807.00	1,215,211.72	Signed					2017-09-19		2017-09-24				2017-11-05		2018-01-18		2018-02-22		2019-02-22	
IN-MPRRDA-28059-CW-RFB / MP39 WB - 03 : Upgradation and resurfacing of 8 Gravel Roads in Shajapur District.	/	Road Upgrading, Construction and Maintenance*	Post	Request for Bids	Open - National	Single Stage - Two Envelope		1,126,823.00	0.00	Canceled					2017-09-19		2017-09-24				2017-11-05		2018-01-18		2018-02-22		2019-02-22	
IN-MPRRDA-28062-CW-RFB / MP39 WB - 04 : Upgradation and resurfacing of 7 Gravel Roads in Shajapur District.	/	Road Upgrading, Construction and Maintenance*	Post	Request for Bids	Open - National	Single Stage - Two Envelope		913,972.00	684,283.47	Signed					2017-09-19		2017-09-24				2017-11-05		2018-01-18		2018-02-22		2019-02-22	
IN-MPRRDA-28067-CW-RFB / MP39 WB - 05 : Upgradation and resurfacing of 8 Gravel Roads in Shajapur District.	/	Road Upgrading, Construction and Maintenance*	Post	Request for Bids	Open - National	Single Stage - Two Envelope		1,082,471.00	812,083.39	Signed					2017-09-19		2017-09-24				2017-11-05		2018-01-18		2018-02-22		2019-02-22	
IN-MPRRDA-28069-CW-RFB / MP39 WB - 06 : Upgradation and resurfacing of 13 Gravel Roads in Shajapur District.	/	Road Upgrading, Construction and Maintenance*	Post	Request for Bids	Open - National	Single Stage - Two Envelope		1,337,952.00	1,080,717.02	Signed					2017-09-19		2017-09-24				2017-11-05		2018-01-18		2018-02-22		2019-02-22	
IN-MPRRDA-28070-CW-RFB / MP39 WB - 07 : Upgradation and resurfacing of 8 Gravel Roads in Shajapur District.	/	Road Upgrading, Construction and Maintenance*	Post	Request for Bids	Open - National	Single Stage - Two Envelope		1,180,084.00	898,629.57	Signed					2017-09-19		2017-09-24				2017-11-05		2018-01-18		2018-02-22		2019-02-22	
IN-MPRRDA-28073-CW-RFB / MP39 WB - 08 : Upgradation and resurfacing of 6 Gravel Roads in Shajapur District.	/	Road Upgrading, Construction and Maintenance*	Post	Request for Bids	Open - National	Single Stage - Two Envelope		676,290.00	0.00	Canceled					2017-09-19		2017-09-24				2017-11-05		2018-01-18		2018-02-22		2019-02-22	
IN-MPRRDA-28077-CW-RFB / MP24 WB - 08 : Upgradation and resurfacing of 13 Gravel Roads in Mandsaur District.	/	Road Upgrading, Construction and Maintenance*	Post	Request for Bids	Open - National	Single Stage - Two Envelope		1,754,764.00	1,339,302.15	Signed					2017-09-19		2017-09-24				2017-11-05		2018-01-18		2018-02-22		2019-08-24	
IN-MPRRDA-28078-CW-RFB / MP24 WB - 09 : Upgradation and resurfacing of 17 Gravel Roads in Mandsaur District.	/	Road Upgrading, Construction and Maintenance*	Post	Request for Bids	Open - National	Single Stage - Two Envelope		2,288,074.00	0.00	Canceled					2017-09-19		2017-09-24				2017-11-05		2018-01-18		2018-02-22		2019-08-24	
IN-MPRRDA-3603-CW-RFB / MP10WB - 12 : Upgradation and resurfacing of 06 Gravel Roads in Dewas District.	/	Road Upgrading, Construction and Maintenance*	Post	Request for Bids	Open - National	Single Stage - Two Envelope		859,462.00	0.00	Canceled					2017-05-11		2017-05-16				2017-06-27		2017-09-09		2017-10-14		2018-10-14	
IN-MPRRDA-28088-CW-RFB / MP43 WB - 11 : Upgradation and resurfacing of 12 Gravel Roads in Ujjain District.	/	Road Upgrading, Construction and Maintenance*	Post	Request for Bids	Open - National	Single Stage - Two Envelope		1,096,290.00	0.00	Canceled					2017-09-19		2017-09-24				2017-11-05		2018-01-18		2018-02-22		2019-02-22	
IN-MPRRDA-28090-CW-RFB / MP43 WB - 13 : Upgradation and resurfacing of 7 Gravel Roads in Ujjain District.	/	Road Upgrading, Construction and Maintenance*	Post	Request for Bids	Open - National	Single Stage - Two Envelope		935,148.00	715,058.79	Signed					2017-09-19		2017-09-24				2017-11-05		2018-01-18		2018-02-22		2019-02-22	
IN-MPRRDA-28092-CW-RFB / MP43 WB - 14 : Upgradation and resurfacing of 10 Gravel Roads in Ujjain District.	/	Road Upgrading, Construction and Maintenance*	Post	Request for Bids	Open - National	Single Stage - Two Envelope		1,038,964.00	834,240.64	Signed					2017-09-19		2017-09-24				2017-11-05		2018-01-18		2018-02-22		2019-02-22	
IN-MPRRDA-28093-CW-RFB / MP43 WB - 15 : Upgradation and resurfacing of 9 Gravel Roads in Ujjain District.	/	Road Upgrading, Construction and Maintenance*	Post	Request for Bids	Open - National	Single Stage - Two Envelope		1,054,282.00	0.00	Canceled					2017-09-19		2017-09-24				2017-11-05		2018-01-18		2018-02-22		2019-02-22	
IN-MPRRDA-28109-CW-RFB / MP10 WB - 12 : Upgradation and resurfacing of 6 Gravel Roads in Dewas District.	/	Road Upgrading, Construction and Maintenance*	Post	Request for Bids	Open - National	Single Stage - Two Envelope		907,682.00	643,876.97	Signed					2017-09-19		2017-09-24				2017-11-05		2018-01-18		2018-02-22		2019-02-22	
IN-MPRRDA-28111-CW-RFB / MP25 WB - 01 : Upgradation and resurfacing of 7 Gravel Roads in Sehore District.	/	Road Upgrading, Construction and Maintenance*	Post	Request for Bids	Open - National	Single Stage - Two Envelope		790,668.00	563,414.40	Signed					2017-09-18		2017-09-23				2017-11-04		2018-01-17		2018-02-21		2019-02-21	
IN-MPRRDA-3574-CW-RFB / MP16WB07 : Upgradation and resurfacing of 11 Gravel Roads in Hoshangabad District.	/	Road Upgrading, Construction and Maintenance*	Post	Request for Bids	Open - National	Single Stage - Two Envelope		1,201,938.00	0.00	Canceled					2017-05-11		2017-05-16				2017-06-27		2017-09-09		2017-10-14		2018-10-14	
IN-MPRRDA-13388-CW-RFB / MP34WB - 02 : Upgradation and resurfacing of 6 Gravel Roads in Satna District.	/	Road Upgrading, Construction and Maintenance*	Post	Request for Bids	Open - National	Single Stage - Two Envelope		924,138.00	0.00	Canceled					2017-05-11		2017-05-16				2017-06-27		2017-09-09		2017-10-14		2018-10-14	
IN-MPRRDA-18855-CW-RFB / MP34 WB - 08 : Upgradation and resurfacing of 9 Gravel Roads in Satna District.	/	Road Upgrading, Construction and Maintenance*	Post	Request for Bids	Open - National	Single Stage - Two Envelope		896,123.00	0.00	Canceled					2017-06-22		2017-06-27				2017-08-08		2017-10-21		2017-11-25		2018-11-25	
IN-MPRRDA-18934-CW-RFB / MP34 WB - 07 : Upgradation and resurfacing of 7 Gravel Roads in Satna District.	/	Road Upgrading, Construction and Maintenance*	Post	Request for Bids	Open - National	Single Stage - Two Envelope		1,303,754.00	0.00	Canceled					2017-06-24		2017-06-29				2017-08-10		2017-10-23		2017-11-27		2018-11-27	
IN-MPRRDA-18853-CW-RFB / MP34 WB - 05 : Upgradation and resurfacing of 7 Gravel Roads in Satna District.	/	Road Upgrading, Construction and Maintenance*	Post	Request for Bids	Open - National	Single Stage - Two Envelope		682,800.00	0.00	Canceled					2017-06-22		2017-06-27				2017-08-08		2017-10-21		2017-11-25		2018-11-25	

IN-MPRRDA-18884-CW-RFB / MP34 WB - 06 : Upgradation and resurfacing of 11 Gravel Roads in Satna District.	/	Road Upgrading, Construction and Maintenance*	Post	Request for Bids	Open - National	Single Stage - Two Envelope		1,448,862.00	0.00	Canceled					2017-06-22		2017-06-27				2017-08-08		2017-10-21		2017-11-25		2019-05-27	
IN-MPRRDA-13385-CW-RFB / MP34WB - 01 : Upgradation and resurfacing of 12 Gravel Roads in Satna District.	/	Road Upgrading, Construction and Maintenance*	Post	Request for Bids	Open - National	Single Stage - Two Envelope		1,347,965.00	0.00	Canceled					2017-05-11		2017-05-16				2017-06-27		2017-09-09		2017-10-14		2018-10-14	
IN-MPRRDA-13401-CW-RFB / MP34WB - 04 : Upgradation and resurfacing of 08 Gravel Roads in Satna District.	/	Road Upgrading, Construction and Maintenance*	Post	Request for Bids	Open - National	Single Stage - Two Envelope		963,800.00	0.00	Canceled					2017-05-11		2017-05-16				2017-06-27		2017-09-09		2017-10-14		2018-10-14	
IN-MPRRDA-13391-CW-RFB / MP34WB - 03 : Upgradation and resurfacing of 10 Gravel Roads in Satna District.	/	Road Upgrading, Construction and Maintenance*	Post	Request for Bids	Open - National	Single Stage - Two Envelope		1,013,185.00	0.00	Canceled					2017-05-11		2017-05-16				2017-06-27		2017-09-09		2017-10-14		2018-10-14	
IN-MPRRDA-28981-CW-RFB / MP46 WB - 01 : Upgradation and resurfacing of 5 Gravel Roads in Anuppur District.	/	Road Upgrading, Construction and Maintenance*	Post	Request for Bids	Open - National	Single Stage - Two Envelope		435,301.00	0.00	Canceled					2017-09-21		2017-09-26				2017-11-07		2018-01-20		2018-02-24		2019-02-24	
IN-MPRRDA-13337-CW-RFB / MP43WB - 04 : Upgradation and resurfacing of 14 Gravel Roads in Ujjain District.	/	Road Upgrading, Construction and Maintenance*	Post	Request for Bids	Open - National	Single Stage - Two Envelope		1,226,015.00	0.00	Canceled					2017-05-11		2017-05-16				2017-06-27		2017-09-09		2017-10-14		2018-10-14	
IN-MPRRDA-3238-CW-RFB / MP24WB-02 : Upgradation and resurfacing of 13 Gravel Roads in Mandsaur District.	/	Road Upgrading, Construction and Maintenance*	Post	Request for Bids	Open - National	Single Stage - Two Envelope		934,338.00	0.00	Canceled					2017-05-11		2017-05-16				2017-06-27		2017-09-09		2017-10-14		2018-10-14	
IN-MPRRDA-3153-CW-RFB / MP 07 WB-01 : Up gradation and resurfacing of 9 Gravel Roads in Chhindwara Distt.	/	Road Upgrading, Construction and Maintenance*	Post	Request for Bids	Open - National	Single Stage - Two Envelope		668,662.00	0.00	Canceled					2017-05-11		2017-05-16				2017-06-27		2017-09-09		2017-10-14		2018-10-14	
IN-MPRRDA-29030-CW-RFB / MP07 WB - 01 : Upgradation and resurfacing of 9 Gravel Roads in Chhindwara District.	/	Road Upgrading, Construction and Maintenance*	Post	Request for Bids	Open - National	Single Stage - Two Envelope		697,846.00	0.00	Canceled					2017-09-21		2017-09-26				2017-11-07		2018-01-20		2018-02-24		2019-02-24	
IN-MPRRDA-29031-CW-RFB / MP07 WB - 02 : Upgradation and resurfacing of 13 Gravel Roads in Chhindwara District.	/	Road Upgrading, Construction and Maintenance*	Post	Request for Bids	Open - National	Single Stage - Two Envelope		1,151,637.00	0.00	Canceled					2017-09-21		2017-09-26				2017-11-07		2018-01-20		2018-02-24		2019-02-24	
IN-MPRRDA-29033-CW-RFB / MP07 WB - 06 : Upgradation and resurfacing of 7 Gravel Roads in Chhindwara District.	/	Road Upgrading, Construction and Maintenance*	Post	Request for Bids	Open - National	Single Stage - Two Envelope		750,193.00	607,111.17	Signed					2017-09-21		2017-09-26				2017-11-07		2018-01-20		2018-02-24		2019-02-24	
IN-MPRRDA-29034-CW-RFB / MP07 WB - 07 : Upgradation and resurfacing of 5 Gravel Roads in Chhindwara District.	/	Road Upgrading, Construction and Maintenance*	Post	Request for Bids	Open - National	Single Stage - Two Envelope		494,092.00	0.00	Canceled					2017-09-21		2017-09-26				2017-11-07		2018-01-20		2018-02-24		2019-02-24	
IN-MPRRDA-29039-CW-RFB / MP12 WB - 03 : Upgradation and resurfacing of 11 Gravel Roads in Dindori District.	/	Road Upgrading, Construction and Maintenance*	Post	Request for Bids	Open - National	Single Stage - Two Envelope		952,017.00	0.00	Canceled					2017-09-21		2017-09-26				2017-11-07		2018-01-20		2018-02-24		2019-02-24	
IN-MPRRDA-29040-CW-RFB / MP18 WB - 01 : Upgradation and resurfacing of 10 Gravel Roads in Jabalpur District.	/	Road Upgrading, Construction and Maintenance*	Post	Request for Bids	Open - National	Single Stage - Two Envelope		618,567.00	462,485.41	Signed					2017-09-21		2017-09-26				2017-11-07		2018-01-20		2018-02-24		2019-02-24	
IN-MPRRDA-29041-CW-RFB / MP18 WB - 02 : Upgradation and resurfacing of 13 Gravel Roads in Jabalpur District.	/	Road Upgrading, Construction and Maintenance*	Post	Request for Bids	Open - National	Single Stage - Two Envelope		1,039,050.00	776,126.05	Signed					2017-09-21		2017-09-26				2017-11-07		2018-01-20		2018-02-24		2019-02-24	
IN-MPRRDA-29043-CW-RFB / MP18 WB - 03 : Upgradation and resurfacing of 13 Gravel Roads in Jabalpur District.	/	Road Upgrading, Construction and Maintenance*	Post	Request for Bids	Open - National	Single Stage - Two Envelope		996,542.00	755,516.40	Signed					2017-09-21		2017-09-26				2017-11-07		2018-01-20		2018-02-24		2019-02-24	
IN-MPRRDA-29044-CW-RFB / MP18 WB - 04 : Upgradation and resurfacing of 13 Gravel Roads in Jabalpur District.	/	Road Upgrading, Construction and Maintenance*	Post	Request for Bids	Open - National	Single Stage - Two Envelope		1,065,154.00	858,471.89	Signed					2017-09-21		2017-09-26				2017-11-07		2018-01-20		2018-02-24		2019-02-24	
IN-MPRRDA-29045-CW-RFB / MP18 WB - 05 : Upgradation and resurfacing of 14 Gravel Roads in Jabalpur District.	/	Road Upgrading, Construction and Maintenance*	Post	Request for Bids	Open - National	Single Stage - Two Envelope		1,014,496.00	756,047.61	Signed					2017-09-21		2017-09-26				2017-11-07		2018-01-20		2018-02-24		2019-02-24	
IN-MPRRDA-29047-CW-RFB / MP18 WB - 06 : Upgradation and resurfacing of 8 Gravel Roads in Jabalpur District.	/	Road Upgrading, Construction and Maintenance*	Post	Request for Bids	Open - National	Single Stage - Two Envelope		978,398.00	725,186.18	Signed					2017-09-21		2017-09-26				2017-11-07		2018-01-20		2018-02-24		2019-02-24	
IN-MPRRDA-29048-CW-RFB / MP18 WB - 07 : Upgradation and resurfacing of 12 Gravel Roads in Jabalpur District.	/	Road Upgrading, Construction and Maintenance*	Post	Request for Bids	Open - National	Single Stage - Two Envelope		956,738.00	709,940.23	Signed					2017-09-21		2017-09-26				2017-11-07		2018-01-20		2018-02-24		2019-02-24	
IN-MPRRDA-29049-CW-RFB / MP18 WB - 08 : Upgradation and resurfacing of 10 Gravel Roads in Jabalpur District.	/	Road Upgrading, Construction and Maintenance*	Post	Request for Bids	Open - National	Single Stage - Two Envelope		1,222,558.00	903,228.87	Signed					2017-09-21		2017-09-26				2017-11-07		2018-01-20		2018-02-24		2019-02-24	
IN-MPRRDA-29054-CW-RFB / MP18 WB - 12 : Upgradation and resurfacing of 13 Gravel Roads in Jabalpur District.	IBRD / 88330	Road Upgrading, Construction and Maintenance*	Post	Request for Bids	Open - National	Single Stage - Two Envelope		899,102.00	0.00	Canceled					2017-09-21		2017-09-26				2017-11-07		2018-01-20		2018-02-24		2019-02-24	
IN-MPRRDA-29056-CW-RFB / MP18 WB - 13 : Upgradation and resurfacing of 13 Gravel Roads in Jabalpur District.	/	Road Upgrading, Construction and Maintenance*	Post	Request for Bids	Open - National	Single Stage - Two Envelope		889,487.00	0.00	Canceled					2017-09-21		2017-09-26				2017-11-07		2018-01-20		2018-02-24		2019-02-24	
IN-MPRRDA-29057-CW-RFB / MP18 WB - 14 : Upgradation and resurfacing of 11 Gravel Roads in Jabalpur District.	/	Road Upgrading, Construction and Maintenance*	Post	Request for Bids	Open - National	Single Stage - Two Envelope		663,695.00	0.00	Canceled					2017-09-21		2017-09-26				2017-11-07		2018-01-20		2018-02-24		2019-02-24	
IN-MPRRDA-29058-CW-RFB / MP18 WB - 15 : Upgradation and resurfacing of 13 Gravel Roads in Jabalpur District.	/	Road Upgrading, Construction and Maintenance*	Post	Request for Bids	Open - National	Single Stage - Two Envelope		839,016.00	0.00	Canceled					2017-09-21		2017-09-26				2017-11-07		2018-01-20		2018-02-24		2019-02-24	
IN-MPRRDA-29060-CW-RFB / MP18 WB - 16 : Upgradation and resurfacing of 9 Gravel Roads in Jabalpur District.	/	Road Upgrading, Construction and Maintenance*	Post	Request for Bids	Open - National	Single Stage - Two Envelope		701,964.00	0.00	Canceled					2017-09-21		2017-09-26				2017-11-07		2018-01-20		2018-02-24		2019-02-24	
IN-MPRRDA-29069-CW-RFB / MP20 WB - 05 : Upgradation and resurfacing of 6 Gravel Roads in Katni District.	/	Road Upgrading, Construction and Maintenance*	Post	Request for Bids	Open - National	Single Stage - Two Envelope		519,327.00	0.00	Canceled					2017-09-21		2017-09-26				2017-11-07		2018-01-20		2018-02-24		2019-02-24	
IN-MPRRDA-29072-CW-RFB / MP20 WB - 06 : Upgradation and resurfacing of 7 Gravel Roads in Katni District.	/	Road Upgrading, Construction and Maintenance*	Post	Request for Bids	Open - National	Single Stage - Two Envelope		710,120.00	0.00	Canceled					2017-09-21		2017-09-26				2017-11-07		2018-01-20		2018-02-24		2019-02-24	
IN-MPRRDA-29075-CW-RFB / MP20 WB - 07 : Upgradation and resurfacing of 4 Gravel Roads in Katni District.	/	Road Upgrading, Construction and Maintenance*	Post	Request for Bids	Open - National	Single Stage - Two Envelope		258,320.00	0.00	Canceled					2017-09-21		2017-09-26				2017-11-07		2018-01-20		2018-02-24		2019-02-24	
IN-MPRRDA-29076-CW-RFB / MP26 WB - 01 : Upgradation and resurfacing of 5 Gravel Roads in Narsinghpur District.	/	Road Upgrading, Construction and Maintenance*	Post	Request for Bids	Open - National	Single Stage - Two Envelope		847,685.00	687,962.04	Signed					2017-09-21		2017-09-26				2017-11-07		2018-01-20		2018-02-24		2019-02-24	
IN-MPRRDA-29077-CW-RFB / MP26 WB - 02 : Upgradation and resurfacing of 5 Gravel Roads in Narsinghpur District.	/	Road Upgrading, Construction and Maintenance*	Post	Request for Bids	Open - National	Single Stage - Two Envelope		1,057,916.00	863,090.31	Signed					2017-09-21		2017-09-26				2017-11-07		2018-01-20		2018-02-24		2019-02-24	
IN-MPRRDA-29093-CW-RFB / MP26 WB - 04 : Upgradation and resurfacing of 5 Gravel Roads in Narsinghpur District.	/	Road Upgrading, Construction and Maintenance*	Post	Request for Bids	Open - National	Single Stage - Two Envelope		528,399.00	415,318.45	Signed					2017-09-21		2017-09-26				2017-11-07		2018-01-20		2018-02-24		2019-02-24	
IN-MPRRDA-29095-CW-RFB / MP26 WB - 06 : Upgradation and resurfacing of 9 Gravel Roads in Narsinghpur District.	/	Road Upgrading, Construction and Maintenance*	Post	Request for Bids	Open - National	Single Stage - Two Envelope		1,229,148.00	0.00	Canceled					2017-09-21		2017-09-26				2017-11-07		2018-01-20		2018-02-24		2019-02-24	
IN-MPRRDA-29100-CW-RFB / MP34 WB - 03 : Upgradation and resurfacing of 10 Gravel Roads in Satna District.	/	Road Upgrading, Construction and Maintenance*	Post	Request for Bids	Open - National	Single Stage - Two Envelope		1,058,762.00	0.00	Canceled					2017-09-21		2017-09-26				2017-11-07		2018-01-20		2018-02-24		2019-02-24	
IN-MPRRDA-29116-CW-RFB / MP50 WB - 02 : Upgradation and resurfacing of 2 Gravel Roads in Waidhan District.	/	Road Upgrading, Construction and Maintenance*	Post	Request for Bids	Open - National	Single Stage - Two Envelope		386,503.00	307,591.46	Signed					2017-09-21		2017-09-26				2017-11-07		2018-01-20		2018-02-24		2019-02-24	
IN-MPRRDA-29349-CW-RFB / MP13 WB - 10 : Upgradation and resurfacing of 9 Gravel Roads in Guna District.	/	Road Upgrading, Construction and Maintenance*	Post	Request for Bids	Open - National	Single Stage - Two Envelope		811,707.00	612,553.49	Signed					2017-09-23		2017-09-28				2017-11-09		2018-01-22		2018-02-26		2019-02-26	

IN-MPRRDA-29350-CW-RFB / MP33 WB - 07 : Upgradation and resurfacing of 18 Gravel Roads in Sagar District.	/	Road Upgrading, Construction and Maintenance*	Post	Request for Bids	Open - National	Single Stage - Two Envelope		1,955,951.00	0.00	Canceled					2017-09-23		2017-09-28				2017-11-09		2018-01-22		2018-02-26		2019-02-26	
IN-MPRRDA-29352-CW-RFB / MP42 WB - 03 : Upgradation and resurfacing of 26 Gravel Roads in Tikamgarh District.	/	Road Upgrading, Construction and Maintenance*	Post	Request for Bids	Open - National	Single Stage - Two Envelope		2,527,425.00	197,256.32	Signed					2017-09-23		2017-09-28				2017-11-09		2018-01-22		2018-02-26		2019-06-28	
IN-MPRRDA-29353-CW-RFB / MP13 WB - 11 : Upgradation and resurfacing of 5 Gravel Roads in Guna District.	/	Road Upgrading, Construction and Maintenance*	Post	Request for Bids	Open - National	Single Stage - Two Envelope		1,340,674.00	1,018,217.03	Signed					2017-09-23		2017-09-28				2017-11-09		2018-01-22		2018-02-26		2019-02-26	
IN-MPRRDA-29354-CW-RFB / MP42 WB - 02 : Upgradation and resurfacing of 22 Gravel Roads in Tikamgarh District.	/	Road Upgrading, Construction and Maintenance*	Post	Request for Bids	Open - National	Single Stage - Two Envelope		1,695,730.00	1,322,969.51	Signed					2017-09-23		2017-09-28				2017-11-09		2018-01-22		2018-02-26		2019-06-28	
IN-MPRRDA-29355-CW-RFB / MP13 WB - 12 : Upgradation and resurfacing of 9 Gravel Roads in Guna District.	/	Road Upgrading, Construction and Maintenance*	Post	Request for Bids	Open - National	Single Stage - Two Envelope		1,229,588.00	940,156.94	Signed					2017-09-23		2017-09-28				2017-11-09		2018-01-22		2018-02-26		2019-02-26	
IN-MPRRDA-29356-CW-RFB / MP42 WB - 01 : Upgradation and resurfacing of 38 Gravel Roads in Tikamgarh District.	/	Road Upgrading, Construction and Maintenance*	Post	Request for Bids	Open - National	Single Stage - Two Envelope		3,173,253.00	247,375.26	Signed					2017-09-23		2017-09-28				2017-11-09		2018-01-22		2018-02-26		2019-06-28	
IN-MPRRDA-29358-CW-RFB / MP13 WB - 13 : Upgradation and resurfacing of 8 Gravel Roads in Guna District.	/	Road Upgrading, Construction and Maintenance*	Post	Request for Bids	Open - National	Single Stage - Two Envelope		1,267,323.00	962,187.63	Signed					2017-09-23		2017-09-28				2017-11-09		2018-01-22		2018-02-26		2019-02-26	
IN-MPRRDA-29360-CW-RFB / MP37 WB - 03 : Upgradation and resurfacing of 11 Gravel Roads in Sheopur District.	/	Road Upgrading, Construction and Maintenance*	Post	Request for Bids	Open - National	Single Stage - Two Envelope		1,094,826.00	876,196.30	Signed					2017-09-23		2017-09-28				2017-11-09		2018-01-22		2018-02-26		2019-02-26	
IN-MPRRDA-29361-CW-RFB / MP37 WB - 02 : Upgradation and resurfacing of 10 Gravel Roads in Sheopur District.	/	Road Upgrading, Construction and Maintenance*	Post	Request for Bids	Open - National	Single Stage - Two Envelope		920,071.00	752,023.61	Signed					2017-09-23		2017-09-28				2017-11-09		2018-01-22		2018-02-26		2019-02-26	
IN-MPRRDA-29362-CW-RFB / MP47 WB - 03 : Upgradation and resurfacing of 10 Gravel Roads in Ashok Nagar District.	/	Road Upgrading, Construction and Maintenance*	Post	Request for Bids	Open - National	Single Stage - Two Envelope		1,094,826.00	903,311.16	Signed					2017-09-23		2017-09-28				2017-11-09		2018-01-22		2018-02-26		2019-02-26	
IN-MPRRDA-29363-CW-RFB / MP13 WB - 14 : Upgradation and resurfacing of 8 Gravel Roads in Guna District.	/	Road Upgrading, Construction and Maintenance*	Post	Request for Bids	Open - National	Single Stage - Two Envelope		1,498,457.00	1,123,071.83	Signed					2017-09-23		2017-09-28				2017-11-09		2018-01-22		2018-02-26		2019-02-26	
IN-MPRRDA-29364-CW-RFB / MP47 WB - 04 : Upgradation and resurfacing of 8 Gravel Roads in Ashok Nagar District.	/	Road Upgrading, Construction and Maintenance*	Post	Request for Bids	Open - National	Single Stage - Two Envelope		1,162,114.00	932,864.60	Signed					2017-09-23		2017-09-28				2017-11-09		2018-01-22		2018-02-26		2019-02-26	
IN-MPRRDA-29365-CW-RFB / MP13 WB - 15 : Upgradation and resurfacing of 8 Gravel Roads in Guna District.	/	Road Upgrading, Construction and Maintenance*	Post	Request for Bids	Open - National	Single Stage - Two Envelope		1,102,046.00	802,387.88	Signed					2017-09-23		2017-09-28				2017-11-09		2018-01-22		2018-02-26		2019-02-26	
IN-MPRRDA-29366-CW-RFB / MP47 WB - 05 : Upgradation and resurfacing of 11 Gravel Roads in Ashok Nagar District.	/	Road Upgrading, Construction and Maintenance*	Post	Request for Bids	Open - National	Single Stage - Two Envelope		1,209,893.00	892,407.53	Signed					2017-09-23		2017-09-28				2017-11-09		2018-01-22		2018-02-26		2019-02-26	
IN-MPRRDA-29368-CW-RFB / MP47 WB - 06 : Upgradation and resurfacing of 7 Gravel Roads in Ashok Nagar District.	/	Road Upgrading, Construction and Maintenance*	Post	Request for Bids	Open - National	Single Stage - Two Envelope		961,167.00	709,659.39	Signed					2017-09-23		2017-09-28				2017-11-09		2018-01-22		2018-02-26		2019-02-26	
IN-MPRRDA-29369-CW-RFB / MP37 WB - 01 : Upgradation and resurfacing of 10 Gravel Roads in Sheopur District.	/	Road Upgrading, Construction and Maintenance*	Post	Request for Bids	Open - National	Single Stage - Two Envelope		897,775.00	710,921.42	Signed					2017-09-23		2017-09-28				2017-11-09		2018-01-22		2018-02-26		2019-02-26	
IN-MPRRDA-29370-CW-RFB / MP47 WB - 07 : Upgradation and resurfacing of 8 Gravel Roads in Ashok Nagar District.	/	Road Upgrading, Construction and Maintenance*	Post	Request for Bids	Open - National	Single Stage - Two Envelope		925,689.00	693,357.10	Signed					2017-09-23		2017-09-28				2017-11-09		2018-01-22		2018-02-26		2019-02-26	
IN-MPRRDA-29372-CW-RFB / MP47 WB - 13 : Upgradation and resurfacing of 6 Gravel Roads in Ashok Nagar District.	/	Road Upgrading, Construction and Maintenance*	Post	Request for Bids	Open - National	Single Stage - Two Envelope		545,526.00	394,381.14	Signed					2017-09-23		2017-09-28				2017-11-09		2018-01-22		2018-02-26		2019-02-26	
IN-MPRRDA-29374-CW-RFB / MP47 WB - 14 : Upgradation and resurfacing of 16 Gravel Roads in Ashok Nagar District.	/	Road Upgrading, Construction and Maintenance*	Post	Request for Bids	Open - National	Single Stage - Two Envelope		1,615,003.00	1,354,686.77	Signed					2017-09-23		2017-09-28				2017-11-09		2018-01-22		2018-02-26		2019-06-28	
IN-MPRRDA-29377-CW-RFB / MP13 WB - 17 : Upgradation and resurfacing of 9 Gravel Roads in Guna District.	/	Road Upgrading, Construction and Maintenance*	Post	Request for Bids	Open - National	Single Stage - Two Envelope		1,334,144.00	968,406.68	Signed					2017-09-23		2017-09-28				2017-11-09		2018-01-22		2018-02-26		2019-02-26	
IN-MPRRDA-29378-CW-RFB / MP13 WB - 01 : Upgradation and resurfacing of 9 Gravel Roads in Guna District.	/	Road Upgrading, Construction and Maintenance*	Post	Request for Bids	Open - National	Single Stage - Two Envelope		1,180,118.00	827,906.84	Signed					2017-09-23		2017-09-28				2017-11-09		2018-01-22		2018-02-26		2019-02-26	
IN-MPRRDA-29380-CW-RFB / MP13 WB - 02 : Upgradation and resurfacing of 11 Gravel Roads in Guna District.	/	Road Upgrading, Construction and Maintenance*	Post	Request for Bids	Open - National	Single Stage - Two Envelope		1,388,352.00	1,020,767.23	Signed					2017-09-23		2017-09-28				2017-11-09		2018-01-22		2018-02-26		2019-02-26	
IN-MPRRDA-29382-CW-RFB / MP47 WB - 16 : Upgradation and resurfacing of 4 Gravel Roads in Ashok Nagar District.	/	Road Upgrading, Construction and Maintenance*	Post	Request for Bids	Open - National	Single Stage - Two Envelope		293,974.00	218,925.86	Signed					2017-09-23		2017-09-28				2017-11-09		2018-01-22		2018-02-26		2019-02-26	
IN-MPRRDA-29387-CW-RFB / MP13 WB - 05 : Upgradation and resurfacing of 7 Gravel Roads in Guna District.	/	Road Upgrading, Construction and Maintenance*	Post	Request for Bids	Open - National	Single Stage - Two Envelope		799,387.00	493,053.18	Signed					2017-09-23		2017-09-28				2017-11-09		2018-01-22		2018-02-26		2019-02-26	
IN-MPRRDA-29388-CW-RFB / MP47 WB - 09 : Upgradation and resurfacing of 7 Gravel Roads in Ashok Nagar District.	/	Road Upgrading, Construction and Maintenance*	Post	Request for Bids	Open - National	Single Stage - Two Envelope		738,218.00	0.00	Canceled					2017-09-23		2017-09-28				2017-11-09		2018-01-22		2018-02-26		2019-02-26	
IN-MPRRDA-29389-CW-RFB / MP13 WB - 06 : Upgradation and resurfacing of 9 Gravel Roads in Guna District.	/	Road Upgrading, Construction and Maintenance*	Post	Request for Bids	Open - National	Single Stage - Two Envelope		1,362,713.00	0.00	Canceled					2017-09-23		2017-09-28				2017-11-09		2018-01-22		2018-02-26		2019-02-26	
IN-MPRRDA-29392-CW-RFB / MP13 WB - 07 : Upgradation and resurfacing of 7 Gravel Roads in Guna District.	/	Road Upgrading, Construction and Maintenance*	Post	Request for Bids	Open - National	Single Stage - Two Envelope		1,007,673.00	753,542.57	Signed					2017-09-23		2017-09-28				2017-11-09		2018-01-22		2018-02-26		2019-02-26	
IN-MPRRDA-29394-CW-RFB / MP14 WB - 01 : Upgradation and resurfacing of 14 Gravel Roads in Gwalior District.	/	Road Upgrading, Construction and Maintenance*	Post	Request for Bids	Open - National	Single Stage - Two Envelope		1,000,453.00	735,207.33	Signed					2017-09-23		2017-09-28				2017-11-09		2018-01-22		2018-02-26		2019-02-26	
IN-MPRRDA-29396-CW-RFB / MP14 WB - 02 : Upgradation and resurfacing of 11 Gravel Roads in Gwalior District.	/	Road Upgrading, Construction and Maintenance*	Post	Request for Bids	Open - National	Single Stage - Two Envelope		1,138,409.00	866,497.08	Signed					2017-09-23		2017-09-28				2017-11-09		2018-01-22		2018-02-26		2019-02-26	
IN-MPRRDA-29398-CW-RFB / MP14 WB - 03 : Upgradation and resurfacing of 12 Gravel Roads in Gwalior District.	/	Road Upgrading, Construction and Maintenance*	Post	Request for Bids	Open - National	Single Stage - Two Envelope		1,209,462.00	835,257.27	Signed					2017-09-23		2017-09-28				2017-11-09		2018-01-22		2018-02-26		2019-02-26	
IN-MPRRDA-29402-CW-RFB / MP47 WB - 10 : Upgradation and resurfacing of 8 Gravel Roads in Ashok Nagar District.	/	Road Upgrading, Construction and Maintenance*	Post	Request for Bids	Open - National	Single Stage - Two Envelope		1,114,934.00	861,852.95	Signed					2017-09-23		2017-09-28				2017-11-09		2018-01-22		2018-02-26		2019-02-26	
IN-MPRRDA-29403-CW-RFB / MP25 WB - 01 : Upgradation and resurfacing of 16 Gravel Roads in Morena District.	/	Road Upgrading, Construction and Maintenance*	Post	Request for Bids	Open - National	Single Stage - Two Envelope		1,139,988.00	838,996.26	Signed					2017-09-23		2017-09-28				2017-11-09		2018-01-22		2018-02-26		2019-02-26	
IN-MPRRDA-29405-CW-RFB / MP47 WB - 11 : Upgradation and resurfacing of 8 Gravel Roads in Ashok Nagar District.	/	Road Upgrading, Construction and Maintenance*	Post	Request for Bids	Open - National	Single Stage - Two Envelope		1,392,677.00	0.00	Canceled					2017-09-23		2017-09-28				2017-11-09		2018-01-22		2018-02-26		2019-02-26	
IN-MPRRDA-29406-CW-RFB / MP25 WB - 02 : Upgradation and resurfacing of 12 Gravel Roads in Morena District.	/	Road Upgrading, Construction and Maintenance*	Post	Request for Bids	Open - National	Single Stage - Two Envelope		841,826.00	632,317.44	Signed					2017-09-23		2017-09-28				2017-11-09		2018-01-22		2018-02-26		2019-02-26	
IN-MPRRDA-29407-CW-RFB / MP47 WB - 12 : Upgradation and resurfacing of 7 Gravel Roads in Ashok Nagar District.	/	Road Upgrading, Construction and Maintenance*	Post	Request for Bids	Open - National	Single Stage - Two Envelope		1,439,441.00	0.00	Canceled					2017-09-23		2017-09-28				2017-11-09		2018-01-22		2018-02-26		2019-02-26	
IN-MPRRDA-29410-CW-RFB / MP04 WB - 02 : Upgradation and resurfacing of 8 Gravel Roads in Bhind District.	/	Road Upgrading, Construction and Maintenance*	Post	Request for Bids	Open - National	Single Stage - Two Envelope		349,474.00	269,421.62	Signed					2017-09-23		2017-09-28				2017-11-09		2018-01-22		2018-02-26		2019-02-26	

IN-MPRRDA-29413-CW-RFB / MP04 WB - 03 : Upgradation and resurfacing of 14 Gravel Roads in Bhind District.	/	Road Upgrading, Construction and Maintenance*	Post	Request for Bids	Open - National	Single Stage - Two Envelope		968,800.00	0.00	Canceled					2017-09-23		2017-09-28				2017-11-09		2018-01-22		2018-02-26		2019-02-26	
IN-MPRRDA-29416-CW-RFB / MP04 WB - 04 : Upgradation and resurfacing of 12 Gravel Roads in Bhind District.	/	Road Upgrading, Construction and Maintenance*	Post	Request for Bids	Open - National	Single Stage - Two Envelope		957,779.00	0.00	Canceled					2017-09-23		2017-09-28				2017-11-09		2018-01-22		2018-02-26		2019-02-26	
IN-MPRRDA-29417-CW-RFB / MP25 WB - 04 : Upgradation and resurfacing of 16 Gravel Roads in Morena District.	/	Road Upgrading, Construction and Maintenance*	Post	Request for Bids	Open - National	Single Stage - Two Envelope		803,419.00	629,814.34	Signed					2017-09-23		2017-09-28				2017-11-09		2018-01-22		2018-02-26		2019-02-26	
IN-MPRRDA-29418-CW-RFB / MP25 WB - 05 : Upgradation and resurfacing of 12 Gravel Roads in Morena District.	/	Road Upgrading, Construction and Maintenance*	Post	Request for Bids	Open - National	Single Stage - Two Envelope		850,132.00	630,787.70	Signed					2017-09-23		2017-09-28				2017-11-09		2018-01-22		2018-02-26		2019-02-26	
IN-MPRRDA-29419-CW-RFB / MP04 WB - 05 : Upgradation and resurfacing of 10 Gravel Roads in Bhind District.	/	Road Upgrading, Construction and Maintenance*	Post	Request for Bids	Open - National	Single Stage - Two Envelope		663,583.00	0.00	Canceled					2017-09-23		2017-09-28				2017-11-09		2018-01-22		2018-02-26		2019-02-26	
IN-MPRRDA-29421-CW-RFB / MP25 WB - 06 : Upgradation and resurfacing of 14 Gravel Roads in Morena District.	/	Road Upgrading, Construction and Maintenance*	Post	Request for Bids	Open - National	Single Stage - Two Envelope		1,683,205.00	1,296,409.31	Signed					2017-09-23		2017-09-28				2017-11-09		2018-01-22		2018-02-26		2019-06-28	
IN-MPRRDA-29423-CW-RFB / MP25 WB - 07 : Upgradation and resurfacing of 6 Gravel Roads in Morena District.	/	Road Upgrading, Construction and Maintenance*	Post	Request for Bids	Open - National	Single Stage - Two Envelope		605,799.00	442,703.83	Signed					2017-09-23		2017-09-28				2017-11-09		2018-01-22		2018-02-26		2019-02-26	
IN-MPRRDA-29424-CW-RFB / MP33 WB - 08 : Upgradation and resurfacing of 21 Gravel Roads in Sagar District.	/	Road Upgrading, Construction and Maintenance*	Post	Request for Bids	Open - National	Single Stage - Two Envelope		2,108,271.00	169,112.97	Signed					2017-09-23		2017-09-28				2017-11-09		2018-01-22		2018-02-26		2019-06-28	
IN-MPRRDA-29425-CW-RFB / MP04 WB - 07 : Upgradation and resurfacing of 15 Gravel Roads in Bhind District.	/	Road Upgrading, Construction and Maintenance*	Post	Request for Bids	Open - National	Single Stage - Two Envelope		1,065,509.00	1,655,131.66	Signed					2017-09-23		2017-09-28				2017-11-09		2018-01-22		2018-02-26		2019-02-26	
IN-MPRRDA-29427-CW-RFB / MP06 WB - 01 : Upgradation and resurfacing of 15 Gravel Roads in Chhatarpur District.	/	Road Upgrading, Construction and Maintenance*	Post	Request for Bids	Open - National	Single Stage - Two Envelope		1,870,727.00	154,313.11	Signed					2017-09-23		2017-09-28				2017-11-09		2018-01-22		2018-02-26		2019-06-28	
IN-MPRRDA-29428-CW-RFB / MP33 WB - 10 : Upgradation and resurfacing of 17 Gravel Roads in Sagar District.	/	Road Upgrading, Construction and Maintenance*	Post	Request for Bids	Open - National	Single Stage - Two Envelope		1,777,406.00	1,404,876.15	Signed					2017-09-23		2017-09-28				2017-11-09		2018-01-22		2018-02-26		2019-06-28	
IN-MPRRDA-29429-CW-RFB / MP33 WB - 11 : Upgradation and resurfacing of 17 Gravel Roads in Sagar District.	/	Road Upgrading, Construction and Maintenance*	Post	Request for Bids	Open - National	Single Stage - Two Envelope		2,023,840.00	161,389.04	Signed					2017-09-23		2017-09-28				2017-11-09		2018-01-22		2018-02-26		2019-06-28	
IN-MPRRDA-29430-CW-RFB / MP33 WB - 12 : Upgradation and resurfacing of 14 Gravel Roads in Sagar District.	/	Road Upgrading, Construction and Maintenance*	Post	Request for Bids	Open - National	Single Stage - Two Envelope		1,810,144.00	0.00	Canceled					2017-09-23		2017-09-28				2017-11-09		2018-01-22		2018-02-26		2019-06-28	
IN-MPRRDA-29432-CW-RFB / MP33 WB - 13 : Upgradation and resurfacing of 24 Gravel Roads in Sagar District.	/	Road Upgrading, Construction and Maintenance*	Post	Request for Bids	Open - National	Single Stage - Two Envelope		2,189,807.00	0.00	Canceled					2017-09-23		2017-09-28				2017-11-09		2018-01-22		2018-02-26		2019-06-28	
IN-MPRRDA-29431-CW-RFB / MP06 WB - 02 : Upgradation and resurfacing of 13 Gravel Roads in Chhatarpur District.	/	Road Upgrading, Construction and Maintenance*	Post	Request for Bids	Open - National	Single Stage - Two Envelope		1,606,580.00	1,276,708.97	Signed					2017-09-23		2017-09-28				2017-11-09		2018-01-22		2018-02-26		2019-02-26	
IN-MPRRDA-29433-CW-RFB / MP06 WB - 03 : Upgradation and resurfacing of 29 Gravel Roads in Chhatarpur District.	/	Road Upgrading, Construction and Maintenance*	Post	Request for Bids	Open - National	Single Stage - Two Envelope		4,195,813.00	333,509.01	Signed					2017-09-23		2017-09-28				2017-11-09		2018-01-22		2018-02-26		2019-06-28	
IN-MPRRDA-29470-CW-RFB / MP08 WB - 01 : Upgradation and resurfacing of 15 Gravel Roads in Damoh District.	/	Road Upgrading, Construction and Maintenance*	Post	Request for Bids	Open - National	Single Stage - Two Envelope		1,488,359.00	0.00	Canceled					2017-09-23		2017-09-28				2017-11-09		2018-01-22		2018-02-26		2019-02-26	
IN-MPRRDA-29471-CW-RFB / MP08 WB - 02 : Upgradation and resurfacing of 13 Gravel Roads in Damoh District.	/	Road Upgrading, Construction and Maintenance*	Post	Request for Bids	Open - National	Single Stage - Two Envelope		1,287,070.00	0.00	Canceled					2017-09-23		2017-09-28				2017-11-09		2018-01-22		2018-02-26		2019-02-26	
IN-MPRRDA-29474-CW-RFB / MP08 WB - 05 : Upgradation and resurfacing of 8 Gravel Roads in Damoh District.	/	Road Upgrading, Construction and Maintenance*	Post	Request for Bids	Open - National	Single Stage - Two Envelope		929,307.00	766,305.72	Signed					2017-09-23		2017-09-28				2017-11-09		2018-01-22		2018-02-26		2019-02-26	
IN-MPRRDA-29476-CW-RFB / MP08 WB - 07 : Upgradation and resurfacing of 9 Gravel Roads in Damoh District.	/	Road Upgrading, Construction and Maintenance*	Post	Request for Bids	Open - National	Single Stage - Two Envelope		1,038,309.00	855,331.15	Signed					2017-09-23		2017-09-28				2017-11-09		2018-01-22		2018-02-26		2019-02-26	
IN-MPRRDA-29477-CW-RFB / MP33 WB - 01 : Upgradation and resurfacing of 22 Gravel Roads in Sagar District.	IBRD / 88330	Road Upgrading, Construction and Maintenance*	Post	Request for Bids	Open - National	Single Stage - Two Envelope		2,246,255.00	0.00	Canceled					2017-09-23		2017-09-28				2017-11-09		2018-01-22		2018-02-26		2019-06-28	
IN-MPRRDA-29482-CW-RFB / MP33 WB - 02 : Upgradation and resurfacing of 17 Gravel Roads in Sagar District.	/	Road Upgrading, Construction and Maintenance*	Post	Request for Bids	Open - National	Single Stage - Two Envelope		1,670,695.00	0.00	Canceled					2017-09-23		2017-09-28				2017-11-09		2018-01-22		2018-02-26		2019-06-28	
IN-MPRRDA-29483-CW-RFB / MP33 WB - 03 : Upgradation and resurfacing of 9 Gravel Roads in Sagar District.	/	Road Upgrading, Construction and Maintenance*	Post	Request for Bids	Open - National	Single Stage - Two Envelope		1,444,628.00	0.00	Canceled					2017-09-23		2017-09-28				2017-11-09		2018-01-22		2018-02-26		2019-02-26	
IN-MPRRDA-29485-CW-RFB / MP33 WB - 04 : Upgradation and resurfacing of 16 Gravel Roads in Sagar District.	/	Road Upgrading, Construction and Maintenance*	Post	Request for Bids	Open - National	Single Stage - Two Envelope		1,961,654.00	157,777.04	Signed					2017-09-23		2017-09-28				2017-11-09		2018-01-22		2018-02-26		2019-06-28	
IN-MPRRDA-29488-CW-RFB / MP08 WB - 08 : Upgradation and resurfacing of 16 Gravel Roads in Damoh District.	/	Road Upgrading, Construction and Maintenance*	Post	Request for Bids	Open - National	Single Stage - Two Envelope		1,670,868.00	0.00	Canceled					2017-09-23		2017-09-28				2017-11-09		2018-01-22		2018-02-26		2019-06-28	
IN-MPRRDA-29489-CW-RFB / MP09 WB - 01 : Upgradation and resurfacing of 16 Gravel Roads in Datia District.	/	Road Upgrading, Construction and Maintenance*	Post	Request for Bids	Open - National	Single Stage - Two Envelope		1,411,975.00	983,121.52	Signed					2017-09-23		2017-09-28				2017-11-09		2018-01-22		2018-02-26		2019-02-26	
IN-MPRRDA-29490-CW-RFB / MP09 WB - 02 : Upgradation and resurfacing of 21 Gravel Roads in Datia District.	/	Road Upgrading, Construction and Maintenance*	Post	Request for Bids	Open - National	Single Stage - Two Envelope		1,724,455.00	1,349,090.96	Signed					2017-09-23		2017-09-28				2017-11-09		2018-01-22		2018-02-26		2019-06-28	
IN-MPRRDA-29491-CW-RFB / MP33 WB - 05 : Upgradation and resurfacing of 18 Gravel Roads in Sagar District.	/	Road Upgrading, Construction and Maintenance*	Post	Request for Bids	Open - National	Single Stage - Two Envelope		2,034,041.00	167,677.73	Signed					2017-09-23		2017-09-28				2017-11-09		2018-01-22		2018-02-26		2019-06-28	
IN-MPRRDA-29493-CW-RFB / MP33 WB - 06 : Upgradation and resurfacing of 26 Gravel Roads in Sagar District.	/	Road Upgrading, Construction and Maintenance*	Post	Request for Bids	Open - National	Single Stage - Two Envelope		2,138,201.00	167,701.27	Signed					2017-09-23		2017-09-28				2017-11-09		2018-01-22		2018-02-26		2019-06-28	
IN-MPRRDA-29495-CW-RFB / MP13 WB - 08 : Upgradation and resurfacing of 10 Gravel Roads in Guna District.	/	Road Upgrading, Construction and Maintenance*	Post	Request for Bids	Open - National	Single Stage - Two Envelope		1,456,293.00	1,113,903.57	Signed					2017-09-23		2017-09-28				2017-11-09		2018-01-22		2018-02-26		2019-02-26	
IN-MPRRDA-29499-CW-RFB / MP13 WB - 09 : Upgradation and resurfacing of 8 Gravel Roads in Guna District.	/	Road Upgrading, Construction and Maintenance*	Post	Request for Bids	Open - National	Single Stage - Two Envelope		994,526.00	762,338.15	Signed					2017-09-23		2017-09-28				2017-11-09		2018-01-22		2018-02-26		2019-02-26	
IN-MPRRDA-29513-CW-RFB / MP33 WB - 17 : Upgradation and resurfacing of 15 Gravel Roads in Sagar District.	/	Road Upgrading, Construction and Maintenance*	Post	Request for Bids	Open - National	Single Stage - Two Envelope		1,541,826.00	1,223,477.32	Signed					2017-09-23		2017-09-28				2017-11-09		2018-01-22		2018-02-26		2019-02-26	
IN-MPRRDA-29097-CW-RFB / MP34 WB - 01 : Upgradation and resurfacing of 12 Gravel Roads in Satna District.	/	Road Upgrading, Construction and Maintenance*	Post	Request for Bids	Open - National	Single Stage - Two Envelope		1,404,652.00	0.00	Canceled					2017-09-21		2017-09-26				2017-11-07		2018-01-20		2018-02-24		2019-02-24	
IN-MPRRDA-18729-CW-RFB / MP08 WB - 06 : Upgradation and resurfacing of 25 Gravel Roads in Damoh District.	/	Road Upgrading, Construction and Maintenance*	Post	Request for Bids	Open - National	Single Stage - Two Envelope		2,567,728.00	0.00	Canceled					2017-06-21		2017-06-26				2017-08-07		2017-10-20		2017-11-24		2019-05-26	
IN-MPRRDA-18728-CW-RFB / MP08 WB - 05 : Upgradation and resurfacing of 21 Gravel Roads in Damoh District.	/	Road Upgrading, Construction and Maintenance*	Post	Request for Bids	Open - National	Single Stage - Two Envelope		2,378,385.00	0.00	Canceled					2017-06-21		2017-06-26				2017-08-07		2017-10-20		2017-11-24		2019-05-26	
IN-MPRRDA-18848-CW-RFB / MP33 WB - 10 : Upgradation and resurfacing of 17 Gravel Roads in Sagar District.	/	Road Upgrading, Construction and Maintenance*	Post	Request for Bids	Open - National	Single Stage - Two Envelope		1,689,108.00	0.00	Canceled					2017-06-22		2017-06-27				2017-08-08		2017-10-21		2017-11-25		2019-05-27	

IN-MPRRDA-18846-CW-RFB / MP33 WB - 08 : Upgradation and resurfacing of 19 Gravel Roads in Sagar District.	/	Road Upgrading, Construction and Maintenance*	Post	Request for Bids	Open - National	Single Stage - Two Envelope		1,732,238.00	0.00	Canceled					2017-06-22		2017-06-27				2017-08-08		2017-10-21		2017-11-25		2019-05-27	
IN-MPRRDA-18882-CW-RFB / MP33 WB - 11 : Upgradation and resurfacing of 17 Gravel Roads in Sagar District.	/	Road Upgrading, Construction and Maintenance*	Post	Request for Bids	Open - National	Single Stage - Two Envelope		1,920,969.00	0.00	Canceled					2017-06-22		2017-06-27				2017-08-08		2017-10-21		2017-11-25		2019-05-27	
IN-MPRRDA-18849-CW-RFB / MP33 WB - 12 : Upgradation and resurfacing of 14 Gravel Roads in Sagar District.	/	Road Upgrading, Construction and Maintenance*	Post	Request for Bids	Open - National	Single Stage - Two Envelope		1,719,938.00	0.00	Canceled					2017-06-22		2017-06-27				2017-08-08		2017-10-21		2017-11-25		2019-05-27	
IN-MPRRDA-18883-CW-RFB / MP33 WB - 13 : Upgradation and resurfacing of 24 Gravel Roads in Sagar District.	/	Road Upgrading, Construction and Maintenance*	Post	Request for Bids	Open - National	Single Stage - Two Envelope		2,075,323.00	0.00	Canceled					2017-06-22		2017-06-27				2017-08-08		2017-10-21		2017-11-25		2019-05-27	
IN-MPRRDA-18847-CW-RFB / MP33 WB - 09 : Upgradation and resurfacing of 20 Gravel Roads in Sagar District.	/	Road Upgrading, Construction and Maintenance*	Post	Request for Bids	Open - National	Single Stage - Two Envelope		2,252,306.00	0.00	Canceled					2017-06-22		2017-06-27				2017-08-08		2017-10-21		2017-11-25		2019-05-27	
IN-MPRRDA-18851-CW-RFB / MP33 WB - 15 : Upgradation and resurfacing of 15 Gravel Roads in Sagar District.	/	Road Upgrading, Construction and Maintenance*	Post	Request for Bids	Open - National	Single Stage - Two Envelope		1,741,462.00	0.00	Canceled					2017-06-22		2017-06-27				2017-08-08		2017-10-21		2017-11-25		2019-05-27	
IN-MPRRDA-18863-CW-RFB / MP42 WB - 03 : Upgradation and resurfacing of 26 Gravel Roads in Tikamgarh District.	/	Road Upgrading, Construction and Maintenance*	Post	Request for Bids	Open - National	Single Stage - Two Envelope		2,427,405.00	0.00	Canceled					2017-06-22		2017-06-27				2017-08-08		2017-10-21		2017-11-25		2019-05-27	
IN-MPRRDA-18850-CW-RFB / MP33 WB - 14 : Upgradation and resurfacing of 15 Gravel Roads in Sagar District.	/	Road Upgrading, Construction and Maintenance*	Post	Request for Bids	Open - National	Single Stage - Two Envelope		1,325,431.00	0.00	Canceled					2017-06-22		2017-06-27				2017-08-08		2017-10-21		2017-11-25		2018-11-25	
IN-MPRRDA-13380-CW-RFB / MP42 WB - 02 : Upgradation and resurfacing of 22 Gravel Roads in Tikamgarh District.	/	Road Upgrading, Construction and Maintenance*	Post	Request for Bids	Open - National	Single Stage - Two Envelope		1,819,015.00	0.00	Canceled					2017-05-11		2017-05-16				2017-06-27		2017-09-09		2017-10-14		2019-04-15	
IN-MPRRDA-13378-CW-RFB / MP42 WB - 01 : Upgradation and resurfacing of 37 Gravel Roads in Tikamgarh District.	/	Road Upgrading, Construction and Maintenance*	Post	Request for Bids	Open - National	Single Stage - Two Envelope		3,187,492.00	0.00	Canceled					2017-05-11		2017-05-16				2017-06-27		2017-09-09		2017-10-14		2019-04-15	
IN-MPRRDA-3494-CW-RFB / MP33 WB - 07 : Upgradation and resurfacing of 18 Gravel Roads in Sagar District.	/	Road Upgrading, Construction and Maintenance*	Post	Request for Bids	Open - National	Single Stage - Two Envelope		1,881,400.00	0.00	Canceled					2017-05-11		2017-05-16				2017-06-27		2017-09-09		2017-10-14		2019-04-15	
IN-MPRRDA-3493-CW-RFB / MP33 WB - 06 : Upgradation and resurfacing of 26 Gravel Roads in Sagar District.	/	Road Upgrading, Construction and Maintenance*	Post	Request for Bids	Open - National	Single Stage - Two Envelope		1,969,338.00	0.00	Canceled					2017-05-11		2017-05-16				2017-06-27		2017-09-09		2017-10-14		2019-04-15	
IN-MPRRDA-3491-CW-RFB / MP33 WB - 05 : Upgradation and resurfacing of 18 Gravel Roads in Sagar District.	/	Road Upgrading, Construction and Maintenance*	Post	Request for Bids	Open - National	Single Stage - Two Envelope		1,956,031.00	0.00	Canceled					2017-05-11		2017-05-16				2017-06-27		2017-09-09		2017-10-14		2019-04-15	
IN-MPRRDA-3488-CW-RFB / MP33 WB - 02 : Upgradation and resurfacing of 17 Gravel Roads in Sagar District.	/	Road Upgrading, Construction and Maintenance*	Post	Request for Bids	Open - National	Single Stage - Two Envelope		1,609,323.00	0.00	Canceled					2017-05-11		2017-05-16				2017-06-27		2017-09-09		2017-10-14		2019-04-15	
IN-MPRRDA-3490-CW-RFB / MP33 WB - 04 : Upgradation and resurfacing of 16 Gravel Roads in Sagar District.	/	Road Upgrading, Construction and Maintenance*	Post	Request for Bids	Open - National	Single Stage - Two Envelope		1,904,738.00	0.00	Canceled					2017-05-11		2017-05-16				2017-06-27		2017-09-09		2017-10-14		2018-10-14	
IN-MPRRDA-3489-CW-RFB / MP33 WB - 03 : Upgradation and resurfacing of 09 Gravel Roads in Sagar District.	/	Road Upgrading, Construction and Maintenance*	Post	Request for Bids	Open - National	Single Stage - Two Envelope		1,360,200.00	0.00	Canceled					2017-05-11		2017-05-16				2017-06-27		2017-09-09		2017-10-14		2019-04-15	
IN-MPRRDA-3487-CW-RFB / MP33 WB - 01 : Upgradation and resurfacing of 22 Gravel Roads in Sagar District.	/	Road Upgrading, Construction and Maintenance*	Post	Request for Bids	Open - National	Single Stage - Two Envelope		2,372,506.00	0.00	Canceled					2017-09-18		2017-09-23				2017-11-04		2018-01-17		2018-02-21		2019-02-21	
IN-MPRRDA-27964-CW-RFB / MP03 WB - 02 : Upgradation and resurfacing of 7 Gravel Roads in Betul District.	/	Road Upgrading, Construction and Maintenance*	Post	Request for Bids	Open - National	Single Stage - Two Envelope		824,630.00	0.00	Canceled					2017-09-18		2017-09-23				2017-11-04		2018-01-17		2018-02-21		2019-02-21	
IN-MPRRDA-27965-CW-RFB / MP03 WB - 03 : Upgradation and resurfacing of 5 Gravel Roads in Betul District.	/	Road Upgrading, Construction and Maintenance*	Post	Request for Bids	Open - National	Single Stage - Two Envelope		454,686.00	0.00	Canceled					2017-09-18		2017-09-23				2017-11-04		2018-01-17		2018-02-21		2019-02-21	
IN-MPRRDA-27967-CW-RFB / MP15 WB - 01 : Upgradation and resurfacing of 8 Gravel Roads in Harda District.	/	Road Upgrading, Construction and Maintenance*	Post	Request for Bids	Open - National	Single Stage - Two Envelope		1,037,844.00	0.00	Canceled					2017-09-18		2017-09-23				2017-11-04		2018-01-17		2018-02-21		2018-08-20	
IN-MPRRDA-27969-CW-RFB / MP15 WB - 02 : Upgradation and resurfacing of 6 Gravel Roads in Harda District.	/	Road Upgrading, Construction and Maintenance*	Post	Request for Bids	Open - National	Single Stage - Two Envelope		829,713.00	0.00	Canceled					2017-09-18		2017-09-23				2017-11-04		2018-01-17		2018-02-21		2019-02-21	
IN-MPRRDA-27989-CW-RFB / MP15 WB - 05 : Upgradation and resurfacing of 9 Gravel Roads in Harda District.	/	Road Upgrading, Construction and Maintenance*	Post	Request for Bids	Open - National	Single Stage - Two Envelope		869,430.00	0.00	Canceled					2017-09-18		2017-09-23				2017-11-04		2018-01-17		2018-02-21		2019-02-21	
IN-MPRRDA-26975-CW-RFB / MP16 WB - 01 : Upgradation and resurfacing of 8 Gravel Roads in Hoshangabad District.	/	Road Upgrading, Construction and Maintenance*	Post	Request for Bids	Open - National	Single Stage - Two Envelope		823,786.00	0.00	Canceled					2017-09-18		2017-09-23				2017-11-04		2018-01-17		2018-02-21		2019-02-21	
IN-MPRRDA-27996-CW-RFB / MP16 WB - 02 : Upgradation and resurfacing of 9 Gravel Roads in Hoshangabad District.	/	Road Upgrading, Construction and Maintenance*	Post	Request for Bids	Open - National	Single Stage - Two Envelope		1,087,623.00	0.00	Canceled					2017-09-18		2017-09-23				2017-11-04		2018-01-17		2018-02-21		2019-02-21	
IN-MPRRDA-27993-CW-RFB / MP16 WB - 04 : Upgradation and resurfacing of 8 Gravel Roads in Hoshangabad District.	/	Road Upgrading, Construction and Maintenance*	Post	Request for Bids	Open - National	Single Stage - Two Envelope		761,152.00	0.00	Canceled					2017-09-18		2017-09-23				2017-11-04		2018-01-17		2018-02-21		2019-02-21	
IN-MPRRDA-27994-CW-RFB / MP16 WB - 05 : Upgradation and resurfacing of 7 Gravel Roads in Hoshangabad District.	/	Road Upgrading, Construction and Maintenance*	Post	Request for Bids	Open - National	Single Stage - Two Envelope		653,339.00	0.00	Canceled					2017-09-18		2017-09-23				2017-11-04		2018-01-17		2018-02-21		2019-02-21	
IN-MPRRDA-27999-CW-RFB / MP16 WB - 06 : Upgradation and resurfacing of 10 Gravel Roads in Hoshangabad District.	/	Road Upgrading, Construction and Maintenance*	Post	Request for Bids	Open - National	Single Stage - Two Envelope		1,149,689.00	0.00	Canceled					2017-09-18		2017-09-23				2017-11-04		2018-01-17		2018-02-21		2019-02-21	
IN-MPRRDA-28002-CW-RFB / MP16 WB - 09 : Upgradation and resurfacing of 9 Gravel Roads in Hoshangabad District.	/	Road Upgrading, Construction and Maintenance*	Post	Request for Bids	Open - National	Single Stage - Two Envelope		1,020,561.00	0.00	Canceled					2017-09-18		2017-09-23				2017-11-04		2018-01-17		2018-02-21		2019-02-21	
IN-MPRRDA-28003-CW-RFB / MP16 WB - 10 : Upgradation and resurfacing of 11 Gravel Roads in Hoshangabad District.	/	Road Upgrading, Construction and Maintenance*	Post	Request for Bids	Open - National	Single Stage - Two Envelope		1,068,945.00	0.00	Canceled					2017-09-18		2017-09-23				2017-11-04		2018-01-17		2018-02-21		2019-02-21	
IN-MPRRDA-28004-CW-RFB / MP16 WB - 11 : Upgradation and resurfacing of 13 Gravel Roads in Hoshangabad District.	/	Road Upgrading, Construction and Maintenance*	Post	Request for Bids	Open - National	Single Stage - Two Envelope		862,848.00	0.00	Canceled					2017-09-18		2017-09-23				2017-11-04		2018-01-17		2018-02-21		2019-02-21	
IN-MPRRDA-26993-CW-RFB / MP29 WB - 01 : Upgradation and resurfacing of 10 Gravel Roads in Raisen District.	/	Road Upgrading, Construction and Maintenance*	Post	Request for Bids	Open - National	Single Stage - Two Envelope		855,852.00	0.00	Canceled					2017-09-18		2017-09-23				2017-11-04		2018-01-17		2018-02-21		2019-02-21	
IN-MPRRDA-26997-CW-RFB / MP29 WB - 02 : Upgradation and resurfacing of 09 Gravel Roads in Raisen District.	/	Road Upgrading, Construction and Maintenance*	Post	Request for Bids	Open - National	Single Stage - Two Envelope		682,993.00	0.00	Canceled					2017-09-18		2017-09-23				2017-11-04		2018-01-17		2018-02-21		2019-02-21	
IN-MPRRDA-27041-CW-RFB / MP29 WB - 15 : Upgradation and resurfacing of 09 Gravel Roads in Raisen District.	/	Road Upgrading, Construction and Maintenance*	Post	Request for Bids	Open - National	Single Stage - Two Envelope		721,831.00	0.00	Canceled					2017-09-18		2017-09-23				2017-11-04		2018-01-17		2018-02-21		2019-02-21	
IN-MPRRDA-27042-CW-RFB / MP29 WB - 16 : Upgradation and resurfacing of 11 Gravel Roads in Raisen District.	/	Road Upgrading, Construction and Maintenance*	Post	Request for Bids	Open - National	Single Stage - Two Envelope		1,173,002.00	0.00	Canceled					2017-09-18		2017-09-23				2017-11-04		2018-01-17		2018-02-21		2019-02-21	
IN-MPRRDA-27044-CW-RFB / MP29 WB - 17 : Upgradation and resurfacing of 12 Gravel Roads in Raisen District.	/	Road Upgrading, Construction and Maintenance*	Post	Request for Bids	Open - National	Single Stage - Two Envelope		1,577,322.00	0.00	Canceled					2017-09-18		2017-09-23				2017-11-04		2018-01-17		2018-02-21		2019-02-21	
IN-MPRRDA-27046-CW-RFB / MP29 WB - 18 : Upgradation and resurfacing of 10 Gravel Roads in Raisen District.	/	Road Upgrading, Construction and Maintenance*	Post	Request for Bids	Open - National	Single Stage - Two Envelope		1,675,830.00	0.00	Canceled					2017-09-18		2017-09-23				2017-11-04		2018-01-17		2018-02-21		2019-06-23	

IN-MPRRDA-27023-CW-RFB / MP29 WB - 09 : Upgradation and resurfacing of 12 Gravel Roads in Raisen District.	/	Road Upgrading, Construction and Maintenance*	Post	Request for Bids	Open - National	Single Stage - Two Envelope		1,233,792.00	0.00	Canceled					2017-09-18		2017-09-23				2017-11-04		2018-01-17		2018-02-21		2019-02-21	
IN-MPRRDA-27029-CW-RFB / MP29 WB - 11 : Upgradation and resurfacing of 12 Gravel Roads in Raisen District.	/	Road Upgrading, Construction and Maintenance*	Post	Request for Bids	Open - National	Single Stage - Two Envelope		1,432,135.00	0.00	Canceled					2017-09-18		2017-09-23				2017-11-04		2018-01-17		2018-02-21		2019-02-21	
IN-MPRRDA-27033-CW-RFB / MP29 WB - 12 : Upgradation and resurfacing of 11 Gravel Roads in Raisen District.	/	Road Upgrading, Construction and Maintenance*	Post	Request for Bids	Open - National	Single Stage - Two Envelope		1,073,115.00	0.00	Canceled					2017-09-18		2017-09-23				2017-11-04		2018-01-17		2018-02-21		2019-02-21	
IN-MPRRDA-27038-CW-RFB / MP29 WB - 14 : Upgradation and resurfacing of 08 Gravel Roads in Raisen District.	/	Road Upgrading, Construction and Maintenance*	Post	Request for Bids	Open - National	Single Stage - Two Envelope		966,370.00	0.00	Canceled					2017-09-18		2017-09-23				2017-11-04		2018-01-17		2018-02-21		2019-02-21	
IN-MPRRDA-27052-CW-RFB / MP29 WB - 20 : Upgradation and resurfacing of 9 Gravel Roads in Raisen District.	/	Road Upgrading, Construction and Maintenance*	Post	Request for Bids	Open - National	Single Stage - Two Envelope		978,639.00	0.00	Canceled					2017-09-18		2017-09-23				2017-11-04		2018-01-17		2018-02-21		2019-02-21	
IN-MPRRDA-27059-CW-RFB / MP45 WB - 17 : Upgradation and resurfacing of 11 Gravel Roads in Vidisha District.	/	Road Upgrading, Construction and Maintenance*	Post	Request for Bids	Open - National	Single Stage - Two Envelope		988,064.00	0.00	Canceled					2017-09-18		2017-09-23				2017-11-04		2018-01-17		2018-02-21		2019-02-21	
IN-MPRRDA-27066-CW-RFB / MP45 WB - 18 : Upgradation and resurfacing of 11 Gravel Roads in Vidisha District.	/	Road Upgrading, Construction and Maintenance*	Post	Request for Bids	Open - National	Single Stage - Two Envelope		989,906.00	0.00	Canceled					2017-09-18		2017-09-23				2017-11-04		2018-01-17		2018-02-21		2019-02-21	
IN-MPRRDA-27397-CW-RFB / MP02 WB - 01 : Upgradation and resurfacing of 03 Gravel Roads in Barwani District.	/	Road Upgrading, Construction and Maintenance*	Post	Request for Bids	Open - National	Single Stage - Two Envelope		353,214.00	0.00	Canceled					2017-09-19		2017-09-24				2017-11-05		2018-01-18		2018-02-22		2019-02-22	
IN-MPRRDA-27431-CW-RFB / MP17 WB - 01 : Upgradation and resurfacing of 09 Gravel Roads in Indore District.	/	Road Upgrading, Construction and Maintenance*	Post	Request for Bids	Open - National	Single Stage - Two Envelope		1,152,118.00	0.00	Canceled					2017-09-19		2017-09-24				2017-11-05		2018-01-18		2018-02-22		2019-02-22	
IN-MPRRDA-27443-CW-RFB / MP17 WB - 04 : Upgradation and resurfacing of 10 Gravel Roads in Indore District.	/	Road Upgrading, Construction and Maintenance*	Post	Request for Bids	Open - National	Single Stage - Two Envelope		1,286,105.00	0.00	Canceled					2017-09-19		2017-09-24				2017-11-05		2018-01-18		2018-02-22		2019-02-22	
IN-MPRRDA-27601-CW-RFB / MP22WB - 01 : Upgradation and resurfacing of 05 Gravel Roads in Khargone District.	/	Road Upgrading, Construction and Maintenance*	Post	Request for Bids	Open - National	Single Stage - Two Envelope		756,724.00	0.00	Canceled					2017-09-19		2017-09-24				2017-11-05		2018-01-18		2018-02-22		2019-02-22	
IN-MPRRDA-27602-CW-RFB / MP22 WB - 02 : Upgradation and resurfacing of 07 Gravel Roads in Khargone District.	/	Road Upgrading, Construction and Maintenance*	Post	Request for Bids	Open - National	Single Stage - Two Envelope		988,116.00	0.00	Canceled					2017-09-19		2017-09-24				2017-11-05		2018-01-18		2018-02-22		2019-02-22	
IN-MPRRDA-27605-CW-RFB / MP22 WB - 05 : Upgradation and resurfacing of 03 Gravel Roads in Khargone District.	/	Road Upgrading, Construction and Maintenance*	Post	Request for Bids	Open - National	Single Stage - Two Envelope		642,346.00	0.00	Canceled					2017-09-19		2017-09-24				2017-11-05		2018-01-18		2018-02-22		2019-02-22	
IN-MPRRDA-28074-CW-RFB / MP22 WB - 07 : Upgradation and resurfacing of 4 Gravel Roads in Khargone District.	/	Road Upgrading, Construction and Maintenance*	Post	Request for Bids	Open - National	Single Stage - Two Envelope		451,346.00	0.00	Canceled					2017-09-19		2017-09-24				2017-11-05		2018-01-18		2018-02-22		2019-02-22	
IN-MPRRDA-27457-CW-RFB / MP24 WB - 02 : Upgradation and resurfacing of 13 Gravel Roads in Mandsaur District.	/	Road Upgrading, Construction and Maintenance*	Post	Request for Bids	Open - National	Single Stage - Two Envelope		969,056.00	0.00	Canceled					2017-09-19		2017-09-24				2017-11-05		2018-01-18		2018-02-22		2019-02-22	
IN-MPRRDA-28079-CW-RFB / MP24 WB - 10 : Upgradation and resurfacing of 10 Gravel Roads in Mandsaur District.	/	Road Upgrading, Construction and Maintenance*	Post	Request for Bids	Open - National	Single Stage - Two Envelope		1,553,078.00	0.00	Canceled					2017-09-19		2017-09-24				2017-11-05		2018-01-18		2018-02-22		2019-02-22	
IN-MPRRDA-27412-CW-RFB / MP27 WB - 04 : Upgradation and resurfacing of 9 Gravel Roads in Neemuch District.	/	Road Upgrading, Construction and Maintenance*	Post	Request for Bids	Open - National	Single Stage - Two Envelope		1,222,809.00	0.00	Canceled					2017-09-19		2017-09-24				2017-11-05		2018-01-18		2018-02-22		2019-02-22	
IN-MPRRDA-27612-CW-RFB / MP31 WB - 03 : Upgradation and resurfacing of 17 Gravel Roads in Ratlam District.	/	Road Upgrading, Construction and Maintenance*	Post	Request for Bids	Open - National	Single Stage - Two Envelope		1,302,196.00	0.00	Canceled					2017-09-19		2017-09-24				2017-11-05		2018-01-18		2018-02-22		2019-02-22	
IN-MPRRDA-27618-CW-RFB / MP31 WB - 07 : Upgradation and resurfacing of 14 Gravel Roads in Ratlam District.	/	Road Upgrading, Construction and Maintenance*	Post	Request for Bids	Open - National	Single Stage - Two Envelope		1,409,270.00	0.00	Canceled					2017-09-19		2017-09-24				2017-11-05		2018-01-18		2018-02-22		2019-02-22	
IN-MPRRDA-27659-CW-RFB / MP43 WB - 03 : Upgradation and resurfacing of 6 Gravel Roads in Ujjain District.	/	Road Upgrading, Construction and Maintenance*	Post	Request for Bids	Open - National	Single Stage - Two Envelope		947,924.00	0.00	Canceled					2017-09-19		2017-09-24				2017-11-05		2018-01-18		2018-02-22		2019-02-22	
IN-MPRRDA-27690-CW-RFB / MP43 WB - 05 : Upgradation and resurfacing of 10 Gravel Roads in Ujjain District.	/	Road Upgrading, Construction and Maintenance*	Post	Request for Bids	Open - National	Single Stage - Two Envelope		1,103,724.00	0.00	Canceled					2017-09-19		2017-09-24				2017-11-05		2018-01-18		2018-02-22		2019-02-22	
IN-MPRRDA-29029-CW-RFB / MP46 WB - 02 : Upgradation and resurfacing of 7 Gravel Roads in Anuppur District.	/	Road Upgrading, Construction and Maintenance*	Post	Request for Bids	Open - National	Single Stage - Two Envelope		527,106.00	0.00	Canceled					2017-09-21		2017-09-26				2017-11-07		2018-01-20		2018-02-24		2019-02-24	
IN-MPRRDA-29035-CW-RFB / MP07 WB - 08 : Upgradation and resurfacing of 5 Gravel Roads in Chhindwara District.	/	Road Upgrading, Construction and Maintenance*	Post	Request for Bids	Open - National	Single Stage - Two Envelope		529,157.00	0.00	Canceled					2017-09-21		2017-09-26				2017-11-07		2018-01-20		2018-02-24		2019-02-24	
IN-MPRRDA-29037-CW-RFB / MP12 WB - 01 : Upgradation and resurfacing of 8 Gravel Roads in Dindori District.	/	Road Upgrading, Construction and Maintenance*	Post	Request for Bids	Open - National	Single Stage - Two Envelope		620,084.00	0.00	Canceled					2017-09-21		2017-09-26				2017-11-07		2018-01-20		2018-02-24		2019-02-24	
IN-MPRRDA-29038-CW-RFB / MP12 WB - 02 : Upgradation and resurfacing of 5 Gravel Roads in Dindori District.	/	Road Upgrading, Construction and Maintenance*	Post	Request for Bids	Open - National	Single Stage - Two Envelope		625,477.00	0.00	Canceled					2017-09-21		2017-09-26				2017-11-07		2018-01-20		2018-02-24		2019-02-24	
IN-MPRRDA-29050-CW-RFB / MP18 WB - 09 : Upgradation and resurfacing of 15 Gravel Roads in Jabalpur District.	/	Road Upgrading, Construction and Maintenance*	Post	Request for Bids	Open - National	Single Stage - Two Envelope		1,153,290.00	0.00	Canceled					2017-09-21		2017-09-26				2017-11-07		2018-01-20		2018-02-24		2019-02-24	
IN-MPRRDA-29052-CW-RFB / MP18 WB - 10 : Upgradation and resurfacing of 9 Gravel Roads in Jabalpur District.	/	Road Upgrading, Construction and Maintenance*	Post	Request for Bids	Open - National	Single Stage - Two Envelope		792,047.00	0.00	Canceled					2017-09-21		2017-09-26				2017-11-07		2018-01-20		2018-02-24		2019-02-24	
IN-MPRRDA-29053-CW-RFB / MP18 WB - 11 : Upgradation and resurfacing of 8 Gravel Roads in Jabalpur District.	/	Road Upgrading, Construction and Maintenance*	Post	Request for Bids	Open - National	Single Stage - Two Envelope		565,169.00	0.00	Canceled					2017-09-21		2017-09-26				2017-11-07		2018-01-20		2018-02-24		2019-02-24	
IN-MPRRDA-29061-CW-RFB / MP18 WB - 17 : Upgradation and resurfacing of 9 Gravel Roads in Jabalpur District.	/	Road Upgrading, Construction and Maintenance*	Post	Request for Bids	Open - National	Single Stage - Two Envelope		1,086,434.00	0.00	Canceled					2017-09-21		2017-09-26				2017-11-07		2018-01-20		2018-02-24		2019-02-24	
IN-MPRRDA-29062-CW-RFB / MP20 WB - 01 : Upgradation and resurfacing of 5 Gravel Roads in Katni District.	/	Road Upgrading, Construction and Maintenance*	Post	Request for Bids	Open - National	Single Stage - Two Envelope		386,210.00	0.00	Canceled					2017-09-21		2017-09-26				2017-11-07		2018-01-20		2018-02-24		2019-02-24	
IN-MPRRDA-29063-CW-RFB / MP20 WB - 02 : Upgradation and resurfacing of 3 Gravel Roads in Katni District.	/	Road Upgrading, Construction and Maintenance*	Post	Request for Bids	Open - National	Single Stage - Two Envelope		272,829.00	0.00	Canceled					2017-09-21		2017-09-26				2017-11-07		2018-01-20		2018-02-24		2019-02-24	
IN-MPRRDA-29065-CW-RFB / MP20 WB - 03 : Upgradation and resurfacing of 4 Gravel Roads in Katni District.	/	Road Upgrading, Construction and Maintenance*	Post	Request for Bids	Open - National	Single Stage - Two Envelope		436,610.00	0.00	Canceled					2017-09-21		2017-09-26				2017-11-07		2018-01-20		2018-02-24		2019-02-24	
IN-MPRRDA-29066-CW-RFB / MP20 WB - 04 : Upgradation and resurfacing of 4 Gravel Roads in Katni District.	/	Road Upgrading, Construction and Maintenance*	Post	Request for Bids	Open - National	Single Stage - Two Envelope		475,026.00	0.00	Canceled					2017-09-21		2017-09-26				2017-11-07		2018-01-20		2018-02-24		2019-02-24	
IN-MPRRDA-29091-CW-RFB / MP26 WB - 03 : Upgradation and resurfacing of 8 Gravel Roads in Narsinghpur District.	/	Road Upgrading, Construction and Maintenance*	Post	Request for Bids	Open - National	Single Stage - Two Envelope		1,052,690.00	0.00	Canceled					2017-09-21		2017-09-26				2017-11-07		2018-01-20		2018-02-24		2019-02-24	
IN-MPRRDA-29094-CW-RFB / MP26 WB - 05 : Upgradation and resurfacing of 10 Gravel Roads in Narsinghpur District.	/	Road Upgrading, Construction and Maintenance*	Post	Request for Bids	Open - National	Single Stage - Two Envelope		936,184.00	0.00	Canceled					2017-09-21		2017-09-26				2017-11-07		2018-01-20		2018-02-24		2019-02-24	
IN-MPRRDA-29098-CW-RFB / MP34 WB - 02 : Upgradation and resurfacing of 6 Gravel Roads in Satna District.	/	Road Upgrading, Construction and Maintenance*	Post	Request for Bids	Open - National	Single Stage - Two Envelope		962,235.00	0.00	Canceled					2017-09-21		2017-09-26				2017-11-07		2018-01-20		2018-02-24		2019-02-24	

PR-RETHYMNO-2021/70 (PR) - RFID TAG - 25 - Lignification and coatbeing of 17 Gland Roads in Nenos Station		Road Lighthing, Construction and Maintenance"	Non	Request for Bids	Open - National	Single Stage - Two Envelope		997.28600	2.00	Counted					2023-06-16		2023-08-16				2023-11-27		2024-01-16		2024-02-01		2024-04-01					
PR-RETHYMNO-2021/70 (PR) - RFID TAG - 26 - Lignification and coatbeing of 17 Gland Roads in Nenos Station		Road Lighthing, Construction and Maintenance"	Non	Request for Bids	Open - National	Single Stage - Two Envelope		710.24100	2.00	Counted					2023-06-16		2023-08-16				2023-11-27		2024-01-16		2024-02-01		2024-04-01					
PR-RETHYMNO-2021/70 (PR) - RFID TAG - 27 - Lignification and coatbeing of 17 Gland Roads in Nenos Station		Road Lighthing, Construction and Maintenance"	Non	Request for Bids	Open - National	Single Stage - Two Envelope		1.122.170.000	2.00	Counted					2023-06-16		2023-08-16				2023-11-27		2024-01-16		2024-02-01		2024-04-01					
PR-RETHYMNO-2021/70 (PR) - RFID TAG - 28 - Lignification and coatbeing of 17 Gland Roads in Nenos Station		Road Lighthing, Construction and Maintenance"	Non	Request for Bids	Open - National	Single Stage - Two Envelope		1.000.270.000	2.00	Counted					2023-06-16		2023-08-16				2023-11-27		2024-01-16		2024-02-01		2024-04-01					
PR-RETHYMNO-2021/70 (PR) - RFID TAG - 29 - Lignification and coatbeing of 17 Gland Roads in Nenos Station		Road Lighthing, Construction and Maintenance"	Non	Request for Bids	Open - National	Single Stage - Two Envelope		384.247.000	2.00	Counted					2023-06-16		2023-08-16				2023-11-27		2024-01-16		2024-02-01		2024-04-01					
PR-RETHYMNO-2021/70 (PR) - RFID TAG - 30 - Lignification and coatbeing of 17 Gland Roads in Nenos Station		Road Lighthing, Construction and Maintenance"	Non	Request for Bids	Open - National	Single Stage - Two Envelope		367.270.000	2.00	Counted					2023-06-16		2023-08-16				2023-11-27		2024-01-16		2024-02-01		2024-04-01					
PR-RETHYMNO-2021/70 (PR) - RFID TAG - 31 - Lignification and coatbeing of 17 Gland Roads in Nenos Station		Road Lighthing, Construction and Maintenance"	Non	Request for Bids	Open - National	Single Stage - Two Envelope		744.400.000	2.00	Counted					2023-06-16		2023-08-16				2023-11-27		2024-01-16		2024-02-01		2024-04-01					
PR-RETHYMNO-2021/70 (PR) - RFID TAG - 32 - Lignification and coatbeing of 17 Gland Roads in Nenos Station		Road Lighthing, Construction and Maintenance"	Non	Request for Bids	Open - National	Single Stage - Two Envelope		1.000.000.000	2.00	Counted					2023-06-16		2023-08-16				2023-11-27		2024-01-16		2024-02-01		2024-04-01					
PR-RETHYMNO-2021/70 (PR) - RFID TAG - 33 - Lignification and coatbeing of 17 Gland Roads in Nenos Station		Road Lighthing, Construction and Maintenance"	Non	Request for Bids	Open - National	Single Stage - Two Envelope		1.000.270.000	2.00	Counted					2023-06-16		2023-08-16				2023-11-27		2024-01-16		2024-02-01		2024-04-01					
PR-RETHYMNO-2021/70 (PR) - RFID TAG - 34 - Lignification and coatbeing of 17 Gland Roads in Nenos Station		Road Lighthing, Construction and Maintenance"	Non	Request for Bids	Open - National	Single Stage - Two Envelope		1.000.000.000	2.00	Counted					2023-06-16		2023-08-16				2023-11-27		2024-01-16		2024-02-01		2024-04-01					
PR-RETHYMNO-2021/70 (PR) - RFID TAG - 35 - Lignification and coatbeing of 17 Gland Roads in Nenos Station		Road Lighthing, Construction and Maintenance"	Non	Request for Bids	Open - National	Single Stage - Two Envelope		384.000.000	2.00	Counted					2023-06-16		2023-08-16				2023-11-27		2024-01-16		2024-02-01		2024-04-01					
PR-RETHYMNO-2021/70 (PR) - RFID TAG - 36 - Lignification and coatbeing of 17 Gland Roads in Nenos Station		Road Lighthing, Construction and Maintenance"	Non	Request for Bids	Open - National	Single Stage - Two Envelope		1.000.270.000	2.00	Counted					2023-06-16		2023-08-16				2023-11-27		2024-01-16		2024-02-01		2024-04-01					
PR-RETHYMNO-2021/70 (PR) - RFID TAG - 37 - Lignification and coatbeing of 17 Gland Roads in Nenos Station		Road Lighthing, Construction and Maintenance"	Non	Request for Bids	Open - National	Single Stage - Two Envelope		384.000.000	2.00	Counted					2023-06-16		2023-08-16				2023-11-27		2024-01-16		2024-02-01		2024-04-01					
PR-RETHYMNO-2021/70 (PR) - RFID TAG - 38 - Lignification and coatbeing of 17 Gland Roads in Nenos Station		Road Lighthing, Construction and Maintenance"	Non	Request for Bids	Open - National	Single Stage - Two Envelope		1.000.270.000	2.00	Counted					2023-06-16		2023-08-16				2023-11-27		2024-01-16		2024-02-01		2024-04-01					
PR-RETHYMNO-2021/70 (PR) - RFID TAG - 39 - Lignification and coatbeing of 17 Gland Roads in Nenos Station		Road Lighthing, Construction and Maintenance"	Non	Request for Bids	Open - National	Single Stage - Two Envelope		384.000.000	2.00	Counted					2023-06-16		2023-08-16				2023-11-27		2024-01-16		2024-02-01		2024-04-01					
PR-RETHYMNO-2021/70 (PR) - RFID TAG - 40 - Lignification and coatbeing of 17 Gland Roads in Nenos Station		Road Lighthing, Construction and Maintenance"	Non	Request for Bids	Open - National	Single Stage - Two Envelope		1.000.270.000	2.00	Counted					2023-06-16		2023-08-16				2023-11-27		2024-01-16		2024-02-01		2024-04-01					
PR-RETHYMNO-2021/70 (PR) - RFID TAG - 41 - Lignification and coatbeing of 17 Gland Roads in Nenos Station		Road Lighthing, Construction and Maintenance"	Non	Request for Bids	Open - National	Single Stage - Two Envelope		1.000.000.000	2.00	Counted					2023-06-16		2023-08-16				2023-11-27		2024-01-16		2024-02-01		2024-04-01					
PR-RETHYMNO-2021/70 (PR) - RFID TAG - 42 - Lignification and coatbeing of 17 Gland Roads in Nenos Station		Road Lighthing, Construction and Maintenance"	Non	Request for Bids	Open - National	Single Stage - Two Envelope		384.000.000	2.00	Counted					2023-06-16		2023-08-16				2023-11-27		2024-01-16		2024-02-01		2024-04-01					
PR-RETHYMNO-2021/70 (PR) - RFID TAG - 43 - Lignification and coatbeing of 17 Gland Roads in Nenos Station		Road Lighthing, Construction and Maintenance"	Non	Request for Bids	Open - National	Single Stage - Two Envelope		1.000.270.000	2.00	Counted					2023-06-16		2023-08-16				2023-11-27		2024-01-16		2024-02-01		2024-04-01					
PR-RETHYMNO-2021/70 (PR) - RFID TAG - 44 - Lignification and coatbeing of 17 Gland Roads in Nenos Station		Road Lighthing, Construction and Maintenance"	Non	Request for Bids	Open - National	Single Stage - Two Envelope		384.000.000	2.00	Counted					2023-06-16		2023-08-16				2023-11-27		2024-01-16		2024-02-01		2024-04-01					
PR-RETHYMNO-2021/70 (PR) - RFID TAG - 45 - Lignification and coatbeing of 17 Gland Roads in Nenos Station		Road Lighthing, Construction and Maintenance"	Non	Request for Bids	Open - National	Single Stage - Two Envelope		1.000.000.000	2.00	Counted					2023-06-16		2023-08-16				2023-11-27		2024-01-16		2024-02-01		2024-04-01					
PR-RETHYMNO-2021/70 (PR) - RFID TAG - 46 - Lignification and coatbeing of 17 Gland Roads in Nenos Station		Road Lighthing, Construction and Maintenance"	Non	Request for Bids	Open - National	Single Stage - Two Envelope		1.000.270.000	2.00	Counted					2023-06-16		2023-08-16				2023-11-27		2024-01-16		2024-02-01		2024-04-01					
PR-RETHYMNO-2021/70 (PR) - RFID TAG - 47 - Lignification and coatbeing of 17 Gland Roads in Nenos Station		Road Lighthing, Construction and Maintenance"	Non	Request for Bids	Open - National	Single Stage - Two Envelope		384.000.000	2.00	Counted					2023-06-16		2023-08-16				2023-11-27		2024-01-16		2024-02-01		2024-04-01					
PR-RETHYMNO-2021/70 (PR) - RFID TAG - 48 - Lignification and coatbeing of 17 Gland Roads in Nenos Station		Road Lighthing, Construction and Maintenance"	Non	Request for Bids	Open - National	Single Stage - Two Envelope		1.000.000.000	2.00	Counted					2023-06-16		2023-08-16				2023-11-27		2024-01-16		2024-02-01		2024-04-01					
PR-RETHYMNO-2021/70 (PR) - RFID TAG - 49 - Lignification and coatbeing of 17 Gland Roads in Nenos Station		Road Lighthing, Construction and Maintenance"	Non	Request for Bids	Open - National	Single Stage - Two Envelope		384.000.000	2.00	Counted					2023-06-16		2023-08-16				2023-11-27		2024-01-16		2024-02-01		2024-04-01					
PR-RETHYMNO-2021/70 (PR) - RFID TAG - 50 - Lignification and coatbeing of 17 Gland Roads in Nenos Station		Road Lighthing, Construction and Maintenance"	Non	Request for Bids	Open - National	Single Stage - Two Envelope		1.000.270.000	2.00	Counted					2023-06-16		2023-08-16				2023-11-27		2024-01-16		2024-02-01		2024-04-01					
PR-RETHYMNO-2021/70 (PR) - RFID TAG - 51 - Lignification and coatbeing of 17 Gland Roads in Nenos Station		Road Lighthing, Construction and Maintenance"	Non	Request for Bids	Open - National	Single Stage - Two Envelope		384.000.000	2.00	Counted					2023-06-16		2023-08-16				2023-11-27		2024-01-16		2024-02-01		2024-04-01					
PR-RETHYMNO-2021/70 (PR) - RFID TAG - 52 - Lignification and coatbeing of 17 Gland Roads in Nenos Station		Road Lighthing, Construction and Maintenance"	Non	Request for Bids	Open - National	Single Stage - Two Envelope		1.000.000.000	2.00	Counted					2023-06-16		2023-08-16				2023-11-27		2024-01-16		2024-02-01		2024-04-01					
PR-RETHYMNO-2021/70 (PR) - RFID TAG - 53 - Lignification and coatbeing of 17 Gland Roads in Nenos Station		Road Lighthing, Construction and Maintenance"	Non	Request for Bids	Open - National	Single Stage - Two Envelope		1.000.270.000	2.00	Counted					2023-06-16		2023-08-16				2023-11-27		2024-01-16		2024-02-01		2024-04-01					
PR-RETHYMNO-2021/70 (PR) - RFID TAG - 54 - Lignification and coatbeing of 17 Gland Roads in Nenos Station		Road Lighthing, Construction and Maintenance"	Non	Request for Bids	Open - National	Single Stage - Two Envelope		384.000.000	2.00	Counted					2023-06-16		2023-08-16				2023-11-27		2024-01-16		2024-02-01		2024-04-01					
PR-RETHYMNO-2021/70 (PR) - RFID TAG - 55 - Lignification and coatbeing of 17 Gland Roads in Nenos Station		Road Lighthing, Construction and Maintenance"	Non	Request for Bids	Open - National	Single Stage - Two Envelope		1.000.000.000	2.00	Counted					2023-06-16		2023-08-16				2023-11-27		2024-01-16		2024-02-01		2024-04-01					
PR-RETHYMNO-2021/70 (PR) - RFID TAG - 56 - Lignification and coatbeing of 17 Gland Roads in Nenos Station		Road Lighthing, Construction and Maintenance"	Non	Request for Bids	Open - National	Single Stage - Two Envelope		1.000.270.000	2.00	Counted					2023-06-16		2023-08-16				2023-11-27		2024-01-16		2024-02-01		2024-04-01					
PR-RETHYMNO-2021/70 (PR) - RFID TAG - 57 - Lignification and coatbeing of 17 Gland Roads in Nenos Station		Road Lighthing, Construction and Maintenance"	Non	Request for Bids	Open - National	Single Stage - Two Envelope		384.000.000	2.00	Counted					2023-06-16		2023-08-16				2023-11-27		2024-01-16		2024-02-01		2024-04-01					
PR-RETHYMNO-2021/70 (PR) - RFID TAG - 58 - Lignification and coatbeing of 17 Gland Roads in Nenos Station		Road Lighthing, Construction and Maintenance"	Non	Request for Bids	Open - National	Single Stage - Two Envelope		1.000.000.000	2.00	Counted					2023-06-16		2023-08-16				2023-11-27		2024-01-16		2024-02-01		2024-04-01					
PR-RETHYMNO-2021/70 (PR) - RFID TAG - 59 - Lignification and coatbeing of 17 Gland Roads in Nenos Station		Road Lighthing, Construction and Maintenance"	Non	Request for Bids	Open - National	Single Stage - Two Envelope		1.000.270.000	2.00	Counted					2023-06-16		2023-08-16				2023-11-27		2024-01-16		2024-02-01		2024-04-01					
PR-RETHYMNO-2021/70 (PR) - RFID TAG - 60 - Lignification and coatbeing of 17 Gland Roads in Nenos Station		Road Lighthing, Construction and Maintenance"	Non	Request for Bids	Open - National	Single Stage - Two Envelope		384.000.000	2.00	Counted					2023-06-16		2023-08-16				2023-11-27		2024-01-16		2024-02-01		2024-04-01					
PR-RETHYMNO-2021/70 (PR) - RFID TAG - 61 - Lignification and coatbeing of 17 Gland Roads in Nenos Station		Road Lighthing, Construction and Maintenance"	Non	Request for Bids	Open - National	Single Stage - Two Envelope		1.000.000.000	2.00	Counted					2023-06-16		2023-08-16				2023-11-27		2024-01-16		2024-02-01		2024-04-01					
PR-RETHYMNO-2021/70 (PR) - RFID TAG - 62 - Lignification and coatbeing of 17 Gland Roads in Nenos Station		Road Lighthing, Construction and Maintenance"	Non	Request for Bids	Open - National	Single Stage - Two Envelope		1.000.270.000	2.00	Counted					2023-06-16		2023-08-16				2023-11-27		2024-01-16		2024-02-01		2024-04-01					
PR-RETHYMNO-2021/70 (PR) - RFID TAG - 63 - Lignification and coatbeing of 17 Gland Roads in Nenos Station		Road Lighthing, Construction and Maintenance"	Non	Request for Bids	Open - National	Single Stage - Two Envelope		384.000.000	2.00	Counted					2023-06-16		2023-08-16				2023-11-27		2024-01-16		2024-02-01		2024-04-01					
PR-RETHYMNO-2021/70 (PR) - RFID TAG - 64 - Lignification and coatbeing of 17 Gland Roads in Nenos Station		Road Lighthing, Construction and Maintenance"	Non	Request for Bids	Open - National	Single Stage - Two Envelope		1.000.000.000	2.00	Counted					2023-06-16		2023-08-16				2023-11-27		2024-01-16		2024-02-01		2024-04-01					
PR-RETHYMNO-2021/70 (PR) - RFID TAG - 65 - Lignification and coatbeing of 17 Gland Roads in Nenos Station		Road Lighthing, Construction and Maintenance"	Non	Request for Bids	Open - National	Single Stage - Two Envelope		1.000.270.000	2.00	Counted					2023-06-16		2023-08-16				2023-11-27		2024-01-16		2024-02-01		2024-04-01					
PR-RETHYMNO-2021/70 (PR) - RFID TAG - 66 - Lignification and coatbeing of 17 Gland Roads in Nenos Station		Road Lighthing, Construction and Maintenance"	Non	Request for Bids	Open - National	Single Stage - Two Envelope		384.000.000	2.00	Counted					2023-06-16		2023-08-16				2023-11-27		2024-01-16		2024-02-01		2024-04-01					
PR-RETHYMNO-2021/70 (PR) - RFID TAG - 67 - Lignification and coatbeing of 17 Gland Roads in Nenos Station		Road Lighthing, Construction and Maintenance"	Non	Request for Bids	Open - National	Single Stage - Two Envelope		1.000.000.000	2.00	Counted					2023-06-16		2023-08-16				2023-11-27		2024-01-16		2024-02-01		2024-04-01					
PR-RETHYMNO-2021/70 (PR) - RFID TAG - 68 - Lignification and coatbeing of 17 Gland Roads in Nenos Station		Road Lighthing, Construction and Maintenance"	Non	Request for Bids	Open - National	Single Stage - Two Envelope		1.000.270.000	2.00	Counted					2023-06-16		2023-08-16				2023-11-27		2024-01-16		2024-02-01		2024-04-01					
PR-RETHYMNO-2021/70 (PR) - RFID TAG - 69 - Lignification and coatbeing of 17 Gland Roads in Nenos Station		Road Lighthing, Construction and Maintenance"	Non	Request for Bids	Open - National	Single Stage - Two Envelope		384.000.000	2.00	Counted					2023-06-16		2023-08-16				2023-11-27		2024-01-16		2024-02-01		2024-04-01					
PR-RETHYMNO-2021/70 (PR) - RFID TAG - 70 - Lignification and coatbeing of 17 Gland Roads in Nenos Station		Road Lighthing, Construction and Maintenance"	Non	Request for Bids	Open - National	Single Stage - Two Envelope		1.000.000.000	2.00	Counted					2023-06-16		2023-08-16				2023-11-27		2024-01-16		2024-02-01		2024-04-01					
PR-RETHYMNO-2021/70 (PR) - RFID TAG - 71 - Lignification and coatbeing of 17 Gland Roads in Nenos Station		Road Lighthing, Construction and Maintenance"	Non	Request for Bids	Open - National	Single Stage - Two Envelope		1.000.270.000	2.00	Counted					2023-06-16		2023-08-16				2023-11-27		2024-01-16		2024-02-01		2024-04-01					
PR-RETHYMNO-2021/70 (PR) - RFID TAG - 72 - Lignification and coatbeing of 17 Gland Roads in Nenos Station		Road Lighthing, Construction and Maintenance"	Non	Request for Bids	Open - National	Single Stage - Two Envelope		384.000.000	2.00	Counted					2023-06-16		2023-08-16				2023-11-27		2024-01-16		2024-02-01		2024-04-01					
PR-RETHYMNO-2021/70 (PR) - RFID TAG - 73 - Lignification and coatbeing of 17 Gland Roads in Nenos Station		Road Lighthing, Construction and Maintenance"	Non	Request for Bids	Open - National	Single Stage - Two Envelope		1.000.000.000	2.00	Counted					2023-06-16		2023-08-16				2023-11-27		2024-01-16		2024-02-01		2024-04-01					
PR-RETHYMNO-2021/70 (PR) - RFID TAG - 74 - Lignification and coatbeing of 17 Gland Roads in Nenos Station		Road Lighthing, Construction and Maintenance"	Non	Request for Bids	Open - National	Single Stage - Two Envelope		1.000.270.000	2.00	Counted					2023-06-16		2023-08-16				2023-11-27		2024-01-16		2024-02-01		2024-04-01					
PR-RETHYMNO-2021/70 (PR) - RFID TAG - 75 - Lignification and coatbeing of 17 Gland Roads in Nenos Station		Road Lighthing, Construction and Maintenance"	Non	Request for Bids	Open - National	Single Stage - Two Envelope		384.000.000	2.00	Counted					2023-06-16		2023-08-16				2023-11-27		2024-01-16		2024-02-01		2024-04-01					
PR-RETHYMNO-2021/70 (PR) - RFID TAG - 76 - Lignification and coatbeing of 17 Gland Roads in Nenos Station		Road Lighthing, Construction and Maintenance"	Non	Request for Bids	Open - National	Single Stage - Two Envelope		1.000.000.000	2.00	Counted					2023-06-16		2023-08-16				2023-11-27		2024-01-16		2024-02-01		2024-04-01					
PR-RETHYMNO-2021/70 (PR) - RFID TAG - 77 - Lignification and coatbeing of 17 Gland Roads in Nenos Station		Road Lighthing, Construction and Maintenance"	Non	Request for Bids	Open - National	Single Stage - Two Envelope		1.000.270.000	2.00	Counted					2023-06-16		2023-08-16				2023-11-27		2024-01-16		2024-02-01		2024-04-01					
PR-RETHYMNO-2021/70 (PR) - RFID TAG - 78 - Lignification and coatbeing of 17 Gland Roads in Nenos Station		Road Lighthing, Construction and Maintenance"	Non	Request for Bids	Open - National	Single Stage - Two Envelope		384.000.000	2.00	Counted					2023-06-16		2023-08-16				2023-11-27		2024-01-16		2024-02-01		2024-04-01					
PR-RETHYMNO-2021/70 (PR) - RFID TAG - 79 - Lignification and coatbeing of 17 Gland Roads in Nenos Station		Road Lighthing, Construction and Maintenance"	Non	Request for Bids	Open - National	Single Stage - Two Envelope		1.000.000.000	2.00	Counted					2023-06-16		2023-08-16				2023-11-27		2024-01-16		2024-02-01		2024-04-01					
PR-RETHYMNO-2021/70 (PR) - RFID TAG - 80 - Lignification and coatbeing of 17 Gland Roads in Nenos Station		Road Lighthing, Construction and Maintenance"	Non	Request for Bids	Open - National	Single Stage - Two Envelope		1.000.270.000	2.00	Counted					2023-06-16		2023-08-16				2023-11-27		2024-01-16		2024-02-01		2024-04-01					
PR-RETHYMNO-2021/70 (PR) - RFID TAG - 81 - Lignification and coatbeing of 17 Gland Roads in Nenos Station		Road Lighthing, Construction and Maintenance"	Non	Request for Bids	Open - National	Single Stage - Two Envelope		384.000.000	2.00	Counted					2023-06-16		2023-08-16				2023-11-27		2024-01-16		2024-02-01		2024-04-01					
PR-RETHYMNO-2021/70 (PR) - RFID TAG - 82 - Lignification and coatbeing of 17 Gland Roads in Nenos Station		Road Lighthing, Construction and Maintenance"	Non	Request for Bids	Open - National	Single Stage - Two Envelope		1.000.000.000	2.00	Counted					2023-06-16		2023-08-16				2023-11-27		2024-01-16		2024-02-01		2024-04-01					
PR-RETHYMNO-2021/70 (PR) - RFID TAG - 83 - Lignification and coatbeing of 17 Gland Roads in Nenos Station		Road Lighthing, Construction and Maintenance"	Non	Request for Bids	Open - National	Single Stage - Two Envelope		1.000.270.000	2.00	Counted					2023-06-16		2023-08-16				2023-11-27		2024-01-16		2024-02-01		2024-04-01					
PR-RETHYMNO-2021/70 (PR) - RFID TAG - 84 - Lignification and coatbeing of 17 Gland Roads in Nenos Station		Road Lighthing, Construction and Maintenance"	Non	Request for Bids	Open - National	Single Stage - Two Envelope		384.000.000	2.00	Counted					2023-06-16		2023-08-16				2023-11-27		2024-01-16		2024-02-01		2024-04-01					
PR-RETHYMNO-2021/70 (PR) - RFID TAG - 85 - Lignification and coatbeing of 17 Gland Roads in Nenos Station		Road Lighthing, Construction and Maintenance"	Non	Request for Bids	Open - National	Single Stage - Two Envelope		1.000.000.000	2.00	Counted					2023-06-16		2023-08-16				2023-11-27		2024-01-16		2024-02-01		2024-04-01					
PR-RETHYMNO-2021/70 (PR) - RFID TAG - 86 - Lignification and coatbeing of 17 Gland Roads in Nenos Station		Road Lighthing, Construction and Maintenance"	Non	Request for Bids	Open - National	Single Stage - Two Envelope		1.000.270.000	2.00	Counted					2023-06-16		2023-08-16				2023-11-27		2024-01-16		2024-02-01		2024-04-01					
PR-RETHYMNO-2021/70 (PR) - RFID TAG - 87 - Lignification and coatbeing of 17 Gland Roads in Nenos Station		Road Lighthing, Construction and Maintenance"	Non	Request for Bids	Open - National	Single Stage - Two Envelope		384.000.000	2.00	Counted					2023-06-16		2023-08-16				2023-11-27		2024-01-16		2024-02-01		2024-04-01					
PR-RETHYMNO-2021/70 (PR) - RFID TAG - 88 - Lignification and coatbeing of 17 Gland Roads in Nenos Station		Road Lighthing, Construction and Maintenance"	Non	Request for Bids	Open - National	Single Stage - Two Envelope		1.000.000.000	2.00	Counted					2023-06-16		2023-08-16				2023-11-27		2024-01-16		2024-02-01		2024-04-01					
PR-RETHYMNO-2021/70 (PR) - RFID TAG - 89 - Lignification and coatbeing of 17 Gland Roads in Nenos Station		Road Lighthing, Construction and Maintenance"	Non	Request for Bids	Open - National	Single Stage - Two Envelope		1.000.270.000	2.00	Counted					2023-06-16		2023-08-16				2023-11-27		2024-01-16		2024-02-01		2024-04-01					
PR-RETHYMNO-2021/70 (PR) - RFID TAG - 90 - Lignification and coatbeing of 17 Gland Roads in Nenos Station		Road Lighthing, Construction and Maintenance"	Non	Request for Bids	Open - National	Single Stage - Two Envelope		384.000.000	2.00	Counted					2023-06-16		2023-08-16				2023-11-27		2024-01-16		2024-02-01		2024-04-01					
PR-RETHYMNO-2021/70 (PR) - RFID TAG - 91 - Lignification and coatbeing of 17 Gland Roads in Nenos Station	2023 - 2025	Road Lighthing, Construction and Maintenance"	Non	Request for Bids	Open - National	Single Stage - Two Envelope		200.000.000	200.000.00	Signed					2023-06-16		2023-08-16				2023-11-27		2024-01-16		2024-02-01		2024-04-01					
PR-RETHYMNO-2021/70 (PR) - RFID TAG - 92 - Lignification and coatbeing of 17 Gland Roads in Nenos Station	2023 - 2025	Road Lighthing, Construction and Maintenance"	Non	Request for Bids	Open - National	Single Stage - Two Envelope		200.000.000	200.000.00	Signed					2023-06-16		2023-08-16				2023-11-27		2024-01-16		2024-02-01		2024-04-01					
PR-RETHYMNO-2021/70 (PR) - RFID TAG - 93 - Lignification and coatbeing of 17 Gland Roads in Nenos Station	2023 - 2025	Road Lighthing, Construction and Maintenance"	Non	Request for Bids	Open - National	Single Stage - Two Envelope		384.000.000	384.000.00	Signed					2023-06-16		2023-08-16				2023-11-27		2024-01-16		2024-02-01		2024-04-01					
PR-RETHYMNO-2021/70 (PR) - RFID TAG - 94 - Lignification and coatbeing of 17 Gland Roads in Nenos Station	2023 - 2025	Road Lighthing, Construction and Maintenance"	Non	Request for Bids	Open - National	Single Stage - Two Envelope		384.000.000	384.000.00	Signed					2023-06-16		2023-08-16				2023-11-27		2024-01-16		2024-02-01		2024-04-01					
PR-RETHYMNO-2021/70 (PR) - RFID TAG - 95 - Lignification and coatbeing of 17 Gland Roads in Nenos Station	2023 - 2025	Road Lighthing, Construction and Maintenance"	Non	Request for Bids	Open - National	Single Stage - Two Envelope		384.000.000	384.000.00	Signed					2023-06-16		2023-08-16				2023-11-27		2024-01-16		2024-02-01		2024-04-01					
PR-RETHYMNO-2021/70 (PR) - RFID TAG - 96 - Lignification and coatbeing of 17 Gland Roads in Nenos Station	2023 - 2025	Road Lighthing, Construction and Maintenance"	Non	Request for Bids	Open - National	Single Stage - Two Envelope		200.000.000	0.00	Under Expression of interest					2023-06-16		2023-08-16				2023-11-27		2024-01-16		2024-02-01		2024-04-01					
PR-RETHYMNO-2021/70 (PR) - RFID TAG - 97 - Lignification and coatbeing of 17 Gland Roads in Nenos Station	2023 - 2025	Road Lighthing, Construction and Maintenance"	Non	Request for Bids	Open - National	Single Stage - Two Envelope		1.000.000.000	1.000.000.00	Signed					2023-06-16		2023-08-16				2023-11-27		2024-01-16		2024-02-01		2024-04-01					

IN-MPRRDA-54665-CW-RFB / MP10 WB - 06 : Upgradation and resurfacing of 12 Gravel Roads in Dewas District.	IBRD / 88330	Road Upgrading, Construction and Maintenance*	Post	Request for Bids	Open - National	Single Stage - Two Envelope		1,763,219.00	1,282,720.59	Signed					2018-03-20		2018-03-25				2018-05-06		2018-07-19		2018-08-23		2019-08-23	
IN-MPRRDA-54667-CW-RFB / MP10 WB - 07 : Upgradation and resurfacing of 9 Gravel Roads in Dewas District.	IBRD / 88330	Road Upgrading, Construction and Maintenance*	Post	Request for Bids	Open - National	Single Stage - Two Envelope		777,228.00	539,618.27	Signed					2018-03-20		2018-03-25				2018-05-06		2018-07-19		2018-08-23		2019-08-23	
IN-MPRRDA-54668-CW-RFB / MP10 WB - 13 : Upgradation and resurfacing of 9 Gravel Roads in Dewas District.	IBRD / 88330	Road Upgrading, Construction and Maintenance*	Post	Request for Bids	Open - National	Single Stage - Two Envelope		1,489,066.00	1,205,255.43	Signed					2018-03-20		2018-03-25				2018-05-06		2018-07-19		2018-08-23		2019-08-23	
IN-MPRRDA-54671-CW-RFB / MP10 WB - 14 : Upgradation and resurfacing of 10 Gravel Roads in Dewas District.	IBRD / 88330	Road Upgrading, Construction and Maintenance*	Post	Request for Bids	Open - National	Single Stage - Two Envelope		1,765,413.00	1,218,463.52	Signed					2018-03-20		2018-03-25				2018-05-06		2018-07-19		2018-08-23		2019-08-23	
IN-MPRRDA-54672-CW-RFB / MP10 WB - 09 : Upgradation and resurfacing of 7 Gravel Roads in Dewas District.	IBRD / 88330	Road Upgrading, Construction and Maintenance*	Post	Request for Bids	Open - National	Single Stage - Two Envelope		874,668.00	656,906.12	Signed					2018-03-20		2018-03-25				2018-05-06		2018-07-19		2018-08-23		2019-08-23	
IN-MPRRDA-54673-CW-RFB / MP10 WB - 15 : Upgradation and resurfacing of 3 Gravel Roads in Dewas District.	IBRD / 88330	Road Upgrading, Construction and Maintenance*	Post	Request for Bids	Open - National	Single Stage - Two Envelope		1,626,378.00	1,289,275.59	Signed					2018-03-20		2018-03-25				2018-05-06		2018-07-19		2018-08-23		2019-08-23	
IN-MPRRDA-54674-CW-RFB / MP11 WB - 01 : Upgradation and resurfacing of 7 Gravel Roads in Dhar District.	IBRD / 88330	Road Upgrading, Construction and Maintenance*	Post	Request for Bids	Open - National	Single Stage - Two Envelope		1,079,818.00	843,186.83	Signed					2018-03-20		2018-03-25				2018-05-06		2018-07-19		2018-08-23		2019-08-23	
IN-MPRRDA-54677-CW-RFB / MP11 WB - 04 : Upgradation and resurfacing of 3 Gravel Roads in Dhar District.	IBRD / 88330	Road Upgrading, Construction and Maintenance*	Post	Request for Bids	Open - National	Single Stage - Two Envelope		215,471.00	161,614.75	Signed					2018-03-20		2018-03-25				2018-05-06		2018-07-19		2018-08-23		2019-08-23	
IN-MPRRDA-54695-CW-RFB / MP11 WB - 11 : Upgradation and resurfacing of 7 Gravel Roads in Dhar District.	IBRD / 88330	Road Upgrading, Construction and Maintenance*	Post	Request for Bids	Open - National	Single Stage - Two Envelope		1,036,948.00	829,899.20	Signed					2018-03-20		2018-03-25				2018-05-06		2018-07-19		2018-08-23		2019-08-23	
IN-MPRRDA-54712-CW-RFB / MP11 WB - 09 : Upgradation and resurfacing of 5 Gravel Roads in Dhar District.	IBRD / 88330	Road Upgrading, Construction and Maintenance*	Post	Request for Bids	Open - National	Single Stage - Two Envelope		809,450.00	593,894.63	Signed					2018-03-20		2018-03-25				2018-05-06		2018-07-19		2018-08-23		2019-08-23	
IN-MPRRDA-54716-CW-RFB / MP11 WB - 14 : Upgradation and resurfacing of 3 Gravel Roads in Dhar District.	IBRD / 88330	Road Upgrading, Construction and Maintenance*	Post	Request for Bids	Open - National	Single Stage - Two Envelope		357,022.00	243,918.54	Signed					2018-03-20		2018-03-25				2018-05-06		2018-07-19		2018-08-23		2019-08-23	
IN-MPRRDA-54718-CW-RFB / MP15 WB - 01 : Upgradation and resurfacing of 8 Gravel Roads in Harda District.	IBRD / 88330	Road Upgrading, Construction and Maintenance*	Post	Request for Bids	Open - National	Single Stage - Two Envelope		1,037,844.00	788,114.04	Signed					2018-03-20		2018-03-25				2018-05-06		2018-07-19		2018-08-23		2019-08-23	
IN-MPRRDA-54720-CW-RFB / MP15 WB - 02 : Upgradation and resurfacing of 6 Gravel Roads in Harda District.	IBRD / 88330	Road Upgrading, Construction and Maintenance*	Post	Request for Bids	Open - National	Single Stage - Two Envelope		829,713.00	639,993.32	Signed					2018-03-20		2018-03-25				2018-05-06		2018-07-19		2018-08-23		2019-08-23	
IN-MPRRDA-54723-CW-RFB / MP15 WB - 05 : Upgradation and resurfacing of 9 Gravel Roads in Harda District.	IBRD / 88330	Road Upgrading, Construction and Maintenance*	Post	Request for Bids	Open - National	Single Stage - Two Envelope		869,430.00	699,855.10	Signed					2018-03-20		2018-03-25				2018-05-06		2018-07-19		2018-08-23		2019-08-23	
IN-MPRRDA-54728-CW-RFB / MP16 WB - 01 : Upgradation and resurfacing of 8 Gravel Roads in Hoshangabad District.	IBRD / 88330	Road Upgrading, Construction and Maintenance*	Post	Request for Bids	Open - National	Single Stage - Two Envelope		823,786.00	685,543.57	Signed					2018-03-20		2018-03-25				2018-05-06		2018-07-19		2018-08-23		2019-08-23	
IN-MPRRDA-54731-CW-RFB / MP16 WB - 02 : Upgradation and resurfacing of 9 Gravel Roads in Hoshangabad District.	IBRD / 88330	Road Upgrading, Construction and Maintenance*	Post	Request for Bids	Open - National	Single Stage - Two Envelope		1,087,623.00	896,485.56	Signed					2018-03-20		2018-03-25				2018-05-06		2018-07-19		2018-08-23		2019-08-23	
IN-MPRRDA-54733-CW-RFB / MP16 WB - 03 : Upgradation and resurfacing of 10 Gravel Roads in Hoshangabad District.	IBRD / 88330	Road Upgrading, Construction and Maintenance*	Post	Request for Bids	Open - National	Single Stage - Two Envelope		1,388,766.00	1,103,960.89	Signed					2018-03-20		2018-03-25				2018-05-06		2018-07-19		2018-08-23		2019-08-23	
IN-MPRRDA-54755-CW-RFB / MP16 WB - 04 : Upgradation and resurfacing of 8 Gravel Roads in Hoshangabad District.	IBRD / 88330	Road Upgrading, Construction and Maintenance*	Post	Request for Bids	Open - National	Single Stage - Two Envelope		761,152.00	617,763.49	Signed					2018-03-20		2018-03-25				2018-05-06		2018-07-19		2018-08-23		2019-08-23	
IN-MPRRDA-54758-CW-RFB / MP16 WB - 05 : Upgradation and resurfacing of 7 Gravel Roads in Hoshangabad District.	IBRD / 88330	Road Upgrading, Construction and Maintenance*	Post	Request for Bids	Open - National	Single Stage - Two Envelope		653,329.00	534,010.74	Signed					2018-03-20		2018-03-25				2018-05-06		2018-07-19		2018-08-23		2019-08-23	
IN-MPRRDA-54764-CW-RFB / MP16 WB - 06 : Upgradation and resurfacing of 10 Gravel Roads in Hoshangabad District.	IBRD / 88330	Road Upgrading, Construction and Maintenance*	Post	Request for Bids	Open - National	Single Stage - Two Envelope		1,149,689.00	943,162.07	Signed					2018-03-20		2018-03-25				2018-05-06		2018-07-19		2018-08-23		2019-08-23	
IN-MPRRDA-54765-CW-RFB / MP16 WB - 07 : Upgradation and resurfacing of 11 Gravel Roads in Hoshangabad District.	IBRD / 88330	Road Upgrading, Construction and Maintenance*	Post	Request for Bids	Open - National	Single Stage - Two Envelope		1,251,988.00	1,049,042.50	Signed					2018-03-20		2018-03-25				2018-05-06		2018-07-19		2018-08-23		2019-08-23	
IN-MPRRDA-54769-CW-RFB / MP16 WB - 08 : Upgradation and resurfacing of 7 Gravel Roads in Hoshangabad District.	IBRD / 88330	Road Upgrading, Construction and Maintenance*	Post	Request for Bids	Open - National	Single Stage - Two Envelope		1,414,887.00	1,199,825.80	Signed					2018-03-20		2018-03-25				2018-05-06		2018-07-19		2018-08-23		2019-08-23	
IN-MPRRDA-54889-CW-RFB / MP16 WB - 09 : Upgradation and resurfacing of 9 Gravel Roads in Hoshangabad District.	IBRD / 88330	Road Upgrading, Construction and Maintenance*	Post	Request for Bids	Open - National	Single Stage - Two Envelope		1,020,561.00	858,135.96	Signed					2018-03-21		2018-03-26				2018-05-07		2018-07-20		2018-08-24		2019-08-24	
IN-MPRRDA-54895-CW-RFB / MP12 WB - 02 : Upgradation and resurfacing of 5 Gravel Roads in Dindori District.	IBRD / 88330	Road Upgrading, Construction and Maintenance*	Post	Request for Bids	Open - National	Single Stage - Two Envelope		625,477.00	524,784.85	Signed					2018-03-21		2018-03-26				2018-05-07		2018-07-20		2018-08-24		2019-08-24	
IN-MPRRDA-54897-CW-RFB / MP12 WB - 03 : Upgradation and resurfacing of 11 Gravel Roads in Dindori District.	IBRD / 88330	Road Upgrading, Construction and Maintenance*	Post	Request for Bids	Open - National	Single Stage - Two Envelope		952,017.00	769,703.29	Signed					2018-03-21		2018-03-26				2018-05-07		2018-07-20		2018-08-24		2019-08-24	
IN-MPRRDA-54902-CW-RFB / MP16 WB - 12 : Upgradation and resurfacing of 7 Gravel Roads in Hoshangabad District.	IBRD / 88330	Road Upgrading, Construction and Maintenance*	Post	Request for Bids	Open - National	Single Stage - Two Envelope		614,484.00	499,230.42	Signed					2018-03-21		2018-03-26				2018-05-07		2018-07-20		2018-08-24		2019-08-24	
IN-MPRRDA-54905-CW-RFB / MP18 WB - 10 : Upgradation and resurfacing of 9 Gravel Roads in Jabalpur District.	IBRD / 88330	Road Upgrading, Construction and Maintenance*	Post	Request for Bids	Open - National	Single Stage - Two Envelope		792,047.00	622,645.42	Signed					2018-03-21		2018-03-26				2018-05-07		2018-07-20		2018-08-24		2019-08-24	
IN-MPRRDA-54906-CW-RFB / MP17 WB - 02 : Upgradation and resurfacing of 6 Gravel Roads in Indore District.	IBRD / 88330	Road Upgrading, Construction and Maintenance*	Post	Request for Bids	Open - National	Single Stage - Two Envelope		947,230.00	761,046.17	Signed					2018-03-21		2018-03-26				2018-05-07		2018-07-20		2018-08-24		2019-08-24	
IN-MPRRDA-54910-CW-RFB / MP18 WB - 12 : Upgradation and resurfacing of 13 Gravel Roads in Jabalpur District.	IBRD / 88330	Road Upgrading, Construction and Maintenance*	Post	Request for Bids	Open - National	Single Stage - Two Envelope		899,102.00	692,744.80	Signed					2018-03-21		2018-03-26				2018-05-07		2018-07-20		2018-08-24		2019-08-24	
IN-MPRRDA-54912-CW-RFB / MP18 WB - 13 : Upgradation and resurfacing of 13 Gravel Roads in Jabalpur District.	IBRD / 88330	Road Upgrading, Construction and Maintenance*	Post	Request for Bids	Open - National	Single Stage - Two Envelope		889,497.00	722,398.24	Signed					2018-03-21		2018-03-26				2018-05-07		2018-07-20		2018-08-24		2019-08-24	
IN-MPRRDA-54914-CW-RFB / MP18 WB - 14 : Upgradation and resurfacing of 11 Gravel Roads in Jabalpur District.	IBRD / 88330	Road Upgrading, Construction and Maintenance*	Post	Request for Bids	Open - National	Single Stage - Two Envelope		663,695.00	538,711.95	Signed					2018-03-21		2018-03-26				2018-05-07		2018-07-20		2018-08-24		2019-08-24	
IN-MPRRDA-54917-CW-RFB / MP18 WB - 15 : Upgradation and resurfacing of 13 Gravel Roads in Jabalpur District.	IBRD / 88330	Road Upgrading, Construction and Maintenance*	Post	Request for Bids	Open - National	Single Stage - Two Envelope		839,018.00	633,998.29	Signed					2018-03-21		2018-03-26				2018-05-07		2018-07-20		2018-08-24		2019-08-24	
IN-MPRRDA-54919-CW-RFB / MP18 WB - 16 : Upgradation and resurfacing of 9 Gravel Roads in Jabalpur District.	IBRD / 88330	Road Upgrading, Construction and Maintenance*	Post	Request for Bids	Open - National	Single Stage - Two Envelope		701,964.00	572,550.67	Signed					2018-03-21		2018-03-26				2018-05-07		2018-07-20		2018-08-24		2019-08-24	
IN-MPRRDA-54920-CW-RFB / MP21 WB - 02 : Upgradation and resurfacing of 6 Gravel Roads in Khandwa District.	IBRD / 88330	Road Upgrading, Construction and Maintenance*	Post	Request for Bids	Open - National	Single Stage - Two Envelope		928,015.00	611,417.64	Signed					2018-03-21		2018-03-26				2018-05-07		2018-07-20		2018-08-24		2019-08-24	
IN-MPRRDA-54922-CW-RFB / MP18 WB - 17 : Upgradation and resurfacing of 9 Gravel Roads in Jabalpur District.	IBRD / 88330	Road Upgrading, Construction and Maintenance*	Post	Request for Bids	Open - National	Single Stage - Two Envelope		1,096,434.00	876,608.83	Signed					2018-03-21		2018-03-26				2018-05-07		2018-07-20		2018-08-24		2019-08-24	
IN-MPRRDA-54924-CW-RFB / MP22 WB - 01 : Upgradation and resurfacing of 5 Gravel Roads in Khargone District.	IBRD / 88330	Road Upgrading, Construction and Maintenance*	Post	Request for Bids	Open - National	Single Stage - Two Envelope		756,724.00	602,053.80	Signed					2018-03-21		2018-03-26				2018-05-07		2018-07-20		2018-08-24		2019-08-24	

IN-MPRRDA-54927-CW-RFB / MP22 WB - 02 : Upgradation and resurfacing of 7 Gravel Roads in Khargone District.	IBRD / 88330	Road Upgrading, Construction and Maintenance*	Post	Request for Bids	Open - National	Single Stage - Two Envelope		988,116.00	784,720.85	Signed					2018-03-21		2018-03-26				2018-05-07		2018-07-20		2018-08-24		2019-08-24	
IN-MPRRDA-54941-CW-RFB / MP22 WB - 05 : Upgradation and resurfacing of 3 Gravel Roads in Khargone District.	IBRD / 88330	Road Upgrading, Construction and Maintenance*	Post	Request for Bids	Open - National	Single Stage - Two Envelope		642,346.00	455,891.99	Signed					2018-03-21		2018-03-26				2018-05-07		2018-07-20		2018-08-24		2019-08-24	
IN-MPRRDA-54949-CW-RFB / MP22 WB - 07 : Upgradation and resurfacing of 4 Gravel Roads in Khargone District.	IBRD / 88330	Road Upgrading, Construction and Maintenance*	Post	Request for Bids	Open - National	Single Stage - Two Envelope		451,346.00	356,649.10	Signed					2018-03-21		2018-03-26				2018-05-07		2018-07-20		2018-08-24		2019-08-24	
IN-MPRRDA-54956-CW-RFB / MP24 WB - 01 : Upgradation and resurfacing of 7 Gravel Roads in Mandsour District.	IBRD / 88330	Road Upgrading, Construction and Maintenance*	Post	Request for Bids	Open - National	Single Stage - Two Envelope		813,689.00	626,567.29	Signed					2018-03-21		2018-03-26				2018-05-07		2018-07-20		2018-08-24		2019-08-24	
IN-MPRRDA-54972-CW-RFB / MP24 WB - 06 : Upgradation and resurfacing of 14 Gravel Roads in Mandsour District.	IBRD / 88330	Road Upgrading, Construction and Maintenance*	Post	Request for Bids	Open - National	Single Stage - Two Envelope		1,016,667.00	749,378.17	Signed					2018-03-21		2018-03-26				2018-05-07		2018-07-20		2018-08-24		2019-08-24	
IN-MPRRDA-54983-CW-RFB / MP24 WB - 09 : Upgradation and resurfacing of 17 Gravel Roads in Mandsour District.	IBRD / 88330	Road Upgrading, Construction and Maintenance*	Post	Request for Bids	Open - National	Single Stage - Two Envelope		2,288,074.00	1,762,492.66	Signed					2018-03-21		2018-03-26				2018-05-07		2018-07-20		2018-08-24		2020-02-23	
IN-MPRRDA-54992-CW-RFB / MP20 WB - 13 : Upgradation and resurfacing of 2 Gravel Roads in Katni District.	IBRD / 88330	Road Upgrading, Construction and Maintenance*	Post	Request for Bids	Open - National	Single Stage - Two Envelope		474,870.00	360,804.56	Signed					2018-03-21		2018-03-26				2018-05-07		2018-07-20		2018-08-24		2019-08-24	
IN-MPRRDA-55009-CW-RFB / MP24 WB - 10 : Upgradation and resurfacing of 10 Gravel Roads in Mandsour District.	IBRD / 88330	Road Upgrading, Construction and Maintenance*	Post	Request for Bids	Open - National	Single Stage - Two Envelope		1,553,078.00	1,222,431.69	Signed					2018-03-21		2018-03-26				2018-05-07		2018-07-20		2018-08-24		2019-08-24	
IN-MPRRDA-55020-CW-RFB / MP27 WB - 04 : Upgradation and resurfacing of 9 Gravel Roads in Neemuch District.	IBRD / 88330	Road Upgrading, Construction and Maintenance*	Post	Request for Bids	Open - National	Single Stage - Two Envelope		1,122,809.00	871,952.15	Signed					2018-03-21		2018-03-26				2018-05-07		2018-07-20		2018-08-24		2018-09-28	
IN-MPRRDA-55027-CW-RFB / MP29 WB - 05 : Upgradation and resurfacing of 8 Gravel Roads in Raisen District.	IBRD / 88330	Road Upgrading, Construction and Maintenance*	Post	Request for Bids	Open - National	Single Stage - Two Envelope		742,129.00	578,917.13	Signed					2018-03-21		2018-03-26				2018-05-07		2018-07-20		2018-08-24		2019-08-24	
IN-MPRRDA-55032-CW-RFB / MP29 WB - 15 : Upgradation and resurfacing of 9 Gravel Roads in Raisen District.	IBRD / 88330	Road Upgrading, Construction and Maintenance*	Post	Request for Bids	Open - National	Single Stage - Two Envelope		721,831.00	576,992.42	Signed					2018-03-21		2018-03-26				2018-05-07		2018-07-20		2018-08-24		2019-08-24	
IN-MPRRDA-55037-CW-RFB / MP29 WB - 18 : Upgradation and resurfacing of 10 Gravel Roads in Raisen District.	IBRD / 88330	Road Upgrading, Construction and Maintenance*	Post	Request for Bids	Open - National	Single Stage - Two Envelope		1,675,830.00	1,360,106.19	Signed					2018-03-21		2018-03-26				2018-05-07		2018-07-20		2018-08-24		2019-08-24	
IN-MPRRDA-55043-CW-RFB / MP29 WB - 07 : Upgradation and resurfacing of 9 Gravel Roads in Raisen District.	IBRD / 88330	Road Upgrading, Construction and Maintenance*	Post	Request for Bids	Open - National	Single Stage - Two Envelope		899,050.00	694,572.11	Signed					2018-03-21		2018-03-26				2018-05-07		2018-07-20		2018-08-24		2019-08-24	
IN-MPRRDA-55047-CW-RFB / MP29 WB - 09 : Upgradation and resurfacing of 12 Gravel Roads in Raisen District.	IBRD / 88330	Road Upgrading, Construction and Maintenance*	Post	Request for Bids	Open - National	Single Stage - Two Envelope		1,233,792.00	993,469.57	Signed					2018-03-21		2018-03-26				2018-05-07		2018-07-20		2018-08-24		2019-08-24	
IN-MPRRDA-55052-CW-RFB / MP26 WB - 03 : Upgradation and resurfacing of 8 Gravel Roads in Narsinghpur District.	IBRD / 88330	Road Upgrading, Construction and Maintenance*	Post	Request for Bids	Open - National	Single Stage - Two Envelope		1,052,690.00	844,707.61	Signed					2018-03-21		2018-03-26				2018-05-07		2018-07-20		2018-08-24		2019-08-24	
IN-MPRRDA-55056-CW-RFB / MP26 WB - 06 : Upgradation and resurfacing of 9 Gravel Roads in Narsinghpur District.	IBRD / 88330	Road Upgrading, Construction and Maintenance*	Post	Request for Bids	Open - National	Single Stage - Two Envelope		1,229,148.00	949,171.66	Under Implementation					2018-03-21		2018-03-26				2018-05-07		2018-07-20		2018-08-24		2019-08-24	
IN-MPRRDA-55058-CW-RFB / MP26 WB - 07 : Upgradation and resurfacing of 8 Gravel Roads in Narsinghpur District.	IBRD / 88330	Road Upgrading, Construction and Maintenance*	Post	Request for Bids	Open - National	Single Stage - Two Envelope		1,342,242.00	1,025,612.74	Under Implementation					2018-03-21		2018-03-26				2018-05-07		2018-07-20		2018-08-24		2019-08-24	
IN-MPRRDA-55066-CW-RFB / MP26 WB - 11 : Upgradation and resurfacing of 8 Gravel Roads in Narsinghpur District.	IBRD / 88330	Road Upgrading, Construction and Maintenance*	Post	Request for Bids	Open - National	Single Stage - Two Envelope		1,121,378.00	0.00	Under Implementation					2018-03-21		2018-03-26				2018-05-07		2018-07-20		2018-08-24		2019-08-24	
IN-MPRRDA-55068-CW-RFB / MP26 WB - 12 : Upgradation and resurfacing of 7 Gravel Roads in Narsinghpur District.	IBRD / 88330	Road Upgrading, Construction and Maintenance*	Post	Request for Bids	Open - National	Single Stage - Two Envelope		1,015,771.00	809,262.12	Under Implementation					2018-03-21		2018-03-26				2018-05-07		2018-07-20		2018-08-24		2019-08-24	
IN-MPRRDA-55069-CW-RFB / MP26 WB - 14 : Upgradation and resurfacing of 12 Gravel Roads in Narsinghpur District.	IBRD / 88330	Road Upgrading, Construction and Maintenance*	Post	Request for Bids	Open - National	Single Stage - Two Envelope		1,721,164.00	1,317,471.37	Under Implementation					2018-03-21		2018-03-26				2018-05-07		2018-07-20		2018-08-24		2019-08-24	
IN-MPRRDA-55070-CW-RFB / MP26 WB - 15 : Upgradation and resurfacing of 16 Gravel Roads in Narsinghpur District.	IBRD / 88330	Road Upgrading, Construction and Maintenance*	Post	Request for Bids	Open - National	Single Stage - Two Envelope		1,796,756.00	1,332,710.81	Under Implementation					2018-03-21		2018-03-26				2018-05-07		2018-07-20		2018-08-24		2019-08-24	
IN-MPRRDA-55071-CW-RFB / MP29 WB - 12 : Upgradation and resurfacing of 11 Gravel Roads in Raisen District.	IBRD / 88330	Road Upgrading, Construction and Maintenance*	Post	Request for Bids	Open - National	Single Stage - Two Envelope		1,073,115.00	838,392.66	Signed					2018-03-21		2018-03-26				2018-05-07		2018-07-20		2018-08-24		2019-08-24	
IN-MPRRDA-55078-CW-RFB / MP29 WB - 20 : Upgradation and resurfacing of 9 Gravel Roads in Raisen District.	IBRD / 88330	Road Upgrading, Construction and Maintenance*	Post	Request for Bids	Open - National	Single Stage - Two Envelope		978,639.00	776,629.63	Signed					2018-03-21		2018-03-26				2018-05-07		2018-07-20		2018-08-24		2019-08-24	
IN-MPRRDA-55083-CW-RFB / MP32 WB - 03 : Upgradation and resurfacing of 6 Gravel Roads in Rewa District.	IBRD / 88330	Road Upgrading, Construction and Maintenance*	Post	Request for Bids	Open - National	Single Stage - Two Envelope		573,681.00	420,615.59	Under Implementation					2018-03-21		2018-03-26				2018-05-07		2018-07-20		2018-08-24		2019-08-24	
IN-MPRRDA-55086-CW-RFB / MP30 WB - 19 : Upgradation and resurfacing of 41 Gravel Roads in Rajgarh District.	IBRD / 88330	Road Upgrading, Construction and Maintenance*	Post	Request for Bids	Open - National	Single Stage - Two Envelope		5,115,367.00	3,902,927.62	Signed					2018-03-21		2018-03-26				2018-05-07		2018-07-20		2018-08-24		2020-02-23	
IN-MPRRDA-55090-CW-RFB / MP30 WB - 20 : Upgradation and resurfacing of 17 Gravel Roads in Rajgarh District.	IBRD / 88330	Road Upgrading, Construction and Maintenance*	Post	Request for Bids	Open - National	Single Stage - Two Envelope		2,904,177.00	2,291,571.89	Signed					2018-03-21		2018-03-26				2018-05-07		2018-07-20		2018-08-24		2020-02-23	
IN-MPRRDA-55097-CW-RFB / MP32 WB - 09 : Upgradation and resurfacing of 6 Gravel Roads in Rewa District.	IBRD / 88330	Road Upgrading, Construction and Maintenance*	Post	Request for Bids	Open - National	Single Stage - Two Envelope		1,028,108.00	768,340.34	Signed					2018-03-21		2018-03-26				2018-05-07		2018-07-20		2018-08-24		2019-08-24	
IN-MPRRDA-55101-CW-RFB / MP30 WB - 25 : Upgradation and resurfacing of 29 Gravel Roads in Rajgarh District.	IBRD / 88330	Road Upgrading, Construction and Maintenance*	Post	Request for Bids	Open - National	Single Stage - Two Envelope		3,577,556.00	2,700,293.15	Signed					2018-03-21		2018-03-26				2018-05-07		2018-07-20		2018-08-24		2020-02-23	
IN-MPRRDA-55108-CW-RFB / MP32 WB - 01 : Upgradation and resurfacing of 6 Gravel Roads in Rewa District.	IBRD / 88330	Road Upgrading, Construction and Maintenance*	Post	Request for Bids	Open - National	Single Stage - Two Envelope		907,984.00	692,858.62	Under Implementation					2018-03-21		2018-03-26				2018-05-07		2018-07-20		2018-08-24		2019-08-24	
IN-MPRRDA-55111-CW-RFB / MP32 WB - 02 : Upgradation and resurfacing of 3 Gravel Roads in Rewa District.	IBRD / 88330	Road Upgrading, Construction and Maintenance*	Post	Request for Bids	Open - National	Single Stage - Two Envelope		1,572,514.00	1,213,856.24	Signed					2018-03-21		2018-03-26				2018-05-07		2018-07-20		2018-08-24		2019-08-24	
IN-MPRRDA-55115-CW-RFB / MP30 WB - 29 : Upgradation and resurfacing of 5 Gravel Roads in Rajgarh District.	IBRD / 88330	Road Upgrading, Construction and Maintenance*	Post	Request for Bids	Open - National	Single Stage - Two Envelope		902,393.00	645,684.59	Signed					2018-03-21		2018-03-26				2018-05-07		2018-07-20		2018-08-24		2019-08-24	
IN-MPRRDA-55118-CW-RFB / MP31 WB - 03 : Upgradation and resurfacing of 17 Gravel Roads in Ratlam District.	IBRD / 88330	Road Upgrading, Construction and Maintenance*	Post	Request for Bids	Open - National	Single Stage - Two Envelope		1,302,198.00	1,007,894.49	Signed					2018-03-21		2018-03-26				2018-05-07		2018-07-20		2018-08-24		2019-08-24	
IN-MPRRDA-55121-CW-RFB / MP31 WB - 07 : Upgradation and resurfacing of 14 Gravel Roads in Ratlam District.	IBRD / 88330	Road Upgrading, Construction and Maintenance*	Post	Request for Bids	Open - National	Single Stage - Two Envelope		1,409,270.00	995,679.10	Signed					2018-03-21		2018-03-26				2018-05-07		2018-07-20		2018-08-24		2019-08-24	
IN-MPRRDA-55123-CW-RFB / MP35 WB - 05 : Upgradation and resurfacing of 4 Gravel Roads in Sehore District.	IBRD / 88330	Road Upgrading, Construction and Maintenance*	Post	Request for Bids	Open - National	Single Stage - Two Envelope		370,961.00	290,398.57	Signed					2018-03-21		2018-03-26				2018-05-07		2018-07-20		2018-08-24		2019-08-24	
IN-MPRRDA-55128-CW-RFB / MP39 WB - 01 : Upgradation and resurfacing of 7 Gravel Roads in Shajapur District.	IBRD / 88330	Road Upgrading, Construction and Maintenance*	Post	Request for Bids	Open - National	Single Stage - Two Envelope		847,323.00	652,092.22	Signed					2018-03-21		2018-03-26				2018-05-07		2018-07-20		2018-08-24		2019-08-24	
IN-MPRRDA-55141-CW-RFB / MP39 WB - 03 : Upgradation and resurfacing of 8 Gravel Roads in Shajapur District.	IBRD / 88330	Road Upgrading, Construction and Maintenance*	Post	Request for Bids	Open - National	Single Stage - Two Envelope		1,126,823.00	846,420.32	Signed					2018-03-21		2018-03-26				2018-05-07		2018-07-20		2018-08-24		2019-08-24	

IN-MPRRDA-55144-CW-RFB / MP29 WB - 08 : Upgradation and resurfacing of 6 Gravel Roads in Shajapur District.	IBRD / 88330	Road Upgrading, Construction and Maintenance*	Post	Request for Bids	Open - National	Single Stage - Two Envelope		676,290.00	493,516.13	Signed					2018-03-21		2018-03-26				2018-05-07		2018-07-20		2018-08-24		2019-08-24	
IN-MPRRDA-55148-CW-RFB / MP29 WB - 09 : Upgradation and resurfacing of 1 Gravel Roads in Shajapur District.	IBRD / 88330	Road Upgrading, Construction and Maintenance*	Post	Request for Bids	Open - National	Single Stage - Two Envelope		161,440.00	129,890.37	Signed					2018-03-21		2018-03-26				2018-05-07		2018-07-20		2018-08-24		2019-08-24	
IN-MPRRDA-55219-CW-RFB / MP04 WB - 01 : Upgradation and resurfacing of 14 Gravel Roads in Bhind District.	IBRD / 88330	Road Upgrading, Construction and Maintenance*	Post	Request for Bids	Open - National	Single Stage - Two Envelope		677,583.00	501,468.74	Signed					2018-03-22		2018-03-27				2018-05-08		2018-07-21		2018-08-25		2019-08-25	
IN-MPRRDA-55224-CW-RFB / MP04 WB - 05 : Upgradation and resurfacing of 10 Gravel Roads in Bhind District.	IBRD / 88330	Road Upgrading, Construction and Maintenance*	Post	Request for Bids	Open - National	Single Stage - Two Envelope		663,583.00	511,985.00	Signed					2018-03-22		2018-03-27				2018-05-08		2018-07-21		2018-08-25		2019-08-25	
IN-MPRRDA-55226-CW-RFB / MP04 WB - 06 : Upgradation and resurfacing of 10 Gravel Roads in Bhind District.	IBRD / 88330	Road Upgrading, Construction and Maintenance*	Post	Request for Bids	Open - National	Single Stage - Two Envelope		568,155.00	397,336.94	Signed					2018-03-22		2018-03-27				2018-05-08		2018-07-21		2018-08-25		2019-08-25	
IN-MPRRDA-55227-CW-RFB / MP04 WB - 08 : Upgradation and resurfacing of 8 Gravel Roads in Bhind District.	IBRD / 88330	Road Upgrading, Construction and Maintenance*	Post	Request for Bids	Open - National	Single Stage - Two Envelope		381,972.00	283,939.08	Signed					2018-03-22		2018-03-27				2018-05-08		2018-07-21		2018-08-25		2019-08-25	
IN-MPRRDA-55228-CW-RFB / MP04 WB - 09 : Upgradation and resurfacing of 22 Gravel Roads in Bhind District.	IBRD / 88330	Road Upgrading, Construction and Maintenance*	Post	Request for Bids	Open - National	Single Stage - Two Envelope		1,396,126.00	930,373.94	Signed					2018-03-22		2018-03-27				2018-05-08		2018-07-21		2018-08-25		2019-08-25	
IN-MPRRDA-55230-CW-RFB / MP43 WB - 03 : Upgradation and resurfacing of 6 Gravel Roads in Ujjain District.	IBRD / 88330	Road Upgrading, Construction and Maintenance*	Post	Request for Bids	Open - National	Single Stage - Two Envelope		947,934.00	697,256.64	Signed					2018-03-22		2018-03-27				2018-05-08		2018-07-21		2018-08-25		2019-08-25	
IN-MPRRDA-55236-CW-RFB / MP06 WB - 04 : Upgradation and resurfacing of 17 Gravel Roads in Chhatarpur District.	IBRD / 88330	Road Upgrading, Construction and Maintenance*	Post	Request for Bids	Open - National	Single Stage - Two Envelope		2,140,286.00	1,678,962.10	Signed					2018-03-22		2018-03-27				2018-05-08		2018-07-21		2018-08-25		2020-02-24	
IN-MPRRDA-55237-CW-RFB / MP06 WB - 05 : Upgradation and resurfacing of 32 Gravel Roads in Chhatarpur District.	IBRD / 88330	Road Upgrading, Construction and Maintenance*	Post	Request for Bids	Open - National	Single Stage - Two Envelope		3,065,288.00	2,534,401.73	Signed					2018-03-22		2018-03-27				2018-05-08		2018-07-21		2018-08-25		2020-02-24	
IN-MPRRDA-55238-CW-RFB / MP07 WB - 09 : Upgradation and resurfacing of 2 Gravel Roads in Chhindwara District.	IBRD / 88330	Road Upgrading, Construction and Maintenance*	Post	Request for Bids	Open - National	Single Stage - Two Envelope		133,194.00	103,756.94	Signed					2018-03-22		2018-03-27				2018-05-08		2018-07-21		2018-08-25		2019-08-25	
IN-MPRRDA-55247-CW-RFB / MP43 WB - 05 : Upgradation and resurfacing of 10 Gravel Roads in Ujjain District.	IBRD / 88330	Road Upgrading, Construction and Maintenance*	Post	Request for Bids	Open - National	Single Stage - Two Envelope		1,103,734.00	853,895.01	Signed					2018-03-22		2018-03-27				2018-05-08		2018-07-21		2018-08-25		2019-08-25	
IN-MPRRDA-55249-CW-RFB / MP43 WB - 06 : Upgradation and resurfacing of 24 Gravel Roads in Ujjain District.	IBRD / 88330	Road Upgrading, Construction and Maintenance*	Post	Request for Bids	Open - National	Single Stage - Two Envelope		2,631,345.00	2,046,348.82	Signed					2018-03-22		2018-03-27				2018-05-08		2018-07-21		2018-08-25		2020-02-24	
IN-MPRRDA-55250-CW-RFB / MP43 WB - 12 : Upgradation and resurfacing of 27 Gravel Roads in Ujjain District.	IBRD / 88330	Road Upgrading, Construction and Maintenance*	Post	Request for Bids	Open - National	Single Stage - Two Envelope		3,252,118.00	2,449,023.07	Signed					2018-03-22		2018-03-27				2018-05-08		2018-07-21		2018-08-25		2020-02-24	
IN-MPRRDA-55251-CW-RFB / MP43 WB - 15 : Upgradation and resurfacing of 9 Gravel Roads in Ujjain District.	IBRD / 88330	Road Upgrading, Construction and Maintenance*	Post	Request for Bids	Open - National	Single Stage - Two Envelope		1,054,282.00	776,395.70	Signed					2018-03-22		2018-03-27				2018-05-08		2018-07-21		2018-08-25		2019-08-25	
IN-MPRRDA-55253-CW-RFB / MP45 WB - 06 : Upgradation and resurfacing of 11 Gravel Roads in Vidisha District.	IBRD / 88330	Road Upgrading, Construction and Maintenance*	Post	Request for Bids	Open - National	Single Stage - Two Envelope		971,979.00	772,252.64	Signed					2018-03-22		2018-03-27				2018-05-08		2018-07-21		2018-08-25		2019-08-25	
IN-MPRRDA-55257-CW-RFB / MP45 WB - 15 : Upgradation and resurfacing of 14 Gravel Roads in Vidisha District.	IBRD / 88330	Road Upgrading, Construction and Maintenance*	Post	Request for Bids	Open - National	Single Stage - Two Envelope		1,342,277.00	975,911.88	Signed					2018-03-22		2018-03-27				2018-05-08		2018-07-21		2018-08-25		2019-08-25	
IN-MPRRDA-55259-CW-RFB / MP45 WB - 17 : Upgradation and resurfacing of 11 Gravel Roads in Vidisha District.	IBRD / 88330	Road Upgrading, Construction and Maintenance*	Post	Request for Bids	Open - National	Single Stage - Two Envelope		988,064.00	727,967.00	Signed					2018-03-22		2018-03-27				2018-05-08		2018-07-21		2018-08-25		2019-08-25	
IN-MPRRDA-55261-CW-RFB / MP45 WB - 18 : Upgradation and resurfacing of 11 Gravel Roads in Vidisha District.	IBRD / 88330	Road Upgrading, Construction and Maintenance*	Post	Request for Bids	Open - National	Single Stage - Two Envelope		989,908.00	771,444.55	Signed					2018-03-22		2018-03-27				2018-05-08		2018-07-21		2018-08-25		2019-08-25	
IN-MPRRDA-55287-CW-RFB / MP08 WB - 01 : Upgradation and resurfacing of 15 Gravel Roads in Damoh District.	IBRD / 88330	Road Upgrading, Construction and Maintenance*	Post	Request for Bids	Open - National	Single Stage - Two Envelope		1,488,359.00	1,113,845.96	Signed					2018-03-22		2018-03-27				2018-05-08		2018-07-21		2018-08-25		2019-08-25	
IN-MPRRDA-55289-CW-RFB / MP08 WB - 02 : Upgradation and resurfacing of 13 Gravel Roads in Damoh District.	IBRD / 88330	Road Upgrading, Construction and Maintenance*	Post	Request for Bids	Open - National	Single Stage - Two Envelope		1,287,070.00	992,974.18	Signed					2018-03-22		2018-03-27				2018-05-08		2018-07-21		2018-08-25		2019-08-25	
IN-MPRRDA-55291-CW-RFB / MP08 WB - 08 : Upgradation and resurfacing of 16 Gravel Roads in Damoh District.	IBRD / 88330	Road Upgrading, Construction and Maintenance*	Post	Request for Bids	Open - National	Single Stage - Two Envelope		1,670,868.00	1,297,580.71	Signed					2018-03-22		2018-03-27				2018-05-08		2018-07-21		2018-08-25		2019-08-25	
IN-MPRRDA-55294-CW-RFB / MP08 WB - 03 : Upgradation and resurfacing of 10 Gravel Roads in Damoh District.	IBRD / 88330	Road Upgrading, Construction and Maintenance*	Post	Request for Bids	Open - National	Single Stage - Two Envelope		1,186,683.00	922,699.95	Signed					2018-03-22		2018-03-27				2018-05-08		2018-07-21		2018-08-25		2019-08-25	
IN-MPRRDA-55299-CW-RFB / MP08 WB - 06 : Upgradation and resurfacing of 13 Gravel Roads in Damoh District.	IBRD / 88330	Road Upgrading, Construction and Maintenance*	Post	Request for Bids	Open - National	Single Stage - Two Envelope		1,564,450.00	1,203,954.78	Signed					2018-03-22		2018-03-27				2018-05-08		2018-07-21		2018-08-25		2019-08-25	
IN-MPRRDA-55334-CW-RFB / MP13 WB - 16 : Upgradation and resurfacing of 6 Gravel Roads in Guna District.	IBRD / 88330	Road Upgrading, Construction and Maintenance*	Post	Request for Bids	Open - National	Single Stage - Two Envelope		936,303.00	670,265.46	Signed					2018-03-22		2018-03-27				2018-05-08		2018-07-21		2018-08-25		2019-08-25	
IN-MPRRDA-55336-CW-RFB / MP14 WB - 04 : Upgradation and resurfacing of 14 Gravel Roads in Gwalior District.	IBRD / 88330	Road Upgrading, Construction and Maintenance*	Post	Request for Bids	Open - National	Single Stage - Two Envelope		1,049,543.00	675,519.33	Signed					2018-03-22		2018-03-27				2018-05-08		2018-07-21		2018-08-25		2019-08-25	
IN-MPRRDA-55338-CW-RFB / MP47 WB - 01 : Upgradation and resurfacing of 12 Gravel Roads in Ashok Nagar District.	IBRD / 88330	Road Upgrading, Construction and Maintenance*	Post	Request for Bids	Open - National	Single Stage - Two Envelope		1,328,854.00	1,024,962.51	Signed					2018-03-22		2018-03-27				2018-05-08		2018-07-21		2018-08-25		2019-08-25	
IN-MPRRDA-55341-CW-RFB / MP47 WB - 02 : Upgradation and resurfacing of 6 Gravel Roads in Ashok Nagar District.	IBRD / 88330	Road Upgrading, Construction and Maintenance*	Post	Request for Bids	Open - National	Single Stage - Two Envelope		763,625.00	543,611.08	Signed					2018-03-22		2018-03-27				2018-05-08		2018-07-21		2018-08-25		2019-08-25	
IN-MPRRDA-55343-CW-RFB / MP47 WB - 15 : Upgradation and resurfacing of 7 Gravel Roads in Ashok Nagar District.	IBRD / 88330	Road Upgrading, Construction and Maintenance*	Post	Request for Bids	Open - National	Single Stage - Two Envelope		998,902.00	807,190.64	Signed					2018-03-22		2018-03-27				2018-05-08		2018-07-21		2018-08-25		2019-08-25	
IN-MPRRDA-55349-CW-RFB / MP47 WB - 09 : Upgradation and resurfacing of 7 Gravel Roads in Ashok Nagar District.	IBRD / 88330	Road Upgrading, Construction and Maintenance*	Post	Request for Bids	Open - National	Single Stage - Two Envelope		738,218.00	561,915.69	Signed					2018-03-22		2018-03-27				2018-05-08		2018-07-21		2018-08-25		2019-08-25	
IN-MPRRDA-55351-CW-RFB / MP47 WB - 11 : Upgradation and resurfacing of 8 Gravel Roads in Ashok Nagar District.	IBRD / 88330	Road Upgrading, Construction and Maintenance*	Post	Request for Bids	Open - National	Single Stage - Two Envelope		1,392,677.00	1,072,140.45	Signed					2018-03-22		2018-03-27				2018-05-08		2018-07-21		2018-08-25		2019-08-25	
IN-MPRRDA-55352-CW-RFB / MP47 WB - 12 : Upgradation and resurfacing of 7 Gravel Roads in Ashok Nagar District.	IBRD / 88330	Road Upgrading, Construction and Maintenance*	Post	Request for Bids	Open - National	Single Stage - Two Envelope		1,439,441.00	1,140,859.06	Signed					2018-03-22		2018-03-27				2018-05-08		2018-07-21		2018-08-25		2019-08-25	
IN-MPRRDA-55453-CW-RFB / MP33 WB - 12 : Upgradation and resurfacing of 14 Gravel Roads in Sagar District.	IBRD / 88330	Road Upgrading, Construction and Maintenance*	Post	Request for Bids	Open - National	Single Stage - Two Envelope		1,810,144.00	1,479,999.66	Signed					2018-03-23		2018-03-28				2018-05-09		2018-07-22		2018-08-26		2020-02-25	
IN-MPRRDA-55455-CW-RFB / MP33 WB - 13 : Upgradation and resurfacing of 24 Gravel Roads in Sagar District.	IBRD / 88330	Road Upgrading, Construction and Maintenance*	Post	Request for Bids	Open - National	Single Stage - Two Envelope		2,189,807.00	1,756,276.60	Signed					2018-03-23		2018-03-28				2018-05-09		2018-07-22		2018-08-26		2020-02-25	
IN-MPRRDA-55456-CW-RFB / MP33 WB - 14 : Upgradation and resurfacing of 15 Gravel Roads in Sagar District.	IBRD / 88330	Road Upgrading, Construction and Maintenance*	Post	Request for Bids	Open - National	Single Stage - Two Envelope		1,396,571.00	1,126,314.73	Signed					2018-03-23		2018-03-28				2018-05-09		2018-07-22		2018-08-26		2019-08-26	
IN-MPRRDA-55459-CW-RFB / MP33 WB - 02 : Upgradation and resurfacing of 17 Gravel Roads in Sagar District.	IBRD / 88330	Road Upgrading, Construction and Maintenance*	Post	Request for Bids	Open - National	Single Stage - Two Envelope		1,670,695.00	1,377,708.57	Signed					2018-03-23		2018-03-28				2018-05-09		2018-07-22		2018-08-26		2019-08-26	

IN-MPRRDA-55460-CW-RFB / MP33 WB - 03 : Upgradation and resurfacing of 9 Gravel Roads in Sagar District.	IBRD / 88330	Road Upgrading, Construction and Maintenance*	Post	Request for Bids	Open - National	Single Stage - Two Envelope		1,444,628.00	1,064,407.69	Signed					2018-03-23		2018-03-28				2018-05-09		2018-07-22		2018-08-26		2019-08-26	
IN-MPRRDA-55461-CW-RFB / MP33 WB - 07 : Upgradation and resurfacing of 18 Gravel Roads in Sagar District.	IBRD / 88330	Road Upgrading, Construction and Maintenance*	Post	Request for Bids	Open - National	Single Stage - Two Envelope		1,955,951.00	1,460,400.10	Signed					2018-03-23		2018-03-28				2018-05-09		2018-07-22		2018-08-26		2020-02-25	
IN-MPRRDA-55538-CW-RFB / MP36 WB - 05 : Upgradation and resurfacing of 10 Gravel Roads in Shadol District.	IBRD / 88330	Road Upgrading, Construction and Maintenance*	Post	Request for Bids	Open - National	Single Stage - Two Envelope		1,403,756.00	1,145,089.28	Signed					2018-03-23		2018-03-28				2018-05-09		2018-07-22		2018-08-26		2019-08-26	
IN-MPRRDA-55553-CW-RFB / MP41 WB - 01 : Upgradation and resurfacing of 16 Gravel Roads in Sidhi District.	IBRD / 88330	Road Upgrading, Construction and Maintenance*	Post	Request for Bids	Open - National	Single Stage - Two Envelope		2,113,423.00	1,533,807.90	Signed					2018-03-23		2018-03-28				2018-05-09		2018-07-22		2018-08-26		2020-02-25	
IN-MPRRDA-55562-CW-RFB / MP13 WB - 06 : Upgradation and resurfacing of 9 Gravel Roads in Guna District.	IBRD / 88330	Road Upgrading, Construction and Maintenance*	Post	Request for Bids	Open - National	Single Stage - Two Envelope		1,362,713.00	4,764.43	Signed					2018-03-23		2018-03-28				2018-05-09		2018-07-22		2018-08-26		2019-08-26	
IN-MPRRDA-55570-CW-RFB / MP09 WB - 03 : Upgradation and resurfacing of 26 Gravel Roads in Datia District.	IBRD / 88330	Road Upgrading, Construction and Maintenance*	Post	Request for Bids	Open - National	Single Stage - Two Envelope		1,508,071.00	1,172,231.85	Signed					2018-03-23		2018-03-28				2018-05-09		2018-07-22		2018-08-26		2019-08-26	
IN-MPRRDA-55574-CW-RFB / MP25 WB - 03 : Upgradation and resurfacing of 10 Gravel Roads in Morena District.	IBRD / 88330	Road Upgrading, Construction and Maintenance*	Post	Request for Bids	Open - National	Single Stage - Two Envelope		585,484.00	419,219.10	Signed					2018-03-23		2018-03-28				2018-05-09		2018-07-22		2018-08-26		2019-08-26	
IN-MPRRDA-55615-CW-RFB / MP14 WB - 05 : Upgradation and resurfacing of 7 Gravel Roads in Gwalior District.	IBRD / 88330	Road Upgrading, Construction and Maintenance*	Post	Request for Bids	Open - National	Single Stage - Two Envelope		476,810.00	300,546.48	Signed					2018-03-23		2018-03-28				2018-05-09		2018-07-22		2018-08-26		2019-08-26	
IN-MPRRDA-55619-CW-RFB / MP07 WB - 07 : Upgradation and resurfacing of 5 Gravel Roads in Chhindwara District.	IBRD / 88330	Road Upgrading, Construction and Maintenance*	Post	Request for Bids	Open - National	Single Stage - Two Envelope		494,092.00	377,838.63	Signed					2018-03-23		2018-03-28				2018-05-09		2018-07-22		2018-08-26		2019-08-26	
IN-MPRRDA-55345-CW-RFB / MP47 WB - 08 : Upgradation and resurfacing of 6 Gravel Roads in Ashok Nagar District.	IBRD / 88330	Road Upgrading, Construction and Maintenance*	Post	Request for Bids	Open - National	Single Stage - Two Envelope		982,562.00	0.00	Canceled					2018-03-22		2018-03-27				2018-05-08		2018-07-21		2018-08-25		2019-08-25	
IN-MPRRDA-55222-CW-RFB / MP04 WB - 04 : Upgradation and resurfacing of 12 Gravel Roads in Bhind District.	IBRD / 88330	Road Upgrading, Construction and Maintenance*	Post	Request for Bids	Open - National	Single Stage - Two Envelope		957,779.00	0.00	Canceled					2018-03-22		2018-03-27				2018-05-08		2018-07-21		2018-08-25		2019-08-25	
IN-MPRRDA-55223-CW-RFB / MP04 WB - 10 : Upgradation and resurfacing of 26 Gravel Roads in Bhind District.	IBRD / 88330	Road Upgrading, Construction and Maintenance*	Post	Request for Bids	Open - National	Single Stage - Two Envelope		1,584,628.00	0.00	Canceled					2018-03-22		2018-03-27				2018-05-08		2018-07-21		2018-08-25		2019-08-25	
IN-MPRRDA-54659-CW-RFB / MP07 WB - 01 : Upgradation and resurfacing of 9 Gravel Roads in Chhindwara District.	IBRD / 88330	Road Upgrading, Construction and Maintenance*	Post	Request for Bids	Open - National	Single Stage - Two Envelope		697,846.00	0.00	Canceled					2018-03-20		2018-03-25				2018-05-06		2018-07-19		2018-08-23		2019-08-23	
IN-MPRRDA-55239-CW-RFB / MP07 WB - 10 : Upgradation and resurfacing of 1 Gravel Roads in Chhindwara District.	IBRD / 88330	Road Upgrading, Construction and Maintenance*	Post	Request for Bids	Open - National	Single Stage - Two Envelope		181,492.00	0.00	Canceled					2018-03-22		2018-03-27				2018-05-08		2018-07-21		2018-08-25		2019-08-25	
IN-MPRRDA-54890-CW-RFB / MP07 WB - 08 : Upgradation and resurfacing of 5 Gravel Roads in Chhindwara District.	IBRD / 88330	Road Upgrading, Construction and Maintenance*	Post	Request for Bids	Open - National	Single Stage - Two Envelope		529,157.00	0.00	Canceled					2018-03-21		2018-03-26				2018-05-07		2018-07-20		2018-08-24		2019-08-24	
IN-MPRRDA-54893-CW-RFB / MP12 WB - 01 : Upgradation and resurfacing of 8 Gravel Roads in Dindori District.	IBRD / 88330	Road Upgrading, Construction and Maintenance*	Post	Request for Bids	Open - National	Single Stage - Two Envelope		620,084.00	0.00	Canceled					2018-03-21		2018-03-26				2018-05-07		2018-07-20		2018-08-24		2019-08-24	
IN-MPRRDA-55300-CW-RFB / MP13 WB - 03 : Upgradation and resurfacing of 10 Gravel Roads in Guna District.	IBRD / 88330	Road Upgrading, Construction and Maintenance*	Post	Request for Bids	Open - National	Single Stage - Two Envelope		1,161,457.00	0.00	Canceled					2018-03-22		2018-03-27				2018-05-08		2018-07-21		2018-08-25		2019-08-25	
IN-MPRRDA-55305-CW-RFB / MP13 WB - 04 : Upgradation and resurfacing of 9 Gravel Roads in Guna District.	IBRD / 88330	Road Upgrading, Construction and Maintenance*	Post	Request for Bids	Open - National	Single Stage - Two Envelope		1,225,873.00	0.00	Canceled					2018-03-22		2018-03-27				2018-05-08		2018-07-21		2018-08-25		2019-02-21	
IN-MPRRDA-54901-CW-RFB / MP18 WB - 09 : Upgradation and resurfacing of 15 Gravel Roads in Jabalpur District.	IBRD / 88330	Road Upgrading, Construction and Maintenance*	Post	Request for Bids	Open - National	Single Stage - Two Envelope		1,153,290.00	0.00	Canceled					2018-03-21		2018-03-26				2018-05-07		2018-07-20		2018-08-24		2019-08-24	
IN-MPRRDA-54907-CW-RFB / MP18 WB - 11 : Upgradation and resurfacing of 8 Gravel Roads in Jabalpur District.	IBRD / 88330	Road Upgrading, Construction and Maintenance*	Post	Request for Bids	Open - National	Single Stage - Two Envelope		565,169.00	0.00	Canceled					2018-03-21		2018-03-26				2018-05-07		2018-07-20		2018-08-24		2019-08-24	
IN-MPRRDA-55565-CW-RFB / MP18 WB - 18 : Upgradation and resurfacing of 56 Gravel Roads in Jabalpur District.	IBRD / 88330	Road Upgrading, Construction and Maintenance*	Post	Request for Bids	Open - National	Single Stage - Two Envelope		3,882,265.00	0.00	Canceled					2018-03-23		2018-03-28				2018-05-09		2018-07-22		2018-08-26		2020-02-25	
IN-MPRRDA-54926-CW-RFB / MP20 WB - 01 : Upgradation and resurfacing of 5 Gravel Roads in Katni District.	IBRD / 88330	Road Upgrading, Construction and Maintenance*	Post	Request for Bids	Open - National	Single Stage - Two Envelope		386,210.00	0.00	Canceled					2018-03-21		2018-03-26				2018-05-07		2018-07-20		2018-08-24		2019-08-24	
IN-MPRRDA-54928-CW-RFB / MP20 WB - 02 : Upgradation and resurfacing of 3 Gravel Roads in Katni District.	IBRD / 88330	Road Upgrading, Construction and Maintenance*	Post	Request for Bids	Open - National	Single Stage - Two Envelope		272,829.00	0.00	Canceled					2018-03-21		2018-03-26				2018-05-07		2018-07-20		2018-08-24		2019-08-24	
IN-MPRRDA-54932-CW-RFB / MP20 WB - 03 : Upgradation and resurfacing of 4 Gravel Roads in Katni District.	IBRD / 88330	Road Upgrading, Construction and Maintenance*	Post	Request for Bids	Open - National	Single Stage - Two Envelope		436,610.00	0.00	Canceled					2018-03-21		2018-03-26				2018-05-07		2018-07-20		2018-08-24		2019-08-24	
IN-MPRRDA-54935-CW-RFB / MP20 WB - 04 : Upgradation and resurfacing of 4 Gravel Roads in Katni District.	IBRD / 88330	Road Upgrading, Construction and Maintenance*	Post	Request for Bids	Open - National	Single Stage - Two Envelope		475,026.00	0.00	Canceled					2018-03-21		2018-03-26				2018-05-07		2018-07-20		2018-08-24		2019-08-24	
IN-MPRRDA-54943-CW-RFB / MP20 WB - 06 : Upgradation and resurfacing of 7 Gravel Roads in Katni District.	IBRD / 88330	Road Upgrading, Construction and Maintenance*	Post	Request for Bids	Open - National	Single Stage - Two Envelope		710,120.00	0.00	Canceled					2018-03-21		2018-03-26				2018-05-07		2018-07-20		2018-08-24		2019-08-24	
IN-MPRRDA-54947-CW-RFB / MP20 WB - 07 : Upgradation and resurfacing of 4 Gravel Roads in Katni District.	IBRD / 88330	Road Upgrading, Construction and Maintenance*	Post	Request for Bids	Open - National	Single Stage - Two Envelope		258,320.00	0.00	Canceled					2018-03-21		2018-03-26				2018-05-07		2018-07-20		2018-08-24		2019-08-24	
IN-MPRRDA-54961-CW-RFB / MP20 WB - 08 : Upgradation and resurfacing of 3 Gravel Roads in Katni District.	IBRD / 88330	Road Upgrading, Construction and Maintenance*	Post	Request for Bids	Open - National	Single Stage - Two Envelope		648,359.00	0.00	Canceled					2018-03-21		2018-03-26				2018-05-07		2018-07-20		2018-08-24		2019-08-24	
IN-MPRRDA-54970-CW-RFB / MP20 WB - 09 : Upgradation and resurfacing of 3 Gravel Roads in Katni District.	IBRD / 88330	Road Upgrading, Construction and Maintenance*	Post	Request for Bids	Open - National	Single Stage - Two Envelope		369,703.00	0.00	Canceled					2018-03-21		2018-03-26				2018-05-07		2018-07-20		2018-08-24		2019-08-24	
IN-MPRRDA-54980-CW-RFB / MP20 WB - 10 : Upgradation and resurfacing of 4 Gravel Roads in Katni District.	IBRD / 88330	Road Upgrading, Construction and Maintenance*	Post	Request for Bids	Open - National	Single Stage - Two Envelope		555,692.00	0.00	Canceled					2018-03-21		2018-03-26				2018-05-07		2018-07-20		2018-08-24		2019-08-24	
IN-MPRRDA-54984-CW-RFB / MP20 WB - 11 : Upgradation and resurfacing of 4 Gravel Roads in Katni District.	IBRD / 88330	Road Upgrading, Construction and Maintenance*	Post	Request for Bids	Open - National	Single Stage - Two Envelope		420,060.00	0.00	Canceled					2018-03-21		2018-03-26				2018-05-07		2018-07-20		2018-08-24		2019-08-24	
IN-MPRRDA-54988-CW-RFB / MP20 WB - 12 : Upgradation and resurfacing of 4 Gravel Roads in Katni District.	IBRD / 88330	Road Upgrading, Construction and Maintenance*	Post	Request for Bids	Open - National	Single Stage - Two Envelope		451,455.00	0.00	Canceled					2018-03-21		2018-03-26				2018-05-07		2018-07-20		2018-08-24		2019-08-24	
IN-MPRRDA-54994-CW-RFB / MP20 WB - 14 : Upgradation and resurfacing of 4 Gravel Roads in Katni District. .	IBRD / 88330	Road Upgrading, Construction and Maintenance*	Post	Request for Bids	Open - National	Single Stage - Two Envelope		604,879.00	0.00	Canceled					2018-03-21		2018-03-26				2018-05-07		2018-07-20		2018-08-24		2019-08-24	
IN-MPRRDA-54998-CW-RFB / MP20 WB - 15 : Upgradation and resurfacing of 5 Gravel Roads in Katni District.	IBRD / 88330	Road Upgrading, Construction and Maintenance*	Post	Request for Bids	Open - National	Single Stage - Two Envelope		584,928.00	0.00	Canceled					2018-03-21		2018-03-26				2018-05-07		2018-07-20		2018-08-24		2019-08-24	
IN-MPRRDA-55002-CW-RFB / MP20 WB - 16 : Upgradation and resurfacing of 3 Gravel Roads in Katni District.	IBRD / 88330	Road Upgrading, Construction and Maintenance*	Post	Request for Bids	Open - National	Single Stage - Two Envelope		330,929.00	0.00	Canceled					2018-03-21		2018-03-26				2018-05-07		2018-07-20		2018-08-24		2019-08-24	
IN-MPRRDA-55007-CW-RFB / MP20 WB - 17 : Upgradation and resurfacing of 2 Gravel Roads in Katni District.	IBRD / 88330	Road Upgrading, Construction and Maintenance*	Post	Request for Bids	Open - National	Single Stage - Two Envelope		259,943.00	0.00	Canceled					2018-03-21		2018-03-26				2018-05-07		2018-07-20		2018-08-24		2019-08-24	

IN-MPRRDA-55013-CW-RFB / MP20 WB - 18 : Upgradation and resurfacing of 4 Gravel Roads in Katni District.	IBRD / 88330	Road Upgrading, Construction and Maintenance*	Post	Request for Bids	Open - National	Single Stage - Two Envelope		379,439.00	0.00	Canceled					2018-03-21		2018-03-26				2018-05-07		2018-07-20		2018-08-24		2019-08-24	
IN-MPRRDA-55054-CW-RFB / MP26 WB - 05 : Upgradation and resurfacing of 10 Gravel Roads in Narsinghpur District.	IBRD / 88330	Road Upgrading, Construction and Maintenance*	Post	Request for Bids	Open - National	Single Stage - Two Envelope		936,184.00	0.00	Canceled					2018-03-21		2018-03-26				2018-05-07		2018-07-20		2018-08-24		2019-08-24	
IN-MPRRDA-55061-CW-RFB / MP26 WB - 08 : Upgradation and resurfacing of 8 Gravel Roads in Narsinghpur District.	IBRD / 88330	Road Upgrading, Construction and Maintenance*	Post	Request for Bids	Open - National	Single Stage - Two Envelope		1,063,862.00	0.00	Canceled					2018-03-21		2018-03-26				2018-05-07		2018-07-20		2018-08-24		2019-08-24	
IN-MPRRDA-55062-CW-RFB / MP26 WB - 09 : Upgradation and resurfacing of 2 Gravel Roads in Narsinghpur District.	IBRD / 88330	Road Upgrading, Construction and Maintenance*	Post	Request for Bids	Open - National	Single Stage - Two Envelope		371,444.00	0.00	Canceled					2018-03-21		2018-03-26				2018-05-07		2018-07-20		2018-08-24		2019-08-24	
IN-MPRRDA-55063-CW-RFB / MP26 WB - 10 : Upgradation and resurfacing of 12 Gravel Roads in Narsinghpur District.	IBRD / 88330	Road Upgrading, Construction and Maintenance*	Post	Request for Bids	Open - National	Single Stage - Two Envelope		1,070,410.00	0.00	Canceled					2018-03-21		2018-03-26				2018-05-07		2018-07-20		2018-08-24		2019-08-24	
IN-MPRRDA-55598-CW-RFB / MP26 WB - 13 : Upgradation and resurfacing of 7 Gravel Roads in Narsinghpur District.	IBRD / 88330	Road Upgrading, Construction and Maintenance*	Post	Request for Bids	Open - National	Single Stage - Two Envelope		748,763.00	0.00	Canceled					2018-03-23		2018-03-28				2018-05-09		2018-07-22		2018-08-26		2019-08-26	
IN-MPRRDA-55600-CW-RFB / MP26 WB - 16 : Upgradation and resurfacing of 17 Gravel Roads in Narsinghpur District.	IBRD / 88330	Road Upgrading, Construction and Maintenance*	Post	Request for Bids	Open - National	Single Stage - Two Envelope		1,929,639.00	0.00	Canceled					2018-03-23		2018-03-28				2018-05-09		2018-07-22		2018-08-26		2020-02-25	
IN-MPRRDA-55072-CW-RFB / MP28 WB - 01 : Upgradation and resurfacing of 28 Gravel Roads in Panna District.	IBRD / 88330	Road Upgrading, Construction and Maintenance*	Post	Request for Bids	Open - National	Single Stage - Two Envelope		2,593,937.00	0.00	Canceled					2018-03-21		2018-03-26				2018-05-07		2018-07-20		2018-08-24		2020-02-23	
IN-MPRRDA-55076-CW-RFB / MP28 WB - 04 : Upgradation and resurfacing of 13 Gravel Roads in Panna District.	IBRD / 88330	Road Upgrading, Construction and Maintenance*	Post	Request for Bids	Open - National	Single Stage - Two Envelope		1,410,183.00	0.00	Canceled					2018-03-21		2018-03-26				2018-05-07		2018-07-20		2018-08-24		2019-08-24	
IN-MPRRDA-55080-CW-RFB / MP28 WB - 03 : Upgradation and resurfacing of 22 Gravel Roads in Panna District.	IBRD / 88330	Road Upgrading, Construction and Maintenance*	Post	Request for Bids	Open - National	Single Stage - Two Envelope		1,986,053.00	0.00	Canceled					2018-03-21		2018-03-26				2018-05-07		2018-07-20		2018-08-24		2020-02-23	
IN-MPRRDA-55088-CW-RFB / MP32 WB - 06 : Upgradation and resurfacing of 13 Gravel Roads in Rewa District.	IBRD / 88330	Road Upgrading, Construction and Maintenance*	Post	Request for Bids	Open - National	Single Stage - Two Envelope		1,376,463.00	0.00	Canceled					2018-03-21		2018-03-26				2018-05-07		2018-07-20		2018-08-24		2019-08-24	
IN-MPRRDA-55092-CW-RFB / MP32 WB - 07 : Upgradation and resurfacing of 9 Gravel Roads in Rewa District.	IBRD / 88330	Road Upgrading, Construction and Maintenance*	Post	Request for Bids	Open - National	Single Stage - Two Envelope		1,384,354.00	0.00	Canceled					2018-03-21		2018-03-26				2018-05-07		2018-07-20		2018-08-24		2019-08-24	
IN-MPRRDA-55094-CW-RFB / MP32 WB - 08 : Upgradation and resurfacing of 6 Gravel Roads in Rewa District.	IBRD / 88330	Road Upgrading, Construction and Maintenance*	Post	Request for Bids	Open - National	Single Stage - Two Envelope		883,006.00	0.00	Canceled					2018-03-21		2018-03-26				2018-05-07		2018-07-20		2018-08-24		2019-08-24	
IN-MPRRDA-55102-CW-RFB / MP32 WB - 10 : Upgradation and resurfacing of 6 Gravel Roads in Rewa District.	IBRD / 88330	Road Upgrading, Construction and Maintenance*	Post	Request for Bids	Open - National	Single Stage - Two Envelope		722,917.00	0.00	Canceled					2018-03-21		2018-03-26				2018-05-07		2018-07-20		2018-08-24		2019-08-24	
IN-MPRRDA-55107-CW-RFB / MP32 WB - 11 : Upgradation and resurfacing of 6 Gravel Roads in Rewa District.	IBRD / 88330	Road Upgrading, Construction and Maintenance*	Post	Request for Bids	Open - National	Single Stage - Two Envelope		707,754.00	0.00	Canceled					2018-03-21		2018-03-26				2018-05-07		2018-07-20		2018-08-24		2019-08-24	
IN-MPRRDA-55114-CW-RFB / MP32 WB - 04 : Upgradation and resurfacing of 8 Gravel Roads in Rewa District.	IBRD / 88330	Road Upgrading, Construction and Maintenance*	Post	Request for Bids	Open - National	Single Stage - Two Envelope		1,330,741.00	0.00	Canceled					2018-03-21		2018-03-26				2018-05-07		2018-07-20		2018-08-24		2019-08-24	
IN-MPRRDA-55116-CW-RFB / MP32 WB - 05 : Upgradation and resurfacing of 11 Gravel Roads in Rewa District.	IBRD / 88330	Road Upgrading, Construction and Maintenance*	Post	Request for Bids	Open - National	Single Stage - Two Envelope		1,451,451.00	0.00	Canceled					2018-03-21		2018-03-26				2018-05-07		2018-07-20		2018-08-24		2019-08-24	
IN-MPRRDA-55450-CW-RFB / MP33 WB - 09 : Upgradation and resurfacing of 20 Gravel Roads in Sagar District.	IBRD / 88330	Road Upgrading, Construction and Maintenance*	Post	Request for Bids	Open - National	Single Stage - Two Envelope		2,366,009.00	0.00	Canceled					2018-03-23		2018-03-28				2018-05-09		2018-07-22		2018-08-26		2020-02-25	
IN-MPRRDA-55458-CW-RFB / MP33 WB - 01 : Upgradation and resurfacing of 22 Gravel Roads in Sagar District.	IBRD / 88330	Road Upgrading, Construction and Maintenance*	Post	Request for Bids	Open - National	Single Stage - Two Envelope		2,266,255.00	0.00	Canceled					2018-03-23		2018-03-28				2018-05-09		2018-07-22		2018-08-26		2020-02-25	
IN-MPRRDA-55465-CW-RFB / MP33 WB - 16 : Upgradation and resurfacing of 15 Gravel Roads in Sagar District.	IBRD / 88330	Road Upgrading, Construction and Maintenance*	Post	Request for Bids	Open - National	Single Stage - Two Envelope		1,462,737.00	0.00	Canceled					2018-03-23		2018-03-28				2018-05-09		2018-07-22		2018-08-26		2019-08-26	
IN-MPRRDA-55469-CW-RFB / MP34 WB - 02 : Upgradation and resurfacing of 6 Gravel Roads in Satna District.	IBRD / 88330	Road Upgrading, Construction and Maintenance*	Post	Request for Bids	Open - National	Single Stage - Two Envelope		962,235.00	0.00	Canceled					2018-03-23		2018-03-28				2018-05-09		2018-07-22		2018-08-26		2019-08-26	
IN-MPRRDA-55471-CW-RFB / MP34 WB - 03 : Upgradation and resurfacing of 10 Gravel Roads in Satna District.	IBRD / 88330	Road Upgrading, Construction and Maintenance*	Post	Request for Bids	Open - National	Single Stage - Two Envelope		1,058,762.00	0.00	Canceled					2018-03-23		2018-03-28				2018-05-09		2018-07-22		2018-08-26		2019-08-26	
IN-MPRRDA-55475-CW-RFB / MP34 WB - 05 : Upgradation and resurfacing of 7 Gravel Roads in Satna District.	IBRD / 88330	Road Upgrading, Construction and Maintenance*	Post	Request for Bids	Open - National	Single Stage - Two Envelope		712,544.00	0.00	Canceled					2018-03-23		2018-03-28				2018-05-09		2018-07-22		2018-08-26		2019-08-26	
IN-MPRRDA-55478-CW-RFB / MP34 WB - 06 : Upgradation and resurfacing of 11 Gravel Roads in Satna District.	IBRD / 88330	Road Upgrading, Construction and Maintenance*	Post	Request for Bids	Open - National	Single Stage - Two Envelope		1,510,725.00	0.00	Canceled					2018-03-23		2018-03-28				2018-05-09		2018-07-22		2018-08-26		2019-08-26	
IN-MPRRDA-55481-CW-RFB / MP34 WB - 08 : Upgradation and resurfacing of 9 Gravel Roads in Satna District.	IBRD / 88330	Road Upgrading, Construction and Maintenance*	Post	Request for Bids	Open - National	Single Stage - Two Envelope		936,337.00	0.00	Canceled					2018-03-23		2018-03-28				2018-05-09		2018-07-22		2018-08-26		2019-08-26	
IN-MPRRDA-55513-CW-RFB / MP34 WB - 09 : Upgradation and resurfacing of 15 Gravel Roads in Satna District.	IBRD / 88330	Road Upgrading, Construction and Maintenance*	Post	Request for Bids	Open - National	Single Stage - Two Envelope		1,463,513.00	0.00	Canceled					2018-03-23		2018-03-28				2018-05-09		2018-07-22		2018-08-26		2019-08-26	
IN-MPRRDA-55514-CW-RFB / MP34 WB - 10 : Upgradation and resurfacing of 14 Gravel Roads in Satna District.	IBRD / 88330	Road Upgrading, Construction and Maintenance*	Post	Request for Bids	Open - National	Single Stage - Two Envelope		1,083,867.00	0.00	Canceled					2018-03-23		2018-03-28				2018-05-09		2018-07-22		2018-08-26		2019-08-26	
IN-MPRRDA-55517-CW-RFB / MP34 WB - 11 : Upgradation and resurfacing of 12 Gravel Roads in Satna District.	IBRD / 88330	Road Upgrading, Construction and Maintenance*	Post	Request for Bids	Open - National	Single Stage - Two Envelope		1,158,821.00	0.00	Canceled					2018-03-23		2018-03-28				2018-05-09		2018-07-22		2018-08-26		2019-08-26	
IN-MPRRDA-55524-CW-RFB / MP36 WB - 04 : Upgradation and resurfacing of 4 Gravel Roads in Seoni District.	IBRD / 88330	Road Upgrading, Construction and Maintenance*	Post	Request for Bids	Open - National	Single Stage - Two Envelope		307,207.00	0.00	Canceled					2018-03-23		2018-03-28				2018-05-09		2018-07-22		2018-08-26		2019-08-26	
IN-MPRRDA-55526-CW-RFB / MP36 WB - 01 : Upgradation and resurfacing of 19 Gravel Roads in Seoni District.	IBRD / 88330	Road Upgrading, Construction and Maintenance*	Post	Request for Bids	Open - National	Single Stage - Two Envelope		1,561,573.00	0.00	Canceled					2018-03-23		2018-03-28				2018-05-09		2018-07-22		2018-08-26		2019-08-26	
IN-MPRRDA-55528-CW-RFB / MP36 WB - 02 : Upgradation and resurfacing of 18 Gravel Roads in Seoni District.	IBRD / 88330	Road Upgrading, Construction and Maintenance*	Post	Request for Bids	Open - National	Single Stage - Two Envelope		1,140,815.00	0.00	Canceled					2018-03-23		2018-03-28				2018-05-09		2018-07-22		2018-08-26		2019-08-26	
IN-MPRRDA-55531-CW-RFB / MP38 WB - 02 : Upgradation and resurfacing of 10 Gravel Roads in Shadol District.	IBRD / 88330	Road Upgrading, Construction and Maintenance*	Post	Request for Bids	Open - National	Single Stage - Two Envelope		1,183,530.00	0.00	Canceled					2018-03-23		2018-03-28				2018-05-09		2018-07-22		2018-08-26		2019-08-26	
IN-MPRRDA-55539-CW-RFB / MP40WB04 : Upgradation and resurfacing of 37 Gravel Roads in Shivpuri District.	IBRD / 88330	Road Upgrading, Construction and Maintenance*	Post	Request for Bids	Open - National	Single Stage - Two Envelope		4,395,604.00	0.00	Canceled					2018-03-23		2018-03-28				2018-05-09		2018-07-22		2018-08-26		2020-02-25	
IN-MPRRDA-55552-CW-RFB / MP40 WB - 01 : Upgradation and resurfacing of 34 Gravel Roads in Shivpuri District.	IBRD / 88330	Road Upgrading, Construction and Maintenance*	Post	Request for Bids	Open - National	Single Stage - Two Envelope		4,058,208.00	0.00	Canceled					2018-03-23		2018-03-28				2018-05-09		2018-07-22		2018-08-26		2020-02-25	
IN-MPRRDA-55555-CW-RFB / MP44 WB - 01 : Upgradation and resurfacing of 17 Gravel Roads in Umaria District.	IBRD / 88330	Road Upgrading, Construction and Maintenance*	Post	Request for Bids	Open - National	Single Stage - Two Envelope		1,556,266.00	0.00	Canceled					2018-03-23		2018-03-28				2018-05-09		2018-07-22		2018-08-26		2019-08-26	
IN-MPRRDA-55557-CW-RFB / MP50 WB - 01 : Upgradation and resurfacing of 3 Gravel Roads in Waidhan District.	IBRD / 88330	Road Upgrading, Construction and Maintenance*	Post	Request for Bids	Open - National	Single Stage - Two Envelope		527,279.00	0.00	Canceled					2018-03-23		2018-03-28				2018-05-09		2018-07-22		2018-08-26		2019-08-26	

IN-MPRRDA-54663-CW-RFB / MP10 WB - 03 : Upgradation and resurfacing of 6 Gravel Roads in Dewas District.	IBRD / 88330	Road Upgrading, Construction and Maintenance*	Post	Request for Bids	Open - National	Single Stage - Two Envelope		1,016,736.00	0.00	Canceled					2018-03-20		2018-03-25				2018-05-06		2018-07-19		2018-08-23		2019-08-23	
IN-MPRRDA-54727-CW-RFB / MP15 WB - 06 : Upgradation and resurfacing of 9 Gravel Roads in Harda District.	IBRD / 88330	Road Upgrading, Construction and Maintenance*	Post	Request for Bids	Open - National	Single Stage - Two Envelope		910,164.00	0.00	Canceled					2018-03-20		2018-03-25				2018-05-06		2018-07-19		2018-08-23		2019-08-23	
IN-MPRRDA-54896-CW-RFB / MP16 WB - 10 : Upgradation and resurfacing of 11 Gravel Roads in Hoshangabad District.	IBRD / 88330	Road Upgrading, Construction and Maintenance*	Post	Request for Bids	Open - National	Single Stage - Two Envelope		1,068,945.00	0.00	Canceled					2018-03-21		2018-03-26				2018-05-07		2018-07-20		2018-08-24		2019-08-24	
IN-MPRRDA-54898-CW-RFB / MP16 WB - 11 : Upgradation and resurfacing of 13 Gravel Roads in Hoshangabad District.	IBRD / 88330	Road Upgrading, Construction and Maintenance*	Post	Request for Bids	Open - National	Single Stage - Two Envelope		862,848.00	0.00	Canceled					2018-03-21		2018-03-26				2018-05-07		2018-07-20		2018-08-24		2019-08-24	
IN-MPRRDA-54903-CW-RFB / MP17 WB - 01 : Upgradation and resurfacing of 9 Gravel Roads in Indore District.	IBRD / 88330	Road Upgrading, Construction and Maintenance*	Post	Request for Bids	Open - National	Single Stage - Two Envelope		1,152,118.00	0.00	Canceled					2018-03-21		2018-03-26				2018-05-07		2018-07-20		2018-08-24		2019-08-24	
IN-MPRRDA-54909-CW-RFB / MP17 WB - 03 : Upgradation and resurfacing of 3 Gravel Roads in Indore District.	IBRD / 88330	Road Upgrading, Construction and Maintenance*	Post	Request for Bids	Open - National	Single Stage - Two Envelope		385,435.00	0.00	Canceled					2018-03-21		2018-03-26				2018-05-07		2018-07-20		2018-08-24		2019-08-24	
IN-MPRRDA-54965-CW-RFB / MP24 WB - 02 : Upgradation and resurfacing of 13 Gravel Roads in Mandsaur District.	IBRD / 88330	Road Upgrading, Construction and Maintenance*	Post	Request for Bids	Open - National	Single Stage - Two Envelope		969,058.00	0.00	Canceled					2018-03-21		2018-03-26				2018-05-07		2018-07-20		2018-08-24		2019-08-24	
IN-MPRRDA-55016-CW-RFB / MP24 WB - 07 : Upgradation and resurfacing of 12 Gravel Roads in Mandsaur District.	IBRD / 88330	Road Upgrading, Construction and Maintenance*	Post	Request for Bids	Open - National	Single Stage - Two Envelope		1,458,119.00	0.00	Canceled					2018-03-21		2018-03-26				2018-05-07		2018-07-20		2018-08-24		2019-08-24	
IN-MPRRDA-55024-CW-RFB / MP29 WB - 02 : Upgradation and resurfacing of 9 Gravel Roads in Raisen District.	IBRD / 88330	Road Upgrading, Construction and Maintenance*	Post	Request for Bids	Open - National	Single Stage - Two Envelope		682,993.00	0.00	Canceled					2018-03-21		2018-03-26				2018-05-07		2018-07-20		2018-08-24		2019-08-24	
IN-MPRRDA-55051-CW-RFB / MP29 WB - 11 : Upgradation and resurfacing of 12 Gravel Roads in Raisen District.	IBRD / 88330	Road Upgrading, Construction and Maintenance*	Post	Request for Bids	Open - National	Single Stage - Two Envelope		1,432,135.00	0.00	Canceled					2018-03-21		2018-03-26				2018-05-07		2018-07-20		2018-08-24		2019-08-24	
IN-MPRRDA-55077-CW-RFB / MP29 WB - 14 : Upgradation and resurfacing of 8 Gravel Roads in Raisen District.	IBRD / 88330	Road Upgrading, Construction and Maintenance*	Post	Request for Bids	Open - National	Single Stage - Two Envelope		966,370.00	0.00	Canceled					2018-03-21		2018-03-26				2018-05-07		2018-07-20		2018-08-24		2019-08-24	
IN-MPRRDA-55084-CW-RFB / MP29 WB - 22 : Upgradation and resurfacing of 4 Gravel Roads in Raisen District.	IBRD / 88330	Road Upgrading, Construction and Maintenance*	Post	Request for Bids	Open - National	Single Stage - Two Envelope		259,168.00	0.00	Canceled					2018-03-21		2018-03-26				2018-05-07		2018-07-20		2018-08-24		2019-08-24	
IN-MPRRDA-55096-CW-RFB / MP30 WB - 24 : Upgradation and resurfacing of 25 Gravel Roads in Rajgarh District.	IBRD / 88330	Road Upgrading, Construction and Maintenance*	Post	Request for Bids	Open - National	Single Stage - Two Envelope		2,415,530.00	0.00	Canceled					2018-03-21		2018-03-26				2018-05-07		2018-07-20		2018-08-24		2020-02-23	
IN-MPRRDA-55105-CW-RFB / MP30 WB - 26 : Upgradation and resurfacing of 20 Gravel Roads in Rajgarh District.	IBRD / 88330	Road Upgrading, Construction and Maintenance*	Post	Request for Bids	Open - National	Single Stage - Two Envelope		4,033,620.00	0.00	Canceled					2018-03-21		2018-03-26				2018-05-07		2018-07-20		2018-08-24		2020-02-23	
IN-MPRRDA-55109-CW-RFB / MP30 WB - 27 : Upgradation and resurfacing of 33 Gravel Roads in Rajgarh District.	IBRD / 88330	Road Upgrading, Construction and Maintenance*	Post	Request for Bids	Open - National	Single Stage - Two Envelope		3,456,286.00	0.00	Canceled					2018-03-21		2018-03-26				2018-05-07		2018-07-20		2018-08-24		2019-02-20	
IN-MPRRDA-55110-CW-RFB / MP30 WB - 28 : Upgradation and resurfacing of 12 Gravel Roads in Rajgarh District.	IBRD / 88330	Road Upgrading, Construction and Maintenance*	Post	Request for Bids	Open - National	Single Stage - Two Envelope		1,618,796.00	0.00	Canceled					2018-03-21		2018-03-26				2018-05-07		2018-07-20		2018-08-24		2019-08-24	
IN-MPRRDA-55244-CW-RFB / MP43 WB - 11 : Upgradation and resurfacing of 12 Gravel Roads in Ujjain District.	IBRD / 88330	Road Upgrading, Construction and Maintenance*	Post	Request for Bids	Open - National	Single Stage - Two Envelope		1,096,290.00	0.00	Canceled					2018-03-22		2018-03-27				2018-05-08		2018-07-21		2018-08-25		2019-08-25	
IN-MPRRDA-55262-CW-RFB / MP45 WB - 22 : Upgradation and resurfacing of 4 Gravel Roads in Vidisha District.	IBRD / 88330	Road Upgrading, Construction and Maintenance*	Post	Request for Bids	Open - National	Single Stage - Two Envelope		371,461.00	0.00	Canceled					2018-03-22		2018-03-27				2018-05-08		2018-07-21		2018-08-25		2019-08-25	
IN-MPRRDA-70466-CW-RFB / MP47 WB - 08 : Upgradation and resurfacing of 6 Gravel Roads in Ashok Nagar District.	IBRD / 88330	Road Upgrading, Construction and Maintenance*	Post	Request for Bids	Open - National	Single Stage - Two Envelope		982,562.00	686,914.84	Signed					2018-07-20		2018-07-25				2018-09-05		2018-11-18		2018-12-23		2019-12-23	
IN-MPRRDA-70478-CW-RFB / MP20 WB - 09 : Upgradation and resurfacing of 3 Gravel Roads in Katni District.	IBRD / 88330	Road Upgrading, Construction and Maintenance*	Post	Request for Bids	Open - National	Single Stage - Two Envelope		369,703.00	302,846.68	Signed					2018-07-20		2018-07-25				2018-09-05		2018-11-18		2018-12-23		2019-12-23	
IN-MPRRDA-70484-CW-RFB / MP20 WB - 11 : Upgradation and resurfacing of 4 Gravel Roads in Katni District.	IBRD / 88330	Road Upgrading, Construction and Maintenance*	Post	Request for Bids	Open - National	Single Stage - Two Envelope		420,060.00	343,387.44	Signed					2018-07-20		2018-07-25				2018-09-05		2018-11-18		2018-12-23		2019-06-21	
IN-MPRRDA-70486-CW-RFB / MP05 WB - 01 : Upgradation and resurfacing of 11 Gravel Roads in Bhopal District.	IBRD / 88330	Road Upgrading, Construction and Maintenance*	Post	Request for Bids	Open - National	Single Stage - Two Envelope		997,644.00	813,709.22	Signed					2018-07-20		2018-07-25				2018-09-05		2018-11-18		2018-12-23		2019-12-23	
IN-MPRRDA-70488-CW-RFB / MP20 WB - 12 : Upgradation and resurfacing of 4 Gravel Roads in Katni District.	IBRD / 88330	Road Upgrading, Construction and Maintenance*	Post	Request for Bids	Open - National	Single Stage - Two Envelope		451,455.00	368,813.50	Signed					2018-07-20		2018-07-25				2018-09-05		2018-11-18		2018-12-23		2019-12-23	
IN-MPRRDA-70492-CW-RFB / MP08 WB - 02 : Upgradation and resurfacing of 13 Gravel Roads in Damoh District.	IBRD / 88330	Road Upgrading, Construction and Maintenance*	Post	Request for Bids	Open - National	Single Stage - Two Envelope		1,287,070.00	990,279.65	Signed					2018-07-20		2018-07-25				2018-09-05		2018-11-18		2018-12-23		2019-12-23	
IN-MPRRDA-70494-CW-RFB / MP08 WB - 04 : Upgradation and resurfacing of 13 Gravel Roads in Damoh District.	IBRD / 88330	Road Upgrading, Construction and Maintenance*	Post	Request for Bids	Open - National	Single Stage - Two Envelope		1,085,900.00	849,795.36	Signed					2018-07-20		2018-07-25				2018-09-05		2018-11-18		2018-12-23		2018-12-26	
IN-MPRRDA-70496-CW-RFB / MP20 WB - 15 : Upgradation and resurfacing of 5 Gravel Roads in Katni District.	IBRD / 88330	Road Upgrading, Construction and Maintenance*	Post	Request for Bids	Open - National	Single Stage - Two Envelope		584,928.00	468,394.75	Signed					2018-07-20		2018-07-25				2018-09-05		2018-11-18		2018-12-23		2019-12-23	
IN-MPRRDA-70500-CW-RFB / MP10 WB - 03 : Upgradation and resurfacing of 6 Gravel Roads in Dewas District.	IBRD / 88330	Road Upgrading, Construction and Maintenance*	Post	Request for Bids	Open - National	Single Stage - Two Envelope		1,016,736.00	748,371.51	Signed					2018-07-20		2018-07-25				2018-09-05		2018-11-18		2018-12-23		2019-12-23	
IN-MPRRDA-70501-CW-RFB / MP10 WB - 13 : Upgradation and resurfacing of 9 Gravel Roads in Dewas District.	IBRD / 88330	Road Upgrading, Construction and Maintenance*	Post	Request for Bids	Open - National	Single Stage - Two Envelope		1,489,066.00	1,201,964.85	Signed					2018-07-20		2018-07-25				2018-09-05		2018-11-18		2018-12-23		2019-12-23	
IN-MPRRDA-70505-CW-RFB / MP20 WB - 18 : Upgradation and resurfacing of 4 Gravel Roads in Katni District.	IBRD / 88330	Road Upgrading, Construction and Maintenance*	Post	Request for Bids	Open - National	Single Stage - Two Envelope		379,439.00	314,523.11	Signed					2018-07-20		2018-07-25				2018-09-05		2018-11-18		2018-12-23		2019-12-23	
IN-MPRRDA-70504-CW-RFB / MP12 WB - 01 : Upgradation and resurfacing of 8 Gravel Roads in Dindori District.	IBRD / 88330	Road Upgrading, Construction and Maintenance*	Post	Request for Bids	Open - National	Single Stage - Two Envelope		620,084.00	502,602.19	Signed					2018-07-20		2018-07-25				2018-09-05		2018-11-18		2018-12-23		2019-12-23	
IN-MPRRDA-70507-CW-RFB / MP12 WB - 02 : Upgradation and resurfacing of 5 Gravel Roads in Dindori District.	IBRD / 88330	Road Upgrading, Construction and Maintenance*	Post	Request for Bids	Open - National	Single Stage - Two Envelope		625,477.00	521,872.28	Signed					2018-07-20		2018-07-25				2018-09-05		2018-11-18		2018-12-23		2019-12-23	
IN-MPRRDA-70510-CW-RFB / MP13 WB - 03 : Upgradation and resurfacing of 10 Gravel Roads in Guna District.	IBRD / 88330	Road Upgrading, Construction and Maintenance*	Post	Request for Bids	Open - National	Single Stage - Two Envelope		1,161,457.00	918,816.18	Signed					2018-07-20		2018-07-25				2018-09-05		2018-11-18		2018-12-23		2019-12-23	
IN-MPRRDA-70509-CW-RFB / MP24 WB - 02 : Upgradation and resurfacing of 13 Gravel Roads in Mandsaur District.	IBRD / 88330	Road Upgrading, Construction and Maintenance*	Post	Request for Bids	Open - National	Single Stage - Two Envelope		969,058.00	672,529.92	Signed					2018-07-20		2018-07-25				2018-09-05		2018-11-18		2018-12-23		2019-12-23	
IN-MPRRDA-70511-CW-RFB / MP13 WB - 04 : Upgradation and resurfacing of 9 Gravel Roads in Guna District.	IBRD / 88330	Road Upgrading, Construction and Maintenance*	Post	Request for Bids	Open - National	Single Stage - Two Envelope		1,325,873.00	1,065,799.19	Signed					2018-07-20		2018-07-25				2018-09-05		2018-11-18		2018-12-23		2019-12-23	
IN-MPRRDA-70515-CW-RFB / MP15 WB - 06 : Upgradation and resurfacing of 9 Gravel Roads in Harda District.	IBRD / 88330	Road Upgrading, Construction and Maintenance*	Post	Request for Bids	Open - National	Single Stage - Two Envelope		910,164.00	685,304.28	Signed					2018-07-20		2018-07-25				2018-09-05		2018-11-18		2018-12-23		2019-12-23	
IN-MPRRDA-70518-CW-RFB / MP26 WB - 09 : Upgradation and resurfacing of 2 Gravel Roads in Narsinghpur District.	IBRD / 88330	Road Upgrading, Construction and Maintenance*	Post	Request for Bids	Open - National	Single Stage - Two Envelope		371,444.00	295,393.69	Signed					2018-07-20		2018-07-25				2018-09-05		2018-11-18		2018-12-23		2019-12-23	

IN-MPRRDA-70520-CW-RFB / MP26 WB - 10 : Upgradation and resurfacing of 12 Gravel Roads in Narsinghpur District.	IBRD / 88330	Road Upgrading, Construction and Maintenance*	Post	Request for Bids	Open - National	Single Stage - Two Envelope		1,070,410.00	748,123.27	Signed					2018-07-20		2018-07-25				2018-09-05		2018-11-18		2018-12-23		2019-12-23	
IN-MPRRDA-70517-CW-RFB / MP16 WB - 02 : Upgradation and resurfacing of 9 Gravel Roads in Hoshangabad District.	IBRD / 88330	Road Upgrading, Construction and Maintenance*	Post	Request for Bids	Open - National	Single Stage - Two Envelope		1,087,623.00	894,272.89	Signed					2018-07-20		2018-07-25				2018-09-05		2018-11-18		2018-12-23		2019-12-23	
IN-MPRRDA-70522-CW-RFB / MP16 WB - 10 : Upgradation and resurfacing of 11 Gravel Roads in Hoshangabad District.	IBRD / 88330	Road Upgrading, Construction and Maintenance*	Post	Request for Bids	Open - National	Single Stage - Two Envelope		1,068,945.00	869,944.31	Signed					2018-07-20		2018-07-25				2018-09-05		2018-11-18		2018-12-23		2019-12-23	
IN-MPRRDA-70523-CW-RFB / MP26 WB - 13 : Upgradation and resurfacing of 7 Gravel Roads in Narsinghpur District.	IBRD / 88330	Road Upgrading, Construction and Maintenance*	Post	Request for Bids	Open - National	Single Stage - Two Envelope		748,763.00	602,710.92	Signed					2018-07-20		2018-07-25				2018-09-05		2018-11-18		2018-12-23		2019-12-23	
IN-MPRRDA-70526-CW-RFB / MP17 WB - 03 : Upgradation and resurfacing of 3 Gravel Roads in Indore District.	IBRD / 88330	Road Upgrading, Construction and Maintenance*	Post	Request for Bids	Open - National	Single Stage - Two Envelope		385,435.00	267,211.49	Signed					2018-07-20		2018-07-25				2018-09-05		2018-11-18		2018-12-23		2019-12-23	
IN-MPRRDA-70530-CW-RFB / MP17 WB - 04 : Upgradation and resurfacing of 10 Gravel Roads in Indore District.	IBRD / 88330	Road Upgrading, Construction and Maintenance*	Post	Request for Bids	Open - National	Single Stage - Two Envelope		1,286,105.00	950,900.55	Signed					2018-07-20		2018-07-25				2018-09-05		2018-11-18		2018-12-23		2019-12-23	
IN-MPRRDA-70858-CW-RFB / MP29 WB - 16 : Upgradation and resurfacing of 11 Gravel Roads in Raisen District.	IBRD / 88330	Road Upgrading, Construction and Maintenance*	Post	Request for Bids	Open - National	Single Stage - Two Envelope		1,173,002.00	857,471.97	Signed					2018-07-23		2018-07-28				2018-09-08		2018-11-21		2018-12-26		2019-12-26	
IN-MPRRDA-70859-CW-RFB / MP29 WB - 17 : Upgradation and resurfacing of 12 Gravel Roads in Raisen District.	IBRD / 88330	Road Upgrading, Construction and Maintenance*	Post	Request for Bids	Open - National	Single Stage - Two Envelope		1,577,322.00	1,099,301.80	Signed					2018-07-23		2018-07-28				2018-09-08		2018-11-21		2018-12-26		2019-12-26	
IN-MPRRDA-70860-CW-RFB / MP29 WB - 13 : Upgradation and resurfacing of 11 Gravel Roads in Raisen District.	IBRD / 88330	Road Upgrading, Construction and Maintenance*	Post	Request for Bids	Open - National	Single Stage - Two Envelope		1,035,242.00	880,735.17	Signed					2018-07-23		2018-07-28				2018-09-08		2018-11-21		2018-12-26		2019-12-26	
IN-MPRRDA-70862-CW-RFB / MP29 WB - 14 : Upgradation and resurfacing of 8 Gravel Roads in Raisen District.	IBRD / 88330	Road Upgrading, Construction and Maintenance*	Post	Request for Bids	Open - National	Single Stage - Two Envelope		966,370.00	811,858.08	Signed					2018-07-23		2018-07-28				2018-09-08		2018-11-21		2018-12-26		2019-12-26	
IN-MPRRDA-70866-CW-RFB / MP28 WB - 03 : Upgradation and resurfacing of 9 Gravel Roads in Shadol District.	IBRD / 88330	Road Upgrading, Construction and Maintenance*	Post	Request for Bids	Open - National	Single Stage - Two Envelope		691,695.00	539,788.84	Signed					2018-07-23		2018-07-28				2018-09-08		2018-11-21		2018-12-26		2019-12-26	
IN-MPRRDA-70870-CW-RFB / MP28 WB - 05 : Upgradation and resurfacing of 10 Gravel Roads in Shadol District.	IBRD / 88330	Road Upgrading, Construction and Maintenance*	Post	Request for Bids	Open - National	Single Stage - Two Envelope		1,403,756.00	1,142,263.12	Signed					2018-07-23		2018-07-28				2018-09-08		2018-11-21		2018-12-26		2019-12-26	
IN-MPRRDA-70883-CW-RFB / MP22 WB - 08 : Upgradation and resurfacing of 6 Gravel Roads in Rewa District.	IBRD / 88330	Road Upgrading, Construction and Maintenance*	Post	Request for Bids	Open - National	Single Stage - Two Envelope		883,008.00	632,270.96	Signed					2018-07-23		2018-07-28				2018-09-08		2018-11-21		2018-12-26		2019-12-26	
IN-MPRRDA-70884-CW-RFB / MP20 WB - 04 : Upgradation and resurfacing of 4 Gravel Roads in Katni District.	IBRD / 88330	Road Upgrading, Construction and Maintenance*	Post	Request for Bids	Open - National	Single Stage - Two Envelope		475,026.00	376,252.06	Signed					2018-07-23		2018-07-28				2018-09-08		2018-11-21		2018-12-26		2019-12-26	
IN-MPRRDA-70893-CW-RFB / MP29 WB - 22 : Upgradation and resurfacing of 4 Gravel Roads in Raisen District.	IBRD / 88330	Road Upgrading, Construction and Maintenance*	Post	Request for Bids	Open - National	Single Stage - Two Envelope		259,168.00	218,425.94	Signed					2018-07-23		2018-07-28				2018-09-08		2018-11-21		2018-12-26		2019-12-26	
IN-MPRRDA-70908-CW-RFB / MP26 WB - 05 : Upgradation and resurfacing of 10 Gravel Roads in Narsinghpur District.	IBRD / 88330	Road Upgrading, Construction and Maintenance*	Post	Request for Bids	Open - National	Single Stage - Two Envelope		936,184.00	650,683.58	Signed					2018-07-23		2018-07-28				2018-09-08		2018-11-21		2018-12-26		2019-12-26	
IN-MPRRDA-54658-CW-RFB / MP46 WB - 02 : Upgradation and resurfacing of 7 Gravel Roads in Anuppur District.	IBRD / 88330	Road Upgrading, Construction and Maintenance*	Post	Request for Bids	Open - National	Single Stage - Two Envelope		527,106.00	0.00	Canceled					2018-03-20		2018-03-25				2018-05-06		2018-07-19		2018-08-23		2019-08-23	
IN-MPRRDA-55075-CW-RFB / MP29 WB - 13 : Upgradation and resurfacing of 11 Gravel Roads in Raisen District.	IBRD / 88330	Road Upgrading, Construction and Maintenance*	Post	Request for Bids	Open - National	Single Stage - Two Envelope		1,035,242.00	0.00	Canceled					2018-03-21		2018-03-26				2018-05-07		2018-07-20		2018-08-24		2019-08-24	
IN-MPRRDA-55081-CW-RFB / MP29 WB - 21 : Upgradation and resurfacing of 20 Gravel Roads in Raisen District.	IBRD / 88330	Road Upgrading, Construction and Maintenance*	Post	Request for Bids	Open - National	Single Stage - Two Envelope		2,248,805.00	0.00	Canceled					2018-03-21		2018-03-26				2018-05-07		2018-07-20		2018-08-24		2020-02-23	
IN-MPRRDA-71393-CW-RFB / MP30 WB - 24 : Upgradation and resurfacing of 14 Gravel Roads in Rajgarh District.	IBRD / 88330	Road Upgrading, Construction and Maintenance*	Post	Request for Bids	Open - National	Single Stage - Two Envelope		1,366,434.00	991,062.98	Signed					2018-07-25		2018-07-30				2018-09-10		2018-11-23		2018-12-28		2019-12-28	
IN-MPRRDA-71395-CW-RFB / MP30 WB - 26 : Upgradation and resurfacing of 10 Gravel Roads in Rajgarh District.	IBRD / 88330	Road Upgrading, Construction and Maintenance*	Post	Request for Bids	Open - National	Single Stage - Two Envelope		2,004,180.00	1,380,823.36	Signed					2018-07-25		2018-07-30				2018-09-10		2018-11-23		2018-12-28		2020-06-28	
IN-MPRRDA-71414-CW-RFB / MP30 WB - 27 : Upgradation and resurfacing of 10 Gravel Roads in Rajgarh District.	IBRD / 88330	Road Upgrading, Construction and Maintenance*	Post	Request for Bids	Open - National	Single Stage - Two Envelope		1,077,681.00	805,945.25	Signed					2018-07-25		2018-07-30				2018-09-10		2018-11-23		2018-12-28		2019-12-28	
IN-MPRRDA-71428-CW-RFB / MP30 WB - 28 : Upgradation and resurfacing of 11 Gravel Roads in Rajgarh District.	IBRD / 88330	Road Upgrading, Construction and Maintenance*	Post	Request for Bids	Open - National	Single Stage - Two Envelope		1,540,052.00	1,132,727.79	Signed					2018-07-25		2018-07-30				2018-09-10		2018-11-23		2018-12-28		2019-12-28	
IN-MPRRDA-71429-CW-RFB / MP30 WB - 34 : Upgradation and resurfacing of 11 Gravel Roads in Rajgarh District.	IBRD / 88330	Road Upgrading, Construction and Maintenance*	Post	Request for Bids	Open - National	Single Stage - Two Envelope		1,049,095.00	830,993.15	Signed					2018-07-25		2018-07-30				2018-09-10		2018-11-23		2018-12-28		2019-12-28	
IN-MPRRDA-71431-CW-RFB / MP30 WB - 35 : Upgradation and resurfacing of 10 Gravel Roads in Rajgarh District.	IBRD / 88330	Road Upgrading, Construction and Maintenance*	Post	Request for Bids	Open - National	Single Stage - Two Envelope		2,029,440.00	1,432,916.75	Signed					2018-07-25		2018-07-30				2018-09-10		2018-11-23		2018-12-28		2020-06-28	
IN-MPRRDA-71433-CW-RFB / MP30 WB - 37 : Upgradation and resurfacing of 13 Gravel Roads in Rajgarh District.	IBRD / 88330	Road Upgrading, Construction and Maintenance*	Post	Request for Bids	Open - National	Single Stage - Two Envelope		1,257,639.00	872,997.61	Signed					2018-07-25		2018-07-30				2018-09-10		2018-11-23		2018-12-28		2019-12-28	
IN-MPRRDA-71528-CW-RFB / MP33WB22 : Upgradation and resurfacing of 10 Gravel Roads in Sagar District.	IBRD / 88330	Road Upgrading, Construction and Maintenance*	Post	Request for Bids	Open - National	Single Stage - Two Envelope		1,235,532.00	941,271.67	Signed					2018-07-28		2018-08-02				2018-09-13		2018-11-26		2018-12-31		2019-12-31	
IN-MPRRDA-71536-CW-RFB / MP34WB10 : Upgradation and resurfacing of 07 Gravel Roads in Satna District.	IBRD / 88330	Road Upgrading, Construction and Maintenance*	Post	Request for Bids	Open - National	Single Stage - Two Envelope		857,282.00	695,725.77	Signed					2018-07-28		2018-08-02				2018-09-13		2018-11-26		2018-12-31		2019-12-31	
IN-MPRRDA-71539-CW-RFB / MP34WB11 : Upgradation and resurfacing of 03 Gravel Roads in Satna District.	IBRD / 88330	Road Upgrading, Construction and Maintenance*	Post	Request for Bids	Open - National	Single Stage - Two Envelope		792,167.00	642,593.92	Signed					2018-07-28		2018-08-02				2018-09-13		2018-11-26		2018-12-31		2019-12-31	
IN-MPRRDA-71561-CW-RFB / MP01WB01 : Upgradation and resurfacing of 2 Gravel Roads in Balaghat District.	IBRD / 88330	Road Upgrading, Construction and Maintenance*	Post	Request for Bids	Open - National	Single Stage - Two Envelope		118,634.00	82,394.90	Signed					2018-07-28		2018-08-02				2018-09-13		2018-11-26		2018-12-31		2019-12-31	
IN-MPRRDA-71568-CW-RFB / MP01WB03 : Upgradation and resurfacing of 2 Gravel Roads in Balaghat District.	IBRD / 88330	Road Upgrading, Construction and Maintenance*	Post	Request for Bids	Open - National	Single Stage - Two Envelope		250,501.00	196,984.94	Signed					2018-07-28		2018-08-02				2018-09-13		2018-11-26		2018-12-31		2019-12-31	
IN-MPRRDA-71570-CW-RFB / MP03WB04 : Upgradation and resurfacing of 8 Gravel Roads in Betul District.	IBRD / 88330	Road Upgrading, Construction and Maintenance*	Post	Request for Bids	Open - National	Single Stage - Two Envelope		761,800.00	569,264.63	Signed					2018-07-28		2018-08-02				2018-09-13		2018-11-26		2018-12-31		2019-12-31	
IN-MPRRDA-71572-CW-RFB / MP03WB05 : Upgradation and resurfacing of 9 Gravel Roads in Betul District.	IBRD / 88330	Road Upgrading, Construction and Maintenance*	Post	Request for Bids	Open - National	Single Stage - Two Envelope		998,385.00	760,260.24	Signed					2018-07-28		2018-08-02				2018-09-13		2018-11-26		2018-12-31		2019-12-31	
IN-MPRRDA-71574-CW-RFB / MP03WB06 : Upgradation and resurfacing of 16 Gravel Roads in Betul District.	IBRD / 88330	Road Upgrading, Construction and Maintenance*	Post	Request for Bids	Open - National	Single Stage - Two Envelope		1,878,929.00	1,272,232.55	Under Implementation					2018-07-28		2018-08-02				2018-09-13		2018-11-26		2018-12-31		2020-07-01	
IN-MPRRDA-71578-CW-RFB / MP04WB10 : Upgradation and resurfacing of 17 Gravel Roads in Bhind District.	IBRD / 88330	Road Upgrading, Construction and Maintenance*	Post	Request for Bids	Open - National	Single Stage - Two Envelope		1,015,478.00	755,002.09	Signed					2018-07-28		2018-08-02				2018-09-13		2018-11-26		2018-12-31		2019-12-31	
IN-MPRRDA-71581-CW-RFB / MP04WB11 : Upgradation and resurfacing of 9 Gravel Roads in Bhind District.	IBRD / 88330	Road Upgrading, Construction and Maintenance*	Post	Request for Bids	Open - National	Single Stage - Two Envelope		569,150.00	449,482.81	Signed					2018-07-28		2018-08-02				2018-09-13		2018-11-26		2018-12-31		2019-12-31	
IN-MPRRDA-71584-CW-RFB / MP34WB08 : Upgradation and resurfacing of 07 Gravel Roads in Satna District.	IBRD / 88330	Road Upgrading, Construction and Maintenance*	Post	Request for Bids	Open - National	Single Stage - Two Envelope		784,655.00	627,056.90	Signed					2018-07-28		2018-08-02				2018-09-13		2018-11-26		2018-12-31		2019-12-31	

IN-MPRRDA-71585-CW-RFB / MP07 WB - 02 : Upgradation and resurfacing of 13 Gravel Roads in Chhindwara District.	IBRD / 88330	Road Upgrading, Construction and Maintenance*	Post	Request for Bids	Open - National	Single Stage - Two Envelope		1,351,637.00	835,286.31	Signed					2018-07-28		2018-08-02				2018-09-13		2018-11-26		2018-12-31		2019-12-31	
IN-MPRRDA-71587-CW-RFB / MP16WB13 : Upgradation and resurfacing of 3 Gravel Roads in Hoshangabad District.	IBRD / 88330	Road Upgrading, Construction and Maintenance*	Post	Request for Bids	Open - National	Single Stage - Two Envelope		211,600.00	163,449.16	Signed					2018-07-28		2018-08-02				2018-09-13		2018-11-26		2018-12-31		2019-12-31	
IN-MPRRDA-71597-CW-RFB / MP36WB03 : Upgradation and resurfacing of 09 Gravel Roads in Seoni District.	IBRD / 88330	Road Upgrading, Construction and Maintenance*	Post	Request for Bids	Open - National	Single Stage - Two Envelope		785,913.00	551,409.65	Signed					2018-07-28		2018-08-02				2018-09-13		2018-11-26		2018-12-31		2019-12-31	
IN-MPRRDA-71599-CW-RFB / MP36WB04 : Upgradation and resurfacing of 07 Gravel Roads in Seoni District.	IBRD / 88330	Road Upgrading, Construction and Maintenance*	Post	Request for Bids	Open - National	Single Stage - Two Envelope		546,215.00	385,406.95	Signed					2018-07-28		2018-08-02				2018-09-13		2018-11-26		2018-12-31		2019-12-31	
IN-MPRRDA-71602-CW-RFB / MP36WB01 : Upgradation and resurfacing of 06 Gravel Roads in Seoni District.	IBRD / 88330	Road Upgrading, Construction and Maintenance*	Post	Request for Bids	Open - National	Single Stage - Two Envelope		635,833.00	464,676.43	Signed					2018-07-28		2018-08-02				2018-09-13		2018-11-26		2018-12-31		2019-12-31	
IN-MPRRDA-71604-CW-RFB / MP36WB02 : Upgradation and resurfacing of 05 Gravel Roads in Seoni District.	IBRD / 88330	Road Upgrading, Construction and Maintenance*	Post	Request for Bids	Open - National	Single Stage - Two Envelope		435,663.00	300,698.42	Signed					2018-07-28		2018-08-02				2018-09-13		2018-11-26		2018-12-31		2019-12-31	
IN-MPRRDA-71609-CW-RFB / MP36WB05 : Upgradation and resurfacing of 06 Gravel Roads in Seoni District.	IBRD / 88330	Road Upgrading, Construction and Maintenance*	Post	Request for Bids	Open - National	Single Stage - Two Envelope		348,630.00	254,437.96	Signed					2018-07-28		2018-08-02				2018-09-13		2018-11-26		2018-12-31		2019-12-31	
IN-MPRRDA-71612-CW-RFB / MP36WB06 : Upgradation and resurfacing of 07 Gravel Roads in Seoni District.	IBRD / 88330	Road Upgrading, Construction and Maintenance*	Post	Request for Bids	Open - National	Single Stage - Two Envelope		577,110.00	426,685.41	Signed					2018-07-28		2018-08-02				2018-09-13		2018-11-26		2018-12-31		2019-12-31	
IN-MPRRDA-71615-CW-RFB / MP40WB04 : Upgradation and resurfacing of 08 Gravel Roads in Shivpuri District.	IBRD / 88330	Road Upgrading, Construction and Maintenance*	Post	Request for Bids	Open - National	Single Stage - Two Envelope		954,654.00	580,875.88	Signed					2018-07-28		2018-08-02				2018-09-13		2018-11-26		2018-12-31		2019-12-31	
IN-MPRRDA-71630-CW-RFB / MP40WB05 : Upgradation and resurfacing of 05 Gravel Roads in Shivpuri District.	IBRD / 88330	Road Upgrading, Construction and Maintenance*	Post	Request for Bids	Open - National	Single Stage - Two Envelope		538,134.00	329,101.50	Signed					2018-07-28		2018-08-02				2018-09-13		2018-11-26		2018-12-31		2019-12-31	
IN-MPRRDA-71634-CW-RFB / MP40WB06 : Upgradation and resurfacing of 10 Gravel Roads in Shivpuri District.	IBRD / 88330	Road Upgrading, Construction and Maintenance*	Post	Request for Bids	Open - National	Single Stage - Two Envelope		1,362,616.00	868,577.10	Signed					2018-07-28		2018-08-02				2018-09-13		2018-11-26		2018-12-31		2019-12-31	
IN-MPRRDA-71645-CW-RFB / MP40WB07 : Upgradation and resurfacing of 10 Gravel Roads in Shivpuri District.	IBRD / 88330	Road Upgrading, Construction and Maintenance*	Post	Request for Bids	Open - National	Single Stage - Two Envelope		980,827.00	587,951.12	Signed					2018-07-28		2018-08-02				2018-09-13		2018-11-26		2018-12-31		2019-12-31	
IN-MPRRDA-71651-CW-RFB / MP40WB08 : Upgradation and resurfacing of 04 Gravel Roads in Shivpuri District.	IBRD / 88330	Road Upgrading, Construction and Maintenance*	Post	Request for Bids	Open - National	Single Stage - Two Envelope		559,173.00	336,982.68	Signed					2018-07-28		2018-08-02				2018-09-13		2018-11-26		2018-12-31		2019-12-31	
IN-MPRRDA-71659-CW-RFB / MP40WB01 : Upgradation and resurfacing of 09 Gravel Roads in Shivpuri District.	IBRD / 88330	Road Upgrading, Construction and Maintenance*	Post	Request for Bids	Open - National	Single Stage - Two Envelope		1,386,491.00	900,471.89	Signed					2018-07-28		2018-08-02				2018-09-13		2018-11-26		2018-12-31		2019-12-31	
IN-MPRRDA-71664-CW-RFB / MP40WB02 : Upgradation and resurfacing of 10 Gravel Roads in Shivpuri District.	IBRD / 88330	Road Upgrading, Construction and Maintenance*	Post	Request for Bids	Open - National	Single Stage - Two Envelope		1,230,983.00	743,448.16	Signed					2018-07-28		2018-08-02				2018-09-13		2018-11-26		2018-12-31		2019-12-31	
IN-MPRRDA-71665-CW-RFB / MP40WB03 : Upgradation and resurfacing of 15 Gravel Roads in Shivpuri District.	IBRD / 88330	Road Upgrading, Construction and Maintenance*	Post	Request for Bids	Open - National	Single Stage - Two Envelope		1,440,734.00	1,024,725.05	Signed					2018-07-28		2018-08-02				2018-09-13		2018-11-26		2018-12-31		2019-12-31	
IN-MPRRDA-71782-CW-RFB / MP18WB19 : Upgradation and resurfacing of 10 Gravel Roads in Jabalpur District.	IBRD / 88330	Road Upgrading, Construction and Maintenance*	Post	Request for Bids	Open - National	Single Stage - Two Envelope		813,103.00	620,563.89	Signed					2018-07-28		2018-08-02				2018-09-13		2018-11-26		2018-12-31		2019-12-31	
IN-MPRRDA-71784-CW-RFB / MP18WB21 : Upgradation and resurfacing of 11Gravel Roads in Jabalpur District.	IBRD / 88330	Road Upgrading, Construction and Maintenance*	Post	Request for Bids	Open - National	Single Stage - Two Envelope		634,506.00	479,980.81	Signed					2018-07-28		2018-08-02				2018-09-13		2018-11-26		2018-12-31		2019-12-31	
IN-MPRRDA-71785-CW-RFB / MP18WB22 : Upgradation and resurfacing of 06 Gravel Roads in Jabalpur District.	IBRD / 88330	Road Upgrading, Construction and Maintenance*	Post	Request for Bids	Open - National	Single Stage - Two Envelope		468,522.00	357,564.12	Signed					2018-07-28		2018-08-02				2018-09-13		2018-11-26		2018-12-31		2019-12-31	
IN-MPRRDA-71786-CW-RFB / MP18WB23 : Upgradation and resurfacing of 09 Gravel Roads in Jabalpur District.	IBRD / 88330	Road Upgrading, Construction and Maintenance*	Post	Request for Bids	Open - National	Single Stage - Two Envelope		684,303.00	489,286.56	Signed					2018-07-28		2018-08-02				2018-09-13		2018-11-26		2018-12-31		2019-12-31	
IN-MPRRDA-71788-CW-RFB / MP23WB 01 : Upgradation and resurfacing of 5 Gravel Roads in Mandla District.	IBRD / 88330	Road Upgrading, Construction and Maintenance*	Post	Request for Bids	Open - National	Single Stage - Two Envelope		756,121.00	571,065.74	Signed					2018-07-28		2018-08-02				2018-09-13		2018-11-26		2018-12-31		2019-12-31	
IN-MPRRDA-71793-CW-RFB / MP23WB 02 : Upgradation and resurfacing of 7 Gravel Roads in Mandla District.	IBRD / 88330	Road Upgrading, Construction and Maintenance*	Post	Request for Bids	Open - National	Single Stage - Two Envelope		1,038,757.00	767,578.42	Signed					2018-07-28		2018-08-02				2018-09-13		2018-11-26		2018-12-31		2019-12-31	
IN-MPRRDA-71808-CW-RFB / MP24WB07 : Upgradation and resurfacing of 7 Gravel Roads in Mandsour District.	IBRD / 88330	Road Upgrading, Construction and Maintenance*	Post	Request for Bids	Open - National	Single Stage - Two Envelope		633,903.00	420,243.75	Signed					2018-07-28		2018-08-02				2018-09-13		2018-11-26		2018-12-31		2019-12-31	
IN-MPRRDA-71835-CW-RFB / MP24WB11 : Upgradation and resurfacing of 5 Gravel Roads in Mandsour District.	IBRD / 88330	Road Upgrading, Construction and Maintenance*	Post	Request for Bids	Open - National	Single Stage - Two Envelope		824,217.00	573,713.68	Signed					2018-07-28		2018-08-02				2018-09-13		2018-11-26		2018-12-31		2019-12-31	
IN-MPRRDA-71845-CW-RFB / MP26WB17 : Upgradation and resurfacing of 4 Gravel Roads in Narsinghpur District.	IBRD / 88330	Road Upgrading, Construction and Maintenance*	Post	Request for Bids	Open - National	Single Stage - Two Envelope		518,198.00	409,400.13	Signed					2018-07-28		2018-08-02				2018-09-13		2018-11-26		2018-12-31		2019-12-31	
IN-MPRRDA-71846-CW-RFB / MP26WB18 : Upgradation and resurfacing of 6 Gravel Roads in Narsinghpur District.	IBRD / 88330	Road Upgrading, Construction and Maintenance*	Post	Request for Bids	Open - National	Single Stage - Two Envelope		591,990.00	451,720.83	Signed					2018-07-28		2018-08-02				2018-09-13		2018-11-26		2018-12-31		2019-12-31	
IN-MPRRDA-71852-CW-RFB / MP28WB05 : Upgradation and resurfacing of 8 Gravel Roads in Panna District.	IBRD / 88330	Road Upgrading, Construction and Maintenance*	Post	Request for Bids	Open - National	Single Stage - Two Envelope		967,180.00	744,802.75	Signed					2018-07-28		2018-08-02				2018-09-13		2018-11-26		2018-12-31		2019-12-31	
IN-MPRRDA-71856-CW-RFB / MP28WB02 : Upgradation and resurfacing of 10 Gravel Roads in Panna District.	IBRD / 88330	Road Upgrading, Construction and Maintenance*	Post	Request for Bids	Open - National	Single Stage - Two Envelope		875,771.00	661,903.56	Signed					2018-07-28		2018-08-02				2018-09-13		2018-11-26		2018-12-31		2019-12-31	
IN-MPRRDA-71857-CW-RFB / MP28WB06 : Upgradation and resurfacing of 6 Gravel Roads in Panna District.	IBRD / 88330	Road Upgrading, Construction and Maintenance*	Post	Request for Bids	Open - National	Single Stage - Two Envelope		569,391.00	417,111.00	Signed					2018-07-28		2018-08-02				2018-09-13		2018-11-26		2018-12-31		2019-12-31	
IN-MPRRDA-71858-CW-RFB / MP28WB03 : Upgradation and resurfacing of 9 Gravel Roads in Panna District.	IBRD / 88330	Road Upgrading, Construction and Maintenance*	Post	Request for Bids	Open - National	Single Stage - Two Envelope		810,656.00	624,347.83	Signed					2018-07-28		2018-08-02				2018-09-13		2018-11-26		2018-12-31		2019-12-31	
IN-MPRRDA-71866-CW-RFB / MP29WB21 : Upgradation and resurfacing of 6 Gravel Roads in Raisen District.	IBRD / 88330	Road Upgrading, Construction and Maintenance*	Post	Request for Bids	Open - National	Single Stage - Two Envelope		786,309.00	612,864.29	Signed					2018-07-28		2018-08-02				2018-09-13		2018-11-26		2018-12-31		2019-12-31	
IN-MPRRDA-71868-CW-RFB / MP29WB23 : Upgradation and resurfacing of 4 Gravel Roads in Raisen District.	IBRD / 88330	Road Upgrading, Construction and Maintenance*	Post	Request for Bids	Open - National	Single Stage - Two Envelope		356,662.00	256,523.93	Signed					2018-07-28		2018-08-02				2018-09-13		2018-11-26		2018-12-31		2019-12-31	
IN-MPRRDA-71877-CW-RFB / MP29 WB - 11 : Upgradation and resurfacing of 12 Gravel Roads in Raisen District.	IBRD / 88330	Road Upgrading, Construction and Maintenance*	Post	Request for Bids	Open - National	Single Stage - Two Envelope		1,432,135.00	1,163,188.27	Signed					2018-07-28		2018-08-02				2018-09-13		2018-11-26		2018-12-31		2019-12-31	
IN-MPRRDA-71878-CW-RFB / MP32 WB - 05 : Upgradation and resurfacing of 11 Gravel Roads in Rewa District.	IBRD / 88330	Road Upgrading, Construction and Maintenance*	Post	Request for Bids	Open - National	Single Stage - Two Envelope		1,451,451.00	1,048,584.02	Signed					2018-07-28		2018-08-02				2018-09-13		2018-11-26		2018-12-31		2019-12-31	
IN-MPRRDA-55255-CW-RFB / MP45 WB - 07 : Upgradation and resurfacing of 12 Gravel Roads in Vidisha District.	IBRD / 88330	Road Upgrading, Construction and Maintenance*	Post	Request for Bids	Open - National	Single Stage - Two Envelope		1,026,776.00	0.00	Canceled					2018-03-22		2018-03-27				2018-05-08		2018-07-21		2018-08-25		2019-08-25	
IN-MPRRDA-71565-CW-RFB / MP01WB02 : Upgradation and resurfacing of 7 Gravel Roads in Balaghat District.	IBRD / 88330	Road Upgrading, Construction and Maintenance*	Post	Request for Bids	Open - National	Single Stage - Two Envelope		768,268.00	0.00	Canceled					2018-07-28		2018-08-02				2018-09-13		2018-11-26		2018-12-31		2019-12-31	
IN-MPRRDA-71589-CW-RFB / MP16WB11 : Upgradation and resurfacing of 10 Gravel Roads in Hoshangabad District.	IBRD / 88330	Road Upgrading, Construction and Maintenance*	Post	Request for Bids	Open - National	Single Stage - Two Envelope		651,282.00	0.00	Canceled					2018-07-28		2018-08-02				2018-09-13		2018-11-26		2018-12-31		2019-12-31	

IN-MPRRDA-71781-CW-RFB / MP18WB18 : Upgradation and resurfacing of 10 Gravel Roads in Jabalpur District.	IBRD / 88330	Road Upgrading, Construction and Maintenance*	Post	Request for Bids	Open - National	Single Stage - Two Envelope		658,095.00	0.00	Canceled					2018-07-28		2018-08-02				2018-09-13		2018-11-26		2018-12-31		2019-12-31	
IN-MPRRDA-71783-CW-RFB / MP18WB20 : Upgradation and resurfacing of 10 Gravel Roads in Jabalpur District.	IBRD / 88330	Road Upgrading, Construction and Maintenance*	Post	Request for Bids	Open - National	Single Stage - Two Envelope		623,727.00	0.00	Canceled					2018-07-28		2018-08-02				2018-09-13		2018-11-26		2018-12-31		2019-12-31	
IN-MPRRDA-71904-CW-RFB / MP23WB 04 : Upgradation and resurfacing of 3 Gravel Roads in Mandla District.	IBRD / 88330	Road Upgrading, Construction and Maintenance*	Post	Request for Bids	Open - National	Single Stage - Two Envelope		703,326.00	0.00	Canceled					2018-07-28		2018-08-02				2018-09-13		2018-11-26		2018-12-31		2019-12-31	
IN-MPRRDA-71836-CW-RFB / MP26WB16 : Upgradation and resurfacing of 5 Gravel Roads in Narshinghpur District.	IBRD / 88330	Road Upgrading, Construction and Maintenance*	Post	Request for Bids	Open - National	Single Stage - Two Envelope		570,873.00	0.00	Canceled					2018-07-28		2018-08-02				2018-09-13		2018-11-26		2018-12-31		2019-12-31	
IN-MPRRDA-71853-CW-RFB / MP28WB06 : Upgradation and resurfacing of 9 Gravel Roads in Panna District.	IBRD / 88330	Road Upgrading, Construction and Maintenance*	Post	Request for Bids	Open - National	Single Stage - Two Envelope		802,058.00	0.00	Canceled					2018-07-28		2018-08-02				2018-09-13		2018-11-26		2018-12-31		2019-12-31	
IN-MPRRDA-71862-CW-RFB / MP28WB07 : Upgradation and resurfacing of 13 Gravel Roads in Panna District.	IBRD / 88330	Road Upgrading, Construction and Maintenance*	Post	Request for Bids	Open - National	Single Stage - Two Envelope		1,175,431.00	0.00	Canceled					2018-07-28		2018-08-02				2018-09-13		2018-11-26		2018-12-31		2019-12-31	
IN-MPRRDA-71870-CW-RFB / MP29WB24 : Upgradation and resurfacing of 6 Gravel Roads in Raisen District.	IBRD / 88330	Road Upgrading, Construction and Maintenance*	Post	Request for Bids	Open - National	Single Stage - Two Envelope		787,998.00	0.00	Canceled					2018-07-28		2018-08-02				2018-09-13		2018-11-26		2018-12-31		2019-12-31	
IN-MPRRDA-70452-CW-RFB / MP46 WB - 01 : Upgradation and resurfacing of 5 Gravel Roads in Anuppur District.	IBRD / 88330	Road Upgrading, Construction and Maintenance*	Post	Request for Bids	Open - National	Single Stage - Two Envelope		435,301.00	0.00	Canceled					2018-07-20		2018-07-25				2018-09-05		2018-11-18		2018-12-23		2019-12-23	
IN-MPRRDA-70485-CW-RFB / MP04 WB - 04 : Upgradation and resurfacing of 12 Gravel Roads in Bhind District.	IBRD / 88330	Road Upgrading, Construction and Maintenance*	Post	Request for Bids	Open - National	Single Stage - Two Envelope		957,779.00	0.00	Canceled					2018-07-20		2018-07-25				2018-09-05		2018-11-18		2018-12-23		2019-12-23	
IN-MPRRDA-70489-CW-RFB / MP07 WB - 08 : Upgradation and resurfacing of 5 Gravel Roads in Chhindwara District.	IBRD / 88330	Road Upgrading, Construction and Maintenance*	Post	Request for Bids	Open - National	Single Stage - Two Envelope		529,157.00	0.00	Canceled					2018-07-20		2018-07-25				2018-09-05		2018-11-18		2018-12-23		2019-12-23	
IN-MPRRDA-70873-CW-RFB / MP20 WB - 01 : Upgradation and resurfacing of 5 Gravel Roads in Katni District.	IBRD / 88330	Road Upgrading, Construction and Maintenance*	Post	Request for Bids	Open - National	Single Stage - Two Envelope		396,210.00	0.00	Canceled					2018-07-23		2018-07-28				2018-09-08		2018-11-21		2018-12-26		2019-12-26	
IN-MPRRDA-70875-CW-RFB / MP20 WB - 02 : Upgradation and resurfacing of 3 Gravel Roads in Katni District.	IBRD / 88330	Road Upgrading, Construction and Maintenance*	Post	Request for Bids	Open - National	Single Stage - Two Envelope		272,829.00	0.00	Canceled					2018-07-23		2018-07-28				2018-09-08		2018-11-21		2018-12-26		2019-12-26	
IN-MPRRDA-70878-CW-RFB / MP20 WB - 03 : Upgradation and resurfacing of 4 Gravel Roads in Katni District.	IBRD / 88330	Road Upgrading, Construction and Maintenance*	Post	Request for Bids	Open - National	Single Stage - Two Envelope		436,610.00	0.00	Canceled					2018-07-23		2018-07-28				2018-09-08		2018-11-21		2018-12-26		2019-12-26	
IN-MPRRDA-70886-CW-RFB / MP20 WB - 05 : Upgradation and resurfacing of 6 Gravel Roads in Katni District.	IBRD / 88330	Road Upgrading, Construction and Maintenance*	Post	Request for Bids	Open - National	Single Stage - Two Envelope		519,327.00	0.00	Canceled					2018-07-23		2018-07-28				2018-09-08		2018-11-21		2018-12-26		2019-12-26	
IN-MPRRDA-70888-CW-RFB / MP20 WB - 06 : Upgradation and resurfacing of 7 Gravel Roads in Katni District.	IBRD / 88330	Road Upgrading, Construction and Maintenance*	Post	Request for Bids	Open - National	Single Stage - Two Envelope		710,120.00	0.00	Canceled					2018-07-23		2018-07-28				2018-09-08		2018-11-21		2018-12-26		2019-12-26	
IN-MPRRDA-70472-CW-RFB / MP20 WB - 07 : Upgradation and resurfacing of 4 Gravel Roads in Katni District.	IBRD / 88330	Road Upgrading, Construction and Maintenance*	Post	Request for Bids	Open - National	Single Stage - Two Envelope		258,320.00	0.00	Canceled					2018-07-20		2018-07-25				2018-09-05		2018-11-18		2018-12-23		2019-12-23	
IN-MPRRDA-70481-CW-RFB / MP20 WB - 10 : Upgradation and resurfacing of 4 Gravel Roads in Katni District.	IBRD / 88330	Road Upgrading, Construction and Maintenance*	Post	Request for Bids	Open - National	Single Stage - Two Envelope		555,692.00	0.00	Canceled					2018-07-20		2018-07-25				2018-09-05		2018-11-18		2018-12-23		2019-12-23	
IN-MPRRDA-70493-CW-RFB / MP20 WB - 14 : Upgradation and resurfacing of 4 Gravel Roads in Katni District.	IBRD / 88330	Road Upgrading, Construction and Maintenance*	Post	Request for Bids	Open - National	Single Stage - Two Envelope		604,879.00	0.00	Canceled					2018-07-20		2018-07-25				2018-09-05		2018-11-18		2018-12-23		2019-12-23	
IN-MPRRDA-70499-CW-RFB / MP20 WB - 16 : Upgradation and resurfacing of 3 Gravel Roads in Katni District.	IBRD / 88330	Road Upgrading, Construction and Maintenance*	Post	Request for Bids	Open - National	Single Stage - Two Envelope		330,929.00	0.00	Canceled					2018-07-20		2018-07-25				2018-09-05		2018-11-18		2018-12-23		2019-06-21	
IN-MPRRDA-70502-CW-RFB / MP20 WB - 17 : Upgradation and resurfacing of 2 Gravel Roads in Katni District.	IBRD / 88330	Road Upgrading, Construction and Maintenance*	Post	Request for Bids	Open - National	Single Stage - Two Envelope		259,943.00	0.00	Canceled					2018-07-20		2018-07-25				2018-09-05		2018-11-18		2018-12-23		2019-12-23	
IN-MPRRDA-71873-CW-RFB / MP29WB25 : Upgradation and resurfacing of 4 Gravel Roads in Raisen District.	IBRD / 88330	Road Upgrading, Construction and Maintenance*	Post	Request for Bids	Open - National	Single Stage - Two Envelope		317,839.00	0.00	Canceled					2018-07-28		2018-08-02				2018-09-13		2018-11-26		2018-12-31		2019-12-31	
IN-MPRRDA-71880-CW-RFB / MP33WB01 : Upgradation and resurfacing of 12 Gravel Roads in Sagar District.	IBRD / 88330	Road Upgrading, Construction and Maintenance*	Post	Request for Bids	Open - National	Single Stage - Two Envelope		1,010,740.00	0.00	Canceled					2018-07-28		2018-08-02				2018-09-13		2018-11-26		2018-12-31		2019-12-31	
IN-MPRRDA-71532-CW-RFB / MP33WB16 : Upgradation and resurfacing of 08 Gravel Roads in Sagar District.	IBRD / 88330	Road Upgrading, Construction and Maintenance*	Post	Request for Bids	Open - National	Single Stage - Two Envelope		1,001,556.00	0.00	Canceled					2018-07-28		2018-08-02				2018-09-13		2018-11-26		2018-12-31		2019-12-31	
IN-MPRRDA-71534-CW-RFB / MP33WB21 : Upgradation and resurfacing of 12 Gravel Roads in Sagar District.	IBRD / 88330	Road Upgrading, Construction and Maintenance*	Post	Request for Bids	Open - National	Single Stage - Two Envelope		1,065,482.00	0.00	Canceled					2018-07-28		2018-08-02				2018-09-13		2018-11-26		2018-12-31		2019-12-31	
IN-MPRRDA-71535-CW-RFB / MP34WB09 : Upgradation and resurfacing of 06 Gravel Roads in Satna District.	IBRD / 88330	Road Upgrading, Construction and Maintenance*	Post	Request for Bids	Open - National	Single Stage - Two Envelope		544,820.00	0.00	Canceled					2018-07-28		2018-08-02				2018-09-13		2018-11-26		2018-12-31		2019-12-31	
IN-MPRRDA-71542-CW-RFB / MP34WB12 : Upgradation and resurfacing of 06 Gravel Roads in Satna District.	IBRD / 88330	Road Upgrading, Construction and Maintenance*	Post	Request for Bids	Open - National	Single Stage - Two Envelope		460,372.00	0.00	Canceled					2018-07-28		2018-08-02				2018-09-13		2018-11-26		2018-12-31		2019-12-31	
IN-MPRRDA-71558-CW-RFB / MP34WB13 : Upgradation and resurfacing of 06 Gravel Roads in Satna District.	IBRD / 88330	Road Upgrading, Construction and Maintenance*	Post	Request for Bids	Open - National	Single Stage - Two Envelope		760,239.00	0.00	Canceled					2018-07-28		2018-08-02				2018-09-13		2018-11-26		2018-12-31		2019-12-31	
IN-MPRRDA-71560-CW-RFB / MP34WB14 : Upgradation and resurfacing of 08 Gravel Roads in Satna District.	IBRD / 88330	Road Upgrading, Construction and Maintenance*	Post	Request for Bids	Open - National	Single Stage - Two Envelope		844,446.00	0.00	Canceled					2018-07-28		2018-08-02				2018-09-13		2018-11-26		2018-12-31		2019-12-31	
IN-MPRRDA-71778-CW-RFB / MP34WB15 : Upgradation and resurfacing of 08 Gravel Roads in Satna District.	IBRD / 88330	Road Upgrading, Construction and Maintenance*	Post	Request for Bids	Open - National	Single Stage - Two Envelope		724,830.00	0.00	Canceled					2018-07-28		2018-08-02				2018-09-13		2018-11-26		2018-12-31		2019-12-31	
IN-MPRRDA-71567-CW-RFB / MP34WB01 : Upgradation and resurfacing of 11 Gravel Roads in Satna District.	IBRD / 88330	Road Upgrading, Construction and Maintenance*	Post	Request for Bids	Open - National	Single Stage - Two Envelope		1,059,537.00	0.00	Canceled					2018-07-28		2018-08-02				2018-09-13		2018-11-26		2018-12-31		2019-12-31	
IN-MPRRDA-71569-CW-RFB / MP34WB02 : Upgradation and resurfacing of 08 Gravel Roads in Satna District.	IBRD / 88330	Road Upgrading, Construction and Maintenance*	Post	Request for Bids	Open - National	Single Stage - Two Envelope		823,631.00	0.00	Canceled					2018-07-28		2018-08-02				2018-09-13		2018-11-26		2018-12-31		2019-12-31	
IN-MPRRDA-71571-CW-RFB / MP34WB03 : Upgradation and resurfacing of 07 Gravel Roads in .Satna District.	IBRD / 88330	Road Upgrading, Construction and Maintenance*	Post	Request for Bids	Open - National	Single Stage - Two Envelope		870,964.00	0.00	Canceled					2018-07-28		2018-08-02				2018-09-13		2018-11-26		2018-12-31		2019-12-31	
IN-MPRRDA-71573-CW-RFB / MP34WB04 : Upgradation and resurfacing of 09 Gravel Roads in Satna District.	IBRD / 88330	Road Upgrading, Construction and Maintenance*	Post	Request for Bids	Open - National	Single Stage - Two Envelope		992,406.00	0.00	Canceled					2018-07-28		2018-08-02				2018-09-13		2018-11-26		2018-12-31		2019-12-31	
IN-MPRRDA-71576-CW-RFB / MP34WB05 : Upgradation and resurfacing of 02 Gravel Roads in Satna District.	IBRD / 88330	Road Upgrading, Construction and Maintenance*	Post	Request for Bids	Open - National	Single Stage - Two Envelope		159,109.00	0.00	Canceled					2018-07-28		2018-08-02				2018-09-13		2018-11-26		2018-12-31		2019-12-31	
IN-MPRRDA-71579-CW-RFB / MP34WB06 : Upgradation and resurfacing of 07 Gravel Roads in Satna District.	IBRD / 88330	Road Upgrading, Construction and Maintenance*	Post	Request for Bids	Open - National	Single Stage - Two Envelope		941,782.00	0.00	Canceled					2018-07-28		2018-08-02				2018-09-13		2018-11-26		2018-12-31		2019-12-31	
IN-MPRRDA-71582-CW-RFB / MP34WB07 : Upgradation and resurfacing of 07 Gravel Roads in Satna District.	IBRD / 88330	Road Upgrading, Construction and Maintenance*	Post	Request for Bids	Open - National	Single Stage - Two Envelope		855,628.00	0.00	Canceled					2018-07-28		2018-08-02				2018-09-13		2018-11-26		2018-12-31		2019-12-31	

IN-MPRRDA-71586-CW-RFB / MP34WB16 : Upgradation and resurfacing of 03 Gravel Roads in Satna District.	IBRD / 88330	Road Upgrading, Construction and Maintenance*	Post	Request for Bids	Open - National	Single Stage - Two Envelope		316,702.00	0.00	Canceled					2018-07-28		2018-08-02				2018-09-13		2018-11-26		2018-12-31		2019-12-31	
IN-MPRRDA-71588-CW-RFB / MP34WB17 : Upgradation and resurfacing of 02 Gravel Roads in Satna District	IBRD / 88330	Road Upgrading, Construction and Maintenance*	Post	Request for Bids	Open - National	Single Stage - Two Envelope		212,145.00	0.00	Canceled					2018-07-28		2018-08-02				2018-09-13		2018-11-26		2018-12-31		2019-12-31	
IN-MPRRDA-71591-CW-RFB / MP34WB18 : Upgradation and resurfacing of 01 Gravel Roads in Satna District.	IBRD / 88330	Road Upgrading, Construction and Maintenance*	Post	Request for Bids	Open - National	Single Stage - Two Envelope		193,605.00	0.00	Canceled					2018-07-28		2018-08-02				2018-09-13		2018-11-26		2018-12-31		2019-12-31	
IN-MPRRDA-71592-CW-RFB / MP34WB19 : Upgradation and resurfacing of 01 Gravel Roads in Satna District.	IBRD / 88330	Road Upgrading, Construction and Maintenance*	Post	Request for Bids	Open - National	Single Stage - Two Envelope		177,096.00	0.00	Canceled					2018-07-28		2018-08-02				2018-09-13		2018-11-26		2018-12-31		2019-12-31	
IN-MPRRDA-71593-CW-RFB / MP34WB20 : Upgradation and resurfacing of 02 Gravel Roads in Satna District.	IBRD / 88330	Road Upgrading, Construction and Maintenance*	Post	Request for Bids	Open - National	Single Stage - Two Envelope		187,178.00	0.00	Canceled					2018-07-28		2018-08-02				2018-09-13		2018-11-26		2018-12-31		2019-12-31	
IN-MPRRDA-71601-CW-RFB / MP36WB07 : Upgradation and resurfacing of 13 Gravel Roads in Seoni District.	IBRD / 88330	Road Upgrading, Construction and Maintenance*	Post	Request for Bids	Open - National	Single Stage - Two Envelope		705,169.00	0.00	Canceled					2018-07-28		2018-08-02				2018-09-13		2018-11-26		2018-12-31		2019-12-31	
IN-MPRRDA-70852-CW-RFB / MP26 WB - 04 : Upgradation and resurfacing of 13 Gravel Roads in Panna District.	IBRD / 88330	Road Upgrading, Construction and Maintenance*	Post	Request for Bids	Open - National	Single Stage - Two Envelope		1,410,183.00	0.00	Canceled					2018-07-23		2018-07-28				2018-09-08		2018-11-21		2018-12-26		2019-12-26	
IN-MPRRDA-70854-CW-RFB / MP29 WB - 01 : Upgradation and resurfacing of 10 Gravel Roads in Raisen District.	IBRD / 88330	Road Upgrading, Construction and Maintenance*	Post	Request for Bids	Open - National	Single Stage - Two Envelope		855,852.00	0.00	Canceled					2018-07-23		2018-07-28				2018-09-08		2018-11-21		2018-12-26		2019-12-26	
IN-MPRRDA-70857-CW-RFB / MP29 WB - 02 : Upgradation and resurfacing of 9 Gravel Roads in Raisen District.	IBRD / 88330	Road Upgrading, Construction and Maintenance*	Post	Request for Bids	Open - National	Single Stage - Two Envelope		682,993.00	0.00	Canceled					2018-07-23		2018-07-28				2018-09-08		2018-11-21		2018-12-26		2019-12-26	
IN-MPRRDA-71432-CW-RFB / MP30 WB - 36 : Upgradation and resurfacing of 11 Gravel Roads in Rajgarh District.	IBRD / 88330	Road Upgrading, Construction and Maintenance*	Post	Request for Bids	Open - National	Single Stage - Two Envelope		1,199,778.00	0.00	Canceled					2018-07-25		2018-07-30				2018-09-10		2018-11-23		2018-12-28		2019-12-28	
IN-MPRRDA-70885-CW-RFB / MP32 WB - 10 : Upgradation and resurfacing of 6 Gravel Roads in Rewa District.	IBRD / 88330	Road Upgrading, Construction and Maintenance*	Post	Request for Bids	Open - National	Single Stage - Two Envelope		722,917.00	0.00	Canceled					2018-07-23		2018-07-28				2018-09-08		2018-11-21		2018-12-26		2019-12-26	
IN-MPRRDA-70887-CW-RFB / MP32 WB - 11 : Upgradation and resurfacing of 6 Gravel Roads in Rewa District.	IBRD / 88330	Road Upgrading, Construction and Maintenance*	Post	Request for Bids	Open - National	Single Stage - Two Envelope		707,754.00	0.00	Canceled					2018-07-23		2018-07-28				2018-09-08		2018-11-21		2018-12-26		2019-12-26	
IN-MPRRDA-70889-CW-RFB / MP32 WB - 04 : Upgradation and resurfacing of 8 Gravel Roads in Rewa District.	IBRD / 88330	Road Upgrading, Construction and Maintenance*	Post	Request for Bids	Open - National	Single Stage - Two Envelope		1,330,741.00	0.00	Canceled					2018-07-23		2018-07-28				2018-09-08		2018-11-21		2018-12-26		2019-12-26	
IN-MPRRDA-70896-CW-RFB / MP33 WB - 09 : Upgradation and resurfacing of 20 Gravel Roads in Sagar District.	IBRD / 88330	Road Upgrading, Construction and Maintenance*	Post	Request for Bids	Open - National	Single Stage - Two Envelope		2,366,009.00	0.00	Canceled					2018-07-23		2018-07-28				2018-09-08		2018-11-21		2018-12-26		2020-06-26	
IN-MPRRDA-70865-CW-RFB / MP36 WB - 02 : Upgradation and resurfacing of 10 Gravel Roads in Shadol District.	IBRD / 88330	Road Upgrading, Construction and Maintenance*	Post	Request for Bids	Open - National	Single Stage - Two Envelope		1,183,530.00	0.00	Canceled					2018-07-23		2018-07-28				2018-09-08		2018-11-21		2018-12-26		2019-12-26	
IN-MPRRDA-70874-CW-RFB / MP45 WB - 07 : Upgradation and resurfacing of 12 Gravel Roads in Vidisha District.	IBRD / 88330	Road Upgrading, Construction and Maintenance*	Post	Request for Bids	Open - National	Single Stage - Two Envelope		1,026,776.00	0.00	Canceled					2018-07-23		2018-07-28				2018-09-08		2018-11-21		2018-12-26		2019-12-26	
IN-MPRRDA-70919-CW-RFB / MP45 WB - 22 : Upgradation and resurfacing of 4 Gravel Roads in Vidisha District.	IBRD / 88330	Road Upgrading, Construction and Maintenance*	Post	Request for Bids	Open - National	Single Stage - Two Envelope		371,461.00	0.00	Canceled					2018-07-23		2018-07-28				2018-09-08		2018-11-21		2018-12-26		2019-12-26	
IN-MPRRDA-71779-CW-RFB / MP18WB09 : Upgradation and resurfacing of 15 Gravel Roads in Jabalpur District.	IBRD / 88330	Road Upgrading, Construction and Maintenance*	Post	Request for Bids	Open - National	Single Stage - Two Envelope		1,153,290.00	0.00	Canceled					2018-07-28		2018-08-02				2018-09-13		2018-11-26		2018-12-31		2019-12-31	
IN-MPRRDA-71849-CW-RFB / MP26WB01 : Upgradation and resurfacing of 10 Gravel Roads in Panna District.	IBRD / 88330	Road Upgrading, Construction and Maintenance*	Post	Request for Bids	Open - National	Single Stage - Two Envelope		767,924.00	0.00	Canceled					2018-07-28		2018-08-02				2018-09-13		2018-11-26		2018-12-31		2019-12-31	
IN-MPRRDA-70463-CW-RFB / MP46 WB - 02 : Upgradation and resurfacing of 7 Gravel Roads in Anuppur District.	IBRD / 88330	Road Upgrading, Construction and Maintenance*	Post	Request for Bids	Open - National	Single Stage - Two Envelope		527,106.00	0.00	Canceled					2018-07-20		2018-07-25				2018-09-05		2018-11-18		2018-12-23		2019-12-23	
IN-MPRRDA-70482-CW-RFB / MP04 WB - 03 : Upgradation and resurfacing of 14 Gravel Roads in Bhind District.	IBRD / 88330	Road Upgrading, Construction and Maintenance*	Post	Request for Bids	Open - National	Single Stage - Two Envelope		968,800.00	0.00	Canceled					2018-07-20		2018-07-25				2018-09-05		2018-11-18		2018-12-23		2019-12-23	
IN-MPRRDA-71392-CW-RFB / MP07 WB - 01 : Upgradation and resurfacing of 10 Gravel Roads in Chhindwara District.	IBRD / 88330	Road Upgrading, Construction and Maintenance*	Post	Request for Bids	Open - National	Single Stage - Two Envelope		697,846.00	0.00	Canceled					2018-07-25		2018-07-30				2018-09-10		2018-11-23		2018-12-28		2019-12-28	
IN-MPRRDA-70856-CW-RFB / MP18 WB - 11 : Upgradation and resurfacing of 8 Gravel Roads in Jabalpur District.	IBRD / 88330	Road Upgrading, Construction and Maintenance*	Post	Request for Bids	Open - National	Single Stage - Two Envelope		565,169.00	0.00	Canceled					2018-07-23		2018-07-28				2018-09-08		2018-11-21		2018-12-26		2019-12-26	
IN-MPRRDA-70881-CW-RFB / MP32 WB - 06 : Upgradation and resurfacing of 13 Gravel Roads in Rewa District.	IBRD / 88330	Road Upgrading, Construction and Maintenance*	Post	Request for Bids	Open - National	Single Stage - Two Envelope		1,276,463.00	0.00	Canceled					2018-07-23		2018-07-28				2018-09-08		2018-11-21		2018-12-26		2019-12-26	
IN-MPRRDA-70863-CW-RFB / MP36 WB - 01 : Upgradation and resurfacing of 5 Gravel Roads in Shadol District.	IBRD / 88330	Road Upgrading, Construction and Maintenance*	Post	Request for Bids	Open - National	Single Stage - Two Envelope		724,468.00	0.00	Canceled					2018-07-23		2018-07-28				2018-09-08		2018-11-21		2018-12-26		2019-12-26	
IN-MPRRDA-70868-CW-RFB / MP36 WB - 04 : Upgradation and resurfacing of 10 Gravel Roads in Shadol District.	IBRD / 88330	Road Upgrading, Construction and Maintenance*	Post	Request for Bids	Open - National	Single Stage - Two Envelope		1,345,244.00	0.00	Canceled					2018-07-23		2018-07-28				2018-09-08		2018-11-21		2018-12-26		2019-12-26	
IN-MPRRDA-71530-CW-RFB / MP33WB15 : Upgradation and resurfacing of 10 Gravel Roads in Sagar District.	IBRD / 88330	Road Upgrading, Construction and Maintenance*	Post	Request for Bids	Open - National	Single Stage - Two Envelope		1,227,213.00	0.00	Canceled					2018-07-28		2018-08-02				2018-09-13		2018-11-26		2018-12-31		2019-12-31	
IN-MPRRDA-71672-CW-RFB / MP44WB01 : Upgradation and resurfacing of 12 Gravel Roads in Umaria District.	IBRD / 88330	Road Upgrading, Construction and Maintenance*	Post	Request for Bids	Open - National	Single Stage - Two Envelope		867,673.00	0.00	Canceled					2018-07-28		2018-08-02				2018-09-13		2018-11-26		2018-12-31		2019-12-31	
IN-MPRRDA-70526-CW-RFB / MP17 WB - 01 : Upgradation and resurfacing of 9 Gravel Roads in Indore District.	IBRD / 88330	Road Upgrading, Construction and Maintenance*	Post	Request for Bids	Open - National	Single Stage - Two Envelope		1,152,118.00	0.00	Canceled					2018-07-20		2018-07-25				2018-09-05		2018-11-18		2018-12-23		2019-12-23	
IN-MPRRDA-70476-CW-RFB / MP20 WB - 08 : Upgradation and resurfacing of 3 Gravel Roads in Katni District.	IBRD / 88330	Road Upgrading, Construction and Maintenance*	Post	Request for Bids	Open - National	Single Stage - Two Envelope		648,259.00	0.00	Canceled					2018-07-20		2018-07-25				2018-09-05		2018-11-18		2018-12-23		2019-12-23	
IN-MPRRDA-70882-CW-RFB / MP32 WB - 07 : Upgradation and resurfacing of 9 Gravel Roads in Rewa District.	IBRD / 88330	Road Upgrading, Construction and Maintenance*	Post	Request for Bids	Open - National	Single Stage - Two Envelope		1,384,254.00	0.00	Canceled					2018-07-23		2018-07-28				2018-09-08		2018-11-21		2018-12-26		2019-12-26	
IN-MPRRDA-70872-CW-RFB / MP43 WB - 11 : Upgradation and resurfacing of 12 Gravel Roads in Ujjain District.	IBRD / 88330	Road Upgrading, Construction and Maintenance*	Post	Request for Bids	Open - National	Single Stage - Two Envelope		1,096,290.00	0.00	Canceled					2018-07-23		2018-07-28				2018-09-08		2018-11-21		2018-12-26		2019-12-26	
IN-MPRRDA-70876-CW-RFB / MP50 WB - 01 : Upgradation and resurfacing of 3 Gravel Roads in Waidhan District.	IBRD / 88330	Road Upgrading, Construction and Maintenance*	Post	Request for Bids	Open - National	Single Stage - Two Envelope		527,279.00	0.00	Canceled					2018-07-23		2018-07-28				2018-09-08		2018-11-21		2018-12-26		2019-12-26	
IN-MPRRDA-54656-CW-RFB / MP05 WB - 01 : Upgradation and resurfacing of 11 Gravel Roads in Bhopal District.	IBRD / 88330	Road Upgrading, Construction and Maintenance*	Post	Request for Bids	Open - National	Single Stage - Two Envelope		997,644.00	0.00	Canceled					2018-03-20		2018-03-25				2018-05-06		2018-07-19		2018-08-23		2019-08-23	
IN-MPRRDA-55479-CW-RFB / MP34 WB - 07 : Upgradation and resurfacing of 7 Gravel Roads in Satna District.	IBRD / 88330	Road Upgrading, Construction and Maintenance*	Post	Request for Bids	Open - National	Single Stage - Two Envelope		1,259,870.00	0.00	Canceled					2018-03-23		2018-03-28				2018-05-09		2018-07-22		2018-08-26		2019-08-26	
IN-MPRRDA-54918-CW-RFB / MP17 WB - 04 : Upgradation and resurfacing of 10 Gravel Roads in Indore District.	IBRD / 88330	Road Upgrading, Construction and Maintenance*	Post	Request for Bids	Open - National	Single Stage - Two Envelope		1,296,105.00	0.00	Canceled					2018-03-21		2018-03-26				2018-05-07		2018-07-20		2018-08-24		2019-08-24	

IN-MPRRDA-55473-CW-RFB / MP34 WB - 04 : Upgradation and resurfacing of 8 Gravel Roads in Satna District.	IBRD / 88330	Road Upgrading, Construction and Maintenance*	Post	Request for Bids	Open - National	Single Stage - Two Envelope		907,296.00	0.00	Canceled					2018-03-23		2018-03-28				2018-05-09		2018-07-22		2018-08-26		2019-08-26	
IN-MPRRDA-55520-CW-RFB / MP36 WB - 03 : Upgradation and resurfacing of 12 Gravel Roads in Seoni District.	IBRD / 88330	Road Upgrading, Construction and Maintenance*	Post	Request for Bids	Open - National	Single Stage - Two Envelope		1,024,938.00	0.00	Canceled					2018-03-23		2018-03-28				2018-05-09		2018-07-22		2018-08-26		2019-08-26	
IN-MPRRDA-55050-CW-RFB / MP23 WB - 02 : Upgradation and resurfacing of 10 Gravel Roads in Mandla District.	IBRD / 88330	Road Upgrading, Construction and Maintenance*	Post	Request for Bids	Open - National	Single Stage - Two Envelope		2,217,514.00	0.00	Canceled					2018-03-21		2018-03-26				2018-05-07		2018-07-20		2018-08-24		2020-02-23	
IN-MPRRDA-55537-CW-RFB / MP38 WB - 04 : Upgradation and resurfacing of 10 Gravel Roads in Shadol District.	IBRD / 88330	Road Upgrading, Construction and Maintenance*	Post	Request for Bids	Open - National	Single Stage - Two Envelope		1,345,344.00	0.00	Canceled					2018-03-23		2018-03-28				2018-05-09		2018-07-22		2018-08-26		2019-08-26	
IN-MPRRDA-54706-CW-RFB / MP07 WB - 02 : Upgradation and resurfacing of 13 Gravel Roads in Chhindwara District.	IBRD / 88330	Road Upgrading, Construction and Maintenance*	Post	Request for Bids	Open - National	Single Stage - Two Envelope		1,151,637.00	0.00	Canceled					2018-03-20		2018-03-25				2018-05-06		2018-07-19		2018-08-23		2019-08-23	
IN-MPRRDA-55467-CW-RFB / MP34 WB - 01 : Upgradation and resurfacing of 12 Gravel Roads in Satna District.	IBRD / 88330	Road Upgrading, Construction and Maintenance*	Post	Request for Bids	Open - National	Single Stage - Two Envelope		1,404,652.00	0.00	Canceled					2018-03-23		2018-03-28				2018-05-09		2018-07-22		2018-08-26		2019-08-26	
IN-MPRRDA-55220-CW-RFB / MP04 WB - 03 : Upgradation and resurfacing of 14 Gravel Roads in Bhind District.	IBRD / 88330	Road Upgrading, Construction and Maintenance*	Post	Request for Bids	Open - National	Single Stage - Two Envelope		968,800.00	0.00	Canceled					2018-03-22		2018-03-27				2018-05-08		2018-07-21		2018-08-25		2019-08-25	
IN-MPRRDA-55033-CW-RFB / MP29 WB - 16 : Upgradation and resurfacing of 11 Gravel Roads in Raisen District.	IBRD / 88330	Road Upgrading, Construction and Maintenance*	Post	Request for Bids	Open - National	Single Stage - Two Envelope		1,173,002.00	0.00	Canceled					2018-03-21		2018-03-26				2018-05-07		2018-07-20		2018-08-24		2019-08-24	
IN-MPRRDA-55036-CW-RFB / MP29 WB - 17 : Upgradation and resurfacing of 12 Gravel Roads in Raisen District.	IBRD / 88330	Road Upgrading, Construction and Maintenance*	Post	Request for Bids	Open - National	Single Stage - Two Envelope		1,577,322.00	0.00	Canceled					2018-03-21		2018-03-26				2018-05-07		2018-07-20		2018-08-24		2019-08-24	
IN-MPRRDA-55021-CW-RFB / MP29 WB - 01 : Upgradation and resurfacing of 10 Gravel Roads in Raisen District.	IBRD / 88330	Road Upgrading, Construction and Maintenance*	Post	Request for Bids	Open - National	Single Stage - Two Envelope		855,852.00	0.00	Canceled					2018-03-21		2018-03-26				2018-05-07		2018-07-20		2018-08-24		2019-08-24	
IN-MPRRDA-55530-CW-RFB / MP38 WB - 01 : Upgradation and resurfacing of 5 Gravel Roads in Shadol District.	IBRD / 88330	Road Upgrading, Construction and Maintenance*	Post	Request for Bids	Open - National	Single Stage - Two Envelope		724,468.00	0.00	Canceled					2018-03-23		2018-03-28				2018-05-09		2018-07-22		2018-08-26		2019-08-26	
IN-MPRRDA-55463-CW-RFB / MP33 WB - 15 : Upgradation and resurfacing of 15 Gravel Roads in Sagar District.	IBRD / 88330	Road Upgrading, Construction and Maintenance*	Post	Request for Bids	Open - National	Single Stage - Two Envelope		1,836,928.00	0.00	Canceled					2018-03-23		2018-03-28				2018-05-09		2018-07-22		2018-08-26		2020-02-25	
IN-MPRRDA-55079-CW-RFB / MP28 WB - 02 : Upgradation and resurfacing of 16 Gravel Roads in Panna District.	IBRD / 88330	Road Upgrading, Construction and Maintenance*	Post	Request for Bids	Open - National	Single Stage - Two Envelope		1,445,162.00	0.00	Canceled					2018-03-21		2018-03-26				2018-05-07		2018-07-20		2018-08-24		2019-08-24	
IN-MPRRDA-55535-CW-RFB / MP38 WB - 03 : Upgradation and resurfacing of 9 Gravel Roads in Shadol District.	IBRD / 88330	Road Upgrading, Construction and Maintenance*	Post	Request for Bids	Open - National	Single Stage - Two Envelope		691,695.00	0.00	Canceled					2018-03-23		2018-03-28				2018-05-09		2018-07-22		2018-08-26		2019-08-26	
IN-MPRRDA-55297-CW-RFB / MP08 WB - 04 : Upgradation and resurfacing of 13 Gravel Roads in Damoh District.	IBRD / 88330	Road Upgrading, Construction and Maintenance*	Post	Request for Bids	Open - National	Single Stage - Two Envelope		1,085,900.00	0.00	Canceled					2018-03-22		2018-03-27				2018-05-08		2018-07-21		2018-08-25		2019-08-25	
IN-MPRRDA-54937-CW-RFB / MP20 WB - 05 : Upgradation and resurfacing of 6 Gravel Roads in Katni District.	IBRD / 88330	Road Upgrading, Construction and Maintenance*	Post	Request for Bids	Open - National	Single Stage - Two Envelope		519,327.00	0.00	Canceled					2018-03-21		2018-03-26				2018-05-07		2018-07-20		2018-08-24		2019-08-24	
IN-MPRRDA-55229-CW-RFB / MP01 WB - 01 : Upgradation and resurfacing of 11 Gravel Roads in Balaghat District.	IBRD / 88330	Road Upgrading, Construction and Maintenance*	Post	Request for Bids	Open - National	Single Stage - Two Envelope		1,137,403.00	0.00	Canceled					2018-03-22		2018-03-27				2018-05-08		2018-07-21		2018-08-25		2019-08-25	
IN-MPRRDA-55018-CW-RFB / MP23 WB - 01 : Upgradation and resurfacing of 20 Gravel Roads in Mandla District.	IBRD / 88330	Road Upgrading, Construction and Maintenance*	Post	Request for Bids	Open - National	Single Stage - Two Envelope		3,329,881.00	0.00	Canceled					2018-03-21		2018-03-26				2018-05-07		2018-07-20		2018-08-24		2020-02-23	
IN-MPRRDA-70513-CW-RFB / MP26 WB - 08 : Upgradation and resurfacing of 8 Gravel Roads in Narsinghpur District.	IBRD / 88330	Road Upgrading, Construction and Maintenance*	Post	Request for Bids	Open - National	Single Stage - Two Envelope		1,063,862.00	0.00	Canceled					2018-07-20		2018-07-25				2018-09-05		2018-11-18		2018-12-23		2019-12-23	
IN-MPRRDA-41798-CW-RFB / MP03 WB - 04 : Upgradation and resurfacing of 33 Gravel Roads in Betul District.	IBRD / 88330	Road Upgrading, Construction and Maintenance*	Post	Request for Bids	Open - National	Single Stage - Two Envelope		3,639,121.00	0.00	Canceled					2017-12-30		2018-01-04				2018-02-15		2018-04-30		2018-06-04		2019-12-04	
IN-MPRRDA-103904-CW-RFB / MP33WB15 : Upgradation and resurfacing of 10 Gravel Roads in Sagar District.	IBRD / 88330	Road Upgrading, Construction and Maintenance*	Post	Request for Bids	Open - National	Single Stage - Two Envelope		1,227,313.00	0.00	Canceled					2019-03-08		2019-03-13				2019-04-24		2019-07-07		2019-08-11		2020-08-10	
IN-MPRRDA-103905-CW-RFB / MP33WB21 : Upgradation and resurfacing of 12 Gravel Roads in Sagar District.	IBRD / 88330	Road Upgrading, Construction and Maintenance*	Post	Request for Bids	Open - National	Single Stage - Two Envelope		1,065,482.00	0.00	Canceled					2019-03-08		2019-03-13				2019-04-24		2019-07-07		2019-08-11		2020-08-10	
IN-MPRRDA-103907-CW-RFB / MP34WB09 : Upgradation and resurfacing of 06 Gravel Roads in Satna District.	IBRD / 88330	Road Upgrading, Construction and Maintenance*	Post	Request for Bids	Open - National	Single Stage - Two Envelope		544,820.00	0.00	Under Implementation					2019-03-08		2019-03-13				2019-04-24		2019-07-07		2019-08-11		2020-08-10	
IN-MPRRDA-103909-CW-RFB / MP34WB12 : Upgradation and resurfacing of 06 Gravel Roads in Satna District.	IBRD / 88330	Road Upgrading, Construction and Maintenance*	Post	Request for Bids	Open - National	Single Stage - Two Envelope		460,272.00	0.00	Under Implementation					2019-03-08		2019-03-13				2019-04-24		2019-07-07		2019-08-11		2020-08-10	
IN-MPRRDA-103910-CW-RFB / MP34WB13 : Upgradation and resurfacing of 06 Gravel Roads in Satna District.	IBRD / 88330	Road Upgrading, Construction and Maintenance*	Post	Request for Bids	Open - National	Single Stage - Two Envelope		760,239.00	0.00	Under Implementation					2019-03-08		2019-03-13				2019-04-24		2019-07-07		2019-08-11		2020-08-10	
IN-MPRRDA-103911-CW-RFB / MP34WB14 : Upgradation and resurfacing of 08 Gravel Roads in Satna District.	IBRD / 88330	Road Upgrading, Construction and Maintenance*	Post	Request for Bids	Open - National	Single Stage - Two Envelope		844,446.00	0.00	Under Implementation					2019-03-08		2019-03-13				2019-04-24		2019-07-07		2019-08-11		2020-08-10	
IN-MPRRDA-103912-CW-RFB / MP34WB15 : Upgradation and resurfacing of 08 Gravel Roads in Satna District.	IBRD / 88330	Road Upgrading, Construction and Maintenance*	Post	Request for Bids	Open - National	Single Stage - Two Envelope		724,830.00	0.00	Under Implementation					2019-03-08		2019-03-13				2019-04-24		2019-07-07		2019-08-11		2020-08-10	
IN-MPRRDA-103913-CW-RFB / MP34WB01 : Upgradation and resurfacing of 11 Gravel Roads in Satna District.	IBRD / 88330	Road Upgrading, Construction and Maintenance*	Post	Request for Bids	Open - National	Single Stage - Two Envelope		1,059,537.00	0.00	Under Implementation					2019-03-08		2019-03-13				2019-04-24		2019-07-07		2019-08-11		2020-08-10	
IN-MPRRDA-103914-CW-RFB / MP34WB02 : Upgradation and resurfacing of 08 Gravel Roads in Satna District.	IBRD / 88330	Road Upgrading, Construction and Maintenance*	Post	Request for Bids	Open - National	Single Stage - Two Envelope		823,631.00	0.00	Canceled					2019-03-08		2019-03-13				2019-04-24		2019-07-07		2019-08-11		2020-08-10	
IN-MPRRDA-103915-CW-RFB / MP34WB03 : Upgradation and resurfacing of 07 Gravel Roads in .Satna District.	IBRD / 88330	Road Upgrading, Construction and Maintenance*	Post	Request for Bids	Open - National	Single Stage - Two Envelope		870,964.00	0.00	Under Implementation					2019-03-08		2019-03-13				2019-04-24		2019-07-07		2019-08-11		2020-08-10	
IN-MPRRDA-103916-CW-RFB / MP34WB04 : Upgradation and resurfacing of 09 Gravel Roads in Satna District.	IBRD / 88330	Road Upgrading, Construction and Maintenance*	Post	Request for Bids	Open - National	Single Stage - Two Envelope		992,406.00	0.00	Under Implementation					2019-03-08		2019-03-13				2019-04-24		2019-07-07		2019-08-11		2020-08-10	
IN-MPRRDA-103919-CW-RFB / MP34WB05 : Upgradation and resurfacing of 02 Gravel Roads in Satna District.	IBRD / 88330	Road Upgrading, Construction and Maintenance*	Post	Request for Bids	Open - National	Single Stage - Two Envelope		159,109.00	0.00	Canceled					2019-03-08		2019-03-13				2019-04-24		2019-07-07		2019-08-11		2020-08-10	
IN-MPRRDA-103920-CW-RFB / MP34WB06 : Upgradation and resurfacing of 07 Gravel Roads in Satna District.	IBRD / 88330	Road Upgrading, Construction and Maintenance*	Post	Request for Bids	Open - National	Single Stage - Two Envelope		941,782.00	0.00	Canceled					2019-03-08		2019-03-13				2019-04-24		2019-07-07		2019-08-11		2020-08-10	
IN-MPRRDA-103922-CW-RFB / MP34WB07 : Upgradation and resurfacing of 07 Gravel Roads in Satna District.	IBRD / 88330	Road Upgrading, Construction and Maintenance*	Post	Request for Bids	Open - National	Single Stage - Two Envelope		855,628.00	0.00	Canceled					2019-03-08		2019-03-13				2019-04-24		2019-07-07		2019-08-11		2020-08-10	
IN-MPRRDA-103923-CW-RFB / MP34WB16 : Upgradation and resurfacing of 03 Gravel Roads in Satna District.	IBRD / 88330	Road Upgrading, Construction and Maintenance*	Post	Request for Bids	Open - National	Single Stage - Two Envelope		316,702.00	0.00	Canceled					2019-03-08		2019-03-13				2019-04-24		2019-07-07		2019-08-11		2020-08-10	
IN-MPRRDA-103924-CW-RFB / MP34WB17 : Upgradation and resurfacing of 02 Gravel Roads in Satna District	IBRD / 88330	Road Upgrading, Construction and Maintenance*	Post	Request for Bids	Open - National	Single Stage - Two Envelope		222,145.00	0.00	Under Implementation					2019-03-08		2019-03-13				2019-04-24		2019-07-07		2019-08-11		2020-08-10	

IN-MPRRDA-103925-CW-RFB / MP34WB18 : Upgradation and resurfacing of 01 Gravel Roads in Satna District.	IBRD / 88330	Road Upgrading, Construction and Maintenance*	Post	Request for Bids	Open - National	Single Stage - Two Envelope		193,605.00	0.00	Canceled					2019-03-08		2019-03-13				2019-04-24		2019-07-07		2019-08-11		2020-08-10	
IN-MPRRDA-103926-CW-RFB / MP34WB19 : Upgradation and resurfacing of 01 Gravel Roads in Satna District.	IBRD / 88330	Road Upgrading, Construction and Maintenance*	Post	Request for Bids	Open - National	Single Stage - Two Envelope		177,098.00	0.00	Under Implementation					2019-03-08		2019-03-13				2019-04-24		2019-07-07		2019-08-11		2020-08-10	
IN-MPRRDA-103928-CW-RFB / MP34WB20 : Upgradation and resurfacing of 2.60 Gravel Roads in Satna District.	IBRD / 88330	Road Upgrading, Construction and Maintenance*	Post	Request for Bids	Open - National	Single Stage - Two Envelope		187,178.00	0.00	Under Implementation					2019-03-08		2019-03-13				2019-04-24		2019-07-07		2019-08-11		2020-08-10	
IN-MPRRDA-103930-CW-RFB / MP36WB07 : Upgradation and resurfacing of 13 Gravel Roads in Seoni District.	IBRD / 88330	Road Upgrading, Construction and Maintenance*	Post	Request for Bids	Open - National	Single Stage - Two Envelope		705,169.00	0.00	Canceled					2019-03-08		2019-03-13				2019-04-24		2019-07-07		2019-08-11		2020-08-10	
IN-MPRRDA-103931-CW-RFB / MP44WB01 : Upgradation and resurfacing of 12 Gravel Roads in Umaria District.	IBRD / 88330	Road Upgrading, Construction and Maintenance*	Post	Request for Bids	Open - National	Single Stage - Two Envelope		867,673.00	0.00	Canceled					2019-03-08		2019-03-13				2019-04-24		2019-07-07		2019-08-11		2020-08-10	
IN-MPRRDA-103932-CW-RFB / MP43 WB - 11 : Upgradation and resurfacing of 12 Gravel Roads in Ujjain District.	IBRD / 88330	Road Upgrading, Construction and Maintenance*	Post	Request for Bids	Open - National	Single Stage - Two Envelope		1,096,290.00	0.00	Under Implementation					2019-03-08		2019-03-13				2019-04-24		2019-07-07		2019-08-11		2020-08-10	
IN-MPRRDA-103935-CW-RFB / MP45 WB - 07 : Upgradation and resurfacing of 12 Gravel Roads in Vidisha District.	IBRD / 88330	Road Upgrading, Construction and Maintenance*	Post	Request for Bids	Open - National	Single Stage - Two Envelope		1,026,776.00	0.00	Under Implementation					2019-03-08		2019-03-13				2019-04-24		2019-07-07		2019-08-11		2020-08-10	
IN-MPRRDA-103937-CW-RFB / MP38 WB - 01 : Upgradation and resurfacing of 5 Gravel Roads in Shadol District.	IBRD / 88330	Road Upgrading, Construction and Maintenance*	Post	Request for Bids	Open - National	Single Stage - Two Envelope		724,468.00	0.00	Canceled					2019-03-08		2019-03-13				2019-04-24		2019-07-07		2019-08-11		2020-08-10	
IN-MPRRDA-103939-CW-RFB / MP38 WB - 02 : Upgradation and resurfacing of 10 Gravel Roads in Shadol District.	IBRD / 88330	Road Upgrading, Construction and Maintenance*	Post	Request for Bids	Open - National	Single Stage - Two Envelope		1,183,530.00	0.00	Under Implementation					2019-03-08		2019-03-13				2019-04-24		2019-07-07		2019-08-11		2020-08-10	
IN-MPRRDA-103940-CW-RFB / MP38 WB - 04 : Upgradation and resurfacing of 10 Gravel Roads in Shadol District.	IBRD / 88330	Road Upgrading, Construction and Maintenance*	Post	Request for Bids	Open - National	Single Stage - Two Envelope		1,345,344.00	0.00	Canceled					2019-03-08		2019-03-13				2019-04-24		2019-07-07		2019-08-11		2020-08-10	
IN-MPRRDA-103943-CW-RFB / MP50 WB - 01 : Upgradation and resurfacing of 3 Gravel Roads in Waidhan District.	IBRD / 88330	Road Upgrading, Construction and Maintenance*	Post	Request for Bids	Open - National	Single Stage - Two Envelope		527,279.00	0.00	Canceled					2019-03-08		2019-03-13				2019-04-24		2019-07-07		2019-08-11		2020-08-10	
IN-MPRRDA-103945-CW-RFB / MP45 WB - 22 : Upgradation and resurfacing of 4 Gravel Roads in Vidisha District.	IBRD / 88330	Road Upgrading, Construction and Maintenance*	Post	Request for Bids	Open - National	Single Stage - Two Envelope		371,461.00	0.00	Canceled					2019-03-08		2019-03-13				2019-04-24		2019-07-07		2019-08-11		2020-08-10	
IN-MPRRDA-103947-CW-RFB / MP32 WB - 06 : Upgradation and resurfacing of 13 Gravel Roads in Rewa District.	IBRD / 88330	Road Upgrading, Construction and Maintenance*	Post	Request for Bids	Open - National	Single Stage - Two Envelope		1,276,463.00	0.00	Under Implementation					2019-03-08		2019-03-13				2019-04-24		2019-07-07		2019-08-11		2020-08-10	
IN-MPRRDA-103948-CW-RFB / MP32 WB - 07 : Upgradation and resurfacing of 9 Gravel Roads in Rewa District.	IBRD / 88330	Road Upgrading, Construction and Maintenance*	Post	Request for Bids	Open - National	Single Stage - Two Envelope		1,384,354.00	0.00	Under Implementation					2019-03-08		2019-03-13				2019-04-24		2019-07-07		2019-08-11		2020-08-10	
IN-MPRRDA-103950-CW-RFB / MP32 WB - 10 : Upgradation and resurfacing of 6 Gravel Roads in Rewa District.	IBRD / 88330	Road Upgrading, Construction and Maintenance*	Post	Request for Bids	Open - National	Single Stage - Two Envelope		722,917.00	0.00	Canceled					2019-03-08		2019-03-13				2019-04-24		2019-07-07		2019-08-11		2020-08-10	
IN-MPRRDA-103952-CW-RFB / MP32 WB - 11 : Upgradation and resurfacing of 6 Gravel Roads in Rewa District.	IBRD / 88330	Road Upgrading, Construction and Maintenance*	Post	Request for Bids	Open - National	Single Stage - Two Envelope		797,754.00	0.00	Canceled					2019-03-08		2019-03-13				2019-04-24		2019-07-07		2019-08-11		2020-08-10	
IN-MPRRDA-103954-CW-RFB / MP32 WB - 04 : Upgradation and resurfacing of 8 Gravel Roads in Rewa District.	IBRD / 88330	Road Upgrading, Construction and Maintenance*	Post	Request for Bids	Open - National	Single Stage - Two Envelope		1,330,741.00	0.00	Under Implementation					2019-03-08		2019-03-13				2019-04-24		2019-07-07		2019-08-11		2020-08-10	
IN-MPRRDA-103960-CW-RFB / MP33 WB - 09 : Upgradation and resurfacing of 8 Gravel Roads in Sagar District.	IBRD / 88330	Road Upgrading, Construction and Maintenance*	Post	Request for Bids	Open - National	Single Stage - Two Envelope		909,872.00	0.00	Canceled					2019-03-08		2019-03-13				2019-04-24		2019-07-07		2019-08-11		2020-08-10	
IN-MPRRDA-103962-CW-RFB / MP33 WB - 23 : Upgradation and resurfacing of 4 Gravel Roads in Sagar District.	IBRD / 88330	Road Upgrading, Construction and Maintenance*	Post	Request for Bids	Open - National	Single Stage - Two Envelope		743,522.00	0.00	Under Implementation					2019-03-08		2019-03-13				2019-04-24		2019-07-07		2019-08-11		2020-08-10	
IN-MPRRDA-103963-CW-RFB / MP33 WB - 24 : Upgradation and resurfacing of 8 Gravel Roads in Sagar District.	IBRD / 88330	Road Upgrading, Construction and Maintenance*	Post	Request for Bids	Open - National	Single Stage - Two Envelope		712,606.00	0.00	Canceled					2019-03-08		2019-03-13				2019-04-24		2019-07-07		2019-08-11		2020-08-10	
IN-MPRRDA-103966-CW-RFB / MP33 WB - 01 : Upgradation and resurfacing of 12 Gravel Roads in Sagar District.	IBRD / 88330	Road Upgrading, Construction and Maintenance*	Post	Request for Bids	Open - National	Single Stage - Two Envelope		1,010,740.00	0.00	Under Implementation					2019-03-08		2019-03-13				2019-04-24		2019-07-07		2019-08-11		2020-08-10	
IN-MPRRDA-103967-CW-RFB / MP28 WB - 04 : Upgradation and resurfacing of 3 Gravel Roads in Panna District.	IBRD / 88330	Road Upgrading, Construction and Maintenance*	Post	Request for Bids	Open - National	Single Stage - Two Envelope		328,154.00	0.00	Under Implementation					2019-03-08		2019-03-13				2019-04-24		2019-07-07		2019-08-11		2020-08-10	
IN-MPRRDA-103968-CW-RFB / MP28 WB - 09 : Upgradation and resurfacing of 8 Gravel Roads in Panna District.	IBRD / 88330	Road Upgrading, Construction and Maintenance*	Post	Request for Bids	Open - National	Single Stage - Two Envelope		836,308.00	0.00	Canceled					2019-03-08		2019-03-13				2019-04-24		2019-07-07		2019-08-11		2020-08-10	
IN-MPRRDA-103969-CW-RFB / MP33 WB - 16 : Upgradation and resurfacing of 4 Gravel Roads in Sagar District.	IBRD / 88330	Road Upgrading, Construction and Maintenance*	Post	Request for Bids	Open - National	Single Stage - Two Envelope		606,902.00	0.00	Under Implementation					2019-03-08		2019-03-13				2019-04-24		2019-07-07		2019-08-11		2020-08-10	
IN-MPRRDA-103971-CW-RFB / MP30 WB - 36 : Upgradation and resurfacing of 11 Gravel Roads in Rajgarh District.	IBRD / 88330	Road Upgrading, Construction and Maintenance*	Post	Request for Bids	Open - National	Single Stage - Two Envelope		1,399,778.00	0.00	Canceled					2019-03-08		2019-03-13				2019-04-24		2019-07-07		2019-08-11		2020-08-10	
IN-MPRRDA-103973-CW-RFB / MP29 WB - 24 : Upgradation and resurfacing of 6 Gravel Roads in Raisen District.	IBRD / 88330	Road Upgrading, Construction and Maintenance*	Post	Request for Bids	Open - National	Single Stage - Two Envelope		788,000.00	0.00	Under Implementation					2019-03-08		2019-03-13				2019-04-24		2019-07-07		2019-08-11		2020-08-10	
IN-MPRRDA-103974-CW-RFB / MP29 WB - 25 : Upgradation and resurfacing of 4 Gravel Roads in Raisen District.	IBRD / 88330	Road Upgrading, Construction and Maintenance*	Post	Request for Bids	Open - National	Single Stage - Two Envelope		317,846.00	0.00	Under Implementation					2019-03-08		2019-03-13				2019-04-24		2019-07-07		2019-08-11		2020-08-10	
IN-MPRRDA-103975-CW-RFB / MP28 WB - 01 : Upgradation and resurfacing of 10 Gravel Roads in Panna District.	IBRD / 88330	Road Upgrading, Construction and Maintenance*	Post	Request for Bids	Open - National	Single Stage - Two Envelope		767,923.00	0.00	Canceled					2019-03-08		2019-03-13				2019-04-24		2019-07-07		2019-08-11		2020-08-10	
IN-MPRRDA-103976-CW-RFB / MP28 WB - 06 : Upgradation and resurfacing of 9 Gravel Roads in Panna District.	IBRD / 88330	Road Upgrading, Construction and Maintenance*	Post	Request for Bids	Open - National	Single Stage - Two Envelope		802,062.00	0.00	Under Implementation					2019-03-08		2019-03-13				2019-04-24		2019-07-07		2019-08-11		2020-08-10	
IN-MPRRDA-103977-CW-RFB / MP28 WB - 07 : Upgradation and resurfacing of 13 Gravel Roads in Panna District.	IBRD / 88330	Road Upgrading, Construction and Maintenance*	Post	Request for Bids	Open - National	Single Stage - Two Envelope		1,175,431.00	0.00	Canceled					2019-03-08		2019-03-13				2019-04-24		2019-07-07		2019-08-11		2020-08-10	
IN-MPRRDA-103955-CW-RFB / MP20 WB - 08 : Upgradation and resurfacing of 3 Gravel Roads in Katni District.	IBRD / 88330	Road Upgrading, Construction and Maintenance*	Post	Request for Bids	Open - National	Single Stage - Two Envelope		648,259.00	0.00	Under Implementation					2019-03-08		2019-03-13				2019-04-24		2019-07-07		2019-08-11		2020-08-10	
IN-MPRRDA-103921-CW-RFB / MP07 WB - 01 : Upgradation and resurfacing of 10 Gravel Roads in Chhindwara District.	IBRD / 88330	Road Upgrading, Construction and Maintenance*	Post	Request for Bids	Open - National	Single Stage - Two Envelope		879,338.00	0.00	Canceled					2019-03-08		2019-03-13				2019-04-24		2019-07-07		2019-08-11		2020-08-10	
IN-MPRRDA-103933-CW-RFB / MP17 WB - 01 : Upgradation and resurfacing of 9 Gravel Roads in Indore District.	IBRD / 88330	Road Upgrading, Construction and Maintenance*	Post	Request for Bids	Open - National	Single Stage - Two Envelope		1,152,118.00	0.00	Under Implementation					2019-03-08		2019-03-13				2019-04-24		2019-07-07		2019-08-11		2020-08-10	
IN-MPRRDA-103934-CW-RFB / MP18 WB - 11 : Upgradation and resurfacing of 8 Gravel Roads in Jabalpur District.	IBRD / 88330	Road Upgrading, Construction and Maintenance*	Post	Request for Bids	Open - National	Single Stage - Two Envelope		565,169.00	0.00	Canceled					2019-03-08		2019-03-13				2019-04-24		2019-07-07		2019-08-11		2020-08-10	
IN-MPRRDA-103936-CW-RFB / MP18 WB - 09 : Upgradation and resurfacing of 15 Gravel Roads in Jabalpur District.	IBRD / 88330	Road Upgrading, Construction and Maintenance*	Post	Request for Bids	Open - National	Single Stage - Two Envelope		1,153,290.00	0.00	Under Implementation					2019-03-08		2019-03-13				2019-04-24		2019-07-07		2019-08-11		2020-08-10	
IN-MPRRDA-103938-CW-RFB / MP18 WB - 18 : Upgradation and resurfacing of 10 Gravel Roads in Jabalpur District.	IBRD / 88330	Road Upgrading, Construction and Maintenance*	Post	Request for Bids	Open - National	Single Stage - Two Envelope		658,095.00	0.00	Canceled					2019-03-08		2019-03-13				2019-04-24		2019-07-07		2019-08-11		2020-08-10	

IN-MPRRDA-103941-CW-RFB / MP20 WB - 01 : Upgradation and resurfacing of 5 Gravel Roads in Katni District.	IBRD / 88330	Road Upgrading, Construction and Maintenance*	Post	Request for Bids	Open - National	Single Stage - Two Envelope		386,210.00	0.00	Canceled					2019-03-06		2019-03-13				2019-04-24		2019-07-07		2019-08-11		2020-08-10	
IN-MPRRDA-103944-CW-RFB / MP20 WB - 02 : Upgradation and resurfacing of 3 Gravel Roads in Katni District.	IBRD / 88330	Road Upgrading, Construction and Maintenance*	Post	Request for Bids	Open - National	Single Stage - Two Envelope		272,829.00	0.00	Canceled					2019-03-06		2019-03-13				2019-04-24		2019-07-07		2019-08-11		2020-08-10	
IN-MPRRDA-103946-CW-RFB / MP20 WB - 03 : Upgradation and resurfacing of 4 Gravel Roads in Katni District.	IBRD / 88330	Road Upgrading, Construction and Maintenance*	Post	Request for Bids	Open - National	Single Stage - Two Envelope		436,610.00	0.00	Canceled					2019-03-06		2019-03-13				2019-04-24		2019-07-07		2019-08-11		2020-08-10	
IN-MPRRDA-103949-CW-RFB / MP20 WB - 05 : Upgradation and resurfacing of 6 Gravel Roads in Katni District.	IBRD / 88330	Road Upgrading, Construction and Maintenance*	Post	Request for Bids	Open - National	Single Stage - Two Envelope		519,327.00	0.00	Canceled					2019-03-06		2019-03-13				2019-04-24		2019-07-07		2019-08-11		2020-08-10	
IN-MPRRDA-103951-CW-RFB / MP20 WB - 06 : Upgradation and resurfacing of 7 Gravel Roads in Katni District.	IBRD / 88330	Road Upgrading, Construction and Maintenance*	Post	Request for Bids	Open - National	Single Stage - Two Envelope		710,120.00	0.00	Canceled					2019-03-06		2019-03-13				2019-04-24		2019-07-07		2019-08-11		2020-08-10	
IN-MPRRDA-103953-CW-RFB / MP20 WB - 07 : Upgradation and resurfacing of 4 Gravel Roads in Katni District.	IBRD / 88330	Road Upgrading, Construction and Maintenance*	Post	Request for Bids	Open - National	Single Stage - Two Envelope		258,320.00	0.00	Under Implementation					2019-03-06		2019-03-13				2019-04-24		2019-07-07		2019-08-11		2020-08-10	
IN-MPRRDA-103956-CW-RFB / MP20 WB - 10 : Upgradation and resurfacing of 4 Gravel Roads in Katni District.	IBRD / 88330	Road Upgrading, Construction and Maintenance*	Post	Request for Bids	Open - National	Single Stage - Two Envelope		555,692.00	0.00	Under Implementation					2019-03-06		2019-03-13				2019-04-24		2019-07-07		2019-08-11		2020-08-10	
IN-MPRRDA-103957-CW-RFB / MP20 WB - 14 : Upgradation and resurfacing of 4 Gravel Roads in Katni District.	IBRD / 88330	Road Upgrading, Construction and Maintenance*	Post	Request for Bids	Open - National	Single Stage - Two Envelope		604,879.00	0.00	Under Implementation					2019-03-06		2019-03-13				2019-04-24		2019-07-07		2019-08-11		2020-08-10	
IN-MPRRDA-103958-CW-RFB / MP20 WB - 16 : Upgradation and resurfacing of 3 Gravel Roads in Katni District.	IBRD / 88330	Road Upgrading, Construction and Maintenance*	Post	Request for Bids	Open - National	Single Stage - Two Envelope		330,939.00	0.00	Under Implementation					2019-03-06		2019-03-13				2019-04-24		2019-07-07		2019-08-11		2020-08-10	
IN-MPRRDA-103959-CW-RFB / MP20 WB - 17 : Upgradation and resurfacing of 2 Gravel Roads in Katni District.	IBRD / 88330	Road Upgrading, Construction and Maintenance*	Post	Request for Bids	Open - National	Single Stage - Two Envelope		259,943.00	0.00	Canceled					2019-03-06		2019-03-13				2019-04-24		2019-07-07		2019-08-11		2020-08-10	
IN-MPRRDA-103961-CW-RFB / MP26 WB - 08 : Upgradation and resurfacing of 8 Gravel Roads in Narsinghpur District.	IBRD / 88330	Road Upgrading, Construction and Maintenance*	Post	Request for Bids	Open - National	Single Stage - Two Envelope		1,063,862.00	0.00	Under Implementation					2019-03-06		2019-03-13				2019-04-24		2019-07-07		2019-08-11		2020-08-10	
IN-MPRRDA-103964-CW-RFB / MP29 WB - 01 : Upgradation and resurfacing of 10 Gravel Roads in Raisen District.	IBRD / 88330	Road Upgrading, Construction and Maintenance*	Post	Request for Bids	Open - National	Single Stage - Two Envelope		855,852.00	0.00	Canceled					2019-03-06		2019-03-13				2019-04-24		2019-07-07		2019-08-11		2020-08-10	
IN-MPRRDA-103965-CW-RFB / MP29 WB - 02 : Upgradation and resurfacing of 9 Gravel Roads in Raisen District.	IBRD / 88330	Road Upgrading, Construction and Maintenance*	Post	Request for Bids	Open - National	Single Stage - Two Envelope		682,993.00	0.00	Under Implementation					2019-03-06		2019-03-13				2019-04-24		2019-07-07		2019-08-11		2020-08-10	
IN-MPRRDA-103970-CW-RFB / MP23 WB - 04 : Upgradation and resurfacing of 3 Gravel Roads in Mandla District.	IBRD / 88330	Road Upgrading, Construction and Maintenance*	Post	Request for Bids	Open - National	Single Stage - Two Envelope		703,326.00	0.00	Under Implementation					2019-03-06		2019-03-13				2019-04-24		2019-07-07		2019-08-11		2020-08-10	
IN-MPRRDA-103972-CW-RFB / MP18 WB - 20 : Upgradation and resurfacing of 10 Gravel Roads in Jabalpur District.	IBRD / 88330	Road Upgrading, Construction and Maintenance*	Post	Request for Bids	Open - National	Single Stage - Two Envelope		623,737.00	0.00	Under Implementation					2019-03-06		2019-03-13				2019-04-24		2019-07-07		2019-08-11		2020-08-10	
IN-MPRRDA-103978-CW-RFB / MP26 WB - 16 : Upgradation and resurfacing of 05 Gravel Roads in Narsinghpur District.	IBRD / 88330	Road Upgrading, Construction and Maintenance*	Post	Request for Bids	Open - National	Single Stage - Two Envelope		570,873.00	0.00	Under Implementation					2019-03-06		2019-03-13				2019-04-24		2019-07-07		2019-08-11		2020-08-10	
IN-MPRRDA-103903-CW-RFB / MP46 WB - 01 : Upgradation and resurfacing of 5 Gravel Roads in Anuppur District.	IBRD / 88330	Road Upgrading, Construction and Maintenance*	Post	Request for Bids	Open - National	Single Stage - Two Envelope		435,301.00	0.00	Canceled					2019-03-06		2019-03-13				2019-04-24		2019-07-07		2019-08-11		2020-08-10	
IN-MPRRDA-103906-CW-RFB / MP46 WB - 02 : Upgradation and resurfacing of 7 Gravel Roads in Anuppur District.	IBRD / 88330	Road Upgrading, Construction and Maintenance*	Post	Request for Bids	Open - National	Single Stage - Two Envelope		527,106.00	0.00	Canceled					2019-03-06		2019-03-13				2019-04-24		2019-07-07		2019-08-11		2020-08-10	
IN-MPRRDA-103908-CW-RFB / MP01WB02 : Upgradation and resurfacing of 7 Gravel Roads in Balaghat District.	IBRD / 88330	Road Upgrading, Construction and Maintenance*	Post	Request for Bids	Open - National	Single Stage - Two Envelope		768,268.00	0.00	Under Implementation					2019-03-06		2019-03-13				2019-04-24		2019-07-07		2019-08-11		2020-08-10	
IN-MPRRDA-103917-CW-RFB / MP04 WB - 03 : Upgradation and resurfacing of 14 Gravel Roads in Bhind District.	IBRD / 88330	Road Upgrading, Construction and Maintenance*	Post	Request for Bids	Open - National	Single Stage - Two Envelope		968,800.00	0.00	Canceled					2019-03-06		2019-03-13				2019-04-24		2019-07-07		2019-08-11		2020-08-10	
IN-MPRRDA-103918-CW-RFB / MP04 WB - 04 : Upgradation and resurfacing of 12 Gravel Roads in Bhind District.	IBRD / 88330	Road Upgrading, Construction and Maintenance*	Post	Request for Bids	Open - National	Single Stage - Two Envelope		957,779.00	0.00	Canceled					2019-03-06		2019-03-13				2019-04-24		2019-07-07		2019-08-11		2020-08-10	
IN-MPRRDA-103927-CW-RFB / MP07 WB - 08 : Upgradation and resurfacing of 5 Gravel Roads in Chhindwara District.	IBRD / 88330	Road Upgrading, Construction and Maintenance*	Post	Request for Bids	Open - National	Single Stage - Two Envelope		529,157.00	0.00	Canceled					2019-03-06		2019-03-13				2019-04-24		2019-07-07		2019-08-11		2020-08-10	
IN-MPRRDA-103929-CW-RFB / MP16 WB - 11 : Upgradation and resurfacing of 10 Gravel Roads in Hoshangabad District.	IBRD / 88330	Road Upgrading, Construction and Maintenance*	Post	Request for Bids	Open - National	Single Stage - Two Envelope		651,254.00	0.00	Canceled					2019-03-06		2019-03-13				2019-04-24		2019-07-07		2019-08-11		2020-08-10	
IN-MPRRDA-127828-CW-RFB / MP30WB - 36 : Upgradation and resurfacing of 11 Gravel Roads in Rajgarh District.	IBRD / 88330	Road Upgrading, Construction and Maintenance*	Post	Request for Bids	Open - National	Single Stage - Two Envelope		1,399,778.00	0.00	Pending Implementation					2019-08-21		2019-08-26				2019-10-07		2019-12-20		2020-01-24		2021-01-23	
IN-MPRRDA-127844-CW-RFB / MP46 WB - 01 : Upgradation and resurfacing of 5 Gravel Roads in Anuppur District.	IBRD / 88330	Road Upgrading, Construction and Maintenance*	Post	Request for Bids	Open - National	Single Stage - Two Envelope		435,301.00	0.00	Pending Implementation					2019-08-21		2019-08-26				2019-10-07		2019-12-20		2020-01-24		2021-01-23	
IN-MPRRDA-127853-CW-RFB / MP46 WB - 02 : Upgradation and resurfacing of 7 Gravel Roads in Anuppur District.	IBRD / 88330	Road Upgrading, Construction and Maintenance*	Post	Request for Bids	Open - National	Single Stage - Two Envelope		527,106.00	0.00	Pending Implementation					2019-08-21		2019-08-26				2019-10-07		2019-12-20		2020-01-24		2021-01-23	
IN-MPRRDA-127855-CW-RFB / MP04WB - 03 : Upgradation and resurfacing of 14 Gravel Roads in Bhind District.	IBRD / 88330	Road Upgrading, Construction and Maintenance*	Post	Request for Bids	Open - National	Single Stage - Two Envelope		968,800.00	0.00	Pending Implementation					2019-08-21		2019-08-26				2019-10-07		2019-12-20		2020-01-24		2021-01-23	
IN-MPRRDA-127848-CW-RFB / MP32WB - 10 : Upgradation and resurfacing of 6 Gravel Roads in Rewa District.	IBRD / 88330	Road Upgrading, Construction and Maintenance*	Post	Request for Bids	Open - National	Single Stage - Two Envelope		722,917.00	0.00	Pending Implementation					2019-08-21		2019-08-26				2019-10-07		2019-12-20		2020-01-24		2021-01-23	
IN-MPRRDA-127859-CW-RFB / MP04WB - 04 : Upgradation and resurfacing of 12 Gravel Roads in Bhind District.	IBRD / 88330	Road Upgrading, Construction and Maintenance*	Post	Request for Bids	Open - National	Single Stage - Two Envelope		957,779.00	0.00	Pending Implementation					2019-08-21		2019-08-26				2019-10-07		2019-12-20		2020-01-24		2021-01-23	
IN-MPRRDA-127861-CW-RFB / MP07WB - 01 : Upgradation and resurfacing of 10 Gravel Roads in Chhindwara District.	IBRD / 88330	Road Upgrading, Construction and Maintenance*	Post	Request for Bids	Open - National	Single Stage - Two Envelope		879,338.00	0.00	Pending Implementation					2019-08-21		2019-08-26				2019-10-07		2019-12-20		2020-01-24		2021-01-23	
IN-MPRRDA-127862-CW-RFB / MP07WB - 08 : Upgradation and resurfacing of 05 Gravel Roads in Chhindwara District.	IBRD / 88330	Road Upgrading, Construction and Maintenance*	Post	Request for Bids	Open - National	Single Stage - Two Envelope		529,157.00	0.00	Pending Implementation					2019-08-21		2019-08-26				2019-10-07		2019-12-20		2020-01-24		2021-01-23	
IN-MPRRDA-127863-CW-RFB / MP32WB - 11 : Upgradation and resurfacing of 6 Gravel Roads in Rewa District.	IBRD / 88330	Road Upgrading, Construction and Maintenance*	Post	Request for Bids	Open - National	Single Stage - Two Envelope		707,754.00	0.00	Pending Implementation					2019-08-21		2019-08-26				2019-10-07		2019-12-20		2020-01-24		2021-01-23	
IN-MPRRDA-127865-CW-RFB / MP16WB - 11 : Upgradation and resurfacing of 10 Gravel Roads in Hoshangabad District.	IBRD / 88330	Road Upgrading, Construction and Maintenance*	Post	Request for Bids	Open - National	Single Stage - Two Envelope		651,254.00	0.00	Pending Implementation					2019-08-21		2019-08-26				2019-10-07		2019-12-20		2020-01-24		2021-01-23	
IN-MPRRDA-127866-CW-RFB / MP18WB - 11 : Upgradation and resurfacing of 8 Gravel Roads in Jabalpur District.	IBRD / 88330	Road Upgrading, Construction and Maintenance*	Post	Request for Bids	Open - National	Single Stage - Two Envelope		565,169.00	0.00	Pending Implementation					2019-08-21		2019-08-26				2019-10-07		2019-12-20		2020-01-24		2021-01-23	
IN-MPRRDA-127867-CW-RFB / MP18WB - 18 : Upgradation and resurfacing of 10 Gravel Roads in Jabalpur District.	IBRD / 88330	Road Upgrading, Construction and Maintenance*	Post	Request for Bids	Open - National	Single Stage - Two Envelope		658,095.00	0.00	Pending Implementation					2019-08-21		2019-08-26				2019-10-07		2019-12-20		2020-01-24		2021-01-23	
IN-MPRRDA-127868-CW-RFB / MP20WB - 01 : Upgradation and resurfacing of 5 Gravel Roads in Katni District.	IBRD / 88330	Road Upgrading, Construction and Maintenance*	Post	Request for Bids	Open - National	Single Stage - Two Envelope		386,210.00	0.00	Pending Implementation					2019-08-21		2019-08-26				2019-10-07		2019-12-20		2020-01-24		2021-01-23	

IN-MPRRDA-127869-CW-RFB / MP20WB - 02 : Upgradation and resurfacing of 3 Gravel Roads in Katni District.	IBRD / 88330	Road Upgrading, Construction and Maintenance*	Post	Request for Bids	Open - National	Single Stage - Two Envelope		272,929.00	0.00	Pending Implementation					2019-08-21		2019-08-26				2019-10-07		2019-12-20		2020-01-24		2021-01-23	
IN-MPRRDA-127875-CW-RFB / MP33WB - 09 : Upgradation and resurfacing of 8 Gravel Roads in Sagar District.	IBRD / 88330	Road Upgrading, Construction and Maintenance*	Post	Request for Bids	Open - National	Single Stage - Two Envelope		909,872.00	0.00	Pending Implementation					2019-08-21		2019-08-26				2019-10-07		2019-12-20		2020-01-24		2021-01-23	
IN-MPRRDA-127876-CW-RFB / MP33WB - 24 : Upgradation and resurfacing of 8 Gravel Roads in Sagar District.	IBRD / 88330	Road Upgrading, Construction and Maintenance*	Post	Request for Bids	Open - National	Single Stage - Two Envelope		712,606.00	0.00	Pending Implementation					2019-08-21		2019-08-26				2019-10-07		2019-12-20		2020-01-24		2021-01-23	
IN-MPRRDA-127877-CW-RFB / MP20WB - 03 : Upgradation and resurfacing of 10.46 Gravel Roads in Katni District.	IBRD / 88330	Road Upgrading, Construction and Maintenance*	Post	Request for Bids	Open - National	Single Stage - Two Envelope		436,610.00	0.00	Pending Implementation					2019-08-21		2019-08-26				2019-10-07		2019-12-20		2020-01-24		2021-01-23	
IN-MPRRDA-127878-CW-RFB / MP33WB - 15 : Upgradation and resurfacing of 10 Gravel Roads in Sagar District.	IBRD / 88330	Road Upgrading, Construction and Maintenance*	Post	Request for Bids	Open - National	Single Stage - Two Envelope		1,227,313.00	0.00	Pending Implementation					2019-08-21		2019-08-26				2019-10-07		2019-12-20		2020-01-24		2021-01-23	
IN-MPRRDA-127881-CW-RFB / MP20WB - 05 : Upgradation and resurfacing of 6 Gravel Roads in Katni District.	IBRD / 88330	Road Upgrading, Construction and Maintenance*	Post	Request for Bids	Open - National	Single Stage - Two Envelope		519,327.00	0.00	Pending Implementation					2019-08-21		2019-08-26				2019-10-07		2019-12-20		2020-01-24		2021-01-23	
IN-MPRRDA-127884-CW-RFB / MP20WB - 06 : Upgradation and resurfacing of 7 Gravel Roads in Katni District.	IBRD / 88330	Road Upgrading, Construction and Maintenance*	Post	Request for Bids	Open - National	Single Stage - Two Envelope		710,120.00	0.00	Pending Implementation					2019-08-21		2019-08-26				2019-10-07		2019-12-20		2020-01-24		2021-01-23	
IN-MPRRDA-127883-CW-RFB / MP33WB - 21 : Upgradation and resurfacing of 12 Gravel Roads in Sagar District.	IBRD / 88330	Road Upgrading, Construction and Maintenance*	Post	Request for Bids	Open - National	Single Stage - Two Envelope		1,065,482.00	0.00	Pending Implementation					2019-08-21		2019-08-26				2019-10-07		2019-12-20		2020-01-24		2021-01-23	
IN-MPRRDA-127886-CW-RFB / MP20WB - 14 : Upgradation and resurfacing of 4 Gravel Roads in Katni District.	IBRD / 88330	Road Upgrading, Construction and Maintenance*	Post	Request for Bids	Open - National	Single Stage - Two Envelope		604,879.00	0.00	Pending Implementation					2019-08-21		2019-08-26				2019-10-07		2019-12-20		2020-01-24		2021-01-23	
IN-MPRRDA-127885-CW-RFB / MP34WB - 02 : Upgradation and resurfacing of 8 Gravel Roads in Satna District.	IBRD / 88330	Road Upgrading, Construction and Maintenance*	Post	Request for Bids	Open - National	Single Stage - Two Envelope		823,631.00	0.00	Pending Implementation					2019-08-21		2019-08-26				2019-10-07		2019-12-20		2020-01-24		2021-01-23	
IN-MPRRDA-127889-CW-RFB / MP20WB - 17 : Upgradation and resurfacing of 2 Gravel Roads in Katni District.	IBRD / 88330	Road Upgrading, Construction and Maintenance*	Post	Request for Bids	Open - National	Single Stage - Two Envelope		259,943.00	0.00	Pending Implementation					2019-08-21		2019-08-26				2019-10-07		2019-12-20		2020-01-24		2021-01-23	
IN-MPRRDA-127888-CW-RFB / MP34WB - 05 : Upgradation and resurfacing of 2 Gravel Roads in Satna District.	IBRD / 88330	Road Upgrading, Construction and Maintenance*	Post	Request for Bids	Open - National	Single Stage - Two Envelope		159,109.00	0.00	Pending Implementation					2019-08-21		2019-08-26				2019-10-07		2019-12-20		2020-01-24		2021-01-23	
IN-MPRRDA-127892-CW-RFB / MP28WB - 09 : Upgradation and resurfacing of 8 Gravel Roads in Panna District.	IBRD / 88330	Road Upgrading, Construction and Maintenance*	Post	Request for Bids	Open - National	Single Stage - Two Envelope		836,330.00	0.00	Pending Implementation					2019-08-21		2019-08-26				2019-10-07		2019-12-20		2020-01-24		2021-01-23	
IN-MPRRDA-127893-CW-RFB / MP34WB - 06 : Upgradation and resurfacing of 7 Gravel Roads in Satna District.	IBRD / 88330	Road Upgrading, Construction and Maintenance*	Post	Request for Bids	Open - National	Single Stage - Two Envelope		941,782.00	0.00	Pending Implementation					2019-08-21		2019-08-26				2019-10-07		2019-12-20		2020-01-24		2021-01-23	
IN-MPRRDA-127895-CW-RFB / MP34WB - 07 : Upgradation and resurfacing of 7 Gravel Roads in Satna District.	IBRD / 88330	Road Upgrading, Construction and Maintenance*	Post	Request for Bids	Open - National	Single Stage - Two Envelope		855,628.00	0.00	Pending Implementation					2019-08-21		2019-08-26				2019-10-07		2019-12-20		2020-01-24		2021-01-23	
IN-MPRRDA-127896-CW-RFB / MP34WB - 16 : Upgradation and resurfacing of 3 Gravel Roads in Satna District.	IBRD / 88330	Road Upgrading, Construction and Maintenance*	Post	Request for Bids	Open - National	Single Stage - Two Envelope		316,702.00	0.00	Pending Implementation					2019-08-21		2019-08-26				2019-10-07		2019-12-20		2020-01-24		2021-01-23	
IN-MPRRDA-127898-CW-RFB / MP34WB - 18 : Upgradation and resurfacing of 1 Gravel Roads in Satna District.	IBRD / 88330	Road Upgrading, Construction and Maintenance*	Post	Request for Bids	Open - National	Single Stage - Two Envelope		193,605.00	0.00	Pending Implementation					2019-08-21		2019-08-26				2019-10-07		2019-12-20		2020-01-24		2021-01-23	
IN-MPRRDA-127900-CW-RFB / MP34WB - 20 : Upgradation and resurfacing of 2 Gravel Roads in Satna District.	IBRD / 88330	Road Upgrading, Construction and Maintenance*	Post	Request for Bids	Open - National	Single Stage - Two Envelope		187,178.00	0.00	Pending Implementation					2019-08-21		2019-08-26				2019-10-07		2019-12-20		2020-01-24		2021-01-23	
IN-MPRRDA-127901-CW-RFB / MP28WB - 01 : Upgradation and resurfacing of 10 Gravel Roads in Panna District.	IBRD / 88330	Road Upgrading, Construction and Maintenance*	Post	Request for Bids	Open - National	Single Stage - Two Envelope		767,924.00	0.00	Pending Implementation					2019-08-21		2019-08-26				2019-10-07		2019-12-20		2020-01-24		2021-01-23	
IN-MPRRDA-127903-CW-RFB / MP36WB - 07 : Upgradation and resurfacing of 13 Gravel Roads in Seoni District.	IBRD / 88330	Road Upgrading, Construction and Maintenance*	Post	Request for Bids	Open - National	Single Stage - Two Envelope		705,169.00	0.00	Pending Implementation					2019-08-21		2019-08-26				2019-10-07		2019-12-20		2020-01-24		2021-01-23	
IN-MPRRDA-127904-CW-RFB / MP26WB - 04 : Upgradation and resurfacing of 10 Gravel Roads in Shahdol District.	IBRD / 88330	Road Upgrading, Construction and Maintenance*	Post	Request for Bids	Open - National	Single Stage - Two Envelope		1,345,344.00	0.00	Pending Implementation					2019-08-21		2019-08-26				2019-10-07		2019-12-20		2020-01-24		2021-01-23	
IN-MPRRDA-127905-CW-RFB / MP28WB - 07 : Upgradation and resurfacing of 13 Gravel Roads in Panna District.	IBRD / 88330	Road Upgrading, Construction and Maintenance*	Post	Request for Bids	Open - National	Single Stage - Two Envelope		1,175,431.00	0.00	Pending Implementation					2019-08-21		2019-08-26				2019-10-07		2019-12-20		2020-01-24		2021-01-23	
IN-MPRRDA-127906-CW-RFB / MP26WB - 01 : Upgradation and resurfacing of 5 Gravel Roads in Shahdol District.	IBRD / 88330	Road Upgrading, Construction and Maintenance*	Post	Request for Bids	Open - National	Single Stage - Two Envelope		724,468.00	0.00	Pending Implementation					2019-08-21		2019-08-26				2019-10-07		2019-12-20		2020-01-24		2021-01-23	
IN-MPRRDA-127907-CW-RFB / MP29WB - 01 : Upgradation and resurfacing of 10 Gravel Roads in Raisen District.	IBRD / 88330	Road Upgrading, Construction and Maintenance*	Post	Request for Bids	Open - National	Single Stage - Two Envelope		855,852.00	0.00	Pending Implementation					2019-08-21		2019-08-26				2019-10-07		2019-12-20		2020-01-24		2021-01-23	
IN-MPRRDA-127911-CW-RFB / MP50WB - 01 : Upgradation and resurfacing of 3 Gravel Roads in Waidhan District.	IBRD / 88330	Road Upgrading, Construction and Maintenance*	Post	Request for Bids	Open - National	Single Stage - Two Envelope		527,279.00	0.00	Pending Implementation					2019-08-21		2019-08-26				2019-10-07		2019-12-20		2020-01-24		2021-01-23	
IN-MPRRDA-127913-CW-RFB / MP44WB - 01 : Upgradation and resurfacing of 12 Gravel Roads in Umaria District.	IBRD / 88330	Road Upgrading, Construction and Maintenance*	Post	Request for Bids	Open - National	Single Stage - Two Envelope		867,673.00	0.00	Pending Implementation					2019-08-21		2019-08-26				2019-10-07		2019-12-20		2020-01-24		2021-01-23	
IN-MPRRDA-127917-CW-RFB / MP45WB - 22 : Upgradation and resurfacing of 4 Gravel Roads in Vidisha District.	IBRD / 88330	Road Upgrading, Construction and Maintenance*	Post	Request for Bids	Open - National	Single Stage - Two Envelope		371,461.00	0.00	Pending Implementation					2019-08-21		2019-08-26				2019-10-07		2019-12-20		2020-01-24		2021-01-23	

GOODS

Activity Reference No. / Description	Loan / Credit No.	Component	Review Type	Method	Market Approach	Procurement Process	Prequalification (Y/N)	Estimated Amount (US$)	Actual Amount (US$)	Process Status	Draft Pre-qualification Documents		Prequalification Evaluation Report		Draft Bidding Document / Justification		Specific Procurement Notice / Invitation		Bidding Documents as Issued		Proposal Submission / Opening / Minutes		Bid Evaluation Report and Recommendation for Award		Signed Contract		Contract Completion	
											Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual

NON CONSULTING SERVICES

Activity Reference No. / Description	Loan / Credit No.	Component	Review Type	Method	Market Approach	Procurement Process	Prequalification (Y/N)	Estimated Amount (US$)	Actual Amount (US$)	Process Status	Draft Pre-qualification Documents		Prequalification Evaluation Report		Draft Bidding Document / Justification		Specific Procurement Notice / Invitation		Bidding Documents as Issued		Proposal Submission / Opening / Minutes		Bid Evaluation Report and Recommendation for Award		Signed Contract		Contract Completion	
											Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual

CONSULTING FIRMS

Activity Reference No. / Description	Loan / Credit No.	Component	Review Type	Method	Market Approach	Contract Type	Estimated Amount (US$)	Actual Amount (US$)	Process Status	Terms of Reference		Expression of Interest Notice		Short List and Draft Request for Proposals		Request for Proposals as Issued		Opening of Technical Proposals / Minutes		Evaluation of Technical Proposal		Combined Evaluation Report and Draft		Signed Contract		Contract Completion	
										Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual
IN-MPRRDA-1283-CS-QCBS / Project Management Support Consultancy for upgradation of roads constructed in CMGSY from gravel to blacktop standards in Madhya Pradesh (India) under Madhya Pradesh Rural Connectivity Project	/	Road Safety Management Capacity Development	Prior	Quality And Cost-Based Selection	Open - International		1,000,000.00	0.00	Under Review	2016-09-06		2016-09-27		2016-11-10				2016-12-08		2017-01-07		2017-02-11		2017-03-18		2018-03-18	
IN-MPRRDA-60112-CS-QCBS / Consultancy services to Design, Develop, Implement and Maintain "Road Accident Data Management System" for Madhya Pradesh.	IBRD / 88330	Road Safety Management Capacity Development	Prior	Quality And Cost-Based Selection	Open - International		3,000,000.00	0.00	Under Implementation	2018-10-01		2018-10-31		2018-12-14				2019-01-11		2019-02-10		2019-03-17		2019-04-21		2024-04-19	

INDIVIDUAL CONSULTANTS

Activity Reference No. / Description	Loan / Credit No.	Component	Review Type	Method	Market Approach	Contract Type	Estimated Amount (US$)	Actual Amount (US$)	Process Status	Terms of Reference		Invitation to Identified/Selected Consultant		Draft Negotiated Contract		Signed Contract		Contract Completion	
										Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual

PLANTHIRA,CHRISTO PHY, Engagement of Individual Creatives As Key Staff, P 38548 - 38548 - 38548	38548 - 38548	Individual Development	Plan	Individual Creatives Salaries	Opex		01/10/2021	100	Permanent	2021-01-01		2021-01-01		2021-01-01		2022-07-31		2021-01-01
PLANTHIRA,CHRISTO PHY, Engagement of Individual Creatives As Key Staff, P 38548 - 38548 - 38548	38548 - 38548	Individual Development	Plan	Individual Creatives Salaries	Opex		01/10/2021	100	Trade Organisation	2021-01-01		2021-01-01		2021-01-01		2022-01-01		2021-01-01