Public Disclosure Authorized

Public Disclosure Authorized

IN: UTTARAKHAND DISASTER RECOVERY PROJECT (UDRP)
(P146653)

I. General

1. Bank's approval Date of the procurement Plan: Original: October 4, 2013

2. **Date of General Procurement Notice**: November 13, 2013 (revised)

3. **Period covered by this procurement plan**: The procurement period of project covered from Year October 2013 to March 2015

II. Goods and Works and non-consulting services.

1. **Prior Review Threshold**: Procurement Decisions subject to Prior Review by the Bank as stated in Appendix 1 to the Guidelines for Procurement*:*

	Procurement Method	Prior Review Threshold US$	Comments
1.	ICB (Goods)	*Above US$ 4 million*	*All*
2.	NCB (Goods)	*Above US$ 4 million*	*All*
3.	ICB (Works)	*Above US$ 15 million*	*All*
4.	NCB (Works)	*Above US$ 15million*	*All*
5.	Services (non-consultant)	*Above US$ 4 million*	*All*
6.	LIB	*Above US$ 30,000*	

Procurement Methods and Threshold

Category	Method of Procurement	Threshold (US$ Equivalent)
Goods and Non-consultant services	ICB	>3,000,000
	LIB	Wherever agreed by the Bank
	NCB	Up to 3,000,000 (with NCB conditions)
	Shopping	Up to 500,000
	DC	As per Para 3.7 of the Bank Guidelines
	Force Account	As per Para 3.9 of Guidelines
	Framework Agreements	As per Para 3.6 of Guidelines
Works	ICB	>40,000,000
	NCB	Up to 40,000,000 (with NCB conditions)
	Shopping	Up to 1,000,000
	Force Account	As per Para 3.9 of Guidelines
	DC	As per Para 3.7 of Guidelines
	Community Participation	As per Para 3.19 of Guidelines

Prior Review by the Bank. The Bank will prior review the following contracts:

- Works: All contracts more than US$ 15.0 million equivalent;
- Goods: All contracts more than US$ 4.0 million equivalent;
- Non-Consulting Services: All contracts more than US$ 4.0 million equivalent;

The above threshold value applies to single/direct contract as well. There is no separate threshold set for single source or direct contract. The PMU will ensure that Bank procurement procedures are followed for all the post review contracts. The above thresholds were revised after the Mid-Term Review (MTR) mission and will be in effect till further modification. In addition, the Bank will carry out an annual ex-post procurement review for those contracts which fall below the prior review threshold mentioned above.

All contracts below the specified prior review threshold value shall be subject to Post Procurement Review (PPR). For the avoidance of doubts, the Bank shall be entitled to conduct, at any time, Independent Procurement Reviews (IPR) of all the contracts financed under the Credit. The IA shall prepare a list of contract and submit it to the Bank for conducting PPR. The PPR will be conducted on annual basis. All contracts not covered under prior review will be subject to post review during supervision missions, and/or review by consultants to be appointed by the by Bank.

2. **Pre-qualification**. Not applicable

3. **Proposed Procedures for CDD Components (as per paragraph. 3.17 of the Guidelines:** Not Applicable.

4. **Reference to Project Operational/Procurement Manual:** The Project Operations Manual was prepared by the project and agreed by the Bank. All the contracts issued under the project will follow the World Bank's Guidelines: Bank's "Guidelines: Procurement under IBRD Loans and IDA Credits" dated January 2011and revised in July 2014and "Guidelines: Selection and Employment of Consultants by World Bank Borrowers" dated January 2011 and revised in July 2014. In case of any inconsistency between the Operations Manual and the Bank's Guidelines, the latter shall prevail.

5. **Any Other Special Procurement Arrangements**: This is a Disaster Recovery Project and the project preparation was triggered by emergency situation (OP10.00) and therefore, provisions under paragraph 20 of OP 11.00; procurement under emergency situation is applied.

Procurement of goods, works and non-consulting services shall be conducted through e-procurement portal http://www.uktenders.gov.in using Bank's standard bidding documents.

International Competitive Bidding (ICB) is the preferred method for procurement of goods, works and non-consulting services. However, it is unlikely that there will be any ICB contract. All National Competitive Bidding (NCB) shall be conducted in accordance with paragraph 3.3 and 3.4 of the Guidelines. In addition, following additional provisions as agreed with GOI task force (as amended form time to time) shall apply:

- Only the model bidding documents for NCB as agreed with the GoI Task Force (and as amended from time to time), shall be used for bidding;
- Invitation to bid shall be advertised in at least one widely circulated national daily newspaper (or on a widely used website or electronic portal with free national and international access along with an abridged version of the said advertisement published in a widely circulated national daily inter-alia giving the website/electronic portal details from which the details of the invitation to bid can be downloaded), at least 30 days prior to the deadline for the submission of bids. For smaller packages (lesser than US$1 million for Works and US$ 500,000 for Goods), advertisement in state newspapers will be accepted with at least 15 days given for submission of bids;
- No special preference will be accorded to any bidder either for price or for other terms and conditions when competing with foreign bidders, state-owned enterprises, small-scale enterprises or enterprise from any given State;
- Except with the prior concurrence of the Bank, there shall be no negotiation of price with the bidders, even with the lowest evaluated bidder;
- For prior review contracts, extension of bid validity shall not be allowed with reference to Contracts subject to Bank prior review without the prior concurrence of the Bank (i) for the first request for extension if it is longer than four weeks; and (ii) for all subsequent requests for extension irrespective of the period (such concurrence will be considered by Bank only in cases of Force Majeure and circumstance beyond the control of the Purchaser/Employer);
- For prior review contracts , re-bidding shall not be carried out with reference to Contracts subject to Bank prior review without the prior concurrence of the Bank;
- The system of rejecting bids outside a pre-determined margin or "bracket" of prices shall not be used in the project;
- Rates contract entered into by Directorate General of Supplies and Disposal (DGS & D) will not be acceptable as a substitute for NCB procedures unless agreed with the Bank on case to case basis. Such contracts will be acceptable however, for any procurement under the Shopping procedure;
- Two or three envelop system will not be used (expect when suing e-procurement system assessed and agreed by the Bank.

To meet the Bank's requirements for right to audit and F&C, these clauses may be included in the Purchase Orders, in case the purchasers are directly placing the purchase orders to DGS&D rate contract holders and government e-Marketplace. On the other hand, if indent is placed through DGS&D, the Purchaser has the option to sign a separate undertaking with DGS&D rate contract holder, where Bank's right to audit and F&C clauses could be mentioned;

6. **Summary of the Procurement Packages planned during the first 18 months after project effectiveness:** Available in separate Excel file for the past contrasts and in STEP for the new contract packages.

III. Selection of Consultants

1. **Prior Review Threshold**: Selection decisions subject to Prior Review by Bank as stated in Appendix 1 to the Guidelines Selection and Employment of Consultants:

	Selection Method	**Prior Review Threshold**	**Comment**
1.	Competitive Methods (Firms)	Above US$ 2 million	All contract
2.	Single Source (Firms)	Above US$ 2 million	All contract
3.	Individual	Above US$ 400,000	All contracts
4.	CQS/LCS	Up to US$ 300,000	All contracts

2. **Short list comprising entirely of national consultants**: Short list of consultants for services, estimated to cost less than $ 800,000 equivalent per contract, may comprise entirely of national consultants in accordance with the provisions of paragraph 2.7 of the Consultant Guidelines.

3. ***Any Other Special Selection Arrangements:*** the disaster recovery project activities are spread across the states. Majority of the sites are in remote areas and therefore, it is likely that there will be no contractors to participate in bidding process in remote areas. For those contracts, it is likely that project may have to use force account. Such cases, if any, shall be taken up separately on case by case basis. Further, it is likely that project may use the service of government institutions such as IIT to review the reports prepared by the consultants. Such cases, if required, will be taken up case by case basis.

4. **Consultancy Assignments with Selection Methods and Time Schedule:** Available on STEP.

PROCUREMENT PLAN **India : Uttarakhand Disaster Recovery Project**

General Information

Country: India
Bank Approval Date of the Original Procurement Plan: 2016-08-26
Revised Plan Date(s): (comma delineated, leave blank if none) 2017-12-06
Project ID: P146653
GPN Date:
Project Name: Uttarakhand Disaster Recovery Project
Loan / Credit No: IDA / 53130
Executing Agency(ies): PIU (Roads & Bridge), PIU - Technical Assistance and CBDRM, Project Management Unit -UDRP, Project Implementation Unit (Resilient Housing and Public Building)

WORKS

Activity Reference No. / Description	Loan / Credit No.	Component	Review Type	Method	Market Approach	Procurement Process	Prequalification (Y/N)	Estimated Amount (US$)	Actual Amount (US$)	Process Status	Draft Pre-qualification Documents		Prequalification Evaluation Report		Draft Bidding Document / Justification		Specific Procurement Notice / Invitation		Bidding Documents as Issued		Proposal Submission / Opening / Minutes		Bid Evaluation Report and Recommendation for Award		Signed Contract		Contract Completion	
											Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual
1763/98DA/Parvatiya/13 / Supply of : [a] 8 Nos. of 80 Ft. span Class 'B' deck type 4.25 meter EWSDK Bailey Bridges; and [b]8 Nos. of 100 Ft. span Class 'B' deck type 4.25 meter EWSDK Bailey Bridges	IDA / 53130	Resilient Infrastructure Reconstruction Contingency Emergency Response Implementation Support Financing Disaster Response Expenses Technical Assistance and Capacity Building for Disaster Risk Management Rural Road Connectivity	Prior	Direct Selection	Direct		N	1,620,000.00	1,612,718.36	Signed																2014-06-29		
IN-PIU - PWD-12406-CW-RFB / Package No. UDRP/PWD/07/RD/118, Bankot Batgari Sapteshwer Motor Road & Bankot Brushkholi Motor Road	IDA / 53130	Rural Road Connectivity	Post	Request for Bids	Open - National	Single Stage - Two Envelope		1,479,233.00	1,792,417.77	Under Implementation					2017-04-24	2017-05-07	2017-04-24	2017-05-25			2017-05-24	2017-07-06	2017-08-06	2017-09-23	2017-09-10		2018-03-09	
IN-PIU - PWD-12409-CW-RFB / Package no UDRP/PWD/07/RD/119, Dasthal Khirmandey Motor Road	IDA / 53130	Rural Road Connectivity	Post	Request for Bids	Open - National	Single Stage - Two Envelope		1,559,105.43	0.00	Under Implementation					2017-04-24	2017-05-07	2017-04-24	2017-05-25			2017-05-24	2017-07-06	2017-08-06	2017-09-23	2017-09-10		2018-03-09	
IN-PIU - PWD-12410-CW-RFB / Package No. UDRP/PWD/07/RD/120, Unalta Motor Road	IDA / 53130	Rural Road Connectivity	Post	Request for Bids	Open - National	Single Stage - Two Envelope		1,412,140.75	0.00	Under Implementation					2017-04-24	2017-05-07	2017-04-24	2017-05-25			2017-05-24	2017-07-06	2017-08-06	2017-09-23	2017-09-10		2018-03-09	
IN-PIU - PWD-12424-CW-RFB / Package No. UDRP/PWD/07/RD/121, Nainipatal Madmanley M Road, Madmanley Katpatiya M Road & Madmanley Bhautari M Road	IDA / 53130	Rural Road Connectivity	Post	Request for Bids	Open - National	Single Stage - Two Envelope		1,570,287.54	0.00	Under Implementation					2017-04-24	2017-05-07	2017-04-24	2017-05-25			2017-05-24	2017-07-06	2017-08-06	2017-09-23	2017-09-10		2018-03-09	
IN-PIU - PWD-12425-CW-RFB / Package No. UDRP/PWD/07/RD/122, Dewalthal Kanalicheena M Road	IDA / 53130	Rural Road Connectivity	Post	Request for Bids	Open - National	Single Stage - Two Envelope		1,682,108.63	0.00	Under Implementation					2017-04-24	2017-05-07	2017-04-24	2017-05-25			2017-05-24	2017-07-06	2017-08-06	2017-09-23	2017-09-10		2018-03-09	
IN-PIU - PWD-12427-CW-RFB / Package No. UDRP/PWD/07/RD/124, Simthalband Gowasta M Road, Simthalband Gowasta Annagaon Patligaon M Road, Pipli Bagdigaon M Road	IDA / 53130	Rural Road Connectivity	Post	Request for Bids	Open - National	Single Stage - Two Envelope		958,466.45	0.00	Under Implementation					2017-04-24	2017-05-07	2017-04-24	2017-05-25			2017-05-24	2017-07-06	2017-08-06		2017-09-10		2018-03-09	
IN-PIU - PWD-12430-CW-RFB / Package No. UDRP/PWD/08/RD/127, Katpuriyachina Seraghat Motor Road	IDA / 53130	Rural Road Connectivity	Post	Request for Bids	Open - National	Single Stage - Two Envelope		1,698,083.07	0.00	Under Implementation					2017-04-24	2017-05-07	2017-04-24	2017-05-25			2017-05-24	2017-07-06	2017-08-06	2017-09-23	2017-09-10		2018-03-09	
IN-PIU - PWD-12431-CW-RFB / Package No. UDRP/PWD/08/RD/128, Okadai Amna Loharchaura Gairlekh Motor Road	IDA / 53130	Rural Road Connectivity	Post	Request for Bids	Open - National	Single Stage - Two Envelope		875,399.36	0.00	Under Implementation					2017-04-24	2017-05-07	2017-04-24	2017-05-25			2017-05-24	2017-07-06	2017-08-06	2017-09-23	2017-09-10		2018-03-09	
IN-PIU - PWD-12432-CW-RFB / Package No. UDRP/PWD/03/RD/129, Kandai Kamoldi Molkhakhal Motor Road	IDA / 53130	Rural Road Connectivity	Post	Request for Bids	Open - National	Single Stage - Two Envelope		1,423,322.68	0.00	Under Implementation					2017-04-24	2017-05-07	2017-04-24	2017-05-25			2017-05-24	2017-07-06	2017-08-06	2017-09-26	2017-09-10		2018-03-09	
IN-PIU - PWD-14692-CW-RFB / Package No. UDRP/PWD/07/RD/123, Charmachaurasi Lakhtigaon M Road	IDA / 53130	Rural Road Connectivity	Post	Request for Bids	Open - National	Single Stage - Two Envelope		1,586,261.98	0.00	Under Implementation					2017-05-09	2017-05-09	2017-05-09	2017-05-25			2017-06-08	2017-07-06	2017-08-21	2017-09-23	2017-09-25		2018-03-24	
IN-PIU - PWD-12429-CW-RFB / Package No. UDRP/PWD/07/RD/126, Baltir Alkathal Nainadeve Motor Road	IDA / 53130	Rural Road Connectivity	Post	Request for Bids	Open - National	Single Stage - Two Envelope		547,923.32	0.00	Canceled					2017-04-24		2017-04-24				2017-05-24		2017-08-06		2017-09-10		2018-03-09	
IN-PIU - PWD-12428-CW-RFB / Package No. UDRP/PWD/07/RD/125, Thalbaltir Motor Road	IDA / 53130	Rural Road Connectivity	Post	Request for Bids	Open - National	Single Stage - Two Envelope		421,725.24	0.00	Canceled					2017-04-24	2017-05-07	2017-04-24	2017-05-25			2017-05-24	2017-07-11	2017-08-06		2017-09-10		2018-03-09	
IN-PIU - PWD-21487-CW-RFB / Package No. UDRP/PWD/07/RD/125, Reconstruction of Thalbaltir Motor Road, Distt. Pithoragarh, Retiid 1 (due to no bids received in the previous tender).	IDA / 53130	Rural Road Connectivity	Post	Request for Bids	Open - National	Single Stage - Two Envelope		421,725.24	0.00	Canceled					2017-07-22	2017-07-29	2017-07-26				2017-08-28		2017-11-10		2017-12-15		2019-03-10	
IN-PIU - PWD-37218-CW-RFB / AF- Construction of 100 m span Motor Bridge in Sela Village over Dholi River in District Pithoragarh, Package No. UDRP/PWD/07/17/BR/27a	IDA / 53130	Rural Road Connectivity	Post	Request for Bids	Open - National	Single Stage - Two Envelope		2,176,923.07	0.00	Pending Implementation					2017-11-30		2017-12-05				2018-01-04		2018-02-20		2018-03-27		2019-06-20	

IN-PIU - PWD-37226-CW-RFB / AF- Construction of 70 m span Steel Motor Bridge at Hardiyanata in Kamprayag Thal Mursiyari Motor Road (SH No. 11), Package No. UDRP/PWD/07/BR/28	IDA / 53130	Rural Road Connectivity	Post	Request for Bids	Open - National	Single Stage - Two Envelope		1,672,307.69	0.00	Pending Implementation					2017-11-30		2017-12-05				2018-01-04		2018-02-24		2018-03-31		2019-06-24		
IN-PIU - PWD-39086-CW-RFB / AF- Construction of `120 m span Bridle Suspension Bridge in Jalkur river at Piplogi in District Tehri Garhwal, package no. UDRP/AF/29	IDA / 53130	Rural Road Connectivity	Post	Request for Bids	Open - National	Single Stage - Two Envelope		1,475,969.00	0.00	Pending Implementation					2018-01-15		2018-01-20				2018-02-19		2018-04-11		2018-05-16		2019-08-09		
IN-PIU - PWD-39087-CW-RFB / AF- Construction of 48 m span bridle steel truss bridge over Balganga river at Kot Village in District Tehri Garhwal, Package Number UDRP/AF/30	IDA / 53130	Rural Road Connectivity	Post	Request for Bids	Open - National	Single Stage - Two Envelope		269,767.40	0.00	Pending Implementation					2018-01-15		2018-01-20				2018-02-19		2018-04-11		2018-05-23		2019-02-17		
IN-PIU - PWD-39088-CW-RFB / AF- Construction of 30 m span steel girder bridge at km 1 of Balmara Syalde Kedar Motor Road in Vidhan Sabha Salt in District Almora, Package Number UDRP/AF/31	IDA / 53130	Rural Road Connectivity	Post	Request for Bids	Open - National	Single Stage - Two Envelope		291,473.00	0.00	Pending Implementation					2018-01-15		2018-01-20				2018-02-19		2018-04-11		2018-05-16		2019-02-10		
IN-PIU - PWD-39089-CW-RFB / AF- Construction of 105 m span steel girder bridge at km 15 of Balmara Syalde Kedar Motor Road in Vidhan Sabha Salt in District Almora, Package Number UDRP/AF/32	IDA / 53130	Rural Road Connectivity	Post	Request for Bids	Open - National	Single Stage - Two Envelope		1,415,504.00	0.00	Pending Implementation					2018-01-15		2018-01-20				2018-02-19		2018-04-11		2018-05-23		2019-08-16		
IN-PIU - PWD-39090-CW-RFB / AF- Construction of steel girder bridge at Korigaad in District Uttarkashi, Package Number UDRP/AF/33	IDA / 53130	Rural Road Connectivity	Post	Request for Bids	Open - National	Single Stage - Two Envelope		831,008.00	0.00	Pending Implementation					2018-01-15		2018-01-20				2018-02-19		2018-04-27		2018-06-01		2019-05-27		
IN-PIU - PWD-39135-CW-RFB / AF- Road Protection Work in Kapkot- Saung- Pindari Glacier Motor Marg, km 13, located 13 km away from Kapkot and between village Suding and Loharkhet, Package Number UDRP/AF/SL/01	IDA / 53130	Rural Road Connectivity	Post	Request for Bids	Open - National	Single Stage - Two Envelope		747,287.00	0.00	Pending Implementation					2018-01-15		2018-01-20				2018-02-19		2018-04-11		2018-05-23		2019-05-18		
IN-PIU - PWD-39243-CW-RFB / AF- Road Protection Work in Kamprayag- Gwaldam- Jauljeevi Motor Road, SH 11, km 168, Package Number UDRP/AF/SL/02	IDA / 53130	Rural Road Connectivity	Post	Request for Bids	Open - National	Single Stage - Two Envelope		1,062,016.00	0.00	Pending Implementation					2018-01-15		2018-01-20				2018-02-19		2018-04-11		2018-05-23		2019-08-16		
IN-PIU - PWD-39325-CW-RFB / AF- Road Protection Work in Guptkashi- Jakholi Motor Marg Slide location lies on the State Highway at km 17 originating from Guptkashi and heading towards Rudraprayag via Jakholi, Package Number UDRP/AF/SL/03	IDA / 53130	Rural Road Connectivity	Post	Request for Bids	Open - National	Single Stage - Two Envelope		809,302.30	0.00	Pending Implementation					2018-01-15		2018-01-20				2018-02-19		2018-04-11		2018-05-23		2019-05-18		
IN-PIU - PWD-39326-CW-RFB / AF- Road Protection Work in Rudraprayag- Pokhari- Gopshwar Motor Road(Chainage 18.00 km from Pokhari), Package Number UDRP/AF/SL/04	IDA / 53130	Rural Road Connectivity	Post	Request for Bids	Open - National	Single Stage - Two Envelope		1,418,605.00	0.00	Pending Implementation					2018-01-15		2018-01-20				2018-02-19		2018-04-11		2018-05-23		2019-08-16		
IN-PIU - PWD-39327-CW-RFB / AF- Road Protection Work in Guptkashi- Kalimath Motor Road at 8 km from Gupkashi SH, Package Number UDRP/AF/SL/05	IDA / 53130	Rural Road Connectivity	Post	Request for Bids	Open - National	Single Stage - Two Envelope		2,756,589.00	0.00	Pending Implementation					2018-01-15		2018-01-20				2018-02-19		2018-04-11		2018-05-16		2020-05-05		
IN-PIU - PWD-39383-CW-RFB / AF- Road Protection Work in Guptkashi- Kalimath Motor Road in between 2 & 3 km on SH- 3, in District Rudraprayag, Package Number UDRP/AF/SL/06	IDA / 53130	Rural Road Connectivity	Post	Request for Bids	Open - National	Single Stage - Two Envelope		4,463,566.00	0.00	Pending Implementation					2018-01-15		2018-01-20				2018-02-19		2018-04-11		2018-05-23		2020-05-12		
IN-PIU - PWD-39385-CW-RFB / AF- Road Protection Work in Shri Purnagiri Temple Area in Tanakpur, District Champawat, Package Number UDRP/AF/SL/07	IDA / 53130	Rural Road Connectivity	Post	Request for Bids	Open - National	Single Stage - Two Envelope		629,457.40	0.00	Pending Implementation					2018-01-15		2018-01-20				2018-02-19		2018-04-11		2018-05-23		2019-05-18		
IN-PIU - PWD-39388-CW-RFB / AF- River Bank Protection work at u/s of Govindhat FPS R/B in river Alaknanda in District Chamoli, Package Number UDRP/AF/RBP/01	IDA / 53130	Rural Road Connectivity	Post	Request for Bids	Open - National	Single Stage - Two Envelope		3,156,589.00	0.00	Pending Implementation					2018-01-15		2018-01-20				2018-02-19		2018-04-18		2018-05-30		2020-05-19		
IN-PIU - PWD-39393-CW-RFB / AF- River Bank Protection work at Alakapuri/ Kathiyal Sain in river Alaknanda in District Chamoli, Package Number UDRP/AF/RBP/02	IDA / 53130	Rural Road Connectivity	Post	Request for Bids	Open - National	Single Stage - Two Envelope		2,775,194.00	0.00	Pending Implementation					2018-01-15		2018-01-20				2018-02-19		2018-04-18		2018-05-30		2020-05-19		

IN-PIU - PWD-39395-CW-RFB / AF- River Bank Protection work at Deolibagad in river Alaknanda in District Chamoli, Package Number UDRP/AF/RBP/03	IDA / 53130	Rural Road Connectivity	Post	Request for Bids	Open - National	Single Stage - Two Envelope		3,293,023.00	0.00	Pending Implementation					2018-01-15		2018-01-20				2018-02-19		2018-04-18		2018-05-30		2020-05-19	
IN-PIU - PWD-39398-CW-RFB / AF- River Bank Protection work at Birahi Village R/B in river Alaknanda in District Chamoli, Package Number UDRP/AF/RBP/04	IDA / 53130	Rural Road Connectivity	Post	Request for Bids	Open - National	Single Stage - Two Envelope		3,829,457.00	0.00	Pending Implementation					2018-01-15		2018-01-20				2018-02-19		2018-04-18		2018-05-30		2020-05-19	
IN-PIU - PWD-39399-CW-RFB / AF- River Bank Protection work at Dewali- Jhakni R/B in river Alaknanda in District Chamoli, Package Number UDRP/AF/RBP/05	IDA / 53130	Rural Road Connectivity	Post	Request for Bids	Open - National	Single Stage - Two Envelope		2,620,155.00	0.00	Pending Implementation					2018-01-15		2018-01-20				2018-02-19		2018-04-18		2018-05-30		2018-06-06	

GOODS

Activity Reference No. / Description	Loan / Credit No.	Component	Review Type	Method	Market Approach	Procurement Process	Prequalification (Y/N)	Estimated Amount (US$)	Actual Amount (US$)	Process Status	Draft Pre-qualification Documents		Prequalification Evaluation Report		Draft Bidding Document / Justification		Specific Procurement Notice / Invitation		Bidding Documents as Issued		Proposal Submission / Opening / Minutes		Bid Evaluation Report and Recommendation for Award		Signed Contract		Contract Completion	
											Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual
UDRP/PWD/AC/01 / Procurement of 60.96 meter clear span ACROW 700XS Bridge from ACROW Corporation, USA	IDA / 53130	Resilient Infrastructure Reconstruction Contingency Emergency Response Implementation Support Financing Disaster Response Expenses Technical Assistance and Capacity Building for Disaster Risk Management Rural Road Connectivity	Prior	Direct Selection	Direct		N	1,263,134.00	1,263,134.00	Signed																2015-06-30		
UDRP-156-NCB-B / Procurement of Heavy Machinery and Equipment	IDA / 53130	Resilient Infrastructure Reconstruction Contingency Emergency Response Implementation Support Financing Disaster Response Expenses Technical Assistance and Capacity Building for Disaster Risk Management Rural Road Connectivity	Prior	Request for Bids	Open - National	Single Stage - One Envelope	N	1,298,070.00	832,300.70	Signed														2015-04-06		2015-03-04		
SDRF Phase I (Revised) / Procurement of Search and Rescue Equipment- Lot Nos. 1 to 11	IDA / 53130	Resilient Infrastructure Reconstruction Contingency Emergency Response Implementation Support Financing Disaster Response Expenses Technical Assistance and Capacity Building for Disaster Risk Management Rural Road Connectivity	Prior	Request for Bids	Open - National	Single Stage - One Envelope	N	0.00	1,036,542.65	Signed														2015-03-23		2015-02-28		
IN-PIU-CBDRM-1393-GO-RFB / Procurement of SDRF Equipments - MFR(2)	IDA / 53130	Technical Assistance and Capacity Building for Disaster Risk Management	Post	Request for Bids	Open - National	Single Stage - Two Envelope		100,000.00	0.00	Canceled					2016-09-02		2016-09-07				2016-10-19		2017-01-01		2017-02-05		2017-08-04	
IN-PIU-CBDRM-5400-GO-RFB / Supply, installation and commissioning of hydro-met surface equipments in Uttarakhand including 2 years warranty and 3 years AMC.	IDA / 53130	Technical Assistance and Capacity Building for Disaster Risk Management	Post	Request for Bids	Open - National	Single Stage - Two Envelope		1,187,871.00	0.00	Under Implementation					2017-03-16	2017-03-02	2017-03-21				2017-05-20		2017-08-02		2017-09-06		2022-12-05	
IN-PIU-CBDRM-10988-GO-RFB / NATIONAL COMPETITIVE BIDDING FOR SUPPLY AND INSTALLATION OF LIFE DETECTION EQUIPMENT WITH THREE YEARS AMC FOR STATE DISASTER RESPONSE FORCE UNDER e-PROCUREMENT SYSTEM	IDA / 53130	Technical Assistance and Capacity Building for Disaster Risk Management	Post	Request for Bids	Open - National	Single Stage - Two Envelope		432,177.00	0.00	Pending Implementation					2017-04-25		2017-05-05				2017-07-04		2017-09-22		2017-11-11		2018-02-09	
IN-PIU-CBDRM-10989-GO-RFB / NATIONAL COMPETITIVE BIDDING FOR SUPPLY AND INSTALLATION OF COMBINATION CUTTER CUM SPREADER & RAMSET WITH THREE YEARS AMC FOR STATE DISASTER RESPONSE FORCE UNDER e-PROCUREMENT SYSTEM	IDA / 53130	Technical Assistance and Capacity Building for Disaster Risk Management	Post	Request for Bids	Open - National	Single Stage - Two Envelope		282,345.00	0.00	Pending Implementation					2017-04-25		2017-05-05				2017-07-04		2017-09-22		2017-11-11		2018-02-09	
IN-PIU-CBDRM-10990-GO-RFB / NATIONAL COMPETITIVE BIDDING FOR SUPPLY AND INSTALLATION OF KINETIC GAS CUTTER FOR STATE DISASTER RESPONSE FORCE UNDER e-PROCUREMENT SYSTEM	IDA / 53130	Technical Assistance and Capacity Building for Disaster Risk Management	Post	Request for Bids	Open - National	Single Stage - Two Envelope		64,581.00	0.00	Pending Implementation					2017-04-25		2017-05-05				2017-07-04		2017-09-22		2017-11-11		2018-02-09	
IN-PIU-CBDRM-10991-GO-RFB / NATIONAL COMPETITIVE BIDDING FOR SUPPLY AND INSTALLATION OF LIGHT WEIGHT OXYGEN CYLINDER FOR STATE DISASTER RESPONSE FORCE UNDER e-PROCUREMENT SYSTEM	IDA / 53130	Technical Assistance and Capacity Building for Disaster Risk Management	Post	Request for Bids	Open - National	Single Stage - Two Envelope		40,506.00	0.00	Pending Implementation					2017-04-25		2017-05-05				2017-07-04		2017-09-22		2017-11-11		2018-02-09	

IN-PIU-CBDRM-10992-GO-RFB / NATIONAL COMPETITIVE BIDDING FOR SUPPLY AND INSTALLATION OF EMERGENCY RESUSCITATOR KIT, MULTIPURPOSE RESCUE STRETCHER & HAPO BAG FOR STATE DISASTER RESPONSE FORCE UNDER e-PROCUREMENT SYSTEM	IDA / 53130	Technical Assistance and Capacity Building for Disaster Risk Management	Post	Request for Bids	Open - National	Single Stage - Two Envelope		314,487.00	0.00	Pending Implementation					2017-04-25		2017-05-05				2017-07-04		2017-09-22		2017-11-11		2018-02-09	
IN-PIU-CBDRM-11001-GO-RFB / NATIONAL COMPETITIVE BIDDING FOR SUPPLY AND INSTALLATION OF BINOCULAR EXTENSION LADDER BRIDGE & WATER FILTER FOR EXTREME MOUNTAIN FOR STATE DISASTER RESPONSE FORCE UNDER e-PROCUREMENT SYSTEM	IDA / 53130	Technical Assistance and Capacity Building for Disaster Risk Management	Post	Request for Bids	Open - National	Single Stage - Two Envelope		55,833.00	0.00	Pending Implementation					2017-04-25		2017-05-05				2017-07-04		2017-09-22		2017-11-11		2018-02-09	
IN-PIU-CBDRM-11002-GO-RFB / NATIONAL COMPETITIVE BIDDING FOR SUPPLY AND INSTALLATION OF MULTIPURPOSE RESCUE BODY HARNESS FOR STATE DISASTER RESPONSE FORCE UNDER e-PROCUREMENT SYSTEM	IDA / 53130	Technical Assistance and Capacity Building for Disaster Risk Management	Post	Request for Bids	Open - National	Single Stage - Two Envelope		13,839.00	0.00	Pending Implementation					2017-04-25		2017-05-05				2017-07-04		2017-09-22		2017-11-11		2018-02-09	
IN-PIU-CBDRM-11003-GO-RFB / NATIONAL COMPETITIVE BIDDING FOR SUPPLY AND INSTALLATION OF SHOES, SOCKS & GAITERS FOR EXTREME MOUNTAIN FOR STATE DISASTER RESPONSE FORCE UNDER e-PROCUREMENT SYSTEM	IDA / 53130	Technical Assistance and Capacity Building for Disaster Risk Management	Post	Request for Bids	Open - National	Single Stage - Two Envelope		63,071.00	0.00	Pending Implementation					2017-04-25		2017-05-05				2017-07-04		2017-09-22		2017-11-11		2018-02-09	
IN-PIU-CBDRM-11004-GO-RFB / NATIONAL COMPETITIVE BIDDING FOR SUPPLY AND INSTALLATION OF GPS WRIST WATCH & GPS FOR STATE DISASTER RESPONSE FORCE UNDER e-PROCUREMENT SYSTEM	IDA / 53130	Technical Assistance and Capacity Building for Disaster Risk Management	Post	Request for Bids	Open - National	Single Stage - Two Envelope		34,387.00	0.00	Pending Implementation					2017-04-25		2017-05-05				2017-07-04		2017-09-22		2017-11-11		2018-02-09	
IN-PIU-CBDRM-11005-GO-RFB / NATIONAL COMPETITIVE BIDDING FOR SUPPLY AND INSTALLATION OF INFLATABLE MOTOR RESCUE BOATS WITH THREE YEARS AMC FOR STATE DISASTER RESPONSE FORCE UNDER e-PROCUREMENT SYSTEM	IDA / 53130	Technical Assistance and Capacity Building for Disaster Risk Management	Post	Request for Bids	Open - National	Single Stage - Two Envelope		96,452.00	0.00	Pending Implementation					2017-04-25		2017-05-05				2017-07-04		2017-09-22		2017-11-11		2018-02-09	
IN-PIU-CBDRM-11006-GO-RFB / NATIONAL COMPETITIVE BIDDING FOR SUPPLY AND INSTALLATION OF UNMANNED AERIAL VEHICLE WITH THREE YEARS AMC FOR STATE DISASTER RESPONSE FORCE UNDER e-PROCUREMENT SYSTEM	IDA / 53130	Technical Assistance and Capacity Building for Disaster Risk Management	Post	Request for Bids	Open - National	Single Stage - Two Envelope		38,952.00	0.00	Pending Implementation					2017-04-25		2017-05-05				2017-07-04		2017-09-22		2017-11-11		2018-02-09	
IN-PIU-CBDRM-11007-GO-RFB / NATIONAL COMPETITIVE BIDDING FOR SUPPLY AND INSTALLATION OF MULTIPURPOSE RESCUE VEHICLE WITH THREE YEARS AMC FOR STATE DISASTER RESPONSE FORCE UNDER e-PROCUREMENT SYSTEM	IDA / 53130	Technical Assistance and Capacity Building for Disaster Risk Management	Post	Request for Bids	Open - National	Single Stage - Two Envelope		512,158.00	0.00	Pending Implementation					2017-04-25		2017-05-05				2017-07-04		2017-09-22		2017-11-11		2018-02-09	
IN-PIU-CBDRM-11008-GO-RFB / NATIONAL COMPETITIVE BIDDING FOR SUPPLY AND INSTALLATION OF WATER PURIFIERS WITH THREE YEARS AMC FOR STATE DISASTER RESPONSE FORCE UNDER e-PROCUREMENT SYSTEM	IDA / 53130	Technical Assistance and Capacity Building for Disaster Risk Management	Post	Request for Bids	Open - National	Single Stage - Two Envelope		215,819.00	0.00	Pending Implementation					2017-04-25		2017-05-05				2017-07-04		2017-09-22		2017-11-11		2018-02-09	
IN-PIU-CBDRM-11010-GO-RFB / NATIONAL COMPETITIVE BIDDING FOR SUPPLY AND INSTALLATION OF ANTIMICROBIAL SOCKS FOR STATE DISASTER RESPONSE FORCE UNDER e-PROCUREMENT SYSTEM	IDA / 53130	Technical Assistance and Capacity Building for Disaster Risk Management	Post	Request for Bids	Open - National	Single Stage - Two Envelope		9,194.00	0.00	Pending Implementation					2017-04-25		2017-05-05				2017-07-04		2017-09-22		2017-11-11		2018-02-09	
IN-PIU-CBDRM-11014-GO-RFB / NATIONAL COMPETITIVE BIDDING FOR SUPPLY AND INSTALLATION OF BACK PACK LEAF BLOWER FOR STATE DISASTER RESPONSE FORCE UNDER e-PROCUREMENT SYSTEM	IDA / 53130	Technical Assistance and Capacity Building for Disaster Risk Management	Post	Request for Bids	Open - National	Single Stage - Two Envelope		25,161.00	0.00	Pending Implementation					2017-04-25		2017-05-05				2017-07-04		2017-09-22		2017-11-11		2018-02-09	
IN-PIU-CBDRM-11015-GO-RFB / NATIONAL COMPETITIVE BIDDING FOR SUPPLY AND INSTALLATION OF FOREST FIRE KIT FOR STATE DISASTER RESPONSE FORCE UNDER e-PROCUREMENT SYSTEM	IDA / 53130	Technical Assistance and Capacity Building for Disaster Risk Management	Post	Request for Bids	Open - National	Single Stage - Two Envelope		132,774.00	0.00	Pending Implementation					2017-04-25		2017-05-05				2017-07-04		2017-09-22		2017-11-11		2018-02-09	

IN-PIU-CBDRM-11016-GO-RFB / NATIONAL COMPETITIVE BIDDING FOR SUPPLY AND INSTALLATION OF ADVANCED MINI RESCUE TENDER WITH THREE YEARS AMC FOR STATE DISASTER RESPONSE FORCE UNDER e-PROCUREMENT SYSTEM	IDA / 53130	Technical Assistance and Capacity Building for Disaster Risk Management	Post	Request for Bids	Open - National	Single Stage - Two Envelope		556,452.00	0.00	Pending Implementation					2017-04-25		2017-05-05				2017-07-04		2017-09-22		2017-11-11		2018-02-09	
IN-PIU-CBDRM-11017-GO-RFB / NATIONAL COMPETITIVE BIDDING FOR SUPPLY AND INSTALLATION OF MULTIPURPOSE FIRE TENDER WITH THREE YEARS AMC FOR STATE DISASTER RESPONSE FORCE UNDER e-PROCUREMENT SYSTEM	IDA / 53130	Technical Assistance and Capacity Building for Disaster Risk Management	Post	Request for Bids	Open - National	Single Stage - Two Envelope		222,581.00	0.00	Pending Implementation					2017-04-25		2017-05-05				2017-07-04		2017-09-22		2017-11-11		2018-02-09	
IN-PIU-CBDRM-11018-GO-RFB / NATIONAL COMPETITIVE BIDDING FOR SUPPLY AND INSTALLATION OF BASIC SEARCH & RESCUE EQUIPMENTS FOR STATE DISASTER RESPONSE FORCE UNDER e-PROCUREMENT SYSTEM	IDA / 53130	Technical Assistance and Capacity Building for Disaster Risk Management	Post	Request for Bids	Open - National	Single Stage - Two Envelope		314,298.00	0.00	Pending Implementation					2017-04-25		2017-05-05				2017-07-04		2017-09-22		2017-11-11		2018-02-09	
IN-PIU-CBDRM-11019-GO-RFB / NATIONAL COMPETITIVE BIDDING FOR SUPPLY AND INSTALLATION OF HF MAN PACK SET (MOBILE BACK PACK) WITH THREE YEARS AMC FOR STATE DISASTER RESPONSE FORCE UNDER e-PROCUREMENT SYSTEM	IDA / 53130	Technical Assistance and Capacity Building for Disaster Risk Management	Post	Request for Bids	Open - National	Single Stage - Two Envelope		326,452.00	0.00	Pending Implementation					2017-04-25		2017-05-05				2017-07-04		2017-09-22		2017-11-11		2018-02-09	
01/GP/PIU/BRIDCUL/PB/2017 / This is regarding procurement of furniture in 25 public Buildings in different district of Uttarakhand i.e, Rudhraparyag,Pauri,Chamoli,Bageshwar and Pithoragarh, which are being constructed under UDRP Project so that the building can be functional.	IDA / 53130	Resilient Infrastructure Reconstruction	Post	Request for Bids	Open - National	Single Stage - Two Envelope		504,537.00	0.00	Under Implementation					2017-10-17	2017-11-06	2017-10-22	2017-11-13			2017-12-03		2018-03-02		2018-04-06		2021-12-08	
02/GP/PIU/BRIDCUL/PB/2017 / This is regarding procurement of medical equipment in 3 public Buildings in different district of Uttarakhand i.e, Chamoli,Bageshwar and Pithoragarh, which are being constructed under UDRP Project so that the building can be functional.	IDA / 53130	Resilient Infrastructure Reconstruction	Post	Request for Bids	Open - National	Single Stage - Two Envelope		66,132.00	0.00	Under Implementation					2017-10-17	2017-11-06	2017-10-22	2017-11-13			2017-12-03		2018-03-02		2018-04-06		2021-08-05	
03/GP/PIU/BRIDCUL/PB/2017 / This is regarding procurement of electronic items in 15 public Buildings in different district of Uttarakhand i.e, Rudhraparyag,Pauri,Chamoli,Bageshwar and Pithoragarh, which are being constructed under UDRP Project so that the building can be functional.	IDA / 53130	Resilient Infrastructure Reconstruction	Post	Request for Bids	Open - National	Single Stage - Two Envelope		24,870.00	0.00	Under Implementation					2017-10-17	2017-11-06	2017-10-22	2017-11-13			2017-12-03		2018-03-02		2018-04-06		2021-12-08	
04/GP/PIU/BRIDCUL/PB/2017 / This is regarding procurement of Computer and Accessories in 10 public Buildings in different district of Uttarakhand i.e, Rudhraparyag,Pauri and Chamoli, which are being constructed under UDRP Project so that the building can be functional.	IDA / 53130	Resilient Infrastructure Reconstruction	Post	Request for Bids	Open - National	Single Stage - Two Envelope		50,825.00	0.00	Under Implementation					2017-10-17	2017-11-06	2017-10-22	2017-11-13			2017-12-03		2018-03-02		2018-04-06		2021-12-08	

NON CONSULTING SERVICES

Activity Reference No. / Description	Loan / Credit No.	Component	Review Type	Method	Market Approach	Procurement Process	Prequalification (Y/N)	Estimated Amount (US$)	Actual Amount (US$)	Process Status	Draft Pre-qualification Documents		Prequalification Evaluation Report		Draft Bidding Document / Justification		Specific Procurement Notice / Invitation		Bidding Documents as Issued		Proposal Submission / Opening / Minutes		Bid Evaluation Report and Recommendation for Award		Signed Contract		Contract Completion	
											Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual
IN-PIU - PWD-9225-NC-RFQ / Hiring of vehicles for PIU(Roads and Bridges)	IDA / 53130	Rural Road Connectivity	Post	Request for Quotations	Open - National	Single Stage - One Envelope		52,434.12	0.00	Under Implementation							2017-03-10								2017-04-07		2018-04-07	
IN-PIU - PWD-36757-NC-RFQ / Procurement of non- consulting services for Geo tech Investigation of Road Protection Works under National Shopping Procedure, UDRP additional funding, Package No. UDRP/R&B/AF/GI/Slopes 01	IDA / 53130	Rural Road Connectivity	Post	Request for Quotations	Limited	Single Stage - One Envelope		53,500.00	32,018.93	Under Implementation							2017-11-18	2017-11-15							2017-12-15		2018-01-14	

CONSULTING FIRMS

Activity Reference No. / Description	Loan / Credit No.	Component	Review Type	Method	Market Approach	Contract Type	Estimated Amount (US$)	Actual Amount (US$)	Process Status	Terms of Reference		Expression of Interest Notice		Short List and Draft Request for Proposals		Request for Proposals as Issued		Opening of Technical Proposals / Minutes		Evaluation of Technical Proposal		Combined Evaluation Report and Draft Negotiated Contract		Signed Contract		Contract Completion	
										Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual

UDRP/PWD/C/DSC/01 / Design and Construction Supervision Consultancy (Road Works)	IDA / 53130	Resilient Infrastructure Reconstruction Contingency Emergency Response Implementation Support Financing Disaster Response Expenses Technical Assistance and Capacity Building for Disaster Risk Management Rural Road Connectivity	Prior	Quality And Cost-Based Selection	Open - International	N	2,444,418.33	2,992,271.42	Under Implementation													2014-06-23		2014-06-25		
UDRP/PWD/C/DSC/02 / Selection of Consulting firm for DSC (Road Works) at Haridwar, Dehradun, Pauri and Tehri Dists.	IDA / 53130	Resilient Infrastructure Reconstruction Contingency Emergency Response Implementation Support Financing Disaster Response Expenses Technical Assistance and Capacity Building for Disaster Risk Management Rural Road Connectivity	Prior	Quality And Cost-Based Selection	Open - International	N	617,000.00	2,494,446.00	Under Implementation													2014-12-09		2014-12-15		
UDRP/PWD/C/DSC/04-Champawat and Pithorag / Design and Construction Supervision Consultancy(Road Works)	IDA / 53130	Resilient Infrastructure Reconstruction Contingency Emergency Response Implementation Support Financing Disaster Response Expenses Technical Assistance and Capacity Building for Disaster Risk Management Rural Road Connectivity	Prior	Quality And Cost-Based Selection	Open - International	N	259,000.00	2,474,178.59	Under Implementation													2014-10-27		2014-11-03		
UDRP/PWD/C/DSC/05 / Design and Construction Supervision Consultancy(Road Works) - Almora, Bageshwar, Nainital, Udhamsinghnagar	IDA / 53130	Resilient Infrastructure Reconstruction Contingency Emergency Response Implementation Support Financing Disaster Response Expenses Technical Assistance and Capacity Building for Disaster Risk Management Rural Road Connectivity	Prior	Quality And Cost-Based Selection	Open - International	N	824,000.00	2,598,719.78	Signed													2014-11-05		2014-11-05		
UDRP/PWD/B/SC/01 / Supervision and Proof Checking Consultancy Firm (Bridges)	IDA / 53130	Resilient Infrastructure Reconstruction Contingency Emergency Response Implementation Support Financing Disaster Response Expenses Technical Assistance and Capacity Building for Disaster Risk Management Rural Road Connectivity	Prior	Quality And Cost-Based Selection	Open - International	N	1,019,000.00	3,390,911.64	Under Implementation													2015-03-19		2015-03-31		
138/PMC/Slope & River/002 / SELECTION OF PMC FOR SLOPE STABILIZATION AND RIVER TRAINING WORK OF THE TOE	IDA / 53130	Resilient Infrastructure Reconstruction Contingency Emergency Response Implementation Support Financing Disaster Response Expenses Technical Assistance and Capacity Building for Disaster Risk Management Rural Road Connectivity	Prior	Quality And Cost-Based Selection	Open - International	N	1,000,000.00	776,565.03	Canceled													2015-07-16				
River morphology & River training works / CONSULTANCY SERVICES FOR RIVER MORPHOLOGICAL ANALYSIS AND DESIGN OF RIVER TRAINING AND BANK PROTECTION WORKS	IDA / 53130	Resilient Infrastructure Reconstruction Contingency Emergency Response Implementation Support Financing Disaster Response Expenses Technical Assistance and Capacity Building for Disaster Risk Management Rural Road Connectivity	Prior	Quality And Cost-Based Selection	Open - International	N	2,166,667.00	2,336,799.75	Signed													2015-12-01		2015-12-05		
PMC/Risk Assessment/005 / Selection of Project Management Consulting Firm for Disaster Risk Assessment in Uttarakhand	IDA / 53130	Resilient Infrastructure Reconstruction Contingency Emergency Response Implementation Support Financing Disaster Response Expenses Technical Assistance and Capacity Building for Disaster Risk Management Rural Road Connectivity	Prior	Quality And Cost-Based Selection	Open - International	N	2,166,666.00	4,017,829.18	Signed													2016-05-10		2016-05-24		
PIU (TA&CBDRM)/UDRP-2015/Slope Stabiliza / Selection of Design Consultant for preparation of DPR & tender documents for 5 Slopes in Uttarakhand	IDA / 53130	Resilient Infrastructure Reconstruction Contingency Emergency Response Implementation Support Financing Disaster Response Expenses Technical Assistance and Capacity Building for Disaster Risk Management Rural Road Connectivity	Prior	Quality And Cost-Based Selection	Open - International	N	203,000.00	218,185.92	Under Implementation													2016-06-22		2016-06-25		
UDRP-4-SBCC-CF-COMP-1/ODCH/2013 / Technical Support & Supervision Consultancy for Owner Driven Construction of Houses (ODCH)	IDA / 53130	Resilient Infrastructure Reconstruction Contingency Emergency Response Implementation Support Financing Disaster Response Expenses Technical Assistance and Capacity Building for Disaster Risk Management Rural Road Connectivity	Prior	Quality And Cost-Based Selection	Open - International	N	850,000.00	778,176.61	Signed													2015-05-14		2014-02-11		

02/USIDCL/Public Building-UDRP/2014 / Design Consultancy for Reconstruction of Public Buildings under UDRP (Package-3)	IDA / 53130	Resilient Infrastructure Reconstruction Contingency Emergency Response Implementation Support Financing Disaster Response Expenses Technical Assistance and Capacity Building for Disaster Risk Management Rural Road Connectivity	Prior	Quality And Cost-Based Selection	Open - International	N	41,000.00	31,681.03	Signed															2014-10-27		2014-09-30			
IN-PIU-CBDRM-1433-CS-QCBS / SELECTION OF ARCHITECTURAL DESIGN CONSULTANT FOR UTTARAKHAND STATE DISASTER MANAGEMENT AUTHORITY (USDMA) BUILDING AT DEHRADUN, UTTARAKHAND	IDA / 53130	Technical Assistance and Capacity Building for Disaster Risk Management	Post	Quality And Cost-Based Selection	Open - International		185,820.00	0.00	Canceled	2016-09-07		2016-10-07		2016-11-26				2017-01-15		2017-02-14		2017-03-21		2017-05-01		2017-12-01	
IN-PIU - PWD-1391-CS-QCBS / Selection of Bridge Supervision Consultant	IDA / 53130	Implementation Support	Post	Quality And Cost-Based Selection	Open - International		780,500.00	0.00	Canceled	2016-09-02	2016-09-07	2016-09-23	2016-09-09	2016-11-06				2016-12-04		2017-01-03		2017-02-07		2017-03-14		2018-03-14	
IN PIU PB 03 CS QCBS / Consultancy services for Construction of USDMA Building having Task-1.i.e.DPR/Design stage on Lumpsum contract amounting US$151470.00 and Task-2 i.e. Supervision stage on Tme Base contarct amounting US$134559.00	IDA / 53130	Resilient Infrastructure Reconstruction	Post	Quality And Cost-Based Selection	Open - National		286,029.00	0.00	Under Implementation	2017-01-17	2017-01-12	2017-02-07	2017-04-13	2017-03-23	2017-06-01			2017-04-20	2017-06-30	2017-05-20	2017-07-07	2017-06-24	2017-07-13	2017-07-29		2022-05-28	
IN-PIU-CBDRM-5399-CS-QCBS / Detailed vulnerability assessment of 90 Nos. Govt. hospital buildings in Uttarakhand.	IDA / 53130	Technical Assistance and Capacity Building for Disaster Risk Management	Post	Quality And Cost-Based Selection	Open - National		570,332.00	0.00	Under Implementation	2017-03-13	2017-02-17	2017-04-03		2017-05-17	2017-04-21			2017-07-16	2017-05-20	2017-08-15	2017-06-08	2017-09-19	2017-06-30	2017-10-24		2018-07-21	
IN-PIU-CBDRM-20725-CS-QCBS / Selection of Consulting Firm for Building Regulation for Resilience in Uttarakhand	IDA / 53130	Technical Assistance and Capacity Building for Disaster Risk Management	Post	Quality And Cost-Based Selection	Open - National		172,540.00	0.00	Under Implementation	2017-08-01	2017-07-26	2017-08-22	2017-08-31	2017-10-05	2017-10-28			2017-12-04		2018-01-03		2018-02-07		2018-03-14		2018-09-10	
IN-PIU-CBDRM-26477-CS-QCBS / SELECTION OF FIRM FOR IMPLEMENTATION OF INTEGRATED GEOSPATIAL PLATFORM, DATABASE, AND APPLICATIONS FOR DISASTER RISK MANAGEMENT IN UTTARAKHAND	IDA / 53130	Technical Assistance and Capacity Building for Disaster Risk Management	Post	Quality And Cost-Based Selection	Open - National		597,994.00	0.00	Under Implementation	2017-09-25	2017-09-25	2017-10-16	2017-09-27	2017-11-29				2018-01-28		2018-03-14		2018-04-27		2018-06-10		2019-06-10	
IN-PIU-CBDRM-6239-CS-QCBS / Selection of Consulting firm for design, development and operation of modular Decision Support System for Disaster Risk Management under Uttarakhand Disaster Recovery Project (UDRP)	IDA / 53130	Technical Assistance and Capacity Building for Disaster Risk Management	Prior	Quality And Cost-Based Selection	Open - International		3,740,097.00	0.00	Canceled	2017-03-13	2017-02-22	2017-04-03	2017-03-06	2017-05-17				2017-07-16		2017-08-15		2017-09-19		2017-10-24		2021-10-24	
IN-PIU - PWD-31751-CS-QCBS / Selection of Design and Supervision consultant for bridges and road protection works (Garhwal region) Package No. UDRP/R&B/AF/DSC/B/01A	IDA / 53130	Rural Road Connectivity	Prior	Quality And Cost-Based Selection	Open - National		2,524,377.00	0.00	Canceled	2017-10-28		2017-11-18		2018-01-01				2018-01-29		2018-02-28		2018-04-04		2018-05-09		2019-05-09	
IN-PIU - PWD-31753-CS-QCBS / Selection of Design and Supervision Consultant for Bridges and Road Protection Works (Kumaon Region) Package No. UDRP/R&B/AF/DSC/B/01 B	IDA / 53130	Rural Road Connectivity	Post	Quality And Cost-Based Selection	Open - International		1,998,309.00	0.00	Canceled	2017-11-15	2017-11-09	2017-12-06		2018-01-19				2018-02-16		2018-03-18		2018-04-22		2018-05-27		2019-11-18	
IN-PIU - PWD-36758-CS-QCBS / Consultancy Services for Proof Checking of Bridges and Road Protection Works under UDRP Additional Funding, Package No. UDRP/R&B/AF/B/PCC/01	IDA / 53130	Rural Road Connectivity	Post	Quality And Cost-Based Selection	Open - International		272,900.00	0.00	Canceled	2017-11-17	2017-11-15	2017-12-08		2018-01-06				2018-02-03		2018-03-05		2018-04-05		2018-05-04		2018-12-30	
IN-PIU - PWD-38479-CS-QCBS / AF- Selection of Design and Supervision Consultant for Bridges and Road Protection Works (Kumaon Region), Package No. UDRP/R&B/AF/DSC/B/01B	IDA / 53130	Rural Road Connectivity	Post	Quality And Cost-Based Selection	Open - International		1,998,309.00	0.00	Under Implementation	2017-11-28	2017-12-01	2017-12-19	2017-12-04	2018-01-16				2018-02-13		2018-03-15		2018-04-12		2018-05-10		2019-11-01	
IN-PIU - PWD-38484-CS-QCBS / AF- Consultancy Services for Proof Checking of Designs and Drawings of Bridges and Road Protection Works under Additional Financing, Package No. UDRP/R&B/AF/B/PCC/01	IDA / 53130	Rural Road Connectivity	Post	Quality And Cost-Based Selection	Open - International		272,900.00	0.00	Under Implementation	2017-11-28	2017-12-01	2017-12-12	2017-12-04	2018-01-09				2018-02-08		2018-03-10		2018-04-14		2018-05-12		2019-01-07	
IN-PIU - PWD-35504-CS-QCBS / Selection of Design and Supervision Consultant for Bridges and Road Protection Works (Garhwal Region) Package No. UDRP/R&B/AF/DSC/B/01A	IDA / 53130	Rural Road Connectivity	Prior	Quality And Cost-Based Selection	Open - International		2,534,906.00	0.00	Canceled	2017-11-09	2017-11-09	2017-11-30		2018-01-13				2018-02-10		2018-03-12		2018-04-16		2018-05-21		2019-11-12	
IN-PIU - PWD-38496-CS-QCBS / AF- Selection of Design and Supervision Consultant for Bridges and Road Protection Works under Addition Financing (Garhwal Region), Package No. R&B/AF/DSC/B/01A	IDA / 53130	Rural Road Connectivity	Prior	Quality And Cost-Based Selection	Open - International		2,534,906.00	0.00	Under Implementation	2017-11-28	2017-12-02	2017-12-12	2017-12-03	2018-01-09				2018-02-06		2018-03-08		2018-04-05		2018-04-26		2019-10-18	

INDIVIDUAL CONSULTANTS

Activity Reference No. / Description	Loan / Credit No.	Component	Review Type	Method	Market Approach	Contract Type	Estimated Amount (US$)	Actual Amount (US$)	Process Status	Terms of Reference		Invitation to Identified/Selected Consultant		Draft Negotiated Contract		Signed Contract		Contract Completion	
										Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual
IN-PIU-CBDRM-3177-CS-CDS / TECHNICAL VETTING OF DESIGN, DPR & TENDER DOCUMENTS UNDER SLOPE STABILIZATION CONSULTANCY	IDA / 53130	Technical Assistance and Capacity Building for Disaster Risk Management	Post	Direct Selection	Direct		19,841.00	23,881.27	Signed	2016-11-21	2016-12-07	2016-12-11	2016-12-17			2017-02-14	2017-02-20	2017-06-14	
IN-PIU-CBDRM-3179-CS-CDS / VETTING OF TECHNICAL REPORTS, DATA ANALYSIS REPORTS, SURVEY FINDING REPORTS FOR RISK ASSESSMENT STUDY	IDA / 53130	Technical Assistance and Capacity Building for Disaster Risk Management	Prior	Direct Selection	Direct		274,194.00	274,831.97	Signed	2016-11-21		2016-12-11	2016-12-13			2017-02-14	2017-02-16	2017-12-31	
IN-PIU-CBDRM-3180-CS-CDS / VETTING OF TECHNICAL REPORTS, DESIGN, DRAWING FOR RIVER MORPHOLOGY AND RIVER TRAINING WORKS STUDY	IDA / 53130	Technical Assistance and Capacity Building for Disaster Risk Management	Prior	Direct Selection	Direct		80,645.00	96,938.01	Signed	2016-11-21	2016-12-07	2016-12-11	2016-12-14			2017-02-14	2017-02-16	2017-12-31	