Public Disclosure Authorized

Public Disclosure Authorized

PROCUREMENT PLAN (Textual Part)

Project information: Uzbekistan ETMMD (P171683)

Project Implementation agency: PIU under NES

Date of the Procurement Plan: January 11, 2021

Period covered by this Procurement Plan: from Jan 11,2021 to June 30, 2021

Preamble

In accordance with paragraph 5.9 of the "World Bank Procurement Regulations for IPF Borrowers" (July 2016) ("Procurement Regulations") the Bank's Systematic Tracking and Exchanges in Procurement (STEP) system will be used to prepare, clear and update Procurement Plans and conduct all procurement transactions for the Project.

This textual part along with the Procurement Plan tables in STEP constitute the Procurement Plan for the Project. The following conditions apply to all procurement activities in the Procurement Plan. The other elements of the Procurement Plan as required under paragraph 4.4 of the Procurement Regulations are set forth in STEP.

The Bank's Standard Procurement Documents: shall be used for all contracts subject to international competitive procurement and those contracts as specified in the Procurement Plan tables in STEP.

National Procurement Arrangements: In accordance with paragraph 5.3 of the Procurement Regulations, when approaching the national market (as specified in the Procurement Plan tables in STEP), the country's own procurement procedures may be used.

> When the Borrower uses its own national open competitive procurement arrangements as set forth in the PPL dated April, 2018, such arrangements shall be subject to paragraph 5.4 of the Procurement Regulations.
>
> When other national procurement arrangements other than national open competitive procurement arrangements are applied by the Borrower, such arrangements shall be subject to paragraph 5.5 of the Procurement Regulations.

Leased Assets *as specified under paragraph 5.10* of the Procurement Regulations: Leasing may be used for those contracts identified in the Procurement Plan tables. *"Not Applicable"*

Procurement of Second Hand Goods *as specified under paragraph 5.11* of the Procurement Regulations – is allowed for those contracts identified in the Procurement Plan tables *"Not Applicable"*

Domestic preference *as specified under paragraph 5.51* of the Procurement Regulations ***(Goods and Works)***.

Goods: is applicable for those contracts identified in the Procurement Plan tables;

Works: is not applicable for those contracts identified in the Procurement Plan tables

Other Relevant Procurement Information.

None

PROCUREMENT PLAN **Uzbekistan : Electricity Sector Transformation and Resilient Transmission**

General Information

Country: Uzbekistan
Bank's Approval Date of the Original Procurement Plan: 2021-08-18
Revised Plan Date(s): (comma delineated, leave blank if non 2021-08-23
Project ID: P171683
GPN Date:
Project Name: Electricity Sector Transformation and Resilient Transmission
Loan / Credit No: TF / B3778, TF / B4241
Executing Agency(ies Uzbekistan National Power Grid

WORKS

Activity Reference No. / Description	Loan / Credit No.	Component	Review Type	Method	Market Approach	Procurement Process	Prequalification (Y/N)	High SEA/SH Risk	Procurement Document Type	Actual Amount (US$)	Process Status	Draft Pre-qualification Documents		Prequalification Evaluation Report		Draft Bidding Document / Justification		Specific Procurement Notice / Invitation		Bidding Documents as Issued		Proposal Submission / Opening / Minutes		Bid Evaluation Report and Recommendation for Award		Signed Contract		Contract Completion	
												Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual

GOODS

Activity Reference No. / Description	Loan / Credit No.	Component	Review Type	Method	Market Approach	Procurement Process	Prequalification (Y/N)	Actual Amount (US$)	Process Status	Draft Pre-qualification Documents		Prequalification Evaluation Report		Draft Bidding Document / Justification		Specific Procurement Notice / Invitation		Bidding Documents as Issued		Proposal Submission / Opening / Minutes		Bid Evaluation Report and Recommendation for Award		Signed Contract		Contract Completion	
										Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual

NON CONSULTING SERVICES

Activity Reference No. / Description	Loan / Credit No.	Component	Review Type	Method	Market Approach	Procurement Process	Prequalification (Y/N)	Actual Amount (US$)	Process Status	Draft Pre-qualification Documents		Prequalification Evaluation Report		Draft Bidding Document / Justification		Specific Procurement Notice / Invitation		Bidding Documents as Issued		Proposal Submission / Opening / Minutes		Bid Evaluation Report and Recommendation for Award		Signed Contract		Contract Completion	
										Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual

CONSULTING FIRMS

Activity Reference No. / Description	Loan / Credit No.	Component	Review Type	Method	Market Approach	Contract Type	Actual Amount (US$)	Process Status	Terms of Reference		Expression of Interest Notice		Short List and Draft Request for Proposals		Request for Proposals as Issued		Opening of Technical Proposals / Minutes		Evaluation of Technical Proposal		Combined Evaluation Report and Draft Negotiated Contract		Signed Contract		Contract Completion	
									Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual
ETMMD/CS/CQ-01 / Consulting Services for preparation of Feasibility Study and Procurement Documents for SCADA/EMS/RTU and Telecommunications	TF / B3778	COMPONENT 1: Digitalization of the electricity transmission sector	Post	Quality And Cost-Based Selection	Open - International		0.00	Pending Implementation	2021-01-11		2021-02-01		2021-03-17				2021-04-14		2021-05-14		2021-06-18		2021-07-23		2022-07-23	
ETMMD/CS-02 / Consultanting service to prepare the Project Procurement Strategy for Development and Procurement Plan for Electricity Transmission System Modernization and Market Development Project	TF / B4241	COMPONENT 2: Power grid strengthening and renewable energy integration	Post	Fixed Budget Selection	Open - National		0.00	Pending Implementation	2021-01-11		2021-02-01		2021-03-17				2021-04-14		2021-05-14		2021-06-18		2021-07-23		2022-07-23	

INDIVIDUAL CONSULTANTS

Activity Reference No. / Description	Loan / Credit No.	Component	Review Type	Method	Market Approach	Contract Type	Actual Amount (US$)	Process Status	Teams of Reference		Invitation to Identified/Selected Consultant		Draft Negotiated Contract		Signed Contract		Contract Completion	
									Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual
ESTART/CS/2021-01 / Construction of new 500 kV substation "Koltsevaya" with overhead lines 500KV and 220 KV	TF / B4241	COMPONENT 2: Power grid strengthening and renewable energy integration	Post	Individual Consultant Selection	Open		0.00	Pending Implementation	2021-08-19		2021-10-07		2021-10-28		2021-12-02		2022-05-31	