Public Disclosure Authorized

Public Disclosure Authorized

Procurement Plan (Textual Part)

I. General

1. Project Information

Country: Senegal
Project Name: Saint-Louis Emergency Recovery and Resilience Project

Project Id: P166538

Project Implementation Agency: Municipal Development Agency

Date of the Procurement Plan: Septembre 2018

2. Period Covered by this procurement plan: Septembre 2018 to March 31,2020

II. Preamble

In accordance with paragraph 5.9 of the "World Bank Procurement Regulations for IPF Borrowers" (July 2016) ("Procurement Regulations") the Bank's Systematic Tracking and Exchanges in Procurement (STEP) system will be used to prepare, clear and update Procurement Plans and conduct all procurement transactions for the Project.

This textual part along with the Procurement Plan tables in STEP constitute the Procurement Plan for the Project. The following conditions apply to all procurement activities in the Procurement Plan. The other elements of the Procurement Plan as required under paragraph 4.4 of the Procurement Regulations are set forth in STEP.

III. Bank's Standard Procurement Documents:

The Bank's Standard Procurement Documents shall be used for all contracts subject to international competitive procurement and those contracts as specified in the Procurement Plan tables in STEP.

IV. National Procurement Arrangements: In accordance with paragraph 5.3 of the Procurement Regulations, when approaching the national market (as specified in the Procurement Plan tables in STEP), the country's own procurement procedures may be used.

When the Borrower uses its own **national open competitive procurement** arrangements as set forth in decree n° 2014-1212 of 22 September 2014 of The Senegal Public Procurement Regulations, such arrangements shall be subject to paragraph 5.4 of the Procurement Regulations and the following conditions:

(the "Procurement Guidelines"), and the additional provisions in the following paragraphs:

(a) Eligibility: Eligibility to participate in a procurement process and to be awarded an Association-financed contract shall be as defined under Section I of the Procurement Guidelines;

accordingly, no bidder or potential bidder shall be declared ineligible for contracts financed by the Association for reasons other than those provided in Section I of the Procurement Guidelines. No restriction based on nationality of bidders and/or origin of goods shall apply, and foreign bidders shall be allowed to participate in NCB without application of restrictive conditions, such as, but not limited to, mandatory partnering or subcontracting with national entities.

(b) Domestic Preference: No margins of preference of any sort shall be applied in the bid evaluation.

(c) Bidding Documents: Procuring entities shall use bidding documents acceptable to the Association.

(d) Bid validity: An extension of bid validity, if justified by exceptional circumstances, may be requested in accordance with Appendix 1 of the Procurement Guidelines. A corresponding extension of any bid guarantee shall be required in all cases of extension of bid validity. A bidder may refuse a request for extension of bid validity without forfeiting its bid guarantee.

(e) Qualification: Qualification criteria shall be clearly specified in the bidding documents. All criteria so specified, and only such specified criteria, shall be used to determine whether a bidder is qualified. Qualification shall be assessed on a "pass or fail" basis, and merit points shall not be used. Such assessment shall be based entirely upon the bidder's or prospective bidder's capability and resources to effectively perform the contract, taking into account objective and measurable factors, including: (i) relevant general and specific experience, and satisfactory past performance and successful completion of similar contracts over a given period; (ii) financial position; and where relevant (ii) capability of construction and/or manufacturing facilities

(f) Prequalification procedures and documents acceptable to the Association shall be used for large, complex and/or specialized works. Verification of the information upon which a bidder was prequalified, including current commitments, shall be carried out at the time of contract award, along with the bidder's capability with respect to personnel and equipment. Where pre-qualification is not used, the qualification of the bidder who is recommended for award of contract shall be assessed by post-qualification, applying the qualification criteria stated in the bidding documents.

(g) Bid Evaluation: All bid evaluation criteria other than price shall be quantifiable in monetary terms. Merit points shall not be used, and no minimum point or percentage value shall be assigned to the evaluation criteria or significance of price in bid evaluation. No negotiations shall be permitted.

(h) Guarantees: Guarantees shall be in the format, shall have the period of validity and shall be submitted when and as specified in the bidding documents.

(i) Cost Estimates: Detailed cost estimates shall be confidential and shall not be disclosed to prospective bidders. No bids shall be rejected on the basis of comparison with the cost estimates without the Association's prior written concurrence.

(j) Rejection of bids and re-bidding: No bid shall be rejected solely because it falls outside of a predetermined price range or exceeds the estimated cost. All bids (or the sole bid if only one bid is received) shall not be rejected, the procurement process shall not be cancelled, and new bids shall not be solicited without the Association's prior written concurrence.

(k) Fraud and corruption: In accordance with the Procurement Guidelines, each bidding document and contract shall include provisions stating the Association's policy to sanction firms or individuals found to have engaged in fraud and corruption as set forth in the Procurement Guidelines.

(l) Inspection and audit rights: In accordance with the Procurement Guidelines, each bidding document and contract shall include provisions stating the Bank's policy with respect to inspection and audit of accounts, records and other documents relating to the submission of bids and contract performance.

When **other national procurement arrangements** other than national open competitive procurement arrangements are applied by the Borrower, such arrangements shall be subject to paragraph 5.5 of the Procurement Regulations. ***In accordance with paragraph 5.4(c) and 5.5 of the Procurement Regulations, the request for bids/request for proposals/request for quotations document shall require that Bidders/Proposers submitting Bids/Proposals/quotations present a signed acceptance at the time of bidding, to be incorporated in any resulting contracts, confirming application of, and compliance with, the Bank's Anti-Corruption Guidelines, including without limitation the Bank's right to sanction and the Bank's inspection and audit rights. The form of the Letter of Acceptance is attached in Appendix 1***.

V. Prequalification: Not applicable

VI. Leased Assets: Not applicable

VII. Procurement of Second Hand Goods: Not applicable

VIII. ***Domestic preference*** *as specified under paragraph 5.51* of the Procurement Regulations ***(Goods and Works)***.

(a) Goods: Non- identified for now

(b) Works: Non- identified for now

Domestic preference is not applicable for National Open Competitive Procurement

IX. Other Relevant Procurement Information

X. Procurement Prior Review Thresholds (US$)

Nature des dépenses	Méthode de passation de marchés	Valeur seuil du marché $EU	Contrats soumis à examen préalable de l'IDA
1. Travaux	AOI	≥ 15.000.000	Tous les contrats de plus $10,000,000 USD
	AON	< 15.000.000	Tous les contrats de plus $10,000,000 USD
	Demande de cotation – au moins 3 offres	< 200.000	Aucun
	Entente Directe	Pas de seuil	Tous les contrats de plus $10,000,000 USD
2. Fournitures et services assimilés	AOI	≥ 1 000.000	Tous les contrats de $2,000,000 et plus
	AON	< 1000.000	Aucun
	Consultation de Fournisseurs locaux au moins 3 offres	< 100.000	Aucun
	Consultation de Fournisseurs locaux (véhicules et carburant)	< 500.000	Aucun
	Entente directe	Pas de seuil	Tous les contrats de $2,000,000 et plus

Post Review: All contracts not subject to prior review shall be subject to post review.

XI. Thresholds for Procurement Approaches and Method (US$)

Nature de dépenses	Méthode de passation de marchés	Valeur seuil du contrat $EU	Contrats soumis à examen préalable
Consultants Firmes	SBQC1; SBQ2; SCM3; SBF4		Tous contrats de **$1,000,000 EU** ou plus
	SQC5	< 300 000	Aucun
	Entente directe	Pas de seuil	Tous contrats de **$1,000,000 EU** ou plus
Consultants Individuels	Consultant individuel (CI) 6 (AMI)7	≥ 100.000	Tous contrats de **300.000 $ EU** ou plus
	Consultant individuel (CI) (3CV)	< 100.000	
	Entente directe	Pas de seuil	Tous contrats de **300.000 $ EU** ou plus
Tous les TDRs, quel que soit la valeur du contrat, sont soumis à examen préalable.			

1 Sélection Basée sur la Qualité et le Coût
2 Sélection Basée sur la qualité du Consultant
3 Sélection au coût minimum
4 Sélection à Budget fixe
5 Sélection basée sur les qualifications des consultants
6 Consultant Individuel
7 Avis à Manifestation d'Intérêt

Appendix 1

Letter of Acceptance of the World Bank's Anti-Corruption Guidelines and Sanctions Framework

Date: _
Invitation of Bids/Proposals No._____
To:

_____

We, along with our sub-contractors, sub-consultants, service providers, suppliers, agents (whether declared or not) consultants and personnel, acknowledge and agree to abide by the World Bank's policy regarding Fraud and Corruption (corrupt, fraudulent, collusive, coercive, and obstructive practices), as set out and defined in the World Bank's Anti-Corruption Guidelines[8] in connection with the procurement and execution of the contract (in case of award), including any amendments thereto.

We declare and warrant that we, along our sub-contractors, sub-consultants, service providers, suppliers, agents (whether declared or not), consultants and personnel, , are not subject to, and are not controlled by any entity or individual that is subject to, a temporary suspension, early temporary suspension, or debarment imposed by a member of the World Bank Group, including, inter alia, a cross-debarment imposed by the World Bank Group as agreed with other international financial institutions (including multilateral development banks), or through the application of a World Bank Group finding of non-responsibility on the basis of Fraud and Corruption in connection with World Bank Group corporate procurement. Further, we are not ineligible under the laws or official regulations of *[Insert name of Employer as per bidding document]* or pursuant to a decision of the United Nations Security Council.

We confirm our understanding of the consequences of not complying with the World Bank's Anti-Corruption Guidelines, which may include the following:

a. rejection of our Proposal/Bid for award of contract;

b. in the case of award, termination of the contract, without prejudice to any other remedy for breach of contract; and

c. sanctions, pursuant to the Bank's Anti-Corruption Guidelines and in accordance with its prevailing sanctions policies and procedures as set forth in the Bank's Sanctions Framework. This may include a public declaration of ineligibility, either indefinitely or for a stated period of time, (i) to be awarded or otherwise benefit from a Bank-financed contract, financially or in any other manner;[9] (ii) to be a nominated[10] sub-contractor, consultant,

[8] *Guidelines on Preventing and Combating Fraud and Corruption in Projects Financed by International Bank for Reconstruction and Development Loans and the International Development Agency Credits and Grants*, dated October 15, 2006, and revised in January 2011 and July 2016, as they may be revised from time to time.

[9] For the avoidance of doubt, a sanctioned party's ineligibility to be awarded a contract shall include, without limitation, (i) applying for pre-qualification, expressing interest in a consultancy, and bidding, either directly or as a nominated sub-contractor, nominated consultant, nominated manufacturer or supplier, or nominated service provider, in respect of such contract, and (ii) entering into an addendum or amendment introducing a material modification to any existing contract.

[10] A nominated sub-contractor, nominated consultant, nominated manufacturer or supplier, or nominated service provider (different names are used depending on the particular bidding document) is one which has been: (i) included by the bidder in its pre-qualification application or bid because it brings specific and critical experience and

manufacturer or supplier, or service provider of an otherwise eligible firm being awarded a Bank-financed contract; and (iii) to receive the proceeds of any loan made by the Bank or otherwise to participate further in the preparation or implementation of any Bank-financed project.

We understand that we may be declared ineligible as set out above upon:

a. completion of World Bank Group sanctions proceedings according to its prevailing sanctions procedures;

b. cross-debarment as agreed with other international financial institutions (including multilateral development banks);

c. the application of a World Bank Group finding of non-responsibility on the basis of Fraud and Corruption in connection with World Bank Group corporate procurement; or

d. temporary suspension or early temporary suspension about an ongoing World Bank Group sanctions proceeding.

For avoidance of doubt, the foregoing effects of ineligibility do not extend to a sanctioned firm's or individual's execution of its ongoing Bank-financed contracts (or its ongoing sub-agreements under such contracts) that are not the subject of a material modification, as determined by the Bank.

We shall permit, and shall cause our sub-contractors, sub-consultants, agents (whether declared or not), personnel, consultants, service providers or suppliers, to permit the Bank to inspect[11] all accounts, records, and other documents relating to the procurement process and/or contract execution (in the case of award), and to have them audited by auditors appointed by the Bank.
We agree to preserve all accounts, records, and other documents (whether in hard copy or electronic format) related to the procurement and execution of the contract.

Name of the Bidder/Consultant:_____

Name of the person duly authorized to sign the Bid/Proposal on behalf of the Bidder/Consultant:

Title of the person signing the Letter: _____

know-how that allow the bidder to meet the qualification requirements for the particular bid; or (ii) appointed by the Borrower.

[11] Inspections in this context are usually investigative (i.e., forensic) in nature: they involve fact-finding activities undertaken by the Bank or persons appointed by the Bank to address specific matters related to investigations/audits, such as evaluating the veracity of an allegation of possible Fraud and Corruption, through the appropriate mechanisms. Such activity includes but is not limited to accessing and examining a firm's or individual's financial records and information, and making copies thereof as relevant; accessing and examining any other documents, data, and information (whether in hard copy or electronic format) deemed relevant for the investigation/audit, and making copies thereof as relevant; interviewing staff and other relevant individuals; performing physical inspections and site visits; and obtaining third-party verification of information.

PROCUREMENT PLAN

Senegal : Senegal - Saint-Louis Emergency Recovery and Resilience Project

General Information

Country: Senegal

Bank's Approval Date of the Original Procurement Plan: 2018-09-04

Revised Plan Date(s): (comma delineated, leave blank if non 2019-12-19

Project ID: P166538

GPN Date:

Project Name: Senegal - Saint-Louis Emergency Recovery and Resilience Project

Loan / Credit No: IDA / 62730

Executing Agency(ies) MUNICIPAL DEVELOPMENT AGENCY

WORKS

Activity Reference No. / Description	Loan / Credit No.	Component	Review Type	Method	Market Approach	Procurement Process	Prequalification (Y/N)	Actual Amount (US$)	Process Status	Draft Pre-qualification Documents		Prequalification Evaluation Report		Draft Bidding Document / Justification		Specific Procurement Notice / Invitation		Bidding Documents as Issued		Proposal Submission / Opening / Minutes		Bid Evaluation Report and Recommendation for Award		Signed Contract		Contract Completion	
										Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual
SN-ADM-02-T-AON / Travaux de démolition et de sécurisation de la bande des 20 ml	IDA / 62730	Component 3: Strengthening Urban and Coastal Resilience Planning	A posteriori	Appel d'offres	Open - National	Single Stage - One Envelope		0.00	En attente d'exécution					2019-08-06		2019-08-11				2019-09-10		2019-10-10		2019-11-14		2020-02-12	
SN-ADM-02-T-AONR / Travaux d'aménagement du site de relogement provisoire	IDA / 62730	Component 1: Meeting Immediate Needs of the Disaster Affected Population	A posteriori	Appel d'offres	Limited	Single Stage - One Envelope		457,123.94	Signé					2018-08-31		2018-09-05				2018-09-19		2018-10-03		2018-10-31		2019-02-28	
SN-ADM-01-T-AON / Travaux de requalification de la zone libérée	IDA / 62730	Component 3: Strengthening Urban and Coastal Resilience Planning	A posteriori	Appel d'offres	Open - National	Single Stage - One Envelope		0.00	En attente d'exécution					2019-11-12		2019-11-17				2019-12-17		2020-01-16		2020-02-20		2021-08-13	
SN-ADM-01-T-AONR / Travaux d'aménagement et de viabilisation du site de relogement définitif	IDA / 62730	Component 2: Planned Relocation of Populations Living in the Highest Risk Zones in the Langue de Barbarie	A posteriori	Appel d'offres	Open - International	Single Stage - One Envelope		0.00	En attente d'exécution					2019-05-13		2019-05-18				2019-06-29		2019-07-14		2019-08-18		2021-08-07	
SN-ADM-03-T-AONR / Travaux de construction des logements définitifs en 4 lots	IDA / 62730	Component 2: Planned Relocation of Populations Living in the Highest Risk Zones in the Langue de Barbarie	A posteriori	Appel d'offres	Open - International	Single Stage - One Envelope		0.00	En attente d'exécution					2019-06-17		2019-06-22				2019-08-03		2019-09-02		2019-10-07		2021-09-26	
SN-ADM-04-CS-ED / Sélection par entente directe d'une entreprise pour la réalisation de travaux complémentaires pour l'aménagement du site de relogement provisoire de Djougob - Avec l'entreprise CSTP	IDA / 62730	Component 2: Planned Relocation of Populations Living in the Highest Risk Zones in the Langue de Barbarie	A posteriori	Passation de marché de gré à gré	Direct			0.00	En cours d'exécution					2019-11-12		2019-11-15								2019-11-29		2020-02-27	

GOODS

Activity Reference No. / Description	Loan / Credit No.	Component	Review Type	Method	Market Approach	Procurement Process	Prequalification (Y/N)	Actual Amount (US$)	Process Status	Draft Pre-qualification Documents		Prequalification Evaluation Report		Draft Bidding Document / Justification		Specific Procurement Notice / Invitation		Bidding Documents as Issued		Proposal Submission / Opening / Minutes		Bid Evaluation Report and Recommendation for Award		Signed Contract		Contract Completion	
										Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual
SN-ADM-O1-F-UN / Acquisition et installation de matériels et équipements (unités mobiles etc. pour le relogement temporaire - Avec UNOPS	IDA / 62730	Component 1: Meeting Immediate Needs of the Disaster Affected Population	A priori	Passation de marchés auprès des agences de l'ONU	Direct			2,197,045.00	Signé					2018-08-14		2018-08-19								2018-09-02		2019-06-29	

SN-ADM-01-F-AON / Acquisition matériels et équipements (pluviomètres, limnimètres, balises etc...) pour le système d'Alerte Précoce (SAP etc.)	IDA / 62730	Component 3: Strengthening Urban and Coastal Resilience Planning	A posteriori	Appel d'offres	Open - National	Single Stage - One Envelope		0.00	En attente d'exécution					2019-02-12		2019-02-17				2019-03-19		2019-04-09		2019-05-14		2019-11-10	
SN-ADM-01-F-DC / Acquisition de matériels, biens et services dans le cadre du renforcement des capacités au niveau institutionnel et technique	IDA / 62730	Component 3: Strengthening Urban and Coastal Resilience Planning	A posteriori	Demande de prix	Limited	Single Stage - One Envelope		0.00	En attente d'exécution							2019-11-09								2020-01-04		2020-07-02	
SN-ADM-04-F-DC / Acquisition d'un Véhicule 4x4 pour l'ARD de Saint Louis et d'un Pick up pour la commune de Saint Louis	IDA / 62730	Component 5: Project Management, Monitoring and Evaluation	A posteriori	Demande de prix	Limited	Single Stage - One Envelope		0.00	En attente d'exécution							2019-04-06								2019-06-17		2019-07-17	
SN-ADM-02-F-DC / Fourniture d'équipements pour les experts du SERRP basés à l'ARD de Saint-Louis - Lot unique comportant une imprimante, du mobilier de bureau, un split et une Fontaine à eau	IDA / 62730	Component 5: Project Management, Monitoring and Evaluation	A posteriori	Demande de prix	Limited	Single Stage - One Envelope		4,310.49	Signé							2019-03-13								2019-04-17		2019-05-17	
SN-ADM-03-F-DC / Fourniture de matériels informatiques et de mobiliers de bureau dans le cadre de l' appui à la commune et à l'ARD de saint-louis en deux (02) lots separes	IDA / 62730	Component 5: Project Management, Monitoring and Evaluation	A posteriori	Demande de prix	Limited	Single Stage - One Envelope		25,471.05	Signé							2019-03-13								2019-04-10		2019-05-10	
SN-ADM-05-F-DC / Acquisition d'équipements ménagers pour les mesures d'aide au relogement provisoire des familles sinistrées de la langue de barbarie.	IDA / 62730	Component 2: Planned Relocation of Populations Living in the Highest Risk Zones in the Langue de Barbarie	A posteriori	Demande de prix	Limited	Single Stage - One Envelope		50,087.21	Signé							2019-06-15								2019-07-20		2019-08-19	
SN-ADM-12-CS-CI / Fourniture de matériels informatiques pour la commune de Gandon	IDA / 62730	Component 5: Project Management, Monitoring and Evaluation	A posteriori	Demande de prix	Limited	Single Stage - One Envelope		36,992.91	Signé							2019-08-27								2019-10-22		2019-11-21	

NON CONSULTING SERVICES

Activity Reference No. / Description	Loan / Credit No.	Component	Review Type	Method	Market Approach	Procurement Process	Prequalification (Y/N)	Actual Amount (US$)	Process Status	Draft Pre-qualification Documents		Prequalification Evaluation Report		Draft Bidding Document / Justification		Specific Procurement Notice / Invitation		Bidding Documents as Issued		Proposal Submission / Opening / Minutes		Bid Evaluation Report and Recommendation for Award		Signed Contract		Contract Completion	
										Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual

CONSULTING FIRMS

Activity Reference No. / Description	Loan / Credit No.	Component	Review Type	Method	Market Approach	Contract Type	Actual Amount (US$)	Process Status	Terms of Reference		Expression of Interest Notice		Short List and Draft Request for Proposals		Request for Proposals as Issued		Opening of Technical Proposals / Minutes		Evaluation of Technical Proposal		Combined Evaluation Report and Draft Negotiated Contract		Signed Contract		Contract Completion	
									Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual

SN-ADM-01-CS-SQC / Firme pour la supervision des travaux d'aménagement du site définitif et de construction de logement et d'équipement collectifs	IDA / 62730	Component 2: Planned Relocation of Populations Living in the Highest Risk Zones in the Langue de Barbarie	A posteriori	Sélection fondée sur les qualifications des consultants	Open - National		0.00	En attente d'exécution	2018-09-07		2018-09-14		2018-10-19								2018-11-02		2018-12-07		2019-06-05	
SN-ADM-01-CS-SFQC / Sélection d'un Cabinet pour la conception , opérationnalisation du Système d'alerte précoce local (SAPL)	IDA / 62730	Component 3: Strengthening Urban and Coastal Resilience Planning	A posteriori	Sélection fondée sur la qualité et le coût	Open - National		0.00	En attente d'exécution	2018-11-07		2018-11-21		2019-01-04				2019-02-01		2019-03-03		2019-04-07		2019-05-12		2020-05-06	
SN-ADM-02-CS-SFQC / Sélection d'un Cabinet pour la préparation du Plan de résilience de l'agglomération de Saint-Louis	IDA / 62730	Component 3: Strengthening Urban and Coastal Resilience Planning	A posteriori	Sélection fondée sur la qualité et le coût	Open - National		0.00	En attente d'exécution	2018-11-15		2018-12-06		2019-01-19				2019-02-16		2019-03-18		2019-04-22		2019-05-27		2019-12-23	
SN-ADM-03-CS-SFQC / Sélection d'un Cabinet d'audit technique du projet	IDA / 62730	Component 5: Project Management, Monitoring and Evaluation	A posteriori	Sélection fondée sur la qualité et le coût	Open - National		0.00	En attente d'exécution	2018-09-17		2018-10-08		2018-11-21				2018-12-19		2019-01-18		2019-02-22		2019-03-29		2021-03-18	
SN-ADM-04-CS-SFQC / Sélection d'un Cabinet d'audit financier du projet (Par la DCFE)	IDA / 62730	Component 5: Project Management, Monitoring and Evaluation	A posteriori	Sélection fondée sur la qualité et le coût	Open - National		0.00	En attente d'exécution	2018-10-04		2018-10-25		2018-12-08				2019-01-05		2019-02-04		2019-03-11		2019-04-15		2022-03-30	
SN-ADM-02-CS-SQC / Sélection d'un Cabinet pour la Facilitation sociale du programme de récasement définitif des familles déplacées de la langue de barbarie	IDA / 62730	Component 2: Planned Relocation of Populations Living in the Highest Risk Zones in the Langue de Barbarie	A posteriori	Sélection fondée sur les qualifications des consultants	Open - National		424,512.59	Signé	2018-08-14		2018-08-28		2018-09-25								2018-10-09		2018-11-13		2021-10-28	
SN-ADM-05-CS-SFQC / Sélection d'un Cabinet pour l'élaboration et la mise œuvre du plan de renforcement de capacités des structures parties prenantes du projet	IDA / 62730	Component 3: Strengthening Urban and Coastal Resilience Planning	A posteriori	Sélection fondée sur la qualité et le coût	Open - National		0.00	En attente d'exécution	2019-01-08		2019-01-29		2019-03-14				2019-04-11		2019-05-11		2019-06-15		2019-07-20		2022-07-04	
SN-ADM-06-CS-SFQC / Élaboration d'un cadre de financement du risque de catastrophe pour guider la reconstruction de logements et/ou la réinstallation des ménages affectés par la catastrophe	IDA / 62730	Component 3: Strengthening Urban and Coastal Resilience Planning	A posteriori	Sélection fondée sur les qualifications des consultants	Open - National		0.00	En attente d'exécution	2018-12-03		2018-12-24		2019-01-14								2019-01-28		2019-02-18		2019-08-17	

INDIVIDUAL CONSULTANTS

Activity Reference No. / Description	Loan / Credit No.	Component	Review Type	Method	Market Approach	Contract Type	Actual Amount (US$)	Process Status	Teams of Reference		Invitation to Identified/Selected Consultant		Draft Negotiated Contract		Signed Contract		Contract Completion	
									Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual
SN-ADM-04-CS-CI / Recrutement d'un expert social pour assister l'équipe du projet basée à St Louis	IDA / 62730	Component 2: Planned Relocation of Populations Living in the Highest Risk Zones in the Langue de Barbarie	A posteriori	Individuel	Open		0.00	Annulé	2018-08-16		2018-10-04		2018-10-25		2018-11-29		2022-11-08	

SN-ADM-05-CS-CI / Recrutement d'un spécialiste en sauvegarde environnementale et sociale pour assister l'équipe du projet basée à St Louis	IDA / 62730	Component 5: Project Management, Monitoring and Evaluation	A posteriori	Individuel	Open		0.00	Annulé	2018-08-20		2018-10-08		2018-10-29		2018-12-03		2022-11-12	
SN-ADM-06-CS-CI / Recrutement d'un assistant en suivi et évaluation pour assister l'ADM	IDA / 62730	Component 5: Project Management, Monitoring and Evaluation	A posteriori	Individuel	Open		0.00	Annulé	2018-09-12		2018-10-31		2018-11-21		2018-12-26		2022-12-05	
SN-ADM-07-CS-CI / Recrutement d'un expert en génie civil avec une expertise en génie côtier pour assister l'ADM	IDA / 62730	Component 5: Project Management, Monitoring and Evaluation	A posteriori	Individuel	Open		0.00	En attente d'exécution	2018-08-29		2018-10-17		2018-11-07		2018-12-12		2022-11-21	
SN-ADM-08-CS-CI / Recrutement d'un assistant à la coordination du projet	IDA / 62730	Component 5: Project Management, Monitoring and Evaluation	A posteriori	Individuel	Open		0.00	En attente d'exécution	2018-11-07		2018-12-26		2019-01-16		2019-02-20		2023-01-30	
SN-ADM-09-CS-CI / Recrutement d'un comptable basé à St Louis	IDA / 62730	Component 5: Project Management, Monitoring and Evaluation	A posteriori	Individuel	Open		0.00	En attente d'exécution	2019-04-01		2019-05-20		2019-06-10		2019-07-15		2023-06-24	
SN-ADM-10-CS-CI / Recrutement d'un expert de la résilience urbaine	IDA / 62730	Component 5: Project Management, Monitoring and Evaluation	A posteriori	Individuel	Open		0.00	En attente d'exécution	2019-04-01		2019-05-20		2019-06-10		2019-07-15		2023-06-24	
SN-ADM-11-CS-CI / Élaboration d'une stratégie visant les modalités d'allocation de logements en complément du PAR	IDA / 62730	Component 5: Project Management, Monitoring and Evaluation	A posteriori	Individuel	Open		0.00	En attente d'exécution	2019-04-03		2019-05-22		2019-06-12		2019-07-17		2023-06-26	
SN-ADM-01-CS-ED / Sélection d'un Cabinet pour les Études Techniques (APS) environnementale et sociale pour la proposition d'une solution de protection durable du littoral au niveau de la langue de Barbarie et le Plan Directeur de Drainage. Avec le Groupement EGIS/DELTARES	IDA / 62730	Component 3: Strengthening Urban and Coastal Resilience Planning	A priori	Sélection de consultants par entente directe	Direct		0.00	En cours d'exécution	2018-09-07		2018-09-17				2018-11-05		2020-04-28	
SN-ADM-03-CS-ED / Sélection d'un Cabinet assistant technique international au projet avec Cabinet CREOCEAN	IDA / 62730	Component 5: Project Management, Monitoring and Evaluation	A priori	Sélection de consultants par entente directe	Direct		0.00	En attente d'exécution	2019-03-04		2019-03-14				2019-05-18		2020-05-12	
SN-ADM-01-CS-CI / Sélection d'un Consultant individuel pour l'étude et le suivi architectural des travaux de construction de logements et d'équipement sociaux	IDA / 62730	Component 2: Planned Relocation of Populations Living in the Highest Risk Zones in the Langue de Barbarie	A posteriori	Individuel	Open		0.00	En attente d'exécution	2018-12-17		2019-02-04		2019-02-25		2019-04-01		2021-06-19	

SN-ADM-02-CS-ED / Sélection d'un Cabinet pour les Etudes Techniques d'APD et DAO pour la proposition d'une solution de protection durable du littoral au niveau de la langue de Barbarie et le Plan Directeur de Drainage. Avec le Groupement EGIS/DELTARES	IDA / 62730	Component 3: Strengthening Urban and Coastal Resilience Planning	A priori	Sélection de consultants par entente directe	Direct		0.00	En attente d'exécution	2020-03-05		2020-03-15				2020-05-10		2021-05-05	
SN-ADM-02-CS-CI / Sélection d'un Consultant individuel pour l'étude de plan béton armé des logements et d'équipement sociaux	IDA / 62730	Component 2: Planned Relocation of Populations Living in the Highest Risk Zones in the Langue de Barbarie	A posteriori	Individuel	Limited		0.00	En attente d'exécution	2018-10-25		2018-10-30		2018-11-13		2018-12-04		2019-03-04	
SN-ADM-03-CS-CI / Sélection d'un Consultant individuel pour l'étude des lots techniques des logements et d'équipements sociaux	IDA / 62730	Component 2: Planned Relocation of Populations Living in the Highest Risk Zones in the Langue de Barbarie	A posteriori	Individuel	Limited		0.00	En attente d'exécution	2018-12-17		2018-12-22		2019-01-12		2019-02-16		2019-05-17	
SN-ADM-04-CS-CIB / Recrutement d'un expert social pour assister l'équipe du projet basée à Saint Louis	IDA / 62730	Component 2: Planned Relocation of Populations Living in the Highest Risk Zones in the Langue de Barbarie	A posteriori	Individuel	Open		0.00	En cours d'exécution	2018-04-10		2019-06-14		2019-07-14		2019-09-16		2020-09-15	
SN-ADM-05-CS-CIB / Recrutement d'un spécialiste en sauvegarde environnementale et sociale pour assister l'équipe du projet basée à St Louis	IDA / 62730	Component 3: Strengthening Urban and Coastal Resilience Planning	A posteriori	Individuel	Open		0.00	En cours d'exécution	2018-03-30		2018-06-20		2018-08-04		2018-10-01		2023-12-31	
SN-ADM-06-CS-CIB / Recrutement d'un assistant en suivi et évaluation pour assister l'ADM	IDA / 62730	Component 5: Project Management, Monitoring and Evaluation	A posteriori	Individuel	Open		0.00	En cours d'exécution	2018-04-25		2018-11-01		2018-12-16		2019-02-20		2022-12-31	
SN-ADM-13-CS-CI / Sélection d'un Spécialiste en Passation de Marchés	IDA / 62730	Component 5: Project Management, Monitoring and Evaluation	A posteriori	Individuel	Open		0.00	En attente d'exécution	2019-12-13		2020-01-06		2020-01-11		2020-01-19		2023-07-02	
SN-ADM-02-CI-ED / Sélection Directe d'un consultant Individuel Ingénieur Génie Civil spécialisé en Hydraulique. Avec Lamine Doumbouya	IDA / 62730	Component 5: Project Management, Monitoring and Evaluation	A posteriori	Individuel	Open		0.00	En attente d'exécution	2019-12-16		2019-12-25		2019-12-27		2019-12-31		2023-06-30	
SN-ADM-01-CI-ED / Sélection Directe d'un consultant Individuel Assistant Technique National en Ingénierie Sociale. Avec Mouhamadou BA	IDA / 62730	Component 5: Project Management, Monitoring and Evaluation	A posteriori	Individuel	Direct		0.00	En attente d'exécution	2019-12-16		2019-12-24		2019-12-26		2019-12-30		2023-06-30	
SN-ADM-06-CI-ED / Sélection Directe d'un consultant Individuel Expert Environnementaliste. Avec Insa FALL	IDA / 62730	Component 5: Project Management, Monitoring and Evaluation	A posteriori	Individuel	Direct		0.00	En attente d'exécution	2019-12-16		2019-12-24		2019-12-26		2019-12-30		2023-06-30	

SN-ADM-05-CI-ED / Sélection Directe d'un consultant Individuel Spécialiste en sauvegarde sociale. Avec Marie Solange NDIONE	IDA / 62730	Component 5: Project Management, Monitoring and Evaluation	A posteriori	Individuel	Direct		0.00	En attente d'exécution	2019-12-16		2019-12-24		2019-12-26		2019-12-30		2023-06-30	
SN-ADM-03-CI-ED / Sélection Directe d'un consultant Individuel Spécialiste en Hygiène, Santé, Sécurité Environnement & Social (HESSS). Avec Lala Youssou NDIAYE	IDA / 62730	Component 5: Project Management, Monitoring and Evaluation	A posteriori	Individuel	Direct		0.00	En attente d'exécution	2019-12-16		2019-12-24		2019-12-26		2019-12-30		2023-06-30	
SN-ADM-04-CI-ED / Sélection Directe d'un consultant Individuel Assistant de Projet. Avec Khady Manel FALL	IDA / 62730	Component 5: Project Management, Monitoring and Evaluation	A posteriori	Individuel	Direct		0.00	En attente d'exécution	2019-12-16		2019-12-24		2019-12-26		2019-12-30		2023-06-30	
SN-ADM-07-CI-ED / Sélection Directe d'un consultant Individuel Expert en Développement urbain. Avec Amadou Diouldé DIALLO	IDA / 62730	Component 5: Project Management, Monitoring and Evaluation	A posteriori	Sélection de consultants par entente directe	Direct		0.00	En attente d'exécution	2019-12-19		2019-12-23				2019-12-29		2023-06-30	