Public Disclosure Authorized

Public Disclosure Authorized

National Electrification Project (P152936)

Detailed Procurement Plan

I. General

1. **Project information**: Myanmar - National Electrification Project
   Project ID Number: P152936
2. **Date of General Procurement Notice**: November 3, 2015
3. **Period covered by this procurement plan**: 18 months

II. Goods and Works and non-consulting services and Consulting Services

1. **Prior Review Threshold**: Procurement Decisions subject to Prior Review by the Bank as stated in Appendix 1 to the Guidelines for Procurement:

Type of Procurement	Market Approaches Thresholds (USD Million)				Prior review Threshold (USD Million)
	International	National-Open	National RFQ (Shopping)	Comments	
Works (Including turnkey supply and installation of plant and equipment and PPP)	3 and above	Less than 3	Less than 1	Recommended to advertise for 7 days for RFQ above 0.5	2
Goods, information technology and non-consulting services	1 and above	Less than 1	Less than 0.5	Recommended to advertise for 7 days for RFQ above 0.05	1
Consultants (Firms)	0.1 and above	Less than 0.1	Not applicable	CQS method may be used up to 0.5. Use of full RFP mandatory for CQS above 0.3. Limits on market approaches do not apply to individual consultants.	0.3
Individual Consultant					0.2

Community Participation in Procurement (*)	-	-	
Commercial Practice (*)	-	-	
Framework Agreement	-	-	
Force account (*)	-	-	

(*) Reference to Project Operational Manual

PROCUREMENT PLAN **Myanmar : National Electrification Project**

General Information

Country: Myanmar

Banks Approval Date of the Original Procurement Plan: 2016-08-11

Revised Plan Date(s): (comma delineated, leave blank if none) 2018-05-03

Project ID: P152936

GPN Date:

Project Name: National Electrification Project

Loan / Credit No: IDA / 57270

Executing Agency(ies): Department of Rural Development, Ministry of Electricity and Energy

WORKS

Activity Reference No. / Description	Loan / Credit No.	Component	Review Type	Method	Market Approach	Procurement Process	Prequalification (Y/N)	Actual Amount (US$)	Process Status	Draft Pre-qualification Documents		Prequalification Evaluation Report		Draft Bidding Document / Justification		Specific Procurement Notice / Invitation		Bidding Documents as Issued		Proposal Submission / Opening / Minutes		Bid Evaluation Report and Recommendation for Award		Signed Contract		Contract Completion	
										Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual

GOODS

Activity Reference No. / Description	Loan / Credit No.	Component	Review Type	Method	Market Approach	Procurement Process	Prequalification (Y/N)	Actual Amount (US$)	Process Status	Draft Pre-qualification Documents		Prequalification Evaluation Report		Draft Bidding Document / Justification		Specific Procurement Notice / Invitation		Bidding Documents as Issued		Proposal Submission / Opening / Minutes		Bid Evaluation Report and Recommendation for Award		Signed Contract		Contract Completion	
										Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual
C1-G1 / Distribution Transformers	IDA / 57270	Grid extension	Prior	Request for Bids	Open - International	Single Stage - One Envelope		15,443,791.00	Signed					2016-10-24		2016-11-17				2017-01-02	2017-01-06	2017-07-01	2017-08-16	2017-08-05	2017-11-23	2018-02-01	
C1-G2 / Concrete Poles	IDA / 57270	Grid extension	Prior	Request for Bids	Open - International	Single Stage - One Envelope		3,948,152.41	Signed					2016-04-07		2016-12-05	2016-12-05			2017-01-19	2017-01-19	2017-02-18	2017-05-30	2017-03-25	2017-11-23	2017-09-21	
SI1 / Solar PV Systems for households, public institutions and street light	IDA / 57270	Off-grid electrification	Prior	Request for Bids	Open - International	Single Stage - One Envelope		33,068,271.89	Under Implementation					2015-12-18		2016-02-08				2016-05-12		2016-09-20	2017-01-10	2016-11-09	2016-11-09	2017-05-08	
G16 / Laptops for Union Project Staffs	IDA / 57270	Off-grid electrification	Post	Request for Quotations	Open - National	Single Stage - One Envelope		54,137.08	Completed							2017-01-18								2017-03-18	2017-06-12	2017-06-16	2017-08-04
G14 / Vehicles (2No) for Union PMO	IDA / 57270	Off-grid electrification	Post	Request for Quotations	Open - National	Single Stage - One Envelope		0.00	Pending Implementation							2017-01-18								2017-03-15		2017-06-13	
G15 / Survey Equipment for Mini Grid Project	IDA / 57270	Off-grid electrification	Post	Request for Quotations	Open - National	Single Stage - One Envelope		4,199.12	Completed							2017-01-18								2017-03-15	2017-08-24	2017-06-13	2017-10-26
C1-G4 / ACSR Conductor	IDA / 57270	Grid extension	Prior	Request for Bids	Open - International	Single Stage - One Envelope		21,179,812.40	Signed					2017-01-27	2017-03-02	2017-02-01	2017-05-10			2017-03-15	2017-07-11	2017-04-14	2017-11-07	2017-05-19	2018-02-01	2017-11-15	
SI2 / Solar PV Systems for households, public institutions and street lights **	IDA / 57270	Off-grid electrification	Prior	Request for Bids	Open - International	Single Stage - One Envelope		9,851,329.22	Signed					2017-01-16	2017-02-03	2017-01-21	2017-02-27			2017-03-04	2017-04-27	2017-04-03	2017-08-30	2017-05-08	2017-09-26	2017-11-04	
C1-G5 / Insulators	IDA / 57270	Grid extension	Prior	Request for Bids	Open - International	Single Stage - One Envelope		5,916,232.37	Under Implementation					2017-03-01	2017-05-23	2017-03-06	2017-08-03			2017-04-17	2017-09-22	2017-05-17	2017-12-26	2017-06-21		2017-12-18	
C1-G6 / Surge Arrester, Fuse, Transformer Accessories, Medium Voltage Cable and Low Voltage Cable	IDA / 57270	Grid extension	Prior	Request for Bids	Open - International	Single Stage - One Envelope		0.00	Under Implementation					2017-04-26	2017-09-03	2017-05-01	2017-10-16			2017-06-12	2017-12-12	2017-07-12	2018-03-30	2017-08-16		2018-02-12	
C1-G7 / Channel, Angle for Line & Transformer and Other Accessories for Lines	IDA / 57270	Grid extension	Prior	Request for Bids	Open - International	Single Stage - One Envelope		15,114,458.17	Under Implementation					2017-03-20	2017-04-28	2017-03-25	2017-08-29			2017-05-06	2017-10-27	2017-06-05	2018-02-07	2017-07-10		2018-01-06	
C1-G9 / For Local PMOs -Office Equipment (Computers) -IT Equipment (Satellite for Internet)	IDA / 57270	Grid extension	Post	Request for Quotations	Open - National	Single Stage - One Envelope		0.00	Pending Implementation							2017-04-01								2017-05-27		2017-11-23	
C1-G10 / Vehicles for PMOs Head Office PMO and Local PMOs	IDA / 57270	Grid extension	Post	Request for Quotations	Open - National	Single Stage - One Envelope		476,303.23	Completed							2017-03-18								2017-05-13	2018-03-07	2017-11-09	2018-03-19
C1-G11 / Concrete Poles	IDA / 57270	Grid extension	Prior	Request for Bids	Open - International	Single Stage - One Envelope		0.00	Under Review					2017-05-02		2017-05-07				2017-06-18		2017-07-18		2017-08-22		2018-02-18	
C2-G2 / Air Conditioner (2HP) for Union Level	IDA / 57270	Off-grid electrification	Post	Request for Quotations	Open - National	Single Stage - One Envelope		2,832.41	Completed							2016-10-11								2016-12-06	2017-03-13	2017-03-06	2017-03-24
C2-G4 / Computers	IDA / 57270	Off-grid electrification	Post	Request for Quotations	Open - National	Single Stage - One Envelope		41,797.01	Completed							2016-10-11								2017-03-07	2017-02-28	2017-04-21	2017-03-28
C2-G6 / Tablets, cases and power bank	IDA / 57270	Off-grid electrification	Post	Request for Quotations	Open - National	Single Stage - One Envelope		165,717.90	Completed							2016-10-11								2016-12-23	2016-12-23	2017-02-06	2017-01-10
C1-G8 C / For Union PMOs Air Conditioner & Water Cooler	IDA / 57270	Grid extension	Post	Request for Quotations	Open - National	Single Stage - One Envelope		999.25	Completed							2017-02-26								2017-04-23	2017-08-18	2017-10-20	2017-09-07
C1-G8 D / For Union PMOs Office Furniture (Desk, Chair, etc)	IDA / 57270	Grid extension	Post	Request for Quotations	Open - National	Single Stage - One Envelope		9,130.64	Completed							2017-02-26								2017-04-23	2017-04-03	2017-10-20	2017-06-02
G25 / Pamphlet Printing for Communication	IDA / 57270	Off-grid electrification	Post	Request for Quotations	Open - National	Single Stage - One Envelope		2,046.14	Completed							2017-08-05								2017-09-30	2017-11-15	2018-03-29	2017-12-13
SI2-1 / Solar PV Systems for households, public institutions and street lights	IDA / 57270	Off-grid electrification	Prior	Request for Bids	Open - International	Single Stage - One Envelope		11,054,876.36	Signed					2017-09-01	2017-09-05	2017-09-15				2017-10-19	2017-10-12	2017-11-18	2018-01-17	2017-12-23	2018-02-28	2018-06-21	
C2-G3 / Drinking water cooler for Union Level	IDA / 57270	Off-grid electrification	Post	Request for Quotations	Open - National	Single Stage - One Envelope		216.22	Completed							2016-10-12								2016-12-07	2017-03-15	2017-06-05	2017-03-23

C2-G8 / CDMA/GSM Telephone handset	IDA / 57270	Off-grid electrification	Post	Request for Quotations	Open - National	Single Stage - One Envelope		3,129.67	Completed							2017-04-15								2017-06-10	2017-06-15	2017-12-07	2017-10-02
C2-G10 / MIS Server for Union	IDA / 57270	Off-grid electrification	Post	Request for Quotations	Open - National	Single Stage - One Envelope		6,229.54	Completed							2017-04-15								2017-06-10	2017-06-15	2017-12-07	2017-10-02
C2-G13 / Plotter	IDA / 57270	Off-grid electrification	Post	Request for Quotations	Open - National	Single Stage - One Envelope		7,772.02	Completed							2017-04-15								2017-06-10	2017-06-15	2017-12-07	2017-10-02
C2-G18 / Office equipment for Union Level	IDA / 57270	Off-grid electrification	Post	Request for Quotations	Open - National	Single Stage - One Envelope		0.00	Pending Implementation							2017-09-06								2017-11-01		2018-04-30	
C2-G19 / Computer (with Microsoft Licenese)	IDA / 57270	Off-grid electrification	Post	Request for Quotations	Open - National	Single Stage - One Envelope		0.00	Pending Implementation							2017-12-06								2018-01-31		2018-07-30	
C2-G20 / Tablets, cases and power bank	IDA / 57270	Off-grid electrification	Post	Request for Quotations	Open - National	Single Stage - One Envelope		0.00	Pending Implementation							2017-12-06								2018-01-31		2018-07-30	
C2-G21 / Homer ProSoftware (Mini-grid)	IDA / 57270	Off-grid electrification	Post	Request for Quotations	Open - National	Single Stage - One Envelope		0.00	Pending Implementation							2017-09-06								2017-11-01		2018-04-30	
C2-G23 / Solar field testing equipment	IDA / 57270	Off-grid electrification	Post	Request for Quotations	Open - National	Single Stage - One Envelope		26,883.88	Completed							2017-10-07								2017-12-02	2018-02-28	2018-05-31	2018-03-28
C2-G5 / Office equipment	IDA / 57270	Off-grid electrification	Post	Request for Quotations	Open - National	Single Stage - One Envelope		0.00	Canceled							2016-10-12								2016-12-07		2017-06-05	
C2-G1A / Office Furniture for Union Level	IDA / 57270	Off-grid electrification	Post	Request for Quotations	Open - National	Single Stage - One Envelope		5,562.62	Completed							2016-10-12								2016-12-07	2017-04-05	2017-06-05	2017-04-28
C1-G12 / Concrete Poles (rebid)	IDA / 57270	Grid extension	Prior	Request for Bids	Limited	Single Stage - One Envelope		0.00	Under Implementation					2017-10-19	2017-11-01	2017-10-24	2017-11-19			2017-12-05	2017-12-21	2018-01-04	2018-03-08	2018-02-08		2018-08-07	
C2-G17 / Office Furniture for Union Level	IDA / 57270	Off-grid electrification	Post	Request for Quotations	Open - National	Single Stage - One Envelope		2,500.01	Completed							2017-09-06								2017-11-01	2018-02-08	2018-04-30	2018-03-22
C1-G3 / Steel Poles	IDA / 57270	Grid extension	Prior	Request for Bids	Open - International	Single Stage - One Envelope		0.00	Canceled					2016-12-15	2017-01-11	2016-12-20	2017-02-20			2017-01-31	2017-04-21	2017-03-02	2017-06-28	2017-04-06		2017-10-03	
C2-G28 / NEP Website	IDA / 57270	Off-grid electrification	Post	Direct Selection	Direct			0.00	Pending Implementation					2017-10-03		2017-10-08								2017-11-12		2018-05-11	
C2-G22 / Accounting Software (including customization and traning)	IDA / 57270	Off-grid electrification	Post	Direct Selection	Direct			0.00	Pending Implementation					2017-10-02		2017-10-07								2017-11-11		2018-05-10	
C2-G24 / Motorbike for project township	IDA / 57270	Off-grid electrification	Post	Request for Quotations	Open - National	Single Stage - One Envelope		0.00	Pending Implementation							2017-12-06								2018-01-31		2018-07-30	
C1-G13 / Communication Materials, Brochure,Vinyl and Poster	IDA / 57270	Grid extension	Post	Request for Quotations	Open - National	Single Stage - One Envelope		0.00	Pending Implementation							2018-03-06								2018-05-01		2018-10-28	
C1-G14 / Software for web page and data server	IDA / 57270	Grid extension	Post	Request for Quotations	Open - National	Single Stage - One Envelope		0.00	Pending Implementation							2018-03-06								2018-05-01		2018-10-28	
C1-G8 A / Desktop computer,Laptop,Photo copier,Printer(color,Black & White), Scanner,Fax,Projector and Stand Screen	IDA / 57270	Grid extension	Post	Request for Quotations	Open - National	Single Stage - One Envelope		22,771.37	Completed							2017-02-26								2017-04-23	2017-07-21	2017-10-20	2017-08-11
C1-G8 -A1 / Photo Copier (A2) and Photo Copier (A3)	IDA / 57270	Grid extension	Post	Request for Quotations	Open - National	Single Stage - One Envelope		2,162.56	Completed							2017-03-06								2017-05-01	2017-08-18	2017-10-28	2017-08-22
C1-G8 -B1 / MIS Server with Installation,Tablet, Cases and Power Bank	IDA / 57270	Grid extension	Post	Request for Quotations	Open - National	Single Stage - One Envelope		41,014.05	Completed							2017-03-06								2017-05-01	2017-08-18	2017-10-28	2017-11-21
C1-G8 B / MIS Server with Installation,Telephone Handset,Tablet, Cases and Power Bank	IDA / 57270	Grid extension	Post	Request for Quotations	Open - National	Single Stage - One Envelope		4,563.75	Completed							2017-02-26								2017-04-23	2017-07-21	2017-10-20	2017-08-11
C1-G3 A / Steel Poles	IDA / 57270	Grid extension	Prior	Request for Bids	Open - International	Single Stage - One Envelope		4,204,673.34	Signed					2016-12-15		2016-12-20				2017-01-31		2017-03-02	2017-12-18	2017-04-06	2017-11-23	2017-10-03	
C1-G2 A / Concrete Poles	IDA / 57270	Grid extension	Prior	Request for Bids	Open - International	Single Stage - One Envelope		1,021,295.60	Signed					2016-04-07		2016-04-12				2016-05-24		2016-06-23	2017-12-29	2016-07-28	2017-11-23	2017-01-24	
C2-G27 / IEC Material	IDA / 57270	Off-grid electrification	Post	Request for Quotations	Open - National	Single Stage - One Envelope		0.00	Pending Implementation							2017-10-08								2017-12-03		2018-06-01	
C2-G26 / Poster and Vinyl Printing	IDA / 57270	Off-grid electrification	Post	Request for Quotations	Open - National	Single Stage - One Envelope		0.00	Under Implementation							2017-09-06								2017-11-01		2018-04-30	
SI3 / Solar PV Systems for households , public institutions and street lights **	IDA / 57270	Off-grid electrification	Prior	Request for Bids	Open - International	Single Stage - One Envelope		0.00	Under Implementation					2018-02-22	2018-03-14	2018-02-27	2018-03-22			2018-04-10		2018-05-10		2018-06-14		2018-12-11	
C1-G5 A / Insulators and Related Fittings	IDA / 57270	Grid extension	Prior	Request for Bids	Open - International	Single Stage - One Envelope		0.00	Under Implementation					2018-04-04		2018-04-09				2018-05-21		2018-06-20	2018-04-20	2018-07-25		2019-01-21	

NON CONSULTING SERVICES

Activity Reference No. / Description	Loan / Credit No.	Component	Review Type	Method	Market Approach	Procurement Process	Prequalification (Y/N)	Actual Amount (US$)	Process Status	Draft Pre-qualification Documents		Prequalification Evaluation Report		Draft Bidding Document / Justification		Specific Procurement Notice / Invitation		Bidding Documents as Issued		Proposal Submission / Opening / Minutes		Bid Evaluation Report and Recommendation for Award		Signed Contract		Contract Completion	
										Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual

CONSULTING FIRMS

Activity Reference No. / Description	Loan / Credit No.	Component	Review Type	Method	Market Approach	Contract Type	Actual Amount (US$)	Process Status	Terms of Reference		Expression of Interest Notice		Short List and Draft Request for Proposals		Request for Proposals as Issued		Opening of Technical Proposals / Minutes		Evaluation of Technical Proposal		Combined Evaluation Report and Draft Negotiated Contract		Signed Contract		Contract Completion	
									Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual
C1-2-TA0 / a. Geospatial Least Cost Planning for distribution system expansion; and b. Geospatial Plan update and data collection for off-grid electrification	IDA / 57270	Off-grid electrification	Prior	Quality And Cost-Based Selection	Open - International		0.00	Pending Implementation	2017-01-16		2017-02-06		2017-03-22				2017-04-19		2017-05-19		2017-06-23		2017-07-28		2018-07-28	
C2-TA10 / Solar PV Inspection and Verification Consulting Firm	IDA / 57270	Off-grid electrification	Prior	Quality And Cost-Based Selection	Open - International		1,613,701.12	Signed	2016-01-07		2016-01-28		2016-03-12				2016-04-09		2016-05-09		2016-06-13	2017-01-09	2016-07-18	2017-01-18	2017-07-18	
C2-TA10B / Solar PV Inspection and Verification Agent	IDA / 57270	Off-grid electrification	Prior	Quality And Cost-Based Selection	Open - International		0.00	Canceled	2015-12-18		2016-01-07		2016-07-31				2016-09-14		2016-10-19		2017-03-23		2017-04-27		2018-04-27	
C2-TA10-B / Solar PV Inspection and Verification Agent	IDA / 57270	Off-grid electrification	Prior	Least Cost Selection	Open - International		603,550.00	Signed	2016-01-05		2016-01-05		2016-12-09				2016-12-23		2016-12-23		2017-01-06	2017-02-23	2017-02-15	2017-02-28	2017-10-16	
C2-TA24 / Solar PV Inspection and Verification Consulting Firm (IVA-2)	IDA / 57270	Off-grid electrification	Prior	Quality And Cost-Based Selection	Open - International		0.00	Canceled	2017-03-01		2017-03-22		2017-05-05				2017-06-02		2017-07-02		2017-08-06		2017-09-10		2018-09-10	
C1-TA4 / (a) Project Management and Implementation Support (b) Development of Distribution Network Technical Specifications for National Standard	IDA / 57270	Technical assistance	Prior	Quality And Cost-Based Selection	Open - International		0.00	Under Implementation	2017-02-10		2017-03-03		2017-04-16	2017-06-01			2017-05-14	2017-08-03	2017-06-13	2017-12-06	2017-07-18		2017-08-22		2018-08-22	
C1 AND 2-TA2 / (a) Geospatial least cost planning for distribution system expansion (b) Geospatial plan update and data collection for off-grid electrification	IDA / 57270	Technical assistance	Prior	Quality And Cost-Based Selection	Open - International		0.00	Under Implementation	2017-05-15		2017-06-05		2017-07-19				2017-08-16		2017-09-15		2017-10-20		2017-11-24		2018-11-24	
C1-TA1 / Policy Making and Regulations for Rural Electrification	IDA / 57270	Technical assistance	Prior	Quality And Cost-Based Selection	Open - International		0.00	Pending Implementation	2017-08-30		2017-09-20		2017-11-03				2017-12-01		2017-12-31		2018-02-04		2018-03-11		2019-03-11	
C1-TA8 / Monitoring and Impact Evaluation	IDA / 57270	Technical assistance	Prior	Quality And Cost-Based Selection	Open - International		0.00	Pending Implementation	2017-07-05		2017-07-26		2017-09-08				2017-10-06		2017-11-05		2017-12-10		2018-01-14		2019-01-14	
C2-TA29 / Pre-shipment Inspector(International)	IDA / 57270	Off-grid electrification	Post	Consultant Qualification Selection	Open - International		0.00	Pending Implementation	2017-12-01		2017-12-22		2018-02-04								2018-03-06		2018-04-10		2018-10-07	

INDIVIDUAL CONSULTANTS