Public Disclosure Authorized

Public Disclosure Authorized

Procurement Plan

I. General

1. Project Information

Country: **Tanzania**
Project Name: **Second Water Sector Support Project (WSSP II)**
Project ID: **P150361**

2. Project Implementation Agency: Ministry of Water and Irrigation
Dar es Salaam Water Supply and Sewerage Authority
Dar es Salaam Water Supply ans Sewerage Corporation

3. Date of the Procurement Plan: April 2017

4. Period Covered by this Procurement Plan: First 18 Months

II. Thresholds for Prior Review, Procurement Approaches and Methods

A. Goods, Works and Non-Consulting Services

Category	Prior Review (US$ millions)	Procurement Approaches and Methods (US$ millions)		
		Open International	Open National	Request for Quotation (RfQ)
Works	**≥ 10**	**≥ 15.0**	**< 15**	**≤ 0.2**
Goods, IT, and non-consulting services	**≥ 2**	**≥ 5**	**< 5**	**≤ 0.1**

B. Consulting Services

Category	Prior Review (US$ millions)	Short List of National Consultants (US$ million)	
		Consulting Services	Engineering and Construction Supervision
Consultants (Firms)	**≥ 1**	**≤ 0.3**	**≤ 0.3**
Individual Consultants	**≥ 0.3**	**NA.**	**NA.**

[Overall Project Procurement Risk is SUBSTANTIAL]

Notes:
Terms of Reference: Terms of Reference for all contracts shall be cleared by the Bank, regardless of whether the assignment is for prior or post review.

Advertisement: Consultancy Service for Contracts estimated to cost US$ 300,000 equivalent and above per contract shall be advertised in UNDB online in addition to advertising in National News Paper(s) of wide circulation and/or Regional News Paper(s).

PROCUREMENT PLAN **Tanzania : Second Tanzania Water Sector Support Project**

General Information

Country: Tanzania

Bank's Approval Date of the Original Procurement Plan: 2017-04-13

Revised Plan Date(s): (comma delineated, leave blank if non 2019-12-06

Project ID: P150361

GPN Date:

Project Name: Second Tanzania Water Sector Support Project

Loan / Credit No: IDA / 59490, IDA / V0310

Executing Agency(ies) Ministry of Water and Irrigation

WORKS

Activity Reference No. / Description	Loan / Credit No.	Component	Review Type	Method	Market Approach	Procurement Process	Prequalification (Y/N)	Estimated Amount (US$)	Actual Amount (US$)	Process Status	Draft Pre-qualification Documents		Prequalification Evaluation Report		Draft Bidding Document / Justification		Specific Procurement Notice / Invitation		Bidding Documents as Issued		Proposal Submission / Opening / Minutes		Bid Evaluation Report and Recommendation for Award		Signed Contract		Contract Completion	
											Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual
TZ-MOW-12669-CW-RFB / Drilling Works for Ground Water Monitoring Network in Wami-Ruvu and Internal Drainage Basins	IDA / 59490	Component 1: Integrated Water Resources Management (IWRM)	Post	Request for Bids	Open - National	Single Stage - One Envelope		1,000,000.00	0.00	Pending Implementation					2017-09-01		2017-09-06				2017-10-18		2017-11-17		2017-12-22		2018-06-20	
TZ-MOW-12671-CW-RFB / Civil Works Construction and Installation of Water Resources Monitoring Gauges in all the nine Basins in Tanzania	IDA / 59490	Component 1: Integrated Water Resources Management (IWRM)	Post	Request for Bids	Open - National	Single Stage - One Envelope		2,750,000.00	0.00	Pending Implementation					2018-07-02		2018-07-07				2018-08-18		2018-09-17		2018-10-22		2019-04-20	
TZ-MOW-12673-CW-RFB / Construction of Office Block for the Proposed Water Resources Centre of Excellency (COE) in Dar es Salaam	IDA / 59490	Component 1: Integrated Water Resources Management (IWRM)	Post	Request for Bids	Open - National	Single Stage - One Envelope		800,000.00	0.00	Pending Implementation					2019-03-04		2019-03-09				2019-04-20		2019-05-20		2019-06-24		2019-12-21	
TZ-MOW-12670-CW-RFB / Construction of office and water laboratory buildings for Wami-Ruvu Basin Water Board (BWB) Headquarter at Morogoro and Water Users Association (WUA) Offices at Msowero and rehabilitation and extension of office building for Wami-Ruvu BWB in Dodoma.	IDA / 59490	Component 1: Integrated Water Resources Management (IWRM)	Post	Request for Bids	Open - National	Single Stage - One Envelope		1,000,000.00	0.00	Canceled					2018-06-04		2018-06-09				2018-07-21		2018-08-20		2018-09-24		2019-03-23	

GOODS

Activity Reference No. / Description	Loan / Credit No.	Component	Review Type	Method	Market Approach	Procurement Process	Prequalification (Y/N)	Estimated Amount (US$)	Actual Amount (US$)	Process Status	Draft Pre-qualification Documents		Prequalification Evaluation Report		Draft Bidding Document / Justification		Specific Procurement Notice / Invitation		Bidding Documents as Issued		Proposal Submission / Opening / Minutes		Bid Evaluation Report and Recommendation for Award		Signed Contract		Contract Completion	
											Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual
TZ-MOW-11480-GO-RFB / Supply of eighteen four-Wheel Drive Vehicles for the Basin Water Boards and MoWI's Division of WR.	IDA / 59490	Component 1: Integrated Water Resources Management (IWRM)	Post	Request for Bids	Open - National	Single Stage - One Envelope		1,080,000.00	0.00	Pending Implementation					2017-07-03		2017-07-08				2017-08-07		2017-08-28		2017-10-02		2017-12-31	
TZ-MOW-12602-GO-RFB / Supply of Motorbikes and Bicycles (100 of each) to support 100 WUAs	IDA / 59490	Component 1: Integrated Water Resources Management (IWRM)	Post	Request for Bids	Open - National	Single Stage - One Envelope		350,000.00	19,504.05	Signed					2017-07-03		2017-07-08				2017-08-07		2017-08-21		2017-09-25		2017-11-24	

TZ-MOW-12667-GO-RFB / Supply of office data management tools and equipment including ICT equipment	IDA / 59490	Component 1: Integrated Water Resources Management (IWRM)	Post	Request for Bids	Open - National	Single Stage - One Envelope		1,250,000.00	818,766.58	Signed					2018-03-01		2018-03-06				2018-04-05		2018-05-05		2018-06-09		2018-09-07	
TZ-MOW-12610-GO-RFP / Supply of water quality monitoring equipment and tools	IDA / 59490	Component 1: Integrated Water Resources Management (IWRM)	Post	Request for Bids	Open - National	Single Stage - One Envelope		300,000.00	0.00	Pending Implementation					2017-07-01		2017-07-06				2017-08-05		2017-09-04		2017-10-09		2018-04-07	
TZ-MOW-12605-GO-RFB / Supply of surface and groundwater monitoring network gauges monitoring instruments for large dams and sediment monitoring equipment	IDA / 59490	Component 1: Integrated Water Resources Management (IWRM)	Prior	Request for Bids	Open - National	Single Stage - One Envelope		3,200,000.00	0.00	Pending Implementation					2017-07-03		2017-07-08				2017-08-07		2017-09-06		2017-10-11		2018-04-09	
TZ-MOW-10924-GO-RFB / Supply of Water Users Associations Survival Working Kits	IDA / 59490	Component 1: Integrated Water Resources Management (IWRM)	Post	Request for Bids	Open - National	Single Stage - One Envelope		150,000.00	252,960.06	Signed					2017-05-30		2017-06-04				2017-06-25		2017-07-25		2017-08-29		2017-11-27	
TZ-MOW-63646-GO-RFQ / Purchase of office equipments (Laptop Desktop, Ups, Network Printer, Scanner, Photocopier, Projector, WiFi Router, Printer LaserJet pro M402dne, Garmin GPS NAVA F 78)	IDA / 59490	Component 4: Project management and Implementation Support	Post	Request for Quotations	Open - National	Single Stage - One Envelope		40,010.20	0.00	Pending Implementation							2018-08-06								2018-10-01		2019-03-30	
TZ-MOW-70318-GO-UN / Supply of eighteen four-Wheel Drive Vehicles for the Basin Water Boards and MoWI's Division of WR.	IDA / 59490	Component 1: Integrated Water Resources Management (IWRM)	Prior	UN Agencies (Direct)	Direct			1,080,000.00	847,979.00	Signed					2018-08-22		2018-08-27								2018-10-01		2019-03-30	
TZ-MOW-12668-GO-RFB / Supply of Communication Strategy Materials	IDA / 59490	Component 1: Integrated Water Resources Management (IWRM)	Post	Request for Bids	Open - National	Single Stage - One Envelope		200,000.00	0.00	Pending Implementation					2018-09-27		2018-10-02				2018-11-01		2018-12-01		2019-01-05		2019-04-05	
TZ-MOW-109251-GO-RFB / Supply and Installation of Dam safety Monitoring Instruments	IDA / 59490	Component 1: Integrated Water Resources Management (IWRM)	Post	Request for Bids	Open - National	Single Stage - One Envelope		240,000.00	0.00	Pending Implementation					2019-04-12		2019-04-17				2019-05-29		2019-06-28		2019-08-02		2020-01-29	
TZ-MOW-63647-GO-RFQ / Purchase of office equipment to support three consultant of WSSP II project	IDA / 59490	Component 4: Project management and Implementation Support	Post	Request for Quotations	Open - National	Single Stage - One Envelope		17,418.50	0.00	Pending Implementation							2018-08-20								2018-10-15		2019-04-13	
TZ-MOW-113290-GO-RFB / Purchase of office furniture's for MoW through support of WSSP II Project	IDA / 59490	Component 4: Project management and Implementation Support	Post	Request for Bids	Open - National	Single Stage - One Envelope		175,000.00	0.00	Pending Implementation					2019-05-08		2019-05-13				2019-06-23		2019-07-23		2019-08-27		2020-02-23	
TZ-MOW-109947-GO-RFB / Purchase of three motor vehicles for PDCU to support WSSP II implementation	IDA / 59490	Component 4: Project management and Implementation Support	Post	Request for Bids	Open - National	Single Stage - One Envelope		136,363.64	0.00	Canceled					2019-04-23		2019-04-28				2019-06-09		2019-07-09		2019-08-13		2020-02-09	

TZ-MOW-118055-GO-UN / Purchase of three motor vehicles for PDCU to support WSSP II implementation	IDA / 59490	Component 4: Project management and Implementation Support	Post	UN Agencies (Direct)	Direct			136,363.64	108,343.00	Signed					2019-06-13		2019-06-18								2019-07-23		2020-01-19	
TZ-MOW-121119-GO-UN / Supply of Five (5) Four Wheel Drive Vehicles for Water Resources Center of Excellence (WRCoE)	IDA / 59490	Component 1: Integrated Water Resources Management (IWRM)	Post	UN Agencies (Direct)	Direct			350,000.00	0.00	Under Implementation					2019-07-05		2019-07-10								2019-08-14		2020-02-10	
TZ-MOW-136409-GO-RFB / Supply of Dam Safety Working Tools Equipment and Software	IDA / 59490	Component 1: Integrated Water Resources Management (IWRM)	Post	Request for Bids	Open - National	Single Stage - One Envelope		410,586.00	0.00	Under Implementation					2019-10-07		2019-10-12				2019-11-23		2019-12-23		2020-01-27		2020-07-25	
TZ-MOW-148402-GO-UN / Supply of Four (4) Four Wheel Motor Vehicles for the Basin Water Boards	IDA / 59490	Component 1: Integrated Water Resources Management (IWRM)	Post	UN Agencies (Direct)	Direct			180,000.00	0.00	Pending Implementation					2020-01-08		2020-01-13								2020-02-17		2020-08-15	

NON CONSULTING SERVICES

Activity Reference No. / Description	Loan / Credit No.	Component	Review Type	Method	Market Approach	Procurement Process	Prequalification (Y/N)	Estimated Amount (US$)	Actual Amount (US$)	Process Status	Draft Pre-qualification Documents		Prequalification Evaluation Report		Draft Bidding Document / Justification		Specific Procurement Notice / Invitation		Bidding Documents as Issued		Proposal Submission / Opening / Minutes		Bid Evaluation Report and Recommendation for Award		Signed Contract		Contract Completion	
											Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual

CONSULTING FIRMS

Activity Reference No. / Description	Loan / Credit No.	Component	Review Type	Method	Market Approach	Contract Type	Estimated Amount (US$)	Actual Amount (US$)	Process Status	Terms of Reference		Expression of Interest Notice		Short List and Draft Request for Proposals		Request for Proposals as Issued		Opening of Technical Proposals / Minutes		Evaluation of Technical Proposal		Combined Evaluation Report and Draft Negotiated Contract		Signed Contract		Contract Completion	
										Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual
TZ-MOW-11548-CS-CQS / Consultancy Services for Technical Assistance on Preparation of Water Resources Use Charges Regulations	IDA / 59490	Component 1: Integrated Water Resources Management (IWRM)	Post	Consultant Qualification Selection	Open - National		100,000.00	0.00	Pending Implementation	2017-08-30		2017-09-20		2017-11-03								2017-12-03		2018-01-07		2018-07-06	
TZ-MOW-11553-CS-CQS / Consultancy for Development and Implementation of Laboratory Information Management System	IDA / 59490	Component 1: Integrated Water Resources Management (IWRM)	Post	Consultant Qualification Selection	Open - National		150,000.00	0.00	Under Implementation	2017-09-20		2017-10-11		2017-11-24								2017-12-24		2018-01-28		2018-07-27	
TZ-MOW-11854-CS-QCBS / Consultancy services for National Hydrological Aquifer Mapping	IDA / 59490	Component 1: Integrated Water Resources Management (IWRM)	Prior	Quality And Cost-Based Selection	Open - International		1,750,000.00	0.00	Under Implementation	2017-08-18		2017-09-08		2017-10-22				2017-11-19		2017-12-19		2018-01-23		2018-02-27		2019-02-27	
TZ-MOW-11857-CS-QCBS / Consultancy Services for Operational Decision Support System Through Enhanced Hydro- Meteorological Services	IDA / 59490	Component 1: Integrated Water Resources Management (IWRM)	Prior	Quality And Cost-Based Selection	Open - International		2,500,000.00	0.00	Under Implementation	2017-10-05		2017-11-04		2017-12-18				2018-01-15		2018-02-14		2018-03-21		2018-04-25		2019-04-25	
TZ-MOW-11878-CS-CQS / Design and Supervision for Centre of Excellence Building	IDA / 59490	Component 1: Integrated Water Resources Management (IWRM)	Post	Consultant Qualification Selection	Open - National		250,000.00	0.00	Under Implementation	2017-05-25		2017-06-15		2017-07-29								2017-08-28		2017-10-02		2018-03-31	

TZ-MOW-10918-CS-QCBS / Consultancy Services for Catchment Conservation in Wami-Ruvu Basin	IDA / 59490	Component 1: Integrated Water Resources Management (IWRM)	Post	Quality And Cost-Based Selection	Open - International		750,000.00	0.00	Under Implementation	2017-03-30		2017-04-28		2017-06-02				2017-06-30		2017-07-30		2017-08-29		2017-10-03		2018-10-03	
TZ-MOW-44490-CS-CQS / Consultancy services for Consolidation of Data, Information and Models from the IWRMD Plans and Preparation of Requirements Specification for WRIS & Web Portal	IDA / 59490	Component 1: Integrated Water Resources Management (IWRM)	Post	Consultant Qualification Selection	Open - National		300,000.00	277,090.70	Signed	2018-01-18		2018-02-08		2018-03-24								2018-04-23		2018-05-28		2018-11-24	
TZ-MOW-54418-CS-QCBS / Consultancy Services on Water Resources Management Financing Options	IDA / 59490	Component 1: Integrated Water Resources Management (IWRM)	Prior	Quality And Cost-Based Selection	Open - International		414,000.00	385,210.34	Signed	2015-02-03		2015-02-13		2015-09-23				2015-11-13		2016-02-10		2016-07-01		2018-12-15		2019-06-13	
TZ-MOW-54421-CS-QCBS / Consultancy Services for Preparation of Integrated Water Management and Development Plan for Wami/Ruvu Basin	IDA / 59490	Component 1: Integrated Water Resources Management (IWRM)	Prior	Quality And Cost-Based Selection	Open - International		533,000.00	0.00	Under Implementation	2015-02-03		2015-02-13		2015-09-07				2015-11-12		2016-04-04		2016-12-21		2017-06-01		2017-11-28	
TZ-MOW-64973-CS-QCBS / Consultancy Service for Project Management Firm to Support Implementation of WSSP II	IDA / 59490	Component 4: Project management and Implementation Support	Prior	Quality And Cost-Based Selection	Open - International		1,200,000.00	0.00	Under Implementation	2018-06-20		2018-07-11		2018-08-15				2018-09-12		2018-10-12		2018-11-16		2018-12-21		2019-12-21	
TZ-MOW-11389-CS-QCBS / Consultancy Services for design review and supervision of construction of office and laboratory buildings for Wami-Ruvu Basin Water Boards Headquarter Morogoro and Water Users Associations Offices at Msowero and rehabilitation and extension at Dodoma	IDA / 59490	Component 1: Integrated Water Resources Management (IWRM)	Post	Quality And Cost-Based Selection	Open - International		600,000.00	0.00	Canceled	2017-09-05		2017-09-26		2017-10-24				2017-11-21		2017-12-21		2018-01-25		2018-03-01		2019-03-01	
TZ-MOW-12527-CS-QCBS / Institutional development support technical assistance COE	IDA / 59490	Component 1: Integrated Water Resources Management (IWRM)	Prior	Quality And Cost-Based Selection	Open - International		1,000,000.00	0.00	Canceled	2017-10-20		2017-11-10		2017-12-24				2018-01-21		2018-02-20		2018-03-27		2018-05-01		2019-05-01	
TZ-MOW-10915-CS-QCBS / Consultancy Services for Modernizing Hydrological and Meteorological Monitoring Systems	IDA / 59490	Component 1: Integrated Water Resources Management (IWRM)	Prior	Quality And Cost-Based Selection	Open - International		1,750,000.00	0.00	Canceled	2017-03-30		2017-04-28		2017-06-02				2017-06-30		2017-07-30		2017-08-29		2017-10-03		2019-11-30	
TZ-MOW-10921-CS-QCBS / Consultancy Services for Operational Decision Support System through Enhanced Hydro-Meteorological Services	IDA / 59490	Component 1: Integrated Water Resources Management (IWRM)	Prior	Quality And Cost-Based Selection	Open - International		2,500,000.00	0.00	Canceled	2017-04-11		2017-05-12		2017-06-16				2017-07-14		2017-08-13		2017-09-12		2017-10-17		2018-10-17	
TZ-MOW-11875-CS-CQS / Consultancy Services for the study of institutional set up for water Resources Centre of Excellence	IDA / 59490	Component 1: Integrated Water Resources Management (IWRM)	Post	Consultant Qualification Selection	Open - National		50,000.00	0.00	Canceled	2017-05-25		2017-06-15		2017-07-29								2017-08-28		2017-10-02		2018-03-31	

TZ-MOW-12529-CS-CQS / Consultancy Services for preparation of future investments	IDA / 59490	Component 1: Integrated Water Resources Management (IWRM)	Prior	Consultant Qualification Selection	Open - International		300,000.00	0.00	Canceled	2017-07-03		2017-07-24		2017-08-21								2017-09-04		2017-10-09		2018-04-07	
TZ-MOW-11533-CS-CQS / Technical Assistance for strengthening Ground water Resources Development and Management in Tanzania	IDA / 59490	Component 1: Integrated Water Resources Management (IWRM)	Post	Consultant Qualification Selection	Open - National		100,000.00	0.00	Pending Implementation	2017-08-10		2017-08-31		2017-10-14								2017-11-13		2017-12-18		2018-06-16	
TZ-MOW-79016-CS-QCBS / Consultancy Services for Preparation of Strategic Environmental and Social Appraisal (SESA) for Integrated Water Resources Management and Development (IWRMD) Plans for Five Basins in Tanzania.	IDA / 59490	Component 1: Integrated Water Resources Management (IWRM)	Prior	Quality And Cost-Based Selection	Open - International		600,000.00	0.00	Under Review	2018-11-14		2018-12-05		2019-01-18				2019-02-15		2019-03-17		2019-04-21		2019-05-26		2020-05-25	
TZ-MOW-64970-CS-CQS / Consultancy Services for Project Manager Consultancy for Support of WSSP II	IDA / 59490	Component 4: Project management and Implementation Support	Post	Consultant Qualification Selection	Open - National		150,000.00	0.00	Canceled	2018-10-16		2018-11-06		2018-12-11								2019-01-05		2019-02-09		2019-08-08	
TZ-MOW-11545-CS-CQS / Technical Assistance on Supporting Implementation of IWRMD at National and Basin Levels	IDA / 59490	Component 1: Integrated Water Resources Management (IWRM)	Post	Consultant Qualification Selection	Open - National		100,000.00	0.00	Canceled	2017-08-30		2017-09-20		2017-11-03								2017-12-03		2018-01-07		2018-07-06	
TZ-MOW-11558-CS-CQS / Technical Assistance for Conceptualisation, Strategic Planning and Opertionslisation of the Water Resources Centre of Excellence (WRCoE)	IDA / 59490	Component 1: Integrated Water Resources Management (IWRM)	Post	Consultant Qualification Selection	Open - National		200,000.00	0.00	Canceled	2017-11-30		2017-12-21		2018-02-03								2018-03-05		2018-04-09		2018-10-06	

INDIVIDUAL CONSULTANTS

Activity Reference No. / Description	Loan / Credit No.	Component	Review Type	Method	Market Approach	Contract Type	Estimated Amount (US$)	Actual Amount (US$)	Process Status	Terms of Reference		Invitation to Identified/Selected Consultant		Draft Negotiated Contract		Signed Contract		Contract Completion	
										Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual
TZ-MOW-12593-CS-INDV / Consultancy Service for updating, upgrading, refining and improvement of the PIM, workshops	IDA / V0310	Component 4: Project management and Implementation Support	Post	Individual Consultant Selection	Open		30,000.00	0.00	Canceled	2017-04-20		2017-04-27		2017-05-01		2017-05-03		2017-05-17	
TZ-MOW-11864-CS-IND / Consultancy Services for Modernizing Hydrological and Monitoring Systems	IDA / 59490	Component 1: Integrated Water Resources Management (IWRM)	Prior	Individual Consultant Selection	Open		300,000.00	0.00	Under Implementation	2018-09-10		2018-10-29		2018-11-19		2018-12-24		2019-06-22	
TZ-MOW-63683-CS-INDV / Consultancy Service for Technical Advisor for Financial Management Support to WSSP II	IDA / 59490	Component 4: Project management and Implementation Support	Post	Individual Consultant Selection	Open		80,000.00	0.00	Under Implementation	2018-10-16		2018-11-25		2018-12-17		2019-01-21		2019-07-20	

TZ-MOW-63691-CS-INDV / Consultancy Service for Technical Advisor for Procurement and Contract Management Support to WSSP II	IDA / 59490	Component 4: Project management and Implementation Support	Post	Individual Consultant Selection	Open		80,000.00	0.00	Canceled	2018-10-16		2018-11-19		2018-11-30		2019-01-04		2019-07-03	
TZ-MOW-87731-CS-INDV / Consultancy Service for Project manager consultancy for support of WSSP II	IDA / 59490	Component 4: Project management and Implementation Support	Post	Individual Consultant Selection	Open		150,000.00	0.00	Pending Implementation	2018-11-22		2018-12-25		2019-01-08		2019-02-12		2019-08-11	
TZ-MOW-89190-CS-INDV / Technical Assistance for supporting implementation of IWRMD at National and Basin Levels	IDA / 59490	Component 1: Integrated Water Resources Management (IWRM)	Post	Individual Consultant Selection	Open		150,000.00	150,000.00	Signed	2018-12-10		2019-01-28		2019-02-18		2019-03-25		2019-09-21	
TZ-MOW-94046-CS-INDV / Technical Assistance for Conceptualisation, Strategic Planning and Operationslisation of the Water Resources Centre of Excellence (WRCoE)	IDA / 59490	Component 1: Integrated Water Resources Management (IWRM)	Post	Individual Consultant Selection	Open		200,000.00	115,600.00	Signed	2019-01-09		2019-02-27		2019-03-20		2019-04-24		2019-10-21	
TZ-MOW-70351-CS-INDV / Individual consultant to support the COE as the Gis and Remote Sensing Expert	IDA / 59490	Component 1: Integrated Water Resources Management (IWRM)	Post	Individual Consultant Selection	Open		200,000.00	0.00	Under Implementation	2018-09-19		2018-11-07		2018-11-28		2019-01-02		2019-07-01	
TZ-MOW-70349-CS-INDV / Individual consultant to support the COE core team as Water Resources Expert and Modeller	IDA / 59490	Component 1: Integrated Water Resources Management (IWRM)	Post	Individual Consultant Selection	Open		200,000.00	0.00	Under Implementation	2018-09-05		2018-10-24		2018-11-14		2018-12-19		2019-06-17	
TZ-MOW-70350-CS-INDV / Individual consultant to support the COE core team as Groundwater Expert and Modeller	IDA / 59490	Component 1: Integrated Water Resources Management (IWRM)	Post	Individual Consultant Selection	Open		200,000.00	0.00	Under Implementation	2018-09-12		2018-10-31		2018-11-21		2018-12-26		2019-06-24	
TZ-MOW-130152-CS-INDV / Consultancy Services for Procurement Specialist under WSSP II	IDA / 59490	Component 4: Project management and Implementation Support	Post	Individual Consultant Selection	Open		80,000.00	0.00	Under Implementation	2019-09-05		2019-10-08		2019-11-05		2019-11-15		2020-11-14	
TZ-MOW-109248-CS-INDV / Individual Consultant to Conduct Surveillance Survey, Design, Tender Preparation and Supervision of Installation of Dam Safety Monitoring Instrumentation	IDA / 59490	Component 1: Integrated Water Resources Management (IWRM)	Post	Individual Consultant Selection	Open		178,600.00	0.00	Canceled	2019-04-08		2019-05-11		2019-06-01		2019-07-06		2020-01-02	
TZ-MOW-12520-CS-INDV / Individual consultant to support the COE core team in providing multi-sectoral analysis and policy support to different Stakeholders	IDA / 59490	Component 1: Integrated Water Resources Management (IWRM)	Post	Individual Consultant Selection	Open		200,000.00	0.00	Canceled	2017-10-01		2017-11-12		2017-11-19		2017-12-31		2018-06-29	
TZ-MOW-136426-CS-INDV / Individual consultant to support the COE core team in providing multi-sectoral analysis and policy support to different Stakeholders	IDA / 59490	Component 1: Integrated Water Resources Management (IWRM)	Prior	Individual Consultant Selection	Open		300,000.00	0.00	Canceled	2019-10-07		2019-11-25		2019-12-16		2020-01-20		2020-07-18	

TZ-MOW-136407-CS-INDV / Individual Consultant to Conduct Surveillance Survey, Design, Tender Preparation and Supervision of Installation of Dam Safety Monitoring Instrumentation	IDA / 59490	Component 1: Integrated Water Resources Management (IWRM)	Prior	Individual Consultant Selection	Open		400,000.00	0.00	Under Implementation	2019-10-07		2019-11-25		2019-12-16		2020-01-20		2020-07-18	
TZ-MOW-145207-CS-INDV / Individual consultant to support the COE core team in providing multi-sectoral analysis and policy support to different Stakeholders	IDA / 59490	Component 1: Integrated Water Resources Management (IWRM)	Post	Individual Consultant Selection	Open		200,000.00	0.00	Under Implementation	2019-11-17		2020-01-05		2020-01-26		2020-03-01		2020-08-28	