Public Disclosure Authorized

Public Disclosure Authorized

PROCUREMENT PLAN

Project information: India; Jharkhand Municipal Development Project; P158502

Project Implementation agency: The lead implementing agency will be the Jharkhand Urban Infrastructure Development Company (JUIDCO). Other implementing agencies will be the State Highways Authority of Jharkhand (SHAJ).

Date of the Procurement Plan: June 12, 2017, Revised October 24, 2018 as updated regularly on STEP (available on STEP)

Period covered by this Procurement Plan: 18 months

Date of General Procurement Notice: September 27, 2016

Preamble

In accordance with paragraph 5.9 of the "World Bank Procurement Regulations for IPF Borrowers" (July 2016, Revised November 2017 and August 2018) ("Procurement Regulations") the Bank's Systematic Tracking and Exchanges in Procurement (STEP) system will be used to prepare, clear and update Procurement Plans and conduct all procurement transactions for the Project.

This textual part along with the Procurement Plan tables in STEP constitute the Procurement Plan for the Project. The following conditions apply to all procurement activities in the Procurement Plan. The other elements of the Procurement Plan as required under paragraph 4.4 of the Procurement Regulations are set forth in STEP.

The Bank's Standard Procurement Documents: shall be used for all contracts subject to international competitive procurement and those contracts as specified in the Procurement Plan tables in STEP.

National Procurement Arrangements: National competition for the procurement of goods, works and non-consulting services according to the established thresholds will be conducted in accordance with paragraphs 5.3 – 5.5 of Section V of the Regulations and the following provisions:

a) Only the model bidding documents agreed with the World Bank (and as amended from time to time) shall be used for bidding.

b) Invitations to bid shall be advertised in at least one widely circulated national daily newspaper (or on a widely-used website or electronic portal with free national and international access along with an abridged version of the said advertisement published in a widely circulated national daily, among others, giving the website/electronic portal details from which the details of the invitation to bid can be downloaded) at least 30 days before the deadline for the submission of bids.

c) No special preferences will be accorded to any bidder either for price or for other terms and conditions when competing with foreign bidders, state-owned enterprises, small-scale enterprises, or enterprises from any given state.

d) Extension of bid validity shall not be allowed with reference to contracts subject to the World Bank prior review without the prior concurrence of the World Bank (i) for the first request for extension if it is longer than four weeks and (ii) for all subsequent requests for extension irrespective of the period (such concurrence will be considered by the World Bank only in cases of force majeure and circumstances beyond the control of the purchaser/employer).

e) Re-bidding shall not be carried out with reference to contracts subject to the World Bank prior review without the prior concurrence of the World Bank.

f) The system of rejecting bids outside a predetermined margin or 'bracket' of prices shall not be used in the project.

g) To improve efficiency and transparency of small value purchases in World Bank financed projects, the Bank has agreed to allow use of GeM as follows: (i) Use of GeM is allowed in lieu of shopping up to US$ 30,000 in catalog mode; (ii) Use of GeM is allowed in lieu of shopping up to US$ 100,000 provided there are at least 3 suppliers for the item on GeM and the Purchaser uses RFQ (mini competition or bidding among suppliers) feature on GeM to discover the final price; (iii) In both above cases Borrowers will record their assessment on reasonableness of price; and (iv) GeM is not to be used in lieu of NCB.

h) No negotiations are conducted even with the lowest evaluated responsive bidders.

i) Two or three envelope system will not be used except when using e-procurement system assessed and agreed by the Bank

When other national procurement arrangements other than national open competitive procurement arrangements are applied by the Borrower, such arrangements shall be subject to paragraph 5.5 of the Procurement Regulations.

Leased Assets Not Applicable

Procurement of Second Hand Goods: Not Applicable

Domestic preference *as specified under paragraph 5.51* of the Procurement Regulations**.**

Goods: is applicable for those contracts identified in the Procurement Plan tables;

Works: is not applicable

Other Relevant Procurement Information.

All contracts not covered under prior review by the Bank will be subject to post review during implementation support missions and/or special post review missions, including missions by consultants hired by the Bank. To avoid doubts, the Bank may conduct, at any time, Independent Procurement Reviews of all the contracts financed under the loan.

Even for Post Review cases, the inputs of Bank on Technical Specifications / TORs will be obtained by project.

PROCUREMENT PLAN **India : Jharkhand Municipal Development Project**

General Information

Country: India

Project ID: P158502

Project Name: Jharkhand Municipal Development Project

Loan / Credit No: / , IBRD / 89110

Executing Agency(ies) State Highways Authority of Jharkhand

Bank's Approval Date of the Original Procurement Plan: 2018-07-30

Revised Plan Date(s): (comma delineated, leave blank if non 2019-03-27

GPN Date: 2016-11-24

WORKS

Activity Reference No. / Description	Loan / Credit No.	Component	Review Type	Method	Market Approach	Procurement Process	Prequalification (Y/N)	Actual Amount (US$)	Process Status	Draft Pre-qualification Documents		Prequalification Evaluation Report		Draft Bidding Document / Justification		Specific Procurement Notice / Invitation		Bidding Documents as Issued		Proposal Submission / Opening / Minutes		Bid Evaluation Report and Recommendation for Award		Signed Contract		Contract Completion	
										Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual
IN-SHAJ-72057-CW-RFB / Strengthening, Development to Four Lane with Service lane & Cycle Track and Beautification of Kanko Chowk to Vinod Bihari Chowk Road, Dhanbad Length 0.0 to 11.7 KM	/		Prior	Request for Bids	Open - National	Single Stage - Two Envelope		0.00	Under Implementation					2018-08-06		2018-08-11				2018-09-22		2018-12-05		2019-01-09		2019-07-08	
IN-SHAJ-72060-CW-RFB / Strengthening, Development to Four Lane with Service Lane & Cycle Track and Beautification of Vinod Bihari Chowk to Gol Building via Memco Chowk Road , Dhanbad. Length 11.7 to 20.0 KM	/		Prior	Request for Bids	Open - National	Single Stage - Two Envelope		0.00	Under Implementation					2018-08-06		2018-08-11				2018-09-22		2018-12-05		2019-01-09		2019-07-08	

GOODS

Activity Reference No. / Description	Loan / Credit No.	Component	Review Type	Method	Market Approach	Procurement Process	Prequalification (Y/N)	Actual Amount (US$)	Process Status	Draft Pre-qualification Documents		Prequalification Evaluation Report		Draft Bidding Document / Justification		Specific Procurement Notice / Invitation		Bidding Documents as Issued		Proposal Submission / Opening / Minutes		Bid Evaluation Report and Recommendation for Award		Signed Contract		Contract Completion	
										Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual

NON CONSULTING SERVICES

Activity Reference No. / Description	Loan / Credit No.	Component	Review Type	Method	Market Approach	Procurement Process	Prequalification (Y/N)	Actual Amount (US$)	Process Status	Draft Pre-qualification Documents		Prequalification Evaluation Report		Draft Bidding Document / Justification		Specific Procurement Notice / Invitation		Bidding Documents as Issued		Proposal Submission / Opening / Minutes		Bid Evaluation Report and Recommendation for Award		Signed Contract		Contract Completion	
										Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual
IN-SHAJ-106603-NC-DIR / NGO FOR IMPLEMENTATION OF RESETTLEMENT ACTION PLAN For STRENGTHENING, DEVELOPMENT TO FOUR LANE WITH SERVICE LANE & CYCLE TRACK AND BEAUTIFICATION OF KANKO CHOWK-VINOD BIHARI CHOWK - GOL BUILDING VIA MEMCO CHOWK ROAD, DHANBAD	IBRD / 89110		Post	Direct Selection	Direct			0.00	Pending Implementation					2019-03-18		2019-03-23								2019-04-27		2019-10-24	

CONSULTING FIRMS

Activity Reference No. / Description	Loan / Credit No.	Component	Review Type	Method	Market Approach	Contract Type	Actual Amount (US$)	Process Status	Terms of Reference		Expression of Interest Notice		Short List and Draft Request for Proposals		Request for Proposals as Issued		Opening of Technical Proposals / Minutes		Evaluation of Technical Proposal		Combined Evaluation Report and Draft Negotiated Contract		Signed Contract		Contract Completion	
									Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual
IN-SHAJ-75598-CS-QCBS / Hiring of NGO for Resettlement action Plan (R.A.P) for the road project Kanko Chowk to Vinod Bihari Chowk to Gol Building via Memco Chowk at Dhanbad under JMDP length 20 km	/		Post	Quality And Cost-Based Selection	Open - National		0.00	Under Review	2018-09-06		2018-09-27		2018-11-10				2018-12-08		2019-01-07		2019-02-11		2019-03-18		2020-03-17	

INDIVIDUAL CONSULTANTS