Public Disclosure Authorized

Public Disclosure Authorized

# Procurement Plan

## I. General

***1.*** **Bank's approval Date of the procurement Plan** June 1, 2017
2. **Date of General Procurement Notice**: April 18, 2012
*3.* **Period covered by this procurement plan**: *The procurement period of project covered from June 2016 to December 2017*

## II. Goods and Works and non-consulting services.

**1.** **Prior Review Threshold**: Procurement Decisions subject to Prior Review by the Bank as stated in Appendix 1 to the Guidelines for Procurement

| | **Procurement Method** | **Prior Review Threshold US$** | **Comments** |
|---|---|---|---|
| 1. | ICB and LIB (Goods) | *Above US$ 1 million* | *All* |
| 2. | NCB (Goods) | *Above US$ 1 million* | *First contract* |
| 3. | ICB (Works) | *Above US$ 10 million* | *All* |
| 4. | NCB (Works) | *Above US$ 10 million* | *First contract* |
| 5. | (Non-Consultant Services) | *NA* | *NA* |
| | [*Add other methods if necessary*] | | |

**2.** **Prequalification**: Bidders for EPC Contracts of above US$10 million shall be prequalified in accordance with the provisions of paragraphs 2.9 and 2.10 of the Guidelines.

**3.** **Proposed Procedures for CDD Components (as per paragraph. 3.17 of the Guidelines:** NA

***4.*** **Reference to (if any) Project Operational/Procurement Manual:** *NA*

***5.*** **Any Other Special Procurement Arrangements:** NA

## III. Selection of Consultants

**1.** **Prior Review Threshold**: Selection decisions subject to Prior Review by Bank as stated in Appendix 1 to the Guidelines Selection and Employment of Consultants:

| | **Selection Method** | **Prior Review Threshold** | **Comments** |
|---|---|---|---|
| 1. | Competitive Methods (Firms) | Above US$ 500,000 | |
| 2. | Single Source (Firms) | All | |
| 3. | Individual | NA | |

**2.** **Short list comprising entirely of national consultants**: Short list of consultants for services, estimated to cost less than $_*800,000*_ equivalent per contract, may comprise entirely of national consultants in accordance with the provisions of paragraph 2.7 of the Consultant Guidelines.

***3.*** ***Any Other Special Selection Arrangements:*** *NA*

**PROCUREMENT PLAN**

**India : National Highways Interconnectivity Improvement Project**

## General Information

**Country:** India

**Bank's Approval Date of the Original Procurement Plan:** 2016-06-02

**Revised Plan Date(s): (comma delineated, leave blank if not** 2019-10-14

**Project ID:** P121185

**GPN Date:**

**Project Name:** National Highways Interconnectivity Improvement Project

**Loan / Credit No:** IBRD / 83010

**Executing Agency(ies)** Ministry of Road Transport and Highways

## WORKS

| Activity Reference No. / Description | Loan / Credit No. | Component | Review Type | Method | Market Approach | Procurement Process | Prequalification (Y/N) | Estimated Amount (US$) | Actual Amount (US$) | Process Status | Draft Pre-qualification Documents | | Prequalification Evaluation Report | | Draft Bidding Document / Justification | | Specific Procurement Notice / Invitation | | Bidding Documents as Issued | | Proposal Submission / Opening / Minutes | | Bid Evaluation Report and Recommendation for Award | | Signed Contract | | Contract Completion | |
|---|---|---|---|---|---|---|---|---|---|---|---|---|---|---|---|---|---|---|---|---|---|---|---|---|---|---|---|---|
| | | | | | | | | | | | Planned | Actual | Planned | Actual | Planned | Actual | Planned | Actual | Planned | Actual | Planned | Actual | Planned | Actual | Planned | Actual | Planned | Actual |
| WBR 17-Pkg NHIIP-KA 234-10 / WBR 17-Pkg NHIIP-KA 234-10-Rehab & Upgrading to 2 lanes/2 lane with Paved Shoulders Config. & Strengthening of Madhugiri-Mudbagal Sec.n (kms 343.800-483.151) of NH-234 in Karnataka [Lot 1:kms 343.800-400.330;Lot 2:kms 400.33-483.151] under Ph 1 of NHIIP | IBRD / 83010 | Road Improvement and Maintenance Component | Prior | Request for Bids | Open - International | Single Stage - One Envelope | | 56,450,000.00 | 54,877,972.99 | Signed | | | | | | | | | | | | | | | 2015-03-23 | | | |
| WBR 7-Pkg NHIIP-RJ-11B-3 / WBR 7-Pkg NHIIP-RJ-11B-3-Rehabilitation and Upgrading to 2 lanes/2 lane with Paved Shoulders Configuration and Strengthening of Lalsot-Karauli Section [Km 0 to 85] of NH-11B in the State of Rajasthan | IBRD / 83010 | Road Improvement and Maintenance Component | Prior | Request for Bids | Open - International | Single Stage - One Envelope | | 45,000,000.00 | 33,748,481.18 | Signed | | | | | | | | | | | | | | | | | | |
| WBR 8-Pkg NHIIP-RJ-113-4 / WBR 8-Pkg NHIIP-RJ-113-4-Rehabilitation and Upgrading to 2 lanes/2 lane with Paved Shoulders Configuration and Strengthening of Pratapgarh-Padi Section (Km 80 to 180) of NH-113 in the State of Rajasthan | IBRD / 83010 | Road Improvement and Maintenance Component | Prior | Request for Bids | Open - International | Single Stage - One Envelope | | 47,000,000.00 | 43,346,846.88 | Signed | | | | | | | | | | | | | | | | | | |
| Package NHIIP-OD-200-5 / Package NHIIP-OD-200-5-Rehab & Upgrading to 2 lanes/2 lane with Paved Shoulders Configuration & Strengthening of Bhojpur-Chhatabar Section (Km 131 to km 192) of NH-200 in the State of Odisha (Pkg NHIIP-OD-200-5) under Phase I of NHIIP | IBRD / 83010 | Road Improvement and Maintenance Component | Prior | Request for Bids | Open - International | Single Stage - One Envelope | | 30,900,000.00 | 35,339,994.64 | Signed | | | | | | | | | | | | | | | | | | |

| | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
|---|---|---|---|---|---|---|---|---|---|---|---|---|---|---|---|---|---|---|---|---|---|---|---|---|---|---|---|---|---|
| [WBR 26] NHIIP-WB-60A-6 (2nd Call) / Rehabilitation and Upgrading to 2 lanes / 2 lane with Paved Shoulders Configuration and Strengthening of Bankura - Purulia Section (km 0.00 to 84.00) of NH-60A in the State of West Bengal under Phase-I of NHIIP | IBRD / 83010 | Road Improvement and Maintenance Component | Prior | Request for Bids | Open - International | Single Stage - One Envelope | | 53,500,000.00 | 51,718,609.60 | Signed | | | | | 2015-03-05 | | | | | | 2015-03-05 | | 2015-03-20 | | 2015-04-19 | | 2017-10-18 | |
| NHIIP-OD-201-09 / Ministry of Road Transport & Highways invites bids from eligible contractors for the work of Rehabilitation and upgrading to 2 lanes/ two lane with paved shoulders configuration and strengthening of Nabarangpur Koksara Section Km 25.0 to km 80.0 | IBRD / 83010 | Road Improvement and Maintenance Component | Prior | Request for Proposals | Open - International | Single Stage - Two Envelope | | 32,890,000.00 | 36,735,895.17 | Signed | | | | | | | | | | | 2015-02-27 | | 2015-03-25 | | 2015-01-30 | | 2017-05-19 | |
| NHIIP-NH-104 / Engineering, Procurement and Construction of Rehabilitation and upgradation to 2 lanes/ 2 lane with Paved Shoulders Configuration and Strengthening of Sitamarhi - Jaynagar - Narahia Section (km 40.00 to km 219.945) of NH 104 in the State of Bihar for Lot | IBRD / 83010 | Road Improvement and Maintenance Component | Prior | Request for Bids | Open - International | Single Stage - One Envelope | | 116,920,000.00 | 145,431,644.27 | Under Implementation | | | | | | | | | | | | | | | | | | |
| WBR Package 14-NHIIP-BR-30A-8 / Rehabilitation and Upgrading to 2- lanes/2 - lane with Paved Shoulders Configuration and Strengthening of Fatuah-Harnaut-Barh Section (km0 to km69.6) of NH-30A in the State of Bihar under Phase-I of NHIIP | IBRD / 83010 | Road Improvement and Maintenance Component | Prior | Request for Bids | Open - International | Single Stage - One Envelope | | 98,530,000.00 | 84,455,493.57 | Under Implementation | | | | | | | | | | | | | | | | | | |

**GOODS**

| Activity Reference No. / Description | Loan / Credit No. | Component | Review Type | Method | Market Approach | Procurement Process | Prequalification (Y/N) | Estimated Amount (US$) | Actual Amount (US$) | Process Status | Draft Pre-qualification Documents | | Prequalification Evaluation Report | | Draft Bidding Document / Justification | | Specific Procurement Notice / Invitation | | Bidding Documents as Issued | | Proposal Submission / Opening / Minutes | | Bid Evaluation Report and Recommendation for Award | | Signed Contract | | Contract Completion | |
|---|---|---|---|---|---|---|---|---|---|---|---|---|---|---|---|---|---|---|---|---|---|---|---|---|---|---|---|---|
| | | | | | | | | | | | Planned | Actual | Planned | Actual | Planned | Actual | Planned | Actual | Planned | Actual | Planned | Actual | Planned | Actual | Planned | Actual | Planned | Actual |
| WBR 25 - Pkg NHIIP-BR-106-7 / Rehabilitation and Upgrading to 2- lanes/2 - lane with Paved Shoulders Configuration and Strengthening of Birpur - Bihpur Section (km0 to km 106.0) of NH-106 in the State of Bihar under Phase-I of National Highways Inter-connectivity Improvement Projects | IBRD / 83010 | Road Improvement and Maintenance Component | Prior | Request for Bids | Open - International | Single Stage - One Envelope | | 0.00 | 101,671,942.50 | Under Implementation | | | | | | | | | | | | | | | | | | |

| | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
|---|---|---|---|---|---|---|---|---|---|---|---|---|---|---|---|---|---|---|---|---|---|---|---|---|---|---|---|---|---|
| IN-MORTH-16664-GO-RFB / DESIGN, DEVELOPMENT, IMPLEMENTATION & ENABLEMENT OF INTEGRATED TECHNOLOGY SOLUTION AT MORTH, NHAI, AND NHIDCL | IBRD / 83010 | Road Improvement and Maintenance Component | Prior | Request for Bids | Open - International | Single Stage - Two Envelope | | 17,270,000.00 | 0.00 | Under Implementation | | | | | 2017-06-01 | | 2017-06-01 | | | | 2017-06-01 | | 2017-07-06 | | 2017-08-18 | | 2024-08-16 | |
| IN-MORTH-16627-GO-RFB / DESIGN, DEVELOPMENT, IMPLEMENTATION & ENABLEMENT OF INTEGRATED TECHNOLOGY SOLUTION AT MORTH, NHAI, AND NHIDCL | IBRD / 83010 | Road Improvement and Maintenance Component | Prior | Request for Bids | Open - International | Single Stage - Two Envelope | | 17,270,000.00 | 0.00 | Canceled | | | | | 2017-06-01 | | 2017-06-01 | | | | 2017-06-01 | | 2017-07-15 | | 2017-08-19 | | 2024-08-17 | |
| IN-MORTH-139321-GO-RFP / Procurement of National Highway Safety System on 03 stretches as a Pilot Project in the State of Bihar under National Highways Inter-Connectivity Improvement Projects (NHIIP)" | IBRD / 83010 | Road Safety Component | Prior | Request for Proposals | Open - International | Single Stage - Two Envelope | | 9,240,000.00 | 0.00 | Pending Implementation | | | | | 2019-10-15 | | 2019-10-20 | | | | 2019-12-04 | | 2020-01-27 | | 2020-03-02 | | 2025-11-21 | |
| IN-MORTH-139328-GO-RFP / Procurement of National Highway Security System on 03 Stretches in the State of Himachal as a pilot project under the National Highway Inter-connectivity Improvement Project (NHIIP) | IBRD / 83010 | Road Safety Component | Prior | Request for Proposals | Open - International | Single Stage - Two Envelope | | 5,130,000.00 | 0.00 | Pending Implementation | | | | | 2019-10-15 | | 2019-10-20 | | | | 2019-12-04 | | 2020-01-27 | | 2020-03-02 | | 2025-11-21 | |
| IN-MORTH-139329-GO-RFP / Procurement of National Highway Security System on 03 Stretches in the State of Maharashtra as a pilot project under the National Highway Inter-connectivity Improvement Project (NHIIP) | IBRD / 83010 | Road Safety Component | Prior | Request for Proposals | Open - International | Single Stage - Two Envelope | | 9,240,000.00 | 0.00 | Pending Implementation | | | | | 2019-10-15 | | 2019-10-20 | | | | 2019-12-04 | | 2020-01-27 | | 2020-03-02 | | 2025-11-21 | |
| IN-MORTH-139331-GO-RFP / Procurement of National Highway Security System on 02 Stretches in the State of Tamilnadu as a pilot project under the National Highway Inter-connectivity Improvement Project (NHIIP) | IBRD / 83010 | Road Safety Component | Prior | Request for Proposals | Open - International | Single Stage - Two Envelope | | 9,390,000.00 | 0.00 | Pending Implementation | | | | | 2019-10-15 | | 2019-10-20 | | | | 2019-12-04 | | 2020-01-27 | | 2020-03-02 | | 2025-11-21 | |
| IN-MORTH-133467-GO-RFP / National Highway Safety System on various National Highways as a Pilot Project under National Highways Inter-Connectivity Improvement Projects (NHIIP) | IBRD / 83010 | Road Safety Component | Prior | Request for Proposals | Open - International | Single Stage - Two Envelope | | 33,000,000.00 | 0.00 | Canceled | | | | | 2019-09-20 | | 2019-09-25 | | | | 2019-11-09 | | 2020-01-02 | | 2020-02-06 | | 2025-10-27 | |

**NON CONSULTING SERVICES**

| Activity Reference No. / Description | Loan / Credit No. | Component | Review Type | Method | Market Approach | Procurement Process | Prequalification (Y/N) | Estimated Amount (US$) | Actual Amount (US$) | Process Status | Draft Pre-qualification Documents | | Prequalification Evaluation Report | | Draft Bidding Document / Justification | | Specific Procurement Notice / Invitation | | Bidding Documents as Issued | | Proposal Submission / Opening / Minutes | | Bid Evaluation Report and Recommendation for Award | | Signed Contract | | Contract Completion | |
|---|---|---|---|---|---|---|---|---|---|---|---|---|---|---|---|---|---|---|---|---|---|---|---|---|---|---|---|---|
| | | | | | | | | | | | Planned | Actual | Planned | Actual | Planned | Actual | Planned | Actual | Planned | Actual | Planned | Actual | Planned | Actual | Planned | Actual | Planned | Actual |

**CONSULTING FIRMS**

| Activity Reference No. / Description | Loan / Credit No. | Component | Review Type | Method | Market Approach | Contract Type | Estimated Amount (US$) | Actual Amount (US$) | Process Status | Terms of Reference | | Expression of Interest Notice | | Short List and Draft Request for Proposals | | Request for Proposals as Issued | | Opening of Technical Proposals / Minutes | | Evaluation of Technical Proposal | | Combined Evaluation Report and Draft Negotiated Contract | | Signed Contract | | Contract Completion | |
|---|---|---|---|---|---|---|---|---|---|---|---|---|---|---|---|---|---|---|---|---|---|---|---|---|---|---|---|
| | | | | | | | | | | Planned | Actual | Planned | Actual | Planned | Actual | Planned | Actual | Planned | Actual | Planned | Actual | Planned | Actual | Planned | Actual | Planned | Actual |
| WBR 18-Pkg NHIIP-OD-AE-200-5 / WBR 18-Pkg NHIIP-OD-AE-200-5-Authority's Engineer Consultancy Services for Rehabilitation and Upgrading to 2 lanes/2 lane with paved shoulders configuration and strengthening of Bhojpur-Chhatabar Section (Km 131to km 192) of NH-200 in the State of Odisha | IBRD / 83010 | Road Improvement and Maintenance Component | Prior | Quality And Cost-Based Selection | Open - International | | 910,000.00 | 1,222,751.72 | Signed | | | | | | | | | | | | | | | | | | |
| WBR 19-Package NHIIP-KA-AE-234-10 / WBR 19-Package Consultant AE for NHIIP-KA-AE-234-10-Rehab & Upgrading to 2 lanes/2 lane with paved shoulders configuration & strengthening of Madhugiri-Chikkaballapura-Mulbagal Section (km343.800 to km483.151) of NH-234 in the State of Karnataka | IBRD / 83010 | Road Improvement and Maintenance Component | Prior | Quality And Cost-Based Selection | Open - International | | 2,240,000.00 | 1,482,570.47 | Under Implementation | | | | | | | | | | | | | | | | | | |
| WBR 21-Pkg NHIIP-WB-AE-60A-6 / WBR 21-Pkg NHIIP-WB-AE-60A-6-Authority Engineer Cons Services for Rehab & Upgrading to 2 lanes/2 lane with paved shoulders configuration & strengthening of Bankura-Purulia Section (km 0 to km 84) of NH-60A (New NH-314) in West Bengal under Ph 1 of NHIIP | IBRD / 83010 | Road Improvement and Maintenance Component | Prior | Quality And Cost-Based Selection | Open - International | | 1,450,000.00 | 1,402,234.51 | Under Implementation | | | | | | | | | | | | | | | | | | |
| WBR 22-Pkg NHIIP-BR-AE-104-11 / WBR 22-Pkg NHIIP-BR-AE-104-11-Authority Engineer Cons Services for Rehab & Upgrading to 2 lanes/2 lane with paved shoulders configuration & strengthening of Sitamarhi-Jaynagar-Narahia Section (km 40 to km 219.945) of NH-104 in Bihar under Phase 1 of NHIIP | IBRD / 83010 | Road Improvement and Maintenance Component | Prior | Quality And Cost-Based Selection | Open - International | | 0.00 | 2,337,603.68 | Under Implementation | | | | | | | | | | | | | | | | | | |
| WBR 24-Pkg NHIIP-OD-AE-201-9 / WBR 24-Pkg NHIIP-OD-AE-201-9-Authority Engineer Cons Services for Rehab & Upgrading to 2 lanes/2 lane with paved shoulders configuration & strengthening of Nabarangpur- Koksara Section (km25.0 to km80.0) of NH-201 in Odisha under Ph 1 of NHIIP | IBRD / 83010 | Road Improvement and Maintenance Component | Prior | Quality And Cost-Based Selection | Open - International | | 0.00 | 1,168,103.96 | Under Implementation | | | | | | | | | | | | | | | | | | |

| | | | | | | | | | | | | | | | | | | | | | | | | | | |
|---|---|---|---|---|---|---|---|---|---|---|---|---|---|---|---|---|---|---|---|---|---|---|---|---|---|---|
| IN-MORTH-NHIIP-PBBE-16 / Consultancy Services for "Revision of the Pocket Book for Bridge Engineers under National Highways Inter-connectivity Improvement Projects (NHIIP)" | IBRD / 83010 | Institutional Development Component | Prior | Quality And Cost-Based Selection | Open - International | | 300,000.00 | 0.00 | Pending Implementation | 2017-01-19 | | 2017-02-02 | | 2017-03-09 | | | | 2017-03-30 | | 2017-04-20 | | 2017-05-18 | | 2017-06-22 | | 2018-06-22 | |
| IN-MORTH-NHIIP-PBHE-16 / Consultancy Services for "Revision of the Pocket Book for Highway Engineers under National Highways Inter-connectivity Improvement Projects (NHIIP)" | IBRD / 83010 | Institutional Development Component | Prior | Quality And Cost-Based Selection | Open - International | | 300,000.00 | 0.00 | Pending Implementation | 2017-01-19 | | 2017-02-02 | | 2017-03-02 | | | | 2017-03-16 | | 2017-03-30 | | 2017-04-27 | | 2017-06-01 | | 2018-06-01 | |
| MORTH-NHIIP-SDB-16 / Consultancy Service for "Revision of MoRTH-Standard Data Book for analysis of Rates for Bridge Works (first revision) published by Indian Road Congress in 2003 and creating a Works Cost Database under NHIIP" | IBRD / 83010 | Institutional Development Component | Prior | Quality And Cost-Based Selection | Open - International | | 300,000.00 | 0.00 | Under Implementation | 2017-01-16 | | 2017-01-29 | | 2017-03-14 | | | | 2017-04-11 | | 2017-04-30 | | 2017-06-04 | | 2017-07-09 | | 2018-01-05 | |
| NHIIP-BR-106-AE-07 2ND CALL / Authority Engineer Consultancy Services for Rehabilitation and Upgrading to 2 lanes/2 lane with Paved Shoulders Configuration and Strengthening of Birpur - Bihpur Section (km 00.0 to km106.0) of NH-106 in the State of Bihar under Phase-I of NHIIP | IBRD / 83010 | Road Improvement and Maintenance Component | Prior | Quality And Cost-Based Selection | Open - International | | 1,750,000.00 | 0.00 | Under Implementation | 2017-01-18 | | 2017-01-18 | | 2017-01-18 | | | | 2017-01-18 | | 2017-01-18 | | 2017-01-19 | | 2017-02-09 | | 2025-02-07 | |
| IN-MORTH-75153-CS-QCBS / Consultancy Services for "Development of Integrated Road Accident Database (IRAD) under National Highways Inter-connectivity Improvement Projects (NHIIP) | IBRD / 83010 | Road Safety Component | Prior | Quality And Cost-Based Selection | Open - International | | 13,000,000.00 | 0.00 | Canceled | 2018-08-24 | | 2018-09-27 | | 2018-10-21 | | | | 2018-11-20 | | 2018-11-30 | | 2018-12-22 | | 2019-01-26 | | 2019-10-23 | |
| IN-MORTH-73438-CS-QCBS / Consultancy Services for "Preparation / Updation of IRC Codes of Practice on Road Safety under National Highways Inter-connectivity Improvement Projects (NHIIP) | IBRD / 83010 | Road Safety Component | Prior | Quality And Cost-Based Selection | Open - International | | 2,400,000.00 | 0.00 | Under Implementation | 2018-08-10 | | 2018-09-26 | | 2018-10-20 | | | | 2018-11-19 | | 2018-11-29 | | 2018-12-21 | | 2019-01-25 | | 2020-01-25 | |
| IN-MORTH-90312-CS-QCBS / Consultancy Services for "Development of Integrated Road Accident Database (IRAD) under National Highways Inter-Connectivity Improvement Projects (NHIIP)" | IBRD / 83010 | Road Safety Component | Prior | Quality And Cost-Based Selection | Open - International | | 7,500,000.00 | 0.00 | Under Implementation | 2018-12-12 | | 2019-01-15 | | 2019-02-28 | | | | 2019-03-28 | | 2019-04-27 | | 2019-06-01 | | 2019-07-06 | | 2020-07-05 | |

| | | | | | | | | | | | | | | | | | | | | | | | | | | |
|---|---|---|---|---|---|---|---|---|---|---|---|---|---|---|---|---|---|---|---|---|---|---|---|---|---|---|
| IN-MORTH-122482-CS-QCBS / Consultancy Services for selection of implementation agency for "National Highway Safety Services on various National Highways as a Pilot Project under National Highways Inter-Connectivity Improvement Projects (NHIIP) | IBRD / 83010 | Road Safety Component | Prior | Quality And Cost-Based Selection | Open - International | | 33,000,000.00 | 0.00 | Canceled | 2019-08-07 | | 2019-09-06 | | 2019-09-20 | | | | 2019-10-20 | | 2019-10-30 | | 2019-11-30 | | 2019-12-14 | | 2020-09-09 | |

**INDIVIDUAL CONSULTANTS**

| Activity Reference No. / Description | Loan / Credit No. | Component | Review Type | Method | Market Approach | Contract Type | Estimated Amount (US$) | Actual Amount (US$) | Process Status | Terms of Reference | | Invitation to Identified/Selected Consultant | | Draft Negotiated Contract | | Signed Contract | | Contract Completion | |
|---|---|---|---|---|---|---|---|---|---|---|---|---|---|---|---|---|---|---|---|
| | | | | | | | | | | Planned | Actual | Planned | Actual | Planned | Actual | Planned | Actual | Planned | Actual |
| NHIIP-RS-17 / Development of National Centre for Road Safety | IBRD / 83010 | Road Safety Component | Prior | Direct Selection | Direct | | 3,000,000.00 | 0.00 | Under Implementation | 2017-06-13 | | 2017-06-20 | | | | 2017-07-18 | | 2019-05-31 | |
| IN-MORTH-49565-CS-INDV / Chief Technology Officer | IBRD / 83010 | Institutional Development Component | Post | Individual Consultant Selection | Open | | 81,000.00 | 0.00 | Pending Implementation | 2018-02-20 | | 2018-03-16 | | 2018-03-21 | | 2018-03-27 | | 2020-03-26 | |
| IN-MORTH-49567-CS-INDV / Sr. Manager - Application Management | IBRD / 83010 | Institutional Development Component | Post | Individual Consultant Selection | Open | | 59,000.00 | 0.00 | Pending Implementation | 2018-02-20 | | 2018-03-16 | | 2018-03-18 | | 2018-03-24 | | 2020-03-23 | |
| IN-MORTH-49569-CS-INDV / Sr. Manager IT Platform | IBRD / 83010 | Institutional Development Component | Post | Individual Consultant Selection | Open | | 59,000.00 | 0.00 | Pending Implementation | 2018-02-20 | | 2018-03-16 | | 2018-03-18 | | 2018-03-24 | | 2020-03-23 | |
| IN-MORTH-49570-CS-INDV / Sr. Manager Database | IBRD / 83010 | Institutional Development Component | Post | Individual Consultant Selection | Open | | 59,000.00 | 0.00 | Pending Implementation | 2018-02-20 | | 2018-03-16 | | 2018-03-18 | | 2018-03-24 | | 2020-03-23 | |
| IN-MORTH-49572-CS-INDV / Sr. Manager Digitization | IBRD / 83010 | Institutional Development Component | Post | Individual Consultant Selection | Open | | 59,000.00 | 0.00 | Pending Implementation | 2018-02-20 | | 2018-03-16 | | 2018-03-18 | | 2018-03-24 | | 2020-03-23 | |
| IN-MORTH-49574-CS-INDV / Technical Project Co-ordinators | IBRD / 83010 | Institutional Development Component | Post | Individual Consultant Selection | Open | | 88,000.00 | 0.00 | Pending Implementation | 2018-02-20 | | 2018-03-16 | | 2018-03-18 | | 2018-03-24 | | 2020-03-23 | |
| IN-MORTH-83484-CS-INDV / Hiring of Individual Consultant designated as Subject Expert working for NHAI WBTA Loan No. 7980 - IN merging into NHIIP WB Loan No. 8301 - IN for the remaining activites | IBRD / 83010 | Institutional Development Component | Post | Individual Consultant Selection | Direct | | 9,000.00 | 0.00 | Pending Implementation | 2018-10-23 | | 2018-10-23 | | 2018-10-28 | | 2018-11-10 | | 2019-06-30 | |
| IN-MORTH-83493-CS-INDV / Hiring of Individual Consultant designated as Data Entry Operator working for NHAI WBTA Loan No. 7980 - IN merging into NHIIP WB Loan No. 8301 - IN for the remaining activites | IBRD / 83010 | Institutional Development Component | Post | Individual Consultant Selection | Direct | | 15,000.00 | 0.00 | Pending Implementation | 2018-10-23 | | 2018-10-23 | | 2018-10-28 | | 2018-11-10 | | 2020-06-30 | |

| | | | | | | | | | | | | | | | | | | | |
|---|---|---|---|---|---|---|---|---|---|---|---|---|---|---|---|---|---|---|---|
| IN-MORTH-83491-CS-INDV / Hiring of Individual Consultant designated as Data Entry Operator working for NHAI WBTA Loan No. 7980 - IN merging into NHIIP WB Loan No. 8301 - IN for the remaining activites | IBRD / 83010 | Institutional Development Component | Post | Individual Consultant Selection | Direct | | 15,000.00 | 0.00 | Pending Implementation | 2018-10-23 | | 2018-10-23 | | 2018-10-28 | | 2018-11-10 | | 2020-06-30 | |
| IN-MORTH-83476-CS-INDV / Hiring of Individual Consultant designated as Procurement Manager working for NHAI WBTA Loan No. 7980 - IN merging into NHIIP WB Loan No. 8301 - IN for the remaining activites | IBRD / 83010 | Institutional Development Component | Post | Individual Consultant Selection | Direct | | 64,200.00 | 0.00 | Pending Implementation | 2018-10-23 | | 2018-10-23 | | 2018-10-28 | | 2018-11-10 | | 2020-06-30 | |
| IN-MORTH-136100-CS-CDS / Consulting Services for Comprehensive Strategy and Action Plan to Improve Road Safety | IBRD / 83010 | Road Safety Component | Post | Direct Selection | Direct | | 143,000.00 | 0.00 | Pending Implementation | 2019-10-14 | | 2019-10-21 | | | | 2019-11-02 | | 2020-04-17 | |