Public Disclosure Authorized

Public Disclosure Authorized

Summarized Procurement Plan

Ho Chi Minh City Green Transport Development Project

I. General

1. **Bank's approval Date of the procurement Plan**: *October 2018*
2. **Date of General Procurement Notice**:
3. **Period covered by this procurement plan**: Project period

II. Goods and Works and non-consulting services.

1. **Prior Review Threshold**: Procurement Decisions subject to Prior Review by the Bank as stated in Appendix 1 to the Guidelines for Procurement*:*

	Procurement Method	Prior Review Threshold US$	Comments
1.	Works (including Turnkey, Supply & Installation of Plant and Equipment, and PPP	From 10 million	Procurement risk rating of Substantial
2.	Goods, Information Technology and Non-Consulting Services	From 2 million	

2. **Prequalification**. Bidders shall be prequalified in accordance with the provisions of paragraphs 2.9 and 2.10 of the Guidelines: *Not applicable*_

3. Summary of the Procurement Packages planned during the first 18 months after project effectiveness (*including those that are subject to retroactive financing and advanced procurement)*

[List the Packages which require Bank's prior review first and then the other packages]

1	2	3	4	5	6	7
Ref. No.	**Description**	**Estimated Cost US$ million**	**Packages**	**Domestic Preference (yes/no)**	**Review by Bank (Prior / Post)**	**Comments**
	Summary of the ICB (Works)	*66.18*	*2*	*No*	*Prior*	
	Summary of the ICB (Goods)	*24.98*	*4*	*No*	*Prior*	
	Summary of the NCB (Works)	*2.5*	*2*	*No*	*Post*	

July 9, 2010

	Summary of the NCB (Goods)	*2.3*	*6*	*No*	*Post*	

III. Selection of Consultants

1. **Prior Review Threshold**: Selection decisions subject to Prior Review by Bank as stated in Appendix 1 to the Guidelines Selection and Employment of Consultants:

	Selection Method	Prior Review Threshold	Comments
1.	Consultants: Firms	From 1 million	Procurement risk rating of Substantial
2.	Consultants: Individual	From 0.3 million	

2. **Short list comprising entirely of national consultants**: Short list of consultants for services, estimated to cost less than *$_500,000*_equivalent per contract, may comprise entirely of national consultants in accordance with the provisions of paragraph 2.7 of the Consultant Guidelines.

3. **Consultancy Assignments with Selection Methods and Time Schedule**

1	2	3	4	5	6
Ref. No.	**Description of Assignment**	**Estimated Cost** US$ million	**Packages**	**Review by Bank (Prior / Post)**	**Comments**
	Summary of number of contracts that will be let under QCBS	*22.93*	*11*	*Prior and Post*	
	Summary of number of contracts that will be let under other methods	*0.86*	*8*	*Post*	*CQS, IC*

PROCUREMENT PLAN **Vietnam : Ho Chi Minh City Green Transport Development**

General Information

Country: Vietnam

Bank's Approval Date of the Original Procurement Plan: 2019-01-02

Revised Plan Date(s): (comma delineated, leave blank if non 2020-03-01

Project ID: P126507

GPN Date:

Project Name: Ho Chi Minh City Green Transport Development

Loan / Credit No: IDA / 56540

Executing Agency(ies) Transportation Works Construction Investment Project Management Authority of HCMC

WORKS

Activity Reference No. / Description	Loan / Credit No.	Component	Review Type	Method	Market Approach	Procurement Process	Prequalification (Y/N)	Estimated Amount (US$)	Actual Amount (US$)	Process Status	Draft Pre-qualification Documents		Prequalification Evaluation Report		Draft Bidding Document / Justification		Specific Procurement Notice / Invitation		Bidding Documents as Issued		Proposal Submission / Opening / Minutes		Bid Evaluation Report and Recommendation for Award		Signed Contract		Contract Completion	
											Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual

GOODS

Activity Reference No. / Description	Loan / Credit No.	Component	Review Type	Method	Market Approach	Procurement Process	Prequalification (Y/N)	Estimated Amount (US$)	Actual Amount (US$)	Process Status	Draft Pre-qualification Documents		Prequalification Evaluation Report		Draft Bidding Document / Justification		Specific Procurement Notice / Invitation		Bidding Documents as Issued		Proposal Submission / Opening / Minutes		Bid Evaluation Report and Recommendation for Award		Signed Contract		Contract Completion	
											Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual

NON CONSULTING SERVICES

Activity Reference No. / Description	Loan / Credit No.	Component	Review Type	Method	Market Approach	Procurement Process	Prequalification (Y/N)	Estimated Amount (US$)	Actual Amount (US$)	Process Status	Draft Pre-qualification Documents		Prequalification Evaluation Report		Draft Bidding Document / Justification		Specific Procurement Notice / Invitation		Bidding Documents as Issued		Proposal Submission / Opening / Minutes		Bid Evaluation Report and Recommendation for Award		Signed Contract		Contract Completion	
											Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual

CONSULTING FIRMS

Activity Reference No. / Description	Loan / Credit No.	Component	Review Type	Method	Market Approach	Contract Type	Estimated Amount (US$)	Actual Amount (US$)	Process Status	Terms of Reference		Expression of Interest Notice		Short List and Draft Request for Proposals		Request for Proposals as Issued		Opening of Technical Proposals / Minutes		Evaluation of Technical Proposal		Combined Evaluation Report and Draft Negotiated Contract		Signed Contract		Contract Completion	
										Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual
BRT2-CS9 / Study on re-organization of the city-wide bus network and preparation of an action plan to improve service efficiency and quality of the existing bus system.	IDA / 56540	Institutional Strengthening	Prior	Quality And Cost-Based Selection	Open - International		1,500,000.00	0.00	Under Review	2019-03-19		2019-04-28		2019-06-27				2019-09-10		2019-10-20		2020-01-02		2020-02-13		2021-02-12	
BRT1-CS4 / consulting service for project implementation support	IDA / 56540	Bus Rapid Transit Corridor Development	Prior	Quality And Cost-Based Selection	Open - International		2,000,000.00	0.00	Under Implementation	2019-01-03	2019-01-04	2019-02-12	2019-03-28	2019-04-13				2019-06-27		2019-08-06		2019-10-19		2019-11-23		2023-07-20	
BRT1-CS8 / consulting service for marketing and public communication	IDA / 56540	Bus Rapid Transit Corridor Development	Prior	Quality And Cost-Based Selection	Open - International		1,000,000.00	0.00	Under Implementation	2019-02-18	2019-08-16	2019-03-30	2019-10-13	2019-05-29				2019-08-12		2019-09-21		2019-12-04		2020-01-08		2022-03-08	
DD-CS1 / Consulting services for detailed design, cost estimates preparation, and procurement support for goods and civil works packages	IDA / 56540	Bus Rapid Transit Corridor Development	Prior	Quality And Cost-Based Selection	Open - International		3,982,435.00	0.00	Pending Implementation	2013-12-30		2013-12-30		2014-08-25				2014-10-31		2015-02-05		2015-07-24		2015-07-27		2020-08-31	

INDIVIDUAL CONSULTANTS																			
Activity Reference No. / Description	Loan / Credit No.	Component	Review Type	Method	Market Approach	Contract Type	Estimated Amount (US$)	Actual Amount (US$)	Process Status	Terms of Reference		Invitation to Identified/Selected Consultant		Draft Negotiated Contract		Signed Contract		Contract Completion	
										Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual