Public Disclosure Authorized

Public Disclosure Authorized

Procurement Plan for Project of Integrated Urban and Tourism Development

I. General

1. **Bank's approval Date of the procurement Plan** [Original: July 15,2016]: Revision 1 of Updated Procurement Plan, May 2017
2. **Date of General Procurement Notice**: April 26, 2017
3. **Period covered by this procurement plan**: The procurement period of project covered from year May 2017 to October 2018

II. Goods and Works and non-consulting services.

1. **Prior Review Threshold**: Procurement Decisions subject to Prior Review by the Bank as stated in Appendix 1 to the Guidelines for Procurement:

Expenditure Category	Contract Value (USD)	Procurement Method	Bank Prior Review
Civil Works	>= 5,000,000	ICB	All >/=US$10 million contracts
	< 5,000,000	NCB	First contract
	<200,000	Shopping	First contract
	NA	DC	US$60,000
Goods	>= 1,000,000	ICB	All >/=US$1million contracts
	<1,000,000	NCB	First contract
	<100,000	Shopping	First contract
	NA	DC	US$60,000

4. **Reference to (if any) Project Operational/Procurement Manual:** Project Operational Manual for World Bank Loan Project P155875 *PIUDT issued by Albanian Development Fund on 24.04.2017*

5. **Summary of the Procurement Packages planned during the first 18 months after project effectiveness (*including those that are subject to retroactive financing and advanced procurement)***

1	2	3	4	5	6
Ref. No.	**Description**	**Packages**	**Domestic Preference (yes/no)**	**Review by Bank (Prior/Post)**	**Comments**
	Summary of the ICB (Works)	2	No		
AL-ADF15547-CW-RFB	Berat Town of integrated Urban upgrading			Prior	
C1W-S3	Saranda tourism gateway		No	Prior	

	integrated urban upgrading				
	Summary of the NCB (Works)	14	No	Post	
AL-ADF15534-CW-RFB	Saranda staircase rehabilitation Project		No	Post	
AL-ADF15536-CW-RFB	Urban Regeneration of the existing promenade “Naim Frasheri” in Saranda		No	Post	
AL-ADF15538-CW-RFB	Ali Pasha historic trail and slopes stabilization – Gjirokastra		No	Post	
AL-ADF15539-CW-RFB	Street lightening historic center – Gjirokstra		No	Post	
AL-ADF15540-CW-RFB	Bazaar coble stone roads rehabilitation		No	Post	
AL-ADF15541-CW-RFB	Gjirokastra museum city integrated urban upgrading		No	Post	
AL-ADF15536-CW-RFB	Upgrading the renovation of systems of museums		No	Post	
AL-ADF28554-CW-RFB	Rehabilitation of Cobblestone road “Mihal Komneno”, Berat castle		No	Prior	
AL-ADF15545-CW-RFB	Upgrading to vehicle access road “Muzak Topia”, Berat Castle		No	Post	
AL-ADF15542-CW-RFB	Visual upgrading of selected heritage landscape		No	Post	
AL-ADF15548-CW-RFB	Street lightening – Permet		No	Post	
AL-ADF15549-CW-RFB	Permet integrated urban upgrading		No	Post	
AL-ADF15550-CW-RFB	Integrated upgrading of selected touristic area		No	Post	

AL-ADF15551-CW-RFB	Tourism Product development in 4 municipalities		No	Post	
	Summary of the NCB (Goods)	6	No	Post	
AL-ADF-15581-GO-RFB	Solid waste equipment for Himara transfer station		No	Prior	
AL-ADF-15582-GO-RFB	Solid W collection equipment(Gjirokastra/other as needed		No	Post	
AL-ADF-15583-GO-RFB	Financial Management Equipment for 4 municipalities		No	Post	
AL-ADF-15609-GO-RFB	Asset Management Equipment for 4 municipalities		No	Post	
AL-ADF-15584-GO-RFB	GIS equipment and licenses for 4 municipalities		No	Post	
AL-ADF-15586-GO-RFB	Equipment for tourism information management and statistic improvement		No	Post	
	Summary of the SH (Goods)	4	No	Post	
AL-ADF-15585-GO-RFB	Equipment for local destination management entities		No	Prior	
AL-ADF-15588-GO-RFB	Office equipment and licenses for project implementation		No	Post	
AL-ADF-44382-GO-RFB	Purchase of additional accessories for smart board of ADF		No	Post	
AL-ADF-44382-GO-RFB	Vehicles		No	Post	

III. Selection of Consultants

1. **Prior Review Threshold**: Selection decisions subject to Prior Review by Bank as stated in Appendix 1 to the Guidelines Selection and Employment of Consultants:

Consultant Services	NA	QCBS, QBS, FBS, LCS and CQS*	**>/= USD 500,000 ; >=US$200,000 for IC and**

	NA	SSS	>/=**US$5,000 for SSS**
	NA	IC	

4. Consultancy Assignments with Selection Methods and Time Schedule

1	2	3	4	5
Ref. No.	**Description of Assignment**	**Packages**	**Review by Bank (Prior/ Post)**	**Comments**
	Summary of QCBS	8		
AL-ADF-44317-CS-QCBS	Concept, Design and Supervision of Saranda Urban Upgrading (line 3)		Post	
AL-ADF-39736-CS-QCBS	Concept, Design and Supervision Urban Upgrading Gjirokastra (line 7)		Post	
AL-ADF-31055-CS-QCBS	Concept, Design and Supervision of the Berat and Permet Integrated Urban Upgrading (line 12 and14)		Post	
AL-ADF-15563-CS-QCBS	Site Management, Detailed design and construction supervision for Infrastructure of IUTS		Prior	
AL-ADF-15567-CS-QCBS	Market Research & Development Strategy for the South of Albania & four municipalities		Post	
AL-ADF-15568-CS-QCBS	Market Development for the South of Albania (Tourism products promotion, line 16 and component 2 works)		Prior	
AL-ADF-15570-CS-QCBS	Tourism Product and value chain development in selected municipalities (line 16)		Prior	
AL-ADF-44317-CS-QCBS	Guesthouse branding and market delivery		Prior	
	Summary of CQS	9	Post	
AL-ADF-15556-CS-CQS	Design and Supervision Gjirokastra system of museums (line 8)		Post	
AL-ADF-37871-CS-CQS	Supervision of fast truck subproject Berat & Permet		Post	
AL-ADF-37532-CS-CQS	Supervision of fast truck subproject Gjirokastra & Saranda		Post	
AL-ADF-15562-CS-CQS	Detailed design and construction supervision for Infrastructure for Viewpoints along the touristic circuit		Post	
AL-ADF-15565-CS-CQS	Asset Management system - assessment and technical specification for goods (line 43)		Post	
AL-ADF-15566-CS-CQS	Geographic Information Systems - assessment and technical specification for goods (line 44)		Post	
AL-ADF-15574-CS-CQS	Tourism Information Management system and Statistics Improvement - assessment		Post	

	and technical specification of goods (line 46)			
AL-ADF-15580-CS-INDV	Results Assessment (M&E)		Post	
AL-ADF-15557-CS-CQS	Design and urban regeneration of the existing promenade “Naim Frasheri”, Sarande		Post	
	Summary of IC	7	Post	
AL-ADF-15559-CS-INDV	International expert on conservation and structural restoration of monuments and historic buildings. (line 4)		Post	
AL-ADF-15566-CS-INDV	Financial Management Systems - assessment and technical specifications for goods. (line 42)		Post	
AL-ADF-15576-CS-INDV	Project Coordinator - Urban Specialist PCU		Prior	
AL-ADF-15576-CS-INDV	Tourism Specialist - PCU		Prior	
AL-ADF-15577-CS-INDV	Architect - PCU		Prior	
AL-ADF-15578-CS-INDV	Cultural Heritage Consultant		Post	
AL-ADF-15579-CS-INDV	Site Management Consultant		Post	

PROCUREMENT PLAN **Albania : Project for Integrated Urban and Tourism Development (PIUTD)**

General Information

Country: Albania

Project ID: P155875

Project Name: Project for Integrated Urban and Tourism Development (PIUTD)

Loan / Credit No: IBRD / 86560

Executing Agency(ies) Albanian Development Fund

Bank's Approval Date of the Original Procurement Plan: 2017-05-22

Revised Plan Date(s): (comma delineated, leave blank if non 2019-05-27

GPN Date: 2017-05-23

WORKS

Activity Reference No. / Description	Loan / Credit No.	Component	Review Type	Method	Market Approach	Procurement Process	Prequalification (Y/N)	Actual Amount (US$)	Process Status	Draft Pre-qualification Documents		Prequalification Evaluation Report		Draft Bidding Document / Justification		Specific Procurement Notice / Invitation		Bidding Documents as Issued		Proposal Submission / Opening / Minutes		Bid Evaluation Report and Recommendation for Award		Signed Contract		Contract Completion	
										Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual
AL-ADF-15534-CW-RFB / Saranda Staircase Rehabilitation Project	IBRD / 86560		Post	Request for Bids	Open - National	Single Stage - One Envelope		894,776.70	Under Implementation					2017-05-19		2017-05-24				2017-07-05		2017-08-04		2017-09-08		2018-02-08	
AL-ADF-15543-CW-RFB / Rehabilitation of Cobblestone Road "Mihal Komneno" to Berat castle	IBRD / 86560		Prior	Request for Bids	Open - National	Single Stage - One Envelope		0.00	Canceled					2017-05-18		2017-05-23				2017-07-04		2017-08-03		2017-09-07		2018-02-07	
AL-ADF-16753-CW-RFB / Rehabilitation of Cobblestone Road "Mihal Komneno" to Berat castle	IBRD / 86560		Prior	Request for Bids	Open - National	Single Stage - One Envelope		0.00	Canceled					2017-06-02		2017-06-07				2017-07-19		2017-08-18		2017-09-22		2018-03-21	
AL-ADF-28554-CW-RFB / Rehabilitimi i rrugës hyrëse "Mihal Komneno" për në Kala dhe Tabja	IBRD / 86560		Prior	Request for Bids	Open - National	Single Stage - One Envelope		0.00	Under Implementation					2017-09-14		2017-09-19				2017-10-31		2017-11-30		2018-01-04		2018-07-03	
AL-ADF-15545-CW-RFB / Upgrading of vehicle access road "Muzak Topia" to Berat castle	IBRD / 86560		Post	Request for Bids	Open - National	Single Stage - One Envelope		0.00	Under Implementation					2018-03-01		2018-03-06				2018-04-17		2018-05-17		2018-06-21		2019-01-19	
AL-ADF-15540-CW-RFB / Bazaar cobble stone roads rehabilitation	IBRD / 86560		Post	Request for Bids	Open - National	Single Stage - One Envelope		0.00	Canceled					2018-02-28		2018-03-05				2018-04-16		2018-05-16		2018-06-20		2019-05-20	
AL-ADF-15548-CW-RFB / Street lighting - Permet	IBRD / 86560		Post	Request for Bids	Open - National	Single Stage - One Envelope		0.00	Canceled					2018-03-29		2018-04-03				2018-05-15		2018-06-14		2018-07-19		2018-10-18	
AL-ADF-15550-CW-RFB / Integrated upgrading of selected touristic sites.	IBRD / 86560		Post	Request for Bids	Open - National	Single Stage - One Envelope		0.00	Pending Implementation					2019-04-16		2019-04-21				2019-06-02		2019-07-02		2019-08-06		2021-02-02	
AL-ADF-62551-CW-RFB / Bazaar cobblestone roads rehabilitation	IBRD / 86560		Post	Request for Bids	Open - National	Single Stage - One Envelope		0.00	Under Implementation					2018-05-15		2018-05-20				2018-07-01		2018-07-31		2018-09-04		2019-03-03	
AL-ADF-63100-CW-RFQ / Street lighting - Permet	IBRD / 86560		Post	Request for Quotations	Limited	Single Stage - One Envelope		0.00	Pending Implementation							2018-06-04								2018-07-30		2019-01-26	
AL-ADF-15538-CW-RFB / Ali Pasha historic trail and slopes stabilization - Gjirokastra	IBRD / 86560		Post	Request for Bids	Open - National	Single Stage - One Envelope		0.00	Pending Implementation					2019-07-12		2019-07-17				2019-08-28		2019-09-27		2019-11-01		2020-06-02	

AL-ADF-15541-CW-RFB / Gjirokastra Museum City Integrated Urban Upgrading	IBRD / 86560		Post	Request for Bids	Open - National	Single Stage - One Envelope		0.00	Pending Implementation					2020-01-06		2020-01-11				2020-02-22		2020-03-23		2020-04-27		2021-12-26	
AL-ADF-15539-CW-RFB / Street lighting historic center - Gjirokastra	IBRD / 86560		Post	Request for Bids	Open - National	Single Stage - One Envelope		0.00	Pending Implementation					2019-05-30		2019-06-04				2019-07-16		2019-08-15		2019-09-19		2020-02-19	
AL-ADF-15542-CW-RFB / Upgrading and renovation of system of museums	IBRD / 86560		Post	Request for Bids	Open - National	Single Stage - One Envelope		0.00	Pending Implementation					2019-09-16		2019-09-21				2019-11-02		2019-12-02		2020-01-06		2021-05-07	
AL-ADF-15546-CW-RFB / Visual Upgrading of selected heritage landscape	IBRD / 86560		Post	Request for Bids	Open - National	Single Stage - One Envelope		0.00	Pending Implementation					2019-09-09		2019-09-14				2019-10-26		2019-11-25		2019-12-30		2020-04-30	
AL-ADF-15549-CW-RFB / Permet integrated urban upgraded	IBRD / 86560		Post	Request for Bids	Open - National	Single Stage - One Envelope		0.00	Pending Implementation					2019-10-07		2019-10-12				2019-11-23		2019-12-23		2020-01-27		2021-05-28	
AL-ADF-15551-CW-RFB / Tourism Product development in 4 municpalities	IBRD / 86560		Post	Request for Bids	Open - National	Single Stage - One Envelope		0.00	Pending Implementation					2020-01-06		2020-01-11				2020-02-22		2020-03-23		2020-04-27		2021-12-18	
AL-ADF-51671-CW-RFB / Construction of viewpoints	IBRD / 86560		Post	Request for Bids	Open - National	Single Stage - One Envelope		0.00	Pending Implementation					2020-01-15		2020-01-20				2020-03-02		2020-04-01		2020-05-06		2020-11-02	
AL-ADF-15537-CW-RFB / Saranda Tourism Gateway Integrated Urban Upgrading.	IBRD / 86560		Post	Request for Bids	Open - International	Single Stage - Two Envelope		0.00	Pending Implementation					2020-01-15		2020-01-20				2020-03-02		2020-05-15		2020-06-19		2022-02-17	
AL-ADF-15547-CW-RFB / Berat Town of Integrated Urban Upgrading	IBRD / 86560		Post	Request for Bids	Open - International	Single Stage - Two Envelope		0.00	Pending Implementation					2019-09-16		2019-09-21				2019-11-02		2020-01-15		2020-02-19		2021-09-19	
AL-ADF-15536-CW-RFB / Urban Regeneration of the Existing Promenade "Naim Frasheri" in Saranda	IBRD / 86560		Post	Request for Bids	Open - International	Single Stage - One Envelope		0.00	Pending Implementation					2019-05-28		2019-06-02				2019-07-14		2019-08-13		2019-09-17		2020-03-15	

GOODS

Activity Reference No. / Description	Loan / Credit No.	Component	Review Type	Method	Market Approach	Procurement Process	Prequalification (Y/N)	Actual Amount (US$)	Process Status	Draft Pre-qualification Documents		Prequalification Evaluation Report		Draft Bidding Document / Justification		Specific Procurement Notice / Invitation		Bidding Documents as Issued		Proposal Submission / Opening / Minutes		Bid Evaluation Report and Recommendation for Award		Signed Contract		Contract Completion	
										Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual
AL-ADF-15581-GO-RFB / Solid waste equipment for Himara transfer station	IBRD / 86560		Prior	Request for Bids	Open - National	Single Stage - One Envelope		0.00	Canceled					2017-05-30		2017-06-04				2017-07-16		2017-08-15		2017-09-19		2018-01-19	
AL-ADF-15589-GO-RFQ / Vehicles	IBRD / 86560		Post	Request for Quotations	Open - National	Single Stage - One Envelope		131,517.71	Under Implementation							2017-07-05								2017-08-30		2017-11-30	
AL-ADF-44382-GO-RFQ / Purchase of additional accessories for smart board of ADF's meeting room	IBRD / 86560		Post	Request for Quotations	Open - National	Single Stage - One Envelope		0.00	Pending Implementation							2018-01-24								2018-03-21		2018-09-17	

AL-ADF-54729-GO-RFB / Solid waste equipment for Himara transfer station	IBRD / 86560		Post	Request for Bids	Open - National	Single Stage - One Envelope		0.00	Under Implementation					2018-04-10		2018-04-15				2018-05-27		2018-06-26		2018-07-31		2019-01-27	
AL-ADF-15582-GO-RFB / Solid W collection equipment(Gjirokastra/other as needed)	IBRD / 86560		Post	Request for Bids	Open - National	Single Stage - One Envelope		0.00	Pending Implementation					2020-02-10		2020-02-15				2020-03-28		2020-04-27		2020-06-01		2020-10-30	
AL-ADF-15586-GO-RFB / Equipment for tourism information management and statistic improvement	IBRD / 86560		Post	Request for Bids	Open - National	Single Stage - One Envelope		0.00	Pending Implementation					2019-11-18		2019-11-23				2020-01-04		2020-02-03		2020-03-09		2020-07-10	
AL-ADF-15588-GO-RFQ / Office equipment and licenses for project implementation	IBRD / 86560		Post	Request for Quotations	Open - National	Single Stage - One Envelope		0.00	Under Implementation							2018-03-25								2018-05-20		2018-08-20	
AL-ADF-15584-GO-RFB / GIS equipment and licenses for 4 municipalities	IBRD / 86560		Post	Request for Bids	Open - National	Single Stage - One Envelope		0.00	Pending Implementation					2020-02-17		2020-02-22				2020-04-04		2020-05-04		2020-06-08		2020-12-06	
AL-ADF-15583-GO-RFB / Financial Management Equipment for 4 municipalities	IBRD / 86560		Post	Request for Bids	Open - National	Single Stage - One Envelope		0.00	Pending Implementation					2020-03-02		2020-03-07				2020-04-18		2020-05-18		2020-06-22		2020-11-22	
AL-ADF-15609-GO-RFB / Asset Management Equipment for 4 municipalities	IBRD / 86560		Post	Request for Bids	Open - National	Single Stage - One Envelope		0.00	Pending Implementation					2020-02-06		2020-02-11				2020-03-24		2020-04-23		2020-05-28		2020-12-26	
AL-ADF-111910-GO-RFQ / Equipment for local destination management entities	IBRD / 86560		Post	Request for Quotations	Open - National	Single Stage - One Envelope		0.00	Pending Implementation							2019-10-19								2019-12-14		2020-03-13	

NON CONSULTING SERVICES

Activity Reference No. / Description	Loan / Credit No.	Component	Review Type	Method	Market Approach	Procurement Process	Prequalification (Y/N)	Actual Amount (US$)	Process Status	Draft Pre-qualification Documents		Prequalification Evaluation Report		Draft Bidding Document / Justification		Specific Procurement Notice / Invitation		Bidding Documents as Issued		Proposal Submission / Opening / Minutes		Bid Evaluation Report and Recommendation for Award		Signed Contract		Contract Completion	
										Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual

CONSULTING FIRMS

Activity Reference No. / Description	Loan / Credit No.	Component	Review Type	Method	Market Approach	Contract Type	Actual Amount (US$)	Process Status	Terms of Reference		Expression of Interest Notice		Short List and Draft Request for Proposals		Request for Proposals as Issued		Opening of Technical Proposals / Minutes		Evaluation of Technical Proposal		Combined Evaluation Report and Draft Negotiated Contract		Signed Contract		Contract Completion	
									Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual
AL-ADF-15552-CS-QCBS / Concept, Design and Supervision of Saranda Urban Upgrading (line 3)	IBRD / 86560		Prior	Quality And Cost-Based Selection	Open - International		0.00	Canceled	2017-05-30		2017-06-20		2017-08-03				2017-08-31		2017-09-30		2017-11-04		2017-12-09		2020-07-09	
AL-ADF-15557-CS-CQS / Design of Urban Regeneration of the Existing Promenade "Naim Frasheri" in Saranda. (line 2)	IBRD / 86560		Post	Consultant Qualification Selection	Open - National		0.00	Under Implementation	2017-07-11		2017-08-01		2017-09-14								2017-10-14		2017-11-18		2018-05-20	

AL-ADF-15562-CS-CQS / Detailed design and construction supervision for Infrastructure for Viewpoints along the touristic circuit	IBRD / 86560		Post	Consultant Qualification Selection	Open - International		0.00	Under Implementation	2017-05-29		2017-06-19		2017-08-02									2017-09-01		2017-10-06		2019-05-06	
AL-ADF-15567-CS-QCBS / Market Research & Development Strategy for the South of Albania & four municipalities	IBRD / 86560		Post	Quality And Cost-Based Selection	Open - International		324,092.59	Under Implementation	2017-05-26		2017-06-16		2017-07-30				2017-08-27		2017-09-26		2017-10-31		2017-12-05		2018-07-05	
AL-ADF-15580-CS-INDV / Results Assessment (M&E)	IBRD / 86560		Post	Consultant Qualification Selection	Open - National		0.00	Canceled	2019-03-12		2019-03-26											2019-05-21		2019-06-25		2022-06-25	
AL-ADF-15561-CS-CQS / Supervision of fast truck subproject (line 1,2,4,5,6,9,10,13)	IBRD / 86560		Post	Consultant Qualification Selection	Open - International		0.00	Canceled	2017-05-31		2017-06-21		2017-08-04									2017-09-03		2017-10-08		2019-02-08	
AL-ADF-15555-CS-QCBS / Concept, Design and Supervision of the Berat and Permet Integrated Urban Upgrading (line 12 and14)	IBRD / 86560		Prior	Quality And Cost-Based Selection	Open - International		0.00	Canceled	2017-05-31		2017-06-21		2017-08-04				2017-09-01		2017-10-01		2017-11-05		2017-12-10		2020-06-09	
AL-ADF-31055-CS-QCBS / Concept, Detail Designs and supervision for Integrated Urban Upgrading Municipalities of Berati and Permeti	IBRD / 86560		Post	Quality And Cost-Based Selection	Open - International		1,119,945.08	Under Implementation	2017-10-04		2017-10-25		2017-12-08				2018-01-05		2018-02-04		2018-03-11		2018-04-15		2019-04-15	
AL-ADF-21339-CS-QBS / Supervision of fast truck sub-project (Saranda and Gjirokastra)	IBRD / 86560		Post	Quality Based Selection	Open - National		0.00	Canceled	2017-07-20		2017-08-10		2017-09-23				2017-10-21		2017-11-20		2017-12-20		2018-01-24		2019-01-24	
AL-ADF-37532-CS-CQS / Supervision of fast truck subproject (Saranda and Gjirokastra)	IBRD / 86560		Post	Consultant Qualification Selection	Open - National		0.00	Pending Implementation	2017-11-20		2017-12-11		2018-01-24									2018-02-23		2018-03-30		2018-09-26	
AL-ADF-21342-CS-QBS / Supervision of fast truck sub-project (Berat and Permet)	IBRD / 86560		Post	Quality Based Selection	Open - National		0.00	Canceled	2017-07-21		2017-08-11		2017-09-24				2017-10-22		2017-11-21		2017-12-21		2018-01-25		2019-01-25	
AL-ADF-37871-CS-CQS / Supervision services for fast-truck sub-project in urban upgrading and infrastructure improvement (Berat and Permet)	IBRD / 86560		Post	Consultant Qualification Selection	Open - National		0.00	Pending Implementation	2017-11-22		2017-12-13		2018-01-26									2018-02-25		2018-04-01		2018-09-28	
AL-ADF-15553-CS-QCBS / Concept, Design and Supervision Urban Upgrading Gjirokastra (line 7)	IBRD / 86560		Prior	Quality And Cost-Based Selection	Open - International		0.00	Canceled	2017-06-30		2017-07-21		2017-09-03				2017-10-01		2017-10-31		2017-12-05		2018-01-09		2020-07-09	
AL-ADF-44317-CS-QCBS / Municipality of Saranda - Detailed Designs and Construction Supervision for Saranda Tourism Gateway Integrated Urban Upgrading	IBRD / 86560		Post	Quality And Cost-Based Selection	Open - International		785,770.71	Under Implementation	2018-01-17		2018-02-07		2018-03-23				2018-04-20		2018-05-20		2018-06-24		2018-07-29		2019-07-29	

AL-ADF-39736-CS-QCBS / Concept, Design and Supervision Urban Upgrading Gjirokastra (line 7)	IBRD / 86560		Post	Quality And Cost-Based Selection	Open - International		458,168.07	Under Implementation	2017-12-07		2017-12-28		2018-02-28				2018-03-28		2018-04-27		2018-06-01		2018-07-06		2019-07-06	
AL-ADF-15556-CS-CQS / Design and Supervision Gjirokastra system of museums (line 8)	IBRD / 86560		Post	Consultant Qualification Selection	Open - National		0.00	Under Implementation	2018-03-15		2018-04-05		2018-05-19								2018-06-18		2018-07-23		2020-08-21	
AL-ADF-62578-CS-CQS / Primary Data Collection, Development of Mid-Term and End Follow up Surveys, Assessment of PDO findings achievement in the framework of PIUTD	IBRD / 86560		Post	Consultant Qualification Selection	Open - National		0.00	Under Implementation	2018-05-14		2018-05-16		2018-06-29								2018-07-29		2018-09-02		2019-03-01	
AL-ADF-15563-CS-QCBS / Site Management, Detailed design and construction supervision for Infrastructure of IUTS	IBRD / 86560		Post	Quality And Cost-Based Selection	Open - International		0.00	Pending Implementation	2018-03-30		2018-04-20		2018-06-03				2018-07-01		2018-07-31		2018-09-04		2018-10-09		2020-06-07	
AL-ADF-67670-CS-CQS / Site management, interpretive and visitor experience plans for Zvernec - Narta & Benja thermal waters touristic sites	IBRD / 86560		Post	Consultant Qualification Selection	Open - International		0.00	Under Implementation	2018-09-10		2018-10-01		2018-11-14								2018-12-14		2019-01-18		2019-07-17	
AL-ADF-15565-CS-CQS / Asset Management system - assessment and technical specification for goods (line 43)	IBRD / 86560		Post	Consultant Qualification Selection	Open - National		0.00	Pending Implementation	2019-10-15		2019-11-05		2019-12-19								2020-01-18		2020-02-22		2020-09-21	
AL-ADF-15566-CS-CQS / Geographic Information Systems - assessment and technical specification for goods (line 44)	IBRD / 86560		Post	Consultant Qualification Selection	Open - National		0.00	Pending Implementation	2019-10-30		2019-11-20		2020-01-03								2020-02-02		2020-03-08		2020-09-07	
AL-ADF-15568-CS-QCBS / Market Development for the South of Albania (Tourism products promotion, line 16 and component 2 works)	IBRD / 86560		Post	Quality And Cost-Based Selection	Open - International		0.00	Pending Implementation	2019-05-16		2019-06-06		2019-07-20				2019-08-17		2019-09-16		2019-10-21		2019-11-25		2022-09-24	
AL-ADF-15573-CS-QCBS / Guesthouse branding and market delivery	IBRD / 86560		Post	Quality And Cost-Based Selection	Open - International		0.00	Pending Implementation	2019-10-31		2019-11-21		2020-01-04				2020-02-01		2020-03-02		2020-04-06		2020-05-11		2023-07-12	
AL-ADF-15574-CS-CQS / Tourism Information Management system and Statistics Improvement - assessment and technical specification of goods (line 46)	IBRD / 86560		Post	Consultant Qualification Selection	Open - National		0.00	Pending Implementation	2019-04-30		2019-05-21		2019-07-04								2019-08-03		2019-09-07		2020-04-08	
AL-ADF-15570-CS-QCBS / Tourism Product and value chain development in selected municipalities (line 16)	IBRD / 86560		Prior	Quality And Cost-Based Selection	Open - International		0.00	Pending Implementation	2019-12-02		2019-12-23		2020-02-05				2020-03-04		2020-04-03		2020-05-08		2020-06-12		2023-07-13	

INDIVIDUAL CONSULTANTS