Public Disclosure Authorized

Public Disclosure Authorized

Sample Procurement Plan

I. General

1. **Bank's approval Date of the procurement Plan** [*Original: September 23, 2016]*
2. **Date of General Procurement Notice**:
3. **Period covered by this procurement plan**: *The procurement period of project covered from year October 2016- April 2018*

II. Goods and Works and non-consulting services.

1. **Prior Review Threshold**: Procurement Decisions subject to Prior Review by the Bank as stated in Appendix 1 to the Guidelines for Procurement*:*

2.

	Procurement Method	Prior Review Threshold US$	Comments
1.	ICB and LIB (Goods)	*Above US$ 500,000*	*All*
2.	NCB (Goods)	*Above US$ 500,000*	*First contract*
3.	ICB (Works)	*Above US$ 15 million*	*All*
4.	NCB (Works)	*Above US$ 15 million*	*First three*
5.	(Non-Consultant Services)	*Below US$ 300,000*	*First contract*
	[*Add other methods if necessary*]		

2. **Prequalification**. *Not applicable*

3. **Proposed Procedures for CDD Components (as per paragraph. 3.17 of the Guidelines:** As per Project Implementation Plan

4. **Reference to (if any) Project Operational/Procurement Manual:** *Project Implementation Manual for World Bank Loan Project P155522 issued by MRRDA*

5. **Any Other Special Procurement Arrangements**: Nil

III. Selection of Consultants

1. **Prior Review Threshold**: Selection decisions subject to Prior Review by Bank as stated in Appendix 1 to the Guidelines Selection and Employment of Consultants:

	Selection Method	Prior Review Threshold	Comments
1.	Competitive Methods (Firms)	Above US$ 0.5 million	
2.	Single Source (Firms)	Above US$ 50,000	
3.	Individual	Above US$ 50,000	

2. **Short list comprising entirely of national consultants**: Short list of consultants for services, estimated to cost less than $_*300,000*_equivalent per contract, may comprise entirely of national consultants in accordance with the provisions of paragraph 2.7 of the Consultant Guidelines.

3. ***Any Other Special Selection Arrangements:*** *[including advance procurement and retroactive financing, if applicable or delete if not applicable]*

4. **Consultancy Assignments with Selection Methods and Time Schedule**

1	2	3	4	5	6
Ref. No.	**Description of Assignment**	**Estimated Cost** US$ million	**Packages**	**Review by Bank (Prior / Post)**	**Comments**
	Summary of number of contracts that will be let under QCBS	*4.17*	*7*	*Prior*	
	Summary of number of contracts that will be let under other methods	*0.83*	*1*	*Prior*	*CQS*

PROCUREMENT PLAN **India : Bihar Rural Roads Project**

General Information

Country: India
Bank's Approval Date of the Original Procurement Plan: 2016-12-06
Revised Plan Date(s): (comma delineated, leave blank if none) 2020-03-19
Project ID: P155522
GPN Date:
Project Name: Bihar Rural Roads Project
Loan / Credit No: / , IDA / 59380
Executing Agency(ies): Bihar Rural Road Development Agency

WORKS

Activity Reference No. / Description	Loan / Credit No.	Component	Review Type	Method	Market Approach	Procurement Process	Prequalification (Y/N)	Estimated Amount (US$)	Actual Amount (US$)	Process Status	Draft Pre-qualification Documents		Prequalification Evaluation Report		Draft Bidding Document / Justification		Specific Procurement Notice / Invitation		Bidding Documents as Issued		Proposal Submission / Opening / Minutes		Bid Evaluation Report and Recommendation for Award		Signed Contract		Contract Completion	
											Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual
IN-BRRDA-2863-CW-RFB / Construction and 5 Yr maintenance of road from Naya Kasba to Purana Kasba janjira dumra	/	Rural Roads Improvement	Prior	Request for Bids	Open - National	Single Stage - Two Envelope		616,846.00	0.00	Canceled					2016-10-28		2016-11-02				2016-12-14		2017-02-26		2017-04-02		2017-09-29	
IN-BRRDA-2864-CW-RFB / Construction and maintenance of road - Rajpur to Gouripur dhewa	/	Rural Roads Improvement	Prior	Request for Bids	Open - National	Single Stage - Two Envelope		757,727.00	0.00	Canceled					2016-10-28		2016-11-02				2016-12-14		2017-02-26		2017-04-02		2017-09-29	
IN-BRRDA-2865-CW-RFB / construction & maintenance of Bhatiyi Khaberuana to Kathdara Barmasia Akaiya Hote Hue Machna (Tender Id No.-6r727)	/	Rural Roads Improvement	Prior	Request for Bids	Open - National	Single Stage - Two Envelope		965,084.00	0.00	Canceled					2016-10-28		2016-11-02				2016-12-14		2017-02-26		2017-04-02		2017-09-29	
MMGSY WB-16-CHAKIA-01 / Construction and maintenance of Sariyat Kha Tola Bazaar to Babu Tola Sariyatpur, 2.100 KM	/	Rural Roads Improvement	Post	Request for Bids	Open - National	Single Stage - Two Envelope		235,092.00	234,333.06	Signed					2016-12-07	2016-04-12	2016-12-12				2017-01-23	2016-12-15	2017-04-07	2017-02-14	2017-05-12	2017-03-08	2017-11-08	
MMGSY WB-16-BARH-01 / Construction and maintenance of Chaandip Rai Primar School to Sahab Baba Kutiya,1.738KM	/	Rural Roads Improvement	Post	Request for Bids	Open - National	Single Stage - Two Envelope		200,174.00	0.00	Pending Implementation					2016-12-07		2016-12-12				2017-01-23		2017-04-07		2017-05-12		2017-11-08	
MMGSY WB-16-CHAKIA-02 / Construction and maintenance of PMGSY Kuriya to Harpaur Naya Tola, 3.000 KM	/	Rural Roads Improvement	Post	Request for Bids	Open - National	Single Stage - Two Envelope		308,506.00	291,759.30	Signed					2016-12-07	2016-04-12	2016-12-12				2017-01-23	2016-12-15	2017-04-07	2017-02-14	2017-05-12	2017-04-07	2017-11-08	
MMGSY WB-16-BARH-02 / Construction and maintenance of Jaiprakash Halt to Barhiya Village,2.847KM	/	Rural Roads Improvement	Post	Request for Bids	Open - National	Single Stage - Two Envelope		327,024.00	332,004.90	Signed					2016-12-07	2016-04-12	2016-12-12				2017-01-23	2016-07-14	2017-04-07	2016-10-19	2017-05-12	2016-12-10	2017-11-08	
MMGSY WB-16-CHAKIA-03 / Construction and maintenance of NH-28 Chintamanpur Satyendra Raut Key Ghar Railway Gumati to Chintamanpur Babu Tola, 2.563 KM	/	Rural Roads Improvement	Post	Request for Bids	Open - National	Single Stage - Two Envelope		328,674.00	336,215.96	Signed					2016-12-07	2016-04-12	2016-12-12				2017-01-23	2016-07-14	2017-04-07	2016-09-29	2017-05-12	2016-12-12	2017-11-08	
MMGSY WB-16-CHAKIA-04 / Construction and maintenance of PMGSY Path Imaliya Tola to Balahi Yadav Tola Via Mushar Tola, 1.250 KM	/	Rural Roads Improvement	Post	Request for Bids	Open - National	Single Stage - Two Envelope		140,416.00	137,429.42	Signed					2016-12-07	2016-04-12	2016-12-12				2017-01-23	2016-07-14	2017-04-07	2016-09-29	2017-05-12	2016-12-14	2017-11-08	
MMGSY WB-16-ARERAJ-01 / Construction and maintenance of PWD SALHA TO DR.MUNNA SINGH DARWAJA VAIA LOHAR PATTI, 1.616km	/	Rural Roads Improvement	Post	Request for Bids	Open - National	Single Stage - Two Envelope		210,276.00	209,628.15	Signed					2016-12-07	2016-04-12	2016-12-12				2017-01-23	2016-07-14	2017-04-07	2016-11-10	2017-05-12	2016-11-26	2017-11-08	
MMGSY WB-16-CHAKIA-05 / Construction and maintenance of Bans Ghat REO Road Via Bans Dhamu Tola to Hasanpur, 6.440 KM	/	Rural Roads Improvement	Post	Request for Bids	Open - National	Single Stage - Two Envelope		731,526.00	727,755.18	Signed					2016-12-07	2016-04-12	2016-12-12				2017-01-23	2017-03-17	2017-04-07	2017-05-16	2017-05-12	2017-08-10	2017-11-08	
MMGSY WB-16-ARERAJ-02 / Construction and maintenance of BALINATH MAHTO TO ABDESH NAGAR, 2.606 KM	/	Rural Roads Improvement	Post	Request for Bids	Open - National	Single Stage - Two Envelope		351,778.00	351,600.01	Signed					2016-12-07	2016-04-12	2016-12-12				2017-01-23	2016-07-14	2017-04-07	2016-10-25	2017-05-12	2016-11-26	2017-11-08	
MMGSY WB-16-ARERAJ-03 / Construction and maintenance of BAIRIYA DIH TO GHORA GHAT, 1.613km	/	Rural Roads Improvement	Post	Request for Bids	Open - National	Single Stage - Two Envelope		223,060.00	236,822.80	Signed					2016-12-07	2016-04-12	2016-12-12				2017-01-23	2016-07-14	2017-04-07	2016-10-25	2017-05-12	2016-11-26	2017-11-08	
MMGSY WB-16-ARERAJ-04 / Construction and maintenance of KANCHHEDWA TO PARARIYA MATH,	/	Rural Roads Improvement	Post	Request for Bids	Open - National	Single Stage - Two Envelope		378,593.00	3.79	Signed					2016-12-07	2016-04-12	2016-12-12				2017-01-23	2016-07-14	2017-04-07	2016-10-25	2017-05-12	2016-11-26	2017-11-08	
MMGSY WB-16-ARERAJ-05 / Construction and maintenance of RAMNAGAR BHAYA TOLA TO PUMADIH BIN TOLA, 3.535km	/	Rural Roads Improvement	Post	Request for Bids	Open - National	Single Stage - Two Envelope		471,507.00	438,567.70	Signed					2016-12-07	2016-04-12	2016-12-12				2017-01-23	2017-03-17	2017-04-07	2017-09-05	2017-05-12	2017-11-24	2017-11-08	
MMGSY WB-16-BARH-04 / Construction and maintenance of NH 30A To Bhuapur PMGSY Road To Udhahapur 1.622KM	/	Rural Roads Improvement	Post	Request for Bids	Open - National	Single Stage - Two Envelope		187,173.00	193,859.37	Signed					2016-12-07	2016-04-12	2016-12-12				2017-01-23	2016-10-15	2017-04-07	2016-12-08	2017-05-12	2017-01-30	2017-11-08	
MMGSY WB-16-ARERAJ-06 / Construction and maintenance of LAKHANIPUR TO KOTWA BAJPAI TOLA, 2.780km	/	Rural Roads Improvement	Post	Request for Bids	Open - National	Single Stage - Two Envelope		364,761.00	3.64	Signed					2016-12-07	2016-04-12	2016-12-12				2017-01-23	2016-07-14	2017-04-07	2016-11-10	2017-05-12	2016-11-26	2017-11-08	
MMGSY WB-16-ARERAJ-07 / Construction and maintenance of PARSOUNA BRAHAM STHAN TO SHYAMPUR MIDDLE SCHOOL,	/	Rural Roads Improvement	Post	Request for Bids	Open - National	Single Stage - Two Envelope		343,109.00	3.31	Signed					2016-12-07	2016-04-12	2016-12-12				2017-01-23	2016-07-14	2017-04-07	2016-11-10	2017-05-12	2016-11-26	2017-11-08	
MMGSY WB-16-BANKA-1-02 / Construction and maintenance of Katli More Dona PMGSY Road To Jaharipur 2.120km	/	Rural Roads Improvement	Post	Request for Bids	Open - National	Single Stage - Two Envelope		261,058.00	235,506.00	Signed					2016-12-07	2016-04-12	2016-12-12				2017-01-23	2016-07-14	2017-04-07	2016-10-26	2017-05-12	2016-12-31	2017-11-08	
MMGSY WB-16-BARH-06 / Construction and maintenance of Purna Kasba Pipal Chowk To Sitapur,2.750KM	/	Rural Roads Improvement	Post	Request for Bids	Open - National	Single Stage - Two Envelope		314,933.00	287,406.15	Signed					2016-12-07	2016-04-12	2016-12-12				2017-01-23	2016-07-14	2017-04-07	2016-10-19	2017-05-12	2016-12-14	2017-11-08	
MMGSY WB-16-BANKA-1-04 / Construction and maintenance of Kendwar PWD To Toliadih,3.230km	/	Rural Roads Improvement	Post	Request for Bids	Open - National	Single Stage - Two Envelope		353,367.00	318,789.74	Signed					2016-12-07	2016-04-12	2016-12-12				2017-01-23	2016-07-14	2017-04-07	2016-10-26	2017-05-12	2016-12-31	2017-11-08	
MMGSY WB-16-CHAKIA-06 / Construction and maintenance of Kayala Belwa Bazaar VIA Parthmik Vidyalaya Kayala Belwa Mushar Toli to Baraitha, 4.998 KM	/	Rural Roads Improvement	Post	Request for Bids	Open - National	Single Stage - Two Envelope		483,771.00	515,363.75	Signed					2016-12-07	2016-04-12	2016-12-12				2017-01-23	2016-10-16	2017-04-07	2016-12-19	2017-05-12	2017-01-23	2017-11-08	
MMGSY WB-16-BANKA-1-06 / Construction and maintenance of Bhatiyi Dhawa PMGSY To Bangora,2.100km	/	Rural Roads Improvement	Post	Request for Bids	Open - National	Single Stage - Two Envelope		240,625.00	196,572.03	Signed					2016-12-07	2016-04-12	2016-12-12				2017-01-23	2016-12-14	2017-04-07	2017-03-07	2017-05-12	2017-04-27	2017-11-08	
MMGSY WB-16-BUXAR-01 / Construction and maintenance of CHOTKA NUAWAN to GOSAINPUR HOTE HUYE HARIPUR ,1.720KM	/	Rural Roads Improvement	Post	Request for Bids	Open - National	Single Stage - Two Envelope		234,002.00	211,946.70	Under Implementation					2016-12-07	2016-04-12	2016-12-12				2017-01-23	2016-07-14	2017-04-07	2016-10-21	2017-05-12	2017-01-18	2017-11-08	
MMGSY WB-16-BUXAR-02 / Construction and maintenance of SONPA RAJWAHA to BUDADIH KUMHAR TOLA MAGRAON ,3.100KM	/	Rural Roads Improvement	Post	Request for Bids	Open - National	Single Stage - Two Envelope		329,728.00	292,784.34	Under Implementation					2016-12-07	2016-04-12	2016-12-12				2017-01-23	2016-12-15	2017-04-07	2017-02-08	2017-05-12	2017-04-11	2017-11-08	
MMGSY WB-16-BUXAR-03 / Construction and maintenance of SOUTH LODHAS NAHAR ROAD to INDERPUR HOTE HUYE MOHANPUR,1.850KM	/	Rural Roads Improvement	Post	Request for Bids	Open - National	Single Stage - Two Envelope		241,957.00	218,838.50	Under Implementation					2016-12-07	2016-04-12	2016-12-12				2017-01-23	2016-07-14	2017-04-07	2016-10-21	2017-05-12	2017-01-18	2017-11-08	
MMGSY WB-16-CHAKIA-07 / Construction and maintenance of Primary School Rajpur to Bakhari Main Kenal, 4.490 KM	/	Rural Roads Improvement	Post	Request for Bids	Open - National	Single Stage - Two Envelope		496,935.00	505,528.62	Signed					2016-12-07	2016-04-12	2016-12-12				2017-01-23	2016-07-14	2017-04-07	2016-10-04	2017-05-12	2016-12-27	2017-11-08	
MMGSY WB-16-BUXAR-04 / Construction and maintenance of LODHAS NAHAR ROAD to HANSRAJDIH,3.000KM	/	Rural Roads Improvement	Post	Request for Bids	Open - National	Single Stage - Two Envelope		362,210.00	194,140.19	Under Implementation					2016-12-07	2016-04-12	2016-12-12				2017-01-23	2016-07-14	2017-04-07	2016-10-24	2017-05-12		2017-11-08	
MMGSY WB-16-CHAKIA-08 / Construction and maintenance of Gobindpur to Imaliya Math, 1.682 KM	/	Rural Roads Improvement	Post	Request for Bids	Open - National	Single Stage - Two Envelope		215,780.00	239,512.17	Signed					2016-12-07	2016-04-12	2016-12-12				2017-01-23	2016-07-14	2017-04-07	2016-10-04	2017-05-12	2016-12-27	2017-11-08	
MMGSY WB-16-BUXAR-05 / Construction and maintenance of TIYRA DHANSOI PATH to PIRIYA AND HARIJAN TOLI HOTE HUYE BABAN KE DERA TAK,1.850KM	/	Rural Roads Improvement	Post	Request for Bids	Open - National	Single Stage - Two Envelope		238,527.00	235,735.96	Under Implementation					2016-12-07	2016-04-12	2016-12-12				2017-01-23	2016-07-14	2017-04-07	2016-10-21	2017-05-12	2017-01-18	2017-11-08	
MMGSY WB-16-CHAPRA-1-04 / Construction and maintenance of T05 Nagra Garkha Path Chakmako shiv mandir to Bandila,2.185km	/	Rural Roads Improvement	Post	Request for Bids	Open - National	Single Stage - Two Envelope		215,489.00	198,505.51	Signed					2016-12-07	2016-04-12	2016-12-12				2017-01-23	2016-07-14	2017-04-07	2016-09-24	2017-05-12	2017-03-20	2017-11-08	
MMGSY WB-16-CHAKIA-09 / Construction and maintenance of SH - 74 Budiya Mairthan to Sunderpur, 4.003 KM	/	Rural Roads Improvement	Post	Request for Bids	Open - National	Single Stage - Two Envelope		458,402.00	489,071.63	Signed					2016-12-07	2016-04-12	2016-12-12				2017-01-23	2017-02-28	2017-04-07	2017-05-09	2017-05-12	2017-05-29	2017-11-08	

MMGSY WB-16-CHAPRA-1-03 / Construction and maintenance of T05 Nagra Garkha Path From Gandak Cannal to Rasulpur,1.960km	/	Rural Roads Improvement	Post	Request for Bids	Open - National	Single Stage - Two Envelope		192,091.00	176,951.51	Signed					2016-12-07	2016-04-12	2016-12-12				2017-01-23	2016-07-14	2017-04-07	2016-09-24	2017-05-12	2017-02-07	2017-11-08	
MMGSY WB-16-CHAKIA-10 / Construction and maintenance of Bairiya Benipur PMGSY to Ranagya Tola, 2.950 KM	/	Rural Roads Improvement	Post	Request for Bids	Open - National	Single Stage - Two Envelope		339,003.00	335,766.14	Signed					2016-12-07	2016-04-12	2016-12-12				2017-01-23	2017-03-17	2017-04-07	2017-06-06	2017-05-12	2017-08-19	2017-11-08	
MMGSY WB-16-BUXAR-06 / Construction and maintenance of TIYRA DHANSOI PATH to RAGHUNATHPUR HOTE HUYE TAJPUR TAK,2.250KM	/	Rural Roads Improvement	Post	Request for Bids	Open - National	Single Stage - Two Envelope		254,154.00	230,523.16	Under Implementation					2016-12-07	2016-04-12	2016-12-12				2017-01-23	2016-12-15	2017-04-07	2017-02-08	2017-05-12	2017-04-08	2017-11-08	
MMGSY WB-16-CHAKIA-11 / Construction and maintenance of NH-28 to Chakarbaran, 2.575 KM	/	Rural Roads Improvement	Post	Request for Bids	Open - National	Single Stage - Two Envelope		287,845.00	292,045.93	Signed					2016-12-07	2016-04-12	2016-12-12				2017-01-23	2016-12-15	2017-04-07	2017-02-14	2017-05-12	2017-03-08	2017-11-08	
MMGSY WB-16-BUXAR-07 / Construction and maintenance of BASAHI SIKATHI PATH ME CHITTAN DEHRA to CHANDPUR AND HARIJAN TOLI,3.050KM	/	Rural Roads Improvement	Post	Request for Bids	Open - National	Single Stage - Two Envelope		326,634.00	295,424.22	Under Implementation					2016-12-07	2016-04-12	2016-12-12				2017-01-23	2016-07-14	2017-04-07	2016-10-21	2017-05-12	2017-01-18	2017-11-08	
MMGSY WB-16-BUXAR-08 / Construction and maintenance of RAJPUR KATEIYA PATH ME MUSHAR TOLI to GYANICHAK HOTE HUYE CHAUBEYPUR TAK,3.250KM	/	Rural Roads Improvement	Post	Request for Bids	Open - National	Single Stage - Two Envelope		362,314.00	327,695.46	Under Implementation					2016-12-07	2016-04-12	2016-12-12				2017-01-23	2016-07-14	2017-04-07	2016-10-21	2017-05-12	2016-12-30	2017-11-08	
MMGSY WB-16-BANKA-1-07 / Construction and maintenance of Salaiya Bharkatia PMGSY To Bhelwatri,3.500km	/	Rural Roads Improvement	Post	Request for Bids	Open - National	Single Stage - Two Envelope		451,034.00	406,900.67	Signed					2016-12-07	2016-04-12	2016-12-12				2017-01-23	2016-07-14	2017-04-07	2016-10-26	2017-05-12	2016-12-28	2017-11-08	
MMGSY WB-16-BUXAR-09 / Construction and maintenance of CHAUSA RAMGARH KHIBRI ROAD SAGRA NEKRISH TO DHARAMPURA KALI STAN HOTE HUE TIWAY,3.205KM	/	Rural Roads Improvement	Post	Request for Bids	Open - National	Single Stage - Two Envelope		365,602.00	334,732.33	Signed					2016-12-07	2016-04-12	2016-12-12				2017-01-23	2016-07-14	2017-04-07	2016-10-21	2017-05-12	2016-12-30	2017-11-08	
MMGSY WB-16-BANKA-1-10 / Construction and maintenance of Jalani Bela Road To Kelai, 2.260km	/	Rural Roads Improvement	Post	Request for Bids	Open - National	Single Stage - Two Envelope		290,519.00	261,728.76	Signed					2016-12-07	2016-04-12	2016-12-12				2017-01-23	2016-07-14	2017-04-07	2016-10-26	2017-05-12	2016-12-31	2017-11-08	
MMGSY WB-16-BANKA-1-11 / Construction and maintenance of Belhar Sandipi Road To Surahi, 7.400km	/	Rural Roads Improvement	Post	Request for Bids	Open - National	Single Stage - Two Envelope		944,926.00	851,451.03	Signed					2016-12-07	2016-04-12	2016-12-12				2017-01-23	2016-07-14	2017-04-07	2016-10-31	2017-05-12	2016-12-31	2017-11-08	
MMGSY WB-16-BANKA-1-12 / Construction and maintenance of Dhanyari Karpatri PMGSY Road To Baghdhadwa, 5.310km	/	Rural Roads Improvement	Post	Request for Bids	Open - National	Single Stage - Two Envelope		743,956.00	617,006.27	Signed					2016-12-07	2016-04-12	2016-12-12				2017-01-23	2016-12-14	2017-04-07	2017-03-06	2017-05-12	2017-04-27	2017-11-08	
MMGSY WB-16-DANAPUR-01 / Construction and maintenance of Kariyawan Pul To Muradpur,3.150KM	/	Rural Roads Improvement	Post	Request for Bids	Open - National	Single Stage - Two Envelope		288,934.00	288,202.53	Under Implementation					2016-12-08	2016-04-12	2016-12-13				2017-01-24	2016-10-15	2017-04-08	2016-10-19	2017-05-13		2017-11-09	
MMGSY WB-16-DANAPUR-02 / Construction and maintenance of NH-30, Goraiya Asthan To Mulanipur Tola Nagah Tola,2.00KM	/	Rural Roads Improvement	Post	Request for Bids	Open - National	Single Stage - Two Envelope		206,789.00	206,558.15	Under Implementation					2016-12-08	2016-04-12	2016-12-13				2017-01-24		2017-04-08	2016-11-29	2017-05-13		2017-11-09	
MMGSY WB-16-DANAPUR-03 / Construction and maintenance of NH-30,Mahadeo Asthan Madhopur Road To Sundar Ray Ke Ghar Tak,1.500KM	/	Rural Roads Improvement	Post	Request for Bids	Open - National	Single Stage - Two Envelope		134,377.00	134,428.85	Under Implementation					2016-12-08	2016-04-12	2016-12-13				2017-01-24	2016-10-15	2017-04-08	2016-11-29	2017-05-13		2017-11-09	
MMGSY WB-16-DANAPUR-04 / Construction and maintenance of NH-30,Khaspur Hanumman Mandir To Chamar Tola Aangabhari	/	Rural Roads Improvement	Post	Request for Bids	Open - National	Single Stage - Two Envelope		174,083.00	161,102.43	Under Implementation					2016-12-08	2016-04-12	2016-12-13				2017-01-24	2016-10-15	2017-04-08	2016-10-19	2017-05-13		2017-11-09	
MMGSY WB-16-DANAPUR-05 / Construction and maintenance of Rambad Patila Path To Chauradhi,3.100KM	/	Rural Roads Improvement	Post	Request for Bids	Open - National	Single Stage - Two Envelope		346,938.00	346,981.15	Under Implementation					2016-12-08	2017-04-12	2016-12-13				2017-01-24	2016-10-15	2017-04-08	2016-11-29	2017-05-13		2017-11-09	
MMGSY WB-16-DUMRAON-01 / Construction and maintenance of BRAHMPUR PRAKHNAD SE to BRAHMPUR PASCHIM TOLA MAHAVIR	/	Rural Roads Improvement	Post	Request for Bids	Open - National	Single Stage - Two Envelope		177,145.00	189,909.61	Signed					2016-12-08	2016-04-12	2016-12-13				2017-01-24	2016-12-15	2017-04-08	2017-02-08	2017-05-13	2017-03-29	2017-11-09	
MMGSY WB-16-DUMRAON-02 / Construction and maintenance of BAGEN DEVRAH PATH BHADVAR MAHAVIR STHAN SE to BARUHA GRAM CHANDRMA YADAV TOLA,3.500KM	/	Rural Roads Improvement	Post	Request for Bids	Open - National	Single Stage - Two Envelope		381,575.00	352,969.65	Signed					2016-12-08	2016-04-12	2016-12-13				2017-01-24	2016-12-15	2017-04-08	2017-02-08	2017-05-13	2017-04-12	2017-11-09	
MMGSY WB-16-DUMRAON-03 / Construction and maintenance of BHADVAR NH-30 PATH KE PRATHMIK VIDALAYA KODHI NONIA TOLA MODE SE to BADHARI MUSHAR TOLI TAK,2.000KM	/	Rural Roads Improvement	Post	Request for Bids	Open - National	Single Stage - Two Envelope		208,882.00	192,410.81	Signed					2016-12-08	2016-04-12	2016-12-13				2017-01-24	2016-07-14	2017-04-08	2016-11-22	2017-05-13	2017-01-18	2017-11-09	
MMGSY WB-16-DUMRAON-04 / Construction and maintenance of MATHIYA NAHAR PULL SE to NIYAJIPUR DERA KAITHE EVM BHAGELU DERA HOTE HUE KAITHE GAUN,1.700KM	/	Rural Roads Improvement	Post	Request for Bids	Open - National	Single Stage - Two Envelope		181,333.00	166,635.21	Signed					2016-12-08	2016-04-12	2016-12-13				2017-01-24	2016-07-14	2017-04-08	2016-11-22	2017-05-13	2017-01-18	2017-11-09	
MMGSY WB-16-DUMRAON-05 / Construction and maintenance of ARIYAM KONE ROAD SE KOHRA INAR TAK TO BHADI GRAM,3.200KM	/	Rural Roads Improvement	Post	Request for Bids	Open - National	Single Stage - Two Envelope		378,299.00	348,484.45	Signed					2016-12-08	2016-04-12	2016-12-13				2017-01-24	2016-07-14	2017-04-08	2016-11-22	2017-05-13	2017-01-18	2017-11-09	
MMGSY WB-16-DUMRAON-06 / Construction and maintenance of PHAFDAR APPROACH PATH SE to KOERI TOLA MASARIYA,2.100KM	/	Rural Roads Improvement	Post	Request for Bids	Open - National	Single Stage - Two Envelope		245,277.00	268,348.83	Signed					2016-12-08	2016-04-12	2016-12-13				2017-01-24	2016-12-15	2017-04-08	2017-02-08	2017-05-13	2017-02-18	2017-11-09	
MMGSY WB-16-DUMRAON-07 / Construction and maintenance of AMSARI NAHAR ROAD SE to DUSADH TOLA KAMKAR TOLA,1.950KM	/	Rural Roads Improvement	Post	Request for Bids	Open - National	Single Stage - Two Envelope		207,596.00	227,228.86	Signed					2016-12-08	2016-04-12	2016-12-13				2017-01-24	2016-12-15	2017-04-08	2017-02-08	2017-05-13	2017-04-12	2017-11-09	
MMGSY WB-16-DUMRAON-08 / Construction and maintenance of CHAUGAI NACHAP PMGSY PATH SE to PURAINA,2.000KM	/	Rural Roads Improvement	Post	Request for Bids	Open - National	Single Stage - Two Envelope		208,651.00	192,206.74	Signed					2016-12-08	2016-04-12	2016-12-13				2017-01-24	2016-07-14	2017-04-08	2016-11-22	2017-05-13	2017-01-18	2017-11-09	
MMGSY WB-16-DUMRAON-09 / Construction and maintenance of BRAHMPUR NAINIJOR MUKHYA PATH KE BANDH SE to JAWAHI TIWARI DERA,7.200KM	/	Rural Roads Improvement	Post	Request for Bids	Open - National	Single Stage - Two Envelope		789,838.00	727,582.38	Signed					2016-12-08	2016-04-12	2016-12-13				2017-01-24	2016-07-14	2017-04-08	2016-11-14	2017-05-13	2017-01-18	2017-11-09	
MMGSY WB-16-DUMRAON-10 / Construction and maintenance of KURANSARAI MATHILA PATH to MARSARA,1.650KM	/	Rural Roads Improvement	Post	Request for Bids	Open - National	Single Stage - Two Envelope		206,315.00	190,054.87	Signed					2016-12-08	2016-04-12	2016-12-13				2017-01-24	2016-07-14	2017-04-08	2016-11-22	2017-05-13	2017-01-18	2017-11-09	
MMGSY WB-16-DUMRAON-11 / Construction and maintenance of KRISHNA BRAHM ARIYAM PMGSY SE to NATA DERA,1.600KM	/	Rural Roads Improvement	Post	Request for Bids	Open - National	Single Stage - Two Envelope		178,475.00	164,409.13	Signed					2016-12-08	2016-04-12	2016-12-13				2017-01-24	2016-07-14	2017-04-08	2016-11-22	2017-05-13	2017-01-18	2017-11-09	
MMGSY WB-16-DUMRAON-12 / Construction and maintenance of BANKET HATA HOTE HUE to PIRIYA,3.500KM	/	Rural Roads Improvement	Post	Request for Bids	Open - National	Single Stage - Two Envelope		380,154.00	349,885.34	Signed					2016-12-08	2016-04-12	2016-12-13				2017-01-24	2016-12-15	2017-04-08	2017-02-15	2017-05-13	2017-05-05	2017-11-09	
MMGSY WB-16-DUMRAON-13 / Construction and maintenance of KURANSARAI MATHILA PATH to KANJHARUA DUSADH TOLA,2.200KM	/	Rural Roads Improvement	Post	Request for Bids	Open - National	Single Stage - Two Envelope		236,643.00	236,087.25	Signed					2016-12-08	2016-04-12	2016-12-13				2017-01-24	2016-07-14	2017-04-08	2016-11-22	2017-05-13	2017-01-18	2017-11-09	
MMGSY WB-16-DUMRAON-14 / Construction and maintenance of BUXAR ARA N.H-84 to RAILWAY GUMTI HOTE HUE	/	Rural Roads Improvement	Post	Request for Bids	Open - National	Single Stage - Two Envelope		224,069.00	206,409.13	Signed					2016-12-08	2016-04-12	2016-12-13				2017-01-24	2016-07-14	2017-04-08	2016-11-22	2017-05-13	2017-01-18	2017-11-09	
MMGSY WB-16-DUMRAON-15 / Construction and maintenance of KUSHALPUR RAILWAY GUMTI MUKHIYA PATH to HARNAHA,1.500KM	/	Rural Roads Improvement	Post	Request for Bids	Open - National	Single Stage - Two Envelope		141,784.00	155,115.06	Signed					2016-12-08	2016-04-12	2016-12-13				2017-01-24	2016-12-15	2017-04-08	2017-02-08	2017-05-13	2017-03-29	2017-11-09	

MMGSY WB-16-CHAPRA-2-01 / Construction and maintenance of Kanhouli Manohar Siman se Nirsu Rai ke ghar Hothe hue to Paigambarpur PMGSY tak 2.616 km	/	Rural Roads Improvement	Post	Request for Bids	Open - National	Single Stage - Two Envelope		307,952.00	282,636.88	Signed					2016-12-08	2016-04-12	2016-12-13				2017-01-24	2016-10-15	2017-04-08	2017-03-20	2017-05-13	2017-05-08	2017-11-09	
MMGSY WB-16-HAJIPUR-01 / Construction and maintenance of Metel road variapur bhuia sthan high school to Khirkhaua yadav tola, 2.187km	/	Rural Roads Improvement	Post	Request for Bids	Open - National	Single Stage - Two Envelope		247,590.00	0.00	Under Implementation					2016-12-08	2016-04-12	2016-12-13				2017-01-24		2017-04-08		2017-05-13		2017-11-09	
MMGSY WB-16-MAHUA-02 / Construction and maintenance of Anandi Thakur ke ghar to Akhilesh paswan ke tola hote hue Madhya vidyalaya Chapaith tak sarak nirman, 1.556	/	Rural Roads Improvement	Post	Request for Bids	Open - National	Single Stage - Two Envelope		161,254.00	166,575.24	Signed					2016-12-08	2016-04-12	2016-12-13				2017-01-24	2016-07-14	2017-04-08	2016-10-31	2017-05-13	2017-01-11	2017-11-09	
MMGSY WB-16-CHAPRA-1-05 / Construction and maintenance of Chapra-Marhaura Path to Bangra Ahir Tola 1.510	/	Rural Roads Improvement	Post	Request for Bids	Open - National	Single Stage - Two Envelope		139,387.00	128,401.36	Signed					2016-12-08	2016-04-12	2016-12-13				2017-01-24	2016-07-14	2017-04-08	2016-09-24	2017-05-13	2017-03-20	2017-11-09	
MMGSY WB-16-MAHUA-03 / Construction and maintenance of Mansoorpur Hallya PA Sitaram rai ke dalan to Samshan ghat tak, 1.738 KM	/	Rural Roads Improvement	Post	Request for Bids	Open - National	Single Stage - Two Envelope		190,274.00	179,594.71	Signed					2016-12-08	2016-04-12	2016-12-13				2017-01-24	2016-10-15	2017-04-08	2016-12-29	2017-05-13	2017-02-18	2017-11-09	
MMGSY WB-16-ARARIA-01 MMGSY WB-16-ARARIA / Construction and maintenance of PMGSY Mukhiya tola to Galua tola road,3.718KM	/	Rural Roads Improvement	Post	Request for Bids	Open - National	Single Stage - Two Envelope		496,923.00	488,232.84	Signed					2016-12-08	2016-04-12	2016-12-13				2017-01-24	2017-02-17	2017-04-08	2017-06-20	2017-05-13	2017-07-18	2017-11-09	
MMGSY WB-16-HAJIPUR-02 / Construction and maintenance of Metel road variapur bhuia sthan high school to Khirkhaua yadav tola, 2.187km	/	Rural Roads Improvement	Post	Request for Bids	Open - National	Single Stage - Two Envelope		145,495.00	0.00	Under Implementation					2016-12-08	2016-04-12	2016-12-13				2017-01-24		2017-04-08		2017-05-13		2017-11-09	
MMGSY WB-16-MAHUA-04 / Construction and maintenance of Malikpura Pakki Sadak Se TO Rajkhand Deep Narayan Sah Ke Ghar Laxmi Narayanpur Chamanpura Madhya Tak Pakki Sadak, 2.341 KM	/	Rural Roads Improvement	Post	Request for Bids	Open - National	Single Stage - Two Envelope		255,195.00	179,694.50	Signed					2016-12-08	2016-04-12	2016-12-13				2017-01-24	2016-12-15	2017-04-08	2017-02-17	2017-05-13	2017-06-07	2017-11-09	
MMGSY WB-16-MAHUA-05 / Construction and maintenance of Pakri Hat Se TO Phula Ray Ke Ghar Tak, 2.419 KM	/	Rural Roads Improvement	Post	Request for Bids	Open - National	Single Stage - Two Envelope		272,875.00	25,755.56	Signed					2016-12-08	2016-04-12	2016-12-13				2017-01-24	2016-10-15	2017-04-08	2016-12-29	2017-05-13	2017-02-18	2017-11-09	
MMGSY WB-16-MAHUA-06 / Construction and maintenance of Manpur Bareha Siman Se TO Yadav Tola Tak, 1.649 KM	/	Rural Roads Improvement	Post	Request for Bids	Open - National	Single Stage - Two Envelope		183,842.00	169,430.71	Signed					2016-12-08	2016-04-12	2016-12-13				2017-01-24	2016-10-15	2017-04-08	2016-12-29	2017-05-13	2017-07-07	2017-11-09	
MMGSY WB-16-MAHUA-07 / Construction and maintenance of Singhpur Chowk TO Prathmik Vidhlaya Mahadev Math Tak, 3.256 KM	/	Rural Roads Improvement	Post	Request for Bids	Open - National	Single Stage - Two Envelope		350,845.00	328,494.18	Signed					2016-12-08	2016-04-12	2016-12-13				2017-01-24	2016-10-15	2017-04-08	2016-12-29	2017-05-13	2017-06-02	2017-11-09	
MMGSY WB-16-MAHUA-08 / Construction and maintenance of Singhara Dakshini Panchayat Antergat Coperative se TO Dakshini Utkramit Madhya Vidhlya Singhara Buzurg Hote Hue Chakumar Chowk Kachar Jandaha Marg Sukhla Tola	/	Rural Roads Improvement	Post	Request for Bids	Open - National	Single Stage - Two Envelope		239,827.00	220,054.37	Signed					2016-12-08	2016-04-12	2016-12-13				2017-01-24	2017-03-17	2017-04-08	2017-05-23	2017-05-13	2017-12-04	2017-11-09	
MMGSY WB-16-CHAPRA-1-02 / Construction and maintenance of PMGSY Road to Harijan tola,1.620 km	/	Rural Roads Improvement	Post	Request for Bids	Open - National	Single Stage - Two Envelope		141,367.00	130,225.34	Signed					2016-12-08	2016-04-12	2016-12-13				2017-01-24	2016-07-14	2017-04-08	2016-09-24	2017-05-13	2017-02-07	2017-11-09	
MMGSY WB-16-CHAPRA-1-01 / Construction and maintenance of NH -85 Railway Dhalh to Laxmipur,4.395 km	/	Rural Roads Improvement	Post	Request for Bids	Open - National	Single Stage - Two Envelope		433,969.00	399,785.46	Signed					2016-12-08	2016-04-12	2016-12-13				2017-01-24	2016-07-14	2017-04-08	2016-09-24	2017-05-13	2017-02-07	2017-11-09	
MMGSY WB-16-CHAPRA-2-02 / Construction and maintenance of Chaukhara Gadhi Par se Barka Gawn Hote hue Savri Jalalpur Tak 5.729 km	/	Rural Roads Improvement	Post	Request for Bids	Open - National	Single Stage - Two Envelope		595,540.00	535,450.91	Signed					2016-12-08	2016-04-12	2016-12-13				2017-01-24	2016-07-14	2017-04-08	2016-10-31	2017-05-13	2017-01-07	2017-11-09	
MMGSY WB-16-DHAKA-01 / Construction and maintenance of Bhatlahiya Bhatu Tola Road to Ghoghiya Bind Tola ,1.500 km	/	Rural Roads Improvement	Post	Request for Bids	Open - National	Single Stage - Two Envelope		162,049.00	157,700.98	Signed					2016-12-08	2016-04-12	2016-12-13				2017-01-24	2016-07-14	2017-04-08	2017-05-23	2017-05-13	2017-06-07	2017-11-09	
MMGSY WB-16-DHAKA-02 / Construction and maintenance of Khoda to Hasanha Tola 2.340 km	/	Rural Roads Improvement	Post	Request for Bids	Open - National	Single Stage - Two Envelope		299,928.00	298,083.13	Signed					2016-12-08	2016-04-12	2016-12-13				2017-01-24	2016-07-14	2017-04-08	2016-10-04	2017-05-13	2016-12-13	2017-11-09	
MMGSY WB-16-DHAKA-03 / Construction and maintenance of Baidhnathpur Saraugarh PMGSY to Sarawa 3.739 km	/	Rural Roads Improvement	Post	Request for Bids	Open - National	Single Stage - Two Envelope		394,024.00	383,216.75	Signed					2016-12-08	2016-04-12	2016-12-13				2017-01-24	2016-07-14	2017-04-08	2016-10-04	2017-05-13	2016-12-13	2017-11-09	
MMGSY WB-16-DHAKA-04 / Construction and maintenance of Ambedkar Chowk to Birta Tola 2.958 km	/	Rural Roads Improvement	Post	Request for Bids	Open - National	Single Stage - Two Envelope		294,582.00	292,895.84	Signed					2016-12-08	2016-04-12	2016-12-13				2017-01-24	2016-07-14	2017-04-08	2016-10-04	2017-05-13	2016-12-13	2017-11-09	
MMGSY WB-16-MAHUA-09 / Construction and maintenance of Singhara Dakshini Panchayat Antergat Paswan Chowk Se TO Mirzapur Chowk Meghpur Singhara Hote Hue Paltal Singh Kushwaha Dear Hote Hue Kadam Chowk Tak ,	/	Rural Roads Improvement	Post	Request for Bids	Open - National	Single Stage - Two Envelope		298,690.00	280,669.37	Signed					2016-12-09	2016-04-12	2016-12-14				2017-01-25	2016-07-14	2017-04-09	2016-10-31	2017-05-14	2016-12-28	2017-11-10	
MMGSY WB-16-MAHUA-10 / Construction and maintenance of Rasulpur Mubark Panchayat Antergat Yodhan Chowk Se Rasulpur Chowk Hote hue TO Musafir Ray ke dalan tak, 2.233	/	Rural Roads Improvement	Post	Request for Bids	Open - National	Single Stage - Two Envelope		245,216.00	230,421.53	Signed					2016-12-09	2016-04-12	2016-12-14				2017-01-25	2016-07-14	2017-04-09	2016-10-31	2017-05-14	2016-12-29	2017-11-10	
MMGSY WB-16-MAHUA-11 / Construction and maintenance of Sherpur Manik Panchayat Antergat Jodhan Chowk Hajma Ghat PMGSY Sadak Niraj Paswan ke Ghar se TO Dagru Panchayat Sima, 2.356 KM	/	Rural Roads Improvement	Post	Request for Bids	Open - National	Single Stage - Two Envelope		274,209.00	256,348.26	Signed					2016-12-09	2016-04-12	2016-12-14				2017-01-25	2016-07-14	2017-04-09	2016-10-31	2017-05-14	2016-12-28	2017-11-10	
MMGSY WB-16-MAHUA-12 / Construction and maintenance of Mahua Mukundpur Panchayat Nahar se Sate TO Purab Janewali Sadak Hajipur Mahua Sadak Se Sate Abdulpur Tak ,	/	Rural Roads Improvement	Post	Request for Bids	Open - National	Single Stage - Two Envelope		505,328.00	477,437.11	Under Implementation					2016-12-09	2016-04-12	2016-12-14				2017-01-25	2016-07-14	2017-04-09	2016-10-31	2017-05-14		2017-11-10	
MMGSY WB-16-ARARIA-03 / Construction and maintenance of Gaira Nawabjada P.S. Gainara to Gaira Mukhiya House,2.665km	/	Rural Roads Improvement	Post	Request for Bids	Open - National	Single Stage - Two Envelope		461,538.00	318,035.86	Signed					2016-12-09	2016-04-12	2016-12-14				2017-01-25	2016-07-14	2017-04-09	2016-11-17	2017-05-14	2017-01-07	2017-11-10	
MMGSY WB-16-HAJIPUR-03 / Construction and maintenance of Shambhu patti alpsankhyak tola devel paswan ke ghar hote hua to sarar chaudhary ke ghar shambhu patti ward no.- 11,2.473km	/	Rural Roads Improvement	Post	Request for Bids	Open - National	Single Stage - Two Envelope		232,597.00	0.00	Pending Implementation					2016-12-09		2016-12-14				2017-01-25		2017-04-09		2017-05-14		2017-11-10	
MMGSY WB-16-MAHUA-13 / Construction and maintenance of Dhankaul Shiv Mandir TO Rapura hote hue Saidpur Dumra Ghusai chowk, 3.437 KM	/	Rural Roads Improvement	Post	Request for Bids	Open - National	Single Stage - Two Envelope		390,423.00	354,102.80	Signed					2016-12-09	2016-04-12	2016-12-14				2017-01-25	2016-10-15	2017-04-09	2016-12-29	2017-05-14	2017-02-15	2017-11-10	
MMGSY WB-16-ARARIA-04 / Construction and maintenance of Bairgachi Mahalgawan PMGSY Chinpur Chandra sekhar Bandh to Mashuriya Chowk,1.711km	/	Rural Roads Improvement	Post	Request for Bids	Open - National	Single Stage - Two Envelope		217,943.00	194,140.19	Signed					2016-12-09	2016-04-12	2016-12-14				2017-01-25	2016-12-15	2017-04-09	2017-02-21	2017-05-14	2017-05-02	2017-11-10	
MMGSY WB-16-MAHUA-14 / Construction and maintenance of Govindpur Bela PA Bela adam Pokhar ke pas TO Musalman tola Bela adam Nabi Baks ke ghar tak, 1.567 KM	/	Rural Roads Improvement	Post	Request for Bids	Open - National	Single Stage - Two Envelope		172,569.00	157,222.61	Signed					2016-12-09	2016-04-12	2016-12-14				2017-01-25	2016-10-15	2017-04-09	2016-12-29	2017-05-14	2017-08-04	2017-11-10	
MMGSY WB-16-ARARIA-05 / Construction and maintenance of Turkaili uda Dhangama to Kalkali Chainpur Kalakil via Wajidpur, Narkha & Golyari Kabristan,2.155km	/	Rural Roads Improvement	Post	Request for Bids	Open - National	Single Stage - Two Envelope		279,675.00	280,898.03	Signed					2016-12-09	2016-04-12	2016-12-14				2017-01-25	2016-07-14	2017-04-09	2016-11-17	2017-05-14	2017-01-07	2017-11-10	
MMGSY WB-16-MAHUA-15 / Construction and maintenance of Jai Murath Maha vidayalaya ke bagal TO Rasulpur Paswan toli tak, 1.567 KM	/	Rural Roads Improvement	Post	Request for Bids	Open - National	Single Stage - Two Envelope		172,220.00	165,035.90	Signed					2016-12-09	2016-04-12	2016-12-14				2017-01-25	2016-07-14	2017-04-09	2016-10-31	2017-05-14	2017-01-04	2017-11-10	
MMGSY WB-16-ARARIA-06 / Construction and maintenance of Matiyari Mogra PMGSY Idgha to Majgama Ghat Thakur tola Rest Part,3.067km	/	Rural Roads Improvement	Post	Request for Bids	Open - National	Single Stage - Two Envelope		408,788.00	396,218.29	Signed					2016-12-09	2016-04-12	2016-12-14				2017-01-25	2017-07-14	2017-04-09	2016-11-17	2017-05-14	2017-01-07	2017-11-10	

MMGSY WB-16-HAJIPUR-05 / Construction and maintenance of Arpur panchayat antrgat repura marg me prabodhi narendra ajit sinnd ke ghar se alak kumar singh ke ghar hote hue to Nai tola satrudhan thakur ke ghar tak via michai mallik ke ghar,1.998km	/	Rural Roads Improvement	Post	Request for Bids	Open - National	Single Stage - Two Envelope		209,491.00	0.00	Pending Implementation					2016-12-21		2016-12-26				2017-02-06		2017-04-21		2017-05-26		2017-11-22	
MMGSY WB-16-MAHUA-16 / Construction and maintenance of Chakjado chowk TO Chakjado Muslim tola hote hue Mushar tola tak, 1.955 KM	/	Rural Roads Improvement	Post	Request for Bids	Open - National	Single Stage - Two Envelope		213,864.00	193,949.16	Signed					2016-12-09	2016-04-12	2016-12-14				2017-01-25	2016-10-15	2017-04-09	2016-12-29	2017-05-14	2017-02-15	2017-11-10	
MMGSY WB-16-ARARIA-07 / Construction and maintenance of NH-327-E Kasira Sibnath Majhi house to Chodhari tola Palasi Sima via Baliya toli,1.584km	/	Rural Roads Improvement	Post	Request for Bids	Open - National	Single Stage - Two Envelope		206,334.00	206,094.15	Signed					2016-12-09	2016-04-12	2016-12-14				2017-01-25	2016-07-14	2017-04-09	2016-11-17	2017-05-14	2017-01-07	2017-11-10	
MMGSY WB-16-MAHUA-17 / Construction and maintenance of Bakardh PA Lohan patti chowk TO Nirpur bag, 3.837 KM	/	Rural Roads Improvement	Post	Request for Bids	Open - National	Single Stage - Two Envelope		402,528.00	405,406.59	Signed					2016-12-09	2016-04-12	2016-12-14				2017-01-25	2016-10-15	2017-04-09	2016-12-29	2017-05-14	2017-03-05	2017-11-10	
MMGSY WB-16-ARARIA-08 / Construction and maintenance of PMGSY Fatki Bagdhara Gogra to Panssirwa,1.660km	/	Rural Roads Improvement	Post	Request for Bids	Open - National	Single Stage - Two Envelope		222,679.00	222,960.86	Signed					2016-12-09	2016-04-12	2016-12-14				2017-01-25	2016-07-14	2017-04-09	2016-11-17	2017-05-14	2017-01-07	2017-11-10	
MMGSY WB-16-MAHUA-18 / Construction and maintenance of Daduha PA Harpur Hari TO Sherpur Shankar das PMGSY sarak, 1.722 KM	/	Rural Roads Improvement	Post	Request for Bids	Open - National	Single Stage - Two Envelope		184,063.00	169,885.63	Signed					2016-12-09	2017-02-13	2016-12-14				2017-01-25	2017-03-17	2017-04-09	2017-10-31	2017-05-14	2017-12-27	2017-11-10	
MMGSY WB-16-MAHUA-19 / Construction and maintenance of Sukki High school chowk se TO Miya Chapra hote hue Madusha pul hote hue Chak faiz PMGSY sarak tak , 3.319 KM	/	Rural Roads Improvement	Post	Request for Bids	Open - National	Single Stage - Two Envelope		352,948.00	307,644.37	Signed					2016-12-09	2016-04-12	2016-12-14				2017-01-25	2016-10-15	2017-04-09	2016-12-29	2017-05-14	2017-08-04	2017-11-10	
MMGSY WB-16-MAHUA-21 / Construction and maintenance of Bakhari Barai PA Faridpur Prathmik Vidayalaya TO Avadhesh rai ke ghar hote hue MMGSY sarak Bakhri tak path nirman, 2.898 KM	/	Rural Roads Improvement	Post	Request for Bids	Open - National	Single Stage - Two Envelope		336,678.00	299,421.34	Signed					2016-12-09	2016-04-12	2016-12-14				2017-01-25	2016-10-15	2017-04-09	2016-12-29	2017-05-14	2017-08-04	2017-11-10	
MMGSY WB-16-ARARIA-09 / Construction and maintenance of Pagal Chowk PMGSY Fusak Chap to Millk tola,2.000km	/	Rural Roads Improvement	Post	Request for Bids	Open - National	Single Stage - Two Envelope		281,955.00	282,336.62	Signed					2016-12-09	2016-04-12	2016-12-14				2017-01-25	2016-07-14	2017-04-09	2016-11-17	2017-05-14	2017-01-07	2017-11-10	
MMGSY WB-16-ARARIA-10 / Construction and maintenance of Techni Bhebhra PMGSY Amgachhi to Kali sthna Amhari,2.590km	/	Rural Roads Improvement	Post	Request for Bids	Open - National	Single Stage - Two Envelope		352,450.00	354,346.18	Signed					2016-12-09	2016-04-12	2016-12-14				2017-01-25	2016-07-14	2017-04-09	2016-11-17	2017-05-14	2017-01-07	2017-11-10	
MMGSY WB-16-MAHUA-20 / Construction and maintenance of Langurao Bilandpur PA Ranipokhar Rajapakar REO road gram Langurao Subhash singh ke ghar ke nikat TO Chainpur Choupar Ramchandra Ram ke ghar PMGSY sarak tak, 2.191 KM	/	Rural Roads Improvement	Post	Request for Bids	Open - National	Single Stage - Two Envelope		255,164.00	231,064.59	Signed					2016-12-09	2016-04-12	2016-12-14				2017-01-25	2016-10-15	2017-04-09	2016-12-29	2017-05-14	2017-03-05	2017-11-10	
MMGSY WB-16-MAHUA-22 / Construction and maintenance of Rajapakar North PA Kadio Basra PMGSY road Basra siwan Culvert TO Utkarmit madhya vidayalaya Basra tak path nirman, 2.195 KM	/	Rural Roads Improvement	Post	Request for Bids	Open - National	Single Stage - Two Envelope		255,001.00	249,868.00	Signed					2016-12-09	2016-04-12	2016-12-14				2017-01-25	2016-10-15	2017-04-09	2017-02-17	2017-05-14	2017-06-07	2017-11-10	
MMGSY WB-16-HAJIPUR-06 / Construction and maintenance of Lalganj Hajipur road ke dhanausi village sanjy ji ke dukaan to Kamta singh ke chawal mil hote hue jogi dih PMGSY road, 2.208km	/	Rural Roads Improvement	Post	Request for Bids	Open - National	Single Stage - Two Envelope		229,087.00	0.00	Under Implementation					2016-12-09	2016-04-12	2016-12-14				2017-01-25		2017-04-09		2017-05-14		2017-11-10	
MMGSY WB-16-MAHUA-23 / Construction and maintenance of Jaffarpatti PA antargat NH-103 Babhan Math Pokhar TO Alipur Nandan singh ke ghar hote hue Rampur Brahmdas NH-103 Dev Lal singh ke ghar tak, 2.151 KM	/	Rural Roads Improvement	Post	Request for Bids	Open - National	Single Stage - Two Envelope		242,230.00	228,873.87	Signed					2016-12-09	2016-04-12	2016-12-14				2017-01-25	2016-07-14	2017-04-09	2016-10-31	2017-05-14	2016-12-29	2017-11-10	
MMGSY WB-16-ARARIA-11 / Construction and maintenance of Primari School Pahusi to Primariy School Goth Tola Pahusi,1.760km	/	Rural Roads Improvement	Post	Request for Bids	Open - National	Single Stage - Two Envelope		210,197.00	207,507.85	Signed					2016-12-09	2016-04-12	2016-12-14				2017-01-25	2017-03-17	2017-04-09	2017-06-14	2017-05-14	2017-07-18	2017-11-10	
MMGSY WB-16-HAJIPUR-07 / Construction and maintenance of Mansurpur vaishali road ghansyam singh ke ghar to sahani tola bauna pokhar, 1.914km	/	Rural Roads Improvement	Post	Request for Bids	Open - National	Single Stage - Two Envelope		172,536.00	0.00	Under Implementation					2016-12-09	2016-04-12	2016-12-14				2017-01-25		2017-04-09		2017-05-14		2017-11-10	
MMGSY WB-16-ARARIA-12 / Construction and maintenance of Barkurwa Primariy School to Pakri Mandal Tola,3.543km	/	Rural Roads Improvement	Post	Request for Bids	Open - National	Single Stage - Two Envelope		465,488.00	421,615.09	Signed					2016-12-09	2016-04-12	2016-12-14				2017-01-25	2016-07-14	2017-04-09	2016-11-17	2017-05-14	2017-01-07	2017-11-10	
MMGSY WB-16-ARARIA-13 / Construction and maintenance of PWD Road to Dahua Bari goth tola,2.560km	/	Rural Roads Improvement	Post	Request for Bids	Open - National	Single Stage - Two Envelope		334,055.00	302,570.02	Signed					2016-12-09	2016-04-12	2016-12-14				2017-01-25	2016-07-14	2017-04-09	2016-11-17	2017-05-14	2017-01-07	2017-11-10	
MMGSY WB-16-MARHAURA-02 / Construction and maintenance of Bhitti Parsa Path to Lalwan Tola Pachim, 1.985 KM	/	Rural Roads Improvement	Post	Request for Bids	Open - National	Single Stage - Two Envelope		223,038.00	193,165.31	Signed					2016-12-09	2016-04-12	2016-12-14				2017-01-25	2016-07-14	2017-04-09	2016-10-07	2017-05-14	2017-02-11	2017-11-10	
MMGSY WB-16-HATHUA-01 / Construction and maintenance of RCD Main Road TO DUMARIYA, 1.460km	/	Rural Roads Improvement	Post	Request for Bids	Open - National	Single Stage - Two Envelope		190,958.00	187,296.30	Signed					2016-12-09	2016-04-12	2016-12-14				2017-01-25	2017-03-17	2017-04-09	2017-06-30	2017-05-14	2017-08-25	2017-11-10	
MMGSY WB-16-MARHAURA-03 / Construction and maintenance of Bheldi Amnaur Mukhya path to Uttar Tola. 2.395 KM	/	Rural Roads Improvement	Post	Request for Bids	Open - National	Single Stage - Two Envelope		256,232.00	231,499.11	Signed					2016-12-09	2016-04-12	2016-12-14				2017-01-25	2016-07-14	2017-04-09	2016-10-07	2017-05-14	2017-02-11	2017-11-10	
MMGSY WB-16-ARARIA-14 / Construction and maintenance of Primariy School Madhubani to North Mushari tola Dumaria,2.266km	/	Rural Roads Improvement	Post	Request for Bids	Open - National	Single Stage - Two Envelope		301,569.00	273,145.84	Signed					2016-12-09		2016-12-14				2017-01-25	2016-07-14	2017-04-09	2016-11-17	2017-05-14	2017-01-07	2017-11-10	
MMGSY WB-16-HATHUA-02 / Construction and maintenance of Lami Chaur PMGSY TO Rewari Tiwari ,3.107km	/	Rural Roads Improvement	Post	Request for Bids	Open - National	Single Stage - Two Envelope		354,013.00	367,095.87	Signed					2016-12-09	2016-04-12	2016-12-14				2017-01-25	2016-12-15	2017-04-09	2017-03-16	2017-05-14	2017-06-21	2017-11-10	
MMGSY WB-16-ARARIA-15 / Construction and maintenance of B.T. Road Madhubani to Harijan tola Madhubani,2.498km	/	Rural Roads Improvement	Post	Request for Bids	Open - National	Single Stage - Two Envelope		330,978.00	326,273.91	Signed					2016-12-09	2016-04-12	2016-12-14				2017-01-25	2017-03-17	2017-04-09	2017-06-14	2017-05-14	2017-07-18	2017-11-10	
MMGSY WB-16-HATHUA-03 / Construction and maintenance of Lami Chaur PMGSY TO Garudaha, 1.767km	/	Rural Roads Improvement	Post	Request for Bids	Open - National	Single Stage - Two Envelope		211,231.00	215,558.47	Signed					2016-12-09	2016-04-12	2016-12-14				2017-01-25	2016-07-14	2017-04-09	2016-10-07	2017-05-14	2017-04-07	2017-11-10	
MMGSY WB-16-MARHAURA-04 / Construction and maintenance of Parsa Bhitti PWD Main road to Devi Lal ke Ghar,	/	Rural Roads Improvement	Post	Request for Bids	Open - National	Single Stage - Two Envelope		122,215.00	105,254.35	Signed					2016-12-09	2016-04-12	2016-12-14				2017-01-25	2016-10-15	2017-04-09	2017-01-20	2017-05-14	2017-04-07	2017-11-10	
MMGSY WB-16-ARARIA-16 / Construction and maintenance of Moti Pokhar to Pokhra Koth pur,4.280km	/	Rural Roads Improvement	Post	Request for Bids	Open - National	Single Stage - Two Envelope		569,176.00	536,456.41	Signed					2016-12-09		2016-12-14				2017-01-25	2016-12-15	2017-04-09	2017-02-22	2017-05-14	2017-04-29	2017-11-10	
MMGSY WB-16-HATHUA-04 / Construction and maintenance of Purani Bazar Lami Chaur TO Chhotaki Sumeri Chhapar, 1.997km	/	Rural Roads Improvement	Post	Request for Bids	Open - National	Single Stage - Two Envelope		214,340.00	222,062.19	Signed					2016-12-09	2016-04-12	2016-12-14				2017-01-25	2016-12-15	2017-04-09	2017-03-16	2017-05-14	2017-05-17	2017-11-10	
MMGSY WB-16-ARARIA-17 / Construction and maintenance of PMGSY Bhika More to Barbanna MMGSY Via Bhika West,1.625km	/	Rural Roads Improvement	Post	Request for Bids	Open - National	Single Stage - Two Envelope		214,409.00	215,346.38	Signed					2016-12-09	2016-04-12	2016-12-14				2017-01-25	2016-07-14	2017-04-09	2016-11-17	2017-05-14	2017-01-07	2017-11-10	
MMGSY WB-16-ARARIA-18 / Construction and maintenance of PMGSY Hospital to Bhdona Mandal tola Via Thaki Tathandh tola,2.360km	/	Rural Roads Improvement	Post	Request for Bids	Open - National	Single Stage - Two Envelope		335,247.00	306,078.28	Signed					2016-12-09	2016-04-12	2016-12-14				2017-01-25	2017-03-17	2017-04-09	2017-06-20	2017-05-14	2017-07-24	2017-11-10	
MMGSY WB-16-MARHAURA-05 / Construction and maintenance of Bhualpur Katsa Road to Pachim Ahir Tola. 2.795 KM	/	Rural Roads Improvement	Post	Request for Bids	Open - National	Single Stage - Two Envelope		241,402.00	247,455.21	Signed					2016-12-09	2016-04-12	2016-12-14				2017-01-25	2017-06-13	2017-04-09	2017-07-12	2017-05-14	2017-09-18	2017-11-10	
MMGSY WB-16-HATHUA-05 / Construction and maintenance of Khusiyal Chhapr TO Partiya tola, 2.730km	/	Rural Roads Improvement	Post	Request for Bids	Open - National	Single Stage - Two Envelope		260,423.00	265,082.53	Signed					2016-12-09	2016-04-12	2016-12-14				2017-01-25	2016-07-14	2017-04-09	2016-10-07	2017-05-14	2017-02-03	2017-11-10	

MMGSY WB-16-ARARIA-19 / Construction and maintenance of Matia tol Malduwar PMGSY to Debti tola Sima Tak Ararwari,3.050km	/	Rural Roads Improvement	Post	Request for Bids	Open - National	Single Stage - Two Envelope		403,332.00	368,896.95	Signed					2016-12-09	2016-04-12	2016-12-14				2017-01-25	2016-12-15	2017-04-09	2017-02-21	2017-05-14	2017-04-25	2017-11-10	
MMGSY WB-16-ARARIA-20 / Construction and maintenance of PMGSY to Belsari Tola,1.694km	/	Rural Roads Improvement	Post	Request for Bids	Open - National	Single Stage - Two Envelope		225,067.00	203,625.08	Signed					2016-12-09	2016-04-12	2016-12-14				2017-01-25	2016-12-15	2017-04-09	2017-02-21	2017-05-14	2017-01-07	2017-11-10	
MMGSY WB-16-MARHAURA-08 / Construction and maintenance of Rahimpur Bishunpur Jagdishpur PMGSY path to Pachim Ahir tola, 2.395 KM	/	Rural Roads Improvement	Post	Request for Bids	Open - National	Single Stage - Two Envelope		252,888.00	238,130.96	Signed					2016-12-09	2016-04-12	2016-12-14				2017-01-25	2016-07-14	2017-04-09	2016-10-07	2017-05-14	2017-03-30	2017-11-10	
MMGSY WB-16-ARARIA-21 / Construction and maintenance of Ghora Chowk Sindhiya to Sidhiya South Yadav tola,2.267km	/	Rural Roads Improvement	Post	Request for Bids	Open - National	Single Stage - Two Envelope		294,618.00	294,572.32	Signed					2016-12-09	2016-04-12	2016-12-14				2017-01-25	2016-07-14	2017-04-09	2016-11-17	2017-05-14	2017-01-07	2017-11-10	
MMGSY WB-16-ARARIA-22 / Construction and maintenance of PMGSY Khuthara to Khuthara West Tola,2.239km	/	Rural Roads Improvement	Post	Request for Bids	Open - National	Single Stage - Two Envelope		291,785.00	253,703.64	Signed					2016-12-09	2016-04-12	2016-12-14				2017-01-25	2016-12-15	2017-04-09	2017-03-15	2017-05-14	2017-04-25	2017-11-10	
MMGSY WB-16-MARHAURA-07 / Construction and maintenance of Gaura Shivganj Bhitti PMGSY to Rajput tola, 2.775 KM	/	Rural Roads Improvement	Post	Request for Bids	Open - National	Single Stage - Two Envelope		285,821.00	252,228.65	Signed					2016-12-09	2016-04-12	2016-12-14				2017-01-25	2016-10-15	2017-04-09	2017-01-20	2017-05-14	2017-04-07	2017-11-10	
MMGSY WB-16-HATHUA-07 / Construction and maintenance of Husepur Dumar Tilak road TO Khatik tola, 1.654km	/	Rural Roads Improvement	Post	Request for Bids	Open - National	Single Stage - Two Envelope		170,022.00	173,063.97	Signed					2016-12-09	2016-04-12	2016-12-14				2017-01-25	2016-07-14	2017-04-09	2016-10-07	2017-05-14	2017-01-27	2017-11-10	
MMGSY WB-16-ARARIA-23 / Construction and maintenance of Chargharia Rajbansi tola to Brahman tola,2.701km	/	Rural Roads Improvement	Post	Request for Bids	Open - National	Single Stage - Two Envelope		358,775.00	360,723.70	Signed					2016-12-09	2016-04-12	2016-12-14				2017-01-25	2017-03-17	2017-04-09	2017-06-14	2017-05-14	2017-07-18	2017-11-10	
MMGSY WB-16-ARARIA-24 / Construction and maintenance of Kaulya Midle School Sikti to Sikti Kali tola,2.186km	/	Rural Roads Improvement	Post	Request for Bids	Open - National	Single Stage - Two Envelope		287,015.00	282,093.41	Signed					2016-12-09	2016-04-12	2016-12-14				2017-01-25	2017-03-17	2017-04-09	2017-06-14	2017-05-14	2017-07-18	2017-11-10	
MMGSY WB-16-MARHAURA-09 / Construction and maintenance of Brahimpur Gopi mukhya nahar pul to koraw golamni, math paki sadak, 3.685 KM	/	Rural Roads Improvement	Post	Request for Bids	Open - National	Single Stage - Two Envelope		374,589.00	355,897.37	Signed					2016-12-09	2016-04-12	2016-12-14				2017-01-25	2016-07-14	2017-04-09	2016-10-25	2017-05-14	2017-03-18	2017-11-10	
MMGSY WB-16-HATHUA-08 / Construction and maintenance of PMGSY Rakwa road TO Chakarwa, 1.457km	/	Rural Roads Improvement	Post	Request for Bids	Open - National	Single Stage - Two Envelope		190,207.00	193,609.71	Signed					2016-12-09	2016-04-12	2016-12-14				2017-01-25	2016-07-14	2017-04-09	2016-10-07	2017-05-14	2017-01-22	2017-11-10	
MMGSY WB-16-ARARIA-25 / Construction and maintenance of Pararia Kachna Rajbansi tola to Ansari tola Pararia,2.275km	/	Rural Roads Improvement	Post	Request for Bids	Open - National	Single Stage - Two Envelope		298,584.00	273,417.03	Signed					2016-12-09	2016-04-12	2016-12-14				2017-01-25	2016-10-15	2017-04-09	2016-12-17	2017-05-14	2017-01-07	2017-11-10	
MMGSY WB-16-MARHAURA-10 / Construction and maintenance of Sonauli PCC Road to Sonauli Dhobi Tola, 1.840 KM	/	Rural Roads Improvement	Post	Request for Bids	Open - National	Single Stage - Two Envelope		367,059.00	153,094.47	Signed					2016-12-21	2016-04-12	2016-12-26				2017-02-06	2016-07-14	2017-04-21	2016-10-07	2017-05-26	2017-03-30	2017-11-22	
MMGSY WB-16-ARARIA-02 / Construction and maintenance of Road no 4 Dhania Tola Banswari to Samda Tola,4.000km	/	Rural Roads Improvement	Post	Request for Bids	Open - National	Single Stage - Two Envelope		553,846.20	497,560.26	Signed					2016-12-09	2016-04-12	2016-12-14				2017-01-25	2016-12-15	2017-04-09	2017-02-22	2017-05-14	2017-04-25	2017-11-10	
MMGSY WB-16-HATHUA-09 / Construction and maintenance of RCD Main road TO Sansar Bantariya, 2.160km	/	Rural Roads Improvement	Post	Request for Bids	Open - National	Single Stage - Two Envelope		259,485.00	264,127.51	Signed					2016-12-09	2016-04-12	2016-12-14				2017-01-25	2016-07-14	2017-04-09	2016-10-07	2017-05-14	2017-02-03	2017-11-10	
MMGSY WB-16-HATHUA-10 / Construction and maintenance of Kukur Bhuka Main road TO Chkarwa Khas, 1.951km	/	Rural Roads Improvement	Post	Request for Bids	Open - National	Single Stage - Two Envelope		239,870.00	244,190.54	Signed					2016-12-09	2016-04-12	2016-12-14				2017-01-25	2016-07-14	2017-04-09	2016-10-07	2017-05-14	2017-05-21	2017-11-10	
MMGSY WB-16-MARHAURA-11 / Construction and maintenance of Rasauli Sukaul singh ke Mandir to Turki Sima tak, 1.775	/	Rural Roads Improvement	Post	Request for Bids	Open - National	Single Stage - Two Envelope		177,802.00	162,749.18	Signed					2016-12-09	2016-04-12	2016-12-14				2017-01-25	2016-07-14	2017-04-09	2016-10-25	2017-05-14	2017-03-18	2017-11-10	
MMGSY WB-16-HATHUA-11 / Construction and maintenance of Husepur Jangtauli road TO Chohariya, 1.462km	/	Rural Roads Improvement	Post	Request for Bids	Open - National	Single Stage - Two Envelope		166,788.00	169,791.93	Signed					2016-12-09	2016-04-12	2016-12-14				2017-01-25	2016-07-14	2017-04-09	2016-10-07	2017-05-14	2017-01-27	2017-11-10	
MMGSY WB-16-HATHUA-12 / Construction and maintenance of Husepur Jangtauli road TO Berona Bhagat tola, 1.946km	/	Rural Roads Improvement	Post	Request for Bids	Open - National	Single Stage - Two Envelope		230,862.00	239,083.60	Signed					2016-12-09	2016-04-12	2016-12-14				2017-01-25	2016-12-15	2017-04-09	2017-03-16	2017-05-14	2017-05-17	2017-11-10	
MMGSY WB-16-HATHUA-13 / Construction and maintenance of Husepur Kalyanpur road TO Dintauli ,1.887km	/	Rural Roads Improvement	Post	Request for Bids	Open - National	Single Stage - Two Envelope		212,458.00	221,398.41	Signed					2016-12-09	2016-04-12	2016-12-14				2017-01-25	2017-03-17	2017-04-09	2017-06-30	2017-05-14	2017-10-07	2017-11-10	
MMGSY WB-16-HATHUA-14 / Construction and maintenance of Husepur Jangtauli road TO Semrauna, 1.954km	/	Rural Roads Improvement	Post	Request for Bids	Open - National	Single Stage - Two Envelope		224,332.00	228,372.90	Signed					2016-12-09	2016-04-12	2016-12-14				2017-01-25	2016-07-14	2017-04-09	2016-10-07	2017-05-14	2017-01-21	2017-11-10	
MMGSY WB-16-HATHUA-15 / Construction and maintenance of Rudrapur TO Bilaruwa, 1.872km	/	Rural Roads Improvement	Post	Request for Bids	Open - National	Single Stage - Two Envelope		213,669.00	217,517.64	Signed					2016-12-09	2016-04-12	2016-12-14				2017-01-25	2016-07-14	2017-04-09	2016-10-07	2017-05-14	2017-01-27	2017-11-10	
MMGSY WB-16-HATHUA-16 / Construction and maintenance of Hathua Kusundhi road TO Bigahi Badisal, 1.891km	/	Rural Roads Improvement	Post	Request for Bids	Open - National	Single Stage - Two Envelope		191,227.00	198,379.00	Signed					2016-12-09	2016-04-12	2016-12-14				2017-01-25	2016-12-15	2017-04-09	2017-03-16	2017-05-14	2017-08-01	2017-11-10	
MMGSY WB-16-HATHUA-17 / Construction and maintenance of Mirzapur TO Wariray Bhan, 1.732km	/	Rural Roads Improvement	Post	Request for Bids	Open - National	Single Stage - Two Envelope		157,720.00	160,560.41	Signed					2016-12-09	2016-04-12	2016-12-14				2017-01-25	2016-07-14	2017-04-09	2016-10-07	2017-05-14	2017-02-03	2017-11-10	
MMGSY WB-16-MARHAURA-12 / Construction and maintenance of Panapur Block Office se Uttar Chamar toli to Yadav Tolam Mania tola Hote Hue Dhenki PMGSY tak,	/	Rural Roads Improvement	Post	Request for Bids	Open - National	Single Stage - Two Envelope		406,696.00	359,929.50	Signed					2016-12-09	2016-04-12	2016-12-14				2017-01-25	2016-07-14	2017-04-09	2016-10-07	2017-05-14	2017-02-11	2017-11-10	
MMGSY WB-16-HATHUA-18 / Construction and maintenance of Jinbaba Otani to Bhatwaliya, 1.516km	/	Rural Roads Improvement	Post	Request for Bids	Open - National	Single Stage - Two Envelope		164,022.00	171,194.02	Signed					2016-12-09	2016-04-12	2016-12-14				2017-01-25	2017-03-17	2017-04-09	2017-06-30	2017-05-14	2017-09-01	2017-11-10	
MMGSY WB-16-MARHAURA-13 / Construction and maintenance of Semraha Kali Asthan to Belsar PMGSY path, 2.410	/	Rural Roads Improvement	Post	Request for Bids	Open - National	Single Stage - Two Envelope		261,073.00	258,512.31	Signed					2016-12-09	2016-04-12	2016-12-14				2017-01-25	2016-07-14	2017-04-09	2016-10-07	2017-05-14	2017-03-18	2017-11-10	
MMGSY WB-16-MARHAURA-14 / Construction and maintenance of Belhari newari PMGSY path to Faridanpur Purani Bazar	/	Rural Roads Improvement	Post	Request for Bids	Open - National	Single Stage - Two Envelope		363,742.00	331,030.74	Signed					2016-12-09	2016-04-12	2016-12-14				2017-01-25	2016-07-14	2017-04-09	2016-10-07	2017-05-14	2017-03-18	2017-11-10	
MMGSY WB-16-HATHUA-19 / Construction and maintenance of Khertiya Deyri farm TO Sariswa Dube, 2.003km	/	Rural Roads Improvement	Post	Request for Bids	Open - National	Single Stage - Two Envelope		248,454.00	252,928.49	Signed					2016-12-09	2016-04-12	2016-12-14				2017-01-25	2016-07-14	2017-04-09	2016-10-07	2017-05-14	2017-03-03	2017-11-10	
MMGSY WB-16-MARHAURA-15 / Construction and maintenance of Belhari Newari PMGSY path to Yakub PMGSY, 3.890	/	Rural Roads Improvement	Post	Request for Bids	Open - National	Single Stage - Two Envelope		357,088.00	322,399.80	Signed					2016-12-09	2016-04-12	2016-12-14				2017-01-25	2016-07-14	2017-04-09	2016-10-07	2017-05-14	2017-03-18	2017-11-10	
MMGSY WB-16-HATHUA-20 / Construction and maintenance of Piprpati TO Bhediyari tola, 1.749km	/	Rural Roads Improvement	Post	Request for Bids	Open - National	Single Stage - Two Envelope		171,051.00	178,428.06	Signed					2016-12-09	2016-04-12	2016-12-14				2017-01-25	2016-12-15	2017-04-09	2017-03-16	2017-05-14	2017-06-29	2017-11-10	
MMGSY WB-16-HATHUA-21 / Construction and maintenance of Naya gaon Jenan More TO Parichhan ray ka tola, 2.779km	/	Rural Roads Improvement	Post	Request for Bids	Open - National	Single Stage - Two Envelope		362,208.00	368,731.62	Signed					2016-12-09	2016-04-12	2016-12-14				2017-01-25	2016-07-14	2017-04-09	2016-10-07	2017-05-14	2017-05-15	2017-11-10	
MMGSY WB-16-PAKRIDAYAL-01 / Construction and maintenance of Wajitpur Sirauli Road to Bahuara Kushawa Tola, 2.000	/	Rural Roads Improvement	Post	Request for Bids	Open - National	Single Stage - Two Envelope		234,575.00	240,097.04	Signed					2016-12-09	2016-04-12	2016-12-14				2017-01-25	2016-07-14	2017-04-09	2016-09-29	2017-05-14	2017-02-16	2017-11-10	
MMGSY WB-16-PAKRIDAYAL-02 / Construction and maintenance of Lahi to Naya Tola via Baramangru Lohar Tola,2.945 KM	/	Rural Roads Improvement	Post	Request for Bids	Open - National	Single Stage - Two Envelope		326,102.00	333,779.81	Signed					2016-12-09	2016-04-12	2016-12-14				2017-01-25	2016-07-14	2017-04-09	2016-09-29	2017-05-14	2017-02-09	2017-11-10	
MMGSY WB-16-PAKRIDAYAL-03 / Construction and maintenance of Barkagawn to Kanu Tola, 2.043	/	Rural Roads Improvement	Post	Request for Bids	Open - National	Single Stage - Two Envelope		202,531.00	207,299.09	Signed					2016-12-09	2016-04-12	2016-12-14				2017-01-25	2016-07-14	2017-04-09	2016-09-29	2017-05-14	2016-12-29	2017-11-10	
MMGSY WB-16-HATHUA-22 / Construction and maintenance of Hathua Kusundhi road TO Rajput tola, 1.758km	/	Rural Roads Improvement	Post	Request for Bids	Open - National	Single Stage - Two Envelope		232,543.00	236,371.43	Signed					2016-12-09	2016-04-12	2016-12-14				2017-01-25	2016-07-14	2017-04-09	2016-10-07	2017-05-14	2017-01-19	2017-11-10	
MMGSY WB-16-PAKRIDAYAL-04 / Construction and maintenance of Kothi Bazar to Hamahad,	/	Rural Roads Improvement	Post	Request for Bids	Open - National	Single Stage - Two Envelope		178,008.00	182,197.43	Signed					2016-12-09	2016-04-12	2016-12-14				2017-01-25	2016-07-14	2017-04-09	2016-09-29	2017-05-14	2017-02-09	2017-11-10	

MMGSY WB-16-HATHUA-23 / Construction and maintenance of Mirganj Bhore road Pailee TO Choudhari Rajput tola, 2.742km	/	Rural Roads Improvement	Post	Request for Bids	Open - National	Single Stage - Two Envelope		256,383.00	261,000.33	Signed					2016-12-09	2016-04-12	2016-12-14				2017-01-25	2016-07-14	2017-04-09	2016-10-07	2017-05-14	2017-01-27	2017-11-10	
MMGSY WB-16-PAKRIDAYAL-05 / Construction and maintenance of School Road to Godhia Tola Sheohar Sima, 3.412	/	Rural Roads Improvement	Post	Request for Bids	Open - National	Single Stage - Two Envelope		263,370.00	269,570.35	Signed					2016-12-09	2016-04-12	2016-12-14				2017-01-25	2016-07-14	2017-04-09	2016-09-29	2017-05-14	2017-01-06	2017-11-10	
MMGSY WB-16-PAKRIDAYAL-06 / Construction and maintenance of School Road to Godhia Tola Sheohar Sima, 3.412	/	Rural Roads Improvement	Post	Request for Bids	Open - National	Single Stage - Two Envelope		372,837.00	381,613.00	Signed					2016-12-09	2016-04-12	2016-12-14				2017-01-25	2016-07-14	2017-04-09	2016-09-29	2017-05-14	2016-12-29	2017-11-10	
MMGSY WB-16-RAXAUL-01 / Construction and maintenance of Andhara RWD Path To Daud Tola, 1.764 KM	/	Rural Roads Improvement	Post	Request for Bids	Open - National	Single Stage - Two Envelope		241,223.00	240,959.87	Signed					2016-12-09	2016-04-12	2016-12-14				2017-01-25	2016-07-14	2017-04-09	2016-10-04	2017-05-14	2016-12-23	2017-11-10	
MMGSY WB-16-RAXAUL-02 / Construction and maintenance of Shyampur RWD Path To GBC Kamaniya, 2.898 KM	/	Rural Roads Improvement	Post	Request for Bids	Open - National	Single Stage - Two Envelope		354,653.00	362,117.76	Signed					2016-12-09	2016-04-12	2016-12-14				2017-01-25	2016-07-14	2017-04-09	2016-10-04	2017-05-14	2017-01-23	2017-11-10	
MMGSY WB-16-PAKRIDAYAL-07 / Construction and maintenance of Deokulia Road to Marpa Kothi,	/	Rural Roads Improvement	Post	Request for Bids	Open - National	Single Stage - Two Envelope		240,421.00	246,081.24	Signed					2016-12-09	2016-04-12	2016-12-14				2017-01-25	2016-07-14	2017-04-09	2016-09-29	2017-05-14	2016-12-29	2017-11-10	
MMGSY WB-16-RAXAUL-03 / Construction and maintenance of PWD Path Bela To Bathuwahiya, 5.587 KM	/	Rural Roads Improvement	Post	Request for Bids	Open - National	Single Stage - Two Envelope		747,395.00	732,349.65	Signed					2016-12-09	2016-04-12	2016-12-14				2017-01-25	2016-07-14	2017-04-09	2016-10-17	2017-05-14	2016-12-08	2017-11-10	
MMGSY WB-16-RAXAUL-04 / Construction and maintenance of PWD Path To Chamahi, 1.998 KM	/	Rural Roads Improvement	Post	Request for Bids	Open - National	Single Stage - Two Envelope		269,255.00	274,922.16	Signed					2016-12-09	2016-04-12	2016-12-14				2017-01-25	2016-07-14	2017-04-09	2016-10-04	2017-05-14	2017-01-02	2017-11-10	
MMGSY WB-16-RAXAUL-05 / Construction and maintenance of NH-28A Bhaisasra To Harijan Basti Pachbheriya, 2.136 KM	/	Rural Roads Improvement	Post	Request for Bids	Open - National	Single Stage - Two Envelope		266,247.00	248,729.30	Signed					2016-12-09	2016-04-12	2016-12-14				2017-01-25	2016-07-14	2017-04-09	2016-10-04	2017-05-14	2016-12-16	2017-11-10	
MMGSY WB-16-RAXAUL-06 / Construction and maintenance of NH-28A Semar Chowk To Bela Uttarwari Tola, 2.694KM	/	Rural Roads Improvement	Post	Request for Bids	Open - National	Single Stage - Two Envelope		339,534.00	317,637.43	Signed					2016-12-09	2016-04-12	2016-12-14				2017-01-25	2016-07-14	2017-04-09	2016-10-04	2017-05-14	2016-12-16	2017-11-10	
MMGSY WB-16-HATHUA-24 / Construction and maintenance of Pitch road Cold Store TO Darji tola, 1.941km	/	Rural Roads Improvement	Post	Request for Bids	Open - National	Single Stage - Two Envelope		208,669.00	216,524.64	Signed					2016-12-09	2016-04-12	2016-12-14				2017-01-25	2016-12-15	2017-04-09	2017-03-16	2017-05-14	2017-08-10	2017-11-10	
MMGSY WB-16-RAXAUL-07 / Construction and maintenance of Ramgarhwa-Sukhi Semra Path To Deewan Tola, 1.632 KM	/	Rural Roads Improvement	Post	Request for Bids	Open - National	Single Stage - Two Envelope		211,372.00	201,686.29	Signed					2016-12-09	2016-04-12	2016-12-14				2017-01-25	2016-07-14	2017-04-09	2016-10-04	2017-05-14	2016-12-16	2017-11-10	
MMGSY WB-16-GOPALGANJ-1-01 / Construction and maintenance of Manikpur Khairatia Pich Road to Chhath Ashthan To Nawada Vijay Ram Ka Tola, 2.0 km	/	Rural Roads Improvement	Post	Request for Bids	Open - National	Single Stage - Two Envelope		288,244.00	289,643.54	Signed					2016-12-09	2016-04-12	2016-12-14				2017-01-25	2016-05-29	2017-04-09	2016-08-11	2017-05-14	2016-12-15	2017-11-10	
MMGSY WB-16-HATHUA-25 / Construction and maintenance of Satayi TO Satyi South tola, 1.917km	/	Rural Roads Improvement	Post	Request for Bids	Open - National	Single Stage - Two Envelope		225,045.00	234,087.30	Signed					2016-12-09	2016-04-12	2016-12-14				2017-01-25	2016-12-15	2017-04-09	2017-05-08	2017-05-14	2017-06-14	2017-11-10	
MMGSY WB-16-GOPALGANJ-1-02 / Construction and maintenance of Tirbhirwa Rajokhar Prastawin Road To Sahdeliepur Ahir Toli Tak, 2.100km	/	Rural Roads Improvement	Post	Request for Bids	Open - National	Single Stage - Two Envelope		276,221.00	277,626.04	Signed					2016-12-09	2016-04-12	2016-12-14				2017-01-25	2016-05-29	2017-04-09	2016-08-11	2017-05-14	2016-12-28	2017-11-10	
MMGSY WB-16-GOPALGANJ-1-03 / Construction and maintenance of Yadopur Bazar PWD Road To Briti Tola Tak,	/	Rural Roads Improvement	Post	Request for Bids	Open - National	Single Stage - Two Envelope		215,123.00	216,455.16	Signed					2016-12-09	2016-04-12	2016-12-14				2017-01-25	2016-05-29	2017-04-09	2016-08-11	2017-05-14	2016-12-15	2017-11-10	
MMGSY WB-16-GOPALGANJ-1-04 / Construction and maintenance of Ekderwa Shivdeini Singh Tola Prastawin Road To Kohar Toli, 2.025km	/	Rural Roads Improvement	Post	Request for Bids	Open - National	Single Stage - Two Envelope		252,466.00	257,521.21	Signed					2016-12-09	2016-04-12	2016-12-14				2017-01-25	2016-05-29	2017-04-09	2016-08-11	2017-05-14	2017-10-10	2017-11-10	
MMGSY WB-16-GOPALGANJ-1-05 / Construction and maintenance of Basdila REO Road to Murgia Tola Bathan Hote Hua To Murgia Tola Dasu Raut Tola Tak , 2.300km	/	Rural Roads Improvement	Post	Request for Bids	Open - National	Single Stage - Two Envelope		288,696.00	286,861.17	Signed					2016-12-09	2016-04-12	2016-12-14				2017-01-25	2016-05-29	2017-04-09	2016-08-11	2017-05-14	2017-10-05	2017-11-10	
MMGSY WB-16-GOPALGANJ-1-06 / Construction and maintenance of Manikpur Khairaita REO Road to Birendara Singh ke Home ke Pas To Kanu Tola via Doma Hata PWD Road,	IDA / 59380	Rural Roads Improvement	Post	Request for Bids	Open - National	Single Stage - Two Envelope		212,985.00	208,776.51	Signed					2016-12-09	2016-04-12	2016-12-14				2017-01-25	2016-05-29	2017-04-09	2016-08-11	2017-05-14	2016-12-15	2017-11-10	
MMGSY WB-16-GOPALGANJ-1-07 / Construction and maintenance of Masanthana MMGSY Road To Purbi Patti Tak,	/	Rural Roads Improvement	Post	Request for Bids	Open - National	Single Stage - Two Envelope		166,263.00	167,136.62	Signed					2016-12-09	2016-04-12	2016-12-14				2017-01-25	2016-05-29	2017-04-09	2016-08-11	2017-05-14	2016-12-28	2017-11-10	
MMGSY WB-16-GOPALGANJ-1-08 / Construction and maintenance of Yadopur Khargauli PMGSY Road To Patahra Majietet Sharma House Tak,	/	Rural Roads Improvement	Post	Request for Bids	Open - National	Single Stage - Two Envelope		165,528.00	166,165.00	Signed					2016-12-09	2016-04-12	2016-12-14				2017-01-25	2016-05-29	2017-04-09	2016-08-11	2017-05-14	2016-12-28	2017-11-10	
MMGSY WB-16-GOPALGANJ-1-09 / Construction and maintenance of Kararia Khiratwa MMGSY Road To Nawada Harizan toli, 1.500km	/	Rural Roads Improvement	Post	Request for Bids	Open - National	Single Stage - Two Envelope		534,628.00	164,703.85	Signed					2016-12-09	2016-04-12	2016-12-14				2017-01-25	2016-05-29	2017-04-09	2016-08-11	2017-05-14	2017-05-01	2017-11-10	
MMGSY WB-16-GOPALGANJ-1-10 / Construction and maintenance of NH-85 Turkaha Railway Dhala To Chauraw Dakhsin Tola via Beda Tola Paithanpatti MMGSY Road ,	/	Rural Roads Improvement	Post	Request for Bids	Open - National	Single Stage - Two Envelope		166,263.00	240,142.80	Signed					2016-12-09	2016-04-12	2016-12-14				2017-01-25	2016-05-29	2017-04-09	2016-08-11	2017-05-14	2017-10-12	2017-11-10	
MMGSY WB-16-DHAMDAHA-01 / Construction and maintenance of L031 To Murhalla Muslim Tola,4.400km	/	Rural Roads Improvement	Post	Request for Bids	Open - National	Single Stage - Two Envelope		498,302.00	4.81	Signed					2016-12-09	2016-04-12	2016-12-14				2017-01-25	2016-07-12	2017-04-09	2016-11-14	2017-05-14	2017-01-06	2017-11-10	
MMGSY WB-16-DHAMDAHA-02 / Construction and maintenance of T03 To Gulaila Nihal Tola,3.395km	/	Rural Roads Improvement	Post	Request for Bids	Open - National	Single Stage - Two Envelope		428,120.00	3.88	Signed					2016-12-09	2016-04-12	2016-12-14				2017-01-25	2016-10-15	2017-04-09	2016-11-14	2017-05-14	2017-01-09	2017-11-10	
MMGSY WB-16-DHAMDAHA-03 / Construction and maintenance of L050 To Kila Tola , 2.000	/	Rural Roads Improvement	Post	Request for Bids	Open - National	Single Stage - Two Envelope		266,019.00	2.23	Signed					2016-12-09	2016-04-12	2016-12-14				2017-01-25	2016-07-12	2017-04-09	2016-11-14	2017-05-14	2016-12-23	2017-11-10	
MMGSY WB-16-DHAMDAHA-04 / Construction and maintenance of L036 To Deori Ghosai Tola Yadav Tola , 2.150 km	/	Rural Roads Improvement	Post	Request for Bids	Open - National	Single Stage - Two Envelope		267,665.00	2.65	Signed					2016-12-09		2016-12-14				2017-01-25	2016-07-12	2017-04-09	2016-11-14	2017-05-14	2017-01-09	2017-11-10	
MMGSY WB-16-DHAMDAHA-05 / Construction and maintenance of Barhari Main Road To Gedhwa Minajhari , 3.969	/	Rural Roads Improvement	Post	Request for Bids	Open - National	Single Stage - Two Envelope		431,590.00	419,233.33	Signed					2016-12-09	2016-04-12	2016-12-14				2017-01-25	2016-07-14	2017-04-09	2016-11-24	2017-05-14	2016-12-23	2017-11-10	
MMGSY WB-16-DHAMDAHA-06 / Construction and maintenance of Baliya Main Road To Kadwawasa Moti Kamaiti ,	/	Rural Roads Improvement	Post	Request for Bids	Open - National	Single Stage - Two Envelope		254,917.00	2.58	Signed					2016-12-09	2016-04-12	2016-12-14				2017-01-25	2016-10-15	2017-04-09	2016-12-29	2017-05-14	2017-02-15	2017-11-10	
MMGSY WB-16-HATHUA-26 / Construction and maintenance of Fhatehpur tola To Kawahi, 3.326km	/	Rural Roads Improvement	Post	Request for Bids	Open - National	Single Stage - Two Envelope		345,562.00	358,432.69	Signed					2016-12-09	2016-04-12	2016-12-14				2017-01-25	2016-12-15	2017-04-09	2017-05-08	2017-05-14	2017-06-06	2017-11-10	
MMGSY WB-16-HATHUA-27 / Construction and maintenance of Kusandhi Badakagaon road TO Chand Patti ,1.456km	/	Rural Roads Improvement	Post	Request for Bids	Open - National	Single Stage - Two Envelope		143,897.00	153,408.33	Signed					2016-12-09	2016-04-12	2016-12-14				2017-01-25	2016-12-15	2017-04-09	2017-03-16	2017-05-14	2017-07-06	2017-11-10	
MMGSY WB-16-DHAMDAHA-07 / Construction and maintenance of Kadwawasa To Maheshpur Ghat Bhaya , 3.197 km	/	Rural Roads Improvement	Post	Request for Bids	Open - National	Single Stage - Two Envelope		345,920.00	3.27	Signed					2016-12-09	2016-04-12	2016-12-14				2017-01-25	2016-07-12	2017-04-09	2016-11-14	2017-05-14	2016-12-23	2017-11-10	
MMGSY WB-16-HATHUA-28 / Construction and maintenance of Mukhya Road Kalupatti TO Bahuwa Tola, 1.744km	/	Rural Roads Improvement	Post	Request for Bids	Open - National	Single Stage - Two Envelope		169,717.00	176,139.28	Signed					2016-12-09	2016-04-12	2016-12-14				2017-01-25	2016-12-15	2017-04-09	2017-03-16	2017-05-14	2017-05-26	2017-11-10	
MMGSY WB-16-HATHUA-29 / Construction and maintenance of SH Timmuhani TO Lachhan tola, 2.017km	/	Rural Roads Improvement	Post	Request for Bids	Open - National	Single Stage - Two Envelope		221,767.00	225,761.47	Signed					2016-12-09	2016-04-12	2016-12-14				2017-01-25	2016-07-14	2017-04-09	2016-10-07	2017-05-14	2017-03-31	2017-11-10	
MMGSY WB-16-DHAMDAHA-08 / Construction and maintenance of Sarsi More To Gharari , 2.220	/	Rural Roads Improvement	Post	Request for Bids	Open - National	Single Stage - Two Envelope		232,598.00	2.10	Signed					2016-12-09	2016-04-12	2016-12-14				2017-01-25	2016-07-14	2017-04-09	2016-11-14	2017-05-14	2016-12-23	2017-11-10	

MMGSY WB-16-HATHUA-30 / Construction and maintenance of Shonshi Patti TO Miya tola,1.981km	/	Rural Roads Improvement	Post	Request for Bids	Open - National	Single Stage - Two Envelope		267,915.00	272,740.69	Signed					2016-12-09	2016-04-12	2016-12-14				2017-01-25	2016-07-14	2017-04-09	2016-10-07	2017-05-14	2016-12-31	2017-11-10	
MMGSY WB-16-HATHUA-31 / Construction and maintenance of Harijan tola TO Turkaha, 2.033km	/	Rural Roads Improvement	Post	Request for Bids	Open - National	Single Stage - Two Envelope		204,216.00	207,995.93	Signed					2016-12-09	2016-04-12	2016-12-14				2017-01-25	2016-07-14	2017-04-09	2016-10-07	2017-05-14	2017-03-21	2017-11-10	
MMGSY WB-16-HATHUA-32 / Construction and maintenance of T03 TO Shaheb Chhapar, 2.026km	/	Rural Roads Improvement	Post	Request for Bids	Open - National	Single Stage - Two Envelope		205,370.00	0.00	Under Implementation					2016-12-09	2016-04-12	2016-12-14				2017-01-25	2016-07-14	2017-04-09		2017-05-14		2017-11-10	
MMGSY WB-16-DHAMDAHA-09 / Construction and maintenance of Chandwa Petrol Pump To Sawaiya	/	Rural Roads Improvement	Post	Request for Bids	Open - National	Single Stage - Two Envelope		676,539.00	4.13	Signed					2016-12-09	2016-04-12	2016-12-14				2017-01-25	2016-07-12	2017-04-09	2016-10-31	2017-05-14	2016-12-23	2017-11-10	
MMGSY WB-16-HATHUA-33 / Construction and maintenance of T04B TO Harizan tola to Jagdispur, 1.727km	/	Rural Roads Improvement	Post	Request for Bids	Open - National	Single Stage - Two Envelope		180,158.00	188,666.42	Signed					2016-12-09	2016-04-12	2016-12-14				2017-01-25	2017-03-17	2017-04-09	2017-06-30	2017-05-14	2017-10-07	2017-11-10	
MMGSY WB-16-HATHUA-34 / Construction and maintenance of Dhramchak PMGSY Road TO Dumaria, 2.413km	/	Rural Roads Improvement	Post	Request for Bids	Open - National	Single Stage - Two Envelope		257,393.00	262,029.26	Signed					2016-12-09	2016-04-12	2016-12-14				2017-01-25	2016-07-14	2017-04-09	2016-10-07	2017-05-14	2017-01-27	2017-11-10	
MMGSY WB-16-DHAMDAHA-10 / Construction and maintenance of Damaili Bari To Simbari Musahari	/	Rural Roads Improvement	Post	Request for Bids	Open - National	Single Stage - Two Envelope		236,701.00	2.06	Signed					2016-12-09	2016-04-12	2016-12-14				2017-01-25	2016-12-15	2017-04-09	2017-03-18	2017-05-14	2017-06-03	2017-11-10	
MMGSY WB-16-HATHUA-35 / Construction and maintenance of Nawada Prasauni TO Eidgah Tola ,2.134km	/	Rural Roads Improvement	Post	Request for Bids	Open - National	Single Stage - Two Envelope		218,057.00	221,984.16	Signed					2016-12-09	2016-04-12	2016-12-14				2017-01-25	2016-07-14	2017-04-09	2016-10-07	2017-05-14	2017-03-30	2017-11-10	
MMGSY WB-16-DHAMDAHA-11 / Construction and maintenance of Amnaha To Basvitta , 2.250	/	Rural Roads Improvement	Post	Request for Bids	Open - National	Single Stage - Two Envelope		249,500.00	2.26	Signed					2016-12-09	2016-04-12	2016-12-14				2017-01-25	2016-07-12	2017-04-09	2016-11-14	2017-05-14	2016-12-23	2017-11-10	
MMGSY WB-16-HATHUA-36 / Construction and maintenance of T04 TO Munsi Barari, 1.598km	/	Rural Roads Improvement	Post	Request for Bids	Open - National	Single Stage - Two Envelope		180,810.00	184,044.53	Signed					2016-12-09	2016-04-12	2016-12-14				2017-01-25	2016-07-14	2017-04-09	2016-10-07	2017-05-14	2017-03-30	2017-11-10	
MMGSY WB-16-DHAMDAHA-12 / Construction and maintenance of Tintanga Tola To Chorhar Wara	/	Rural Roads Improvement	Post	Request for Bids	Open - National	Single Stage - Two Envelope		268,551.00	275,160.45	Signed					2016-12-09	2016-04-12	2016-12-14				2017-01-25	2016-10-15	2017-04-09	2016-12-29	2017-05-14	2017-02-15	2017-11-10	
MMGSY WB-16-HATHUA-37 / Construction and maintenance of Jalali tola TO Kawahi, 1.856km	/	Rural Roads Improvement	Post	Request for Bids	Open - National	Single Stage - Two Envelope		217,376.00	221,291.60	Signed					2016-12-09	2016-04-12	2016-12-14				2017-01-25	2016-07-14	2017-04-09	2016-10-07	2017-05-14	2017-01-21	2017-11-10	
MMGSY WB-16-DHAMDAHA-13 / Construction and maintenance of Pipra To Harijan Tola Musahari	/	Rural Roads Improvement	Post	Request for Bids	Open - National	Single Stage - Two Envelope		373,040.00	3.60	Signed					2016-12-09	2016-04-12	2016-12-14				2017-01-25	2016-07-12	2017-04-09	2016-11-14	2017-05-14	2017-01-06	2017-11-10	
MMGSY WB-16-HATHUA-38 / Construction and maintenance of Sakhe Bazar TO Birwat Dharna, 2.037km	/	Rural Roads Improvement	Post	Request for Bids	Open - National	Single Stage - Two Envelope		202,241.00	209,709.59	Signed					2016-12-09	2016-04-12	2016-12-14				2017-01-25	2016-12-15	2017-04-09	2017-03-16	2017-05-14	2017-06-01	2017-11-10	
MMGSY WB-16-DHAMDAHA-14 / Construction and maintenance of Kasp To Jamalpur , 2.199	/	Rural Roads Improvement	Post	Request for Bids	Open - National	Single Stage - Two Envelope		267,119.00	2.65	Signed					2016-12-09	2016-04-12	2016-12-14				2017-01-25	2016-07-12	2017-04-09	2016-11-14	2017-05-14	2016-12-23	2017-11-10	
MMGSY WB-16-HATHUA-39 / Construction and maintenance of Narkatiya Shyampur road TO Kaithwaliya Purab, 1.598km	/	Rural Roads Improvement	Post	Request for Bids	Open - National	Single Stage - Two Envelope		147,851.00	150,524.64	Signed					2016-12-09	2016-04-12	2016-12-14				2017-01-25	2016-07-14	2017-04-09	2016-10-07	2017-05-14	2017-01-27	2017-11-10	
MMGSY WB-16-HATHUA-40 / Construction and maintenance of Amawa Ghat PMGSY TO Khataha ,3.618km	/	Rural Roads Improvement	Post	Request for Bids	Open - National	Single Stage - Two Envelope		370,250.00	376,843.13	Signed					2016-12-09	2016-04-12	2016-12-14				2017-01-25	2016-07-14	2017-04-09	2016-10-07	2017-05-14	2017-01-19	2017-11-10	
MMGSY WB-16-HATHUA-41 / Construction and maintenance of Jagdishpur PMGSY TO Surawpura, 2.986km	/	Rural Roads Improvement	Post	Request for Bids	Open - National	Single Stage - Two Envelope		362,603.00	368,960.41	Signed					2016-12-09	2016-04-12	2016-12-14				2017-01-25	2016-07-14	2017-04-09	2016-10-07	2017-05-14	2017-01-19	2017-11-10	
MMGSY WB-16-HATHUA-42 / Construction and maintenance of Belwa PMGSY TO Mathiya Lala, 2.363km	/	Rural Roads Improvement	Post	Request for Bids	Open - National	Single Stage - Two Envelope		246,059.00	256,568.41	Signed					2016-12-09	2016-04-12	2016-12-14				2017-01-25	2017-03-17	2017-04-09	2017-06-30	2017-05-14	2017-08-25	2017-11-10	
MMGSY WB-16-HATHUA-43 / Construction and maintenance of Bangra TO Abiyapur, 2.058km	/	Rural Roads Improvement	Post	Request for Bids	Open - National	Single Stage - Two Envelope		253,466.00	265,194.69	Signed					2016-12-09	2016-04-12	2016-12-14				2017-01-25	2017-03-17	2017-04-09	2017-06-30	2017-05-14	2017-08-25	2017-11-10	
MMGSY WB-16-HATHUA-44 / Construction and maintenance of Jajwaliya TO Pipra, 2.395km	/	Rural Roads Improvement	Post	Request for Bids	Open - National	Single Stage - Two Envelope		242,888.00	250,909.30	Signed					2016-12-12	2016-04-12	2016-12-17				2017-01-28	2017-03-17	2017-04-12	2017-06-30	2017-05-17	2017-08-25	2017-11-13	
MMGSY WB-16-RAXAUL-08 / Construction and maintenance of Kharhauwa Pul To Gyaniji ka Tola, 1.880 KM	/	Rural Roads Improvement	Post	Request for Bids	Open - National	Single Stage - Two Envelope		244,672.00	229,210.89	Signed					2016-12-09	2016-04-12	2016-12-14				2017-01-25	2016-07-14	2017-04-09	2016-10-04	2017-05-14	2016-12-08	2017-11-10	
MMGSY WB-16-RAXAUL-09 / Construction and maintenance of L025 To Lachhmipur Bahasaheb Tola, 2.116 KM	/	Rural Roads Improvement	Post	Request for Bids	Open - National	Single Stage - Two Envelope		266,549.00	255,749.89	Signed					2016-12-09	2016-04-12	2016-12-14				2017-01-25	2016-07-14	2017-04-09	2016-10-04	2017-05-14	2016-12-23	2017-11-10	
MMGSY WB-16-RAXAUL-10 / Construction and maintenance of Pakhnahiya-Jaitapur Path To Kothi, 1.939 KM	/	Rural Roads Improvement	Post	Request for Bids	Open - National	Single Stage - Two Envelope		234,444.00	221,889.01	Signed					2016-12-09	2016-04-12	2016-12-14				2017-01-25	2016-07-14	2017-04-09	2016-10-04	2017-05-14	2016-12-08	2017-11-10	
MMGSY WB-16-RAXAUL-11 / Construction and maintenance of Lachhmanawa To Gond Tola, 1.766 KM	/	Rural Roads Improvement	Post	Request for Bids	Open - National	Single Stage - Two Envelope		234,275.00	219,566.14	Signed					2016-12-09	2016-04-12	2016-12-14				2017-01-25	2016-07-14	2017-04-09	2016-10-04	2017-05-14	2016-12-08	2017-11-10	
MMGSY WB-16-SONPUR-01 / Construction and maintenance of Natha Chhapra PMGSY Road se Pradhanpur Rural Road, 2.462 KM	/	Rural Roads Improvement	Post	Request for Bids	Open - National	Single Stage - Two Envelope		230,041.00	210,135.60	Signed					2016-12-09	2016-04-12	2016-12-14				2017-01-25	2016-07-14	2017-04-09	2016-11-04	2017-05-14	2016-12-21	2017-11-10	
MMGSY WB-16-RAXAUL-12 / Construction and maintenance of T04 Laukariya To Mishra Tola, 1.626KM	/	Rural Roads Improvement	Post	Request for Bids	Open - National	Single Stage - Two Envelope		203,978.00	196,682.63	Signed					2016-12-12	2016-04-12	2016-12-17				2017-01-28	2016-07-14	2017-04-12	2016-10-04	2017-05-17	2016-12-08	2017-11-13	
MMGSY WB-16-SONPUR-02 / Construction and maintenance of Dighwara Bheldi Road se Pharsatpur Rural Road, 1.964 KM	/	Rural Roads Improvement	Post	Request for Bids	Open - National	Single Stage - Two Envelope		232,082.00	231,536.00	Signed					2016-12-09	2016-04-12	2016-12-14				2017-01-25	2016-07-14	2017-04-09	2016-09-22	2017-05-14	2016-12-21	2017-11-10	
MMGSY WB-16-SONPUR-03 / Construction and maintenance of Dariyapur Bajhiyan REO Road se Malahi Chak Rural Road, 6.501 KM	/	Rural Roads Improvement	Post	Request for Bids	Open - National	Single Stage - Two Envelope		769,732.00	758,905.26	Signed					2016-12-09	2016-04-12	2016-12-14				2017-01-25	2016-07-14	2017-04-09	2016-10-17	2017-05-14	2016-12-21	2017-11-10	
MMGSY WB-16-PURNEA-01 / Construction and maintenance of Borarahi To Islampur , 3.825 km	/	Rural Roads Improvement	Post	Request for Bids	Open - National	Single Stage - Two Envelope		496,827.00	473,164.07	Signed					2016-12-09	2016-04-12	2016-12-14				2017-01-25	2016-07-14	2017-04-09	2016-11-10	2017-05-14	2017-02-21	2017-11-10	
MMGSY WB-16-PURNEA-02 / Construction and maintenance of Dhruv Vilas PMGSY Road To Madhepura Sima via YMC School , 2.000	/	Rural Roads Improvement	Post	Request for Bids	Open - National	Single Stage - Two Envelope		257,956.00	253,426.96	Signed					2016-12-09	2016-04-12	2016-12-14				2017-01-25	2016-07-14	2017-04-09	2016-11-10	2017-05-14	2017-02-21	2017-11-10	
MMGSY WB-16-GOPALGANJ-1-11 / Construction and maintenance of NH-28 Banjari To Narkatia Parsa, 4.700km	/	Rural Roads Improvement	Post	Request for Bids	Open - National	Single Stage - Two Envelope		433,216.00	429,973.88	Signed					2016-12-09	2016-04-12	2016-12-14				2017-01-25	2016-05-29	2017-04-09	2016-08-11	2017-05-14	2016-12-15	2017-11-10	
MMGSY WB-16-PURNEA-03 / Construction and maintenance of Dimia To Suraha Tola Dimia , 3.150 km	/	Rural Roads Improvement	Post	Request for Bids	Open - National	Single Stage - Two Envelope		410,762.00	369,671.19	Signed					2016-12-09	2016-04-12	2016-12-14				2017-01-25	2016-07-14	2017-04-09	2016-11-10	2017-05-14	2016-12-19	2017-11-10	
MMGSY WB-16-PURNEA-04 / Construction and maintenance of NH 57 Sima Tola Baisa To Dighghi Pokhar Baisa , 2.340 km	/	Rural Roads Improvement	Post	Request for Bids	Open - National	Single Stage - Two Envelope		314,275.00	277,202.62	Signed					2016-12-09	2016-04-12	2016-12-14				2017-01-25	2016-12-15	2017-04-09	2017-03-31	2017-05-14	2017-06-20	2017-11-10	
MMGSY WB-16-SONPUR-05 / Construction and maintenance of Rahimpur Chhotami PMGSY Road se Chhotami Rural Road, 1.801 KM	/	Rural Roads Improvement	Post	Request for Bids	Open - National	Single Stage - Two Envelope		212,697.00	204,373.02	Signed					2016-12-09	2016-04-12	2016-12-14				2017-01-25	2016-07-14	2017-04-09	2016-09-22	2017-05-14	2016-12-20	2017-11-10	
MMGSY WB-16-SONPUR-04 / Construction and maintenance of Manpur Garkha PWD Road se Bhairopur Harijan Tola Rural Road, 1.571 KM	/	Rural Roads Improvement	Post	Request for Bids	Open - National	Single Stage - Two Envelope		170,227.00	157,232.40	Signed					2016-12-12	2016-04-12	2016-12-17				2017-01-28	2016-07-14	2017-04-12	2016-09-22	2017-05-17	2016-12-21	2017-11-13	
MMGSY WB-16-PURNEA-05 / Construction and maintenance of Aangan Bari Center To Santhali Tola , 2.330 km	/	Rural Roads Improvement	Post	Request for Bids	Open - National	Single Stage - Two Envelope		264,254.00	258,865.10	Signed					2016-12-09	2016-04-12	2016-12-14				2017-01-25	2016-07-14	2017-04-09	2016-11-10	2017-05-14	2017-02-21	2017-11-10	
MMGSY WB-16-SONPUR-06 / Construction and maintenance of Derni REO Road se Kakrahat Malah Toli Tower Road, 2.309 KM	/	Rural Roads Improvement	Post	Request for Bids	Open - National	Single Stage - Two Envelope		267,154.00	255,948.78	Signed					2016-12-09	2016-04-12	2016-12-14				2017-01-25	2016-07-14	2017-04-09	2016-09-22	2017-05-14	2016-12-21	2017-11-10	
MMGSY WB-16-MARHAURA-01 / Construction and maintenance of Aariya sadak REO to Pandey tola Primary school,1.915km	/	Rural Roads Improvement	Post	Request for Bids	Open - National	Single Stage - Two Envelope		164,059.00	141,405.34	Signed					2016-12-09	2016-04-12	2016-12-14				2017-01-25	2016-07-14	2017-04-09	2016-10-07	2017-05-14	2017-02-11	2017-11-10	
MMGSY WB-16-PURNEA-06 / Construction and maintenance of PMGSY Road Satkodariya To Devari Mohan Pur , 4.550 km	/	Rural Roads Improvement	Post	Request for Bids	Open - National	Single Stage - Two Envelope		514,951.00	489,029.19	Signed					2016-12-09	2016-04-12	2016-12-14				2017-01-25	2016-07-14	2017-04-09	2016-11-10	2017-05-14	2017-02-21	2017-11-10	

MMGSY WB-16-MARHAURA-06 / Construction and maintenance of Rampur sarai PMGSY Gandak nadipul to ahir tola tak,2.380km	/	Rural Roads Improvement	Post	Request for Bids	Open - National	Single Stage - Two Envelope		274,721.00	256,406.99	Signed					2016-12-09	2016-04-12	2016-12-14				2017-01-25	2016-07-14	2017-04-09	2016-10-07	2017-05-14	2017-03-27	2017-11-10	
MMGSY WB-16-PURNEA-07 / Construction and maintenance of Aangan Bari Center To Chapai PMGSY Road , 1.780 km	/	Rural Roads Improvement	Post	Request for Bids	Open - National	Single Stage - Two Envelope		192,472.00	186,630.69	Signed					2016-12-09	2016-04-12	2016-12-14				2017-01-25	2016-07-14	2017-04-09	2016-11-10	2017-05-14	2017-02-21	2017-11-10	
MMGSY WB-16-SONPUR-07 / Construction and maintenance of Haraji se Koeri Tola, 3.482 KM	/	Rural Roads Improvement	Post	Request for Bids	Open - National	Single Stage - Two Envelope		412,067.00	384,614.82	Signed					2016-12-09	2016-04-12	2016-12-14				2017-01-25	2016-07-14	2017-04-09	2016-09-22	2017-05-14	2016-12-21	2017-11-10	
MMGSY WB-16-PURNEA-08 / Construction and maintenance of Brahman Tola Majra To Rishidev Tola , 1.900 km	/	Rural Roads Improvement	Post	Request for Bids	Open - National	Single Stage - Two Envelope		218,593.00	214,144.16	Signed					2016-12-09	2016-04-12	2016-12-14				2017-01-25	2016-07-14	2017-04-09	2016-11-10	2017-05-14	2017-02-21	2017-11-10	
MMGSY WB-16-HATHUA-06 / Construction and maintenance of Husepur Kalyanpur Panchyat Bhawan TO Kharkasa, 2.380km	/	Rural Roads Improvement	Post	Request for Bids	Open - National	Single Stage - Two Envelope		295,982.00	301,277.59	Signed					2016-12-09	2016-04-12	2016-12-14				2017-01-25	2016-07-14	2017-04-09	2016-10-07	2017-05-14	2017-04-07	2017-11-10	
MMGSY WB-16-PURNEA-09 / Construction and maintenance of Middle school Ganesh Pur To Dahariya Santhali , 2.961 km	/	Rural Roads Improvement	Post	Request for Bids	Open - National	Single Stage - Two Envelope		357,910.00	314,415.89	Signed					2016-12-09	2016-04-12	2016-12-14				2017-01-25	2016-12-15	2017-04-09	2017-03-31	2017-05-14	2017-06-20	2017-11-10	
MMGSY WB-16-PURNEA-10 / Construction and maintenance of Puran Devi Main Road To Mirjapur North , 2.275 km	/	Rural Roads Improvement	Post	Request for Bids	Open - National	Single Stage - Two Envelope		236,342.00	230,085.17	Signed					2016-12-09	2016-04-12	2016-12-14				2017-01-25	2016-12-15	2017-04-09	2017-03-31	2017-05-14	2017-05-18	2017-11-10	
MMGSY WB-16-PURNEA-11 / Construction and maintenance of Basyapatti Chowk To Musalman Tola Sabuttar , 2.700 km	/	Rural Roads Improvement	Post	Request for Bids	Open - National	Single Stage - Two Envelope		311,091.00	301,649.91	Signed					2016-12-09	2016-04-12	2016-12-14				2017-01-25	2016-07-14	2017-04-09	2016-11-10	2017-05-14	2017-02-21	2017-11-10	
MMGSY WB-16-PURNEA-12 / Construction and maintenance of Jiyanganj To Singhia , 5.679 km	/	Rural Roads Improvement	Post	Request for Bids	Open - National	Single Stage - Two Envelope		651,456.00	586,287.99	Signed					2016-12-09	2016-04-12	2016-12-14				2017-01-25	2016-07-14	2017-04-09	2016-10-31	2017-05-14	2017-02-21	2017-11-10	
MMGSY WB-16-PURNEA-13 / Construction and maintenance of Patilwa Chowk To Damka More , 3.640 km	/	Rural Roads Improvement	Post	Request for Bids	Open - National	Single Stage - Two Envelope		413,873.00	363,695.71	Signed					2016-12-09	2016-04-12	2016-12-14				2017-01-25	2016-12-15	2017-04-09	2017-03-31	2017-05-14	2017-05-18	2017-11-10	
MMGSY WB-16-PURNEA-14 / Construction and maintenance of RD 87 To Dalia ghat , 5.415 km	/	Rural Roads Improvement	Post	Request for Bids	Open - National	Single Stage - Two Envelope		579,150.00	521,532.39	Signed					2016-12-09	2016-04-12	2016-12-14				2017-01-25	2016-12-15	2017-04-09	2017-03-27	2017-05-14	2017-05-18	2017-11-10	
MMGSY WB-16-GOPALGANJ-1-12 / Construction and maintenance of NAC Gopalganj Sareya PCC Road Briksha Baba Asthan To Harizan tola Chandeshwar Ram via Babu Tola Jin Baba Yadopur PWD Road Tak, 2.050km	/	Rural Roads Improvement	Post	Request for Bids	Open - National	Single Stage - Two Envelope		179,067.00	17,938.19	Signed					2016-12-09	2016-04-12	2016-12-14				2017-01-25	2016-05-29	2017-04-09	2016-08-11	2017-05-14	2016-12-28	2017-11-10	
MMGSY WB-16-PURNEA-15 / Construction and maintenance of Brahman Tola to Bhumihar Tola , 3.553 km	/	Rural Roads Improvement	Post	Request for Bids	Open - National	Single Stage - Two Envelope		443,979.00	421,629.61	Signed					2016-12-09	2016-04-12	2016-12-14				2017-01-25	2016-07-14	2017-04-09	2016-11-10	2017-05-14	2017-02-21	2017-11-10	
MMGSY WB-16-GOPALGANJ-1-13 / Construction and maintenance of Kateya Bhore Road To Pararia Khas,1.900km	/	Rural Roads Improvement	Post	Request for Bids	Open - National	Single Stage - Two Envelope		229,839.00	230,545.44	Signed					2016-12-09	2016-04-12	2016-12-14				2017-01-25	2016-05-29	2017-04-09	2016-08-11	2017-05-14	2016-12-17	2017-11-10	
MMGSY WB-16-FORBESGANJ-01 / Construction and maintenance of Islampur to Majhua Tola ,	/	Rural Roads Improvement	Post	Request for Bids	Open - National	Single Stage - Two Envelope		491,195.00	451,006.64	Signed					2016-12-09	2016-04-12	2016-12-14				2017-01-25	2016-07-14	2017-04-09	2016-11-09	2017-05-14	2017-01-30	2017-11-10	
MMGSY WB-16-FORBESGANJ-02 / Construction and maintenance of PMGSY Bajrangbali to Yadav Tola , 1.530 km	/	Rural Roads Improvement	Post	Request for Bids	Open - National	Single Stage - Two Envelope		203,583.00	185,294.65	Signed					2016-12-09	2016-04-12	2016-12-14				2017-01-25	2016-07-14	2017-04-09	2016-11-09	2017-05-14	2016-12-20	2017-11-10	
MMGSY WB-16-FORBESGANJ-03 / Construction and maintenance of Naya Bhargama to Bhargama	/	Rural Roads Improvement	Post	Request for Bids	Open - National	Single Stage - Two Envelope		224,009.00	205,682.36	Signed					2016-12-09	2016-04-12	2016-12-14				2017-01-25	2016-07-14	2017-04-09	2016-11-09	2017-05-14	2017-02-27	2017-11-10	
MMGSY WB-16-FORBESGANJ-04 / Construction and maintenance of Sarpanch Tola to Hingua God East Tola , 1.551 km	/	Rural Roads Improvement	Post	Request for Bids	Open - National	Single Stage - Two Envelope		179,432.00	164,752.43	Signed					2016-12-09	2016-04-12	2016-12-14				2017-01-25	2016-07-14	2017-04-09	2016-11-09	2017-05-14	2017-01-30	2017-11-10	
MMGSY WB-16-FORBESGANJ-05 / Construction and maintenance of Dhaneshwari Chowk to Dhaneshwari , 1.168	/	Rural Roads Improvement	Post	Request for Bids	Open - National	Single Stage - Two Envelope		150,990.00	138,637.11	Signed					2016-12-09	2016-04-12	2016-12-14				2017-01-25	2016-07-14	2017-04-09	2016-11-30	2017-05-14	2017-01-23	2017-11-10	
MMGSY WB-16-FORBESGANJ-06 / Construction and maintenance of Dumahan Path PMGSY to God Tola , 2.715 km	/	Rural Roads Improvement	Post	Request for Bids	Open - National	Single Stage - Two Envelope		357,403.00	325,028.37	Signed					2016-12-09	2016-04-12	2016-12-14				2017-01-25	2016-12-15	2017-04-09	2017-02-16	2017-05-14	2017-07-13	2017-11-10	
MMGSY WB-16-FORBESGANJ-07 / Construction and maintenance of State Highway Rampur Aadi Nahar to Mahadalit Tola	/	Rural Roads Improvement	Post	Request for Bids	Open - National	Single Stage - Two Envelope		218,449.00	200,577.33	Signed					2016-12-09	2016-04-12	2016-12-14				2017-01-25	2016-07-14	2017-04-09	2016-11-09	2017-05-14	2017-02-27	2017-11-10	
MMGSY WB-16-GOPALGANJ-1-14 / Construction and maintenance of Kateya Bagahi Road To Tiwari Tola via Belwa Dubey,	/	Rural Roads Improvement	Post	Request for Bids	Open - National	Single Stage - Two Envelope		316,391.00	317,682.08	Signed					2016-12-09	2016-04-12	2016-12-14				2017-01-25	2016-05-29	2017-04-09	2016-08-11	2017-05-14	2016-12-27	2017-11-10	
MMGSY WB-16-GOPALGANJ-1-15 / Construction and maintenance of Kateya PWD Road To Kalyanpur,	/	Rural Roads Improvement	Post	Request for Bids	Open - National	Single Stage - Two Envelope		192,457.00	193,246.74	Signed					2016-12-09	2016-04-12	2016-12-14				2017-01-25	2016-05-29	2017-04-09	2016-08-11	2017-05-14	2016-12-15	2017-11-10	
MMGSY WB-16-GOPALGANJ-1-16 / Construction and maintenance of Bhopatpur To Belaura Gore Tola,	/	Rural Roads Improvement	Post	Request for Bids	Open - National	Single Stage - Two Envelope		183,592.00	184,557.35	Signed					2016-12-09	2016-04-12	2016-12-14				2017-01-25	2016-05-29	2017-04-09	2016-08-11	2017-05-14	2016-12-26	2017-11-10	
MMGSY WB-16-GOPALGANJ-1-17 / Construction and maintenance of Bhagipatti Nahar RCD Road To Nonia Tola, 2.800 km	/	Rural Roads Improvement	Post	Request for Bids	Open - National	Single Stage - Two Envelope		338,990.00	340,707.70	Signed					2016-12-09	2016-04-12	2016-12-14				2017-01-25	2016-05-29	2017-04-09	2016-08-11	2017-05-14	2016-12-15	2017-11-10	
MMGSY WB-16-GOPALGANJ-1-18 / Construction and maintenance of PMGSY Road NawalpurTo Hussainpur, 2.300	/	Rural Roads Improvement	Post	Request for Bids	Open - National	Single Stage - Two Envelope		276,587.00	278,090.19	Signed					2016-12-09	2016-04-12	2016-12-14				2017-01-25	2016-05-29	2017-04-09	2016-06-28	2017-05-14	2016-12-15	2017-11-10	
MMGSY WB-16-GOPALGANJ-1-19 / Construction and maintenance of Kateya Bhagipatti RCD Road To Babhani Khas U.P. Border,	/	Rural Roads Improvement	Post	Request for Bids	Open - National	Single Stage - Two Envelope		213,053.00	236,809.33	Signed					2016-12-09	2016-04-12	2016-12-14				2017-01-25	2016-05-29	2017-04-09	2016-08-11	2017-05-14	2017-05-01	2017-11-10	
MMGSY WB-16-GOPALGANJ-1-20 / Construction and maintenance of MNP REO Road To Ahir Tola Rudrapur, 2.000 km	/	Rural Roads Improvement	Post	Request for Bids	Open - National	Single Stage - Two Envelope		226,769.00	227,924.24	Signed					2016-12-09	2016-04-12	2016-12-14				2017-01-25	2016-05-29	2017-04-09	2016-08-11	2017-05-14	2016-12-15	2017-11-10	
MMGSY WB-16-GOPALGANJ-1-21 / Construction and maintenance of Kateya Samaur Main Road To Pakariar Tikulia Miya	/	Rural Roads Improvement	Post	Request for Bids	Open - National	Single Stage - Two Envelope		264,230.00	264,955.40	Signed					2016-12-09	2016-04-12	2016-12-14				2017-01-25	2016-05-29	2017-04-09	2016-08-11	2017-05-14	2016-12-26	2017-11-10	
MMGSY WB-16-GOPALGANJ-1-22 / Construction and maintenance of PMGSY Road Mateya Khas Dakshin Tola To Kuchaikote Mairawa PWD	/	Rural Roads Improvement	Post	Request for Bids	Open - National	Single Stage - Two Envelope		229,621.00	234,240.57	Signed					2016-12-09	2016-04-12	2016-12-14				2017-01-25	2016-05-29	2017-04-09	2016-08-11	2017-05-14	2017-05-01	2017-11-10	
MMGSY WB-16-GOPALGANJ-1-23 / Construction and maintenance of PMGSY Road Mushar Tola Pul To Dube Tola Kartanath Mandir, 3.000km	/	Rural Roads Improvement	Post	Request for Bids	Open - National	Single Stage - Two Envelope		397,983.00	406,024.24	Signed					2016-12-09	2016-04-12	2016-12-14				2017-01-25	2016-05-29	2017-04-09	2016-08-11	2017-05-14	2017-03-10	2017-11-10	
MMGSY WB-16-GOPALGANJ-1-24 / Construction and maintenance of PWD Road Sasamusa To Briti Tola Sirisia 2.100 km	/	Rural Roads Improvement	Post	Request for Bids	Open - National	Single Stage - Two Envelope		382,611.00	384,773.35	Signed					2016-12-09	2016-04-12	2016-12-14				2017-01-25	2016-05-29	2017-04-09	2016-08-11	2017-05-14	2016-12-15	2017-11-10	
MMGSY WB-16-GOPALGANJ-1-25 / Construction and maintenance of Rajapur pul To Dhebua via Jangal dubi, 4.800km	/	Rural Roads Improvement	Post	Request for Bids	Open - National	Single Stage - Two Envelope		582,604.00	596,168.54	Signed					2016-12-09	2016-04-12	2016-12-14				2017-01-25	2016-05-29	2017-04-09	2016-08-11	2017-05-14	2017-08-17	2017-11-10	
MMGSY WB-16-GOPALGANJ-1-26 / Construction and maintenance of Shivshankar Prasad House in PMGSY Road To Kanai Ram ka Tola Jalalpur,	/	Rural Roads Improvement	Post	Request for Bids	Open - National	Single Stage - Two Envelope		235,056.00	236,154.63	Signed					2016-12-09	2016-04-12	2016-12-14				2017-01-25	2016-05-29	2017-04-09	2016-08-11	2017-05-14	2016-12-15	2017-11-10	
MMGSY WB-16-GOPALGANJ-1-27 / Construction and maintenance of Baghauch To Doman Banjaria	/	Rural Roads Improvement	Post	Request for Bids	Open - National	Single Stage - Two Envelope		227,025.00	227,839.27	Signed					2016-12-09	2016-04-12	2016-12-14				2017-01-25	2016-05-29	2017-04-09	2016-08-11	2017-05-14	2016-12-28	2017-11-10	
MMGSY WB-16-GOPALGANJ-1-28 / Construction and maintenance of PMGSY Road Gopalpur To Rampur Bhaisahi Chaudhari Tola	/	Rural Roads Improvement	Post	Request for Bids	Open - National	Single Stage - Two Envelope		171,144.00	170,337.72	Signed					2016-12-09	2016-04-12	2016-12-14				2017-01-25	2016-05-29	2017-04-09	2016-08-11	2017-05-14	2016-12-28	2017-11-10	

MMGSY WB-16-GOPALGANJ-1-29 / Construction and maintenance of PMGSY Road Yogipur To Natwa Mushar Toli, 2.750 km	/	Rural Roads Improvement	Post	Request for Bids	Open - National	Single Stage - Two Envelope		299,402.00	300,180.95	Signed					2016-12-09	2016-04-12	2016-12-14				2017-01-25	2016-05-29	2017-04-09	2016-08-11	2017-05-14	2016-12-15	2017-11-10	
MMGSY WB-16-GOPALGANJ-1-30 / Construction and maintenance of PMGSY Road to Ahiapur To Harizan Tola Ahiapur via Gulawra Harizan Tola Dusadh Tola, 4.100km	/	Rural Roads Improvement	Post	Request for Bids	Open - National	Single Stage - Two Envelope		437,928.00	439,987.81	Signed					2016-12-09	2016-04-12	2016-12-14				2017-01-25	2016-05-29	2017-04-09	2016-08-11	2017-05-14	2016-12-28	2017-11-10	
MMGSY WB-16-GOPALGANJ-1-31 / Construction and maintenance of NH-28 To Bathna Harizan Toli, 2.600	/	Rural Roads Improvement	Post	Request for Bids	Open - National	Single Stage - Two Envelope		276,760.00	279,730.61	Signed					2016-12-09	2016-04-12	2016-12-14				2017-01-25	2016-05-29	2017-04-09	2016-08-11	2017-05-14	2017-10-16	2017-11-10	
MMGSY WB-16-GOPALGANJ-1-32 / Construction and maintenance of PMGSY Road To Ahir Toli Naya Basti Sital Bardaha,	/	Rural Roads Improvement	Post	Request for Bids	Open - National	Single Stage - Two Envelope		354,516.00	356,710.80	Signed					2016-12-09	2016-04-12	2016-12-14				2017-01-25	2016-05-29	2017-04-09	2016-08-11	2017-05-14	2017-05-06	2017-11-10	
MMGSY WB-16-GOPALGANJ-1-33 / Construction and maintenance of PWD Road Kuchaikote To Banwa Tola ,3.300km	/	Rural Roads Improvement	Post	Request for Bids	Open - National	Single Stage - Two Envelope		322,281.00	335,542.07	Signed					2016-12-09		2016-12-14				2017-01-25	2017-01-25	2017-04-09	2017-04-09	2017-05-14	2017-12-22	2017-11-10	
MMGSY WB-16-GOPALGANJ-1-34 / Construction and maintenance of RCD Path Machwa To Ahir Tola	/	Rural Roads Improvement	Post	Request for Bids	Open - National	Single Stage - Two Envelope		188,137.00	188,542.26	Signed					2016-12-09	2016-04-12	2016-12-14				2017-01-25	2016-05-29	2017-04-09	2016-10-11	2017-05-14	2017-01-26	2017-11-10	
MMGSY WB-16-GOPALGANJ-1-35 / Construction and maintenance of RCD Gahai To Pachhim Harijan Tola, 1.600km	/	Rural Roads Improvement	Post	Request for Bids	Open - National	Single Stage - Two Envelope		198,654.00	199,727.18	Signed					2016-12-09	2016-04-12	2016-12-14				2017-01-25	2016-05-29	2017-04-09	2016-08-11	2017-05-14	2017-08-29	2017-11-10	
MMGSY WB-16-GOPALGANJ-1-36 / Construction and maintenance of Katwa To Ujari Parsauni 2.350	/	Rural Roads Improvement	Post	Request for Bids	Open - National	Single Stage - Two Envelope		282,403.00	284,018.34	Signed					2016-12-09	2016-04-12	2016-12-14				2017-01-25	2016-05-29	2017-04-09	2016-08-11	2017-05-14	2016-12-17	2017-11-10	
MMGSY WB-16-GOPALGANJ-1-37 / Construction and maintenance of Khalgaon To Pachhim Harijan Tola, 2.300km	/	Rural Roads Improvement	Post	Request for Bids	Open - National	Single Stage - Two Envelope		268,814.00	273,974.17	Signed					2016-12-09	2016-04-12	2016-12-14				2017-01-25	2016-05-29	2017-04-09	2016-08-11	2017-05-14	2017-12-27	2017-11-10	
MMGSY WB-16-GOPALGANJ-1-38 / Construction and maintenance of Panchdeori Uchh Vidyalaya To Tetariya Dhup Sah, 2.000	/	Rural Roads Improvement	Post	Request for Bids	Open - National	Single Stage - Two Envelope		235,105.00	232,402.67	Signed					2016-12-09	2016-04-12	2016-12-14				2017-01-25	2016-05-29	2017-04-09	2016-08-11	2017-05-14	2016-12-17	2017-11-10	
MMGSY WB-16-GOPALGANJ-1-39 / Construction and maintenance of Rampur To Natwa Harijan Tola, 2.150	/	Rural Roads Improvement	Post	Request for Bids	Open - National	Single Stage - Two Envelope		250,692.00	252,270.05	Signed					2016-12-09	2016-04-12	2016-12-14				2017-01-25	2016-05-29	2017-04-09	2016-08-11	2017-05-14	2017-01-26	2017-11-10	
MMGSY WB-16-GOPALGANJ-1-40 / Construction and maintenance of PMGSY Road To Sohagpur, 3.500km	/	Rural Roads Improvement	Post	Request for Bids	Open - National	Single Stage - Two Envelope		403,134.00	405,571.88	Signed					2016-12-09	2016-04-12	2016-12-14				2017-01-25	2016-05-29	2017-04-09	2016-08-11	2017-05-14	2017-03-10	2017-11-10	
MMGSY WB-16-GOPALGANJ-1-41 / Construction and maintenance of Sakrauli To Harijan Tola 2.550	/	Rural Roads Improvement	Post	Request for Bids	Open - National	Single Stage - Two Envelope		288,695.00	290,444.72	Signed					2016-12-09	2016-04-12	2016-12-14				2017-01-25	2016-05-29	2017-04-09	2016-08-11	2017-05-14	2017-03-10	2017-11-10	
MMGSY WB-16-GOPALGANJ-1-42 / Construction and maintenance of Magahiya To Chhot Kha, 1.600	/	Rural Roads Improvement	Post	Request for Bids	Open - National	Single Stage - Two Envelope		179,008.00	186,972.64	Signed					2016-12-09		2016-12-14				2017-01-25	2017-01-25	2017-04-09		2017-05-14	2017-12-22	2017-11-10	
MMGSY WB-16-GOPALGANJ-1-43 / Construction and maintenance of PMGSY Kalyanpur High School To Bishunpur, 1.500 km	/	Rural Roads Improvement	Post	Request for Bids	Open - National	Single Stage - Two Envelope		150,642.00	151,542.68	Signed					2016-12-09	2016-04-12	2016-12-14				2017-01-25	2016-05-29	2017-04-09	2016-08-11	2017-05-14	2016-12-17	2017-11-10	
MMGSY WB-16-GOPALGANJ-1-44 / Construction and maintenance of Nimuiya To Piprahi Harijan Tola, 4.000km	/	Rural Roads Improvement	Post	Request for Bids	Open - National	Single Stage - Two Envelope		283,930.00	0.00	Under Implementation					2016-12-09		2016-12-14				2017-01-25	2017-01-25	2017-04-09	2017-04-09	2017-05-14		2017-11-10	
MMGSY WB-16-GOPALGANJ-1-45 / Construction and maintenance of RCD Path Nimuia To Karmi Tola, 3.000km	/	Rural Roads Improvement	Post	Request for Bids	Open - National	Single Stage - Two Envelope		290,185.00	296,287.36	Signed					2016-12-09	2016-04-12	2016-12-14				2017-01-25	2016-05-29	2017-04-09	2016-08-11	2017-05-14	2017-04-10	2017-11-10	
MMGSY WB-16-GOPALGANJ-1-46 / Construction and maintenance of NH-85 Baidu Tola Paithanpatti MMGSY Road To Khanpur Nawka Tola, 1.500km	/	Rural Roads Improvement	Post	Request for Bids	Open - National	Single Stage - Two Envelope		168,848.00	169,362.72	Signed					2016-12-09	2016-04-12	2016-12-14				2017-01-25	2016-05-29	2017-04-09	2016-08-11	2017-05-14	2016-12-15	2017-11-10	
MMGSY WB-16-GOPALGANJ-1-47 / Construction and maintenance of Harakhua Ramchanderpur Road Hanuman Chowk To Bargachhia via Bagaha	/	Rural Roads Improvement	Post	Request for Bids	Open - National	Single Stage - Two Envelope		380,241.00	382,180.39	Signed					2016-12-09	2016-04-12	2016-12-14				2017-01-25	2016-05-29	2017-04-09	2016-08-11	2017-05-14	2017-03-10	2017-11-10	
MMGSY WB-16-GOPALGANJ-1-48 / Construction and maintenance of Thawe Barkagaw Road Mukundia Sukul To Indarwa Rafi	/	Rural Roads Improvement	Post	Request for Bids	Open - National	Single Stage - Two Envelope		246,268.00	25,583.68	Signed					2016-12-09	2016-04-12	2016-12-14				2017-01-25	2016-05-29	2017-04-09	2016-08-11	2017-05-14	2017-11-11	2017-11-10	
MMGSY WB-16-SONPUR-08 / Construction and maintenance of Maker Bazar se Ganj Manariya, 3.357 KM	/	Rural Roads Improvement	Post	Request for Bids	Open - National	Single Stage - Two Envelope		430,128.00	395,780.75	Signed					2016-12-10	2016-04-12	2016-12-15				2017-01-26	2016-07-14	2017-04-10	2016-11-04	2017-05-15	2016-12-21	2017-11-11	
MMGSY WB-16-SONPUR-09 / Construction and maintenance of NH-102 se Dadanpur, 3.134 KM	/	Rural Roads Improvement	Post	Request for Bids	Open - National	Single Stage - Two Envelope		357,494.00	321,200.66	Signed					2016-12-10	2016-04-12	2016-12-15				2017-01-26	2016-07-14	2017-04-10	2016-09-22	2017-05-15	2016-12-21	2017-11-11	
MMGSY WB-16-SONPUR-10 / Construction and maintenance of Anjani se Banauta tak, 3.208 KM	/	Rural Roads Improvement	Post	Request for Bids	Open - National	Single Stage - Two Envelope		403,217.00	362,371.69	Signed					2016-12-10	2016-04-12	2016-12-15				2017-01-26	2016-07-14	2017-04-10	2016-09-22	2017-05-15	2016-12-21	2017-11-11	
MMGSY WB-16-SONPUR-11 / Construction and maintenance of Parsa High School Chowk TGH Primary School se Parsa College Tak, 1.805 KM	/	Rural Roads Improvement	Post	Request for Bids	Open - National	Single Stage - Two Envelope		213,842.00	200,780.04	Signed					2016-12-10	2016-04-12	2016-12-15				2017-01-26	2016-07-14	2017-04-10	2016-11-04	2017-05-15	2016-12-21	2017-11-11	
MMGSY WB-16-GOPALGANJ-2-01 / Construction and maintenance of P.M.G.S.Y. Katalpur To NH101 Bhumihar Tola, 4.100	/	Rural Roads Improvement	Post	Request for Bids	Open - National	Single Stage - Two Envelope		494,683.00	4.48	Signed					2016-12-10	2016-04-12	2016-12-15				2017-01-26	2016-09-16	2017-04-10	2016-09-28	2017-05-15	2016-12-03	2017-11-11	
MMGSY WB-16-GOPALGANJ-2-02 / Construction and maintenance of Dharmvari Pakadi Road P.M.G.S.Y. To Dighwa Main Road,	/	Rural Roads Improvement	Post	Request for Bids	Open - National	Single Stage - Two Envelope		264,843.00	2.57	Signed					2016-12-10	2016-04-12	2016-12-15				2017-01-26	2016-09-16	2017-04-10	2016-09-28	2017-05-15	2016-12-03	2017-11-11	
MMGSY WB-16-GOPALGANJ-2-03 / Construction and maintenance of Mangolpur Brit Primary School To NH 101 , 2.200km	/	Rural Roads Improvement	Post	Request for Bids	Open - National	Single Stage - Two Envelope		251,315.00	2.21	Signed					2016-12-10	2016-04-12	2016-12-15				2017-01-26	2016-09-16	2017-04-10	2016-09-28	2017-05-15	2016-12-03	2017-11-11	
MMGSY WB-16-GOPALGANJ-2-04 / Construction and maintenance of P.M.G.S.Y. Ramgadh To Sankarpur Naniya tola, 2.100 km	/	Rural Roads Improvement	Post	Request for Bids	Open - National	Single Stage - Two Envelope		238,584.00	2.45	Signed					2016-12-10	2016-04-12	2016-12-15				2017-01-26		2017-04-10	2017-02-23	2017-05-15	2017-06-12	2017-11-11	
MMGSY WB-16-GOPALGANJ-2-05 / Construction and maintenance of P.M.G.S.Y. Road To Fatelpur Utkramit Madhya	/	Rural Roads Improvement	Post	Request for Bids	Open - National	Single Stage - Two Envelope		366,185.00	0.00	Pending Implementation					2016-12-10		2016-12-15				2017-01-26		2017-04-10		2017-05-15		2017-11-11	
MMGSY WB-16-GOPALGANJ-2-06 / Construction and maintenance of Rajapatti P.W.D. Road To Pradhanmantri Road,	/	Rural Roads Improvement	Post	Request for Bids	Open - National	Single Stage - Two Envelope		223,444.00	0.00	Under Implementation					2016-12-10	2016-04-12	2016-12-15				2017-01-26	2017-06-14	2017-04-10	2017-06-28	2017-05-15		2017-11-11	
MMGSY WB-16-GOPALGANJ-2-07 / Construction and maintenance of P.M.G.S.Y. Banghat Mathiya To Sarvodaya tola, 2.200	/	Rural Roads Improvement	Post	Request for Bids	Open - National	Single Stage - Two Envelope		214,725.00	1.94	Signed					2016-12-10	2016-04-12	2016-12-15				2017-01-26		2017-04-10	2017-01-13	2017-05-15	2017-03-11	2017-11-11	
MMGSY WB-16-GOPALGANJ-2-08 / Construction and maintenance of Nawada R.E.O. Path To Kahla Kothi, 2.100 km	/	Rural Roads Improvement	Post	Request for Bids	Open - National	Single Stage - Two Envelope		261,032.00	2.32	Signed					2016-12-10	2016-04-12	2016-12-15				2017-01-26	2016-08-18	2017-04-10	2016-09-28	2017-05-15	2016-12-03	2017-11-11	
MMGSY WB-16-GOPALGANJ-2-09 / Construction and maintenance of Jokaha P.M.G.S.Y. To Dhobi Tola, 2.200 km	/	Rural Roads Improvement	Post	Request for Bids	Open - National	Single Stage - Two Envelope		237,739.00	2.10	Signed					2016-12-10	2016-07-14	2016-12-15				2017-01-26	2016-12-07	2017-04-10	2016-09-28	2017-05-15	2016-12-03	2017-11-11	
MMGSY WB-16-GOPALGANJ-2-10 / Construction and maintenance of Chhota Kalyan Kali Adsthan To Saraiya, 3.600 km	/	Rural Roads Improvement	Post	Request for Bids	Open - National	Single Stage - Two Envelope		382,777.00	3.46	Signed					2016-12-10	2016-07-14	2016-12-15				2017-01-26	2016-09-16	2017-04-10	2016-09-28	2017-05-15	2016-12-03	2017-11-11	
MMGSY WB-16-GOPALGANJ-2-11 / Construction and maintenance of Nawada R.E.O. Path Lala Toli To Kurmi toli , 3.300	/	Rural Roads Improvement	Post	Request for Bids	Open - National	Single Stage - Two Envelope		323,979.00	2.32	Signed					2016-12-10	2016-04-12	2016-12-15				2017-01-26	2016-09-12	2017-04-10	2016-09-28	2017-05-15	2016-12-03	2017-11-11	
MMGSY WB-16-GOPALGANJ-2-12 / Construction and maintenance of Barhariya Gopalganj Pitch road To Gopalpur, 2.000 km	/	Rural Roads Improvement	Post	Request for Bids	Open - National	Single Stage - Two Envelope		297,865.00	2.14	Signed					2016-12-21	2016-04-12	2016-12-26				2017-02-08	2017-02-13	2017-04-21	2017-02-21	2017-05-26	2017-04-06	2017-11-22	

MMGSY WB-18-MADHEPURA-01 / "Construction and maintenance of Road (1) Lakshminiya chitti Lokha Path Harinagar Primary School More to Harinagar Chiraiya (2) NH-107 Parwa Nahar Devanrahi to Tamaut Parsa Daroga Ji Tola, total length- 5.98 km	IDA / 59380	Rural Roads Improvement	Post	Request for Bids	Open - National	Single Stage - Two Envelope		678,661.00	0.00	Under Implementation					2018-12-13	2019-01-05	2018-12-18	2019-07-11			2019-01-29	2019-03-01	2019-04-13		2019-05-18		2019-11-14	
MMGSY WB-18-MAHARAJGANJ-01 / "Construction and maintenance of Road (1) Barka Gaon Dachhin Tola to Huleshra (2) Bhikhampur Bazar Nahar Pul to Sughri More (3) Lalji Tola to Mardanpur via S011, total length-7.925 km	IDA / 59380	Rural Roads Improvement	Post	Request for Bids	Open - National	Single Stage - Two Envelope		992,877.00	0.00	Under Implementation					2018-12-13	2019-01-05	2018-12-18	2019-07-09			2019-01-29	2019-03-01	2019-04-13	2019-07-29	2019-05-18		2019-11-14	
MMGSY WB-18-MOTIHARI-01 / "Construction and maintenance of Road (1) Madhu Malat REO Belwatiya PMGSY to Sah Tola (2) Kobaya Bazar to Seeghatiya (3) Raipatti to Kudanagar total length-8.425 km	IDA / 59380	Rural Roads Improvement	Post	Request for Bids	Open - National	Single Stage - Two Envelope		874,517.00	0.00	Under Implementation					2018-12-13	2019-01-05	2018-12-18	2019-07-09			2019-01-29	2019-03-01	2019-04-13	2019-07-29	2019-05-18		2019-11-14	
MMGSY WB-18-MOTIHARI-02 / "Construction and maintenance of Road (1) L039 Chamar Tola to Dushad Tola (2) T02 to Balganga (3) T05 to Mathurapur total length-8.270 km	IDA / 59380	Rural Roads Improvement	Post	Request for Bids	Open - National	Single Stage - Two Envelope		701,873.00	0.00	Under Implementation					2018-12-13	2019-01-05	2018-12-18	2019-07-09			2019-01-29	2019-03-01	2019-04-13	2019-07-29	2019-05-18		2019-11-14	
MMGSY WB-18-MUZAFFARPUR EAST-1-01 MMGSY / "Construction and maintenance of Road (1) Lohargama Siman to Shera Tola Surendra Prashad ke Ghar Tak total length-4.941 km	IDA / 59380	Rural Roads Improvement	Post	Request for Bids	Open - National	Single Stage - Two Envelope		427,312.00	0.00	Under Implementation					2018-12-13	2019-01-05	2018-12-18	2019-07-09			2019-01-29	2019-03-01	2019-04-13	2019-06-30	2019-05-18		2019-11-14	
MMGSY WB-18-PHULPARAS-01 / "Construction and maintenance of Road (1) Rahmaniya Tol to Hudra (2) Jhajhpatti Assha to Balanpatti Tathandh (3) Ghormohan Rajdev Yadav Ghar to Bisanpur Goth (4) Toriyahi Chowk to Bhelha total length-10.105 km	IDA / 59380	Rural Roads Improvement	Post	Request for Bids	Open - National	Single Stage - Two Envelope		1,247,250.00	0.00	Under Implementation					2018-12-13	2019-01-05	2018-12-18	2019-07-09			2019-01-29	2019-04-29	2019-04-13	2019-10-15	2019-05-18		2019-11-14	
MMGSY WB-18-PHULPARAS-02 / (1) Manaspur to Hariraha Rustampur (2) Dhabhi to Chikni (3) Bhawanipur to Kusmari (4) Dharmdiha to Laksena (Kalesh Paswan ke Ghar Tak) Total Length-10.011 Km	IDA / 59380	Rural Roads Improvement	Post	Request for Bids	Open - National	Single Stage - Two Envelope		1,331,647.00	0.00	Under Implementation					2018-12-13	2019-01-05	2018-12-18	2019-07-09			2019-01-29	2019-04-29	2019-04-13	2019-08-05	2019-05-18		2019-11-14	
MMGSY WB-18-PHULPARAS-03 / Construction and maintenance of Road (1) Mahthaura to Rajaura (2) Laxmipur to Maraiya Balua (3) Jagatpur Sanetha to Pachgachha (Kamat Tol) Total length- 9.494 km	IDA / 59380	Rural Roads Improvement	Post	Request for Bids	Open - National	Single Stage - Two Envelope		1,260,168.00	0.00	Under Implementation					2018-12-13	2019-01-05	2018-12-18	2019-07-09			2019-01-29		2019-04-13		2019-05-18		2019-11-14	
MMGSY WB-18-RAXAUL-01 / Construction and maintenance of Road (1) Pakhnahiya Gorhwa Path to Gad Siswaniya Total length- 2.003 km	IDA / 59380	Rural Roads Improvement	Post	Request for Bids	Open - National	Single Stage - Two Envelope		217,296.00	192,982.26	Signed					2018-12-13	2019-01-05	2018-12-18	2019-07-11			2019-01-29	2019-03-01	2019-04-13	2019-08-02	2019-05-18	2019-08-30	2019-11-14	
MMGSY WB-18-SAHARSA-01 / Construction and maintenance of Road (1) Road No-17 Baluaha Ghat to Kothia Tak (2) Koshi Bandh Telwa to Tira Ghat Total length- 5.945 km	IDA / 59380	Rural Roads Improvement	Post	Request for Bids	Open - National	Single Stage - Two Envelope		819,879.00	842,071.77	Signed					2018-12-13	2019-01-05	2018-12-18	2019-07-09			2019-01-29	2019-04-29	2019-04-13	2019-08-28	2019-05-18	2019-12-16	2019-11-14	
MMGSY WB-18-SAHARSA-02 / Construction and maintenance of Road (1) Koshi Nadi to Raksa via Chorniya (2) Koshi Bandh to Baghsur Mahadalit Tola Total length- 5.570 km	IDA / 59380	Rural Roads Improvement	Post	Request for Bids	Open - National	Single Stage - Two Envelope		745,790.00	0.00	Under Implementation					2018-12-13	2019-01-05	2018-12-18	2019-07-09			2019-01-29	2019-04-29	2019-04-13		2019-05-18		2019-11-14	
MMGSY WB-18-SIWAN-1-01 / Construction and maintenance of Road (1) Mohammadpur Sikandarpur Path to Indauli Khas (2) Inayat Chapra Pokhara to Kanhauli (3) Rasulpur (Bhatwaliya) to Hajam Tola (Bichla Tola) (4) T02 to Papauar Tola Manjharya total length- 9.872 km	IDA / 59380	Rural Roads Improvement	Post	Request for Bids	Open - National	Single Stage - Two Envelope		1,089,929.00	0.00	Under Implementation					2018-12-13	2019-01-05	2018-12-18	2019-07-11			2019-01-29	2019-03-01	2019-04-13		2019-05-18		2019-11-14	
MMGSY WB-18-SIWAN-1-02 / Construction and maintenance of Road (1) Bartwaliya to Harijan Tola (2) Etawa Uttar Tola to Etawa Dakkhin Tola (3) Siwan Lakadi Path ke Jangdhari Baba Sthan to Bin Toli via Balua Tola and Karbala Idgah Total length- 6.575 km	IDA / 59380	Rural Roads Improvement	Post	Request for Bids	Open - National	Single Stage - Two Envelope		860,006.00	0.00	Under Implementation					2018-12-13	2019-01-05	2018-12-18	2019-07-11			2019-01-29	2019-03-01	2019-04-13		2019-05-18		2019-11-14	
MMGSY WB-18-SIWAN-2-01 / Construction and maintenance of Road Mairwa Darauli to Taruwan,Daralie to Bhotiya,Harnatar Road to Harnatar Kumhar Tola,Chakri Road to Azad Nagar Harijan Tola via Dhaula Tola,Karam Oini Road to Sarharwa Math,Mairwa Nautan Path to Rampur- 10.590 km	IDA / 59380	Rural Roads Improvement	Post	Request for Bids	Open - National	Single Stage - Two Envelope		1,386,742.00	0.00	Under Implementation					2018-12-13	2019-01-05	2018-12-18	2019-07-11			2019-01-29	2019-04-29	2019-04-13		2019-05-18		2019-11-14	
MMGSY WB-18-TEGHRA-01 / Construction and maintenance of Road (1) Bechhwara Bazar to Maranchi Bhikhamchak Salempur Bahrampur T05 (2) Kathariya to Jankipur Path (3) T02 PMGSY Road to Suryapura Chouk via Naharipur Bachauli Nevtol total length- 11.3 km	IDA / 59380	Rural Roads Improvement	Post	Request for Bids	Open - National	Single Stage - Two Envelope		1,034,523.00	0.00	Under Implementation					2018-12-13	2019-01-05	2018-12-18	2019-07-11			2019-01-29	2019-03-01	2019-04-13		2019-05-18		2019-11-14	
MMGSY WB-18-UDAKISHUNGANJ-01 / Construction and maintenance of Road (1) Gopalpur Madhya Vidhyalay to Bhawanandpur Paswan Tola (2) NH-106 Arar Ghat Pul to Yadav Tola (3) Reshna Panchayat ke Arar NH-106 to Nahar Hote Hue Pachlakh Hokar Paharpur Mokma Tak Total length- 8.535 km	IDA / 59380	Rural Roads Improvement	Post	Request for Bids	Open - National	Single Stage - Two Envelope		1,130,630.00	0.00	Under Implementation					2018-12-13	2019-01-05	2018-12-18	2019-07-11			2019-01-29	2019-03-01	2019-04-13	2019-07-29	2019-05-18		2019-11-14	
MMGSY WB-18-DHAKA-01 / "Construction and maintenance of Road (1) Semra PMGSY Road to Sagardina via Laxmipur (2) Ghorasahan Kundwa Chainpur to Karwa Yaduwansi Nagar Ward No.-5, total length- 5.910 km	IDA / 59380	Rural Roads Improvement	Post	Request for Bids	Open - National	Single Stage - Two Envelope		638,844.00	607,048.29	Signed					2018-12-13	2019-01-05	2018-12-18	2019-07-11			2019-01-29	2019-03-01	2019-04-13	2019-07-29	2019-05-18	2019-09-05	2019-11-14	
MMGSY WB-19-BARSOI-01 / Construction and maintenance of Road (1) Kachna Uttar Gramin Bank to Chichoura (2) Dhachana Rly Line to Balupara (3) Mangatpur to Harijan Tola Malaur (4) Shah Bagan Chowk to Pokhari Baldaygachhi W.N.-6 (5) REO Road Sohar School to Baidol, 10.970	IDA / 59380	Rural Roads Improvement	Post	Request for Bids	Open - National	Single Stage - Two Envelope		1,326,653.00	0.00	Pending Implementation					2019-03-08		2019-03-13				2019-04-24		2019-07-07		2019-08-11		2020-02-07	
MMGSY WB-19-BARSOI-02 / Construction and maintenance of Road (1) Gorphar Gumti Tola to Gorphar Ghathari Tola (2) Utkramit Madhya Vidyalay Jabra to Jabra Leta Dhar (3) Beni Jalalpur to Baluganj Purab Tola (via Kamalpur, Sankatra, Malikpur, Pilkhana, Rasalpur), 11.040 km	IDA / 59380	Rural Roads Improvement	Post	Request for Bids	Open - National	Single Stage - Two Envelope		1,533,354.00	0.00	Pending Implementation					2019-03-08		2019-03-13				2019-04-24		2019-07-07		2019-08-11		2020-02-07	
MMGSY WB-19-BAYSI-01 / Construction and maintenance of Road (1) PWD Hat Gachhi Kailam (Kalam) Ke Ghar se Duhaili Madhya Vidyalay,6.850 km	IDA / 59380	Rural Roads Improvement	Post	Request for Bids	Open - National	Single Stage - Two Envelope		782,967.00	0.00	Under Implementation					2019-03-08	2019-01-05	2019-03-13	2019-07-08			2019-04-24	2019-04-29	2019-07-07	2019-07-29	2019-08-11		2020-02-07	

MMGSY WB-19-BENIPUR-01 / Construction and maintenance of Road (1) Bergad Per to Chamar toli Haribhour (2) Dinesh Jha ke ghar to Mahdai (3) Amin Sahab ke Pokhar to Mushari (Mahinam) (4) L036 Madariya Sima to Harijan tola Tardih, 11.620 km	IDA / 59380	Rural Roads Improvement	Post	Request for Bids	Open - National	Single Stage - Two Envelope		1,315,422.00	0.00	Under Implementation					2019-03-08	2019-01-05	2019-03-13	2019-07-11			2019-04-24	2019-04-29	2019-07-07		2019-08-11		2020-02-07	
MMGSY WB-19-CHAKIA-01 / Construction and maintenance of Road (1) Bhakhari Paresani PMGSY Road to Mangrahi (2) Rajepur Bazar to Salempur, 7.3250km	IDA / 59380	Rural Roads Improvement	Post	Request for Bids	Open - National	Single Stage - Two Envelope		604,876.00	0.00	Under Implementation					2019-03-08	2019-01-05	2019-03-13	2019-07-08			2019-04-24	2019-04-29	2019-07-07	2019-07-29	2019-08-11		2020-02-07	
MMGSY WB-19-DALSINGH SARAI-01 / Construction and maintenance of Road (1) Toll to Purvi tola (2) L037 to Paschim tola (3) Harpur Rewari Path to Harijan tola (4) L071 to Vaina, 13.071 km	IDA / 59380	Rural Roads Improvement	Post	Request for Bids	Open - National	Single Stage - Two Envelope		1,305,643.00	0.00	Under Implementation					2019-03-08	2019-01-05	2019-03-13	2019-07-08			2019-04-24	2019-04-29	2019-07-07	2019-07-29	2019-08-11		2020-02-07	
MMGSY WB-19-DARBHANGA-1-01 / Construction and maintenance of Road (1) Biuni PMGSY to Madhuban Paswan tola (2) Andama PMGSY Sadak to Ughra Hrijan tola (3) Pawra South tola Baleshwar das House to Ushri Via Kanail (4) Rampurdih Rijwan to Juriyawaha Hasanpur Dalithasti ,13.058 km	IDA / 59380	Rural Roads Improvement	Post	Request for Bids	Open - National	Single Stage - Two Envelope		1,268,439.00	1,188,388.76	Signed					2019-03-08	2019-06-01	2019-03-13	2019-09-10			2019-04-24	2019-07-19	2019-07-07	2019-08-28	2019-08-11	2019-10-26	2020-02-07	
MMGSY WB-19-DARBHANGA-2-01 / Construction and maintenance of Road (1) Naya tola Islampur to Kusumpatti (2) Sahni Tola REO Road to Katrasi Purbi Tola Tak, 3.870 km	IDA / 59380	Rural Roads Improvement	Post	Request for Bids	Open - National	Single Stage - Two Envelope		416,037.00	0.00	Under Implementation					2019-03-08	2019-01-05	2019-03-13	2019-07-08			2019-04-24	2019-04-29	2019-07-07		2019-08-11		2020-02-07	
MMGSY WB-19-DARBHANGA-2-02 / Construction and maintenance of Road (1) Bhandari Sangate REO Path to Mahadev Mandir Channaur PWD Road tak. , 1.615 km	IDA / 59380	Rural Roads Improvement	Post	Request for Bids	Open - National	Single Stage - Two Envelope		209,914.00	0.00	Under Implementation					2019-03-08	2019-01-05	2019-03-13	2019-07-08			2019-04-24	2019-04-29	2019-07-07		2019-08-11		2020-02-07	
MMGSY WB-19-GOGRI-01 / "Construction and maintenance of Road (1) NH-107 se Kanjari PMGSY Road Karo Singh ke Ghar ke Nikat se Shapaha Basa, Banke Singh Basa, Terasi Basa, Dewan Basa Middle School Terasi Hote Hue Kashimpur Basa Tak"	IDA / 59380	Rural Roads Improvement	Post	Request for Bids	Open - National	Single Stage - Two Envelope		752,956.00	699,866.99	Signed					2019-03-08	2019-01-05	2019-03-13	2019-07-08			2019-04-24	2019-04-29	2019-07-07	2019-07-29	2019-08-11	2019-09-19	2020-02-07	
MMGSY WB-19-HATHUA-01 / "Construction and maintenance of Road (1) Bharpurwa to Khalwa Tola " 2.235	IDA / 59380	Rural Roads Improvement	Post	Request for Bids	Open - National	Single Stage - Two Envelope		220,291.00	0.00	Under Implementation					2019-03-08	2019-08-05	2019-03-13	2019-07-11			2019-04-24	2019-09-04	2019-07-07	2019-11-19	2019-08-11		2020-02-07	
MMGSY WB-19-JAYNAGAR-01 / "Construction and maintenance of Road (1) Balansher PMGSY to Balansher Charopatti (2) Loha Pipal PMGSY to Bagaul (3) T01 to Mahinathpur Uttar Tol (4) NH-105 ke Nikat Jamun Gachh ke Bagal to Mahavidyalaya Dullipatti (5) Bela Chowk to SSB Camp Nepal Border"	IDA / 59380	Rural Roads Improvement	Post	Request for Bids	Open - National	Single Stage - Two Envelope		1,317,283.00	0.00	Under Implementation					2019-03-08	2019-01-05	2019-03-13	2019-07-11			2019-04-24	2019-04-29	2019-07-07		2019-08-11		2020-02-07	
MMGSY WB-19-JAYNAGAR-02 / "Construction and maintenance of Road (1) Mohaliya Seema Marnaiya PWD to Navtoli PWD (2) Kumarkhat REO Road to Kamtauliya (3) Nundrahi PMGSY to Sipahagiri (4) Sidhpa to Bela Dauri (5) PWD Road Dharamban Mushari to Gadhiya Susil	IDA / 59380	Rural Roads Improvement	Post	Request for Bids	Open - National	Single Stage - Two Envelope		1,410,204.00	0.00	Under Implementation					2019-03-08	2019-01-05	2019-03-13	2019-07-11			2019-04-24	2019-04-29	2019-07-07		2019-08-11		2020-02-07	
MMGSY WB-19-KATIHAR-01 / "Construction and maintenance of Road (1) Mohna Chanpur Bandh to Azampur Shankar Bandh (2) Ghuski Chowk to Hussina (3) Man Bharti Tola to Mahadalit Tola Kusiyari (4) Narhiya Nahar to Ramnagar" 8.710	IDA / 59380	Rural Roads Improvement	Post	Request for Bids	Open - National	Single Stage - Two Envelope		856,855.00	0.00	Pending Implementation					2019-03-08		2019-03-13				2019-04-24		2019-07-07		2019-08-11		2020-02-07	
MMGSY WB-19-KATIHAR-02 / "Construction and maintenance of Road (1) Gaya Rabika Chowk to Baburbanna Tola (2) Katihar Gerabari Road Sherna Chowk to Chamapara (Hajipur) (3) Maheshpur More to Navtoliya (4) Gudri Sthan to Dhim Nagar" 7.257	IDA / 59380	Rural Roads Improvement	Post	Request for Bids	Open - National	Single Stage - Two Envelope		776,687.00	694,737.23	Signed					2019-03-08	2019-07-17	2019-03-13	2019-11-26			2019-04-24	2019-07-19	2019-07-07	2019-11-15	2019-08-11	2020-02-06	2020-02-07	
MMGSY WB-19-MUZAFFARPUR EAST-1-01 / "Construction and maintenance of Road (1) PWD Path me Chatra Bt Vrichh to Gopalganj Khurd tak (2) PMGSY Marwan to Mhadalit tola and Purv tola hote hue Manjhi tola susta (3) PMGSY Sadak to Gosai tola tak (4) NH-28 to Susta Gaon Tak" 14.190	IDA / 59380	Rural Roads Improvement	Post	Request for Bids	Open - National	Single Stage - Two Envelope		1,460,616.00	0.00	Under Implementation					2019-03-08	2019-01-05	2019-03-13	2019-07-08			2019-04-24	2019-04-29	2019-07-07	2019-07-29	2019-08-11		2020-02-07	
MMGSY WB-19-MUZAFFARPUR WEST-01 / "Construction and maintenance of Road (1) Kathaiya Math to Sagun sah ke Bathan Tak (2) Main Road Akhtar Ke Ghar to Main Road tak Via Sohan Mahto House (3) Bariyarpur Bazar to Turha tola Hote Hue Dubey Tola, Nunia Tola Ramdev Shaw ke Ghar ke samne NH tak	IDA / 59380	Rural Roads Improvement	Post	Request for Bids	Open - National	Single Stage - Two Envelope		1,246,907.00	0.00	Under Implementation					2019-03-08	2019-01-05	2019-03-13	2019-07-08			2019-04-24	2019-04-29	2019-07-07	2019-07-29	2019-08-11		2020-02-07	
MMGSY WB-19-MUZAFFARPUR WEST-02 / "Construction and maintenance of Road (1) Bankat Chowk to Samudayak Bhawan Thatiya tak (2) Hardi Masjid to Fatepur Siwan tak (3) Jasauli to Pyarepur Adi (4) PMGSY Road Gopal Sahani ke Ghar to Suresh Thakur ke Ghar tak Tak."	IDA / 59380	Rural Roads Improvement	Post	Request for Bids	Open - National	Single Stage - Two Envelope		1,023,545.00	0.00	Under Implementation					2019-03-08	2019-01-05	2019-03-13	2019-07-08			2019-04-24	2019-04-29	2019-07-07	2019-07-29	2019-08-11		2020-02-07	
MMGSY WB-19-MUZAFFARPUR WEST-03 / "Construction and maintenance of Road (1) Main Road Bardahi Nadi pul to North Thikahan via Banjariya Bazar Tak. (2) Sahebganj Road me Transfermer ke Nikat to Khajurahi Pul tak "	IDA / 59380	Rural Roads Improvement	Post	Request for Bids	Open - National	Single Stage - Two Envelope		899,329.00	0.00	Under Implementation					2019-03-08	2019-01-05	2019-03-13	2019-07-09			2019-04-24	2019-04-29	2019-07-07	2019-07-29	2019-08-11		2020-02-07	
MMGSY WB-19-MUZAFFARPUR WEST-04 / "Construction and maintenance of Road (1) Deluwa Bishhar Asthan Siswaniya Tola to Siswaniya Tola (2) Chochahi Chowk to Chainpura Picth Road (3) Garha Hasan Jagdamba Asthan to Paru Nahar" 8.540	IDA / 59380	Rural Roads Improvement	Post	Request for Bids	Open - National	Single Stage - Two Envelope		957,100.00	915,275.63	Signed					2019-03-08	2019-01-05	2019-03-13	2019-07-09			2019-04-24	2019-04-29	2019-07-07	2019-07-29	2019-08-11	2019-10-25	2020-02-07	
MMGSY WB-19-MUZAFFARPUR WEST-05 / "Construction and maintenance of Road (1) Deluwa Bishhar Asthan Siswaniya Tola to Siswaniya Tola (2) Chhapra Aash Muslim Tola Samudaik Bhawan to Firozpur Pokhar Tak" 6.590	IDA / 59380	Rural Roads Improvement	Post	Request for Bids	Open - National	Single Stage - Two Envelope		777,525.00	679,897.46	Under Implementation					2019-03-08	2019-01-05	2019-03-13	2019-07-09			2019-04-24	2019-04-29	2019-07-07	2019-07-29	2019-08-11		2020-02-07	
MMGSY WB-19-MUZAFFARPUR WEST-06 / "Construction and maintenance of Road (1) Mustafapur Narayan Chowk REO Road to Mustafapur Durga Asthan PMGSY Road tak via Ram Avtar or Laldev ke Ghar (2) Kaji Chawk Shiv Mandir to SH-74 Mushhar Tola Tak (3) Gandhi Tola to PMGSY Road tak via Paswan tola ho	IDA / 59380	Rural Roads Improvement	Post	Request for Bids	Open - National	Single Stage - Two Envelope		784,633.00	756,474.57	Under Implementation					2019-03-08	2019-01-05	2019-03-13	2019-07-09			2019-04-24	2019-04-25	2019-07-07	2019-07-31	2019-08-11		2020-02-07	

MMGSY WB-19-TRIVENIGANJ-01 / "Construction and maintenance of Road (1) MMGSY School Vidyanagar to Lavdihi tola Hote hue Belapatti Gram Tak (2) Pariyahi Nahar Pul 49 RD to Koshi Bandh Navnirmit Dhara Par kar Jadiya Balua Path via Chauhan, Mandal, Noniya Tola (3) Gwalpada Bocha Chowk M	IDA / 59380	Rural Roads Improvement	Post	Request for Bids	Open - National	Single Stage - Two Envelope		1,036,291.00	956,833.93	Signed					2019-03-08	2019-01-05	2019-03-13	2019-07-08			2019-04-24	2019-04-29	2019-07-07	2019-07-29	2019-08-11	2019-10-04	2020-02-07	
MMGSY WB-19-TRIVENIGANJ-02 / "Construction and maintenance of Road (1) Supaul Pipra Path to Jhakaur (2) Ram Nagar PWD Sadak Budhiya Gachhi Badhayak pul to Mandal Tola Hote hue Babhni	IDA / 59380	Rural Roads Improvement	Post	Request for Bids	Open - National	Single Stage - Two Envelope		943,728.00	0.00	Under Implementation					2019-03-08	2019-01-05	2019-03-13	2019-07-08			2019-04-24	2019-04-29	2019-07-07	2019-07-29	2019-08-11		2020-02-07	
MMGSY WB-19-VIRPUR-01 / "Construction and maintenance of Road (1) REO Path Lakshmi Asthan to Bhanu Paswan Tola (2) Devipur ke Kupta Tola to Ganpatganj Mahasimar Path via Mallah Tola (3) Champanagar Panchayat Makhtab Thamta Janewali Pradhanmantri Sadak to Koriyapatti Matik Tola (	IDA / 59380	Rural Roads Improvement	Post	Request for Bids	Open - National	Single Stage - Two Envelope		1,235,783.00	0.00	Under Implementation					2019-03-08	2019-01-05	2019-03-13	2019-07-11			2019-04-24	2019-04-29	2019-07-07	2019-12-24	2019-08-11		2020-02-07	
MMGSY WB-19-KISHANGANJ-1-02 / Construction and maintenance of Road (1) Jogi Tola PWD To Brahman Tola Via Bhatatoli Bhandarja Tola (2) Naya Hast Lochha PMGSY To Bhaman Toli (Chandra Gaon) Via Badalaucha Charakpada (3) Laucha Hast PMGSY To Jamal Tola Keka Hat	IDA / 59380	Rural Roads Improvement	Post	Request for Bids	Open - National	Single Stage - Two Envelope		906,624.39	0.00	Pending Implementation					2019-11-27		2019-12-02				2020-01-13		2020-03-27		2020-05-01		2020-10-28	
MMGSY WB-19-KISHANGANJ-1-03 / Construction and maintenance of Road (1) Haldikhora Masjid To Harijan Tola Dholitya Via Khatiya Toli (2) PMGSY Road Bhatta Madarsa To Baluhari Via Jamun Basti (3) Tabar Chowk PWD To Kash Toli Sunder Toli Via Ekghariya, Khatiya Tola	IDA / 59380	Rural Roads Improvement	Post	Request for Bids	Open - National	Single Stage - Two Envelope		906,904.59	0.00	Pending Implementation					2019-11-27		2019-12-02				2020-01-13		2020-03-27		2020-05-01		2020-10-28	
MMGSY WB-19-KISHANGANJ-1-04 / Construction and maintenance of Road (1) Belwa Pothiya Sadak To Denga Par (2) Boromari Chowk To Chhagaliya Hafij House (3) Maida Harijan Tola To Kochiya Bari	IDA / 59380	Rural Roads Improvement	Post	Request for Bids	Open - National	Single Stage - Two Envelope		1,067,667.01	0.00	Pending Implementation					2019-11-27		2019-12-02				2020-01-13		2020-03-27		2020-05-01		2020-10-28	
MMGSY WB-19-KISHANGANJ-1-05 / Construction and maintenance of Road (1) Lahra Chak To Kadamarshal (2) Dekhsara Kalimandir To Balchukka (3) Motihara Hat To Baluhari Naya Tola	IDA / 59380	Rural Roads Improvement	Post	Request for Bids	Open - National	Single Stage - Two Envelope		921,473.23	0.00	Pending Implementation					2019-11-27		2019-12-02				2020-01-13		2020-03-27		2020-05-01		2020-10-28	
MMGSY WB-19-KISHANGANJ-1-06 / Construction and maintenance of Road (1) Gangi PMGSY Road To Harwadanga (2) PWD Road Aambadi To Chikni Muni Via Bagal Tola (3) Hatgachhi To Molvi	IDA / 59380	Rural Roads Improvement	Post	Request for Bids	Open - National	Single Stage - Two Envelope		930,728.51	0.00	Pending Implementation					2019-11-27		2019-12-02				2020-01-13		2020-03-27		2020-05-01		2020-10-28	
MMGSY WB-19-KISHANGANJ-1-07 / Construction and maintenance of Road (1) Anarkali PMGSY Road To Jhantibari Tola (2) Kashibari PMGSY Road To Pathan Toli Paschim Tola (3) LRP Road Kotha To Mehadipur	IDA / 59380	Rural Roads Improvement	Post	Request for Bids	Open - National	Single Stage - Two Envelope		867,115.47	0.00	Pending Implementation					2019-11-27		2019-12-02				2020-01-13		2020-03-27		2020-05-01		2020-10-28	
MMGSY WB-19-KISHANGANJ-1-08 / Construction and maintenance of Road (1) Janta Hat PWD Road To Hoda Tola (2) MNP Road Chunamari To Kaji Tola	IDA / 59380	Rural Roads Improvement	Post	Request for Bids	Open - National	Single Stage - Two Envelope		848,939.68	0.00	Pending Implementation					2019-11-27		2019-12-02				2020-01-13		2020-03-27		2020-05-01		2020-10-28	
MMGSY WB-19-KISHANGANJ-1-09 / Construction and maintenance of Road (1) Serniya L027 To Harihar Pur Yadav Tola (2) Ghaweli PWD Sadak To Doriya (3) Gangaon To Miya Tola	IDA / 59380	Rural Roads Improvement	Post	Request for Bids	Open - National	Single Stage - Two Envelope		903,748.71	0.00	Pending Implementation					2019-11-27		2019-12-02				2020-01-13		2020-03-27		2020-05-01		2020-10-28	
MMGSY WB-19-KISHANGANJ-1-10 / Construction and maintenance of Road (1) Kota Toli To Babhan Toli (2) Kouri Road To Kharra (3) Khurkhala To Thauwapara	IDA / 59380	Rural Roads Improvement	Post	Request for Bids	Open - National	Single Stage - Two Envelope		1,003,093.94	0.00	Pending Implementation					2019-11-27		2019-12-02				2020-01-13		2020-03-27		2020-05-01		2020-10-28	
MMGSY WB-19-KISHANGANJ-2-01 / Construction and maintenance of Road (1) Khari Tola Chaik To Mullahari (2) Old Tulsia Haat To Mirzandangi	IDA / 59380	Rural Roads Improvement	Post	Request for Bids	Open - National	Single Stage - Two Envelope		805,419.55	0.00	Pending Implementation					2019-11-27		2019-12-02				2020-01-13		2020-03-27		2020-05-01		2020-10-28	
MMGSY WB-19-KISHANGANJ-2-02 / Construction and maintenance of Road (1) Saraswati To Katchakhua (2) Kantigachh School Koimari To Handipokhar (3) Dhulabari To	IDA / 59380	Rural Roads Improvement	Post	Request for Bids	Open - National	Single Stage - Two Envelope		901,465.86	0.00	Pending Implementation					2019-11-27		2019-12-02				2020-01-13		2020-03-27		2020-05-01		2020-10-28	
MMGSY WB-19-KISHANGANJ-2-03 / Construction and maintenance of Road (1) L026 Hulhuli To Hulhuli Araji-1 (2) Maalgachh To Laat (3) Janta Haat To Khari Basti	IDA / 59380	Rural Roads Improvement	Post	Request for Bids	Open - National	Single Stage - Two Envelope		997,227.54	0.00	Pending Implementation					2019-11-27		2019-12-02				2020-01-13		2020-03-27		2020-05-01		2020-10-28	
MMGSY WB-19-KISHANGANJ-2-04 / Construction and maintenance of Road (1) Libia Bhitta To Maalgachh Sahu Tola (2) Phutani Chowk To Adivasi Tola	IDA / 59380	Rural Roads Improvement	Post	Request for Bids	Open - National	Single Stage - Two Envelope		872,919.92	0.00	Pending Implementation					2019-11-27		2019-12-02				2020-01-13		2020-03-27		2020-05-01		2020-10-28	
MMGSY WB-19-KISHANGANJ-2-05 / Construction and maintenance of Road (1) Tallibhitta To Baiganbadi (2) Birnabari To	IDA / 59380	Rural Roads Improvement	Post	Request for Bids	Open - National	Single Stage - Two Envelope		967,541.66	0.00	Pending Implementation					2019-11-27		2019-12-02				2020-01-13		2020-03-27		2020-05-01		2020-10-28	
MMGSY WB-19-MADHEPURA-01 / Construction and maintenance of Road (1) Morkahi Rampur Path To Miragadh Via Kirtaniya Tola (2) Baghiniya To Tilkora West	IDA / 59380	Rural Roads Improvement	Post	Request for Bids	Open - National	Single Stage - Two Envelope		802,691.34	0.00	Pending Implementation					2019-11-27		2019-12-02				2020-01-13		2020-03-27		2020-05-01		2020-10-28	
MMGSY WB-19-MADHEPURA-02 / Construction and maintenance of Road (1) Dumariya Shiv Mandir To Dom Tola Das Tola Rajni SH (2) Jorgama Madhya Vidhyalay Ke Purab To Nagar Panchayat Murliganj	IDA / 59380	Rural Roads Improvement	Post	Request for Bids	Open - National	Single Stage - Two Envelope		639,168.26	0.00	Pending Implementation					2019-11-27		2019-12-02				2020-01-13		2020-03-27		2020-05-01		2020-10-28	
MMGSY WB-19-UDAKISHUNGANJ-01 / Construction and maintenance of Road (1) Athgama Basa To Pandit Ji Basa Khawas Dijara (2) PWD Bhagra Bajrangbali Asthan To Buti Basa Hote Huye	IDA / 59380	Rural Roads Improvement	Post	Request for Bids	Open - National	Single Stage - Two Envelope		621,720.99	0.00	Pending Implementation					2019-11-27		2019-12-02				2020-01-13		2020-03-27		2020-05-01		2020-10-28	
MMGSY WB-19-MUZAFFARPUR EAST-1-02 / Construction and maintenance of Road (1) Construction of Road NH-102 Hanuman Mandir to Madapur Purvi Tola (2) Construction of Road from Maricha Chowk to Aarijpur Tak (3) Construction of Road from Kerma Padmaul Path to Vishunpura Giddha Pachhiyari Tola Tak	IDA / 59380	Rural Roads Improvement	Post	Request for Bids	Open - National	Single Stage - Two Envelope		1,033,018.73	0.00	Pending Implementation					2019-11-27		2019-12-02				2020-01-13		2020-03-27		2020-05-01		2020-10-28	

3000107 NH-16 (BANDIKOLLAPALLI - KAKINADA) - Construction and maintenance of Road from 37000 Km to 38000 Km in the State of Andhra Pradesh under Bharatmala Pariyojana	Bhu - 15000	Patrol Monthly Superintendent	Nos	Request for Bids	Open - National	Rough Hedge - Two Envelope		994.000 Cr	0.00	Pending Implementation						0.00 Cr.						0.00 Cr.						0.00 Cr.			
3000107 NH-16 (BANDIKOLLAPALLI - KAKINADA) - Construction and maintenance of Road in Nandi Gudem To Kesa Mandi	Bhu - 15000	Patrol Monthly Superintendent	Nos	Request for Bids	Open - National	Rough Hedge - Two Envelope		994.000 Cr	0.00	Pending Implementation						0.00 Cr.						0.00 Cr.						0.00 Cr.			
3000107 NH-16 (BANDIKOLLAPALLI - KAKINADA) - Construction and maintenance of Road in Tigala Mari To Kesavaram	Bhu - 15000	Patrol Monthly Superintendent	Nos	Request for Bids	Open - National	Rough Hedge - Two Envelope		994.000 Cr	0.00	Pending Implementation						0.00 Cr.						0.00 Cr.						0.00 Cr.			
3000107 NH-16 (BANDIKOLLAPALLI - KAKINADA) - Construction and maintenance of Road in Kesavaram To Mandi Gudem Via Kesa Mandi	Bhu - 15000	Patrol Monthly Superintendent	Nos	Request for Bids	Open - National	Rough Hedge - Two Envelope		994.000 Cr	0.00	Pending Implementation						0.00 Cr.						0.00 Cr.						0.00 Cr.			
3000107 NH-16 (BANDIKOLLAPALLI - KAKINADA) - Construction and maintenance of Road (4 PKG) Road Widening from 37000 Km to 38000 Km in the State of Andhra Pradesh under Bharatmala Pariyojana (The Master Asset) (4 Nos) (Package - 3)	Bhu - 15000	Patrol Monthly Superintendent	Nos	Request for Bids	Open - National	Rough Hedge - Two Envelope		994.000 Cr	0.00	Under Implementation						0.00 Cr.	0.00 Cr.					0.00 Cr.						0.00 Cr.			
3000107 NH-16 (BANDIKOLLAPALLI - KAKINADA) - Construction and maintenance of Road and Bridge from Kothavalasa Mandal to Kasibugga Mandal (Andhra Pradesh) (4 KM) (Package - 1)	Bhu - 15000	Patrol Monthly Superintendent	Nos	Request for Bids	Open - National	Rough Hedge - Two Envelope		994.000 Cr	0.00	Pending Implementation						0.00 Cr.						0.00 Cr.						0.00 Cr.			
3000107 NH-16 (BANDIKOLLAPALLI - KAKINADA) - Construction and maintenance of Road and Bridge from Kothavalasa Mandal to Kasibugga Mandal (Andhra Pradesh) (4 KM) (Package - 2)	Bhu - 15000	Patrol Monthly Superintendent	Nos	Request for Bids	Open - National	Rough Hedge - Two Envelope		994.000 Cr	0.00	Pending Implementation						0.00 Cr.						0.00 Cr.						0.00 Cr.			
3000107 NH-16 (BANDIKOLLAPALLI - KAKINADA) - Construction and maintenance of Road and Bridge (Part-1) from Kasibugga Mandal Metta Road To Tekali (Dhua Part-1)	Bhu - 15000	Patrol Monthly Superintendent	Nos	Request for Bids	Open - National	Rough Hedge - Two Envelope		994.000 Cr	0.00	Pending Implementation						0.00 Cr.						0.00 Cr.						0.00 Cr.			
3000107 NH-16 (BANDIKOLLAPALLI - KAKINADA) - Construction and maintenance of Road and Bridge (Part-2) from Kasibugga Mandal Metta Road To Tekali (Dhua Part-2)	Bhu - 15000	Patrol Monthly Superintendent	Nos	Request for Bids	Open - National	Rough Hedge - Two Envelope		994.000 Cr	0.00	Pending Implementation						0.00 Cr.						0.00 Cr.						0.00 Cr.			
3000107 NH-16 (BANDIKOLLAPALLI - KAKINADA) - Construction and maintenance of Road and Bridge (Part-3) from Kasibugga Mandal Metta Road To Tekali (Dhua Part-3)	Bhu - 15000	Patrol Monthly Superintendent	Nos	Request for Bids	Open - National	Rough Hedge - Two Envelope		994.000 Cr	0.00	Pending Implementation						0.00 Cr.						0.00 Cr.						0.00 Cr.			
3000107 NH-16 (BANDIKOLLAPALLI - KAKINADA) - Construction and maintenance of Road and Bridge (Part-4) from Kasibugga Mandal Metta Road To Tekali (Dhua Part-4)	Bhu - 15000	Patrol Monthly Superintendent	Nos	Request for Bids	Open - National	Rough Hedge - Two Envelope		994.000 Cr	0.00	Pending Implementation						0.00 Cr.						0.00 Cr.						0.00 Cr.			
3000107 NH-16 (BANDIKOLLAPALLI - KAKINADA) - Construction and maintenance of Road and Bridge (Part-5) from Kasibugga Mandal Metta Road To Tekali (Dhua Part-5)	Bhu - 15000	Patrol Monthly Superintendent	Nos	Request for Bids	Open - National	Rough Hedge - Two Envelope		994.000 Cr	0.00	Pending Implementation						0.00 Cr.						0.00 Cr.						0.00 Cr.			
3000107 NH-16 (BANDIKOLLAPALLI - KAKINADA) - Construction and maintenance of Road and Bridge (Part-6) from Kasibugga Mandal Metta Road To Tekali (Dhua Part-6)	Bhu - 15000	Patrol Monthly Superintendent	Nos	Request for Bids	Open - National	Rough Hedge - Two Envelope		994.000 Cr	0.00	Pending Implementation						0.00 Cr.						0.00 Cr.						0.00 Cr.			
3000107 NH-16 (BANDIKOLLAPALLI - KAKINADA) - Construction and maintenance of Road and Bridge (Part-7) from Kasibugga Mandal Metta Road To Tekali (Dhua Part-7)	Bhu - 15000	Patrol Monthly Superintendent	Nos	Request for Bids	Open - National	Rough Hedge - Two Envelope		994.000 Cr	0.00	Pending Implementation						0.00 Cr.						0.00 Cr.						0.00 Cr.			
3000107 NH-16 (BANDIKOLLAPALLI - KAKINADA) - Construction and maintenance of Road and Bridge (Part-8) from Kasibugga Mandal Metta Road To Tekali (Dhua Part-8)	Bhu - 15000	Patrol Monthly Superintendent	Nos	Request for Bids	Open - National	Rough Hedge - Two Envelope		994.000 Cr	0.00	Pending Implementation						0.00 Cr.						0.00 Cr.						0.00 Cr.			
3000107 NH-16 (BANDIKOLLAPALLI - KAKINADA) - Construction and maintenance of Road and Bridge (Part-9) from Kasibugga Mandal Metta Road To Tekali (Dhua Part-9)	Bhu - 15000	Patrol Monthly Superintendent	Nos	Request for Bids	Open - National	Rough Hedge - Two Envelope		994.000 Cr	0.00	Pending Implementation						0.00 Cr.						0.00 Cr.						0.00 Cr.			
3000107 NH-16 (BANDIKOLLAPALLI - KAKINADA) - Construction and maintenance of Road and Bridge (Part-10) from Kasibugga Mandal Metta Road To Tekali (Dhua Part-10)	Bhu - 15000	Patrol Monthly Superintendent	Nos	Request for Bids	Open - National	Rough Hedge - Two Envelope		994.000 Cr	0.00	Pending Implementation						0.00 Cr.						0.00 Cr.						0.00 Cr.			
3000107 NH-16 (BANDIKOLLAPALLI - KAKINADA) - Construction and maintenance of Road and Bridge (Part-11) from Kasibugga Mandal Metta Road To Tekali (Dhua Part-11)	Bhu - 15000	Patrol Monthly Superintendent	Nos	Request for Bids	Open - National	Rough Hedge - Two Envelope		994.000 Cr	0.00	Pending Implementation						0.00 Cr.						0.00 Cr.						0.00 Cr.			
3000107 NH-16 (BANDIKOLLAPALLI - KAKINADA) - Construction and maintenance of Road and Bridge (Part-12) from Kasibugga Mandal Metta Road To Tekali (Dhua Part-12)	Bhu - 15000	Patrol Monthly Superintendent	Nos	Request for Bids	Open - National	Rough Hedge - Two Envelope		994.000 Cr	0.00	Pending Implementation						0.00 Cr.						0.00 Cr.						0.00 Cr.			
3000107 NH-16 (BANDIKOLLAPALLI - KAKINADA) - Construction and maintenance of Road and Bridge (Part-13) from Kasibugga Mandal Metta Road To Tekali (Dhua Part-13)	Bhu - 15000	Patrol Monthly Superintendent	Nos	Request for Bids	Open - National	Rough Hedge - Two Envelope		994.000 Cr	0.00	Pending Implementation						0.00 Cr.						0.00 Cr.						0.00 Cr.			
3000107 NH-16 (BANDIKOLLAPALLI - KAKINADA) - Construction and maintenance of Road and Bridge (Part-14) from Kasibugga Mandal Metta Road To Tekali (Dhua Part-14)	Bhu - 15000	Patrol Monthly Superintendent	Nos	Request for Bids	Open - National	Rough Hedge - Two Envelope		994.000 Cr	0.00	Pending Implementation						0.00 Cr.						0.00 Cr.						0.00 Cr.			
3000107 NH-16 (BANDIKOLLAPALLI - KAKINADA) - Construction and maintenance of Road and Bridge (Part-15) from Kasibugga Mandal Metta Road To Tekali (Dhua Part-15)	Bhu - 15000	Patrol Monthly Superintendent	Nos	Request for Bids	Open - National	Rough Hedge - Two Envelope		994.000 Cr	0.00	Pending Implementation						0.00 Cr.						0.00 Cr.						0.00 Cr.			
3000107 NH-16 (BANDIKOLLAPALLI - KAKINADA) - Construction and maintenance of Road and Bridge (Part-16) from Kasibugga Mandal Metta Road To Tekali (Dhua Part-16)	Bhu - 15000	Patrol Monthly Superintendent	Nos	Request for Bids	Open - National	Rough Hedge - Two Envelope		994.000 Cr	0.00	Pending Implementation						0.00 Cr.						0.00 Cr.						0.00 Cr.			

MMGSY WB-19-MUZAFFARPUR WEST-10 / Construction and maintenance of Road (1) Construction of Road from Gram Vishunpurpatti Nahar Se Hote Hue Vishunpur Mhadelit Basti Hote Hue to Manorath Siman SH (144 no. Pull Tak) (2) Construction of Road from BEO Road Se Paroo Gao Hote Hue Harmohmadpur Ma	IDA / 59380	Rural Roads Improvement	Post	Request for Bids	Open - National	Single Stage - Two Envelope		758,103.52	0.00	Pending Implementation					2020-03-03		2020-03-08				2020-04-19		2020-07-02		2020-08-06		2021-02-02	
MMGSY WB-19-CHAPRA-2-01 / Construction and maintenance of Road (1) Puchhari To Bherwariya Tak	IDA / 59380	Rural Roads Improvement	Post	Request for Bids	Open - National	Single Stage - Two Envelope		297,923.61	0.00	Pending Implementation					2020-03-03		2020-03-08				2020-04-19		2020-07-02		2020-08-06		2021-02-02	
MMGSY WB-19-SHEIKHPURA-01 / Construction and maintenance of Road (1) Dhaukaul Kabristan Ke Bagal Se Beldariya Tola (Dhaukaul) (2) Kisanpur Se Rajendranagar Tola (3) Faridpur Pinjari Path-Lodipur Se Kushedhi Mushari	IDA / 59380	Rural Roads Improvement	Post	Request for Bids	Open - National	Single Stage - Two Envelope		595,807.60	0.00	Pending Implementation					2020-03-03		2020-03-08				2020-04-19		2020-07-02		2020-08-06		2021-02-02	
MMGSY WB-19-SHEIKHPURA-02 / Construction and maintenance of Road (1) Sikandra Sheikhpura Se Sijhauri Uttari Tola Via Chintamanchak (2) Konra Ekrama Path Se Gadua Anusuchit Tola (3) Sirari Gumti Pul Ke Bagal Se Sirari Musahari (4) Kaithwan Se Varma Uttar Tola	IDA / 59380	Rural Roads Improvement	Post	Request for Bids	Open - National	Single Stage - Two Envelope		759,780.27	0.00	Pending Implementation					2020-03-03		2020-03-08				2020-04-19		2020-07-02		2020-08-06		2021-02-02	
MMGSY WB-19-SHEIKHPURA-03 / Construction and maintenance of Road (1) Mehush Thana More Se Karwani Paschim Tola (2) Jaldha Asthan Se Ketari Harijan Tola (3) PMGSY Path Se Dewale Harijan Tola Via Gangati	IDA / 59380	Rural Roads Improvement	Post	Request for Bids	Open - National	Single Stage - Two Envelope		746,164.28	0.00	Pending Implementation					2020-03-03		2020-03-08				2020-04-19		2020-07-02		2020-08-06		2021-02-02	
MMGSY WB-19-SHEOHAR-02 / Construction and maintenance of Road (1) Jhitkahi More Pradhan Mantri Gram Sadak To Masha Pul Math Tola Sahni Tola Hote Huye Madhopur Sundar Tola Tak (2) Shyampur Laxmi Chowk Pradhan Mantri Sadak To Nasiba Hote Hue Purvi Champaran	IDA / 59380	Rural Roads Improvement	Post	Request for Bids	Open - National	Single Stage - Two Envelope		879,545.79	0.00	Pending Implementation					2020-03-03		2020-03-08				2020-04-19		2020-07-02		2020-08-06		2021-02-02	
MMGSY WB-19-TRIVENIGANJ-03 / Part-A-Parijahi Nahar Ke Balua Udhampur Path To Balua Jadiya SHW Sadak Tak Via Lalit Gram O P Railway Station Tengari Village Tak Part-B-Construction of RCC Bridge in Between Parijahi Nahar Ke Balua Udhampur Path To Balua Jadiya SHW Sadak Tak.	IDA / 59380	Rural Roads Improvement	Post	Request for Bids	Open - National	Single Stage - Two Envelope		509,809.76	0.00	Pending Implementation					2020-03-03		2020-03-08				2020-04-19		2020-07-02		2020-08-06		2021-02-02	
MMGSY WB-19-TRIVENIGANJ-04 / Part-A-Litiyahi Saharsa Path Ke Bishanpur To Gathiya Part-B-Construction of H.L. RCC Bridge @ Ch 2+400 Km In Litiyahi Saharsa Path ke Bisanpur to Gathiya	IDA / 59380	Rural Roads Improvement	Post	Request for Bids	Open - National	Single Stage - Two Envelope		729,222.93	0.00	Pending Implementation					2020-03-03		2020-03-08				2020-04-19		2020-07-02		2020-08-06		2021-02-02	
MMGSY WB-19-TRIVENIGANJ-05 / Construction and maintenance of Road (1) PMGSY Sadak Middle School Madhubani Brahaman Tola Paschim To PMGSY Sadak Gulab Mishra Ke Aage Via Ram Tola (2) Karwana Bechan Sah Ke Ghar To Dahariya Sima Tak (3) Lakshmaniya (Laharniya) Pakki Sadak	IDA / 59380	Rural Roads Improvement	Post	Request for Bids	Open - National	Single Stage - Two Envelope		1,296,289.63	0.00	Pending Implementation					2020-03-03		2020-03-08				2020-04-19		2020-07-02		2020-08-06		2021-02-02	
MMGSY WB-19-BAGAHA-1-01 / Construction and maintenance of Road (1) Chhotki Patti Bhairoganj To Auraiya (2) Makari Bazar To Tiwari Tola	IDA / 59380	Rural Roads Improvement	Post	Request for Bids	Open - National	Single Stage - Two Envelope		836,336.92	0.00	Pending Implementation					2020-03-03		2020-03-08				2020-04-19		2020-07-02		2020-08-06		2021-02-02	
MMGSY WB-19-BAGAHA-1-02 / Construction and maintenance of Road (1) NH 28 B Ahmad Mija Tola To Bankatwa (2) Patilar Bazar To Dudhadi Patti (3) PMGSY Rayhari Mahua Path To Manjariya	IDA / 59380	Rural Roads Improvement	Post	Request for Bids	Open - National	Single Stage - Two Envelope		999,837.78	0.00	Pending Implementation					2020-03-03		2020-03-08				2020-04-19		2020-07-02		2020-08-06		2021-02-02	
MMGSY WB-19-BAGAHA-2-01 / Construction and maintenance of Road (1) Bhagunapur To Trivani Yadav Tola (2) UP Seema To Bhaishiya	IDA / 59380	Rural Roads Improvement	Post	Request for Bids	Open - National	Single Stage - Two Envelope		814,953.55	0.00	Pending Implementation					2020-03-03		2020-03-08				2020-04-19		2020-07-02		2020-08-06		2021-02-02	

GOODS

Activity Reference No. / Description	Loan / Credit No.	Component	Review Type	Method	Market Approach	Procurement Process	Prequalification (Y/N)	Estimated Amount (US$)	Actual Amount (US$)	Process Status	Draft Pre-qualification Documents		Prequalification Evaluation Report		Draft Bidding Document / Justification		Specific Procurement Notice / Invitation		Bidding Documents as Issued		Proposal Submission / Opening / Minutes		Bid Evaluation Report and Recommendation for Award		Signed Contract		Contract Completion	
											Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual
BRRDA/HQ/452/18/75WE / Procurement of Tally Software for Bihar Rural Road Project	IDA / 59380	Asset Management and Institutional Effectiveness	Post	Direct Selection	Direct			63,178.00	0.00	Pending Implementation					2019-05-27		2019-06-01								2019-07-06		2020-01-02	

NON CONSULTING SERVICES

Activity Reference No. / Description	Loan / Credit No.	Component	Review Type	Method	Market Approach	Procurement Process	Prequalification (Y/N)	Estimated Amount (US$)	Actual Amount (US$)	Process Status	Draft Pre-qualification Documents		Prequalification Evaluation Report		Draft Bidding Document / Justification		Specific Procurement Notice / Invitation		Bidding Documents as Issued		Proposal Submission / Opening / Minutes		Bid Evaluation Report and Recommendation for Award		Signed Contract		Contract Completion	
											Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual
MMGSY WB HQ 04 / Hiring of consulting firm to provide the services of an environmental specialist and social development specialist.	IDA / 59380	Asset Management and Institutional Effectiveness	Post	Request for Proposals	Open - National	Single Stage - Two Envelope		106,200.00	0.00	Pending Implementation					2020-02-07		2020-02-12				2020-03-25		2020-06-07		2020-07-12		2021-01-08	

CONSULTING FIRMS

Activity Reference No. / Description	Loan / Credit No.	Component	Review Type	Method	Market Approach	Contract Type	Estimated Amount (US$)	Actual Amount (US$)	Process Status	Terms of Reference		Expression of Interest Notice		Short List and Draft Request for Proposals		Request for Proposals as Issued		Opening of Technical Proposals / Minutes		Evaluation of Technical Proposal		Combined Evaluation Report and Draft		Signed Contract		Contract Completion	
										Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual
IN-BRRDA-41869-CS-CDS / Project Management Consultancy Services for Mukhya Mantri Gram Sampark Yojana(World Bank) in State of Bihar for a period of 3 years	IDA / 59380	Asset Management and Institutional Effectiveness	Post	Quality And Cost-Based Selection	Open - National		450,000.00	0.00	Pending Implementation	2019-02-26		2019-03-21		2019-05-04				2019-06-01		2019-07-01		2019-08-05		2019-09-09		2020-09-08	
IN-BRRDA-126737-CS-QCBS / Consultancy Services for Diagnostic study and strategy formulation for road transport services and logistics requirements for development of MSME sector in the state of	IDA / 59380	Asset Management and Institutional Effectiveness	Post	Quality And Cost-Based Selection	Open - National		293,000.00	0.00	Pending Implementation	2019-08-22		2019-09-12		2019-10-26				2019-11-25		2019-12-23		2020-01-27		2020-03-02		2021-03-02	
IN-BRRDA-128739-CS-QCBS / Technical Audit of total 403 no. of roads (1053 km) under Batch-I in the state of Bihar	IDA / 59380	Asset Management and Institutional Effectiveness	Post	Quality And Cost-Based Selection	Open - National		145,539.00	0.00	Pending Implementation	2019-11-26		2019-12-19		2020-02-01				2020-02-29		2020-03-30		2020-05-04		2020-06-08		2021-06-08	
MMGSY-WB-19-HQ-03 / HIRING OF MANAGEMENT CONSULTANCY SERVICES FOR ASSET MANAGEMENT, INSTITUTIONAL EFFECTIVENESS AND ROAD SAFETY IN THE STATE OF BIHAR	IDA / 59380	Asset Management and Institutional Effectiveness	Post	Quality And Cost-Based Selection	Open - National		1,474,706.00	0.00	Pending Implementation	2020-01-27		2020-02-17		2020-04-01				2020-04-29		2020-05-29		2020-07-03		2020-08-07		2021-08-07	

INDIVIDUAL CONSULTANTS

Activity Reference No. / Description	Loan / Credit No.	Component	Review Type	Method	Market Approach	Contract Type	Estimated Amount (US$)	Actual Amount (US$)	Process Status	Terms of Reference		Invitation to Identified/Selected Consultant		Draft Negotiated Contract		Signed Contract		Contract Completion	
										Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual
4429 S-526066 / IIDC LIMITED is working as PMC for PMGSY RRP-II selected through competitive bidding process.The Procurement for PMC services for MMGSY is envisaged.As an interim, the consulting services of IIDC is extended till 30th June 2019 for MMGSY(WB).	IDA / 59380	Asset Management and Institutional Effectiveness	Post	Direct Selection	Direct		355,870.00	0.00	Pending Implementation	2019-01-18		2019-01-18				2019-01-18		2019-06-30	

Sources: Ian Sommerville, Kent Beck, and Martin Fowler, of 1999, of 2000, Kent Beck, Martin Fowler	**Mar. 1 2002**	**Lean Management and Institutional Mechanisms**	**Rest**	**Individual Production Services**	**Direct**		**Lean Mech**	**Lean**	**Pending Implementation**	**Lean Mech**		**Mech. Lean**	**Lean Mech. Lean**	**Lean Mech. Lean**	**Lean Mech. Lean**	**Lean Mech. Lean**	**Lean Mech. Lean**	